

Appendix A Master Programme

Activity ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M39 Remarks	2021			
														Mar 40	Apr 41	May 42	Jun 43
08-1280	Rubble Mound Laying (100,000m3 approx. @550m3/d)	188	371	12%	12%	165		06-Sep-20 A	12-Sep-21	02-Oct-21	16-Mar-22	186					
08-1285(1)	Prefabrication for Caisson	180	443	12%	12%	158		19-Jun-20 A	05-Sep-21	09-Oct-21	16-Mar-22	193					
08-1290	Caisson Laying (Total 29hrs. @2 hrs/week)	150	150	0%	0%	150		15-May-21	12-Oct-21	17-Nov-21	15-Apr-22	186					
EP_SP_66_12-WP-6-M40.08.1.2.3	Seawall and Berth at Marine Access	30	30	0%	0%	30		31-Mar-21	29-Apr-21	18-Apr-21	18-May-21	18					
08-1320(5A)	Caisson Infill, Solid ballast, toe protection, precast concrete blocks .etc Laying	30	30	0%	0%	30		31-Mar-21	29-Apr-21	18-Apr-21	18-May-21	18		31-Mar-21	29-Apr-21, Caisson Infill, Solid ballast, toe protection		
EP_SP_66_12-WP-6-M40.15	Works By CLP	603	603	0%	0%	603		21-Dec-22	15-Aug-24	20-Mar-23	30-Oct-24	76					
EP_SP_66_12-WP-6-M40.15.1	Installation of Transmission System	120	120	0%	0%	120		21-Dec-22	20-Apr-23	20-Mar-23	18-Mar-24	333					
15-0800	450 days Prior to Commencement of System Commissioning Test	0	0	0%	0%	0			21-Mar-23		20-Mar-23	0					
15-0900	Completion of Civil Provision for Transmission	0	0	0%	0%	0			21-Dec-22		20-Mar-23	89					
15-1000	Construction of Transmission System	90	90	0%	0%	90	Start On or After	22-Dec-22*	21-Mar-23	20-Nov-23	17-Feb-24	333					
15-1002	Cable Testing	30	30	0%	0%	30		22-Mar-23	20-Apr-23	18-Feb-24	18-Mar-24	333					
EP_SP_66_12-WP-6-M40.15.2	Remaining Installation Works by CLP	150	150	0%	0%	150		23-Jul-23	19-Dec-23	23-Jul-23	16-Jun-24	180					
15-1005	Plant Installation inside CLP Equipment Room	60	60	0%	0%	60		23-Jul-23	20-Sep-23	23-Jul-23	20-Sep-23	0					
15-1010	Cable Termination Works	30	30	0%	0%	30		21-Sep-23	20-Oct-23	19-Mar-24	17-Apr-24	180					
15-1015	Testing and Commissioning	60	60	0%	0%	60		21-Oct-23	19-Dec-23	18-Apr-24	16-Jun-24	180					
EP_SP_66_12-WP-6-M40.15.3	Metering & Energization	74	74	0%	0%	74		03-Jun-24	15-Aug-24	17-Jun-24	30-Oct-24	76					
15-1020	Incoming Power System Final Inspection and Metering works	30	30	0%	0%	30		03-Jun-24	03-Jul-24	17-Jun-24	16-Jul-24	14					
15-1030	Energization of Incoming Power Supply Main System	0	0	0%	0%	0			16-Jul-24		16-Jul-24	0					
15-1040	Energization of Incoming Power Supply Sub System	0	0	0%	0%	0			16-Jul-24		16-Jul-24	0					
15-1050	Export Power System Final Inspection and Metering works	30	30	0%	0%	30		17-Jul-24	15-Aug-24	01-Oct-24	30-Oct-24	76					
15-1060	Connection to Grid	0	0	0%	0%	0			15-Aug-24		30-Oct-24	76					

3-Month Rolling Programme (March 2021)

Remaining Work
 Actual Work
 Critical Remaining Work
 Milestone
 Actual Milestone
 Critical Milestone