

## Appendix A Master Programme

Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021				
														May 42	Jun 43	Jul 44	Aug 45	
<b>EP_SP_66_12-WP6A-M42 Programme for Design and Construction Works WP6-M42</b>																		
<b>EP_SP_66_12-WP6A-M42.01 Key Dates</b>																		
<b>EP_SP_66_12-WP6A-M42.01.1 Contractual Key Dates</b>																		
<b>EP_SP_66_12-WP6A-M42.01.1.1 Design and Construction Phase</b>																		
01-1000	Contract Award/Date of Acceptance of Tender	0	0	100%	100%	0	Mandatory Start	22-Nov-17 A										
01-1010	Date of Commencement of the Design and the Works	0	0	100%	100%	0	Mandatory Start	15-Dec-17 A										
01-1015(3)(M12)	Original Substantial Completion of the Works	0	0	0%	0%	0	Mandatory Finish		27-Jul-24*			27-Jul-24						
01-1020	Extended Substantial Completion of The Works	0	0	0%	0%	0			21-May-25			21-May-25						
<b>EP_SP_66_12-WP6A-M42.01.1.3 Extension of Time Granted</b>																		
01-1015-1(3)(M12)	Extension of time granted (Claim No.1 to No.5) *Claim No.9 excluded	298	298	0%	0%	298		27-Jul-24	21-May-25	27-Jul-24		21-May-25						
01-1060	Issuance of FS Certificate	0	0	0%	0%	0	Mandatory Finish					29-Oct-24*						
<b>EP_SP_66_12-WP6A-M42.01.2 Operation Phase</b>																		
01-1030	Commencement of Operation	0	0	0%	0%	0	Mandatory Start	22-May-25*				22-May-25						
01-1230	Issue Certificate of Completion of the Works (56 days after Substantial Completion)	0	0	0%	0%	0	Finish On or Befc					16-Jul-25						
<b>EP_SP_66_12-WP6A-M42.02 Contract Preliminaries</b>																		
<b>EP_SP_66_12-WP6A-M42.02.3 Erection of Concrete Batching Plant on Artificial Island</b>																		
02-1080	Erection of Concrete Batching Plant	60	235	10%	10%	54		01-Dec-20 A	23-Jul-21	09-Jun-21		01-Aug-21						23-Jul-21, Erection of Concrete Batching Plant
02-1090	Commissioning of Concrete Batching Plant	0	0	0%	0%	0	Finish On					01-Aug-21*						Commissioning of Concrete Batching Plant
<b>EP_SP_66_12-WP6A-M42.03 Licence/Permit Applications</b>																		
<b>EP_SP_66_12-WP6A-M42.03.1 Licence/Permit for Construction</b>																		
03-1090	EPD APOC(SP) License for Concrete Batching Plant	120	120	0%	0%	120		02-Aug-19 A	21-May-25	15-Jun-21		21-May-27						
03-1360(2)	CNP for 24Hrs	2120	2120	31.51%	31.51%	1452		02-Aug-19 A	21-May-25	31-May-23		21-May-27						
03-1370_1(M34)	Landscape and Visual Plan	180	478	50%	50%	90		08-May-20 A	28-Aug-21	15-Jun-21		12-Sep-21						
<b>EP_SP_66_12-WP6A-M42.03.4 Fire Services Installations (FSI) Certificate</b>																		
<b>EP_SP_66_12-WP6A-M42.03.4.3 Fire Engineering Report</b>																		
05-3000	Preparation and Submission of Fire Engineering Report to FSD	550	814	94.18%	94.18%	32		10-Apr-19 A	01-Jul-21	25-Jun-21		26-Jul-21						01-Jul-21, Preparation and Submission of Fire Engineering Report to FSD
05-4450	Approval of Fire Engineering Report by FSD	14	14	0%	0%	14		19-Jul-21	02-Aug-21	27-Jul-21		09-Aug-21						19-Jul-21, Approval of Fire Engineering Report by FSD
<b>EP_SP_66_12-WP6A-M42.03.4.1 Fire Services Installations Certificate Inspection</b>																		
03-1555(5a)	General Building Plans and FSI Provision Design Submission to FSD	90	211	66.67%	66.67%	30		01-Dec-20 A	15-Nov-21	11-Jul-21		22-Nov-21						29-Jun-21, General Building Plans and FSI Provision Design Submission to FSD
03-1555-1(5a)	Approval of General Building Plans and FSI Provision Design Submission	105	105	0%	0%	105		02-Aug-21	15-Nov-21	10-Aug-21		22-Nov-21						02-Aug-21, Approval of General Building Plans and FSI Provision Design Submission
<b>EP_SP_66_12-WP6A-M42.03.5 Air Pollution Control (Specified Processes) License</b>																		
03-1730(3)	Early Engagement With EPD SP Licensing Department for Information exchange	600	1021	77.5%	77.5%	135		27-Dec-18 A	12-Oct-21	31-May-21		12-Oct-21						
<b>EP_SP_66_12-WP6A-M42.04 General Submissions</b>																		
<b>EP_SP_66_12-WP6A-M42.04.1 Contractor's Plans Submission and Approval</b>																		
04-1100(1)	Technical Resources Plan (TRP)	240	1474	10.42%	30%	215		19-Dec-17 A	31-Dec-21	22-Mar-23		22-Oct-23						
04-1200(1)	Works Plan (WP)	90	1475	0%	30%	215		18-Dec-17 A	31-Dec-21	22-Mar-23		22-Oct-23						
04-1400(1)	Operation Plan (OP)	240	1320	75%	75%	60		18-Dec-17 A	29-Jul-21	29-Jul-23		26-Sep-23						29-Jul-21, Operation Plan
04-1450(1)	Asset Management Plan (AMP)	120	120	0%	0%	120	Start On or Before	31-May-21*	27-Sep-21	21-Nov-21		20-Mar-22						
04-1500(1)	Handback Plan (HP)	120	120	0%	0%	120	Start On or Before	31-May-21*	27-Sep-21	21-Nov-21		20-Mar-22						
<b>EP_SP_66_12-WP6A-M42.04.1.1 Provisional Assessment (PA)</b>																		
04-1500(1)10	Preliminary Assessment	180	180	0%	0%	180		31-May-21	26-Nov-21	23-Nov-24		21-May-25						
<b>EP_SP_66_12-WP6A-M42.1 Submission &amp; Approval of General Building Plan</b>																		
04-1600(M42)	Process Building & Wastewater Treatment Plant	60	60	0%	0%	60		31-May-21	29-Jul-21	31-May-21		29-Jul-21						29-Jul-21, Process Building & Wastewater Treatment Plant
04-1610(M42)	Turbine Hall	60	119	50%	50%	30		03-Mar-21 A	29-Jun-21	30-Jun-21		29-Jul-21						29-Jun-21, Turbine Hall, Turbine Hall, 29-Jun-21
04-1620(M42)	CCCW	60	119	50%	50%	30		03-Mar-21 A	29-Jun-21	30-Jun-21		29-Jul-21						29-Jun-21, CCCW, CCCW, 29-Jun-21
04-1630(M42)	Chimney	60	119	50%	50%	30		03-Mar-21 A	29-Jun-21	30-Jun-21		29-Jul-21						29-Jun-21, Chimney, Chimney, 29-Jun-21
04-1640(M42)	M T & Water Treatment Plant	60	60	0%	0%	60		31-May-21	29-Jul-21	31-May-21		29-Jul-21						29-Jul-21, M T & Water Treatment Plant
04-1650(M42)	Reception Pavilion	60	60	0%	0%	60		31-May-21	29-Jul-21	31-May-21		29-Jul-21						29-Jul-21, Reception Pavilion
04-1660(M42)	Administration building	60	60	0%	0%	60		31-May-21	29-Jul-21	31-May-21		29-Jul-21						29-Jul-21, Administration building
04-1670(M42)	Elevated Driveway	60	119	50%	50%	30		03-Mar-21 A	29-Jun-21	30-Jun-21		29-Jul-21						29-Jun-21, Elevated Driveway, Elevated Driveway
04-1680(M42)	IWMF Substation	60	119	50%	50%	30		03-Mar-21 A	29-Jun-21	30-Jun-21		29-Jul-21						29-Jun-21, IWMF Substation, IWMF Substation,
<b>EP_SP_66_12-WP6A-M42.05 Design Submissions</b>																		
<b>EP_SP_66_12-WP6A-M42.05.01 AIP Design Package Submissions</b>																		
<b>EP_SP_66_12-WP6A-M42.05.01.01 AIP Process and Layout Design (2.1)</b>																		
<b>EP_SP_66_12-WP6A-M42.05.01.01.2 MSW treatment process design for mechanical treatment (2.1.02)</b>																		
05-1090	Mechanical Treatment Plant	105	105	0%	0%	105	Finish On or After	30-Jul-21	11-Nov-21*	11-Aug-21		23-Nov-21						30-Jul-21, Mechanical Treatment Plant
<b>EP_SP_66_12-WP6A-M42.05.01.01.6 Site Master Layout Plan and Plant Layout (2.1.06)</b>																		
05-3020	Site Master Layout Plan and Plant Layout	60	149	0%	45%	60		03-Mar-21 A	29-Jul-21	14-Aug-21		12-Oct-21						29-Jul-21, Site Master Layout Plan and Plant Layout
<b>EP_SP_66_12-WP6A-M42.05.01.01.7 Statutory Fire Compliance (2.1.25)</b>																		
05-2990	Fire Safety Compliance	30	846	0%	25%	64		10-Apr-19 A	02-Aug-21	11-Aug-21		13-Oct-21						02-Aug-21, Fire Safety Compliance
<b>EP_SP_66_12-WP6A-M42.05.01.02 AIP Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)</b>																		
05-2970	Onshore crane Facility (2.2.11)	135	135	0%	0%	135		31-May-21	12-Oct-21	03-Jul-21		14-Nov-21						31-May-21, Onshore crane Facility
05-2980	Onshore vessel power supply system (2.2.12)	135	135	0%	0%	135		31-May-21	12-Oct-21	03-Jul-21		14-Nov-21						31-May-21, Onshore vessel power supply system
<b>EP_SP_66_12-WP6A-M42.05.01.03 AIP Incineration Plant Buildings (2.3)</b>																		
<b>EP_SP_66_12-WP6A-M42.05.01.03.1 General Layout Drawings and Fire Safety Strategy (2.3.00)</b>																		
05-1210	Process Building	135	1001	77.78%	5%	30	Start On or After	03-Oct-18 A	29-Jun-21	31-May-21		25-Apr-22						Process Building, 29-Jun-21, 29-Jun-21, Process Building

### 3-Month Rolling Programme (May 2021)

- Remaining Work
- Actual Work
- Critical Remaining Work
- Milestone
- Actual Milestone
- Critical Milestone

Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021				
														May 42	Jun 43	Jul 44	Aug 45	
05-1220	ACC Equipment Yard	135	270	77.78%	77.78%	30		03-Oct-20 A	29-Jun-21	27-Mar-22	25-Apr-22	300						
EP_SP_66_12-WP6A-M42.05.01.03.2 Foundation design (2.3.01)																		
05-3070	Chimney	135	135	0%	0%	135		31-May-21	12-Oct-21	31-May-21	12-Oct-21	0						
EP_SP_66_12-WP6A-M42.05.01.03.3 Structural design (2.3.02)																		
05-1330	Chimney	135	135	0%	0%	135		07-Aug-21	19-Dec-21	07-Aug-21	19-Dec-21	0						
EP_SP_66_12-WP6A-M42.05.01.03.6 Fire services installation design (2.3.05)																		
EP_SP_66_12-WP6A-M42.05.01.03.6.1 Process Building (2.3.05.01)																		
05-1510	Fire Systems	105	947	28.57%	5%	75		10-Jan-19 A	13-Aug-21	31-Jul-21	13-Oct-21	61						
05-1520	Fire engineering	550	832	90.91%	5%	50		10-Apr-19 A	19-Jul-21	07-Jun-21	26-Jul-21	7						
05-1530	FS schematics	105	879	93.33%	5%	7		10-Jan-19 A	06-Jun-21	24-Jun-21	30-Jun-21	24						
EP_SP_66_12-WP6A-M42.05.01.03.6.3 Turbin Hall Building (2.3.05.03)																		
05-5400	Fire Systems (2.3.05.03.01)	105	960	28.57%	5%	75		28-Dec-18 A	13-Aug-21	31-Jul-21	13-Oct-21	61						
05-5420 (M22)	FS schematics (2.3.05.03.03)	105	916	70.48%	5%	31		28-Dec-18 A	30-Jun-21	31-May-21	30-Jun-21	0						
EP_SP_66_12-WP6A-M42.05.01.03.6.5 Elevated Drive Way and Associated Structures (2.3.05.05)																		
05-5445 (M22)	Fire Systems	180	607	58.33%	5%	75		16-Dec-19 A	13-Aug-21	31-Jul-21	13-Oct-21	61						
05-5450 (M22)	FS schematics	180	563	82.78%	5%	31		16-Dec-19 A	30-Jun-21	31-May-21	30-Jun-21	0						
EP_SP_66_12-WP6A-M42.05.01.03.6.6 Reception Pavilion (2.3.05.06)																		
05-5460 (M22)	Fire Systems (2.3.05.06.01)	270	680	72.22%	5%	75		04-Oct-19 A	13-Aug-21	31-Jul-21	13-Oct-21	61						
05-5470 (M22)	FS schematics (2.3.05.06.03)	270	636	88.52%	5%	31		04-Oct-19 A	30-Jun-21	31-May-21	30-Jun-21	0						
EP_SP_66_12-WP6A-M42.05.01.03.6.7 Compressor & Closed Circuit (2.3.05.07)																		
05-5480 (M22)	Fire Systems (2.3.05.07.01)	140	703	46.43%	5%	75		11-Sep-19 A	13-Aug-21	31-Jul-21	13-Oct-21	61						
05-5490 (M22)	FS schematics (2.3.05.07.03)	140	659	77.86%	5%	31		11-Sep-19 A	30-Jun-21	31-May-21	30-Jun-21	0						
EP_SP_66_12-WP6A-M42.05.01.03.7 Building services design (excluding fire services installation design) (2.3.07)																		
05-1560	MVAC (6 Packages)	105	937	38.1%	38.1%	65	Start On or After	10-Jan-19 A	03-Aug-21	20-Aug-21	23-Oct-21	81						
05-1570	Odour Control	135	1125	48.15%	5%	70	Start On or After	11-Jul-18 A	08-Aug-21	15-Aug-21	23-Oct-21	76						
05-1580	Plumbing (7 Packages)	210	877	95.24%	65%	10	Start On or After	15-Jan-19 A	09-Jun-21	16-Jun-21	25-Jun-21	16						
05-1590	Drainage (7 Packages)	210	877	95.24%	25%	10	Start On or After	15-Jan-19 A	09-Jun-21	16-Jun-21	25-Jun-21	16						
05-1600	ELV (7 Packages)	135	907	74.07%	65%	35	Start On or After	10-Jan-19 A	04-Jul-21	21-Jun-21	25-Jul-21	21						
05-1610	Lifts and Escalators (2 Packages)	135	594	43.7%	5%	76	Start On or After	30-Dec-19 A	14-Aug-21	20-Jul-21	03-Oct-21	50						
05-1630	Building Management System (BMS) (7 Packages)	135	310	33.33%	5%	90	Start On or After	23-Oct-20 A	28-Aug-21	18-Sep-21	16-Dec-21	110						
05-1770	Vehicle & Container Wash System	184	184	0%	0%	184		31-May-21	30-Nov-21	25-Sep-21	27-Mar-22	117						
05-1770-1(M20)	Water Cannon System	135	723	97.78%	45%	3		11-Jun-19 A	02-Jun-21	08-Jun-21	10-Jun-21	8						
05-1770-2 (5a)	Process CCTV System	135	135	0%	0%	135		31-May-21	12-Oct-21	18-Nov-21	01-Apr-22	171						
EP_SP_66_12-WP6A-M42.05.01.04 AIP Mechanical Treatment Plant Building (2.4)																		
05-1640	Architectural Design (2.4.00)	105	1057	42.86%	65%	60		07-Sep-18 A	29-Jul-21	08-Mar-22	06-May-22	281						
05-1650	Foundation design (2.4.01)	105	799	0%	5%	105	Start On or After	07-Jul-19 A	12-Sep-21	19-Dec-21	02-Apr-22	202						
05-1660	Structural design (2.4.02)	457	846	77.02%	5%	105	Start On or After	21-May-19 A	12-Sep-21	07-May-22	19-Aug-22	341						
05-1670	Electrical and instrumentation works design (2.4.03)	126	126	0%	0%	126		31-May-21	03-Oct-21	21-Jul-21	23-Nov-21	51						
05-1680	Mechanical works design (2.4.04)	126	126	0%	0%	126		31-May-21	03-Oct-21	25-Aug-21	28-Dec-21	86						
05-1690	Fire services installation design (2.4.05) (3 Packages)	105	834	70.48%	5%	31		20-Mar-19 A	30-Jun-21	31-May-21	30-Jun-21	0						
EP_SP_66_12-WP6A-M42.05.01.04.7 Building services design (excluding fire services installation design) (2.4.07)																		
05-1700	LV and Emergency Power Distribution Design	17	815	29.41%	5%	12	Start On or After	20-Mar-19 A	11-Jun-21	14-Jul-21	25-Jul-21	44						
05-1710	MVAC	135	873	44.44%	5%	75	Start On or After	25-Mar-19 A	13-Aug-21	10-Aug-21	23-Oct-21	71						
05-1720	Odour Control	75	75	0%	0%	75	Start On or After	31-May-21*	13-Aug-21	10-Aug-21	23-Oct-21	71						
05-1730	Plumbing	135	829	80.74%	5%	26	Start On or After	20-Mar-19 A	25-Jun-21	31-May-21	25-Jun-21	0						
05-1740	Drainage	135	829	80.74%	5%	26	Start On or After	20-Mar-19 A	25-Jun-21	31-May-21	25-Jun-21	0						
05-1750	ELV	135	859	58.52%	5%	56	Start On or After	20-Mar-19 A	25-Jul-21	31-May-21	25-Jul-21	0						
05-1760	Lifts	135	645	5.93%	5%	127	Start On or After	30-Dec-19 A	04-Oct-21	14-Jul-21	17-Nov-21	44						
05-1760-1(M20)	Building Management System (BMS)	135	135	0%	0%	135		31-May-21	12-Oct-21	04-Aug-21	16-Dec-21	65						
EP_SP_66_12-WP6A-M42.05.01.05 AIP Wastewater Treatment Plant (2.5)																		
05-1780	Architectural Design (2.5.00)	135	1031	55.56%	65%	60	Start On or After	03-Oct-18 A	29-Jul-21	09-Jun-21	07-Aug-21	9						
05-2790	Fire services installation design (2.5.05)	105	897	70.48%	5%	31		16-Jan-19 A	30-Jun-21	31-May-21	30-Jun-21	0						
EP_SP_66_12-WP6A-M42.05.01.05.7 Building services design (excluding fire services installation design) (2.5.07)																		
05-1830	LV and Emergency Power Distribution Design (2.5.06.01)	135	896	77.78%	25%	30	Start On or After	16-Jan-19 A	29-Jun-21	26-Jun-21	25-Jul-21	26						
05-1840	MVAC (2.5.06.02)	135	941	44.44%	25%	75	Start On or After	16-Jan-19 A	13-Aug-21	25-Aug-21	07-Nov-21	86						
05-1850	Odour Control (2.5.06.03)	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	11-Jul-21	23-Oct-21	41						
05-1860	Plumbing (2.5.06.04)	135	892	80.74%	25%	26	Start On or After	16-Jan-19 A	25-Jun-21	31-May-21	25-Jun-21	0						
05-1870	Drainage (2.5.06.05)	135	876	92.59%	25%	10	Start On or After	16-Jan-19 A	09-Jun-21	16-Jun-21	25-Jun-21	16						
05-1880	ELV (2.5.06.06)	135	922	58.52%	25%	56	Start On or After	16-Jan-19 A	25-Jul-21	31-May-21	25-Jul-21	0						
EP_SP_66_12-WP6A-M42.05.01.06 AIP Water Treatment Plant Building (2.6)																		
05-1900	Architectural Design (2.6.00)	105	1057	42.86%	65%	60	Start On or After	07-Sep-18 A	29-Jul-21	07-Jun-22	07-Mar-22	221						
05-1950	Fire services installation design (2.6.05) (3 Packages)	105	834	70.48%	70.48%	31		20-Mar-19 A	30-Jun-21	31-May-21	30-Jun-21	0						
EP_SP_66_12-WP6A-M42.05.01.06.7 Building services design (excluding fire services installation design) (2.6.07)																		
05-1960	Electrical Services and Lighting (2.6.06.01)	135	859	58.52%	5%	56	Start On or After	20-Mar-19 A	25-Jul-21	31-May-21	25-Jul-21	0						
05-1970	MVAC	135	873	44.44%	5%	75	Start On or After	25-Mar-19 A	13-Aug-21	10-Aug-21	23-Oct-21	71						
05-1990	Plumbing	135	829	80.74%	5%	26	Start On or After	20-Mar-19 A	25-Jun-21	31-May-21	25-Jun-21	0						
05-2000	Drainage	135	829	80.74%	5%	26	Start On or After	20-Mar-19 A	25-Jun-21	31-May-21	25-Jun-21	0						

3-Month Rolling Programme (May 2021)

Remaining Work     
  Actual Work     
  Critical Remaining Work     
  Milestone     
  Actual Milestone     
  Critical Milestone

Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021			
														May 42	Jun 43	Jul 44	Aug 45
05-2010	ELV	135	859	58.52%	5%	56	Start On or After	20-Mar-19 A	25-Jul-21	31-May-21	25-Jul-21	0					
<b>EP_SP_66_12-WP6A-M42.05.01.07 AIP Administration Building (2.7)</b>																	
05-2020	Architectural Design (2.7.00)	135	1092	55.56%	65%	60	Start On or After	03-Aug-18 A	12-Oct-21	31-May-21	09-Aug-22	301					
05-2030	Foundation design (2.7.01)	135	135	0%	0%	135											
05-2040	Structural design (2.7.02)	135	807	0%	65%	135	Start On or After	29-Jul-19 A	12-Oct-21	14-Mar-22	26-Jul-22	287					
05-2050	Electrical and instrumentation works design (2.7.03)	105	105	0%	0%	105											
05-2060	Fire services installation design (3 Packages) (2.7.04)	135	667	77.04%	5%	31	Start On or After	03-Sep-19 A	30-Jun-21	31-May-21	30-Jun-21	0					
<b>EP_SP_66_12-WP6A-M42.05.01.07.6 Building services design (excluding fire services installation design) (2.7.0)</b>																	
05-2070	Electrical Services and Lighting (2.7.05.01)	135	692	58.52%	5%	56	Start On or After	03-Sep-19 A	25-Jul-21	31-May-21	25-Jul-21	0					
05-2080	MVAC	135	711	44.44%	5%	75	Start On or After	03-Sep-19 A	13-Aug-21	10-Aug-21	23-Oct-21	71					
05-2100	Plumbing	135	646	92.59%	5%	10	Start On or After	03-Sep-19 A	09-Jun-21	16-Jun-21	25-Jun-21	16					
05-2110	Drainage	135	662	80.74%	5%	26	Start On or After	03-Sep-19 A	25-Jun-21	31-May-21	25-Jun-21	0					
05-2120	ELV	135	682	65.93%	5%	46	Start On or After	03-Sep-19 A	15-Jul-21	10-Jun-21	25-Jul-21	10					
05-2130	Lifts and Escalators	135	623	22.22%	5%	105											
05-2130-1(M20)	Building Management System (BMS)	135	135	0%	0%	135											
<b>EP_SP_66_12-WP6A-M42.05.01.08 AIP IWMF Substation (2.8)</b>																	
05-2170	Electrical and instrumentation works design (2.8.03) (14 Packages)	180	596	93.33%	55%	12	Start On or After	25-Oct-19 A	11-Jun-21	02-Jun-21	13-Jun-21	2					
05-2190	Fire services installation design (2.8.05) (2 Packages)	170	917	99.41%	45%	1	Start On or After	27-Nov-18 A	31-May-21	31-May-21	31-May-21	0					
<b>EP_SP_66_12-WP6A-M42.05.01.1 AIP Chimney</b>																	
<b>EP_SP_66_12-WP6A-M42.05.01.1.1 Building services design (excluding fire services installation design)</b>																	
05-5430(5a)	Electrical Services and Lighting	135	135	0%	0%	135											
05-5440(5a)	MVAC	105	105	0%	0%	105											
05-5450(5a)	Plumbing	105	105	0%	0%	105											
05-5460(5a)	Drainage	135	135	0%	0%	135											
05-5470(5a)	ELV	135	135	0%	0%	135											
05-5480(5a)	Lift	135	135	0%	0%	135											
05-5490(5a)	Building Management System (BMS)	135	613	34.07%	5%	89											
<b>EP_SP_66_12-WP6A-M42.05.01.2 AIP Weighbridge</b>																	
<b>EP_SP_66_12-WP6A-M42.05.01.2.1 Building services design (excluding fire services installation design)</b>																	
05-5510(5a)	MVAC	105	105	0%	0%	105											
05-5520(5a)	Plumbing	105	105	0%	0%	105											
05-5530(5a)	Drainage	105	105	0%	0%	105											
05-5540(5a)	ELV	105	105	0%	0%	105											
05-5550(5a)	Lift	105	105	0%	0%	105											
<b>EP_SP_66_12-WP6A-M42.05.01.09 AIP Air Quality Monitoring Stations (2.9)</b>																	
05-2250	Design of the Air Quality Monitoring Stations (2.9.01)	120	120	0%	0%	120	Start On or After	31-May-21*	27-Sep-21	26-Nov-22	25-Mar-23	544					
<b>EP_SP_66_12-WP6A-M42.05.01.10 AIP Roads and Utilities (2.10)</b>																	
<b>EP_SP_66_12-WP6A-M42.05.01.10.4 Water supply system design on the Artificial Island (2.10.04)</b>																	
05-2350	Rainwater harvesting System (2.10.04.04)	135	225	80.74%	5%	26	Start On or After	13-Nov-20 A	25-Jun-21	31-May-21	25-Jun-21	0					
05-2360	Water Tanks (2.10.04.05)	135	135	0%	0%	135	Start On or After	31-May-21*	12-Oct-21	30-Nov-21	13-Apr-22	183					
05-2370	External FS Systems (2.10.04.06)	135	709	0%	5%	135											
05-2370-2(M24)	Building Services system for seawater intake and brine discharge (2.10.04.09)	90	506	33.33%	5%	60											
05-2370-3(5a)	Chemical scrubber system for odour control (2.10.04.10)	90	218	5%	5%	86											
<b>EP_SP_66_12-WP6A-M42.05.01.10.6 Design of telecommunication and other utilities (2.10.06)</b>																	
05-2380	Power Distribution System concept / schematics (2.10.06.01)	135	289	0%	5%	135	Start On or After	28-Dec-20 A	12-Oct-21	06-Jul-21	17-Nov-21	36					
05-2410	Site ELV Network System - Communications System concept / schematics (2.10.06.04)	135	583	0%	5%	135	Start On or After	09-Mar-20 A	12-Oct-21	06-Jul-21	17-Nov-21	36					
05-2420	Site ELV Network System - Security Systems concept / schematics (2.10.06.05)	135	583	0%	5%	135	Start On or After	09-Mar-20 A	12-Oct-21	06-Jul-21	17-Nov-21	36					
05-2430	Site ELV Network System - Navigation aids concept / schematics (2.10.06.06)	135	135	0%	0%	135	Start On or After	31-May-21*	12-Oct-21	06-Jul-21	17-Nov-21	36					
05-2440	Microwave transmission of FS direct link (2.10.06.07)	135	1006	33.33%	33.33%	90											
05-2450	Fuel Handling System concept / schematics (2.10.06.08)	135	628	0%	5%	135	Start On or After	24-Jan-20 A	12-Oct-21	31-Aug-22	12-Jan-23	457					
05-3190	Computerised Maintenance Management System (CMMS)	105	796	28.57%	5%	75	Start On or After	10-Jun-19 A	13-Aug-21	02-Nov-21	15-Jan-22	155					
05-3200	Information and Document Management System (IDMS)	105	761	28.57%	5%	75	Start On or After	15-Jul-19 A	13-Aug-21	02-Nov-21	15-Jan-22	155					
05-3840 (M22)	Automatic Traffic Control System (ATCS) (2.10.06.12)	90	90	0%	0%	90											
<b>EP_SP_66_12-WP6A-M42.05.01.10.7 Utility ducts/Pipebridges design (2.10.25)</b>																	
05-2460	Design of Pipe / Utilities Trenches concept (2.10.06.09.01)	105	366	14.29%	5%	90											
05-2470	Sitewide Utilities Trenches Design (2.10.06.09.02)	105	366	14.29%	5%	90											
<b>EP_SP_66_12-WP6A-M42.05.01.10.7.2 Structure Plan for Pipe Bridge Network</b>																	
A1070	Pipebridge B	135	56	77.78%	5%	30											
A1080	Pipebridge C	135	56	77.78%	5%	30											
<b>EP_SP_66_12-WP6A-M42.05.01.11 AIP Architectural, Finishes and Landscaping Works (2.11)</b>																	
<b>EP_SP_66_12-WP6A-M42.05.01.11.1 External and internal finishes design for Incineration Plant Buildings (2.11.1)</b>																	
05-2510	External and internal finishes design for Incineration Plant Building (6 Packages)	137	529	0%	5%	137	Start On or After	04-May-20 A	14-Oct-21	26-Sep-21	09-Feb-22	118					
05-2520	External and internal finishes design for ACC Equipment Yard	137	137	0%	0%	137											
05-2530	External and internal finishes design for Turbine Hall Building (3 Packages)	137	529	0%	5%	137	Start On or After	04-May-20 A	14-Oct-21	06-Aug-21	20-Dec-21	67					
05-2540	External and internal finishes design for Air Compressor Building (3 Packages)	137	529	0%	5%	137	Start On or After	04-May-20 A	14-Oct-21	06-Aug-21	20-Dec-21	67					
05-2560	External and internal finishes design for Reception Pavilion (5 Packages)	137	564	0%	5%	137	Start On or After	30-Mar-20 A	14-Oct-21	10-Nov-21	26-Mar-22	163					
<b>EP_SP_66_12-WP6A-M42.05.01.11.2 External and internal finishes design for MT Plant Building (2.11.02)</b>																	
05-2570	External and internal finishes design for MT Plant Building (7 Packages)	136	535	0%	5%	136	Start On or After	27-Apr-20 A	13-Oct-21	04-Sep-21	17-Jan-22	96					

### 3-Month Rolling Programme (May 2021)

- Remaining Work
- Actual Work
- Critical Remaining Work
- ◆ Milestone
- ◆ Actual Milestone
- ◆ Critical Milestone

Integrated Waste Management Facilities, Phase 1

Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021			
														May 42	Jun 43	Jul 44	Aug 45
<b>EP_SP_66_12-WP6A-M42.05.01.11.3 External and internal finishes design for the Wastewater Treatment Plant (2.11.05)</b>	External and internal finishes design for the Wastewater Treatment Plant (3 Packages)	135	135	0%	0%	135	Start On or After	31-May-21	12-Oct-21	21-Sep-21	02-Feb-22	113					
05-2580		135	135	0%	0%	135		31-May-21*	12-Oct-21	21-Sep-21	02-Feb-22	113		31-May-21*			
<b>EP_SP_66_12-WP6A-M42.05.01.11.4 External and internal finishes design for the Water Treatment Plant Building (2.11.06)</b>	External and internal finishes design for the Water Treatment Plant Building (3 Packages)	135	135	0%	0%	135	Start On or After	31-May-21	12-Oct-21	05-Sep-21	17-Jan-22	97					
05-2590		135	135	0%	0%	135		31-May-21*	12-Oct-21	05-Sep-21	17-Jan-22	97		31-May-21*			
<b>EP_SP_66_12-WP6A-M42.05.01.11.5 External and internal finishes design for the Administration Building (2.11.07)</b>	External and internal finishes design for the Administration Building (6 Packages)	135	534	0%	0%	135	Start On or After	27-Apr-20 A	12-Oct-21	20-Nov-21	03-Apr-22	173					
05-2600		135	534	0%	5%	135		27-Apr-20 A	12-Oct-21	20-Nov-21	03-Apr-22	173					
<b>EP_SP_66_12-WP6A-M42.05.01.11.6 External and internal finishes design for the IWMF Substation (2.11.08)</b>	External and internal finishes design for the IWMF Substation (4 Packages)	135	461	74.81%	5%	34	Start On or After	30-Mar-20 A	03-Jul-21	31-May-21	03-Jul-21	0					
05-2610		135	461	74.81%	5%	34		30-Mar-20 A	03-Jul-21	31-May-21	03-Jul-21	0					External and internal finishes design for the IWMF Substation (4 Packages)
<b>EP_SP_66_12-WP6A-M42.05.01.11.7 Landscape masterplan (2.11.07)</b>	Water Feature (2.11.07.01)	348	493	69.83%	5%	105	Start On or After	08-May-20 A	12-Sep-21	20-Oct-21	17-Apr-22	217					
05-2620		105	451	0%	5%	105		19-Jun-20 A	12-Sep-21	20-Oct-21	01-Feb-22	142					
05-2630	Planting details	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	03-Jan-22	17-Apr-22	217		31-May-21*			
05-2920_1(M34)	Turbine Hall Building (2.11.07.04)	105	493	0%	5%	105		08-May-20 A	12-Sep-21	03-Jan-22	17-Apr-22	217					
05-2920_2(M34)	Reception Pavilion (2.11.07.06)	105	493	0%	5%	105		08-May-20 A	12-Sep-21	03-Jan-22	17-Apr-22	217					
05-2920_3(M34)	MT Plant Building and Water Treatment Plant Building (2.11.07.07)	105	493	0%	5%	105		08-May-20 A	12-Sep-21	03-Jan-22	17-Apr-22	217					
05-2920_4(M34)	Administration Building (2.11.07.08)	105	493	0%	5%	105		08-May-20 A	12-Sep-21	03-Jan-22	17-Apr-22	217					
05-2920_5(M34)	IWMF Substation (2.11.07.09)	105	493	0%	5%	105		08-May-20 A	12-Sep-21	03-Jan-22	17-Apr-22	217					
05-2920_6(M34)	Process Building (2.11.07.10)	105	493	0%	5%	105		08-May-20 A	12-Sep-21	03-Jan-22	17-Apr-22	217					
<b>EP_SP_66_12-WP6A-M42.05.01.11.8 Architectural Detailing - Site Wide (2.11.29)</b>	Architectural Detailing - Site Wide Concept	107	107	0%	0%	107	Start On or After	31-May-21	14-Sep-21	29-Aug-21	13-Dec-21	90					
05-2640		107	107	0%	0%	107		31-May-21	14-Sep-21	29-Aug-21	13-Dec-21	90		31-May-21			
<b>EP_SP_66_12-WP6A-M42.05.01.11.9 External and internal finishes design for Elevated Driveway</b>	External and internal finishes design for Elevated Driveway	137	137	0%	0%	137	Start On or After	31-May-21	14-Oct-21	27-Aug-21	10-Jan-22	88					
05-5410		137	137	0%	0%	137		31-May-21*	14-Oct-21	27-Aug-21	10-Jan-22	88		31-May-21*			
<b>EP_SP_66_12-WP6A-M42.05.01.12 AIP Testing and Commissioning (2.12)</b>	Factory Acceptance Testing plan (2.12.01.02-06) (7 Packages)	806	874	86.97%	5%	105		23-Apr-19 A	12-Sep-21	29-Jul-21	31-Aug-22	353					
05-2650-1(5)		60	799	50%	5%	30		23-Apr-19 A	29-Jun-21	14-Jan-22	12-Feb-22	228					29-Jun-21, Factory Acceptance Testing plan (2.12.01.02-06) (7 Packages)
05-2660	Site Acceptance Testing plan (2.12.02)	75	75	0%	0%	75	Start On or After	31-May-21*	13-Aug-21	29-Jul-21	11-Oct-21	59		31-May-21*			13-Aug-21, Site Acceptance Testing plan (2.12.02)
05-2670	System commissioning plan (2.12.03)	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	27-Oct-21	08-Feb-22	149		31-May-21*			12-Sep-21, System commissioning plan (2.12.03)
05-2680	Plant commissioning plan (2.12.04)	105	105	0%	0%	105		31-May-21	12-Sep-21	19-May-22	31-Aug-22	353		31-May-21			12-Sep-21, Plant commissioning plan (2.12.04)
<b>EP_SP_66_12-WP6A-M42.05.01.13 AIP Transportation Facilities for the Operation (2.13)</b>	Design of vehicles for MSW and Ash and Residues delivery (2.13.01)	136	411	44.85%	5%	75		29-Jun-20 A	13-Aug-21	23-Nov-22	15-Apr-23	610					
05-2690		105	411	28.57%	5%	75		29-Jun-20 A	13-Aug-21	23-Nov-22	05-Feb-23	541					13-Aug-21, Design of vehicles for MSW and Ash and Residues delivery (2.13.01)
05-2700	Design of marine vessels for the use of the Employer and visitors (2.13.02)	105	340	28.57%	5%	75		08-Sep-20 A	13-Aug-21	31-Jan-23	15-Apr-23	610					13-Aug-21, Design of marine vessels for the use of the Employer and visitors (2.13.02)
<b>EP_SP_66_12-WP6A-M42.05.01.14 AIP Miscellaneous Works (2.14)</b>	Design of visitors and environmental education facilities (2.14.02)	105	434	0%	5%	105		06-Jul-20 A	12-Sep-21	24-Jul-22	05-Nov-22	419					
05-2720		105	434	0%	5%	105		06-Jul-20 A	12-Sep-21	24-Jul-22	05-Nov-22	419					24-Jul-22, Design of visitors and environmental education facilities (2.14.02)
<b>EP_SP_66_12-WP6A-M42.05.01.15 AIP Miscellaneous Detailing (2.15)</b>	Covered walkway at passenger berth (2.15.02)	135	135	0%	0%	135	Start On or After	31-May-21	12-Oct-21	16-Sep-21	05-Sep-22	328					
05-2730		105	105	0%	0%	105		31-May-21	12-Sep-21	16-Sep-21	29-Dec-21	108		31-May-21			
05-2740	Gatehouses (2.15.03)	135	135	0%	0%	135	Start On or After	31-May-21*	12-Oct-21	24-Apr-22	05-Sep-22	328		31-May-21*			
05-2750	Weighbridge office (2.15.04)	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	29-Apr-22	11-Aug-22	333		31-May-21*			
<b>EP_SP_66_12-WP6A-M42.05.01.16 AIP Auxiliary Plant Systems (2.16)</b>	Vehicle Fuel Filling Station (2.16.02)	347	518	61.1%	5%	135		13-May-20 A	12-Oct-21	23-Aug-21	25-Aug-22	317					
05-2770		135	135	0%	0%	135		31-May-21	12-Oct-21	13-Apr-22	25-Aug-22	317		31-May-21			
05-2780	Stores systems (2.16.03)	135	135	0%	0%	135	Start On or After	31-May-21*	12-Oct-21	06-Jan-22	20-May-22	220		31-May-21*			
05-2780-1(5a)	IWMF Laboratory (2.16.04)	135	518	0%	5%	135		13-May-20 A	12-Oct-21	23-Aug-21	04-Jan-22	84					
05-2780-2(5a)	hoisting systems (2.16.09)	135	315	57.04%	5%	58		16-Sep-20 A	27-Jul-21	13-Oct-21	09-Dec-21	135					27-Jul-21, hoisting system
<b>EP_SP_66_12-WP6A-M42.05.02 DDA Design Package Submissions</b>		1545	1642	55.79%		683		15-Oct-18 A	13-Apr-23	01-Jun-21	13-Dec-24	610					
<b>EP_SP_66_12-WP6A-M42.05.02.3 DDA General Building Plan</b>		105	105	0%		105		31-May-21	12-Sep-21	30-Jun-21	12-Sep-21	0					
05-6000(M42)	Process Building & Wastewater Treatment Plant	75	75	0%	0%	75		30-Jun-21	12-Sep-21	30-Jun-21	12-Sep-21	0	New Activity				
05-6010(M42)	Turbine Hall	75	75	0%	0%	75		31-May-21	13-Aug-21	30-Jun-21	12-Sep-21	30	New Activity	31-May-21		30-Jun-21	
05-6020(M42)	CCCW	75	75	0%	0%	75		31-May-21	13-Aug-21	30-Jun-21	12-Sep-21	30	New Activity	31-May-21		13-Aug-21	
05-6030(M42)	Chimney	75	75	0%	0%	75		31-May-21	13-Aug-21	30-Jun-21	12-Sep-21	30	New Activity	31-May-21		13-Aug-21	
05-6040(M42)	M T & Water Treatment Plant	75	75	0%	0%	75		30-Jun-21	12-Sep-21	30-Jun-21	12-Sep-21	0	New Activity			30-Jun-21	
05-6050(M42)	Reception Pavilion	75	75	0%	0%	75		30-Jun-21	12-Sep-21	30-Jun-21	12-Sep-21	0	New Activity			30-Jun-21	
05-6060(M42)	Administration building	75	75	0%	0%	75		30-Jun-21	12-Sep-21	30-Jun-21	12-Sep-21	0	New Activity			30-Jun-21	
05-6070(M42)	Elevated Driveway	75	75	0%	0%	75		31-May-21	13-Aug-21	30-Jun-21	12-Sep-21	30	New Activity	31-May-21		13-Aug-21	
05-6080(M42)	IWMF Substation	75	75	0%	0%	75		31-May-21	13-Aug-21	30-Jun-21	12-Sep-21	30	New Activity	31-May-21		13-Aug-21	
05-6090(M42)	Side Wide Arch Details	75	75	0%	0%	75		31-May-21	13-Aug-21	30-Jun-21	12-Sep-21	30	New Activity	31-May-21		13-Aug-21	
<b>EP_SP_66_12-WP6A-M42.05.02.01 DDA Process and Layout Design (2.1)</b>		408	947	59.56%		165		10-Apr-19 A	11-Nov-21	07-Jun-21	15-Feb-22	96					
<b>EP_SP_66_12-WP6A-M42.05.02.01.1 MSW treatment process design for incineration (2.1.13)</b>		348	568	52.59%		165		23-Apr-20 A	11-Nov-21	23-Jul-21	15-Feb-22	96					
05-5090	Incineration System (2.1.13.01) (2 Packages) (link up with 05-3610)	105	319	86.67%	5%	14		30-Jul-20 A	13-Jun-21	29-Sep-21	12-Oct-21	121					13-Jun-21, Incineration System (2.1.13.01) (2 Packages) (link up with 05-3610)
05-5100	Heat Recovery Boiler (2.1.13.02) (2 Packages) (link up with 05-3620)	105	417	86.67%	5%	14	Start On or After	23-Apr-20 A	13-Jun-21	29-Sep-21	12-Oct-21	121					13-Jun-21, Heat Recovery Boiler (2.1.13.02) (2 Packages) (link up with 05-3620)
05-5110	Ash Cranes (2.1.13.04) (2 Packages)	105	189	86.67%	5%	14		07-Dec-20 A	13-Jun-21	20-Nov-21	03-Dec-21	173					13-Jun-21, Ash Cranes (2.1.13.04) (2 Packages), Ash Cranes
05-5120	Leachate Collection and Treatment (2.1.13.05) (2 Packages)	105	105	0%	0%	105		31-May-21	12-Sep-21	03-Nov-21	15-Feb-22	156		31-May-21			
05-5130	Waste Water Treatment System (2.1.13.06) (2 Packages)	105	296	0%	5%	105		20-Jan-21 A	11-Nov-21	21-Sep-21	03-Jan-22	53					
05-5140	Overall Plan Water Scheme (2.1.13.07)	105	236	0%	5%	105		20-Jan-21 A	12-Sep-21	23-Jul-21	04-Nov-21	53					
05-5150	Boiler Feed Water System (2.1.13.03) (2 Packages)	105	346	57.14%	45%	45	Start On or After	03-Aug-20 A	14-Jul-21	20-Oct-21	03-Dec-21	142					14-Jul-21, Boiler Feed Water System
<b>EP_SP_66_12-WP6A-M42.05.02.01.2 MSW treatment process design for mechanical treatment (2.1.14)</b>		105	268	0%		105		19-Dec-20 A	12-Sep-21	07-Jun-21	19-Sep-21	7					
05-3510	Water Treatment Plant and Boiler Water Treatment (Demin Unit) Plant	105	268	0%	5%	105		19-Dec-20 A	12-Sep-21	07-Jun-21	19-Sep-21	7					
<b>EP_SP_66_12-WP6A-M42.05.02.01.3 Waste heat recovery and Power generation system (2.1.15)</b>		378	511	72.22%		105		20-Apr-20 A	12-Sep-21	26-Jul-21	05-Feb-22	146					
05-5220	Power Island (Steam Turbine Generator, Pressure Reducing and Desuperheating Station, Air Cool)	105	446	28.57%	5%	75		25-May-20 A	13-Aug-21	30-Jul-21	12-Oct-21						

Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021			
														May 42	Jun 43	Jul 44	Aug 45
05-4660	Flue Gas Treatment System (2 Packages)	105	418	85.71%	5%	15	Start On or After	23-Apr-20 A	14-Jun-21	28-Sep-21	12-Oct-21	120					
05-4980	Boiler ash and APC residue handling and solidification (2 Packages)	105	418	85.71%	5%	15	Start On or After	23-Apr-20 A	14-Jun-21	19-Nov-21	03-Dec-21	172					
<b>EP_SP_66_12-WP6A-M42.05.02.01.5 Logistic arrangement design for MSW and Ash and Residues (2.1.17)</b>		<b>378</b>	<b>434</b>	<b>72.22%</b>		<b>105</b>		<b>06-Jul-20 A</b>	<b>12-Sep-21</b>	<b>21-Aug-21</b>	<b>29-Dec-21</b>	<b>108</b>					
05-4400	Waste Crane and Grapple System	105	359	71.43%	5%	30		06-Jul-20 A	29-Jun-21	30-Nov-21	29-Dec-21	183					
05-4410	Mechanical Shredder	105	105	0%	0%	105		31-May-21	12-Sep-21	21-Aug-21	03-Dec-21	82					
<b>EP_SP_66_12-WP6A-M42.05.02.01.6 Site Master Layout Plan and Plant Layout (2.1.18)</b>		<b>105</b>	<b>105</b>	<b>0%</b>		<b>105</b>		<b>30-Jun-21</b>	<b>12-Oct-21</b>	<b>30-Jun-21</b>	<b>12-Oct-21</b>	<b>0</b>					
05-3520	Site Master Layout Plan and Plant Layout	105	105	0%	0%	105		30-Jun-21	12-Oct-21	30-Jun-21	12-Oct-21	0					
<b>EP_SP_66_12-WP6A-M42.05.02.01.7 Statutory Fire Compliance (2.1.26)</b>		<b>60</b>	<b>844</b>	<b>0%</b>		<b>62</b>		<b>10-Apr-19 A</b>	<b>31-Jul-21</b>	<b>13-Aug-21</b>	<b>13-Oct-21</b>	<b>74</b>					
05-4420	Fire Safety Compliance	60	844	0%	5%	62		10-Apr-19 A	31-Jul-21	13-Aug-21	13-Oct-21	74					
<b>EP_SP_66_12-WP6A-M42.05.02.02 DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)</b>		<b>816</b>	<b>1049</b>	<b>88.97%</b>		<b>90</b>		<b>15-Oct-18 A</b>	<b>28-Aug-21</b>	<b>24-Jun-21</b>	<b>27-Apr-22</b>	<b>242</b>					
05-3430-2(M37)	Geotechnical Interpretative Report (2.2.02.02)	105	1049	14.29%	65%	90		15-Oct-18 A	28-Aug-21	14-Jul-21	11-Oct-21	44					
05-3450	Seawall design (2.2.20)	60	961	50%	65%	30		12-Nov-18 A	29-Jun-21	24-Jun-21	23-Jul-21	24					
05-3460	Breakwater design (2.2.21)	105	691	100%	65%	0		12-Apr-19 A	03-Mar-21 A								
05-3470	Berth design (2.2.22)	60	972	50%	65%	30		01-Nov-18 A	29-Jun-21	29-Mar-22	27-Apr-22	302					
<b>EP_SP_66_12-WP6A-M42.05.02.03 DDA Incineration Plant Buildings (2.3)</b>		<b>1093</b>	<b>1108</b>	<b>75.3%</b>		<b>270</b>		<b>13-Feb-19 A</b>	<b>24-Feb-22</b>	<b>03-Jun-21</b>	<b>04-Jun-23</b>	<b>465</b>					
<b>EP_SP_66_12-WP6A-M42.05.02.03.1 General Layout Drawings and Fire Safety Strategy (2.3.25)</b>		<b>135</b>	<b>135</b>	<b>0%</b>		<b>135</b>		<b>30-Jun-21</b>	<b>11-Nov-21</b>	<b>30-Jun-21</b>	<b>07-Sep-22</b>	<b>300</b>					
05-3290	Process Building	105	105	0%	0%	105		30-Jun-21	12-Oct-21	30-Jun-21	12-Oct-21	0	Revised duration 135 to 105				
05-3300	ACC Equipment Yard	135	135	0%	0%	135		30-Jun-21	11-Nov-21	26-Apr-22	07-Sep-22	300					
05-3310	Turbine Hall Building	105	105	0%	0%	105		30-Jun-21	12-Oct-21	07-Sep-21	20-Dec-21	69					
05-3320	CCCW Building	105	105	0%	0%	105		30-Jun-21	12-Oct-21	22-Jul-21	03-Nov-21	22					
05-3330	Chimney	105	105	0%	0%	105		30-Jun-21	12-Oct-21	14-Sep-21	27-Dec-21	76					
05-3340	Elevated Drive Way and Associated Structures	105	105	0%	0%	105		30-Jun-21	12-Oct-21	25-Oct-21	06-Feb-22	117					
05-3350	Reception Pavilion	105	105	0%	0%	105		30-Jun-21	12-Oct-21	16-May-22	28-Aug-22	320					
<b>EP_SP_66_12-WP6A-M42.05.02.03.2 Foundation design (2.3.13)</b>		<b>158</b>	<b>158</b>	<b>0%</b>		<b>158</b>		<b>31-May-21</b>	<b>04-Nov-21</b>	<b>23-Aug-21</b>	<b>29-Apr-22</b>	<b>176</b>					
05-3220	Process Building Waste Burker, Tipping Hall, Bas in Area and Workshop	137	137	0%	0%	137		31-May-21	14-Oct-21	23-Aug-21	06-Jan-22	84					
05-3230	ACC Equipment Yard	137	137	0%	0%	137		21-Jun-21	04-Nov-21	14-Dec-21	29-Apr-22	176					
<b>EP_SP_66_12-WP6A-M42.05.02.03.3 Structural design (2.3.14)</b>		<b>401</b>	<b>557</b>	<b>52.87%</b>		<b>189</b>		<b>28-May-20 A</b>	<b>05-Dec-21</b>	<b>26-Jun-21</b>	<b>04-Jun-23</b>	<b>546</b>					
05-5340	ACC Equipment Yard	150	380	50%	65%	75	Start On or After	30-Jul-20 A	13-Aug-21	26-Jun-21	08-Sep-21	26					
05-5350	Turbine Hall Building (2.3.14.03)	189	189	0%	0%	189	Start On or After	31-May-21*	05-Dec-21	16-Apr-22	21-Oct-22	320					
05-5360	Compressor and CCCW Building	189	189	0%	0%	189	Start On or After	31-May-21*	05-Dec-21	28-Nov-22	04-Jun-23	546					
05-5380	Elevated Drive Way and associated structures	189	189	0%	0%	189	Start On or After	31-May-21	05-Dec-21	10-Dec-21	16-Jun-22	193					
05-5390	Reception Pavilion Structural Design	189	557	0%	5%	189	Start On or After	28-May-20 A	05-Dec-21	04-Oct-22	10-Apr-23	491					
<b>EP_SP_66_12-WP6A-M42.05.02.03.4 Electrical and instrumentation works design (2.3.15)</b>		<b>302</b>	<b>416</b>	<b>45.36%</b>		<b>165</b>		<b>22-Sep-20 A</b>	<b>11-Nov-21</b>	<b>17-Sep-21</b>	<b>28-Jun-22</b>	<b>229</b>					
05-3360	11kV/380V Power Transformers and 11kV Earthing Transformer	105	296	57.14%	5%	45		22-Sep-20 A	14-Jul-21	15-May-22	28-Jun-22	349					
05-3370	E&IC Package 1 (Process Island)	120	120	0%	0%	120		31-May-21	27-Sep-21	17-Sep-21	14-Jan-22	109					
05-3380	E&IC Package 2 (Power Island)	165	324	0%	5%	165	Finish On	23-Dec-20 A	11-Nov-21*	24-Nov-21	07-May-22	177					
<b>EP_SP_66_12-WP6A-M42.05.02.03.8 Operation Management System (2.3.15.04)</b>		<b>378</b>	<b>462</b>	<b>72.22%</b>		<b>105</b>		<b>08-Jun-20 A</b>	<b>12-Sep-21</b>	<b>16-Jan-22</b>	<b>30-Apr-22</b>	<b>230</b>					
05-3390	Supervisory Control/Data Acquisition/Distributed Control (SCADA/DCS) System (12 Packages)	105	462	0%	5%	105		08-Jun-20 A	12-Sep-21	16-Jan-22	30-Apr-22	230					
05-3420	Automatic License Plate and Container Recognition System (ALPCRS)	105	105	0%	0%	105		31-May-21	12-Sep-21	16-Jan-22	30-Apr-22	230					
<b>EP_SP_66_12-WP6A-M42.05.02.03.5 Mechanical works design (2.3.16)</b>		<b>1093</b>	<b>1108</b>	<b>75.3%</b>		<b>270</b>		<b>13-Feb-19 A</b>	<b>24-Feb-22</b>	<b>03-Jun-21</b>	<b>21-Oct-22</b>	<b>239</b>					
<b>EP_SP_66_12-WP6A-M42.05.02.03.5.1 Plant and Equipment</b>		<b>1093</b>	<b>1108</b>	<b>75.3%</b>		<b>270</b>		<b>13-Feb-19 A</b>	<b>24-Feb-22</b>	<b>03-Jun-21</b>	<b>21-Oct-22</b>	<b>123</b>					
05-3580	Weighbridge Systems	270	270	0%	0%	270		31-May-21	24-Feb-22	03-Jun-21	27-Feb-22	3					
05-3590	Waste Crane and Grapple System	105	356	0%	5%	113		30-Sep-20 A	20-Sep-21	07-Dec-21	29-Mar-22	190					
05-3600	Mechanical Shredder	105	452	0%	5%	218		09-Oct-20 A	03-Jan-22	05-Aug-21	10-Mar-22	66					
05-3610	Incineration System (9 Packages)	105	1096	0%	5%	258		13-Feb-19 A	12-Feb-22	13-Oct-21	27-Jun-22	135					
05-3620	Heat Recovery Boiler (8 Packages)	105	1003	0%	5%	258		17-May-19 A	12-Feb-22	11-Jun-21	23-Feb-22	11					
05-3630	Boiler Feed Water Systems (4 Packages)	105	720	66.67%	5%	35		16-Jul-19 A	04-Jul-21	12-Jun-21	16-Jul-21	12					
05-3640	Ash cranes	30	298	0%	65%	187		09-Feb-21 A	03-Dec-21	26-Jun-21	29-Dec-21	26					
05-3650	Leachate collection and treatment	105	293	52.38%	45%	50	Start On or After	30-Sep-20 A	19-Jul-21	20-Jan-22	10-Mar-22	234					
05-3790	Flue Gas Treatment System (12 Packages)	105	629	66.67%	5%	35		15-Oct-19 A	04-Jul-21	08-Sep-21	12-Oct-21	100					
05-3800	Boiler ash and APC residue handling and solidification	105	434	25.71%	5%	78	Start On or After	09-Jun-20 A	16-Aug-21	23-Dec-21	10-Mar-22	206					
05-3810	Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)	105	380	28.57%	5%	75		30-Jul-20 A	13-Aug-21	30-Jul-21	12-Oct-21	60					
05-3820	Air cooled condenser	105	435	0%	5%	130		30-Jul-20 A	07-Oct-21	21-Jun-21	28-Oct-21	21					
05-3825(3)	Closed Circuit Cooling Water System	105	478	0%	5%	173		30-Jul-20 A	19-Nov-21	15-Nov-21	06-May-22	168					
05-3830	Compressed Air Plants	105	1078	0%	5%	240		13-Feb-19 A	25-Jan-22	09-Sep-21	06-May-22	101					
<b>EP_SP_66_12-WP6A-M42.05.02.03.5.2 Process Pipeworks (Incl. Ductworks) and Valves</b>		<b>562</b>	<b>851</b>	<b>81.32%</b>		<b>105</b>		<b>16-May-19 A</b>	<b>12-Sep-21</b>	<b>22-Jun-21</b>	<b>07-Jan-22</b>	<b>117</b>					
05-3840	Process island (furnace-boiler-FGC)	105	828	21.9%	5%	82		16-May-19 A	20-Aug-21	13-Oct-21	02-Jan-22	135					
05-4350	Pipebridge A (Between Process island & Turbine Hall)	105	351	28.57%	5%	75		28-Aug-20 A	13-Aug-21	22-Jun-21	04-Sep-21	22					
05-4360	Compressed Air Plant area	105	381	0%	5%	105		28-Aug-20 A	12-Sep-21	04-Sep-21	17-Dec-21	96					
05-4370	Pipebridge B (Between CCCW Area & Turbine Hall)	105	321	57.14%	5%	45		28-Aug-20 A	14-Jul-21	29-Jun-21	12-Aug-21	29					
05-4380	Pipebridge C (Between Turbine Hall & ACC Equipment Yard)	105	351	28.57%	5%	75		28-Aug-20 A	13-Aug-21	22-Jun-21	04-Sep-21	22					
05-4950	Turbine Hall	105	381	0%	5%	105		28-Aug-20 A	12-Sep-21	25-Sep-21	07-Jan-22	117					
05-4960	ACC Equipment Yard	105	381	0%	5%	105		28-Aug-20 A	12-Sep-21	04-Sep-21	17-Dec-21	96					
05-4970	CCCW Area	105	381	0%	5%	105		28-Aug-20 A	12-Sep-21	04-Sep-21	17-Dec-21	96					
<b>EP_SP_66_12-WP6A-M42.05.02.03.5.3 Process steel structure support (For equipment, piping &amp; duct, cable tray)</b>		<b>376</b>	<b>380</b>	<b>80.05%</b>		<b>75</b>		<b>30-Jul-20 A</b>	<b>13-Aug-21</b>	<b>22-Jun-21</b>	<b>21-Oct-22</b>	<b>434</b>					
05-3540	Pipebridge (Between Process island & Turbine Hall)	105	305	72.38%	5%	29		28-Aug-20 A	28-Jun-21	07-Aug-21	04-Sep-21	68					
05-3550	Turbine Hall	105	339	67.62%	5%	34		30-Jul-20 A	03-Jul-21	18-Sep-22	21-Oct-22	475					

3-Month Rolling Programme (May 2021)

Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021			
														May 42	Jun 43	Jul 44	Aug 45
05-3560	Pipebridge (Between CCCW Area & Turbine Hall)	105	321	57.14%	5%	45		28-Aug-20 A	14-Jul-21	29-Jun-21	12-Aug-21	29					
05-3570	Pipebridge (Between Turbine Hall & ACC Equipment Yard)	105	351	28.57%	5%	75		28-Aug-20 A	13-Aug-21	22-Jun-21	04-Sep-21	22					
<b>EP_SP_66_12-WP6A-M42.05.02.03.5.4 Equipment and piping insulation</b>		<b>136</b>	<b>252</b>	<b>22.79%</b>		<b>105</b>		<b>04-Jan-21 A</b>	<b>12-Sep-21</b>	<b>30-Jun-21</b>	<b>17-Dec-21</b>	<b>96</b>					
05-4500	Incineration System	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	30-Jun-21	12-Oct-21	30					31-May-21*
05-4510	Heat Recovery Boiler	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	30-Jun-21	12-Oct-21	30					31-May-21*
05-4520	Boiler Feed Water Systems	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	04-Sep-21	17-Dec-21	96					31-May-21*
05-4530	Flue Gas Treatment System	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	30-Jun-21	12-Oct-21	30					31-May-21*
05-4540	Boiler ash and APC residue handling and solidification	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	04-Sep-21	17-Dec-21	96					31-May-21*
05-4550	Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)	105	252	0%	45%	105		04-Jan-21 A	12-Sep-21	30-Jun-21	12-Oct-21	30					
05-4560	Air cooled condenser	105	252	0%	45%	105		04-Jan-21 A	12-Sep-21	04-Sep-21	17-Dec-21	96					
05-4570	Closed Circuit Cooling Water System	105	105	0%	0%	105		31-May-21	12-Sep-21	16-Jun-21	28-Oct-21	46					31-May-21
<b>EP_SP_66_12-WP6A-M42.05.02.03.6 Fire services installation design (2.3.17)</b>		<b>228</b>	<b>918</b>	<b>40.35%</b>		<b>136</b>		<b>10-Apr-19 A</b>	<b>13-Oct-21</b>	<b>01-Jul-21</b>	<b>13-Oct-21</b>	<b>0</b>					
05-3660	Fire Systems	90	814	64.44%	5%	32		10-Apr-19 A	01-Jul-21	12-Sep-21	13-Oct-21	104					01-Jul-21, Fire Systems, Fire Systems, 01-Jul
05-3670	Fire engineering	60	60	0%	0%	60		19-Jul-21	17-Sep-21	15-Aug-21	13-Oct-21	26					19-Jul-21
05-3680	FS schematics	105	105	0%	0%	105		01-Jul-21	13-Oct-21	01-Jul-21	13-Oct-21	0					01-Jul-21
<b>EP_SP_66_12-WP6A-M42.05.02.03.7 Building services design (excluding fire services installation design) (2.3.1)</b>		<b>225</b>	<b>225</b>	<b>0%</b>		<b>225</b>		<b>31-May-21</b>	<b>10-Jan-22</b>	<b>11-Jun-21</b>	<b>30-Apr-22</b>	<b>110</b>					
05-3690	Electrical Services and Lighting (7 Packages)	135	135	0%	0%	135		31-May-21	12-Oct-21	26-Jul-21	07-Dec-21	56					31-May-21
05-3700	MVAC (6 Packages)	135	135	0%	0%	135		14-Aug-21	26-Dec-21	24-Oct-21	07-Mar-22	71					14-Aug-21
05-3710	Odour Control	135	135	0%	0%	135		14-Aug-21	26-Dec-21	24-Oct-21	07-Mar-22	71					14-Aug-21
05-3720	Plumbing (7 Packages)	135	135	0%	0%	135	Start On or After	10-Jun-21*	22-Oct-21	26-Jun-21	07-Nov-21	16					10-Jun-21*
05-3730	Drainage (7 Packages)	135	135	0%	0%	135		10-Jun-21	22-Oct-21	26-Jun-21	07-Nov-21	16					10-Jun-21
05-3740	ELV (7 Packages)	135	135	0%	0%	135		26-Jul-21	07-Dec-21	26-Jul-21	07-Dec-21	0					26-Jul-21
05-3750	Lifts and Escalators	135	135	0%	0%	135		15-Aug-21	27-Dec-21	04-Oct-21	15-Feb-22	50					15-Aug-21
05-3770	Building Management System (BMS) ELV (7 Packages)	135	135	0%	0%	135		29-Aug-21	10-Jan-22	17-Dec-21	30-Apr-22	110					29-Aug-21
05-3780	Vehicle & Container Wash System	105	105	0%	0%	105	Start On	15-Jul-21*	27-Oct-21	15-Jul-21	27-Oct-21	0	Revised duration 135 to 105				15-Jul-21*
05-3780-1 (5a)	Process CCTV System	135	135	0%	0%	135	Start On	15-Jul-21*	26-Nov-21	15-Jul-21	26-Nov-21	0					15-Jul-21*
05-3780-1(M20)	Water Cannon System	60	60	0%	0%	60		03-Jun-21	01-Aug-21	11-Jun-21	09-Aug-21	8					03-Jun-21, 01-Aug-21, Water Cannon
<b>EP_SP_66_12-WP6A-M42.05.02.04 DDA Mechanical Treatment Plant Building (2.4)</b>		<b>198</b>	<b>198</b>	<b>0%</b>		<b>198</b>		<b>12-Jun-21</b>	<b>26-Dec-21</b>	<b>26-Jun-21</b>	<b>19-Aug-22</b>	<b>236</b>					
05-5160	Architectural Design (2.4.25)	105	105	0%	0%	105	Start On or After	30-Jul-21*	11-Nov-21	07-May-22	19-Aug-22	281					30-Jul-21*
05-5210	Fire services installation design (2.4.17)	105	105	0%	0%	105		01-Jul-21	13-Oct-21	01-Jul-21	13-Oct-21	0					01-Jul-21
<b>EP_SP_66_12-WP6A-M42.05.02.04.7 Building services design (excluding fire services installation design) (2.4.1)</b>		<b>198</b>	<b>198</b>	<b>0%</b>		<b>198</b>		<b>12-Jun-21</b>	<b>26-Dec-21</b>	<b>26-Jun-21</b>	<b>07-Mar-22</b>	<b>71</b>					
05-3850	LV and Emergency Power Distribution Design	135	135	0%	0%	135	Start On or After	12-Jun-21*	24-Oct-21	26-Jul-21	07-Dec-21	44					12-Jun-21*
05-3860	MVAC	135	135	0%	0%	135		14-Aug-21	26-Dec-21	24-Oct-21	07-Mar-22	71					14-Aug-21
05-3870	Odour Control	135	135	0%	0%	135		14-Aug-21	26-Dec-21	24-Oct-21	07-Mar-22	71					14-Aug-21
05-3880	Plumbing	135	135	0%	0%	135		26-Jun-21	07-Nov-21	26-Jun-21	07-Nov-21	0					26-Jun-21
05-3890	Drainage	135	135	0%	0%	135		26-Jun-21	07-Nov-21	26-Jun-21	07-Nov-21	0					26-Jun-21
05-3900	Lighting and small power	135	135	0%	0%	135		26-Jul-21	07-Dec-21	26-Jul-21	07-Dec-21	0					26-Jul-21
<b>EP_SP_66_12-WP6A-M42.05.02.05 DDA Wastewater Treatment Plant (2.5)</b>		<b>284</b>	<b>284</b>	<b>0%</b>		<b>284</b>		<b>31-May-21</b>	<b>10-Mar-22</b>	<b>04-Jun-21</b>	<b>09-Aug-22</b>	<b>152</b>					
05-3920	Architectural Design (2.5.25)	75	75	0%	0%	75	Start On or After	30-Jul-21*	12-Oct-21	08-Aug-21	21-Oct-21	9					30-Jul-21*
05-3930	Foundation design (2.5.13)	135	135	0%	0%	135		31-May-21	12-Oct-21	05-Sep-21	17-Jan-22	97					31-May-21
05-3950	Electrical and instrumentation works design (2.5.15)	284	284	0%	0%	284		31-May-21	10-Mar-22	30-Oct-21	09-Aug-22	152					31-May-21
05-3960	Mechanical works design (2.5.16) (2 Packages)	264	264	0%	0%	264		31-May-21	18-Feb-22	04-Jun-21	22-Feb-22	4					31-May-21
05-3970	Fire services installation design (2.5.17) (2 Packages)	105	105	0%	0%	105	Start On or After	01-Jul-21*	13-Oct-21	01-Jul-21	13-Oct-21	0					01-Jul-21*
<b>EP_SP_66_12-WP6A-M42.05.02.05.7 Building services design (excluding fire services installation design) (2.5.1)</b>		<b>185</b>	<b>185</b>	<b>0%</b>		<b>185</b>		<b>10-Jun-21</b>	<b>11-Dec-21</b>	<b>26-Jun-21</b>	<b>07-Mar-22</b>	<b>86</b>					
05-3980	LV and Emergency Power Distribution Design for IWMF Waste Water Treatment Plant	135	135	0%	0%	135		30-Jun-21	11-Nov-21	26-Jul-21	07-Dec-21	26					30-Jun-21
05-3990	MVAC	120	120	0%	0%	120		14-Aug-21	11-Dec-21	08-Nov-21	07-Mar-22	86					14-Aug-21
05-4010	Plumbing	135	135	0%	0%	135		26-Jun-21	07-Nov-21	26-Jun-21	07-Nov-21	0					26-Jun-21
05-4020	Drainage	135	135	0%	0%	135		10-Jun-21	22-Oct-21	26-Jun-21	07-Nov-21	16					10-Jun-21
05-4030	ELV	135	135	0%	0%	135		26-Jul-21	07-Dec-21	26-Jul-21	07-Dec-21	0					26-Jul-21
<b>EP_SP_66_12-WP6A-M42.05.02.06 DDA Water Treatment Plant Building (2.6)</b>		<b>210</b>	<b>210</b>	<b>0%</b>		<b>210</b>		<b>31-May-21</b>	<b>26-Dec-21</b>	<b>26-Jun-21</b>	<b>16-Jul-22</b>	<b>202</b>					
05-4050	Architectural Design (2.6.25)	105	105	0%	0%	105		30-Jul-21	11-Nov-21	08-Mar-22	20-Jun-22	221					30-Jul-21
05-4060	Foundation design (2.6.13)	180	180	0%	0%	180		31-May-21	26-Nov-21	18-Jan-22	16-Jul-22	232					31-May-21
05-4100	Fire services installation design (2.6.17)	105	105	0%	0%	105		01-Jul-21	13-Oct-21	01-Jul-21	13-Oct-21	0					01-Jul-21
<b>EP_SP_66_12-WP6A-M42.05.02.06.7 Building services design (excluding fire services installation design) (2.6.1)</b>		<b>184</b>	<b>184</b>	<b>0%</b>		<b>184</b>		<b>26-Jun-21</b>	<b>26-Dec-21</b>	<b>26-Jun-21</b>	<b>07-Mar-22</b>	<b>71</b>					
05-4110	Electrical Services and Lighting	135	135	0%	0%	135		26-Jul-21	07-Dec-21	26-Jul-21	07-Dec-21	0					26-Jul-21
05-4120	MVAC	135	135	0%	0%	135		14-Aug-21	26-Dec-21	24-Oct-21	07-Mar-22	71					14-Aug-21
05-4140	Plumbing	135	135	0%	0%	135		26-Jun-21	07-Nov-21	26-Jun-21	07-Nov-21	0					26-Jun-21
05-4150	Drainage	135	135	0%	0%	135		26-Jun-21	07-Nov-21	26-Jun-21	07-Nov-21	0					26-Jun-21
05-4160	ELV	135	135	0%	0%	135		26-Jul-21	07-Dec-21	26-Jul-21	07-Dec-21	0					26-Jul-21
<b>EP_SP_66_12-WP6A-M42.05.02.07 DDA Administration Building (2.7)</b>		<b>200</b>	<b>200</b>	<b>0%</b>		<b>200</b>		<b>10-Jun-21</b>	<b>26-Dec-21</b>	<b>26-Jun-21</b>	<b>25-Jun-22</b>	<b>181</b>					
05-4170	Architectural Design (2.7.21)	105	105	0%	0%	105	Start On or After	30-Jul-21*	11-Nov-21	13-Mar-22	25-Jun-22	226					30-Jul-21*
05-4200	Electrical and instrumentation works design (2.7.13)	105	105	0%	0%	105	Start On	18-Jul-21*	30-Oct-21	18-Jul-21	30-Oct-21	0	Revised duration 135 to 105				18-Jul-21*
05-4210	Fire services installation design (2.7.14)	105	105	0%	0%	105		01-Jul-21	13-Oct-21	01-Jul-21	13-Oct-21	0					01-Jul-21
<b>EP_SP_66_12-WP6A-M42.05.02.07.6 Building services design (excluding fire services installation design) (2.7.1)</b>		<b>200</b>	<b>200</b>	<b>0%</b>		<b>200</b>		<b>10-Jun-21</b>	<b>26-Dec-21</b>	<b>26-Jun-21</b>	<b>07-Mar-22</b>	<b>71</b>					
05-4220	Electrical Services and Lighting	135	135	0%	0%	135		26-Jul-21	07-Dec-21	26-Jul-21	07-Dec-21	0					26-Jul-21
05-4230	MVAC	135	135	0%	0%	135		14-Aug-21	26-Dec-21	24-Oct-21	07-Mar-22	71					14-Aug-21
05-4250	Plumbing	135	135	0%	0%	135		10-Jun-21	22-Oct-21	26-Jun-21	07-Nov-21	16					10-Jun-21

3-Month Rolling Programme (May 2021)

Integrated Waste Management Facilities, Phase 1

Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021			
														May 42	Jun 43	Jul 44	Aug 45
05-4260	Drainage	135	135	0%	0%	135		26-Jun-21	07-Nov-21	26-Jun-21	07-Nov-21	0					
05-4270	ELV	135	135	0%	0%	135		16-Jul-21	27-Nov-21	26-Jul-21	07-Dec-21	10					
05-4280	Lifts and Escalators	135	135	0%	0%	135	Start On	30-Jun-21*	11-Nov-21	30-Jun-21	11-Nov-21	0					
<b>EP_SP_66_12-WP6A-M42.05.02.08 DDA IWMF Substation (2.8)</b>		<b>307</b>	<b>659</b>	<b>34.85%</b>		<b>200</b>		<b>27-Feb-20 A</b>	<b>16-Dec-21</b>	<b>01-Jun-21</b>	<b>21-Jul-22</b>	<b>217</b>					
05-4290	Architectural Design (2.8.25)	105	105	0%	0%	105	Start On or After	31-May-21*	12-Sep-21	08-Jan-22	22-Apr-22	222					
05-4300	Foundation design (2.8.13)	200	200	0%	0%	200		31-May-21	16-Dec-21	02-Sep-21	20-Mar-22	94					
05-4310	Structural design (2.8.14)	195	654	0%	5%	195		27-Feb-20 A	11-Dec-21	08-Jan-22	21-Jul-22	222					
05-4320	Electrical and instrumentation works design (2.8.15)	105	105	0%	0%	105		12-Jun-21	24-Sep-21	14-Jun-21	26-Sep-21	2	Revised duration 135 to 105				
05-4340	Fire services installation design (2.8.17)	135	135	0%	0%	135		01-Jun-21	13-Oct-21	01-Jun-21	13-Oct-21	0					
<b>EP_SP_66_12-WP6A-M42.05.02.08.7 Building services design (excluding fire services installation design) (2.8.1)</b>		<b>135</b>	<b>135</b>	<b>0%</b>		<b>135</b>		<b>31-May-21</b>	<b>12-Oct-21</b>	<b>26-Jun-21</b>	<b>30-Apr-22</b>	<b>200</b>					
05-4990	Electrical Services and Lighting	135	135	0%	0%	135		31-May-21	12-Oct-21	26-Jul-21	07-Dec-21	56					
05-5000	MVAC	135	135	0%	0%	135		31-May-21	12-Oct-21	24-Oct-21	07-Mar-22	146					
05-5010	Plumbing	135	135	0%	0%	135		31-May-21	12-Oct-21	26-Jun-21	07-Nov-21	26					
05-5020	Drainage	135	135	0%	0%	135		31-May-21	12-Oct-21	26-Jun-21	07-Nov-21	26					
05-5030	ELV	135	135	0%	0%	135		31-May-21	12-Oct-21	26-Jun-21	07-Dec-21	56					
05-5030-1(M20)	Building Management System (BMS)	135	135	0%	0%	135		31-May-21	12-Oct-21	17-Dec-21	30-Apr-22	200					
<b>EP_SP_66_12-WP6A-M42.05.02.1 DDA Chimney</b>		<b>135</b>	<b>135</b>	<b>0%</b>		<b>135</b>		<b>28-Aug-21</b>	<b>09-Jan-22</b>	<b>20-Dec-21</b>	<b>03-May-22</b>	<b>114</b>					
<b>EP_SP_66_12-WP6A-M42.05.02.1.1 Building services design (excluding fire services installation design)</b>		<b>135</b>	<b>135</b>	<b>0%</b>		<b>135</b>		<b>28-Aug-21</b>	<b>09-Jan-22</b>	<b>20-Dec-21</b>	<b>03-May-22</b>	<b>114</b>					
05-6060(5a)	Building Management System (BMS)	135	135	0%	0%	135		28-Aug-21	09-Jan-22	20-Dec-21	03-May-22	114					28-Aug-21
<b>EP_SP_66_12-WP6A-M42.05.02.10 DDA Roads and Utilities (2.10)</b>		<b>270</b>	<b>501</b>	<b>16.67%</b>		<b>225</b>		<b>28-Aug-20 A</b>	<b>10-Jan-22</b>	<b>07-Jun-21</b>	<b>19-Dec-23</b>	<b>708</b>					
<b>EP_SP_66_12-WP6A-M42.05.02.10.1 Permanent road works layout on the Artificial Island (2.10.13)</b>		<b>135</b>	<b>135</b>	<b>0%</b>		<b>135</b>		<b>31-May-21</b>	<b>12-Oct-21</b>	<b>25-Mar-23</b>	<b>19-Dec-23</b>	<b>798</b>					
05-4470	Roads and hardstandings layout	135	135	0%	0%	135		31-May-21	12-Oct-21	25-Mar-23	06-Aug-23	663					
05-4480	Road signage and markings	135	135	0%	0%	135		31-May-21	12-Oct-21	07-Aug-23	19-Dec-23	798					
<b>EP_SP_66_12-WP6A-M42.05.02.10.2 Sewerage design on the Artificial Island (2.10.14)</b>		<b>135</b>	<b>135</b>	<b>0%</b>		<b>135</b>		<b>31-May-21</b>	<b>12-Oct-21</b>	<b>26-Jun-21</b>	<b>10-Sep-22</b>	<b>333</b>					
05-4430	Foul Sewerage	135	135	0%	0%	135		31-May-21	12-Oct-21	26-Jun-21	07-Nov-21	26					
05-4440	Contaminated Sewerage	135	135	0%	0%	135		31-May-21	12-Oct-21	29-Apr-22	10-Sep-22	333					
<b>EP_SP_66_12-WP6A-M42.05.02.10.3 Drainage system design on the Artificial Island (2.10.15)</b>		<b>135</b>	<b>135</b>	<b>0%</b>		<b>135</b>		<b>31-May-21</b>	<b>12-Oct-21</b>	<b>26-Jun-21</b>	<b>14-Nov-21</b>	<b>33</b>					
05-5310	Surface water Drainage System	135	135	0%	0%	135		31-May-21	12-Oct-21	26-Jun-21	07-Nov-21	26					
05-5320	First Flush Drainage System concept	135	135	0%	0%	135		31-May-21	12-Oct-21	03-Jul-21	14-Nov-21	33					
<b>EP_SP_66_12-WP6A-M42.05.02.10.4 Water supply system design on the Artificial Island (2.10.16)</b>		<b>221</b>	<b>221</b>	<b>0%</b>		<b>221</b>		<b>31-May-21</b>	<b>06-Jan-22</b>	<b>26-Jun-21</b>	<b>21-Aug-22</b>	<b>228</b>					
05-5250	Potable Water Distribution System	135	135	0%	0%	135		31-May-21	12-Oct-21	09-Apr-22	21-Aug-22	313					
05-5260	Recycled Water System	135	135	0%	0%	135		31-May-21	12-Oct-21	09-Apr-22	21-Aug-22	313					
05-5270	Irrigation System	135	135	0%	0%	135		31-May-21	12-Oct-21	26-Jun-21	07-Nov-21	26					
05-5280	Rainwater harvesting System	135	135	0%	0%	135		26-Jun-21	07-Nov-21	26-Jun-21	07-Nov-21	0					26-Jun-21
05-5300-1(M24)	E&M system for seawater intake and brine discharge (2.10.04.07)	90	90	0%	0%	90		31-May-21	28-Aug-21	17-Oct-21	14-Jan-22	139					
05-5300-2(M24)	Building Services system for seawater intake and brine discharge (2.10.04.09)	90	90	0%	0%	90		30-Jul-21	27-Oct-21	10-Aug-21	07-Nov-21	11					30-Jul-21
05-5300-3(5a)	Chemical scrubber system for odour control (2.10.16.10)	135	135	0%	0%	135		24-Aug-21	06-Jan-22	24-Oct-21	07-Mar-22	61					24-Aug-21
<b>EP_SP_66_12-WP6A-M42.05.02.10.6 Design of telecommunication and other utilities (2.10.18)</b>		<b>180</b>	<b>180</b>	<b>0%</b>		<b>180</b>		<b>31-May-21</b>	<b>26-Nov-21</b>	<b>02-Sep-21</b>	<b>06-Aug-23</b>	<b>618</b>					
05-3400 (M21)	Computerised Maintenance Management System (CMMS)	105	105	0%	0%	105		14-Aug-21	26-Nov-21	16-Jan-22	30-Apr-22	155					14-Aug-21
05-3410 (M21)	Information and Document Management System (IDMS)	105	105	0%	0%	105		14-Aug-21	26-Nov-21	16-Jan-22	30-Apr-22	155					14-Aug-21
05-4590	Site Lighting Concept / Schematics	135	135	0%	0%	135		31-May-21	12-Oct-21	25-Mar-23	06-Aug-23	663					
05-4600	Lightning Protection System concept / schematics	135	135	0%	0%	135		31-May-21	12-Oct-21	02-Sep-21	14-Jan-22	94					
<b>EP_SP_66_12-WP6A-M42.05.02.10.7 Utility ducts/Pipebridges design (2.10.26)</b>		<b>270</b>	<b>501</b>	<b>16.67%</b>		<b>225</b>		<b>28-Aug-20 A</b>	<b>10-Jan-22</b>	<b>07-Jun-21</b>	<b>24-Dec-22</b>	<b>348</b>					
05-5040	Design of Pipe / Utilities Trenches concept	135	135	0%	0%	135		29-Aug-21	10-Jan-22	12-Aug-22	24-Dec-22	348					29-Aug-21
05-5050	Sitewide Utilities Trenches Design	135	135	0%	0%	135		29-Aug-21	10-Jan-22	12-Aug-22	24-Dec-22	348					29-Aug-21
<b>EP_SP_66_12-WP6A-M42.05.02.10.7.3 Layout Plan for Pipe Bridge Network</b>		<b>135</b>	<b>366</b>	<b>33.33%</b>		<b>90</b>		<b>28-Aug-20 A</b>	<b>28-Aug-21</b>	<b>07-Jun-21</b>	<b>03-Nov-21</b>	<b>67</b>					
A1090	Pipebridge A	135	324	33.33%	5%	90		09-Oct-20 A	28-Aug-21	06-Aug-21	03-Nov-21	67	Extracted Activity				
A1100	Pipebridge B	135	366	33.33%	5%	90		28-Aug-20 A	28-Aug-21	07-Jul-21	04-Oct-21	37	Extracted Activity				
A1110	Pipebridge C	135	366	33.33%	5%	90		28-Aug-20 A	28-Aug-21	07-Jun-21	04-Sep-21	7	Extracted Activity				
<b>EP_SP_66_12-WP6A-M42.05.02.10.7.1 Foundaion Plan for Pipe Bridge Network</b>		<b>135</b>	<b>366</b>	<b>33.33%</b>		<b>90</b>		<b>28-Aug-20 A</b>	<b>28-Aug-21</b>	<b>09-Oct-21</b>	<b>20-Apr-22</b>	<b>235</b>					
A1120	Pipebridge A	135	324	33.33%	5%	90		09-Oct-20 A	28-Aug-21	09-Oct-21	06-Jan-22	131	Extracted Activity				
A1130	Pipebridge B	135	366	33.33%	5%	90		28-Aug-20 A	28-Aug-21	13-Jan-22	12-Apr-22	227	Extracted Activity				
A1140	Pipebridge C	135	366	33.33%	5%	90		28-Aug-20 A	28-Aug-21	21-Jan-22	20-Apr-22	235	Extracted Activity				
<b>EP_SP_66_12-WP6A-M42.05.02.10.7.2 Structure Plan for Pipe Bridge Network</b>		<b>135</b>	<b>366</b>	<b>33.33%</b>		<b>90</b>		<b>28-Aug-20 A</b>	<b>28-Aug-21</b>	<b>07-Jun-21</b>	<b>03-Nov-21</b>	<b>67</b>					
A1150	Pipebridge A	135	324	33.33%	5%	90		09-Oct-20 A	28-Aug-21	06-Aug-21	03-Nov-21	67	Extracted Activity				
A1160	Pipebridge B	135	366	33.33%	5%	90		28-Aug-20 A	28-Aug-21	07-Jul-21	04-Oct-21	37	Extracted Activity				
A1170	Pipebridge C	135	366	33.33%	5%	90		28-Aug-20 A	28-Aug-21	07-Jun-21	04-Sep-21	7	Extracted Activity				
<b>EP_SP_66_12-WP6A-M42.05.02.11 DDA Architectural, Finishes and Landscaping Works (2.11)</b>		<b>141</b>	<b>141</b>	<b>0%</b>		<b>141</b>		<b>30-Jun-21</b>	<b>17-Nov-21</b>	<b>04-Jul-21</b>	<b>25-Apr-22</b>	<b>159</b>					
<b>EP_SP_66_12-WP6A-M42.05.02.11.1 External and internal finishes design for Incineration Plant Buildings (2.11)</b>		<b>137</b>	<b>137</b>	<b>0%</b>		<b>137</b>		<b>30-Jun-21</b>	<b>13-Nov-21</b>	<b>05-Sep-21</b>	<b>25-Apr-22</b>	<b>163</b>					
05-4670	External and internal finishes design for Incineration Plant Building (13 Packages)	137	137	0%	0%	137	Start On or After	30-Jun-21*	13-Nov-21	26-Oct-21	11-Mar-22	118					30-Jun-21*
05-4690	External and internal finishes design for Turbine Hall Building (7 Packages)	137	137	0%	0%	137	Start On or After	30-Jun-21*	13-Nov-21	05-Sep-21	19-Jan-22	67					30-Jun-21*
05-4700	External and internal finishes design for Air Compressor Building (7 Packages)	137	137	0%	0%	137	Start On or After	30-Jun-21*	13-Nov-21	06-Dec-21	21-Apr-22	159					30-Jun-21*
05-4720	External and internal finishes design for Reception Pavilion (10 Packages)	137	137	0%	0%	137	Start On or After	30-Jun-21*	13-Nov-21	10-Dec-21	25-Apr-22	163					30-Jun-21*
<b>EP_SP_66_12-WP6A-M42.05.02.11.6 External and internal finishes design for the IWMF Substation (2.11.20)</b>		<b>137</b>	<b>137</b>	<b>0%</b>		<b>137</b>		<b>04-Jul-21</b>	<b>17-Nov-21</b>	<b>04-Jul-21</b>	<b>17-Nov-21</b>	<b>0</b>					
05-4770	External and internal finishes design for the IWMF Substation	137	137	0%	0%	137		04-Jul-21	17-Nov-21	04-Jul-21	17-Nov-21	0					04-Jul-21
<b>EP_SP_66_12-WP6A-M42.05.02.12 DDA Testing and Commissioning (2.12)</b>		<b>647</b>	<b>949</b>	<b>72.18%</b>		<b>180</b>		<b>23-Apr-19 A</b>	<b>26-Nov-21</b>	<b>12-Oct-21</b>	<b>12-Feb-22</b>	<b>78</b>					



Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021			
														May 42	Jun 43	Jul 44	Aug 45
<b>EP_SP_66_12-WP6A-M42.05.02.13 DDA Transportation Facilities for the Operation (2.13)</b>																	
05-4850	Design of vehicles for MSW and Ash and Residues delivery (2.13.05)	493	493	0%	0%	493		14-Aug-21	13-Apr-23	06-Feb-23	13-Dec-24	610					
05-4860	Design of marine vessels for the use of the Employer and visitors (2.13.06)	608	608	0%	0%	608		14-Aug-21	13-Apr-23	16-Apr-23	13-Dec-24	610					14-Aug-21
<b>EP_SP_66_12-WP6A-M42.06 Procurement of Major Equipment</b>																	
<b>EP_SP_66_12-WP6A-M42.06.1 Off-site Fabrication of Incineration Modules</b>																	
<b>EP_SP_66_12-WP6A-M42.06.1.25 Material Procurement</b>																	
06-1000-1(1)	Mechanical Equipment Material Submission and Approval	180	1147	80.24%		180		29-Jun-18 A	26-Nov-21	23-Jun-21	19-Dec-21	23					
06-1000-2(1)	Pipe Material Submission and Approval	180	670	50%	92%	90		09-Jul-18 A	28-Aug-21	23-Jun-21	20-Sep-21	23					
06-1000-3(1)	Electrical and Instrumentation Material Submission and Approval	180	670	50%	50%	90		29-Oct-19 A	28-Aug-21	23-Jun-21	20-Sep-21	23					
06-1010-1(1)	Mechanical Equipment Procurement (incl. FAT)	90	1247	0%	45%	180		29-Jun-18 A	26-Nov-21	23-Jun-21	19-Dec-21	23					
06-1010-2(1)	Pipe Material Procurement (incl. FAT)	90	760	0%	45%	90		29-Oct-19 A	26-Nov-21	21-Sep-21	19-Dec-21	23					
06-1010-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	90	760	0%	45%	90		29-Oct-19 A	26-Nov-21	21-Sep-21	19-Dec-21	23					
<b>EP_SP_66_12-WP6A-M42.06.1.26 Fabrication of Module (TPU)</b>																	
<b>EP_SP_66_12-WP6A-M42.06.1.26.1 Process Island Furnace Boiler Liner 1</b>																	
06-2010 (6)	Process Island Furnace Boiler Liner 1 Structure Cutting, Painting, Pre-assembly & Erection	390	548	24.87%	24.87%	293		18-Sep-20 A	14-May-22	31-May-21	14-May-22	0					
06-2020 (6)	Process Island Furnace Boiler Liner 1 Equipment Fabrication	300	341	52%	52%	144		15-Nov-20 A	21-Oct-21	31-May-21	21-Oct-21	0					
06-2030 (6)	Process Island Furnace Boiler Liner 1 Equipment Installation	264	264	0%	0%	264		05-Jun-21	23-Feb-22	05-Jun-21	23-Feb-22	0					
06-2040 (6)	Process Island Furnace Boiler Liner 1 Piping Fabrication & installation	350	459	9%	9%	319		10-Feb-21 A	14-May-22	30-Jun-21	14-May-22	0					05-Jun-21
<b>EP_SP_66_12-WP6A-M42.06.1.26.2 Process Island Furnace Boiler Liner 2</b>																	
06-2100 (6)	Process Island Furnace Boiler Liner 2 Structure Cutting, Painting, Pre-assembly & Erection	390	519	21.28%	21.28%	307		31-Oct-20 A	02-Apr-22	31-May-21	02-Apr-22	0					
06-2110 (6)	Process Island Furnace Boiler Liner 2 Equipment Fabrication	300	354	47.67%	47.67%	157		15-Nov-20 A	03-Nov-21	31-May-21	03-Nov-21	0					
06-2120 (6)	Process Island Furnace Boiler Liner 2 Equipment Installation	256	256	0%	0%	256		11-Jun-21	21-Feb-22	11-Jun-21	21-Feb-22	0					11-Jun-21
06-2130 (6)	Process Island Furnace Boiler Liner 2 Piping Fabrication & installation	350	430	13.71%	13.71%	302		09-Mar-21 A	12-May-22	15-Jul-21	12-May-22	0					
<b>EP_SP_66_12-WP6A-M42.06.1.26.3 Process Island Furnace Boiler Liner 3</b>																	
06-2190 (6)	Process Island Furnace Boiler Liner 3 Structure Cutting, Painting, Pre-assembly & Erection	390	510	17.44%	17.44%	322		24-Nov-20 A	17-Apr-22	31-May-21	17-Apr-22	0					
06-2200 (6)	Process Island Furnace Boiler Liner 3 Equipment Fabrication	300	355	40.67%	40.67%	178		05-Dec-20 A	24-Nov-21	16-Jul-21	09-Jan-22	46					
06-2210 (6)	Process Island Furnace Boiler Liner 3 Equipment Installation	218	218	0%	0%	218		10-Aug-21	15-Mar-22	25-Sep-21	30-Apr-22	46					
06-2220 (6)	Process Island Furnace Boiler Liner 3 Piping Fabrication & installation	350	419	9%	9%	319		08-Mar-21 A	30-Apr-22	16-Jun-21	30-Apr-22	0					10-Aug-21
<b>EP_SP_66_12-WP6A-M42.06.1.26.4 Process Island Furnace Boiler Liner 4</b>																	
06-2280 (6)	Process Island Furnace Boiler Liner 4 Structure Cutting, Painting, Pre-assembly & Erection	390	515	12.05%	12.05%	343		10-Dec-20 A	08-May-22	31-May-21	08-May-22	0					
06-2290 (6)	Process Island Furnace Boiler Liner 4 Equipment Fabrication	300	393	25%	25%	225		14-Dec-20 A	10-Jan-22	20-Jul-21	01-Mar-22	50					
06-2300 (6)	Process Island Furnace Boiler Liner 4 Equipment Installation	225	225	0%	0%	225		17-Aug-21	29-Mar-22	06-Oct-21	18-May-22	50					17-Aug-21
06-2310 (6)	Process Island Furnace Boiler Liner 4 Piping Fabrication & installation	350	465	41.43%	41.43%	205		10-Mar-21 A	17-Jun-22	25-Nov-21	17-Jun-22	0					
<b>EP_SP_66_12-WP6A-M42.06.1.26.5 Process Island Furnace Boiler Liner 5</b>																	
06-2370 (6)	Process Island Furnace Boiler Liner 5 Structure Cutting, Painting, Pre-assembly & Erection	390	554	2.05%	2.05%	382		10-Dec-20 A	26-Jul-22	31-May-21	26-Jul-22	0					
06-2380 (6)	Process Island Furnace Boiler Liner 5 Equipment Fabrication	300	407	20.33%	20.33%	239		14-Dec-20 A	24-Jan-22	09-Aug-21	04-Apr-22	70					
06-2400 (6)	Process Island Furnace Boiler Liner 5 Piping Fabrication & installation	290	483	6.9%	6.9%	270		31-Mar-21 A	26-Jul-22	30-Oct-21	26-Jul-22	0					
<b>EP_SP_66_12-WP6A-M42.06.1.26.6 Process Island Furnace Boiler Liner 6</b>																	
06-2460 (6)	Process Island Furnace Boiler Liner 6 Structure Cutting, Painting, Pre-assembly & Erection	390	529	0%	0%	412		25-Dec-20 A	25-Aug-22	31-May-21	25-Aug-22	0					
06-2470 (6)	Process Island Furnace Boiler Liner 6 Equipment Fabrication	300	466	0%	0%	309		03-Feb-21 A	16-Jul-22	31-May-21	16-Jul-22	0					
06-2490 (6)	Process Island Furnace Boiler Liner 6 Piping Fabrication & installation	320	521	0%	0%	320		23-Mar-21 A	25-Aug-22	10-Oct-21	25-Aug-22	0					
<b>EP_SP_66_12-WP6A-M42.06.1.7 Fabrication of Module (FGC)</b>																	
<b>EP_SP_66_12-WP6A-M42.06.1.7.1 Process Island FGC Liner 1</b>																	
06-2000 (6)	Process Island FGC Liner 1 Structure Cutting, Painting, Pre-assembly & Erection	460	369	40.87%	40.87%	272		23-Feb-21 A	12-Jul-22	31-May-21	12-Jul-22	0					
06-2550 (6)	Process Island FGC Liner 1 Equipment Fabrication	300	267	23.67%	23.67%	229		23-Apr-21 A	14-Jan-22	20-Jul-21	05-Mar-22	50					
06-2560 (6)	Process Island FGC Liner 1 Equipment Installation	229	229	0%	0%	229		19-Jul-21	04-Mar-22	07-Sep-21	23-Apr-22	50					19-Jul-21
06-2570 (6)	Process Island FGC Liner 1 Piping Fabrication & installation	391	391	0%	0%	391		17-Jun-21	12-Jul-22	17-Jun-21	12-Jul-22	0					17-Jun-21
<b>EP_SP_66_12-WP6A-M42.06.1.7.2 Process Island FGC Liner 2</b>																	
06-2630 (6)	Process Island FGC Liner 2 Structure Cutting, Painting, Pre-assembly & Erection	460	384	39.13%	39.13%	280		16-Feb-21 A	06-Mar-22	31-May-21	06-Mar-22	0					
06-2640 (6)	Process Island FGC Liner 2 Equipment Fabrication	300	284	18%	18%	246		23-Apr-21 A	31-Jan-22	21-Jul-21	23-Mar-22	51					
06-2650 (6)	Process Island FGC Liner 2 Equipment Installation	223	223	0%	0%	223		26-Jul-21	05-Mar-22	15-Sep-21	25-Apr-22	51					26-Jul-21
06-2660 (6)	Process Island FGC Liner 2 Piping Fabrication & installation	410	410	0%	0%	410		31-May-21	14-Jul-22	31-May-21	14-Jul-22	0					31-May-21
<b>EP_SP_66_12-WP6A-M42.06.1.7.3 Process Island FGC Liner 3</b>																	
06-2720 (6)	Process Island FGC Liner 3 Structure Cutting, Painting, Pre-assembly & Erection	460	415	32.17%	32.17%	312		17-Feb-21 A	02-Oct-22	31-May-21	02-Oct-22	0					
06-2730 (6)	Process Island FGC Liner 3 Equipment Fabrication	300	287	8.33%	8.33%	275		17-Feb-21 A	07-Apr-22	31-May-21	07-Apr-22	0					
06-2750 (6)	Process Island FGC Liner 3 Piping Fabrication & installation	426	426	0%	0%	426		19-May-21 A	01-Mar-22	30-Jul-21	30-Apr-22	60					19-May-21 A
06-2760 (6)	Process Island FGC Liner 3 Electrical & Instrumentation Fabrication & installation	460	460	0%	0%	460		31-May-21	30-Jul-22	31-May-21	30-Jul-22	0					31-May-21
<b>EP_SP_66_12-WP6A-M42.06.1.7.4 Process Island FGC Liner 4</b>																	
06-2810 (6)	Process Island FGC Liner 4 Structure Cutting, Painting, Pre-assembly & Erection	460	428	23.48%	23.48%	352		30-Jun-21	02-Oct-22	30-Jun-21	02-Oct-22	0					30-Jun-21
06-2820 (6)	Process Island FGC Liner 4 Equipment Fabrication	300	301	3%	3%	291		16-Mar-21 A	17-May-22	31-May-21	17-May-22	0					
06-2840 (6)	Process Island FGC Liner 4 Piping Fabrication & installation	422	422	0%	0%	422		21-May-21 A	17-Mar-22	10-Jul-21	26-Apr-22	40					21-May-21 A
06-2850 (6)	Process Island FGC Liner 4 Electrical & Instrumentation Fabrication & installation	460	460	0%	0%	460		31-May-21	26-Jul-22	31-May-21	26-Jul-22	0					31-May-21
<b>EP_SP_66_12-WP6A-M42.06.1.7.5 Process Island FGC Liner 5</b>																	
06-2900 (6)	Process Island FGC Liner 5 Structure Cutting, Painting, Pre-assembly & Erection	460	389	16.96%	16.96%	382		07-Jul-21	09-Oct-22	07-Jul-21	09-Oct-22	0					
06-2910 (6)	Process Island FGC Liner 5 Equipment Fabrication	300	314	1%	1%	297		14-May-21 A	23-Mar-22	30-Jun-21	22-Apr-22	30					14-May-21 A
06-2930 (6)	Process Island FGC Liner 5 Piping Fabrication & installation	460	460	0%	0%	460		02-Jun-21	04-Sep-22	02-Jun-21	04-Sep-22	0					02-Jun-21
06-2940 (6)	Process Island FGC Liner 5 Electrical & Instrumentation Fabrication & installation	460	460	0%	0%	460		17-Jul-21	19-Oct-22	17-Jul-21	19-Oct-22	0					17-Jul-21

### 3-Month Rolling Programme (May 2021)

- Remaining Work
- Actual Work
- Critical Remaining Work
- Milestone
- Actual Milestone
- Critical Milestone

Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021			
														May 42	Jun 43	Jul 44	Aug 45
<b>EP_SP_66_12-WP6A-M42.06.1.7.6 Process Island FGC Liner 6</b>																	
06-2990 (6)	Process Island FGC Liner 6 Structure Cutting, Painting, Pre-assembly & Erection	460	459	1.74%	1.74%	452		14-May-21 A	15-Nov-22	31-May-21	15-Nov-22	0					
06-3000 (6)	Process Island FGC Liner 6 Equipment Fabrication	300	385	0%	0%	368		14-May-21 A	02-Jun-22	18-Jul-21	20-Jul-22	48					
06-3020 (6)	Process Island FGC Liner 6 Piping Fabrication & installation	460	460	0%	0%	460		29-Jun-21	01-Oct-22	29-Jun-21	01-Oct-22	0					
06-3030 (6)	Process Island FGC Liner 6 Electrical & Instrumentation Fabrication & installation	460	460	0%	0%	460		13-Aug-21	15-Nov-22	13-Aug-21	15-Nov-22	0					
<b>EP_SP_66_12-WP6A-M42.06.2 Off-site Fabrication of Turbine Modules</b>																	
<b>EP_SP_66_12-WP6A-M42.06.2.1 Material Procurement</b>																	
06-1050-2(1)	Pipe Material Submission and Approval	90	90	0%	0%	90		15-Jun-21	12-Sep-21	10-Oct-21	07-Jan-22	117					
06-1050-3(1)	Electrical and Instrumentation Material Submission and Approval	90	90	0%	0%	90		31-May-21	28-Aug-21	24-Nov-21	21-Feb-22	177					
06-1060-1(1)	Mechanical Equipment Procurement (Incl. FAT)	380	1255	53.42%	53.42%	177		18-Jun-18 A	23-Nov-21	31-May-21	23-Nov-21	0					
06-1060-2(1)	Pipe Material Procurement (Incl. FAT)	180	612	0%	0%	184		29-Mar-20 A	30-Nov-21	08-Jul-21	07-Jan-22	38					
06-1060-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	365	695	26.85%	26.85%	267		29-Mar-20 A	21-Feb-22	31-May-21	21-Feb-22	0					
<b>EP_SP_66_12-WP6A-M42.06.2.2 Fabrication of Module (Power Island)</b>																	
<b>EP_SP_66_12-WP6A-M42.06.2.2.1 Turbine Module 1</b>																	
06-1070-1(1)	Turbine Module 1 - Structure Cutting, Painting, Pre-assembly & Erection	285	285	22.11%	22.11%	222		29-Mar-21 A	07-Jan-22	31-May-21	07-Jan-22	0					
06-1070-2(1)	Turbine Module 1 - Equipment Fabrication	300	300	11%	11%	267		28-Apr-21 A	21-Feb-22	31-May-21	21-Feb-22	0					
06-1070-3(1)	Turbine Module 1 - Equipment Installation	300	300	11%	11%	267		28-Apr-21 A	21-Feb-22	31-May-21	21-Feb-22	0					
<b>EP_SP_66_12-WP6A-M42.06.2.2.2 Turbine Module 2</b>																	
06-1070-1(1)10	Turbine Module 2 - Structure Cutting, Painting, Pre-assembly & Erection	300	300	0%	0%	300		31-May-21	26-Mar-22	07-Aug-21	02-Jun-22	68					
06-1070-2(1)10	Turbine Module 2 - Equipment Fabrication	300	300	0%	0%	300		15-Jul-21	10-May-22	21-Sep-21	17-Jul-22	68					
06-1070-3(1)10	Turbine Module 2 - Equipment Installation	300	300	0%	0%	300		15-Jul-21	10-May-22	21-Sep-21	17-Jul-22	68					
<b>EP_SP_66_12-WP6A-M42.06.2.2.3 Turbine Module 3</b>																	
06-1070-1(1)20	Turbine Module 3 - Structure Cutting, Painting, Pre-assembly & Erection	300	300	0%	0%	300		31-May-21	26-Mar-22	22-Aug-21	17-Jun-22	83					
06-1070-2(1)20	Turbine Module 3 - Equipment Fabrication	300	300	0%	0%	300		15-Jul-21	10-May-22	06-Oct-21	01-Aug-22	83					
06-1070-3(1)20	Turbine Module 3 - Equipment Installation	300	300	0%	0%	300		15-Jul-21	10-May-22	06-Oct-21	01-Aug-22	83					
<b>EP_SP_66_12-WP6A-M42.06.3 Procurement for ACC Units</b>																	
06-1110	Material & Equipment Procurement	200	170	46%	46%	108		30-Mar-21 A	15-Sep-21	31-May-21	15-Sep-21	0					
<b>EP_SP_66_12-WP6A-M42.06.5 Procurement for WWTP Equipment</b>																	
06-1190-3(1)	Electrical and Instrumentation Material Submission and Approval	180	180	0%	0%	180		31-May-21	26-Nov-21	17-Aug-21	12-Feb-22	78					
<b>EP_SP_66_12-WP6A-M42.06.7 Procurement for HV Transformers and Associated Equipment</b>																	
06-1280(1)	Procurement of Transformers	550	1020	38.55%	38.55%	338		19-Jul-19 A	03-May-22	24-Sep-21	27-Aug-22	116					
<b>EP_SP_66_12-WP6A-M42.06.7.1 Procurement of Transformers &amp; EDG</b>																	
06-1280(1)	Procurement of Transformers	550	1020	38.55%	38.55%	338		19-Jul-19 A	03-May-22	24-Sep-21	27-Aug-22	116					
<b>EP_SP_66_12-WP6A-M42.06.10 Procurement and Off-site Fabrication of Pipe Bridges (Incl. Pipings)</b>																	
06-1390(1)	Material Submission and Approval	90	348	20%	20%	72		28-Aug-20 A	10-Aug-21	18-Jul-21	27-Sep-21	48					
06-1400	Material & Equipment Procurement	180	182	0%	0%	180		29-May-21 A	26-Nov-21	31-May-21	26-Nov-21	0					
<b>EP_SP_66_12-WP6A-M42.08 Maritime Works</b>																	
<b>EP_SP_66_12-WP6A-M42.08.1 Marine Construction</b>																	
<b>EP_SP_66_12-WP6A-M42.08.1.1 Phase I - Construction of Perimeter Seawalls</b>																	
<b>EP_SP_66_12-WP6A-M42.08.1.1.1 Seawall and Berth at DCM Area</b>																	
<b>EP_SP_66_12-WP6A-M42.08.1.1.1.5 Seawall Structural Works</b>																	
08-1115(3)	Caisson infill, Solid ballast, toe protection, precast concrete blocks ..etc Laying	250	670	64%	64%	90		29-Oct-19 A	28-Aug-21	28-Jun-21	25-Sep-21	28					
<b>EP_SP_66_12-WP6A-M42.08.1.1.5.1 Remain Works</b>																	
08-1105-07 (6)	Precast Yard Setup	60	163	26.67%	26.67%	44	Start On or After	01-Feb-21 A	13-Jul-21	31-May-21	13-Jul-21	0					
08-1105-08 (6)	Prefabrication of Precast Beam and Slab for Seawall A	140	140	0%	0%	140		14-Jul-21	30-Nov-21	14-Jul-21	30-Nov-21	0					
08-1105-09 (6)	Prefabrication of Precast Beam & Slab for Seawall B	140	140	0%	0%	140		14-Jul-21	30-Nov-21	25-Jul-21	11-Dec-21	11					
08-1120	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall A	220	220	0%	0%	220		24-Jul-21	28-Feb-22	24-Jul-21	28-Feb-22	0					
08-1120-1(6)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B	220	220	0%	0%	220		24-Jul-21	28-Feb-22	04-Aug-21	11-Mar-22	11					
<b>EP_SP_66_12-WP6A-M42.08.1.2 Phase II - Reclamation, Breakwater and Berth Construction</b>																	
<b>EP_SP_66_12-WP6A-M42.08.1.2.1 Reclamation</b>																	
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.6 Reclamation Works</b>																	
08-1200-3 (M35)	Reclamation fill for Marine Access from -9.0mPD to +2.5mPD (~300,000m3 @ 4000m3/d)	37	103	26%	26%	27		16-Mar-21 A	27-Jun-21	25-Jun-21	22-Jul-21	26					
08-1210-1(6)	Reclamation fill for Eastern & Western Edge Areas from +2.5 to Formation Level (289,000m3 @6)	49	137	24%	24%	37		14-Apr-21 A	28-Aug-21	19-Aug-21	25-Sep-21	28					
08-1220(6)	Reclamation fill for Marine Access from +2.5 to Formation Level (91,000m3 @6000m3/d)	16	16	0%	0%	16		29-Aug-21	13-Sep-21	26-Sep-21	11-Oct-21	28					
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.6.3 Surcharge Filling</b>																	
08-3010(6)	Fill up +6 to +11-12mPD at PB2-3 (Stage 2) (102,555m3 @ 2000m3/d)	52	105	13%	13%	45		01-Apr-21 A	15-Jul-21	04-Jun-21	19-Jul-21	5					
08-3020(6)	Fill up +6 to +12mPD at ACC, TH, CCCW & Substation (Stage 3-1) (67,500m3 @ 2000m3/d)	34	34	0%	0%	34		15-Jul-21	18-Aug-21	23-Jul-21	25-Aug-21	8					
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.6.4 Surcharge Period</b>																	
08-3090(6)	Loading @ +11-12mPD at PB1-2 (Stage 1)	180	180	0%	0%	180		31-May-21	26-Nov-21	31-May-21	26-Nov-21	0					
08-3100(6)	Loading @ +11-12mPD at PB2-3 (Stage 2)	180	180	0%	0%	180		15-Jul-21	11-Jan-22	20-Jul-21	15-Jan-22	5					
08-3110(6)	Loading @ +12mPD at ACC, TH, CCCW & Substation (Stage 3)	180	180	0%	0%	180		18-Aug-21	14-Feb-22	26-Aug-21	21-Feb-22	8					
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.6.5 Retaining Wall</b>																	
08-3160(6)	Temporary Gabion Retaining Wall for Surcharge Laying at Southern Edge (~50m)	14	14	0%	0%	14		31-May-21	13-Jun-21	09-Jul-21	22-Jul-21	39					
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.1 Instrumentation</b>																	
08-1340 (M23)	Placing Settlement Plates for Settlement Markers & Instrumentation on +2.5mPD (~42hrs)	60	90	51.67%	51.67%	29		31-Mar-21 A	28-Jun-21	21-Aug-21	18-Sep-21	82					
08-1350 (M23)	Extension of instruments above +2.5mPD	65	78	56.92%	56.92%	28		12-Apr-21 A	28-Jun-21	22-Aug-21	18-Sep-21	82					
08-1370 (M23)	Extension of instruments to finished levels	42	42	0%	0%	42		15-Aug-21	25-Sep-21	06-Oct-21	16-Nov-21	52					
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.1.1 Instruments above +2.5mPD</b>																	
EP_SP_66_12-WP6A-M42.08.1.2.1.1.1.1 Adjacent Elevated Drive Way		96	174	64.58%		34		11-Jan-21 A	26-Aug-21	19-Jun-21	17-Oct-21	52					

### 3-Month Rolling Programme (May 2021)

- Remaining Work
- Actual Work
- Critical Remaining Work
- Milestone
- Actual Milestone
- Critical Milestone

Activity ID	Activity Name	Planned Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M42 Remarks	2021			
														May 42	Jun 43	Jul 44	Aug 45
08-2000 (M42)	Drilling and installation of Instrumentation (12hrs.)	96	174	64.58%	64.58%	34		11-Jan-21 A	03-Jul-21	14-Sep-21	17-Oct-21	106	Extracted Activity				
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.1.3 Process Building Module 2</b>		96	141	73.96%		25		04-Feb-21 A	24-Jun-21	25-Jun-21	19-Jul-21	25					
08-2020 (M42)	Drilling and installation of Instrumentation (12hrs.)	96	141	73.96%	73.96%	25		04-Feb-21 A	24-Jun-21	25-Jun-21	19-Jul-21	25	Extracted Activity				
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.1.1.4 Turbine Hall</b>		104	145	76.92%		24		30-Jan-21 A	23-Jun-21	29-Jun-21	22-Jul-21	29					
08-2030 (M42)	Drilling and installation of Instrumentation (13hrs.)	104	145	76.92%	76.92%	24		30-Jan-21 A	23-Jun-21	29-Jun-21	22-Jul-21	29	Extracted Activity				
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.1.1.5 ACC Equipment</b>		72	130	52.78%		34		24-Feb-21 A	03-Jul-21	23-Jul-21	25-Aug-21	53					
08-2040 (M42)	Drilling and installation of Instrumentation (9hrs.)	72	130	52.78%	52.78%	34		24-Feb-21 A	03-Jul-21	23-Jul-21	25-Aug-21	53	Extracted Activity				
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.1.1.6 CCCW Building</b>		120	130	71.67%		34		24-Feb-21 A	03-Jul-21	19-Jun-21	22-Jul-21	19					
08-2050 (M42)	Drilling and installation of Instrumentation (15hrs.)	120	130	71.67%	71.67%	34		24-Feb-21 A	03-Jul-21	19-Jun-21	22-Jul-21	19	Extracted Activity				
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.1.1.7 IWMF Substation (East)</b>		88	88	0%		88		31-May-21	26-Aug-21	22-Jul-21	17-Oct-21	52					
08-2060 (M42)	Drilling and installation of Instrumentation (11hrs.)	88	88	0%	0%	88		31-May-21	26-Aug-21	22-Jul-21	17-Oct-21	52	Extracted Activity	31-May-21			
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.1.1.8 IWMF Substation (South)</b>		64	64	0%		64		31-May-21	02-Aug-21	15-Aug-21	17-Oct-21	76					
08-2070 (M42)	Drilling and installation of Instrumentation (8hrs.)	64	64	0%	0%	64		31-May-21	02-Aug-21	15-Aug-21	17-Oct-21	76	Extracted Activity	31-May-21			
<b>EP_SP_66_12-WP6A-M42.08.1.2.1.2 PVD Remedial Works</b>		250	400	0%		250		01-Jan-21 A	04-Feb-22	17-Sep-21	24-May-22	109					
08-1390 (M34)15	Install Sand Drains at Zone D (approx. 62 nr @ 4nr/day/2 set of equipment)	16	16	0%	0%	16		31-May-21	15-Jun-21	10-Nov-21	25-Nov-21	163		31-May-21	15-Jun-21	Install Sand Drains at Zone D (approx. 62 nr @ 4	
08-1390 (M34)20	GI for ground condition varification at other Zone for PVD (10 nr approx @0.5 nr/day) Inc Report	28	28	0%	0%	28		31-May-21	27-Jun-21	29-Oct-21	25-Nov-21	151		31-May-21	27-Jun-21	GI for ground condition varification at o	
08-1390 (M34)25	Install Sand Drains at other Zones (approx. 549 nr @ 8nr/day/4 set of equipment)	90	190	56%	56%	40		01-Jan-21 A	09-Jul-21	17-Sep-21	26-Oct-21	109			09-Jul-21	09-Jul-21, Install Sand Drains at other Z	
08-1390 (M34)30	Lay Surcharge at remedial works area	30	30	0%	0%	30		09-Jul-21	08-Aug-21	27-Oct-21	25-Nov-21	109			09-Jul-21	08-Aug-21, Lay	
08-1390 (M34)40	Surcharge Period at remedial area	180	180	0%	0%	180		08-Aug-21	04-Feb-22	26-Nov-21	24-May-22	109			08-Aug-21		
<b>EP_SP_66_12-WP6A-M42.08.1.2.2 Breakwater</b>		379	526	52.48%		180		19-Jun-20 A	26-Nov-21	22-Jan-22	04-Sep-22	282					
08-1280	Rubble Mound Laying (100,000m3 approx, @550m3/d)	188	342	60.11%	60.11%	75		06-Sep-20 A	13-Aug-21	22-Feb-22	07-May-22	267					13-Aug-21, F
08-1285(1)	Prefabrication for Caisson	180	451	41.5%	41.5%	105		19-Jun-20 A	13-Sep-21	22-Jan-22	07-May-22	237	12/29 nrs. completed				
08-1290	Caisson Laying (Total 29hrs, @2 nrs/week)	150	294	9.33%	9.33%	136		24-Dec-20 A	13-Oct-21	22-Jan-22	06-Jun-22	236	Planned Completion on 13-Oct				
08-1295(3)	Caisson Infill, Solid ballast, toe protection, precast concrete blocks ..etc Laying	200	337	10%	10%	180		25-Dec-20 A	26-Nov-21	09-Mar-22	04-Sep-22	282					
<b>EP_SP_66_12-WP6A-M42.08.1.2.3 Seawall and Berth at Marine Access</b>		30	88	50%		15		19-Mar-21 A	14-Jun-21	09-Jul-21	23-Jul-21	39					
08-1320(5A)	Caisson Infill, Solid ballast, toe protection, precast concrete blocks ..etc Laying	30	88	50%	50%	15		19-Mar-21 A	14-Jun-21	09-Jul-21	23-Jul-21	39			14-Jun-21	Caisson Infill, Solid ballast, toe protection, precast	
<b>EP_SP_66_12-WP6A-M42.15 Works By CLP</b>		657	657	0%		657		11-Jan-23	29-Oct-24	11-Jan-23	30-Oct-24	1					
<b>EP_SP_66_12-WP6A-M42.15.1 Installation of Transmission System</b>		403	403	0%		403		11-Jan-23	18-Feb-24	11-Jan-23	19-Feb-24	1					
15-0800	450 days Prior to Commencement of System Commissioning Test	0	0	0%	0%	0		21-Mar-23		21-Mar-23		0					
15-0900	Completion of Civil Provision for Transmission	0	0	0%	0%	0			11-Jan-23		11-Jan-23	0					
15-1000	Construction of Transmission System	90	90	0%	0%	90		22-Oct-23	19-Jan-24	22-Oct-23	19-Jan-24	0					
15-1002	Cable Testing	30	30	0%	0%	30	Finish On or Befc	20-Jan-24	18-Feb-24*	21-Jan-24	19-Feb-24	1					
<b>EP_SP_66_12-WP6A-M42.15.2 Remaining Installation Works by CLP</b>		300	300	0%		300		22-Oct-23	16-Aug-24	22-Oct-23	17-Aug-24	1					
15-1005	Handover of CLP Equipment Room for Telecom / Digital s / Security / Metering equipment Install at	210	210	0%	0%	210		22-Oct-23	18-May-24	22-Oct-23	18-May-24	0					
15-1010	132kV cable termination at IWMF 132kV switchgear (2 panels) and associated HVAC circuits	60	60	0%	0%	60		19-Apr-24	17-Jun-24	19-Apr-24	17-Jun-24	0					
15-1020	Overall testing and commissioning of 2 x CHS-IWMF circuits	90	90	0%	0%	90		19-May-24	16-Aug-24	20-May-24	17-Aug-24	1					
<b>EP_SP_66_12-WP6A-M42.15.3 Metering &amp; Energization</b>		73	73	0%		73		17-Aug-24	29-Oct-24	17-Aug-24	30-Oct-24	1					
15-1030	Energization of Incoming Power Supply Main System	0	0	0%	0%	0			17-Aug-24		17-Aug-24	0					
15-1040	Energization of Incoming Power Supply Sub System	0	0	0%	0%	0			17-Aug-24		17-Aug-24	0					
15-1050	Export Power System Final Inspection and Metering works	30	30	0%	0%	30		30-Sep-24	29-Oct-24	01-Oct-24	30-Oct-24	1					
15-1060	Connection to Grid	0	0	0%	0%	0			29-Oct-24		30-Oct-24	1					

3-Month Rolling Programme (May 2021)

Remaining Work    
  Actual Work    
  Critical Remaining Work    
  Milestone    
  Actual Milestone    
  Critical Milestone