

Appendix A Master Programme

| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2018 | | | | | | | | | | | | 2019 | | | | | | | | | | | | 2020 | | | | | | | | | | | | 2021 | | | | | | | | | | | | 2022 | | | | | | | | | | | | 2023 | | | | | | | | | | | | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|------------------------------|---|--------------------|-------------|-----------|----------------------------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | N | D | J | F | M | A | M | J | J | A | S | O | N | D | N | D | J | F | M | A | M | J | J | A | S | O | N | D | N | D | J | F | M | A | M | J | J | A | S | O | N | D | N | D | J | F | M | A | M | J | J | A | S | O | N | D | N | D | J | F | M | A | M | J | J | A | S | O | N | D | N | D | J | F | M | A | M | J | J | A | S | O | N | D | N | D | J | F | M | A | M | J | J | A | S | O | N | D | N | D | J | F | M | A | M | J | J | A | S | O | N | D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0 | Programme for Design and Construction Works | 2835 | 22-Nov-17 A | 26-Aug-25 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.01 | Key Dates | 2496 | 22-Nov-17 | 21-Sep-24 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.02 | Contract Preliminaries | 2807 | 19-Dec-17 | 26-Aug-25 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.03 | Licence/Permit Applications | 2252 | 15-Dec-17 | 13-Feb-24 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.04 | General Submissions | 1320 | 22-Nov-17 | 03-Jul-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.05 | Design Submissions | 1724 | 22-Nov-17 A | 11-Aug-22 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.06 | Procurement of Major Equipment | 1903 | 13-Sep-18 | 28-Nov-23 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.07 | Environmental Works | 1708 | 05-Jan-18 | 09-Sep-22 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08 | Maritime Works | 1277 | 29-Dec-17 | 27-Jun-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.3 | Submissions | 196 | 29-Dec-17 | 12-Jul-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.1 | Marine Construction | 1265 | 10-Jan-18 | 27-Jun-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.1.1 | Phase I - Construction of Perimeter Seawalls | 740 | 10-Jan-18 | 19-Jan-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.1.1.3 | Marine Works Preparations | 274 | 10-Jan-18 | 10-Oct-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-0900 | Carry out hydrographic survey | 14 | 10-Jan-18 | 23-Jan-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1005 | Ground Investigation for DCM Design | 180 | 13-Feb-18 | 11-Aug-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1010 | Mobilization of DCM Barge for Load Test | 30 | 14-May-18 | 12-Jun-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1020 | Mobilization of Remaining DCM Barge for Construction | 30 | 11-Sep-18 | 10-Oct-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1340(2) | Sediment Sample collection and testing Dumping Permit Application | 21 | 05-Sep-18* | 25-Sep-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.1.1.1 | Seawall and Berth at DCM Area | 676 | 15-Mar-18 | 19-Jan-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1030 | DCM Mix Trial (incl. Bench-scale testing and Lab Tests) | 106 | 15-Mar-18 | 28-Jun-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1040 | DCM Pre-construction Site Trial and testing | 43 | 29-Jun-18 | 10-Aug-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1050 | Static Load Test Preparation | 31 | 11-Aug-18 | 10-Sep-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1060 | Carry out static loading test | 22 | 11-Sep-18 | 02-Oct-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1065(2) | Static load test report submission | 8 | 03-Oct-18 | 10-Oct-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1070 | Geotextile Laying | 60 | 11-Aug-18 | 09-Oct-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1075(2) | Sand Blanket Laying | 60 | 11-Aug-18 | 09-Oct-18 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1080 | DCM Injection Works (575,000m3, approx 6300 nr.) | 120 | 11-Oct-18 | 07-Feb-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1090 | DCM Final Completion Tests | 180 | 10-Nov-18 | 08-May-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1100 | Rubble Mound Laying (100,000m3 approx. @550m3/d) | 180 | 09-Jan-19 | 07-Jul-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1105(1) | Prefabrication for Caisson | 282 | 24-Nov-18 | 01-Sep-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1110 | Caisson Laying (Total 50nrs, @2 nrs/week) | 182 | 24-Mar-19 | 21-Sep-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1120 | Wave Wall Construction | 120 | 22-Sep-19 | 19-Jan-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.1.1.2 | Seawall at Dredging Area | 295 | 25-Dec-18 | 15-Oct-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1130 | Dredging Works (26,000m3 @ 285m3/d avg. to comply EP Conditions 2.18) | 110 | 25-Dec-18 | 13-Apr-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1140 | Lay Rock & Sand Fill | 50 | 15-Mar-19 | 03-May-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1150 | Place Rubble Mound (35,000m3 approx., @550m3/d) | 88 | 30-Mar-19 | 25-Jun-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1155(2) | Fabrication and delivery of Precast Seawall Blocks (12,000nr. approx) | 90 | 15-Mar-19 | 12-Jun-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1160 | Lay Concrete Block Walls (300m length approx. @4m/d) | 80 | 29-Apr-19 | 17-Jul-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1170 | In situ Concrete Wall Construction | 90 | 18-Jul-19 | 15-Oct-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.1.2 | Phase II - Reclamation, Breakwater and Berth Construction | 999 | 03-Oct-18 | 27-Jun-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.1.2.1 | Reclamation | 999 | 03-Oct-18 | 27-Jun-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1180 | Geotextile Laying | 100 | 03-Oct-18 | 10-Jan-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1185(2) | Sand Blanket Laying | 100 | 03-Oct-18 | 10-Jan-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1190 | Install Vertical Band Drain by Barge | 160 | 10-Feb-19 | 19-Jul-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1200 | Reclamation fill up to +2.5mPD | 375 | 22-Sep-19 | 30-Sep-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1210 | Reclamation fill from +2.5 to Formation Level | 120 | 03-Jul-20 | 30-Oct-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1220 | Lay Surcharge | 80 | 11-Sep-20 | 29-Nov-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1230 | Surcharge Period | 180 | 30-Nov-20 | 28-May-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1240 | Remove Surcharge | 85 | 04-Apr-21 | 27-Jun-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.1.2.2 | Breakwater | 583 | 02-Sep-19 | 06-Apr-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1250 | Geotextile and Sand Blanket Laying | 45 | 22-Sep-19 | 05-Nov-19 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1260 | DCM Injection Works (290,000m3, approx 3200 nr.) | 65 | 06-Nov-19 | 09-Jan-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1270 | DCM Final Completion Test | 71 | 05-Jan-20 | 15-Mar-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1280 | Rubble Mound Laying (100,000m3 approx. @550m3/d) | 188 | 05-Mar-20 | 08-Sep-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1285(1) | Prefabrication for Caisson | 411 | 02-Sep-19 | 16-Oct-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1290 | Caisson Laying (Total 43nrs, @2 nrs/week) | 150 | 11-Jul-20 | 07-Dec-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1300 | Wave Wall Construction | 120 | 08-Dec-20 | 06-Apr-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.08.1.2.3 | Seawall and Berth at Marine Access | 150 | 03-Jul-20 | 29-Nov-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1310(2) | Prefabrication for Caisson (4nrs) | 90 | 03-Jul-20 | 30-Sep-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1320(2) | Caisson Laying (4nrs) | 30 | 01-Oct-20 | 30-Oct-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 08-1330(2) | Wave Wall Construction | 30 | 31-Oct-20 | 29-Nov-20 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.09 | Foundation Works | 397 | 12-Apr-21 | 13-May-22 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.09.0 | Site Investigation and Preliminary Pile | 46 | 12-Apr-21 | 27-May-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.09.1 | Administration Bld Foundation | 138 | 25-Nov-21 | 11-Apr-22 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.09.2 | Waste Bunker & Tipping Hall Bld Foundation | 203 | 13-May-21 | 01-Dec-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.09.3 | Boiler & Flue Gas Bld Foundation | 331 | 12-Apr-21 | 08-Mar-22 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.09.4 | ACC Area Foundation | 129 | 20-Sep-21 | 26-Jan-22 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.09.5 | Turbine Hall Bld Foundation | 142 | 28-Jun-21 | 16-Nov-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EP_SP_66_12-WP-2-M0.09.6 | Air Compressor Bld Foundation | 28 | 17-Nov-21 | 14-Dec-21 | [Gantt bars for 2018-2025] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Programme for Design and Construction Works
Summary Programme

| Date | Revision | Checked | Approved |
|-----------|----------------------------------|---------|----------|
| 04-Dec-17 | Rev.0 - 1st Issue | | |
| 16-Jul-18 | Rev.1 - Revised to SO's comments | | |
| 03-Sep-18 | Rev.2 - Revised to SO's comments | | |
| | | | |

