

## Appendix A Master Programme

















Activity ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M51 Remarks	2022				
														Feb 51	Mar 52	Apr 53	May 54	
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M2.11	Piping Fabrication	180	504	17.78%	17.78%	148		09-Mar-21 A	25-Jul-22	11-Feb-22	08-Jul-22	-17						
06-TPU-2-1030	PFab 1-Line 2 - Piping Fabrication	180	504	17.78%	17.78%	148		09-Mar-21 A	25-Jul-22	11-Feb-22	08-Jul-22	-17	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M2.3	Piping Installation	190	190	0%	0%	190		17-Apr-22	23-Oct-22	26-Feb-22	03-Sep-22	-50						
06-TPU-2-1160	PFab 1-Line 2 - Piping Installation	190	190	0%	0%	190		17-Apr-22	23-Oct-22	26-Feb-22	03-Sep-22	-50	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M2.12	E&I Fabrication	180	180	0%	0%	180		02-Apr-22	28-Sep-22	11-Feb-22	09-Aug-22	-50						
06-TPU-2-1150	PFab 1-Line 2 - E&I Fabrication	180	180	0%	0%	180	As Late As Possil	02-Apr-22	28-Sep-22	11-Feb-22	09-Aug-22	-50	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M2.4	E&I Installation	190	190	0%	0%	190		02-May-22	07-Nov-22	13-Mar-22	18-Sep-22	-50						
06-TPU-2-1190	PFab 1-Line 2 - E&I Installation	190	190	0%	0%	190		02-May-22	07-Nov-22	13-Mar-22	18-Sep-22	-50	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M2.6	Insulation	200	200	0%	0%	200		22-May-22	07-Dec-22	02-Apr-22	18-Oct-22	-50						
06-TPU-2-1210	PFab 1-Line 2 - Insulation	200	200	0%	0%	200		22-May-22	07-Dec-22	02-Apr-22	18-Oct-22	-50	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M3	Process Island Furnace Boiler line 3	510	814	43.92%	43.92%	286		18-Sep-20 A	10-Dec-22	02-Feb-22	01-Jan-23	22						
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M3.9	Structure Fabrication	291	390	70.45%	70.45%	86		30-Apr-21 A	24-May-22	02-Feb-22	28-Apr-22	-26						
06-TPU-3-1040	PFab 1-Line 3 - 2nd Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloum/n/Plate.etc)	109	314	90.83%	90.83%	10		30-Apr-21 A	09-Mar-22	20-Feb-22	01-Mar-22	-8	Extracted Activity					
06-TPU-3-1050	PFab 1-Line 3 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloum/n/Plate.etc)	109	192	63.3%	63.3%	40		29-Sep-21 A	08-Apr-22	02-Feb-22	13-Mar-22	-26	Extracted Activity					
06-TPU-3-1080	PFab 1-Line 3 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloum/n/Plate)	200	195	57%	57%	86		11-Nov-21 A	24-May-22	02-Feb-22	28-Apr-22	-26	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M3.1	Structure Erection	276	303	6.52%	6.52%	258		14-Jan-22 A	12-Nov-22	02-Mar-22	01-Jan-23	50						
06-TPU-3-1090	PFab 1-Line 3 - Tertiary Structure Erection	90	303	0%	0%	258		14-Jan-22 A	12-Nov-22	19-Apr-22	01-Jan-23	50	Extracted Activity					
06-TPU-3-1100	PFab 1-Line 3 - 2nd Floor(EL20.47m~EL26.72m) Primary & Secondary Steel Structure Erection	60	88	0%	0%	61		11-Feb-22 A	09-May-22	02-Mar-22	01-May-22	-8	Extracted Activity					
06-TPU-3-1130	PFab 1-Line 3 - 3rd Floor(EL26.72m~EL37.72m) Primary & Secondary Steel Structure Erection	45	45	0%	0%	45		09-Apr-22	24-May-22	15-Mar-22	28-Apr-22	-26	Extracted Activity					
06-TPU-3-1160	PFab 1-Line 3 - 4th Floor(EL37.72m~EL47.22m) Primary & Secondary Steel Structure Erection	30	30	0%	0%	30		25-May-22	23-Jun-22	29-Apr-22	28-May-22	-26	Extracted Activity					
06-TPU-3-1210	PFab 1-Line 3 - Top Floor(EL47.22m~EL54.47m) Primary & Secondary Steel Structure Erection	30	30	0%	0%	30		24-Jun-22	23-Jul-22	29-May-22	27-Jun-22	-26	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M3.10	Mechanical Fabrication	270	615	67.78%	67.78%	87		18-Sep-20 A	25-May-22	02-Apr-22	27-Jun-22	33						
06-TPU-3-1000	PFab 1-Line 3 - Mechanical Fabrication (By yard)	270	615	67.78%	67.78%	87		18-Sep-20 A	25-May-22	02-Apr-22	27-Jun-22	33	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M3.2	Mechanical Erection	105	105	0%	0%	105		10-Apr-22	23-Jul-22	15-Mar-22	27-Jun-22	-26						
06-TPU-3-1140	PFab 1-Line 3 - Mechanical Installation - Boiler Pre-Assembly	105	105	0%	0%	105	As Late As Possil	10-Apr-22	23-Jul-22	15-Mar-22	27-Jun-22	-26	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M3.11	Piping Fabrication	180	410	70%	70%	54		09-Mar-21 A	22-Apr-22	29-Apr-22	21-Jun-22	60						
06-TPU-3-1030	PFab 1-Line 3 - Piping Fabrication	180	410	70%	70%	54		09-Mar-21 A	22-Apr-22	29-Apr-22	21-Jun-22	60	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M3.3	Piping Installation	180	180	0%	0%	180		30-May-22	25-Nov-22	04-May-22	30-Oct-22	-26						
06-TPU-3-1180	PFab 1-Line 3 - Piping Installation	180	180	0%	0%	180		30-May-22	25-Nov-22	04-May-22	30-Oct-22	-26	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M3.12	E&I Fabrication	180	180	0%	0%	180		25-May-22	20-Nov-22	29-Apr-22	25-Oct-22	-26						
06-TPU-3-1170	PFab 1-Line 3 - E&I Fabrication	180	180	0%	0%	180	As Late As Possil	25-May-22	20-Nov-22	29-Apr-22	25-Oct-22	-26	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M3.4	E&I Installation	180	180	0%	0%	180		14-Jun-22	10-Dec-22	19-May-22	14-Nov-22	-26						
06-TPU-3-1200	PFab 1-Line 3 - E&I Installation	180	180	0%	0%	180		14-Jun-22	10-Dec-22	19-May-22	14-Nov-22	-26	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M4	Process Island Furnace Boiler line 4	520	805	46.72%	46.72%	277		18-Sep-20 A	01-Dec-22	21-Feb-22	24-Nov-22	-7						
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M4.9	Structure Fabrication	254	649	19.69%	19.69%	204		10-Dec-20 A	19-Sep-22	21-Feb-22	10-Oct-22	21						
06-TPU-4-1010	PFab 1-Line 4 - Tertiary Structure Fabrication	200	649	0%	0%	204		10-Dec-20 A	19-Sep-22	21-Mar-22	10-Oct-22	21	Extracted Activity					
06-TPU-4-1030	PFab 1-Line 4 - 2nd Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloum/n/Plate.etc)	125	385	92%	92%	10		18-Feb-21 A	09-Mar-22	21-Feb-22	02-Mar-22	-7	Extracted Activity					
06-TPU-4-1050	PFab 1-Line 4 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloum/n/Plate.etc)	125	285	87.2%	87.2%	16		04-Jun-21 A	15-Mar-22	21-Feb-22	08-Mar-22	-7	Extracted Activity					
06-TPU-4-1080	PFab 1-Line 4 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloum/n/Plate)	125	161	62.4%	62.4%	47		06-Nov-21 A	15-Apr-22	21-Feb-22	08-Apr-22	-7	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M4.1	Structure Erection	91	140	0%	0%	107		26-Jan-22 A	14-Jun-22	10-Mar-22	07-Jul-22	-7						
06-TPU-4-1100	PFab 1-Line 4 - 2nd Floor(EL20.47m~EL26.72m) Primary & Secondary Steel Structure Erection	60	60	55%	55%	27		26-Jan-22 A	26-Mar-22	10-Mar-22	05-Apr-22	10	Extracted Activity					
06-TPU-4-1120	PFab 1-Line 4 - 3rd Floor(EL26.72m~EL37.72m) Primary & Secondary Steel Structure Erection	45	45	0%	0%	45		16-Mar-22	29-Apr-22	10-Mar-22	23-Apr-22	-6	Extracted Activity					
06-TPU-4-1150	PFab 1-Line 4 - 4th Floor(EL37.72m~EL47.22m) Primary & Secondary Steel Structure Erection	30	30	0%	0%	30		16-Apr-22	15-May-22	09-Apr-22	08-May-22	-7	Extracted Activity					
06-TPU-4-1190	PFab 1-Line 4 - Top Floor(EL47.22m~EL54.47m) Primary & Secondary Steel Structure Erection	30	30	0%	0%	30		16-May-22	14-Jun-22	09-May-22	07-Jun-22	-7	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M4.10	Mechanical Fabrication	270	649	55.19%	55.19%	121		18-Sep-20 A	28-Jun-22	21-Feb-22	21-Jun-22	-7						
06-TPU-4-1000	PFab 1-Line 4 - Mechanical Fabrication (By yard)	270	649	55.19%	55.19%	121		18-Sep-20 A	28-Jun-22	21-Feb-22	21-Jun-22	-7	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M4.2	Mechanical Erection	125	124	19.52%	19.52%	101		25-Feb-22 A	28-Jun-22	13-Mar-22	21-Jun-22	-7						
06-TPU-4-1110	PFab 1-Line 4 - Mechanical Installation - Boiler Pre-Assembly	125	124	19.52%	19.52%	101	As Late As Possil	25-Feb-22 A	28-Jun-22	13-Mar-22	21-Jun-22	-7	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M4.11	Piping Fabrication	180	501	19.44%	19.44%	145		09-Mar-21 A	22-Jul-22	19-Apr-22	10-Sep-22	50						
06-TPU-4-1040	PFab 1-Line 4 - Piping Fabrication	180	501	19.44%	19.44%	145		09-Mar-21 A	22-Jul-22	19-Apr-22	10-Sep-22	50	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M4.3	Piping Installation	190	190	0%	0%	190		09-May-22	14-Nov-22	02-May-22	07-Nov-22	-7						
06-TPU-4-1180	PFab 1-Line 4 - Piping Installation	190	190	0%	0%	190		09-May-22	14-Nov-22	02-May-22	07-Nov-22	-7	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M4.12	E&I Fabrication	180	180	0%	0%	180		26-Apr-22	22-Oct-22	19-Apr-22	15-Oct-22	-7						
06-TPU-4-1160	PFab 1-Line 4 - E&I Fabrication	180	180	0%	0%	180	As Late As Possil	26-Apr-22	22-Oct-22	19-Apr-22	15-Oct-22	-7	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M4.4	E&I Installation	190	190	0%	0%	190		26-May-22	01-Dec-22	19-May-22	24-Nov-22	-7						
06-TPU-4-1200	PFab 1-Line 4 - E&I Installation	190	190	0%	0%	190		26-May-22	01-Dec-22	19-May-22	24-Nov-22	-7	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M5	Process Island Furnace Boiler line 5	573	830	47.29%	47.29%	302		18-Sep-20 A	26-Dec-22	18-Feb-22	09-Mar-23	73						
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M5.9	Structure Fabrication	260	465	61.15%	61.15%	101		01-Mar-21 A	08-Jun-22	18-Feb-22	12-Jun-22	4						
06-TPU-5-1030	PFab 1-Line 5 - 2nd Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloum/n/Plate.etc)	125	373	92.8%	92.8%	9		01-Mar-21 A	08-Mar-22	18-Feb-22	26-Feb-22	-10	Extracted Activity					
06-TPU-5-1050	PFab 1-Line 5 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloum/n/Plate.etc)	125	328	44%	44%	70		15-Jun-21 A	08-May-22	18-Feb-22	28-Apr-22	-10	Extracted Activity					
06-TPU-5-1070	PFab 1-Line 5 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Cloum/n/Plate)	125	211	19.2%	19.2%	101		10-Nov-21 A	08-Jun-22	04-Mar-22	12-Jun-22	4	Extracted Activity					
WBS: EP_SP_66_12-WP6D-M51.06.1.26.M5.1	Structure Erection	321	347	5.92%	5.92%	302		14-Jan-22 A	26-Dec-22	29-Mar-22	09-Mar-23	73						
06-TPU-5-1090	PFab 1-Line 5 - Tertiary Structure Erection	90	347	0%	0%	302		14-Jan-22 A	26-Dec-22									

Activity ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M51 Remarks	2022			
														Feb 51	Mar 52	Apr 53	May 54
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.26.M6 Process Island Furnace Boiler line 6</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.26.M6.9 Structure Fabrication</b>																	
06-TPU-6-1010	PFab 1-Line 6 - 1st Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	125	401	91.2%	91.2%	11		03-Feb-21 A	10-Mar-22	20-Feb-22	03-Mar-22	-8	Extracted Activity				
06-TPU-6-1020	PFab 1-Line 6 - 2nd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	125	379	70.4%	70.4%	37		23-Mar-21 A	05-Apr-22	20-Feb-22	29-Mar-22	-8	Extracted Activity				
06-TPU-6-1040	PFab 1-Line 6 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	125	225	44.8%	44.8%	69		25-Sep-21 A	07-May-22	07-Mar-22	14-May-22	7	Extracted Activity				
06-TPU-6-1060	PFab 1-Line 6 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate)	125	214	0%	0%	127		03-Dec-21 A	04-Jul-22	07-Mar-22	11-Jul-22	7	Extracted Activity				
06-TPU-6-1090	PFab 1-Line 6 - Tertiary Structure Fabrication	169	169	0%	0%	169		06-Apr-22	21-Sep-22	16-May-22	31-Oct-22	40	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.26.M6.1 Structure Erection</b>																	
06-TPU-6-1100	PFab 1-Line 6 - 2nd Floor(EL20.47m~EL26.72m) Primary & Secondary Steel Structure Erection	60	60	0%	0%	60	Start On or After	06-Apr-22*	04-Jun-22	29-Mar-22	27-May-22	-8	Extracted Activity				
06-TPU-6-1130	PFab 1-Line 6 - 3rd Floor(EL26.72m~EL37.72m) Primary & Secondary Steel Structure Erection	45	45	0%	0%	45		05-Jun-22	19-Jul-22	28-May-22	11-Jul-22	-8	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.26.M6.10 Mechanical Fabrication</b>																	
06-TPU-6-1000	PFab 1-Line 6 - Mechanical Fabrication (By yard)	270	664	49.63%	49.63%	136		18-Sep-20 A	13-Jul-22	27-Apr-22	09-Sep-22	58	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.26.M6.2 Mechanical Erection</b>																	
06-TPU-6-1140	PFab 1-Line 6 - Mechanical Installation - Boiler Pre Assembly	105	105	0%	0%	105	As Late As Possil	05-Jun-22	17-Sep-22	28-May-22	09-Sep-22	-8	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.26.M6.11 Piping Fabrication</b>																	
06-TPU-6-1030	PFab 1-Line 6 - Piping Fabrication	180	501	11.67%	11.67%	159		23-Mar-21 A	05-Aug-22	26-May-22	31-Oct-22	87	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.26.M6.12 E&amp;I Fabrication</b>																	
06-TPU-6-1120	PFab 1-Line 6 - E&I Fabrication	180	180	0%	0%	180	As Late As Possil	03-Jun-22	29-Nov-22	26-May-22	21-Nov-22	-8	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7 Fabrication of Module (FGC)</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M1 Process Island FGC line 1</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M1.9 Structure Fabrication</b>																	
06-FGC-1-1050	PFab 2-Line 1 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	120	277	80.08%	80.08%	24		20-Jun-21 A	23-Mar-22	31-Jan-22	23-Feb-22	-28	Extracted Activity				
06-FGC-1-1070	PFab 2-Line 1 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate)	120	184	60%	60%	48		15-Oct-21 A	16-Apr-22	08-Mar-22	24-Apr-22	8	Extracted Activity				
06-FGC-1-1100	PFab 2-Line 1 - Tertiary Structure Fabrication	205	205	0%	0%	205		28-Feb-22	20-Sep-22	21-Mar-22	11-Oct-22	21	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M1.1 Structure Erection</b>																	
06-FGC-1-1080	PFab 2-Line 1 - 2nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel Structure Erection	60	116	18.33%	18.33%	49		23-Dec-21 A	17-Apr-22	06-Jan-22	23-Feb-22	-53	Extracted Activity				
06-FGC-1-1120	PFab 2-Line 1 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel Structure Erection	60	60	0%	0%	60		18-Apr-22	16-Jun-22	24-Feb-22	24-Apr-22	-53	Extracted Activity				
06-FGC-1-1160	PFab 2-Line 1 - 4th Floor (EL34.47~ EL44.22m) Primary & Secondary Steel Structure Erection	60	60	0%	0%	60		17-Jun-22	15-Aug-22	25-Apr-22	23-Jun-22	-53	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M1.10 Mechanical Fabrication</b>																	
06-FGC-1-1000	PFab 2-Line 1 - Mechanical Fabrication (By yard)	270	451	93.7%	93.7%	17		21-Dec-20 A	16-Mar-22	21-Mar-22	06-Apr-22	21	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M1.11 Piping Fabrication</b>																	
06-FGC-1-1030	PFab 2-Line 1 - Piping Fabrication	180	470	0%	0%	195		29-May-21	10-Sep-22	21-Mar-22	01-Oct-22	21	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M1.12 E&amp;I Fabrication</b>																	
06-FGC-1-1110	PFab 2-Line 1 - E&I Fabrication	180	180	0%	0%	180		23-May-22	18-Nov-22	31-Mar-22	26-Sep-22	-53	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M1.13 Piping Installation</b>																	
06-FGC-1-1140	PFab 2-Line 1 - Piping Installation	180	180	0%	0%	180		28-Feb-22	26-Aug-22	21-Mar-22	16-Sep-22	21	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M1.14 E&amp;I Installation</b>																	
06-FGC-1-1150	PFab 2-Line 1 - E&I Installation	180	180	0%	0%	180		28-Feb-22	26-Aug-22	21-Mar-22	16-Sep-22	21	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M1.6 Insulation</b>																	
06-FGC-1-1180	PFab 2-Line 1 - Insulation	200	200	0%	0%	200		07-Jul-22	03-Dec-22	15-Apr-22	11-Oct-22	-53	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M2 Process Island FGC line 2</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M2.9 Structure Fabrication</b>																	
06-FGC-2-1040	PFab 2-Line 2 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	120	320	74.17%	74.17%	31		15-May-21	07-Sep-22	28-Jan-22	28-Sep-22	21	Extracted Activity				
06-FGC-2-1070	PFab 2-Line 2 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate)	120	330	26.67%	26.67%	88		01-Jul-21 A	26-May-22	31-Jan-22	28-Apr-22	-28	Extracted Activity				
06-FGC-2-1080	PFab 2-Line 2 - Tertiary Structure Fabrication	180	321	0%	0%	192		22-Oct-21 A	07-Sep-22	21-Mar-22	28-Sep-22	21	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M2.1 Structure Erection</b>																	
06-FGC-2-1090	PFab 2-Line 2 - 2nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel Structure Erection	60	112	48.33%	48.33%	31		09-Dec-21 A	30-Mar-22	28-Jan-22	27-Feb-22	-31	Extracted Activity				
06-FGC-2-1110	PFab 2-Line 2 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel Structure Erection	60	60	0%	0%	60		31-Mar-22	29-May-22	28-Feb-22	28-Apr-22	-31	Extracted Activity				
06-FGC-2-1160	PFab 2-Line 2 - 4th Floor (EL34.47~ EL44.22m) Primary & Secondary Steel Structure Erection	60	60	0%	0%	60		30-May-22	28-Jul-22	29-Apr-22	27-Jun-22	-31	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M2.10 Mechanical Fabrication</b>																	
06-FGC-2-1000	PFab 2-Line 2 - Mechanical Fabrication (By yard)	270	509	66.67%	66.67%	90		05-Jan-21 A	28-May-22	28-Mar-22	25-Jun-22	28	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M2.11 Piping Fabrication</b>																	
06-FGC-2-1050	PFab 2-Line 2 - Piping Fabrication	180	532	0%	0%	262		03-Jun-21 A	16-Nov-22	28-Mar-22	14-Dec-22	28	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M2.3 Piping Installation</b>																	
06-FGC-2-1140	PFab 2-Line 2 - Piping Installation	180	180	0%	0%	180		05-May-22	31-Oct-22	04-Apr-22	30-Sep-22	-31	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M2.12 E&amp;I Fabrication</b>																	
06-FGC-2-1130	PFab 2-Line 2 - E&I Fabrication	180	180	0%	0%	180	As Late As Possil	28-Apr-22	24-Oct-22	28-Mar-22	23-Sep-22	-31	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M2.4 E&amp;I Installation</b>																	
06-FGC-2-1150	PFab 2-Line 2 - E&I Installation	175	175	0%	0%	175		28-May-22	18-Nov-22	27-Apr-22	18-Oct-22	-31	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M2.6 Insulation</b>																	
06-FGC-2-1180	PFab 2-Line 2 - Insulation	200	200	0%	0%	200		17-Jun-22	02-Jan-23	17-May-22	02-Dec-22	-31	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M3 Process Island FGC line 3</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M3.9 Structure Fabrication</b>																	
06-FGC-3-1000	PFab 2-Line 3 - Tertiary Structure Fabrication	180	709	0%	0%	265		11-Dec-20 A	19-Nov-22	21-Feb-22	10-Dec-22	21	Extracted Activity				
06-FGC-3-1070	PFab 2-Line 3 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	120	296	54.17%	54.17%	55		02-Jul-21 A	23-Apr-22	21-Feb-22	16-Apr-22	-7	Extracted Activity				
06-FGC-3-1080	PFab 2-Line 3 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate)	120	340	6.67%	6.67%	112		15-Jul-21 A	19-Jun-22	24-Feb-22	15-Jun-22	-4	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M3.1 Structure Erection</b>																	
06-FGC-3-1090	PFab 2-Line 3 - 2nd Floor(EL12.47~ EL23.47m) Primary & Secondary Steel Structure Erection	60	120	10%	10%	54		24-Dec-21 A	22-Jun-22	22-Apr-22	16-Apr-22	-6	Extracted Activity				
06-FGC-3-1130	PFab 2-Line 3 - 3rd Floor(EL23.47~ EL34.47m) Primary & Secondary Steel Structure Erection	60	60	0%	0%	60		24-Apr-22	22-Jun-22	17-Apr-22	15-Jun-22	-7	Extracted Activity				

### 3-Month Rolling Programme (February 2022)

■ Remaining Work      ◆ Actual Milestone  
■ Actual Work            ◆ Critical Milestone  
■ Critical Remaining Work  
◆ Milestone

Activity ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M51 Remarks	2022			
														Feb 51	Mar 52	Apr 53	May 54
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M3.10</b>	<b>Mechanical Fabrication</b>	270	510	66.3%		91		05-Jan-21 A	29-May-22	12-Apr-22	11-Jul-22	43					
06-FGC-3-1010	PFab 2-Line 3 - Mechanical Fabrication (By yard)	270	510	66.3%	66.3%	91		05-Jan-21 A	29-May-22	12-Apr-22	11-Jul-22	43	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M3.11</b>	<b>Piping Fabrication</b>	180	532	0%		262		03-Jun-21 A	16-Nov-22	12-Apr-22	29-Dec-22	43					
06-FGC-3-1050	PFab 2-Line 3 - Piping Fabrication	180	532	0%	0%	262		03-Jun-21 A	16-Nov-22	12-Apr-22	29-Dec-22	43	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M3.3</b>	<b>Piping Installation</b>	190	190	0%		190		03-Jun-22	09-Dec-22	27-May-22	02-Dec-22	-7					
06-FGC-3-1140	PFab 2-Line 3 - Piping Installation	190	190	0%	0%	190		03-Jun-22	09-Dec-22	27-May-22	02-Dec-22	-7	Extracted Activity				03-Jun-22
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M3.12</b>	<b>E&amp;I Fabrication</b>	180	180	0%		180		19-Apr-22	15-Oct-22	12-Apr-22	08-Oct-22	-7					
06-FGC-3-1110	PFab 2-Line 3 - E&I Fabrication	180	180	0%	0%	180	As Late As Possil	19-Apr-22	15-Oct-22	12-Apr-22	08-Oct-22	-7	Extracted Activity				19-Apr-22
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M4</b>	<b>Process Island FGC line 4</b>	513	723	40.73%		304		05-Jan-21 A	28-Dec-22	06-Mar-22	26-Feb-23	60					
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M4.9</b>	<b>Structure Fabrication</b>	360	567	15.56%		304		10-Jun-21 A	28-Dec-22	06-Mar-22	30-Jan-23	33					
06-FGC-4-1040	PFab 2-Line 4 - 2nd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	120	266	97.5%	97.5%	3		10-Jun-21 A	02-Mar-22	06-Mar-22	08-Mar-22	6	Extracted Activity				
06-FGC-4-1050	PFab 2-Line 4 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	120	242	68.42%	68.42%	38		08-Aug-21 A	06-Apr-22	08-Mar-22	14-Apr-22	8	Extracted Activity				
06-FGC-4-1060	PFab 2-Line 4 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate)	120	278	17.5%	17.5%	99		02-Sep-21 A	06-Jun-22	07-Mar-22	13-Jun-22	7	Extracted Activity				
06-FGC-4-1070	PFab 2-Line 4 - Tertiary Structure Fabrication	180	430	0%	0%	304		25-Oct-21 A	28-Dec-22	02-Apr-22	30-Jan-23	33	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M4.1</b>	<b>Structure Erection</b>	162	172	38.89%		99		18-Dec-21 A	07-Jun-22	07-Mar-22	13-Jun-22	6					
06-FGC-4-1090	PFab 2-Line 4 - 2nd Floor(EL12.47- EL23.47m) Primary & Secondary Steel Structure Erection	60	112	35%	35%	39		18-Dec-21 A	08-Apr-22	07-Mar-22	14-Apr-22	6	Extracted Activity				
06-FGC-4-1110	PFab 2-Line 4 - 3rd Floor(EL23.47- EL34.47m) Primary & Secondary Steel Structure Erection	60	126	0%	0%	60		02-Feb-22	07-Jun-22	15-Apr-22	13-Jun-22	6	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M4.10</b>	<b>Mechanical Fabrication</b>	270	570	44.07%		151		05-Jan-21 A	28-Jul-22	14-May-22	11-Oct-22	75					
06-FGC-4-1000	PFab 2-Line 4 - Mechanical Fabrication (By yard)	270	570	44.07%	44.07%	151		05-Jan-21 A	28-Jul-22	14-May-22	11-Oct-22	75	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M4.11</b>	<b>Piping Fabrication</b>	180	553	0%		289		09-Jun-21 A	13-Dec-22	14-May-22	26-Feb-23	75					
06-FGC-4-1030	PFab 2-Line 4 - Piping Fabrication	180	553	0%	0%	289		09-Jun-21 A	13-Dec-22	14-May-22	26-Feb-23	75	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M4.3</b>	<b>Piping Installation</b>	190	190	0%		190		19-May-22	24-Nov-22	25-May-22	30-Nov-22	6					
06-FGC-4-1150	PFab 2-Line 4 - Piping Installation	190	190	0%	0%	190		19-May-22	24-Nov-22	25-May-22	30-Nov-22	6	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M4.12</b>	<b>E&amp;I Fabrication</b>	180	180	0%		180		08-May-22	03-Nov-22	14-May-22	09-Nov-22	6					
06-FGC-4-1140	PFab 2-Line 4 - E&I Fabrication	180	180	0%	0%	180	As Late As Possil	08-May-22	03-Nov-22	14-May-22	09-Nov-22	6	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M5</b>	<b>Process Island FGC line 5</b>	514	738	37.93%		319		05-Jan-21 A	12-Jan-23	26-Feb-22	11-Apr-23	89					
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M5.9</b>	<b>Structure Fabrication</b>	173	326	37.57%		108		25-Jul-21 A	15-Jun-22	26-Feb-22	15-Jul-22	30					
06-FGC-5-1030	PFab 2-Line 5 - 2nd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	120	222	96.67%	96.67%	4		25-Jul-21 A	03-Mar-22	26-Feb-22	01-Mar-22	-2	Extracted Activity				
06-FGC-5-1040	PFab 2-Line 5 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	120	259	33.33%	33.33%	80		02-Sep-21 A	18-May-22	26-Feb-22	16-May-22	-2	Extracted Activity				
06-FGC-5-1060	PFab 2-Line 5 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate)	120	242	10%	10%	108		17-Oct-21 A	15-Jun-22	30-Mar-22	15-Jul-22	30	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M5.1</b>	<b>Structure Erection</b>	109	191	0%		140		08-Jan-22 A	17-Jul-22	09-Mar-22	15-Jul-22	-2					
06-FGC-5-1080	PFab 2-Line 5 - 2nd Floor(EL12.47- EL23.47m) Primary & Secondary Steel Structure Erection	60	120	0%	0%	69		08-Jan-22 A	07-May-22	09-Mar-22	16-May-22	9	Extracted Activity				
06-FGC-5-1120	PFab 2-Line 5 - 3rd Floor(EL23.47- EL34.47m) Primary & Secondary Steel Structure Erection	60	60	0%	0%	60		19-May-22	17-Jul-22	17-May-22	15-Jul-22	-2	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M5.10</b>	<b>Mechanical Fabrication</b>	270	569	44.44%		150		05-Jan-21 A	27-Jul-22	18-Mar-22	14-Aug-22	18					
06-FGC-5-1000	PFab 2-Line 5 - Mechanical Fabrication (By yard)	270	569	44.44%	44.44%	150		05-Jan-21 A	27-Jul-22	18-Mar-22	14-Aug-22	18	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M5.2</b>	<b>Mechanical Erection</b>	129	129	0%		129		28-Feb-22	06-Jul-22	18-Mar-22	15-Jul-22	9					
06-FGC-5-1090	PFab 2-Line 5 - 1st Floor (Below EL12.47m) (Including Silencer ID fan)	60	60	0%	0%	60		28-Feb-22	28-Apr-22	18-Mar-22	16-May-22	18	Extracted Activity				
06-FGC-5-1110	PFab 2-Line 5 - 2nd Floor (EL12.47- EL23.47m) (Including Dosing system bicar)	60	60	0%	0%	60		08-May-22	06-Jul-22	17-May-22	15-Jul-22	9	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M5.11</b>	<b>Piping Fabrication</b>	180	574	0%		319		18-Jun-21 A	12-Jan-23	28-May-22	11-Apr-23	89					
06-FGC-5-1020	PFab 2-Line 5 - Piping Fabrication	180	574	0%	0%	319		18-Jun-21 A	12-Jan-23	28-May-22	11-Apr-23	89	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M5.12</b>	<b>E&amp;I Fabrication</b>	180	180	0%		180		30-May-22	25-Nov-22	28-May-22	23-Nov-22	-2					
06-FGC-5-1130	PFab 2-Line 5 - E&I Fabrication	180	180	0%	0%	180	As Late As Possil	30-May-22	25-Nov-22	28-May-22	23-Nov-22	-2	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M6</b>	<b>Process Island FGC line 6</b>	370	610	48.36%		191		05-Jan-21 A	06-Sep-22	26-Feb-22	18-Sep-22	12					
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M6.9</b>	<b>Structure Fabrication</b>	164	296	52.44%		78		25-Jul-21 A	16-May-22	02-Mar-22	09-Jul-22	54					
06-FGC-6-1020	PFab 2-Line 6 - 2nd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	120	278	50%	50%	60		25-Jul-21 A	28-Apr-22	02-Mar-22	30-Apr-22	2	Extracted Activity				
06-FGC-6-1030	PFab 2-Line 6 - 3rd Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate.etc)	120	249	41.67%	41.67%	70		02-Sep-21 A	08-May-22	02-Mar-22	10-May-22	2	Extracted Activity				
06-FGC-6-1060	PFab 2-Line 6 - 4th & Top Floor Primary & Secondary Steel Structure Fabricate (Beam/Column/Plate)	120	212	35%	35%	78		17-Oct-21 A	16-May-22	23-Apr-22	09-Jul-22	54	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M6.1</b>	<b>Structure Erection</b>	103	189	0%		134		04-Jan-22 A	11-Jul-22	26-Feb-22	09-Jul-22	-2					
06-FGC-6-1080	PFab 2-Line 6 - 2nd Floor(EL12.47- EL23.47m) Primary & Secondary Steel Structure Erection	60	129	0%	0%	74		04-Jan-22 A	12-May-22	26-Feb-22	10-May-22	-2	Extracted Activity				
06-FGC-6-1110	PFab 2-Line 6 - 3rd Floor(EL23.47- EL34.47m) Primary & Secondary Steel Structure Erection	60	60	0%	0%	60		13-May-22	11-Jul-22	11-May-22	09-Jul-22	-2	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M6.10</b>	<b>Mechanical Fabrication</b>	270	610	29.26%		191		05-Jan-21 A	06-Sep-22	12-Mar-22	18-Sep-22	12					
06-FGC-6-1000	PFab 2-Line 6 - Mechanical Fabrication (By yard)	270	610	29.26%	29.26%	191		05-Jan-21 A	06-Sep-22	12-Mar-22	18-Sep-22	12	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.1.7.M6.2</b>	<b>Mechanical Erection</b>	134	134	0%		134		28-Feb-22	11-Jul-22	12-Mar-22	09-Jul-22	-2					
06-FGC-6-1090	PFab 2-Line 6 - 1st Floor (Below EL12.47m) (Including Silencer ID fan)	60	60	0%	0%	60		28-Feb-22	28-Apr-22	12-Mar-22	10-May-22	12	Extracted Activity				
06-FGC-6-1120	PFab 2-Line 6 - 2nd Floor (EL12.47- EL23.47m) (Including Dosing system bicar)	60	60	0%	0%	60		13-May-22	11-Jul-22	11-May-22	09-Jul-22	-2	Extracted Activity				
<b>WBS: EP_SP_66_12-WP6D-M51.06.7</b>	<b>Procurement for HV Transformers and Associated Equipment</b>	60	60	0%		60		28-Feb-22	28-Apr-22	02-Apr-22	31-May-22	33					
<b>WBS: EP_SP_66_12-WP6D-M51.06.7.2</b>	<b>Procurement of Switchboard/Pannels and Cables</b>	60	60	0%		60		28-Feb-22	28-Apr-22	02-Apr-22	31-May-22	33					
06-2090(1)	Material Submission and Approval	60	60	0%	0%	60		28-Feb-22	28-Apr-22	02-Apr-22	31-May-22	33					
<b>WBS: EP_SP_66_12-WP6D-M51.06.10</b>	<b>Procurement and Off-site Fabrication of Pipe Bridges (Incl. Pipings)</b>	90	90	0%		90		29-Apr-22	27-Jul-22	01-May-22	29-Jul-22	2					
06-1390(1)	Material Submission and Approval	90	90	0%	0%	90		29-Apr-22	27-Jul-22	01-May-22	29-Jul-22	2					
<b>WBS: EP_SP_66_12-WP6D-M51.06.16</b>	<b>Procurement for Lighting System</b>	90	90	0%		90		13-Jun-22	10-Sep-22	23-May-22	20-Aug-22	-21					
06-1630	Material Submission and Approval	90	90	0%	0%	90		13-Jun-22	10-Sep-22	23-May-22	20-Aug-22	-21					
<b>WBS: EP_SP_66_12-WP6D-M51.06.31</b>	<b>Off-site Precasting of Box Culvert</b>	75	75	0%		75		08-May-22	21-Jul-22	12-May-22	25-Jul-22	4					
06-8100(6D)	Procurement of Precast Concrete Wall Panel Moulding & Fabrication	75	75	0%	0%	75		08-May-22	21-Jul-22	12-May-22	25-Jul-22	4					
<b>WBS: EP_SP_66_12-WP6D-M51.08</b>	<b>Maritime Works</b>	701	837	68.8													

Activity ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M51 Remarks	2022			
														Feb 51	Mar 52	Apr 53	May 54
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.1.5.1 Remain Works</b>		292	354	34.93%		190		17-Sep-21 A	05-Sep-22	28-Feb-22	23-Sep-22	18					
08-1105-08(6)	Prefabrication of Precast Beam and Slab for Seawall A	140	161	99.29%	99.29%	1		21-Sep-21 A	28-Feb-22	28-Feb-22	28-Feb-22	0					28-Feb-22, Prefabrication of Precast Beam and Slab for Seawall A, 28-Feb-22, 28-F
08-1105-09(6)	Prefabrication of Precast Beam & Slab for Seawall B	140	161	99.29%	99.29%	1		21-Sep-21 A	28-Feb-22	28-Feb-22	28-Feb-22	0					28-Feb-22, Prefabrication of Precast Beam & Slab for Seawall B, 28-Feb-22, 28-F
08-1105-11(6)	Prefabrication of Precast Capping for Vertical Seawall	140	140	40.71%	40.71%	83		03-Jan-22 A	22-May-22	01-Mar-22	22-May-22	0					28-Feb-22, Prefabrication of Precast Capping for Vertical Seawall, 28-Feb-22, 28-F
08-1120	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall A	220	354	13.64%	13.64%	190		17-Sep-21 A	05-Sep-22	18-Mar-22	23-Sep-22	18					28-Feb-22, Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall A, 28-Feb-22, 28-F
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2 Phase II - Reclamation, Breakwater and Berth Construction</b>		701	837	68.89%		218		19-Jun-20 A	03-Oct-22	02-Mar-22	06-Nov-22	34					
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.1 Reclamation</b>		430	635	49.3%		218		07-Jan-21 A	03-Oct-22	02-Mar-22	06-Nov-22	34					
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.1.6 Reclamation Works</b>		414	432	47.34%		218		29-Jul-21 A	03-Oct-22	02-Mar-22	06-Nov-22	34					
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.1.6.1 Reclamation Fill</b>		32	230	50%		16		29-Jul-21 A	15-Mar-22	02-Mar-22	17-Mar-22	2					
08-3040(6)	Fill up +2.5 to +7.5mPD at West Edge Area (91,000m3 @ 4000m3/d)	32	230	50%	50%	16		29-Jul-21 A	15-Mar-22	02-Mar-22	17-Mar-22	2				15-Mar-22	15-Mar-22, Fill up +2.5 to +7.5mPD at West Edge Area (91,000m3 @ 4000m3/d)
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.1.6.3 Surcharge Filling</b>		22	22	0%		22		16-Mar-22	06-Apr-22	19-Apr-22	10-May-22	34					
08-3060(6)	Fill up +7.5 to +11&12mPD at West Edge Area (Stage 6) (55,000m3 @ 2500m3/d)	22	22	0%	0%	22		16-Mar-22	06-Apr-22	19-Apr-22	10-May-22	34					16-Mar-22, 06-Apr-22, 19-Apr-22, Fill up +7.5 to +11&12mPD at West Edge Area (Stage 6) (55,000m3 @ 2500m3/d)
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.1.6.4 Surcharge Period</b>		308	313	32.47%		208		25-Nov-21 A	03-Oct-22	17-Mar-22	06-Nov-22	34					
08-3110-1(6)	Loading @ +12mPD at ACC Buidng & Substation (Stage 4)	180	208	42.78%	42.78%	103		25-Nov-21 A	20-Jun-22	17-Mar-22	27-Jun-22	7					
08-3120(6)	Loading @ +11&+13mPD at at East Edge Area (Stage 5)	180	255	1.11%	1.11%	178		29-Dec-21 A	09-Sep-22	18-Mar-22	11-Sep-22	2					
08-3120-1(6)	Loading @ +11&12mPD at West Edge Area (Stage 6)	180	180	0%	0%	180		07-Apr-22	03-Oct-22	11-May-22	06-Nov-22	34				07-Apr-22	
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.1.1 Instrumentation</b>		88	215	98.86%		1		29-Jul-21 A	28-Feb-22	17-Mar-22	17-Mar-22	17					
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.1.1.1 Instruments above +2.5mPD</b>		88	215	98.86%		1		29-Jul-21 A	28-Feb-22	17-Mar-22	17-Mar-22	17					
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.1.1.1.7 IWMF Substation (East)</b>		88	215	98.86%		1		29-Jul-21 A	28-Feb-22	17-Mar-22	17-Mar-22	17					
08-2060 (M42)	Drilling and installation of Instrumentation (11nrs.)	88	215	98.86%	98.86%	1		29-Jul-21 A	28-Feb-22	17-Mar-22	17-Mar-22	17					28-Feb-22, Drilling and installation of Instrumentation (11nrs.), Drilling
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.1.2 PVD Remedial Works</b>		87	445	67.82%		28		07-Jan-21 A	27-Mar-22	12-Mar-22	12-Jun-22	77					
08-1390 (M34)15	Install Sand Drains at Zone D (approx. 62 nr @ 4nr/day/2 set of equipment)	16	422	68.75%	68.75%	5		07-Jan-21 A	04-Mar-22	12-Mar-22	16-Mar-22	12				04-Mar-22	04-Mar-22, Install Sand Drains at Zone D (approx. 62 nr @ 4nr/day/2 set of equipment)
08-1390 (M34)20	GI for ground condition verification at other Zone for PVD (10 nr approx @0.5 nr/day) Inc Report	28	28	0%	0%	28		28-Feb-22	27-Mar-22	16-May-22	12-Jun-22	77					28-Feb-22, GI for ground condition verification at other Zone for PVD (10 nr approx @0.5 nr/day) Inc Report
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.2 Breakwater</b>		374	705	77.07%		86		19-Jun-20 A	24-May-22	04-Apr-22	28-Jun-22	35					
08-1280	Rubble Mound Laying (100,000m3 approx, @550m3/d)	188	570	84.04%	84.04%	30		06-Sep-20 A	29-Mar-22	30-Apr-22	29-May-22	61					29-Mar-22, Rubble Mound Laying (100,000m3 approx, @550m3/d)
08-1285(1)	Prefabrication for Caisson	180	675	69%	69%	56		19-Jun-20 A	24-Apr-22	04-Apr-22	29-May-22	35					24-Apr-22, Prefabrication for Caisson
08-1290	Caisson Laying (Total 29nrs, @2 nrs/week)	150	517	77.33%	77.33%	34		24-Dec-20 A	24-May-22	26-May-22	28-Jun-22	35					24-Apr-22, Caisson Laying (Total 29nrs, @2 nrs/week)
<b>WBS: EP_SP_66_12-WP6D-M51.08.1.2.3 Seawall and Berth at Marine Access</b>		30	376	0%	0%	30		19-Mar-21 A	29-Mar-22	30-May-22	28-Jun-22	91					
08-1320(5A)	Caisson Infill, Solid ballast, toe protection, precast concrete blocks etc Laying	30	376	0%	0%	30		19-Mar-21 A	29-Mar-22	30-May-22	28-Jun-22	91					29-Mar-22, Caisson Infill, Solid ballast, toe protection, precast concrete blocks etc Laying
<b>WBS: EP_SP_66_12-WP6D-M51.09 Foundation Works</b>		336	420	44.94%		185		08-Jul-21 A	31-Aug-22	21-Feb-22	10-Oct-22	40					
<b>WBS: EP_SP_66_12-WP6D-M51.09.0 Site Investigation and Preliminary Pile</b>		272	256	92.28%		21		08-Jul-21 A	20-Mar-22	20-Mar-22	24-Apr-22	34					
09-1000	Ground Investigation	180	254	95%	95%	9		08-Jul-21 A	18-Mar-22	15-Apr-22	24-Apr-22	36				18-Mar-22	18-Mar-22, Ground Investigation, Ground Investigation, 1
<b>WBS: EP_SP_66_12-WP6D-M51.09.0.13 Preliminary Percussive H Pile</b>		172	184	87.79%		21		18-Sep-21 A	20-Mar-22	20-Mar-22	09-Apr-22	20					
09-1020	Preliminary Pile Installation	7	170	0%	0%	7		18-Sep-21 A	06-Mar-22	20-Mar-22	26-Mar-22	20				06-Mar-22	06-Mar-22, Preliminary Pile Installation, Preliminary Pile Installat
09-1030	Preliminary Pile Load Test	14	14	0%	0%	14		07-Mar-22	20-Mar-22	27-Mar-22	09-Apr-22	20				07-Mar-22	20-Mar-22, Preliminary Pile Load Test
<b>WBS: EP_SP_66_12-WP6D-M51.09.2 Process Building - Waste Bunker &amp; Tipping Hall Bld Foundation</b>		268	301	49.64%		135		15-Sep-21 A	13-Jul-22	25-Feb-22	23-Jul-22	11					
<b>WBS: EP_SP_66_12-WP6D-M51.09.2.4 Piling Works (Driven H-pile)</b>		174	292	27.66%		126		15-Sep-21 A	03-Jul-22	25-Feb-22	01-Jul-22	-2					
<b>WBS: EP_SP_66_12-WP6D-M51.09.2.4.1 Piling Stage 1 (Module 1)</b>		118	223	51.69%		57		15-Sep-21 A	25-Apr-22	25-Feb-22	22-Apr-22	-3					
<b>WBS: EP_SP_66_12-WP6D-M51.09.2.4.1.2 Bunker</b>		118	223	51.69%		57		15-Sep-21 A	25-Apr-22	25-Feb-22	22-Apr-22	-3					
09-1120	Driven H Pile Installations (342 nrs ~40m(D), @60m/d 4 Workfronts)	49	215	0%	0%	49		15-Sep-21 A	17-Apr-22	25-Feb-22	14-Apr-22	-3	1/342 Completed				15-Sep-21 A, 17-Apr-22, 25-Feb-22, Driven H Pile Installations (342 nrs ~40m(D), @60m/d 4 Workfronts)
09-1130	Pile Load Test	8	8	0%	0%	8		18-Apr-22	25-Apr-22	15-Apr-22	22-Apr-22	-3				18-Apr-22	25-Apr-22, Pile Load Test
<b>WBS: EP_SP_66_12-WP6D-M51.09.2.4.3 Piling Stage 3 (Module 3)</b>		82	130	16%		69		24-Feb-22 A	03-Jul-22	24-Apr-22	01-Jul-22	-2					
<b>WBS: EP_SP_66_12-WP6D-M51.09.2.4.3.2 Bunker</b>		82	130	16%		69		24-Feb-22 A	03-Jul-22	24-Apr-22	01-Jul-22	-2					
09-2210	Driven H Pile Installations (297 nrs ~40m(D), @60m/d 4 Workfronts)	82	130	16%	16%	69		24-Feb-22 A	03-Jul-22	24-Apr-22	01-Jul-22	-2	47 inprogress				24-Feb-22 A, 03-Jul-22, 24-Apr-22, 01-Jul-22, Driven H Pile Installations (297 nrs ~40m(D), @60m/d 4 Workfronts)
<b>WBS: EP_SP_66_12-WP6D-M51.09.2.1 Piling Works (Socket H-pile)</b>		268	292	49.64%		135		24-Sep-21 A	13-Jul-22	05-Mar-22	23-Jul-22	11					
<b>WBS: EP_SP_66_12-WP6D-M51.09.2.1.2 Piling Stage 1 (Module 1)</b>		268	292	49.64%		135		24-Sep-21 A	13-Jul-22	05-Mar-22	23-Jul-22	11					
<b>WBS: EP_SP_66_12-WP6D-M51.09.2.1.2.1 Tipping Hall</b>		268	292	49.64%		135		24-Sep-21 A	13-Jul-22	05-Mar-22	18-Jul-22	6					
09-2190	Prebored H Pile Installations (43 nrs, 2 Workfronts @4d/no.) Workfront (1# 2#)	86	225	21%	21%	68		24-Sep-21 A	06-May-22	05-Mar-22	12-May-22	6	6/43 Completed, 6 inprogress				06-May-22, Prebored H Pile Installations (43 nrs, 2 Workfronts @4d/no.) Workfront (1# 2#)
09-2230	Prebored H Pile Installations (41 nrs, 2 Workfronts @4d/no.) Workfront (1# 2#)	82	201	18.2%	18.2%	67		24-Dec-21 A	13-Jul-22	12-May-22	18-Jul-22	6	3/41 Completed, 9 inprogress				24-Dec-21 A, 13-Jul-22, 12-May-22, 18-Jul-22, Prebored H Pile Installations (41 nrs, 2 Workfronts @4d/no.) Workfront (1# 2#)
<b>WBS: EP_SP_66_12-WP6D-M51.09.2.1.2.2 Bunker</b>		96	82	15%		82		28-Feb-22 A	20-May-22	03-May-22	23-Jul-22	64					
09-2260	Prebored H Pile Installations (48 nrs, 2 Workfronts @4d/no.) Workfront (3# 4#)	96	82	15%	15%	82		28-Feb-22 A	20-May-22	03-May-22	23-Jul-22	64				22 A, 28-Feb-22 A	20-May-22, Prebored H Pile Installations (48 nrs, 2 Workfronts @4d/no.) Workfront (3# 4#)
<b>WBS: EP_SP_66_12-WP6D-M51.09.3 Process Building - Boiler &amp; Flue Gas Treatment Bld Foundation</b>		202	251	33.66%		134		03-Nov-21 A	11-Jul-22	21-Feb-22	01-Jul-22	-10					
<b>WBS: EP_SP_66_12-WP6D-M51.09.3.1 Boiler Building &amp; Flue Gas Foundation</b>		202	251	33.66%		134		03-Nov-21 A	11-Jul-22	21-Feb-22	01-Jul-22	-10					
<b>WBS: EP_SP_66_12-WP6D-M51.09.3.1.1 Piling Works (Socket H-pile)</b>		182	189	32.42%		123		24-Dec-21 A	30-Jun-22	23-Feb-22	27-Jun-22	-3					
<b>WBS: EP_SP_66_12-WP6D-M51.09.3.1.1.2 Piling Stage 1 (Module 1)</b>		111	113	57.45%		47		24-Dec-21 A	16-Apr-22	23-Feb-22	16-Apr-22	1					
09-2580	Prebored H Pile Installations (60 nrs, 4 Workfronts @4d/no.) Workfront (5# 6# 7# 8#)	69	96	56%	56%	30		24-Dec-21 A	30-Mar-22	23-Feb-22	25-Mar-22	-4	26/60 Completed, 15 inprogress				24-Dec-21 A, 30-Mar-22, 23-Feb-22, 25-Mar-22, Prebored H Pile Installations (60 nrs, 4 Workfronts @4d/no.) Workfront (5# 6# 7# 8#)
09-2590	Pile Load Test	8	8	0%	0%	8		30-Mar-22	07-Apr-22	09-Apr-22	16-Apr-22	10				30-Mar-22	07-Apr-22, Pile Load Test
09-2700	Prebored H Pile Installations (11 nrs, 2 Workfronts @4d/no.) Workfront (5# 6#)	22	43	59%	59%	9		24-Feb-22 A	08-Apr-22	30-Mar-22	08-Apr-22	1	3/11 Completed, 7 inprogress			24-Feb-22 A	08-Apr-22, 30-Mar-22, 08-Apr-22, Prebored H Pile Installations (11 nrs, 2 Workfronts @4d/no.) Workfront (5# 6#)
09-2700-1(6D)	Pile Load Test	8	8	0%	0%	8		08-Apr-22	16-Apr-22	09-Apr-22	16-Apr-22	1				08-Apr-22	16-Apr-22, Pile Load Test
<b>WBS: EP_SP_66_12-WP6D-M51.09.3.1.1.1 Piling Stage 2 (Module 2)</b>		80	80	0%		80		30-Mar-22	18-Jun-22	26-Mar-22	13-Jun-22	-4					
09-2300	Prebored H Pile Installations (18 nrs, 2 Workfronts @4d/no.) Workfront (7# 8#)	36	36	0%	0%	36		30-Mar-22	05-May-22	26-Mar-22	30-Apr-22	-4				30-Mar-22	05-May-22, Prebored H Pile Installations (18 nrs, 2 Workfronts @4d/no.) Workfront (7# 8#)
09-2600	Prebored H Pile Installations (15 nrs, 2 Workfronts @4d/no.) Workfront (5# 6#)	30	30														

Activity ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Duration	Primary Constraint	Current Start	Current Finish	Late Start	Late Finish	Total Float	M51 Remarks	2022			
														Feb 51	Mar 52	Apr 53	May 54
<b>WBS: EP_SP_66_12-WP6D-M51.09.3.1.2.2 Piling Stage 2 (Module 2)</b>																	
09-1340(6)	Predrilling for Driven Pile founding determination (64nr ~60m, @15m/d, 4 Rigs)	64	149	50%	50%	32		03-Nov-21 A	18-Jun-22	07-Mar-22	11-Jun-22	-7					
09-1350	Driven H Pile Installations (243 nrs ~40m (D), @60m/d 4 Workfronts)	79	115	18%	18%	65		24-Feb-22 A	18-Jun-22	08-Apr-22	11-Jun-22	-7	1/243 Completed, 84 inprogress	A, 24-Feb-22 A			
<b>WBS: EP_SP_66_12-WP6D-M51.09.3.1.2.3 Piling Stage 3 (Module 3)</b>																	
09-1370(6)	Predrilling for Driven Pile founding determination (63nr ~60m, @15m/d, 8 Rigs)	42	149	23.81%	23.81%	32		03-Nov-21 A	31-Mar-22	12-May-22	12-Jun-22	73					
<b>WBS: EP_SP_66_12-WP6D-M51.09.3.1.9 Pile Caps Construction</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.09.3.1.9.1 Pile Cap Stage 1 (Module 1)</b>																	
09-1400	Excavation to Pile Cap Formation (TPU)	45	45	0%	0%	45		23-Apr-22	07-Jun-22	18-Apr-22	01-Jun-22	-5					
09-1410	Pile Cut-off & Capping Plate (188 nrs, 10nr/d)	19	19	0%	0%	19		26-May-22	14-Jun-22	21-May-22	08-Jun-22	-5					
09-1420	Pile Caps Construction (28 nrs, 5set @1/7d)	41	41	0%	0%	41		01-Jun-22	11-Jul-22	22-May-22	01-Jul-22	-10					
09-1420-1(6D)	Excavation to Pile Cap Formation (FGC)	45	45	0%	0%	45		16-Apr-22	31-May-22	17-Apr-22	31-May-22	1					
09-1420-2(6D)	Pile Cut-off & Capping Plate (187 nrs, 10nr/d)	19	19	0%	0%	19		19-May-22	07-Jun-22	20-May-22	07-Jun-22	1					
09-1420-3(6D)	Pile Caps Construction (28 nrs, 5set @1/7d)	42	42	0%	0%	42		20-May-22	01-Jul-22	21-May-22	01-Jul-22	1					
<b>WBS: EP_SP_66_12-WP6D-M51.09.5 Turbine Hall Bld Foundation</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.09.5.1 Piling Works (Driven H-pile)</b>																	
09-1720(6)	Predrilling for Driven Pile founding determination (32nr ~60m, @15m/d, 8 Rigs)	16	16	0%	0%	16		10-Mar-22	25-Mar-22	01-May-22	16-May-22	52					
09-1730	Driven H Pile Installations (219 nrs ~55m(D), @60m/d 2 Workfronts)	101	101	0%	0%	101		01-May-22	09-Aug-22	17-May-22	25-Aug-22	16					
<b>WBS: EP_SP_66_12-WP6D-M51.09.6 Compressor &amp; CCW Bld Foundation</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.09.6.1 Piling Works (Driven H-pile)</b>																	
09-2310(6)	Predrilling for Driven Pile founding determination (6nr ~60m, @15m/d, 4 Rigs)	6	6	0%	0%	6		10-Mar-22	15-Mar-22	09-Apr-22	14-Apr-22	30					
09-2320	Driven H Pile Installations (68 nrs ~55m(D), @60m/d 2 Workfronts)	32	32	0%	0%	32		30-Mar-22	30-Apr-22	15-Apr-22	16-May-22	16					
<b>WBS: EP_SP_66_12-WP6D-M51.09.7 Chimney Foundation</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.09.7.1 Piling Works (Bored Pile)</b>																	
09-1810-1(6D)	Mobilization of Piling Plants & Equipments and Site Setup	39	39	0%	0%	39		10-Mar-22	17-Apr-22	19-Apr-22	27-May-22	40					
09-1820	Bored Pile Set #1 (6 nrs, @22d/no.)	136	136	0%	0%	136		18-Apr-22	31-Aug-22	28-May-22	10-Oct-22	40					
<b>WBS: EP_SP_66_12-WP6D-M51.15 Works By CLP</b>																	
<b>WBS: EP_SP_66_12-WP6D-M51.15.1 Installation of Transmission System</b>																	
15-0800	450 days Prior to Commencement of System Commissioning Test	0	0	0%	0%	0		13-Jun-23		15-May-23		-29					
15-0900	Completion of Civil Provision for Transmission	0	0	0%	0%	0			10-Sep-23		30-Sep-23	20					
15-1000	Construction of Transmission System	90	90	0%	0%	90		13-Jun-23	10-Sep-23	03-Jul-23	30-Sep-23	20					
15-1002	Cable Testing	30	30	0%	0%	30		27-Apr-24	27-May-24	26-Apr-24	25-May-24	-2					
<b>WBS: EP_SP_66_12-WP6D-M51.15.2 Remaining Installation Works by CLP</b>																	
15-1005	Handover of CLP Equipment Room no later than 10 mths before energization	0	0	0%	0%	0	As Late As Possil	30-Nov-23		30-Nov-23		0					
15-1010	Commencement of 132kV cable termination no later than 4 mths before energization	0	0	0%	0%	0		27-May-24		25-May-24		-2					
15-1010-1(6)	Overall testing and commissioning of 2 x CHS-IWMF circuits	60	60	0%	0%	60		27-May-24	26-Jul-24	03-Jul-24	31-Aug-24	36					
<b>WBS: EP_SP_66_12-WP6D-M51.15.3 Metering &amp; Energization</b>																	
15-1020	Incoming Power System Final Inspection and Metering works	30	30	0%	0%	30		26-Jul-24	25-Aug-24	01-Sep-24	30-Sep-24	36					
15-1030	Energization of Incoming Power Supply Main System	0	0	0%	0%	0	Start On	01-Oct-24*		01-Oct-24		0					
15-1040	Energization of Incoming Power Supply Sub System	0	0	0%	0%	0	Start On or After	01-Oct-24*		04-Jan-25		95					
15-1050	Export Power System Final Inspection and Metering works	30	30	0%	0%	30		26-Jul-24	25-Aug-24	01-Sep-24	30-Sep-24	36					
15-1060	Connection to Grid	0	0	0%	0%	0			25-Aug-24		25-Dec-24	122					

3-Month Rolling Programme (February 2022)

Remaining Work    
  Actual Work    
  Critical Remaining Work    
  Actual Milestone    
  Critical Milestone    
  Milestone