

Appendix A Master Programme

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M57 Remarks	2022			
											Aug 57	Sep 58	Oct 59	Nov 60
Programme for Design and Construction Works WP6E-M57														
Key Dates														
Contractual Key Dates														
Design and Construction Phase														
01-1000	Contract Award/Date of Acceptance of Tender	0	0	100%	22-Nov-17 A		31-Aug-22							
01-1010	Date of Commencement of the Design and the Works	0	0	100%	15-Dec-17 A		31-Aug-22							
01-1015(3)(M12)	Original Substantial Completion of the Works	0	0	0%		27-Jul-24*		27-Jul-24	0					
01-1020	Extended Substantial Completion of The Works	0	0	0%		09-Jul-25*		09-Jul-25	0					
Extension of Time Granted														
01-1015-1(3)(M12)	Extension of time granted (Claim No.1 to No.72) *Claim N	347	347	0%	27-Jul-24	09-Jul-25	27-Jul-24	09-Jul-25	0					
Operation Phase														
01-1030	Commencement of Operation	0	0	0%	10-Jul-25		10-Jul-25		0					
01-1230	Issue Certificate of Completion of the Works (56 days after)	0	0	0%		03-Sep-25*		03-Sep-25	0					
Planned Completion Dates														
01-1030(5a)	Grid Connection Agreement (GCA)	0	0	0%		31-Oct-23*		30-Oct-23	0					
01-1040	Incoming Power Energization to IWMF Substation	0	0	0%		23-Nov-24		09-Jul-25	229					
01-1050	Export Power to Grid	0	0	0%		31-Oct-24*		31-Oct-24	0					
01-1060	Issuance of FS Certificate	0	0	0%		30-Dec-24		08-Jan-25	9					
01-1070	Completion of Civil Provision for Transmission	0	0	0%		30-Sep-23*		30-Sep-23	0					
01-1080	Commencement of C1.3.4.11 System Commissioning Test	0	0	0%	20-Feb-25		09-Jan-25		-42					
01-1090	Completion of C1.3.4.11 System Commission Test	0	0	0%		17-Mar-25		31-Jan-25	-45					
01-1100	Physical Completion of 90 Days Plant Commissioning Test	0	0	0%		02-Aug-25		18-Jun-25	-45					
01-1110(3)(M15)	Planned Substantial Completion of the Works	0	0	0%		23-Aug-25		09-Jul-25	-45					
01-1110-1(5a)	Completion of 180 Days for Installation, T&C of CCTV Sys	0	0	0%		05-Jan-26		09-Jul-26	185					
Dates of Site Possessions														
01-1120	Possession of Portion 1	0	0	100%	15-Dec-17 A	10-Jul-25	03-Sep-22	10-Jul-25	0					
01-1130	Possession of Portion 1A	0	0	100%		15-Dec-17 A		03-Sep-22						
01-1140	Possession of Portion 1B	0	0	100%		15-Dec-17 A		03-Sep-22						
01-1150	Possession of Portion 2	0	0	0%	10-Jul-25		10-Jul-25		0					
01-1160	Possession of Portion 3	0	0	0%		27-May-23		06-Jun-23	10					
01-1170	Possession of Portion 4	0	0	0%		27-May-23		06-Jun-23	10					
01-1180	Possession of Portion 5	0	0	0%		27-May-23		06-Jun-23	10					
01-1190	Possession of Portion 6	0	0	0%	20-Oct-24*		09-Jan-25		81					
01-1200	Possession of Portion 7	0	0	100%		05-Jan-18 A		09-Jul-25						
01-1210	Possession of Portion 7A	0	0	100%		07-Dec-18 A		09-Jul-25						
01-1210(5a)	Possession of Portion 8	0	0	100%	29-Apr-20 A		10-Jul-25							
01-1210-1(M55)	Possession of Portion 9	0	0	100%	10-Jun-22 A		10-Jul-25							
Licence/Permit Applications														
License/Permit for Construction														
03-1360(2)	CNP for 24Hrs	2120	1007	52.5%	07-Mar-19 A	02-Jun-25	24-Sep-22	09-Jul-25	37					
03-1370_1(M34)	Landscape and Visual Plan	180	180	0%	31-Aug-22	26-Feb-23	24-Sep-22	22-Mar-23	24					
Fire Services Installations (FSI) Certificate														
Fire Services Installations Certificate Inspection														
03-1555-1(5a)	Approval of General Building Plans and FSI Provision Design	0	0	0%		29-Oct-22		10-Nov-22	12					
General Submissions														
Contractor's Plans Submission and Approval														
BEAM Plus Assessment														
04-1500-1(1)	Provisional Assessment	1108	120	89.17%	31-May-22	28-Dec-22*	02-Sep-22	30-Dec-22	2					
Design Submissions														
General Building Plan														
04-1600(M42)	Process Building & Wastewater Treatment Plant	135	60	55.56%	03-Jun-21 A	29-Oct-22	12-Sep-22	10-Nov-22	12					
04-1610(M42)	Turbin Hall Building	135	60	55.56%	03-Mar-21 A	29-Oct-22	12-Sep-22	10-Nov-22	12					
04-1620(M42)	Compressor & CCCW Building	135	60	55.56%	03-Mar-21 A	29-Oct-22	12-Sep-22	10-Nov-22	12					
04-1630(M42)	Chimney	135	60	55.56%	03-Mar-21 A	29-Oct-22	12-Sep-22	10-Nov-22	12					
04-1640(M42)	Mechanical Treatment Plant & Water Treatment Plant	135	60	55.56%	03-Jun-21 A	29-Oct-22	12-Sep-22	10-Nov-22	12					
04-1650(M42)	Reception Pavilion	135	60	55.56%	03-Jun-21 A	29-Oct-22	12-Sep-22	10-Nov-22	12					
04-1660(M42)	Administration Building and Viewing Gallery	135	60	55.56%	03-Jun-21 A	29-Oct-22	12-Sep-22	10-Nov-22	12					
04-1670(M42)	Elevated Drive Way and Associated Structures	135	60	55.56%	03-Mar-21 A	29-Oct-22	12-Sep-22	10-Nov-22	12					
04-1680(M42)	IWMF Substation	135	60	55.56%	03-Mar-21 A	29-Oct-22	12-Sep-22	10-Nov-22	12					
04-1690(M46)	ACC Equipment Structure	60	60	0%	31-Aug-22	29-Oct-22	12-Sep-22	10-Nov-22	12					

Programme for Design and Construction Works (Rev WP-6E-M57)

■ Remaining Work ◆ Actual Milestone
■ Actual Work ◆ Critical Milestone
■ Critical Remaining Work
◆ Milestone

Date	Revision	Checked	Approved
04/12/17	Rev. 0 - 1st Issue		
30-Jun-22	Rev 6E - Jun 2022 Update		
31-Jul-22	Rev 6E - Jul 2022 Update		
31-Aug-22	Rev 6E - Aug 2022 Update		

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M57 Remarks	2022			
											Aug 57	Sep 58	Oct 59	Nov 60
Design of telecommunication and other utilities (2.10.06)														
05-2380	Power Distribution System concept / schematics (2.10.06)	135	30	5%	31-Jan-21 A	29-Sep-22	29-Sep-22	28-Oct-22	29		29-Sep-22, Power Distribution System concept / schematics (2.10.06.01), Power Distri			
05-2410	Site ELV Network System - Communications System con	135	60	5%	31-Oct-20 A	29-Oct-22	25-Sep-22	23-Nov-22	25		29-Oct-22, Site ELV Network System - Com			
05-2420	Site ELV Network System - Security Systems concept / sc	135	60	5%	31-Oct-20 A	29-Oct-22	25-Sep-22	23-Nov-22	25		29-Oct-22, Site ELV Network System - Sec			
05-2430	Site ELV Network System - Navigation aids concept / sch	105	45	57.14%	31-May-22	14-Oct-22	25-Sep-22	08-Nov-22	25		14-Oct-22, Site ELV Network System - Navigation aids concept / s			
05-2440	Microwave transmission of FS direct link (2.10.06.07)	105	30	45%	28-Jun-19 A	29-Sep-22	20-Sep-22	19-Oct-22	20		29-Sep-22, Microwave transmission of FS direct link (2.10.06.07), Microwave transmiss			
05-2450	Fuel Handling System concept / schematics (2.10.06.08)	135	30	5%	24-Jan-20 A	29-Sep-22	14-Sep-22	13-Oct-22	14		29-Sep-22, Fuel Handling System concept / schematics (2.10.06.08), Fuel Handling Sy			
AIP Architectural, Finishes and Landscaping Works (2.11)														
External and internal finishes design														
05-2510	External and internal finishes design for Incineration Plant	105	30	80%	31-Oct-20 A	29-Sep-22	14-Sep-22	13-Oct-22	14		29-Sep-22, External and internal finishes design for Incineration Plant Building (2.11.01			
05-2520	External and internal finishes design for ACC Equipment	75	30	60%	31-May-22	29-Sep-22	14-Sep-22	13-Oct-22	14		29-Sep-22, External and internal finishes design for ACC Equipment Yard, External and			
05-2530	External and internal finishes design for Turbine Hall Builc	105	0	80%	31-Oct-20 A	31-Aug-22	13-Oct-22	13-Oct-22	44		31-Aug-22, External and internal finishes design for Turbine Hall Building, External and internal finishes design for Turbine Hall Bu			
05-2540	External and internal finishes design for CCCW Building	105	1	80%	31-Oct-20 A	31-Aug-22	13-Oct-22	13-Oct-22	43		31-Aug-22, External and internal finishes design for CCCW Building, External and internal finishes design for CCCW Building, 31			
05-2550	External and internal finishes design for Chimney	60	30	80%	31-May-22	29-Sep-22	14-Sep-22	13-Oct-22	14		29-Sep-22, External and internal finishes design for Chimney, External and internal finis			
05-2560	External and internal finishes design for Reception Pavilion	105	30	80%	31-Oct-20 A	29-Sep-22	14-Sep-22	13-Oct-22	14		29-Sep-22, External and internal finishes design for Reception Pavilion, External and in			
05-2570	External and internal finishes design for MT Plant Building	105	30	45%	31-Oct-20 A	29-Sep-22	14-Sep-22	13-Oct-22	14		29-Sep-22, External and internal finishes design for MT Plant Building (2.11.02), Extern			
05-2580	External and internal finishes design for the Wastewater T	105	30	80%	30-Sep-21 A	29-Sep-22	06-Sep-22	05-Oct-22	6		29-Sep-22, External and internal finishes design for the Wastewater Treatment Plant (2			
05-2590	External and internal finishes design for the Water Treatm	105	30	25%	30-Sep-21 A	29-Sep-22	14-Sep-22	13-Oct-22	14		29-Sep-22, External and internal finishes design for the Water Treatment Plant Building			
05-2600	External and internal finishes design for the Administration	105	30	45%	31-Oct-20 A	29-Sep-22	14-Sep-22	13-Oct-22	14		29-Sep-22, External and internal finishes design for the Administration Building (2.11.05			
05-2610	External and internal finishes design for the IWMF Substa	105	10	80%	31-Oct-20 A	09-Sep-22	01-Sep-22	10-Sep-22	1		09-Sep-22, External and internal finishes design for the IWMF Substation (2.11.06), External and internal finishes des			
05-5410	External and internal finishes design for Elevated Driveway	105	30	80%	31-Jul-21 A	29-Sep-22	14-Sep-22	13-Oct-22	14		29-Sep-22, External and internal finishes design for Elevated Driveway, External and int			
Facade Structural Design														
05-8090(6D)10	Sky Deck near Administration Building Structural Design	90	90	0%	31-Aug-22	28-Nov-22	01-Oct-22	29-Dec-22	31		31-Aug-22			
AIP Transportation Facilities for the Operation (2.13)														
05-2690	Design of vehicles for MSW and Ash and Residues delive	105	10	65%	30-Sep-20 A	09-Sep-22	03-Oct-22	12-Oct-22	33		09-Sep-22, Design of vehicles for MSW and Ash and Residues delivery (2.13.01), Design of vehicles for MSW and A			
AIP Miscellaneous Works (2.14)														
05-2710	Design of process related CCTV and existing onshore crar	105	105	0%	31-Aug-22	13-Dec-22	14-Oct-22	26-Jan-23	44		31-Aug-22			
AIP Miscellaneous Detailing (2.15)														
05-2740	Gatehouses (2.15.03)	90	90	0%	31-Aug-22	28-Nov-22	28-Oct-22	22-Feb-23	86		31-Aug-22			
05-2750	Weighbridge office (2.15.04)	90	90	0%	31-Aug-22	28-Nov-22	25-Nov-22	22-Feb-23	86		31-Aug-22			
AIP O&M Packages														
05-8050-1(M55)	Design of (pilot) Electric Vehicle	190	190	0%	01-Oct-22*	08-Apr-23	01-Oct-22	08-Apr-23	0		01-Oct-22*			
DDA Design Package Submissions														
DDA Process and Layout Design (2.1)														
MSW treatment process design for mechanical treatment (2.1.14)														
05-3500	Mechanical Treatment Plant (2.1.14)	105	105	0%	04-Sep-22	17-Dec-22	09-Nov-22	21-Feb-23	66		04-Sep-22			
05-3510	Water Treatment Plant and Boiler Water Treatment (Demi	105	60	5%	31-Jan-21 A	29-Oct-22	14-Nov-22	12-Jan-23	75		29-Oct-22, Water Treatment Plant and Boile			
Flue gas treatment process design for incineration (2.1.16)														
05-4660	Flue Gas Treatment System (2 Packages)	105	60	45%	30-Sep-20 A	29-Oct-22	01-Sep-22	30-Oct-22	1		29-Oct-22, Flue Gas Treatment System (2 P			
DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)														
05-3430-2(M37)	Geotechnical Interpretative Report (2.2.02.02)	105	10	65%	31-Dec-20 A	09-Sep-22	16-Sep-22	26-Sep-22	16		09-Sep-22, Geotechnical Interpretative Report (2.2.02.02), Geotechnical Interpretative Report (2.2.02.02), 09-Sep-22			
05-3450	Seawall design (2.2.20)	60	10	65%	20-Jan-19 A	09-Sep-22	03-Sep-22	12-Sep-22	3		09-Sep-22, Seawall design (2.2.20), Seawall design (2.2.20), 09-Sep-22			
05-3480	Onshore crane Facility (2.2.23)	90	90	0%	31-Aug-22	28-Nov-22	25-Aug-22	22-Nov-22	-6		31-Aug-22			
05-3490	Onshore vessel power supply system (2.2.24)	90	90	0%	31-Aug-22	28-Nov-22	25-Aug-22	22-Nov-22	-6		31-Aug-22			
DDA Incineration Plant Buildings (2.3)														
Foundation design (2.3.13)														
05-3240	Turbin Hall Building	90	20	80%	08-Jul-21 A	19-Sep-22	01-Sep-22	20-Sep-22	1		19-Sep-22, Turbin Hall Building, Turbin Hall Building, 19-Sep-22			
Structural design (2.3.14)														
05-5350	Turbin Hall Building (2.3.14.03)	189	0	45%	03-Jun-21 A	31-Aug-22	30-Sep-22	30-Sep-22	31		31-Aug-22, Turbin Hall Building (2.3.14.03), Turbin Hall Building (2.3.14.03), 31-Aug-22			
Electrical and instrumentation works design (2.3.15)														
2.3.15.01														
05-3360	11kV/380V Power Transformers Design (2.3.15.01)	105	30	80%	05-Nov-21 A	29-Sep-22	04-Sep-22	03-Oct-22	4		29-Sep-22, 11kV/380V Power Transformers Design (2.3.15.01), 11kV/380V Power Tran			
E&I Package 1 (Process Island) (2.3.15.02)														
05-3370	Electric Heat Tracing (Process Island) (2.3.15.02.10)	120	1	5%	17-Feb-22 A	31-Aug-22	10-Oct-22	10-Oct-22	40		31-Aug-22, Electric Heat Tracing (Process Island) (2.3.15.02.10), Electric Heat Tracing (Process Island) (2.3.15.02.10), 31-Aug			
05-3390-11(M55)	Electrical Works - Process Island Uninterruptable Power	105	1	80%	27-Nov-20 A	31-Aug-22	10-Oct-22	10-Oct-22	40		31-Aug-22, Electrical Works - Process Island Uninterruptable Power Supply (UPS) (2.3.15.02.03), Electrical Works - Process Is			
05-3390-13(M55)	Electrical Works E&I Installation at Yard (2.3.15.02.08)	105	1	25%	07-May-22	31-Aug-22	14-Sep-22	14-Sep-22	14		31-Aug-22, Electrical Works E&I Installation at Yard (2.3.15.02.08), Electrical Works E&I Installation at Yard (2.3.15.02.08), 31-A			
05-3390-6(M55)	Electrical Works Instrumentation (2.3.15.02.06)	105	1	80%	15-Oct-21 A	31-Aug-22	10-Oct-22	10-Oct-22	40		31-Aug-22, Electrical Works Instrumentation (2.3.15.02.06), Electrical Works Instrumentation (2.3.15.02.06), 31-Aug-22			
05-3390-9(M55)	Electrical Works - VSD (2.3.15.02.02)	105	1	80%	15-Dec-20 A	31-Aug-22	10-Oct-22	10-Oct-22	40		31-Aug-22, Electrical Works - VSD (2.3.15.02.02), Electrical Works - VSD (2.3.15.02.02), 31-Aug-22			
05-7400-1(M55)	Electrical works CEMS and Process Analysers (2.3.15.02	105	1	5%	12-Jul-21 A	31-Aug-22	10-Oct-22	10-Oct-22	40		31-Aug-22, Electrical works CEMS and Process Analysers (2.3.15.02.07), Electrical works CEMS and Process Analysers (2.3.15			

Programme for Design and Construction Works
 (Rev WP-6E-M57)

■ Remaining Work ◆ Actual Milestone
■ Actual Work ◆ Critical Milestone
■ Critical Remaining Work
◆ Milestone

Date	Revision	Checked	Approved
04/12/17	Rev. 0 - 1st Issue		
30-Jun-22	Rev 6E - Jun 2022 Update		
31-Jul-22	Rev 6E - Jul 2022 Update		
31-Aug-22	Rev 6E - Aug 2022 Update		

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M57 Remarks	2022			
											Aug 57	Sep 58	Oct 59	Nov 60
05-4470	Roads and handstandings layout	90	90	0%	31-Aug-22	28-Nov-22	14-Oct-22	11-Jan-23	44		31-Aug-22			
05-4480	Road signage and markings	90	90	0%	31-Aug-22	28-Nov-22	14-Oct-22	11-Jan-23	44		31-Aug-22			
Sewerage design on the Artificial Island (2.10.14)		90	4		13-Jan-22 A	03-Sep-22	06-Sep-22	09-Sep-22	6					
05-4440-1(M55)	Ship-to-shore Sewage Transfer System for IWMF Vessels	90	4	45%	13-Jan-22 A	03-Sep-22	06-Sep-22	09-Sep-22	6					
Drainage system design on the Artificial Island (2.10.15)		333	90		31-Dec-21 A	28-Nov-22	14-Oct-22	11-Jan-23	44					
05-5310	Surface water Drainage System	90	90	0%	31-Aug-22	28-Nov-22	14-Oct-22	11-Jan-23	44		31-Aug-22			
05-5320	First Flush Drainage System concept	105	60	45%	31-Dec-21 A	29-Oct-22	13-Nov-22	11-Jan-23	74					
Water supply system design on the Artificial Island (2.10.16)		165	165		31-Aug-22	11-Feb-23	14-Oct-22	10-Mar-23	27					
05-5250	Potable Water Distribution System	105	105	0%	31-Aug-22	13-Dec-22	26-Nov-22	10-Mar-23	87		31-Aug-22			
05-5260	Recycled Water System	105	105	0%	31-Aug-22	13-Dec-22	26-Nov-22	10-Mar-23	87		31-Aug-22			
05-5270	Irrigation System	90	90	0%	31-Aug-22	28-Nov-22	14-Oct-22	11-Jan-23	44		31-Aug-22			
05-5280	Rainwater harvesting System	90	90	0%	31-Aug-22	28-Nov-22	14-Oct-22	11-Jan-23	44		31-Aug-22			
05-5300	External FS Systems	105	105	0%	30-Oct-22	11-Feb-23	24-Nov-22	08-Mar-23	25					
05-5300-1(M24)	E&M system for seawater intake (2.10.16.07)	105	105	0%	31-Aug-22	13-Dec-22	26-Nov-22	10-Mar-23	87		31-Aug-22			
Design of telecommunication and other utilities (2.10.18)		135	135		31-Aug-22	12-Jan-23	14-Oct-22	06-Feb-23	25					
05-4580	Power Distribution System concept / schematics	75	75	0%	30-Sep-22	13-Dec-22	29-Oct-22	11-Jan-23	29					
05-4600	Lightning Protection System concept / schematics	90	90	0%	31-Aug-22	28-Nov-22	14-Oct-22	11-Jan-23	44		31-Aug-22			
05-4610	Site ELV Network System - Communications System con	75	75	0%	30-Oct-22	12-Jan-23	24-Nov-22	06-Feb-23	25					
05-4620	Site ELV Network System - Security Systems concept / s	75	75	0%	30-Oct-22	12-Jan-23	24-Nov-22	06-Feb-23	25					
05-4630	Site ELV Network System - Navigation aids concept / sch	90	90	0%	15-Oct-22	12-Jan-23	09-Nov-22	06-Feb-23	25					
05-4640	Microwave transmission of FS direct link	105	105	0%	30-Sep-22	12-Jan-23	20-Oct-22	01-Feb-23	20					
05-4650	Fuel Handling System concept / schematics	90	90	0%	30-Sep-22	28-Dec-22	14-Oct-22	11-Jan-23	14					
DDA Architectural, Finishes and Landscaping Works (2.11)		120	120		31-Aug-22	28-Dec-22	11-Sep-22	12-Feb-23	46					
External and internal finishes design		120	120		31-Aug-22	28-Dec-22	11-Sep-22	11-Jan-23	14					
05-4670	External and internal finishes design for Incineration Plant	90	90	0%	30-Sep-22	28-Dec-22	14-Oct-22	11-Jan-23	14					
05-4680	External and internal finishes design for ACC Equipment	90	90	0%	30-Sep-22	28-Dec-22	14-Oct-22	11-Jan-23	14					
05-4690	External and internal finishes design for Turbine Hall Builc	90	90	0%	31-Aug-22	28-Nov-22	14-Oct-22	11-Jan-23	44		31-Aug-22			
05-4700	External and internal finishes design for CCCW Building	90	90	0%	01-Sep-22	29-Nov-22	14-Oct-22	11-Jan-23	43		01-Sep-22			
05-4710	External and internal finishes design for Chimney	90	90	0%	30-Sep-22	28-Dec-22	14-Oct-22	11-Jan-23	14					
05-4720	External and internal finishes design for Reception Pavilion	90	90	0%	30-Sep-22	28-Dec-22	14-Oct-22	11-Jan-23	14					
05-4730	External and internal finishes design for MT Plant Building	90	90	0%	30-Sep-22	28-Dec-22	14-Oct-22	11-Jan-23	14					
05-4740	External and internal finishes design for the Wastewater T	60	60	0%	30-Sep-22	28-Nov-22	06-Oct-22	04-Dec-22	6					
05-4750	External and internal finishes design for the Water Treatm	90	90	0%	30-Sep-22	28-Dec-22	14-Oct-22	11-Jan-23	14					
05-4760	External and internal finishes design for the Administrati	90	90	0%	30-Sep-22	28-Dec-22	14-Oct-22	11-Jan-23	14					
05-4770	External and internal finishes design for the IWMF Substa	90	90	0%	10-Sep-22	08-Dec-22	11-Sep-22	09-Dec-22	1		10-Sep-22			
05-5420	External and internal finishes design for Elevated Driveway	90	90	0%	30-Sep-22	28-Dec-22	14-Oct-22	11-Jan-23	14					
Facade Structural Design		90	90		31-Aug-22	28-Nov-22	15-Nov-22	12-Feb-23	76					
05-8010(M45)	IWMF Sub-station	90	90	0%	31-Aug-22	28-Nov-22	15-Nov-22	12-Feb-23	76		31-Aug-22			
DDA Testing and Commissioning (2.12)		105	10		19-May-22	09-Sep-22	22-Sep-22	01-Oct-22	22					
05-4810-2(M55)	FAT of DCS - Software SIL FAT Plant for Process Island (105	10	80%	19-May-22	09-Sep-22	22-Sep-22	01-Oct-22	22					
DDA Transportation Facilities for the Operation (2.13)		341	274		25-Jun-22 A	31-May-23	03-Oct-22	03-Jul-23	33					
05-4850	Design of vehicles for MSW and Ash and Residues delive	341	264	0%	25-Jun-22 A	31-May-23	13-Oct-22	03-Jul-23	33					
05-4860	Design of marine vessels for the use of the Employer and	274	274	0%	31-Aug-22	31-May-23	03-Oct-22	03-Jul-23	33		31-Aug-22			
DDA Auxiliary Plant Systems (2.16)		90	62		26-Apr-22 A	31-Oct-22	04-Sep-22	04-Nov-22	4					
05-4940-3(6E)	EOTC System (2.16.11)	90	62	5%	26-Apr-22 A	31-Oct-22	04-Sep-22	04-Nov-22	4					
Procurement of Major Equipment		1102	450		29-Mar-20 A	23-Nov-23	17-Jul-22	17-Nov-23	-6					
Off-site Fabrication of Incineration Modules		900	248		13-Oct-20 A	05-May-23	17-Jul-22	18-Apr-23	-17					
Fabrication of Module (TPU)		900	248		13-Oct-20 A	05-May-23	17-Jul-22	13-Apr-23	-22					
PFab 1- Line 1		803	151		13-Oct-20 A	28-Jan-23	17-Jul-22	14-Dec-22	-45					
Structure Fabrication		200	52		13-Oct-20 A	21-Oct-22	04-Aug-22	24-Sep-22	-27					
06-TPU-1-1160	PFab 1-Line 1 - Tertiary Structure Fabrication	200	52	74%	13-Oct-20 A	21-Oct-22	04-Aug-22	24-Sep-22	-27					
Structure Erection		122	113		14-Jan-22 A	21-Dec-22	17-Jul-22	24-Nov-22	-27					
06-TPU-1-1070	PFab 1-Line 1 - 4th Floor(EL37.72m-EL47.22m) Primary	30	20	33.33%	03-May-22	19-Sep-22	17-Jul-22	05-Aug-22	-45					
06-TPU-1-1080	PFab 1-Line 1 - Top Floor(EL47.22m-EL54.47m) Primary	30	23	23.33%	17-Jun-22 A	22-Sep-22	22-Aug-22	13-Sep-22	-9					
06-TPU-1-1090	PFab 1-Line 1 - Tertiary Structure Erection	90	113	0%	14-Jan-22 A	21-Dec-22	04-Aug-22	24-Nov-22	-27					
Mechanical Erection		251	59		04-Feb-22 A	28-Oct-22	27-Jul-22	13-Sep-22	-45					
06-TPU-1-1100	PFab 1-Line 1 Mechanical Installation - 1st Floor (Below E	80	37	53.75%	04-Feb-22 A	06-Oct-22	08-Aug-22	13-Sep-22	-23					
06-TPU-1-1110	PFab 1-Line 1 Mechanical Installation - 2nd Floor(EL20.4	80	31	61.25%	22-Feb-22 A	06-Oct-22	14-Aug-22	13-Sep-22	-23					
06-TPU-1-1120	PFab 1-Line 1 Mechanical Installation - 3rd Floor(EL26.7	80	37	53.75%	06-May-22	06-Oct-22	08-Aug-22	13-Sep-22	-23					

Programme for Design and Construction Works
 (Rev WP-6E-M57)

■ Remaining Work ◆ Actual Milestone
■ Actual Work ◆ Critical Milestone
■ Critical Remaining Work
◆ Milestone

Date	Revision	Checked	Approved
04/12/17	Rev. 0 - 1st Issue		
30-Jun-22	Rev 6E - Jun 2022 Update		
31-Jul-22	Rev 6E - Jul 2022 Update		
31-Aug-22	Rev 6E - Aug 2022 Update		

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M57 Remarks	2022			
											Aug 57	Sep 58	Oct 59	Nov 60
Insulation														
06-FGC-4-1010	PFab 2-Line 4 - Insulation	150	150	0%	25-May-22	11-Feb-23	04-Oct-22	02-Mar-23	19					
PFab 2 - Line 5														
Structure Erection														
06-FGC-5-1060	PFab 2-Line 5 - 2nd Floor(EL12.47~ EL23.47m) Primary &	60	10	83.33%	08-Jan-22 A	09-Sep-22	06-Nov-22	15-Nov-22	67					
06-FGC-5-1070	PFab 2-Line 5 - 3rd Floor(EL23.47~ EL34.47m) Primary &	60	34	43.33%	20-Apr-22 A	03-Oct-22	10-Sep-22	13-Oct-22	10					
06-FGC-5-1080	PFab 2-Line 5 - 4th Floor (EL34.47~ EL44.22m) Primary &	60	63	0%	20-May-22	01-Nov-22	11-Oct-22	12-Dec-22	41					
Mechanical Erection														
06-FGC-5-1000	PFab 2-Line 5 - 1st Floor (Below EL12.47m) (Including Si	60	17	71.67%	21-Jan-22 A	16-Sep-22	18-Oct-22	03-Nov-22	48					
06-FGC-5-1010	PFab 2-Line 5 - 2nd Floor (EL12.47~ EL23.47m) (Includin	60	29	51.67%	24-Jun-22 A	28-Sep-22	18-Oct-22	15-Nov-22	48					
06-FGC-5-1020	PFab 2-Line 5 - 3rd Floor (EL23.47~ EL34.47m) (Includin	60	60	0%	04-Oct-22	02-Dec-22	14-Oct-22	12-Dec-22	10					
Piping Fabrication														
06-FGC-5-1170	PFab 2-Line 5 - Piping Fabrication	180	112	37.78%	18-Jun-21 A	20-Dec-22	14-Oct-22	02-Feb-23	44					
Piping Installation														
06-FGC-5-1190	PFab 2-Line 5 - Piping Installation	150	150	0%	04-Oct-22*	02-Mar-23	14-Oct-22	12-Mar-23	10					
Insulation														
06-FGC-5-1200	PFab 2-Line 5 - Insulation	150	150	0%	30-Jun-22 A	01-Apr-23	13-Nov-22	11-Apr-23	10					
PFab 2 - Line 6														
Structure Erection														
06-FGC-6-1120	PFab 2-Line 6 - 2nd Floor(EL12.47~ EL23.47m) Primary &	60	15	75%	04-Jan-22 A	14-Sep-22	04-Oct-22	18-Oct-22	34					
06-FGC-6-1130	PFab 2-Line 6 - 3rd Floor(EL23.47~ EL34.47m) Primary &	60	44	26.67%	20-Apr-22 A	13-Oct-22	13-Sep-22	26-Oct-22	13					
06-FGC-6-1140	PFab 2-Line 6 - 4th Floor (EL34.47~ EL44.22m) Primary &	60	63	0%	20-May-22	01-Nov-22	04-Oct-22	05-Dec-22	34					
Mechanical Erection														
06-FGC-6-1170	PFab 2-Line 6 - 1st Floor (Below EL12.47m) (Including Si	60	4	93.33%	21-Jan-22 A	03-Sep-22	05-Nov-22	08-Nov-22	66					
06-FGC-6-1180	PFab 2-Line 6 - 2nd Floor (EL12.47~ EL23.47m) (Includin	60	29	51.67%	24-Jun-22 A	13-Oct-22	19-Oct-22	16-Nov-22	34					
06-FGC-6-1190	PFab 2-Line 6 - 3rd Floor (EL23.47~ EL34.47m) (Includin	60	60	0%	14-Oct-22	12-Dec-22	27-Oct-22	25-Dec-22	13					
Piping Fabrication														
06-FGC-6-1220	PFab 2-Line 6 - Piping Fabrication	180	106	41.11%	30-Sep-21 A	14-Dec-22	21-Oct-22	03-Feb-23	51					
Piping Installation														
06-FGC-6-1000	PFab 2-Line 6 - Piping Installation	150	150	0%	11-Oct-22*	09-Mar-23	21-Oct-22	19-Mar-23	10					
Insulation														
06-FGC-6-1020	PFab 2-Line 6 - Insulation	150	150	0%	10-Nov-22	08-Apr-23	20-Nov-22	18-Apr-23	10					
Fabrication of Mega Steel Structure														
Material Procurement														
16-8500-2 (6E)	Material Procurement (BM3)	60	26	57%	30-May-22	25-Sep-22	08-Oct-22	02-Nov-22	38					
16-8500-3 (6E)	Material Procurement (FM1)	60	4	94%	10-Apr-22 A	03-Sep-22	31-Aug-22	03-Sep-22	0					
16-8500-4 (6E)	Material Procurement (FM2)	60	4	94%	30-May-22	07-Sep-22	15-Nov-22	18-Nov-22	72					
16-8500-5 (6E)	Material Procurement (FM3)	45	19	57%	21-Aug-22 A	26-Sep-22	18-Nov-22	07-Dec-22	72					
Material Testing														
16-8500-7 (6E)	Material Testing (BM2)	60	1	98%	25-Jun-22 A	29-Sep-22	25-Sep-22	26-Sep-22	-3					
16-8500-8 (6E)	Material Testing (BM3)	60	60	0%	31-Aug-22	29-Oct-22	04-Oct-22	02-Dec-22	34					
16-8500-9 (6E)	Material Testing (FM1)	60	1	98%	25-Jun-22 A	24-Sep-22	23-Sep-22	24-Sep-22	0					
Fabrication of Steel Structure														
16-8510 (6E)	Fabrication of Steel Structure (BM1) & Delivery	90	35	61.11%	17-Jun-22 A	04-Oct-22	28-Aug-22	01-Oct-22	-3					
16-8520 (6E)	Fabrication of Steel Structure (BM2) & Delivery	80	80	0%	30-Sep-22	18-Dec-22	27-Sep-22	15-Dec-22	-3					
16-8540 (6E)	Fabrication of Steel Structure (FM1) & Delivery	70	70	0%	14-Oct-22	23-Dec-22	15-Oct-22	23-Dec-22	0					
Off-site Fabrication of Turbine Modules														
Material Procurement														
06-1050-3(1)	Electrical and Instrumentation Material Submission and A	90	24	73.33%	20-Jan-22 A	29-Sep-22	10-Sep-22	03-Oct-22	4					
06-1060-2(1)	Pipe Material Procurement (Incl. FAT)	180	20	88.89%	28-Feb-21 A	22-Sep-22	14-Sep-22	03-Oct-22	11					
06-1060-3(1)	Electrical and Instrumentation Material Procurement (Incl	365	33	90.96%	29-Mar-20 A	02-Oct-22	01-Sep-22	03-Oct-22	1					
Fabrication of Module (Power Island)														
Turbine Module 1														
06-4010(6)	Turbine Module 1 - Steam Turbine 1 Fabrication	450	100	77.78%	30-Oct-21 A	31-Dec-22	24-Sep-22	01-Jan-23	1					
06-4020(6)	Turbine Module 1 - Generator & Equipment Installation	450	100	77.78%	05-Jan-22 A	08-Dec-22	24-Sep-22	01-Jan-23	24					
06-4040(6)	Turbine Module 1 - TBS Tower 1 Fabrication	60	60	0%	10-Sep-22 A	29-Oct-22	19-Aug-22	17-Oct-22	-12					
06-4040-1(M55)	Turbine Module 1 - TBS Tower 1 Erection & Installation	76	76	0%	30-Oct-22	13-Jan-23	18-Oct-22	01-Jan-23	-12					
Turbine Module 2														
06-4210(6)	Turbine Module 2 - Steam Turbine 2 Fabrication	450	196	56.44%	28-Jan-22 A	14-Mar-23	28-Sep-22	11-Apr-23	28					

Programme for Design and Construction Works
 (Rev WP-6E-M57)

■ Remaining Work ◆ Actual Milestone
■ Actual Work ◆ Critical Milestone
■ Critical Remaining Work
◆ Milestone

Date	Revision	Checked	Approved
04/12/17	Rev. 0 - 1st Issue		
30-Jun-22	Rev 6E - Jun 2022 Update		
31-Jul-22	Rev 6E - Jul 2022 Update		
31-Aug-22	Rev 6E - Aug 2022 Update		

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M57 Remarks	2022				
											Aug 57	Sep 58	Oct 59	Nov 60	
06-4220(6)	Turbine Module 2 - Generator & Equipment Installation	450	196	56.44%	28-Jan-22 A	14-Mar-23	28-Sep-22	11-Apr-23	28						
06-4240(6)	Turbine Module 2 - TBS Tower 2 Fabrication	60	60	0%	31-Aug-22*	29-Oct-22	01-Oct-22	29-Nov-22	31						
Turbine Module 3															
06-4410(6)	Turbine Module 3 - Steam Turbine 3 Fabrication	450	211	53.11%	27-Feb-22 A	29-Mar-23	09-Nov-22	07-Jun-23	70						
06-4420(6)	Turbine Module 3 - Generator & Equipment Installation	450	211	53.11%	27-Feb-22 A	29-Mar-23	09-Nov-22	07-Jun-23	70						
06-4440(6)	Turbine Module 3 - TBS Tower 3 Fabrication	60	60	0%	31-Aug-22*	29-Oct-22	27-Nov-22	25-Jan-23	88						
Procurement for Mechanical Treatment Plant Building Plant Equip															
06-1150-1(1)	Mechanical Equipment Material Submission and Approval	180	123	31.67%	13-Jun-21 A	31-Dec-22	02-Oct-22	01-Feb-23	32						
06-1150-2(1)	Pipe Material Submission and Approval	180	180	0%	31-Aug-22	26-Feb-23	08-Nov-22	06-May-23	69						
06-1150-3(1)	Electrical and Instrumentation Material Submission and A	180	180	0%	31-Aug-22	26-Feb-23	07-Nov-22	05-May-23	68						
06-1160-1(1)	Mechanical Equipment Procurement (Incl. FAT)	312	312	0%	31-Aug-22	08-Jul-23	23-Sep-22	31-Jul-23	23						
06-1160-2(1)	Pipe Material Procurement (Incl. FAT)	266	266	0%	31-Aug-22	23-May-23	08-Nov-22	31-Jul-23	69						
06-1160-3(1)	Electrical and Instrumentation Material Procurement (Incl	267	267	0%	31-Aug-22	24-May-23	07-Nov-22	31-Jul-23	68						
Procurement for Wastewater Treatment Plant Equipment															
06-1190-1(1)	Mechanical Equipment Material Submission and Approval	90	31	65.56%	23-Jun-22 A	30-Sep-22	21-Nov-22	21-Dec-22	82						
06-1190-2(1)	Pipe Material Submission and Approval	90	31	65.56%	23-Jun-22 A	30-Sep-22	21-Nov-22	21-Dec-22	82						
06-1190-3(1)	Electrical and Instrumentation Material Submission and A	90	31	65.56%	29-Jul-22 A	30-Sep-22	21-Nov-22	21-Dec-22	82						
Procurement for HV Transformers and Associated Equipment															
Procurement of Switchboard/Panels and Cables															
06-2090(1)	Material Submission and Approval	60	30	50%	31-May-22	29-Sep-22	31-Oct-22	29-Nov-22	61						
06-2100(1)	Material & Equipment Procurement	240	210	12.5%	31-May-22	28-Mar-23	31-Oct-22	28-May-23	61						
Procurement for Onshore Crane at Berth															
06-1350	Supplier Submission and Approval	60	60	0%	31-Aug-22	29-Oct-22	24-Sep-22	22-Nov-22	24						
06-1360	Material & Equipment Procurement	360	360	0%	29-Nov-22	23-Nov-23	23-Nov-22	17-Nov-23	-6						
Procurement and Off-site Fabrication of Pipe Bridges (Incl. Piping)															
Fabrication of Pipe Bridge B															
Pipe Bridge B Between CCCW and Turbine Hall															
06-5300(6)	Structure Cutting, Painting & Pre-assembly	180	180	0%	31-Aug-22*	26-Feb-23	25-Sep-22	23-Mar-23	25						
Procurement for Drainage System															
06-1620-3(M55)	Material Submission & Equipment Procurement (Caisson	30	30	0%	04-Sep-22	03-Oct-22	10-Sep-22	09-Oct-22	6						
06-1620-4(M55)	Delivery to Site	30	30	0%	04-Oct-22	02-Nov-22	10-Oct-22	08-Nov-22	6						
Procurement for Cranage Equipment															
EOTC															
06-1910	Material & Equipment Procurement	180	180	0%	01-Sep-22	27-Feb-23	04-Sep-22	02-Mar-23	3						
06-1920	Factory Acceptance Test (FAT)	192	192	0%	19-Oct-22	28-Apr-23	22-Oct-22	01-May-23	3						
06-1940(M54)	EOTC Delivery to Site Batch 1	90	90	0%	18-Oct-22	15-Jan-23	17-Nov-22	14-Feb-23	30						
Procurement for Air Quality Monitoring Station Equipment															
06-2150(1)	Material Submission and Approval	60	60	0%	30-Oct-22	28-Dec-22	09-Nov-22	07-Jan-23	10						
Procurement for Pipes and Insulation for on site installations															
06-2250(1)	Material Submission and Approval	60	4	93.33%	31-May-22	03-Sep-22	01-Oct-22	04-Oct-22	31						
06-2260(1)	Material & Equipment Procurement	200	200	0%	04-Sep-22	22-Mar-23	05-Oct-22	22-Apr-23	31						
Procurement for Building Finishes Materials (Doors, windows anc															
06-8000(6)	Incineration Plant Building - Material Submission, Procur	250	250	0%	31-Aug-22	07-May-23	16-Oct-22	22-Jun-23	46						
Maritime Works															
Marine Construction															
Phase I - Construction of Perimeter Seawalls															
Seawall and Berth at DCM Area															
Seawall Structural Works															
Remain Works															
08-1120-3(M55)	Construction of Seawall and Wave Wall Extension from +	60	30	50%	31-May-22	29-Sep-22	25-Oct-22	23-Nov-22	55						
Phase II - Reclamation, Breakwater and Berth Construction															
Reclamation															
Reclamation Works															
Surcharge Filling															
08-3060(6)	Fill up +7.5 to +11&12mPD at West Edge Area (Stage 6) (22	22	0%	10-Sep-22	01-Oct-22	23-Oct-22	13-Nov-22	43						
Surcharge Period															
08-3120-1(6)	Loading @ +11&12mPD at West Edge Area (Stage 6)	180	180	0%	02-Oct-22	30-Mar-23	14-Nov-22	12-May-23	43						
Surcharge Removal															
08-3200(6)	Remove Surcharge at East Edge Area (Stage 5) (66,000m	17	17	0%	10-Sep-22	26-Sep-22	13-Sep-22	29-Sep-22	3						

Programme for Design and Construction Works
 (Rev WP-6E-M57)

■ Remaining Work ◆ Actual Milestone
■ Actual Work ◆ Critical Milestone
■ Critical Remaining Work
◆ Milestone

Date	Revision	Checked	Approved
04/12/17	Rev. 0 - 1st Issue		
30-Jun-22	Rev 6E - Jun 2022 Update		
31-Jul-22	Rev 6E - Jul 2022 Update		
31-Aug-22	Rev 6E - Aug 2022 Update		

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M57 Remarks	2022			
											Aug 57	Sep 58	Oct 59	Nov 60
Seawall and Berth at Marine Access														
Remain Works														
08-1330(2)	Construction of Seawall and Wave Wall Extension from +	30	30	0%	31-Aug-22	29-Sep-22	25-Oct-22	23-Nov-22	55		31-Aug-22	29-Sep-22	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Le	
Foundation Works														
Process Building - Waste Bunker & Tipping Hall Bld Foundation														
Piling Works (Driven H-pile)														
Piling Stage 1 (Module 1)														
Bunker (Subzone 11&12)														
09-1130	Pile Load Test	8	8	0%	31-Aug-22	07-Sep-22	12-Sep-22	19-Sep-22	12		31-Aug-22	07-Sep-22	Pile Load Test	
Piling Stage 3 (Module 3)														
Bunker (Subzone 25, 26&27)														
09-2210	Driven H Pile Installations (297 nrs ~40m(D), @60m/d 2 Groups)	99	62	37.37%	07-Jul-22 A	31-Oct-22	10-Nov-22	11-Jan-23	72	47/297 completed, 127 inprogress	31-Oct-22, Driven H Pile Installations (29			
Piling Works (Socket H-pile)														
Piling Stage 1 (Module 1)														
Tipping Hall (Subzone 1&2)														
09-2190	Prebored H Pile Installations (43 nrs, 2 Groups @4d/no.) Group (1# 2#)	86	9	89.53%	21-Jun-22 A	27-Oct-22	14-Nov-22	22-Nov-22	26	36/43 completed, 5 inprogress	27-Oct-22, Prebored H Pile Installations (43 nr			
09-2200	Pile Load Test	9	9	0%	28-Oct-22	05-Nov-22	23-Nov-22	01-Dec-22	26		28-Oct-22	05-Nov-22	Pile Load Test	
09-2230	Prebored H Pile Installations (41 nrs, 2 Groups @4d/no.) Group (1# 2#)	82	49	40.24%	06-May-22 A	18-Oct-22	11-Sep-22	29-Oct-22	11	14/41 completed, 5 inprogress	18-Oct-22, Prebored H Pile Installations (41 nrs, 2 Groups @			
Bunker (Subzone 3&4a)														
09-2260	Prebored H Pile Installations (48 nrs, 2 Groups @4d/no.) Group (3# 4#)	96	17	82.29%	30-Apr-22 A	16-Sep-22	25-Sep-22	12-Oct-22	26	36/48 completed, 7 inprogress	16-Sep-22, Prebored H Pile Installations (48 nrs, 2 Groups @4d/no.) Group (3# 4#), Prebored H Pile Instal			
Piling Stage 2 (Module 2)														
Tipping Hall (Subzone 13)														
09-2240	Prebored H Pile Installations (51 nrs, 2 Groups @4d/no.) Group (3# 4#)	102	78	23.53%	07-Jul-22 A	03-Dec-22	12-Oct-22	29-Dec-22	26	11/51 completed, 2 inprogress				
Pile Cap Construction														
Pile Cap Stage 1 (Module 1)														
Tipping Hall														
09-1180	Excavation to Pile Cap Formation	25	25	0%	27-Oct-22	20-Nov-22	07-Nov-22	01-Dec-22	11		27-Oct-22	20-Nov-22		
09-1190	Pile Cut-off & Capping Plate (76 nrs, 4nr/d)	19	19	0%	05-Nov-22	23-Nov-22	16-Nov-22	04-Dec-22	11		05-Nov-22	23-Nov-22		
09-1200	Pile Caps Construction (26nrs 8set @ 1/7d)	23	23	0%	05-Nov-22	27-Nov-22	16-Nov-22	08-Dec-22	11		05-Nov-22	27-Nov-22		
Bunker														
09-1200-1	Excavation to Pile Cap Formation	25	25	0%	08-Sep-22	03-Nov-22	20-Sep-22	15-Nov-22	12		08-Sep-22	02-Oct-22	Excavation to Pile Cap Formation	
09-2400	Pile Cut-off & Capping Plate	19	19	0%	21-Sep-22	09-Oct-22	21-Oct-22	08-Nov-22	30		21-Sep-22	09-Oct-22	Pile Cut-off & Capping Plate	
09-2410	Pile Caps and Raft Foundation Construction (50m x 36m 4	32	32	0%	03-Oct-22	03-Nov-22	15-Oct-22	15-Nov-22	12		03-Oct-22	03-Nov-22	Pile Caps and Raft Found	
Process Building - Boiler & Flue Gas Treatment Bld Foundation														
Boiler Building & Flue Gas Foundation														
Piling Works (Driven H-pile)														
Piling Stage 2 (Module 2)														
09-1360	Pile Load Test	9	9	0%	31-Aug-22	08-Sep-22	22-Sep-22	30-Sep-22	22		31-Aug-22	08-Sep-22	Pile Load Test	
Piling Stage 3 (Module 3)														
09-1390	Pile Load Test	8	8	0%	31-Aug-22	07-Sep-22	23-Sep-22	30-Sep-22	23		31-Aug-22	07-Sep-22	Pile Load Test	
Pile Caps Construction														
Pile Cap Stage 2 (Module 2)														
09-1430	Excavation to Pile Cap Formation	45	14	68.89%	15-Jul-22 A	13-Oct-22	17-Sep-22	21-Oct-22	8		29-Sep-22, Excavation to Pile Cap Formation, Excavation to Pile Cap Formation, 29-Sep			
09-1440	Pile Cut-off & Capping Plate (375 nrs, 10nr/d)	38	14	63.16%	08-Aug-22 A	06-Oct-22	01-Oct-22	14-Oct-22	8		06-Oct-22, Pile Cut-off & Capping Plate (375 nrs, 10nr/d), Pile Cut-off & Capping			
09-1450	Pile Caps Construction (100 nrs, 8set @1/7d)	87	14	83.91%	15-Jul-22 A	13-Oct-22	08-Oct-22	21-Oct-22	8		13-Oct-22, Pile Caps Construction (100 nrs, 8set @1/7d), Pile Caps			
Pile Cap Stage 3 (Module 3)														
09-1460	Excavation to Pile Cap Formation	45	45	0%	30-Sep-22	28-Dec-22	01-Oct-22	29-Dec-22	1		30-Sep-22, Excavation to Pile Cap Formation, Excavation to Pile Cap Formation, 30-Sep-22			
09-1470	Pile Cut-off & Capping Plate (376 nrs, 10nr/d)	38	38	0%	14-Oct-22	20-Nov-22	15-Nov-22	22-Dec-22	32		14-Oct-22	20-Nov-22		
09-1480	Pile Caps Construction (52 nrs, 4set @1/7d)	87	87	0%	03-Oct-22	28-Dec-22	04-Oct-22	29-Dec-22	1		03-Oct-22	29-Dec-22		
RC Base Slab														
10-1580	Base Slab for TPU (Module 1)	60	30	50%	02-Jun-22 A	02-Oct-22	26-Aug-22	24-Sep-22	-8		Base Slab for TPU (Module 1), 02-Oct-22, 02-Oct-22, Base Slab for TPU (Module 1			
10-1580-1(6D)	Base Slab for FGC (Module 1)	60	30	50%	02-Jun-22 A	02-Oct-22	26-Aug-22	24-Sep-22	-8		Base Slab for FGC (Module 1), 02-Oct-22, 02-Oct-22, Base Slab for FGC (Module 1			
10-1590	Base Slab Stage 2 (Module 2)	50	50	0%	14-Oct-22	02-Dec-22	22-Oct-22	10-Dec-22	8		14-Oct-22			
Turbine Hall Bld Foundation														
Piling Works (Driven H-pile)														
09-1730	Driven H Pile Installations (57 nrs ~55m(D), @60m/d 2 Gr	33	15	54.55%	31-May-22	14-Sep-22	22-Sep-22	06-Oct-22	22	31/57 completed	14-Sep-22, Driven H Pile Installations (57 nrs ~55m(D), @60m/d 2 Groups), Driven H Pile Installations (57 nr			
09-1730-1(M55)	Driven H Pile Installations (118 nrs ~55m(D), @60m/d 2 C	68	24	64.71%	31-May-22	23-Sep-22	28-Aug-22	20-Sep-22	-3	76/118 completed	Driven H Pile Installations (118 nrs ~55m(D), @60m/d 2 Groups), 23-Sep-22, 23-Sep-22, Driven			
09-1740	Pile Load Test	8	8	0%	15-Sep-22	22-Sep-22	11-Nov-22	18-Nov-22	57		15-Sep-22	22-Sep-22	Pile Load Test	
Pile Caps Construction														

Programme for Design and Construction Works
 (Rev WP-6E-M57)

■ Remaining Work ◆ ◆ Actual Milestone
■ Actual Work ◆ ◆ Critical Milestone
■ Critical Remaining Work
◆ ◆ Milestone

Date	Revision	Checked	Approved
04/12/17	Rev. 0 - 1st Issue		
30-Jun-22	Rev 6E - Jun 2022 Update		
31-Jul-22	Rev 6E - Jul 2022 Update		
31-Aug-22	Rev 6E - Aug 2022 Update		

