

Appendix A Master Programme

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
Programme for Design and Construction Works WP71-M93 - 3-Month														
Key Dates														
Contractual Key Dates														
01-1020(7A) Extension of Time (EOT) Granted (in working days)														
License/Permit Applications														
DG Licence														
Chemical Stores (all Cat)														
03-1490 DGD and VD Review and Approval of Submission														
03-1500 DGD Compliance Inspection, Defects Rectification and Re-inspection														
03-1510 VD Compliance Inspection, Defects Rectification and Re-inspection														
03-1520 Issuance of DG License														
Fire Services Installations (FSI) Certificate														
Fire Services Installations Certificate Inspection														
03-1555-1(7C)10 FSI 314 Submission and Approval (Remaining Phases)														
FSI Phase 1 (Bunker and IWMF Substation with associated Pump Rms)														
03-3910(7C) FSD Initial Inspection														
03-3920(7C) Defect Rectifications														
03-3930(7C) Request for FSD Reinspection														
03-3940(7C) FSD Reinspection														
03-3945(7C) Hot Smoke Test for Bunker Compartment														
FSI Phase 2 (TH, CCCW and Chimney)														
03-3950(7C) Complete C&S construction and FSI Installations														
03-3960(7C) Application for FSI inspection														
03-3970(7C) FSD Initial Inspection														
03-3980(7C) Defect Rectifications														
FSI Phase 3 (PB M1, Tipping Hall, EDAS, MT&WTP)														
03-4010(7C) Complete C&S construction and FSI Installations														
03-4020(7C) Application for FSI inspection														
03-4030(7C) FSD Initial Inspection														
03-4040(7C) Defect Rectifications														
03-4060(7C)10 Hot Smoke Test for PB Module 1 Compartment														
FSI Phase 4 (PB M2&3, Admin Bld and Reception Pav)														
03-4080(7C) Application for FSI inspection														
Air Pollution Control (Specified Processes) License														
03-1790(3) Review and approval of Trial Plan by EPD Licensing Department														
Boilers and Pressure Vessels License														
03-1930(3) L1 & L2 Preparation and Submit inspection report and associated document to LD														
03-1940(3) L1 & L2 Issuance of all Boiler License														
03-1960(M83) L3 & L4 Preparation and Submit inspection report and associated document to LD														
03-1970(M83) L3 & L4 Issuance of all Boiler License														
03-1980(M83) L5 & L6 Completion of on-site boiler installation & Testing														
03-1980(M83)10 L5 & L6 Preparation and Submit inspection report and associated document to LD														
03-1980(M83)20 L5 & L6 Issuance of all Boiler License														
Lifts or Escalators														
03-1060-1(7C) Application for a Use Permit for Lifts at Administration Building														
03-1060-1(7C)10 Application for a Use Permit for Lifts at Process Building Stage 1														
03-1060-1(7C)20 Application for a Use Permit for Lifts at Process Building Stage 2														
03-1060-1(7C)30 Application for a Use Permit for Lifts at MTP & WTP														
03-1060-1(7C)40 Application for a Use Permit for Lifts at Chimney														
Design Submissions														
DDA Design Package Submissions														
DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)														
05-3450 Seawall design (2.2.20)														
05-3470 Berth design (2.2.22)														
05-3480 Onshore crane Facility (2.2.23)														
05-3490 Onshore vessel power supply system (2.2.24)														
05-3500(M90) Vehicle Ferry Ramp System (2.2.34)														
DDA Mechanical Treatment Plant Building (2.4)														
05-5190 Electrical and instrumentation works design														
Building services design (excluding fire services installation design) (2.4.18)														
05-3910 Lifts and Escalators (2.4.18.08.01)														
DDA Administration Building (2.7)														
Building services design (excluding fire services installation design) (2.7.15)														
05-4280 Lifts and Escalators (2.7.15.06.01)														
DDA IWMF Substation (2.8)														
Electrical and instrumentation works design (2.8.15)														
2.8.15.06														
05-4320 Electrical and instrumentation works design (2.8.15.06.01 to 40)														
DDA Chimney														
05-5540-3(7C) BMU Design														
Building services design (excluding fire services installation design)														

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
05-6050-1(5a)	Lift	90	6	93.33%	13-Jul-23 A	05-Sep-25	01-Aug-25	06-Aug-25	-30					
DDA Roads and Utilities (2.10)		425	16		13-Jan-21 A	16-Sep-25	27-May-25	29-Jul-25	-49					
Permanent road works layout on the Artificial Island (2.10.13)		90	16		08-Aug-22 A	16-Sep-25	27-May-25	28-Jun-25	-79					
05-4480	Road signage and markings	90	16	82%	08-Aug-22 A	16-Sep-25	12-Jun-25	28-Jun-25	-79					
05-5400	Roads and hardstandings layout	90	16	82%	08-Aug-22 A	16-Sep-25	27-May-25	12-Jun-25	-95					
Sewerage design on the Artificial Island (2.10.14)		395	6		13-Jan-21 A	05-Sep-25	04-Jul-25	29-Jul-25	-39					
05-4430	Foul Sewerage	60	6	90%	14-Mar-23 A	05-Sep-25	23-Jul-25	29-Jul-25	-39					
05-4440	Contaminated Sewerage (Site Wide Sewerage System)	60	6	90%	14-Mar-23 A	05-Sep-25	23-Jul-25	29-Jul-25	-39					
05-4440-2(M55)	Ship-to-shore Sewage Transfer System for Passenger Ferry	90	5	95%	13-Jan-21 A	04-Sep-25	04-Jul-25	08-Jul-25	-58					
Drainage system design on the Artificial Island (2.10.15)		90	2		22-Feb-23 A	01-Sep-25	27-Jul-25	29-Jul-25	-34					
05-5310	Surface water Drainage System	90	2	98%	22-Feb-23 A	01-Sep-25	27-Jul-25	29-Jul-25	-34					
DDA Testing and Commissioning (2.12)		105	10		19-May-22 A	09-Sep-25	12-May-25	21-May-25	-111					
05-4810-2(M55)	FAT of DCS - Software SIL FAT Plant for Process Island (2.12.09.03.01)	105	10	90.48%	19-May-22 A	09-Sep-25	12-May-25	21-May-25	-111					
DDA Transportation Facilities for the Operation (2.13)		240	60		30-Jun-23 A	29-Oct-25	22-Oct-25	20-Dec-25	52					
05-4860	Design of marine vessels for the use of the Employer and visitors (2.13.06)	240	60	75%	30-Jun-23 A	29-Oct-25	22-Oct-25	20-Dec-25	52					
DDA Miscellaneous Works (2.14)		233	80		02-Jun-25 A	18-Nov-25	20-Sep-25	20-Dec-25	32					
05-4870	Process Related CCTV and Existing onshore crane replacement works at Portion 2 (2.14.05)	80	80	0%	31-Aug-25	18-Nov-25	02-Oct-25	20-Dec-25	32					
05-4880	Design of visitors and environmental education facilities (2.14.06)	123	31	74.8%	02-Jun-25 A	30-Sep-25	20-Sep-25	20-Oct-25	20					
DDA Miscellaneous Detailing (2.15)		93	21		06-Sep-23 A	20-Sep-25	13-May-25	12-Jun-25	-100					
05-4890	Covered walkway at passenger berth (2.15.09)	70	21	70%	06-Sep-23 A	20-Sep-25	13-May-25	02-Jun-25	-110					
05-4900	Gatehouses (2.15.09)	60	18	70%	06-Sep-23 A	17-Sep-25	26-May-25	12-Jun-25	-97					
05-4910	Weighbridge office (2.15.08)	32	2	95%	01-Nov-24 A	01-Sep-25	18-May-25	20-May-25	-104					
DDA Auxiliary Plant Systems (2.16)		30	12		07-Mar-23 A	11-Sep-25	21-May-25	02-Jun-25	-101					
05-4930	Vehicle Fuel Filling Station (2.16.05)	30	12	30%	07-Mar-23 A	11-Sep-25	21-May-25	02-Jun-25	-101					
System Commissioning Plan		90	16		08-Jan-25 A	15-Sep-25	06-May-25	21-May-25	-117					
05-4830	System Commissioning Test Plan	90	16	60%	08-Jan-25 A	15-Sep-25	06-May-25	21-May-25	-117					
Procurement of Major Equipment		1103	160		30-Jun-20 A	06-Feb-26	19-Mar-25	30-Oct-25	-99					
Off-site Fabrication of Incineration Modules		463	62		01-Aug-24 A	31-Oct-25	16-Apr-25	16-Jun-25	-137					
Fabrication of Module (TPU)		463	62		01-Aug-24 A	31-Oct-25	16-Apr-25	16-Jun-25	-137					
PFab 1- Line 3		80	19		17-Feb-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
Precommissioning		80	19		17-Feb-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
06-TPU-3-1020	PFab 1-Line 3 - Pre-commissioning	80	19	76.25%	17-Feb-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
PFab 1- Line 4		62	19		14-Apr-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
Precommissioning		62	19		14-Apr-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
06-TPU-4-1020	PFab 1-Line 4 - Pre-commissioning	62	19	69.35%	14-Apr-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
PFab 1- Line 5		66	31		09-Jun-25 A	30-Sep-25	17-Apr-25	17-May-25	-136					
Precommissioning		66	31		09-Jun-25 A	30-Sep-25	17-Apr-25	17-May-25	-136					
06-TPU-5-1020	PFab 1-Line 5 - Pre-commissioning	66	31	53.03%	09-Jun-25 A	30-Sep-25	17-Apr-25	17-May-25	-136					
PFab 1- Line 6		463	62		01-Aug-24 A	31-Oct-25	16-Apr-25	16-Jun-25	-137					
E&I Installation		224	32		01-Aug-24 A	01-Oct-25	16-Apr-25	16-Jun-25	-107					
Electrical		194	32		01-Aug-24 A	01-Oct-25	16-Apr-25	16-Jun-25	-107					
06-TPU-6-1270	PFab 1-Line 6 - Electrical Cable Pulling and Termination	180	32	82.22%	14-Aug-24 A	01-Oct-25	16-May-25	16-Jun-25	-107					
06-TPU-6-1280	PFab 1-Line 6 - Electrical Equipment Installation	180	32	82.22%	01-Aug-24 A	01-Oct-25	16-Apr-25	17-May-25	-137					
Instrument		193	32		01-Aug-24 A	01-Oct-25	16-Apr-25	17-May-25	-137					
06-TPU-6-1300	PFab 1-Line 6 - Instrument Cable Pulling and Termination	180	32	82.22%	14-Aug-24 A	01-Oct-25	16-Apr-25	17-May-25	-137					
06-TPU-6-1320	PFab 1-Line 6 - Instrument Tubing Installation	180	32	82.22%	01-Aug-24 A	01-Oct-25	16-Apr-25	17-May-25	-137					
Precommissioning		66	62		31-Aug-25 A	31-Oct-25	16-Apr-25	16-Jun-25	-137					
06-TPU-6-1020	PFab 1-Line 6 - Pre-commissioning	66	62	6.06%	31-Aug-25 A	31-Oct-25	16-Apr-25	16-Jun-25	-137	Update Actual Start Date				
Fabrication of Module (FGC)		463	62		01-Aug-24 A	31-Oct-25	16-Apr-25	16-Jun-25	-137					
PFab 2 - Line 3		60	19		17-Feb-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
Precommissioning		60	19		17-Feb-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
06-FGC-3-1180	PFab 2-Line 3 - Pre-commissioning	60	19	68.33%	17-Feb-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
PFab 2 - Line 4		53	19		14-Apr-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
Precommissioning		53	19		14-Apr-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
06-FGC-4-1020	PFab 2-Line 4 - Pre-commissioning	53	19	64.15%	14-Apr-25 A	18-Sep-25	17-May-25	04-Jun-25	-106					
PFab 2 - Line 5		66	31		09-Jun-25 A	30-Sep-25	17-Apr-25	17-May-25	-136					
Precommissioning		66	31		09-Jun-25 A	30-Sep-25	17-Apr-25	17-May-25	-136					
06-FGC-5-1210	PFab 2-Line 5 - Pre-commissioning	66	31	53.03%	09-Jun-25 A	30-Sep-25	17-Apr-25	17-May-25	-136					
PFab 2 - Line 6		463	62		01-Aug-24 A	31-Oct-25	16-Apr-25	16-Jun-25	-137					
E&I Installation		224	32		01-Aug-24 A	01-Oct-25	16-Apr-25	16-Jun-25	-107					
Electrical		194	32		01-Aug-24 A	01-Oct-25	16-Apr-25	16-Jun-25	-107					
06-FGC-6-1260	PFab 2-Line 6 - Electrical Cable Pulling and Termination	180	32	82.22%	14-Aug-24 A	01-Oct-25	16-May-25	16-Jun-25	-107					
06-FGC-6-1270	PFab 2-Line 6 - Electrical Equipment Installation	180	32	82.22%	01-Aug-24 A	01-Oct-25	16-Apr-25	17-May-25	-137					
Instrument		193	32		01-Aug-24 A	01-Oct-25	16-Apr-25	17-May-25	-137					
06-FGC-6-1290	PFab 2-Line 6 - Instrument Cable Pulling and Termination	180	32	82.22%	14-Aug-24 A	01-Oct-25	16-Apr-25	17-May-25	-137					
06-FGC-6-1310	PFab 2-Line 6 - Instrument Tubing Installation	180	32	82.22%	01-Aug-24 A	01-Oct-25	16-Apr-25	17-May-25	-137					
Precommissioning		66	60		31-Aug-25 A	31-Oct-25	18-Apr-25	16-Jun-25	-137					
06-FGC-6-1030	PFab 2-Line 6 - Pre-commissioning	66	60	9.09%	31-Aug-25 A	31-Oct-25	18-Apr-25	16-Jun-25	-137	Update Actual Start Date				
Procurement for Mechanical Treatment Plant Building Plant Equipment		61	62		15-Jan-25 A	31-Oct-25	24-Mar-25	24-May-25	-160					
06-1180	Delivery to Site	61	62	0%	15-Jan-25 A	31-Oct-25	24-Mar-25	24-May-25	-160					
Procurement for HV Transformers and Associated Equipment		139	16		15-Apr-25 A	15-Sep-25	28-Jun-25	13-Jul-25	-64					
Procurement of IS Limiter		139	16		15-Apr-25 A	15-Sep-25	28-Jun-25	13-Jul-25	-64					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
06-1280(7)	Manufacturing of IS Limiter	30	1	96.67%	15-Apr-25 A	31-Aug-25	28-Jun-25	28-Jun-25	-64					
06-1290(7)	Factory Acceptance Test (FAT)	15	1	93.33%	17-Jul-25 A	31-Aug-25	28-Jun-25	28-Jun-25	-64					
06-1300(7)	Delivery to Site	15	15	0%	01-Sep-25	15-Sep-25	29-Jun-25	13-Jul-25	-64					
Procurement for Soft Landscape Materials		156	156		31-Aug-25	02-Feb-26	19-Mar-25	21-Aug-25	-165					
06-1790	Material Submission and Approval	46	46	0%	31-Aug-25	15-Oct-25	19-Mar-25	03-May-25	-165					
06-1800	Material Procurement & Nursery	110	110	0%	16-Oct-25	02-Feb-26	04-May-25	21-Aug-25	-165	Update Duration from 120d to 110d				
Procurement for Hard Landscape Materials (Paving, Greening, Furniture and Lighting)		301	58		20-Sep-23 A	27-Oct-25	04-Aug-25	30-Sep-25	-27					
06-7000(6)	Material Submission and Approval	60	21	65%	20-Sep-23 A	20-Sep-25	04-Aug-25	24-Aug-25	-27					
06-7010(6)	Material Procurement	30	30	0%	14-Sep-25	13-Oct-25	18-Aug-25	16-Sep-25	-27					
06-7030(6)	Delivery to Site	21	21	0%	07-Oct-25	27-Oct-25	10-Sep-25	30-Sep-25	-27					
Procurement for Curtain Wall Materials		496	39		30-Apr-24 A	08-Oct-25	28-May-25	05-Jul-25	-95					
06-8200(6D)	Material Submission and Approval	60	1	98.33%	30-Apr-24 A	31-Aug-25	20-Jun-25	20-Jun-25	-72					
06-8210(6D)	Material & Equipment Procurement	90	1	15%	18-Oct-24 A	31-Aug-25	20-Jun-25	20-Jun-25	-72					
06-8220(6D)	Factory Acceptance Test (FAT)	60	29	51.67%	30-Jun-25 A	28-Sep-25	07-Jun-25	05-Jul-25	-85					
06-8230(6D)	Delivery to Site	70	39	44.29%	30-Jun-25 A	08-Oct-25	28-May-25	05-Jul-25	-95					
Off-site Precasting of Facade Panels		1011	96		14-Feb-23 A	04-Dec-25	24-Apr-25	28-Jul-25	-129					
06-8040(6D)	Procurement of Precast Concrete Wall Panel Moulding & Fabrication	205	15	92.68%	14-Feb-23 A	14-Sep-25	24-Apr-25	08-May-25	-129					
Process Building		90	15		21-Oct-24 A	14-Sep-25	28-Apr-25	12-May-25	-125					
06-8160	Precasting of Concrete Panels	60	3	95%	21-Oct-24 A	02-Sep-25	28-Apr-25	30-Apr-25	-125					
06-8170	Factory Acceptance Test (FAT)	60	6	90%	05-Nov-24 A	05-Sep-25	28-Apr-25	03-May-25	-125					
06-8180	Delivery to Site	60	15	75%	20-Nov-24 A	14-Sep-25	28-Apr-25	12-May-25	-125					
Mechanical Treatment Plant		92	15		04-Jun-25 A	14-Sep-25	11-May-25	26-May-25	-111					
06-8190	Precasting of Concrete Panels	37	4	90%	04-Jun-25 A	03-Sep-25	19-May-25	23-May-25	-104					
06-8200	Factory Acceptance Test (FAT)	30	8	75%	25-Jun-25 A	07-Sep-25	19-May-25	26-May-25	-104					
06-8210	Delivery to Site	30	15	50%	19-Aug-25 A	14-Sep-25	11-May-25	26-May-25	-111	Update Actual Start Date				
Water Treatment Plant		135	15		04-Jun-25 A	14-Sep-25	03-Jun-25	17-Jun-25	-89					
06-8310(M82)	Precasting of Concrete Panels	37	4	90%	04-Jun-25 A	03-Sep-25	10-Jun-25	14-Jun-25	-82					
06-8320(M82)	Factory Acceptance Test (FAT)	30	8	75%	25-Jun-25 A	07-Sep-25	10-Jun-25	17-Jun-25	-82					
06-8330(M82)	Delivery to Site	30	15	50%	19-Aug-25 A	14-Sep-25	03-Jun-25	17-Jun-25	-89	Update Actual Start Date				
Administration Building		35	35		31-Aug-25	04-Oct-25	18-Jun-25	22-Jul-25	-74					
06-8260	Factory Acceptance Test (FAT)	21	21	0%	31-Aug-25	20-Sep-25	18-Jun-25	08-Jul-25	-74					
06-8270	Delivery to Site	14	14	0%	21-Sep-25	04-Oct-25	09-Jul-25	22-Jul-25	-74					
Chimney		127	96		30-Jun-25 A	04-Dec-25	24-Apr-25	28-Jul-25	-129					
06-8280	Steel Claddings Fabrication	67	36	46.27%	30-Jun-25 A	05-Oct-25	24-Apr-25	29-May-25	-129					
06-8290	Factory Acceptance Test (FAT)	60	60	0%	06-Sep-25	04-Nov-25	30-Apr-25	28-Jun-25	-129					
06-8300	Delivery to Site	30	30	0%	05-Nov-25	04-Dec-25	29-Jun-25	28-Jul-25	-129					
Procurement for O&M		1103	160		30-Jun-20 A	06-Feb-26	15-May-25	30-Oct-25	-99					
Procurement for MSW Vehicle and Ash & Residues Delivery		174	26		02-Jul-24 A	25-Sep-25	08-Jul-25	02-Aug-25	-54					
06-1020(7I)	Factory Acceptance Test (FAT)	90	19	78.89%	02-Jul-24 A	18-Sep-25	15-Jul-25	02-Aug-25	-47	New Activity				
06-1030(7I)	Delivery to Site	9	26	0%	25-May-25 A	25-Sep-25	08-Jul-25	02-Aug-25	-54	New Activity				
Procurement for Employer Vessel		31	31		15-Sep-25	15-Oct-25	03-Jul-25	02-Aug-25	-74					
06-1070(7I)	Delivery to Site	31	31	0%	15-Sep-25*	15-Oct-25	03-Jul-25	02-Aug-25	-74	New Activity				
Procurement for Mobile Plant		1103	160		30-Jun-20 A	06-Feb-26	15-May-25	21-Oct-25	-108					
06-1080(7I)	Material Submission and Approval	60	87	0%	30-Jun-20 A	25-Nov-25	28-May-25	22-Aug-25	-95	New Activity				
06-1090(7I)	Procurement	90	100	0%	02-Jun-25 A	08-Dec-25	15-May-25	22-Aug-25	-108	New Activity				
06-1100(7I)	Factory Acceptance Test (FAT)	120	120	0%	10-Oct-25	06-Feb-26	24-Jun-25	21-Oct-25	-108	New Activity				
Procurement for Pilot Electric Vehicle		1035	92		29-May-25 A	30-Nov-25	31-Jul-25	30-Oct-25	-31					
06-1120(7I)	Material Submission and Approval	60	26	56.67%	29-May-25 A	25-Sep-25	31-Jul-25	25-Aug-25	-31	New Activity				
06-1130(7I)	Procurement	66	66	0%	26-Sep-25	30-Nov-25	26-Aug-25	30-Oct-25	-31	New Activity				
Procurement for Vehicles for Passenger		1001	58		13-Aug-25 A	27-Oct-25	03-Aug-25	29-Sep-25	-28					
06-1200(7I)	Material Submission and Approval	50	31	38%	13-Aug-25 A	30-Sep-25	03-Aug-25	02-Sep-25	-28	New Activity				
06-1210(7I)	Procurement	27	27	0%	01-Oct-25	27-Oct-25	03-Sep-25	29-Sep-25	-28	New Activity				
Maritime Works		2225	124		01-Dec-23 A	02-Jan-26	17-Mar-25	20-Oct-25	-73					
Marine Construction		2225	124		01-Dec-23 A	02-Jan-26	17-Mar-25	20-Oct-25	-73					
Phase I - Construction of Perimeter Seawalls		2176	76		01-Dec-23 A	14-Nov-25	17-Mar-25	20-Oct-25	-25					
Seawall and Berth at DCM Area		549	75		01-Dec-23 A	13-Nov-25	17-Mar-25	20-Oct-25	-24					
Seawall Structural Works		549	75		01-Dec-23 A	13-Nov-25	17-Mar-25	20-Oct-25	-24					
Remain Works		549	75		01-Dec-23 A	13-Nov-25	17-Mar-25	20-Oct-25	-24					
08-1120-4(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C73 & C734	60	4	92.51%	01-Dec-23 A	04-Sep-25	17-Mar-25	21-Mar-25	-166					
08-1320(6)	Construction of Rear Wall Buttress & Panel for Seawall A	150	49	67.6%	10-Feb-25 A	18-Oct-25	02-May-25	20-Jun-25	-121					
08-1325-2(M90)	Installation of Rubber Fenders at Berth Caissons	30	30	0%	31-Aug-25	29-Sep-25	07-Aug-25	05-Sep-25	-24					
08-1325-3(M90)	Construction of Storm Gates at Caissons No. 21, 39 and 43	30	30	0%	30-Sep-25	29-Oct-25	21-Sep-25	20-Oct-25	-9					
08-1325-4(M90)	Construction of Viewing Deck at +13mPD at Caissons No. 30 to 34	60	60	0%	15-Sep-25	13-Nov-25	22-Aug-25	20-Oct-25	-24					
Seawall at Dredging Area		60	76		08-Aug-24 A	14-Nov-25	06-Aug-25	20-Oct-25	-25					
Remain Works		60	76		08-Aug-24 A	14-Nov-25	06-Aug-25	20-Oct-25	-25					
08-1175-1(M90)	Construction of Front Wave Wall Above the Deck Level (i.e., +6mPD)	60	76	0%	08-Aug-24 A	14-Nov-25	06-Aug-25	20-Oct-25	-25					
Phase II - Reclamation, Breakwater and Berth Construction		277	124		31-Mar-25 A	02-Jan-26	25-Apr-25	07-Sep-25	-116					
Breakwater		120	120		04-Sep-25	02-Jan-26	11-May-25	07-Sep-25	-116					
Remain Works		120	120		04-Sep-25	02-Jan-26	11-May-25	07-Sep-25	-116					
08-1310(7)	Breakwater Profile Barrier and Pavement Road	120	120	0%	04-Sep-25	02-Jan-26	11-May-25	07-Sep-25	-116					
Seawall and Berth at Marine Access		90	18		31-Mar-25 A	18-Sep-25	25-Apr-25	13-May-25	-127					
Fire Boat Access		90	18		31-Mar-25 A	18-Sep-25	25-Apr-25	13-May-25	-127					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025				
											Aug 93	Sep 94	Oct 95	Nov 96	
08-2500(6D)	Construction of Fire Boat Access	90	18	80%	31-Mar-25 A	18-Sep-25	25-Apr-25	13-May-25	-127						
Foundation Works															
Sky Deck Foundation															
Sky Deck Pile Caps Construction															
09-2730(M62)	Excavation to Pile Cap Formation	21	6	70%	23-Jun-24 A	06-Sep-25	18-May-25	24-May-25	-104						
09-2740(M62)	Pile Cut-off & Capping Plate (2 Welders @ 2nr/d)	21	7	66%	03-Jul-24 A	13-Sep-25	24-May-25	31-May-25	-104						
09-2750(M62)	Pile Caps Construction	30	15	50%	27-Aug-24 A	20-Sep-25	24-May-25	07-Jun-25	-104						
ACC Equipment Foundation															
ACC Pile Cap Construction															
09-1720-1(M58)	On-grade Slab Construction Grid ACA-ACG, AC3-AC4	22	22	0%	31-Aug-25	21-Sep-25	09-Sep-25	30-Sep-25	9						
Reception Pavilion Foundation															
09-2100	Formation, Compaction & Raft Foundation Construction	30	30	0%	04-Sep-25	04-Oct-25	22-Mar-25	20-Apr-25	-166						
Superstructure Works															
Administration & Viewing Gallery Bld Structure															
10-1080(M63)	Facade Structural Frame Installation	50	50	0%	31-Aug-25	19-Oct-25	10-May-25	28-Jun-25	-113	Update Original Duration from 60d to 50d					
Sky Deck Structure															
10-2310(M55)	Construction of RC Column (16nr, 0.9m Dia x 11m, 3 pours @ 5d/pour with 4 formwork sets)	32	32	0%	31-Aug-25	01-Oct-25	07-May-25	07-Jun-25	-116						
10-2315(7)	Beam & Slab to Deck Level app.+18mPD (appx. 600m3)	30	30	0%	07-Sep-25	06-Oct-25	14-May-25	12-Jun-25	-116						
10-2320(M55)	Sky Deck Steel Structure Erection	30	30	0%	14-Sep-25	13-Oct-25	21-May-25	19-Jun-25	-116	Update Original Duration from 44d to 30d					
Process Building - Waste Bunker & Tipping Hall Bld Structure															
Waste & Ash Bunker Bld Structure															
Process Building Waste & Ash Bunker Bld Misc. Steel Structure															
10-2360-6(M81)	Ash Crane Runway Beam at Module 3	36	23	36.11%	16-Jun-25 A	22-Sep-25	29-May-25	20-Jun-25	-94						
Process Building - Boiler & Flue Gas Treatment Bld Structure															
Steel Structure															
Boiler Building Steel Structure															
Process Building (Module 3) Process Building Steel Structure Erection															
10-1720	Roof Cladding Installation	60	4	98%	12-Dec-23 A	03-Sep-25	12-Mar-25	15-Mar-25	-172						
Process Building Internal Partition Wall and Staircase															
10-1850	RC Partition and Staircase at Module 1	90	5	94%	09-Nov-24 A	05-Sep-25	18-Apr-25	23-Apr-25	-134						
10-1860	RC Partition and Staircase at Module 2	69	16	65%	08-Mar-25 A	15-Sep-25	06-May-25	21-May-25	-117						
10-1870	RC Partition and Staircase at Module 3	69	26	30%	31-Mar-25 A	25-Sep-25	28-May-25	22-Jun-25	-95						
Chimney Structure															
10-2070-2(M90)	Construction of Chimney CEMS Room 2	21	21	0%	31-Aug-25	20-Sep-25	01-May-25	21-May-25	-122						
10-2070-3(M90)	Construction of Chimney CEMS Room 3	21	21	0%	31-Aug-25	20-Sep-25	13-May-25	02-Jun-25	-110						
Elevated Drive Way and Associated Structures															
Elevated Drive Way RSA to RSG (FS Control Rm & Vehicle Washing Facility)															
10-2270(M57)	Truck Washing Facility House Column and Roof Slab to +28mPD	70	31	40%	30-May-25 A	30-Sep-25	17-May-25	16-Jun-25	-106						
10-2300(M57)	Parapet Wall	30	1	97%	14-Dec-24 A	31-Aug-25	23-Aug-25	23-Aug-25	-8						
Elevated Drive Way RSX to RSAB															
10-2440(M81)	Wall & Column to +17.5 Ramp Level	14	2	85%	28-Jan-25 A	02-Sep-25	25-Jul-25	27-Jul-25	-36						
Reception Pavilion Structure															
10-2280	Reception Pavilion RC Structure Construction	30	30	0%	04-Oct-25	03-Nov-25	21-Apr-25	20-May-25	-166						
10-2290	Roof	30	30	0%	27-Oct-25	26-Nov-25	14-May-25	12-Jun-25	-166						
Vessel Offloading Point															
08-2410(6D)	Construction of Passenger Vessel Berth	120	120	0%	04-Sep-25	02-Jan-26	24-Apr-25	21-Aug-25	-133	Remove Successor 16-1740 F50					
08-2420(7)	Vehicle Ferry Ramp Installation	43	32	25.58%	15-Aug-25 A	01-Oct-25	13-May-25	13-Jun-25	-110	Update Actual Start Date					
ACC Yard															
13-2080	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 3)	80	31	95%	31-Mar-25 A	30-Sep-25	23-Mar-25	22-Apr-25	-161						
Misc. External Structures															
10-2440	Reuse Water Tanks, Water Cannon Water Tank Erection & pipe connection to Pump Room	45	14	68.89%	28-Feb-25 A	13-Sep-25	08-May-25	21-May-25	-115						
Architectural Builders Works & Finishes															
Administration & Viewing Gallery Bld ABWF Works															
11-1010	External Door and Windows	90	87	3%	01-Aug-25 A	26-Nov-25	26-May-25	21-Aug-25	-96	Update Actual Start Date					
11-1020	Metal Railings, Platforms and Misc. Metal Works Installations	90	87	3%	01-Aug-25 A	26-Nov-25	28-May-25	23-Aug-25	-94	Update Actual Start Date					
11-1030	Internal Wall, Door and Floor Finishes	150	47	48%	12-Feb-25 A	16-Oct-25	14-May-25	29-Jun-25	-109						
11-1040	False ceiling and Raise Floor installation	100	100	0%	31-Aug-25	08-Dec-25	14-May-25	21-Aug-25	-109						
11-1050	Roof Waterproofing	30	30	0%	31-Aug-25	29-Sep-25	25-Jul-25	23-Aug-25	-37						
11-1050-1(7C)	External Louver Wall, Window Wall, Curtain Wall and Cladding Wall Erection	90	86	5%	05-Jun-25 A	24-Nov-25	16-Jul-25	09-Oct-25	-46						
11-1050-1(M63)	Facade Panels Erection (130pcs. @4pc/day)	30	30	0%	20-Oct-25	18-Nov-25	23-Jul-25	21-Aug-25	-89						
Sky Deck ABWF Works															
11-1540(M62)	Metal Railings, Platforms and Misc. Metal Works Installations	90	90	0%	14-Oct-25	11-Jan-26	21-Sep-25	19-Dec-25	-23						
11-1570(M62)	External Finishes, Roof Waterproofing	90	90	0%	14-Oct-25	11-Jan-26	22-Aug-25	19-Nov-25	-53						
Process Building - Waste Bunker & Tipping Hall Bld ABWF Works															
11-1060	Door, Roller Shutter, Windows and Louvers Installation	180	15	75.44%	02-Nov-24 A	14-Sep-25	28-Apr-25	12-May-25	-125						
11-1070	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	15	14%	10-May-25 A	14-Sep-25	27-Apr-25	11-May-25	-126						
11-1080	Internal Wall and Floor Finishes	230	38	64%	20-Nov-23 A	07-Oct-25	07-May-25	13-Jun-25	-116						
11-1100	External Finishes, Curtain Walls and Roof Waterproofing	90	15	76%	20-Feb-24 A	14-Sep-25	27-Apr-25	11-May-25	-126						
11-1530(M63)	Facade Panels Erection at Bunker	51	1	99%	27-Nov-24 A	31-Aug-25	03-May-25	03-May-25	-120						
Process Building - Boiler & Flue Gas Bld ABWF Works															

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
11-1110	Door, Roller Shutter, Windows and Louvers Installation (Module 1)	60	3	95%	25-Feb-25 A	05-Sep-25	01-May-25	03-May-25	-124					
11-1110-1(7C)	Door, Roller Shutter, Windows and Louvers Installation (Module 2 & 3)	90	51	43.86%	05-May-25 A	20-Oct-25	02-Jul-25	21-Aug-25	-60					
11-1120	Metal Railings, Staircase Access Platforms & Gratings Installations (ST-5 to ST-9)	60	60	0%	05-Sep-25	04-Nov-25	24-Apr-25	22-Jun-25	-134					
11-1120-1(7C)	Metal Railings, Staircase Access Platforms & Gratings Installations (ST-1 to ST-4)	60	60	0%	04-Nov-25	03-Jan-26	23-Jun-25	21-Aug-25	-134					
11-1130	Wall and Floor Finishes (Module 1)	180	37	79.67%	01-Aug-24 A	06-Oct-25	29-Apr-25	04-Jun-25	-124					
11-1130-1(7C)	Wall and Floor Finishes (Module 2&3)	60	54	10%	01-Jun-25 A	29-Nov-25	29-Jun-25	21-Aug-25	-100					
11-1140	Curtain Walls and Roof at Viewing Gallery	35	34	2%	02-Jul-25 A	04-Oct-25	09-Jun-25	13-Jul-25	-82					
11-1550 (M63)	Facade Panels Erection for Module 3 (658pcs. @8pcs/d)	83	39	53%	23-Mar-25 A	09-Oct-25	13-Jul-25	21-Aug-25	-48					
Turbine Hall Bld ABWF Works		492	36		15-Apr-24 A	05-Oct-25	29-Apr-25	23-Aug-25	-43					
Electrical Bld ABWF Works		381	36		15-Apr-24 A	05-Oct-25	29-Apr-25	23-Aug-25	-43					
11-1160	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	6	93.78%	15-Apr-24 A	05-Sep-25	29-Apr-25	04-May-25	-124					
11-1190	Roof Waterproofing	60	36	40%	17-Jan-25 A	05-Oct-25	19-Jul-25	23-Aug-25	-43					
Turbine Hall ABWF Works		216	27		16-Jan-25 A	26-Sep-25	05-May-25	23-Aug-25	-34					
11-1200	Door, Roller Shutter, Windows and Louvers Installation	60	6	90%	07-Mar-25 A	26-Sep-25	05-Jun-25	10-Jun-25	-108					
11-1210	Metal Railings, Platforms, Gratings, Cable trench covers Installations	32	13	5%	30-Jun-25 A	12-Sep-25	05-May-25	17-May-25	-118					
11-1220	Internal Wall and Floor Finishes for remain area	32	16	5%	30-Jun-25 A	15-Sep-25	26-May-25	10-Jun-25	-97					
11-1240	Roof Waterproofing	60	27	10%	22-May-25 A	26-Sep-25	28-Jul-25	23-Aug-25	-34					
11-1550	Facade Panels Erection (207pcs. @4pcs/d)	51	13	75%	16-Jan-25 A	12-Sep-25	15-May-25	27-May-25	-108					
Compressor & CCCW Bld ABWF Works		96	65		01-Jul-25 A	03-Nov-25	18-Jun-25	23-Aug-25	-72					
11-1250	Door, Roller Shutter, Windows and Louvers Installation	90	9	90%	01-Jul-25 A	08-Sep-25	13-Aug-25	21-Aug-25	-18					
11-1260	Metal Railings, Platforms, Gratings, Cable trench covers Installations	65	65	0%	31-Aug-25	03-Nov-25	20-Jun-25	23-Aug-25	-72	Update Original Duration from 90d to 65d				
11-1270	Internal Wall and Floor Finishes	90	54	40%	01-Jul-25 A	23-Oct-25	29-Jun-25	21-Aug-25	-63					
11-1280	False ceiling and Raise Floor installation	65	65	0%	31-Aug-25	03-Nov-25	18-Jun-25	21-Aug-25	-74	Update Original Duration from 90d to 65d				
11-1290	External Finishes and Roof Waterproofing	65	65	0%	31-Aug-25	03-Nov-25	20-Jun-25	23-Aug-25	-72	Update Original Duration from 90d to 65d				
Chimney ABWF Works		225	30		13-Jan-25 A	29-Sep-25	06-May-25	13-Jul-25	-78					
11-1000	Installation of Metal Staircase, Railings, Lift Shaft	26	1	95%	13-Jan-25 A	01-Sep-25	06-May-25	07-May-25	-116					
11-1490	Door and Windows Installation	30	30	0%	31-Aug-25	29-Sep-25	14-Jun-25	13-Jul-25	-78					
11-1500	Internal Wall and Floor Finishes	30	30	0%	31-Aug-25	29-Sep-25	14-May-25	12-Jun-25	-109					
Mechanical Treatment Plant & Water Treatment Plant Bld ABWF Works		321	122		06-Jan-25 A	30-Dec-25	07-Apr-25	23-Aug-25	-129					
Mechanical Treatment Plant ABWF Works		321	122		06-Jan-25 A	30-Dec-25	07-Apr-25	23-Aug-25	-129					
11-1300	Door, Roller Shutter, Windows and Louvers Installation	90	52	42%	27-Feb-25 A	22-Oct-25	14-May-25	05-Jul-25	-108					
11-1310	Metal Railings, Platforms, Gratings, Cable trench covers Installations	120	86	3%	28-Jun-25 A	24-Nov-25	11-Apr-25	05-Jul-25	-142					
11-1320	Internal Wall and Floor Finishes	120	67	44%	26-Feb-25 A	06-Nov-25	11-Apr-25	17-Jun-25	-142					
11-1330	External Finishes, Curtain Walls and Roof Waterproofing	90	90	16%	06-Jan-25 A	28-Nov-25	07-Apr-25	05-Jul-25	-146					
11-1330-1(M63)	Facade Structural Frame Erection	136	92	32.35%	06-Aug-25 A	30-Nov-25	24-Apr-25	24-Jul-25	-129	Update Actual Start Date				
11-1330-2(M63)	Facade Panels Erection (272pcs. @8pcs/d)	90	89	1%	25-Aug-25 A	30-Dec-25	26-May-25	23-Aug-25	-129	Update Actual Start Date				
Water Treatment Plant ABWF Works		197	50		27-Feb-25 A	19-Oct-25	24-May-25	12-Jul-25	-99					
11-1600(7)	Door, Roller Shutter, Windows and Louvers Installation	60	22	63%	27-Feb-25 A	09-Oct-25	20-Jun-25	12-Jul-25	-89					
11-1610(7)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	50	50	0%	31-Aug-25	19-Oct-25	24-May-25	12-Jul-25	-99					
11-1620(7)	Internal Wall and Floor Finishes	62	44	30%	20-May-25 A	13-Oct-25	30-May-25	12-Jul-25	-93					
11-1630(7)	External Finishes, and Roof Waterproofing	50	50	0%	31-Aug-25	19-Oct-25	24-May-25	12-Jul-25	-99					
11-1640(7)	Facade Structural Frame Erection	40	40	0%	31-Aug-25	09-Oct-25	03-Jun-25	12-Jul-25	-89					
11-1650(7)	Facade Panels Erection (272pcs. @8pcs/d)	40	40	0%	31-Aug-25	09-Oct-25	03-Jun-25	12-Jul-25	-89					
IWMF Substation ABWF Works		581	131		06-May-24 A	08-Jan-26	15-Apr-25	23-Aug-25	-138					
11-1380	Roof Waterproofing	86	11	87.33%	06-May-24 A	10-Sep-25	15-Apr-25	25-Apr-25	-138					
11-1380-1(7C)	External Paint Finish	60	60	0%	10-Sep-25	09-Nov-25	26-Apr-25	24-Jun-25	-138					
11-1380-2(7C)	Green Wall Planter Installation	60	60	0%	09-Nov-25	08-Jan-26	25-Jun-25	23-Aug-25	-138					
Elevated Drive Way and Associated Structures ABWF Works		285	125		08-Mar-25 A	03-Jan-26	20-Apr-25	23-Aug-25	-132					
11-1430	External Finishes and Roof Waterproofing	132	125	5%	01-Aug-25 A	03-Jan-26	20-Apr-25	23-Aug-25	-132	Update Actual Start Date				
Elevated Drive Way RSA to RSG		191	60		08-Mar-25 A	29-Oct-25	03-Jun-25	21-Aug-25	-69					
11-1390	Door, Roller Shutter, Windows and Louvers Installation	30	20	34%	09-Apr-25 A	19-Sep-25	05-Jun-25	24-Jun-25	-87					
11-1400	Metal Railings, Platforms, Gratings, Cable trench covers Installations	30	30	0%	31-Aug-25	29-Sep-25	14-Jun-25	13-Jul-25	-78					
11-1410	Internal Wall and Floor Finishes	60	35	41%	08-Mar-25 A	05-Oct-25	03-Jun-25	08-Jul-25	-88					
11-1420	False ceiling and Raise Floor installation	60	60	0%	31-Aug-25	29-Oct-25	23-Jun-25	21-Aug-25	-69					
Elevated Drive Way RSG to RSU		183	60		01-Apr-25 A	29-Oct-25	13-May-25	23-Aug-25	-67					
11-1390-1(M76)	Door, Roller Shutter, Windows and Louvers Installation	30	20	32%	08-Jun-25 A	20-Sep-25	03-Aug-25	23-Aug-25	-27					
11-1400-1(M76)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	60	60	0%	31-Aug-25	29-Oct-25	25-Jun-25	23-Aug-25	-67					
11-1410-1(M76)	Internal Wall and Floor Finishes	57	31	37%	01-Apr-25 A	30-Sep-25	13-May-25	12-Jun-25	-110					
11-1420-1(M76)	False ceiling and Raise Floor installation	60	60	0%	31-Aug-25	29-Oct-25	23-Jun-25	21-Aug-25	-69					
Elevated Drive Way RSU to RSAF		213	60		08-Mar-25 A	29-Oct-25	29-May-25	23-Aug-25	-67					
11-1390-2(M76)	Door, Roller Shutter, Windows and Louvers Installation	30	29	5%	01-Jul-25 A	28-Sep-25	26-Jul-25	23-Aug-25	-36					
11-1400-2(M76)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	60	60	0%	31-Aug-25	29-Oct-25	25-Jun-25	23-Aug-25	-67					
11-1410-2(M76)	Internal Wall and Floor Finishes	60	31	15%	08-Mar-25 A	30-Sep-25	29-May-25	28-Jun-25	-94					
11-1420-2(M76)	False ceiling and Raise Floor installation	60	60	0%	31-Aug-25	29-Oct-25	23-Jun-25	21-Aug-25	-69					
Reception Pavilion ABWF Works		60	60		27-Oct-25	26-Dec-25	14-May-25	23-Aug-25	-124					
11-1440	Door, Roller Shutter, Windows and Louvers Installation	30	30	0%	27-Oct-25	26-Nov-25	14-May-25	12-Jun-25	-166					
11-1450	Metal Railings, Platforms, Gratings, Cable trench covers Installations	30	30	0%	27-Oct-25	26-Nov-25	14-May-25	12-Jun-25	-166					
11-1460	Internal Wall and Floor Finishes	30	30	0%	27-Oct-25	26-Nov-25	14-May-25	12-Jun-25	-166					
11-1470	False ceiling and Raise Floor installation	30	30	0%	27-Oct-25	26-Nov-25	14-May-25	12-Jun-25	-166					
11-1480	External Finishes, Curtain Walls and Roof Waterproofing	60	60	0%	27-Oct-25	26-Dec-25	25-Jun-25	23-Aug-25	-124					
Seawater Intake Chamber ABWF Works		128	42		06-May-25 A	11-Oct-25	21-Mar-25	01-May-25	-163					
11-1670(7)	Floor, wall and ceiling finishes	26	19	26.92%	24-Jul-25 A	18-Sep-25	21-Mar-25	09-Apr-25	-163					
11-1680(7)	Steel platforms, metal covers, cat ladder and staircase	24	7	70%	06-May-25 A	18-Sep-25	02-Apr-25	09-Apr-25	-163					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025					
											Aug 93	Sep 94	Oct 95	Nov 96		
11-1690(7)	Roller Shutter Installation	30	30	0%	11-Sep-25	11-Oct-25	02-Apr-25	01-May-25	-163							
Building Services Installation																
Administration & Viewing Gallery Bld BS Works																
12-1000	Plumbing & Drainage System	120	78	35%	21-Oct-24 A	16-Nov-25	26-Apr-25	12-Jul-25	-127							
12-1010	MVAC System	120	73	15%	28-Jan-25 A	11-Nov-25	17-Apr-25	28-Jun-25	-136							
12-1020	Fire Service System (Admin building)	120	46	27%	15-Sep-24 A	19-Oct-25	26-Jul-25	09-Sep-25	-40							
12-1030	Electrical and Lighting System	150	55	29%	15-Sep-24 A	24-Oct-25	19-May-25	12-Jul-25	-104							
12-1040	CCTV & Surveillance System	150	61	38%	05-Nov-24 A	30-Oct-25	13-May-25	12-Jul-25	-110							
12-1050	FS Lift & Escalator Installation	50	50	0%	31-Aug-25	19-Oct-25	08-Jul-25	26-Aug-25	-54	Update Original Duration from 60d to 50d						
12-1050-1(5A)	Installation & Commissioning Test of Education facilities	60	60	0%	01-Oct-25	29-Nov-25	21-Oct-25	19-Dec-25	20							
Sky Deck BS Works																
12-1580(M62)	Plumbing & Drainage System	75	75	0%	13-Nov-25	26-Jan-26	16-Oct-25	29-Dec-25	-28							
12-1600(M62)	Fire Service System (Sky Deck)	30	30	0%	13-Oct-25	11-Nov-25	11-Aug-25	09-Sep-25	-63							
12-1610(M62)	Electrical and Lighting System	30	30	0%	14-Oct-25	12-Nov-25	20-Jun-25	19-Jul-25	-116							
12-1620(M62)	CCTV & Surveillance System	30	30	0%	14-Oct-25	12-Nov-25	20-Jun-25	19-Jul-25	-116							
Process Building - Waste Bunker & Tipping Hall Bld BS Works																
12-1060	Plumbing & Drainage System	180	85	53%	11-Oct-23 A	23-Nov-25	19-Apr-25	12-Jul-25	-134							
12-1070	MVAC & OCS System	120	2	57%	14-Oct-23 A	01-Sep-25	02-May-25	03-May-25	-121							
12-1080	Fire Service System (Waste Bunker and Tipping Hall)	180	2	56%	11-Oct-23 A	01-Sep-25	02-May-25	03-May-25	-121							
12-1090	Electrical and Lighting System	180	51	70%	18-Oct-23 A	20-Oct-25	21-May-25	10-Jul-25	-102							
12-1100	Security, Surveillance & Communication System	180	26	58%	25-Apr-24 A	25-Sep-25	21-May-25	15-Jun-25	-102							
12-1680(7C)	FS Lift Installation (VG-L1)	50	50	0%	31-Aug-25	19-Oct-25	05-Jul-25	23-Aug-25	-57	Update Original Duration from 60d to 50d						
Process Building - Boiler & Flue Gas Bld BS Works																
12-1110	Plumbing & Drainage System	180	26	82.22%	11-Oct-23 A	25-Sep-25	14-May-25	08-Jun-25	-109							
12-1120	MVAC System (Module 1 Area)	180	16	65.56%	14-Oct-23 A	15-Sep-25	13-Jun-25	28-Jun-25	-79							
12-1120-1(7C)	MVAC System (Module 2 & 3 Area)	60	60	0%	31-Aug-25	29-Oct-25	12-Jul-25	09-Sep-25	-50							
12-1130	Fire Service System (Module 1 Area)	180	39	45%	11-Oct-23 A	08-Oct-25	05-Jun-25	13-Jul-25	-87							
12-1130-1(7C)	Fire Service System (Module 2 & 3 Areas)	72	72	0%	31-Aug-25	10-Nov-25	30-Jun-25	09-Sep-25	-62	Update Original Duration from 90d to 72d						
12-1140	Electrical and Lighting System	180	47	57.22%	18-Oct-23 A	16-Oct-25	06-May-25	21-Jun-25	-117							
12-1150	Security, Surveillance & Communication System	180	26	43.89%	25-Apr-24 A	25-Sep-25	21-May-25	15-Jun-25	-102							
12-1160	FS Lift Installation (PB-L3, L4 & L5)	50	50	0%	05-Sep-25	25-Oct-25	05-Jul-25	23-Aug-25	-62	Update Original Duration from 60d to 50d						
12-1160-1(7C)	FS Lift Installation (PB-L1 & L2)	50	50	0%	31-Aug-25	19-Oct-25	05-Jul-25	23-Aug-25	-57	Update Original Duration from 60d to 50d						
12-1580(6E)	Earthing and Lightning Protection System	180	16	21.11%	20-May-22 A	15-Sep-25	06-May-25	21-May-25	-117							
12-2140(6D)	Microwave Transmission System	60	60	0%	31-Aug-25	29-Oct-25	14-May-25	12-Jul-25	-109	Remove Predecessor 12-2130(6D) SS0; Add Predecessor 05-4640 FS0						
Turbine Hall Bld BS Works																
Electrical Bld BS Works																
12-1270	Plumbing & Drainage System	60	17	72%	11-Oct-23 A	16-Sep-25	05-Jun-25	10-Aug-25	-37							
12-1280	MVAC System	120	7	94%	25-Feb-24 A	07-Sep-25	05-Jun-25	12-Jun-25	-87							
12-1290	Fire Service System (Electrical Building)	120	12	90%	31-Mar-24 A	11-Sep-25	30-Jul-25	10-Aug-25	-32							
12-1300	Electrical and Lighting System	120	11	91%	11-Oct-23 A	10-Sep-25	05-Jun-25	16-Jun-25	-87							
12-1310	Security, Surveillance & Communication System	90	4	96%	25-Feb-24 A	03-Sep-25	05-Jun-25	08-Jun-25	-87							
Turbine Hall BS Works																
12-1320	Plumbing & Drainage System	30	30	0%	31-Aug-25	29-Sep-25	10-May-25	08-Jun-25	-113	Update Original Duration from 40d to 30d						
12-1330	MVAC System	50	50	0%	31-Aug-25	19-Oct-25	10-May-25	28-Jun-25	-113	Update Original Duration from 60d to 50d						
12-1340	Fire Service System (Turbine Hall)	40	40	0%	31-Aug-25	09-Oct-25	25-May-25	03-Jul-25	-98							
12-1350	Electrical and Lighting System	40	40	0%	31-Aug-25	09-Oct-25	25-May-25	03-Jul-25	-98							
12-1360	Security, Surveillance & Communication System	40	40	0%	31-Aug-25	09-Oct-25	25-May-25	03-Jul-25	-98							
Compressor & CCCW Bld BS Works																
12-1370	Plumbing & Drainage System	60	3	95%	31-Mar-24 A	02-Sep-25	23-May-25	25-May-25	-100							
12-1380	MVAC System	120	6	95%	15-May-24 A	05-Sep-25	23-Jun-25	28-Jun-25	-69							
12-1390	Fire Service System (CCCW Bld)	120	7	94%	27-Apr-24 A	07-Sep-25	03-Aug-25	10-Aug-25	-27							
12-1400	Electrical and Lighting System	120	32	73%	20-Mar-24 A	02-Oct-25	04-Jun-25	06-Jul-25	-88							
12-1410	Security, Surveillance & Communication System	90	5	95%	20-Mar-24 A	04-Sep-25	04-Jun-25	08-Jun-25	-88							
Chimney BS Works																
12-1520	Plumbing & Drainage System	14	14	0%	31-Aug-25	13-Sep-25	11-Sep-25	24-Sep-25	11							
12-1530	MVAC System	30	30	0%	31-Aug-25	29-Sep-25	30-May-25	28-Jun-25	-93							
12-1540	Fire Service System (Chimney)	30	30	0%	31-Aug-25	29-Sep-25	13-Jul-25	11-Aug-25	-49							
12-1550	Electrical and Lighting System	30	30	0%	30-Sep-25	29-Oct-25	13-Jun-25	12-Jul-25	-109							
12-1560	Security, Surveillance & Communication System	30	30	0%	31-Aug-25	29-Sep-25	17-May-25	15-Jun-25	-106	Update Original Duration from 40d to 30d						
12-1570	Lift Installation (Chimney)	60	60	0%	06-Sep-25	04-Nov-25	07-Aug-25	05-Oct-25	-30							
Mechanical Treatment Plant & Water Treatment Plant Bld BS Works																
Mechanical Treatment BS Works																
12-1420	Plumbing & Drainage System	40	16	4%	31-Mar-25 A	15-Sep-25	24-May-25	08-Jun-25	-99							
12-1430	MVAC & OCS System	35	16	9%	31-Mar-25 A	15-Sep-25	07-Jun-25	22-Jun-25	-85							
12-1440	Fire Service System	77	16	11%	26-May-25 A	15-Sep-25	27-Apr-25	12-May-25	-126							
12-1450	Electrical and Lighting System	120	89	7%	26-May-25 A	27-Nov-25	15-Apr-25	12-Jul-25	-138							
12-1460	Security, Surveillance & Communication System	80	46	11%	31-Mar-25 A	15-Oct-25	19-May-25	03-Jul-25	-104							
12-1460-1(6C)	Lift Installation (LT-1 - 4)	30	30	0%	07-Sep-25	06-Oct-25	06-Jul-25	04-Aug-25	-63							
Water Treatment Plant BS Works																
12-1580(7)	Plumbing & Drainage System	120	16	49%	30-Jun-24 A	15-Sep-25	26-Mar-25	10-Apr-25	-158							
12-1590(7)	MVAC & OCS System	120	16	75%	27-Jul-24 A	15-Sep-25	26-Mar-25	10-Apr-25	-158							
12-1600(7)	Fire Service System	107	16	70%	28-Jul-24 A	15-Sep-25	26-Jul-25	10-Aug-25	-36							
12-1610(7)	Electrical and Lighting System	120	16	76%	15-Aug-24 A	15-Sep-25	24-May-25	08-Jun-25	-99							

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
12-1620(7)	Security, Surveillance & Communication System	90	16	77%	30-Jul-24 A	15-Sep-25	24-May-25	08-Jun-25	-99					
IWMF Substation BS Works														
12-1470	Plumbing & Drainage System	90	6	93%	10-Oct-23 A	06-Sep-25	02-May-25	08-May-25	-121					
12-1480	MVAC System	90	2	98%	11-Oct-23 A	01-Sep-25	02-May-25	03-May-25	-121					
12-1490	Fire Service System (IWMF Substation)	90	2	98%	12-Oct-23 A	01-Sep-25	02-May-25	03-May-25	-121					
12-1500	Electrical and Lighting System	90	2	98%	10-Oct-23 A	01-Sep-25	07-Jun-25	08-Jun-25	-85					
12-1510	Security, Surveillance & Communication System	90	2	98%	20-Nov-23 A	01-Sep-25	07-Jun-25	08-Jun-25	-85					
Elevated Drive Way and Associated Structures Bld BS Works														
Elevated Drive Way RSA to RSG														
12-1170	Plumbing & Drainage System	60	26	10%	10-Apr-25 A	25-Sep-25	14-May-25	08-Jun-25	-109					
12-1180	MVAC System	60	20	66.67%	31-May-25 A	19-Sep-25	09-Jun-25	28-Jun-25	-83					
12-1190	Fire Service System (Elevated Driveway)	60	2	45%	10-Apr-25 A	01-Sep-25	02-May-25	03-May-25	-121					
12-1200	Electrical and Lighting System	60	56	30%	10-Apr-25 A	25-Oct-25	18-May-25	12-Jul-25	-105					
12-1210	CCTV & Surveillance System	60	40	34%	31-May-25 A	09-Oct-25	30-May-25	08-Jul-25	-93					
Elevated Drive Way RSG to RSU														
12-1580	Plumbing & Drainage System	60	57	5%	15-May-25 A	30-Oct-25	17-May-25	12-Jul-25	-110					
12-1590	MVAC System	60	37	1%	23-Jun-25 A	06-Oct-25	23-May-25	28-Jun-25	-100					
12-1600	Fire Service System (Elevated Driveway)	60	39	35%	15-May-25 A	30-Oct-25	02-Aug-25	09-Sep-25	-51					
12-1610	Electrical and Lighting System	60	46	24%	15-May-25 A	30-Oct-25	28-May-25	12-Jul-25	-110					
12-1620	CCTV & Surveillance System	54	31	32%	31-May-25 A	30-Sep-25	16-May-25	15-Jun-25	-107					
Elevated Drive Way RSU to RSAF														
12-1630	Plumbing & Drainage System	60	58	3%	01-May-25 A	28-Oct-25	15-May-25	12-Jul-25	-107					
12-1640	MVAC System	60	35	1%	07-Jun-25 A	04-Oct-25	25-May-25	28-Jun-25	-98					
12-1650	Fire Service System (Elevated Driveway)	60	49	18%	01-May-25 A	19-Oct-25	22-Jul-25	09-Sep-25	-39					
12-1660	Electrical and Lighting System	60	50	17%	01-May-25 A	19-Oct-25	24-May-25	12-Jul-25	-99					
12-1670	CCTV & Surveillance System	60	41	32%	07-Jun-25 A	10-Oct-25	02-Jun-25	12-Jul-25	-90					
Reception Pavilion BS Works														
12-1220	Plumbing & Drainage System	30	30	0%	26-Nov-25	26-Dec-25	13-Jun-25	12-Jul-25	-166					
12-1230	MVAC System	30	30	0%	26-Nov-25	26-Dec-25	13-Jun-25	12-Jul-25	-166					
12-1240	Fire Service System (Reception Pavilion)	30	30	0%	26-Nov-25	26-Dec-25	14-Jun-25	13-Jul-25	-165					
12-1250	Electrical and Lighting System	30	30	0%	26-Nov-25	26-Dec-25	14-Jun-25	13-Jul-25	-165					
12-1260	Security, Surveillance & Communication System	30	30	0%	26-Nov-25	26-Dec-25	20-Jun-25	19-Jul-25	-159					
ACC Equipment Structure BS Works														
12-1580(5a)	Plumbing & Drainage System	40	40	0%	31-Aug-25	09-Oct-25	03-Jun-25	12-Jul-25	-89					
12-1590(5a)	MVAC System	40	40	0%	31-Aug-25	09-Oct-25	20-May-25	28-Jun-25	-103					
12-1600(5a)	Fire Service System (Equipment/Appliance)	40	40	0%	31-Aug-25	09-Oct-25	14-Aug-25	22-Sep-25	-17					
12-1610(5a)	Electrical and Lighting System	35	35	0%	31-Aug-25	04-Oct-25	09-Jun-25	13-Jul-25	-83					
12-1620(5a)	Security, Surveillance & Communication System	40	40	0%	31-Aug-25	09-Oct-25	30-May-25	08-Jul-25	-93					
Fire Boat Access BS System														
12-2100(6D)	Plumbing System (Berth)	60	60	0%	18-Sep-25	17-Nov-25	14-May-25	12-Jul-25	-127					
12-2120(6D)	Fire Service System (Berth)	60	60	0%	18-Sep-25	17-Nov-25	25-Jul-25	22-Sep-25	-55					
12-2130(6D)	Diesel Generator & Electrical System (Berth)	60	60	0%	31-Aug-25	29-Oct-25	25-Jul-25	22-Sep-25	-37	Add Successor 12-2120(6D) FFO				
Seawater Intake Chamber BS Works														
12-1630(7)	Plumbing & Drainage System	40	40	0%	31-Aug-25	09-Oct-25	17-May-25	25-Jun-25	-106					
12-1640(7)	MVAC System	40	40	0%	31-Aug-25	09-Oct-25	20-May-25	28-Jun-25	-103					
12-1650(7)	Fire Service System (Equipment/Appliance)	40	40	0%	31-Aug-25	09-Oct-25	14-Aug-25	22-Sep-25	-17					
12-1660(7)	Electrical and Lighting System	30	30	0%	31-Aug-25	29-Sep-25	17-May-25	15-Jun-25	-106	Update Original Duration from 40d to 30d				
12-1670(7)	Security, Surveillance & Communication System	30	30	0%	31-Aug-25	29-Sep-25	17-May-25	15-Jun-25	-106	Update Original Duration from 40d to 30d				
Process Equipment Installation														
Process Building - Waste Bunker & Tipping Hall Bld Process Equipment Installation														
Equipment, Piping and Instrument Installation and Connection Works														
Process Building (Module 2)														
12-3050(6F)	Piping Installation Works	45	5	90%	10-Jul-25 A	04-Sep-25	20-Apr-25	24-Apr-25	-133					
12-3060(6F)	Pipe Testing	16	2	90%	20-Jul-25 A	04-Sep-25	23-Apr-25	24-Apr-25	-133					
12-3070(6F)	Piping Insulation Works	32	13	60%	20-Jul-25 A	15-Sep-25	23-Apr-25	05-May-25	-133					
Process Building (Module 3)														
12-3090(6F)	Piping Installation Works	60	21	30%	20-Mar-25 A	20-Sep-25	25-Mar-25	14-Apr-25	-159					
12-3100(6F)	Pipe Testing	60	60	0%	31-Aug-25	29-Oct-25	12-Mar-25	10-May-25	-172					
12-3110(6F)	Piping Insulation Works	60	60	0%	26-Sep-25	24-Nov-25	07-Apr-25	05-Jun-25	-172					
12-3115(M90)	Equipment Installation for Leachate Collection and Transfer	90	5	95%	15-Oct-24 A	04-Sep-25	13-May-25	17-May-25	-110					
Process Building (WWTP)														
12-3160(6F)	Embedded Piping Installation	60	24	60%	20-Sep-23 A	23-Sep-25	01-Apr-25	24-Apr-25	-152					
Process Building (Cranes and Shredder)														
Process Building (Module 1)														
13-1000-3(6)	Waste Crane Hoists Installation (Grid PB1-PB2 and PB11-PB12)	30	2	95%	02-Dec-24 A	01-Sep-25	27-Apr-25	28-Apr-25	-126					
13-1000-6(6B)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	33	2	95%	21-May-25 A	01-Sep-25	04-Jun-25	05-Jun-25	-88					
13-1000-8(6B)	Monorail Hoist System installation in CCR Electrical Switch room +13.75mPD	8	27	10%	29-May-25 A	26-Sep-25	08-May-25	03-Jun-25	-115					
13-1000-9(6B)	Monorail Hoist System installation in CCR Electrical Switch room +23mPD	8	32	10%	21-May-25 A	01-Oct-25	03-May-25	03-Jun-25	-120					
Process Building (Module 2)														
13-1008-5(M71)	Waste Crane Control Room 2 Equipment	31	6	80%	25-Jul-25 A	06-Sep-25	22-Apr-25	28-Apr-25	-130					
13-1008-8(M81)	Ash Control Room 2 Equipment	31	6	80%	25-Jul-25 A	06-Sep-25	14-Jun-25	20-Jun-25	-77					
Process Building (WWTP Equipment Installation)														

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M9/3 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
Stage 2 (WWTP Remaining)														
13-1010-1(6)	WWTP Piping and instrument installation	120	24	80%	01-Mar-23 A	07-Oct-25	20-Mar-25	01-May-25	-159					
13-1010-11(M63)	Cooling Tower installation @+17.5 mPd	48	38	20.83%	21-Jul-25 A	07-Oct-25	25-Mar-25	01-May-25	-159					
13-1010-13(M63)	Equipments for Centrate Area, Inlet Sump & EQ Tank Area @+2.0mPd	60	6	90%	02-Jan-25 A	05-Sep-25	20-Mar-25	25-Mar-25	-164					
13-1010-2(6)	WWTP Electrical Equipment Installation & Cable pulling and termination	54	19	50%	02-Apr-25 A	19-Sep-25	05-Apr-25	24-Apr-25	-147					
13-1010-6(6B)	Monorail Hoist System installation in WWTP +10mPD & +13.3mPD	60	6	90%	14-Jan-25 A	05-Sep-25	19-Apr-25	24-Apr-25	-134					
13-1020(6F)	Equipment Installation for Equipment Rm, Sludge Dewatering Rm & Chemical Rm Area @+6.5mPd	90	5	95%	21-Aug-24 A	04-Sep-25	21-Mar-25	25-Mar-25	-163					
13-1030(6F)	Equipment Installation for MBR Tank, DAF & Chemical Tank Area @+10.0mPd	60	3	95%	02-Dec-24 A	02-Sep-25	23-Mar-25	25-Mar-25	-161					
13-1040(6F)	Equipment for Pretreatment, Chemical Tank, RO, MBR, AQP, MCC & Control Area @+12.5mPd	60	6	90%	20-Aug-24 A	05-Sep-25	19-Apr-25	24-Apr-25	-134					
Process Building (Central Control System Installation)														
13-1010-3(6B)	Workstations and Control System Installation (Control Room 2 +36.5mPD)	58	1	98%	01-Dec-24 A	01-Sep-25	08-May-25	09-May-25	-114					
13-1980	Control Systems Installation at CCR	30	1	98%	31-Mar-25 A	31-Aug-25	07-May-25	07-May-25	-116					
13-1990	Cable laying and Termination	30	1	98%	31-Mar-25 A	31-Aug-25	09-May-25	09-May-25	-114					
13-2160(6B)	DCS Installation	30	1	98%	31-Mar-25 A	31-Aug-25	09-May-25	09-May-25	-114					
13-2210(6B)	CMMS Installation	30	3	90%	31-Mar-25 A	02-Sep-25	07-May-25	09-May-25	-116					
13-2260(6B)	IDMS installation	30	3	90%	31-Mar-25 A	02-Sep-25	07-May-25	09-May-25	-116					
13-2270(6B)	OMS Installation	30	3	90%	31-Mar-25 A	02-Sep-25	07-May-25	09-May-25	-116					
Process Building (Switch Room)														
13-1000-4(6B)	Waste Crane Switch room E&I Equipment installation @+29.5mPd, inclusive of Control Chair and Junction box in WCCR	60	1	98%	15-Nov-24 A	01-Sep-25	10-May-25	11-May-25	-112					
13-1010-4(6B)	Workstations and Control System Installation (Switch Room +28.25mPD)	45	1	98%	04-Dec-24 A	31-Aug-25	12-May-25	12-May-25	-111					
13-2280-2(6B)	UPS @ Process Building Switch room and Battery room	90	2	98%	20-Aug-24 A	01-Sep-25	10-May-25	11-May-25	-113					
Process Building - Boiler House & Flue Gas Treatment Bld Process Equipment Installation														
Process Building (Installation TPU Module)														
TPU Train 3														
13-1250	Pipe Insulation Works	46	16	20%	30-Jul-25 A	15-Sep-25	20-Apr-25	05-May-25	-133					
13-1260	Electrical Instrument and Cabling Works	31	16	10%	30-Jul-25 A	15-Sep-25	02-May-25	17-May-25	-121					
TPU Train 4														
13-1340	Pipe Insulation Works	46	16	10%	30-Jul-25 A	15-Sep-25	20-Apr-25	05-May-25	-133					
13-1350	Electrical Instrument and Cabling Works	31	16	5%	30-Jul-25 A	15-Sep-25	02-May-25	17-May-25	-121					
13-1370	Boiler Refractory works	50	1	98%	27-Mar-25 A	31-Aug-25	14-Apr-25	14-Apr-25	-139					
TPU Train 5														
13-1520	Pipe Insulation Works	33	33	0%	31-Aug-25	02-Oct-25	20-Mar-25	21-Apr-25	-164					
13-1530	Electrical Instrument and Cabling Works	31	31	0%	31-Aug-25*	30-Sep-25	10-Apr-25	10-May-25	-143					
13-1550	Boiler Refractory works	50	31	38%	12-Aug-25 A	30-Sep-25	04-Apr-25	04-May-25	-149	Update Actual Start Date				
TPU Train 6														
13-1430	Pipe Insulation Works	33	33	0%	31-Aug-25	02-Oct-25	15-May-25	16-Jun-25	-108					
13-1440	Electrical Instrument and Cabling Works	31	31	0%	31-Aug-25	30-Sep-25	10-Apr-25	10-May-25	-143					
13-1460	Boiler Refractory works	50	50	0%	04-Sep-25	23-Oct-25	16-Mar-25	04-May-25	-172					
Process Building (Installation of Flue Gas Module)														
FGC Train 3														
13-1750	Pipe Insulation Works	31	16	20%	30-Jul-25 A	15-Sep-25	20-Apr-25	17-May-25	-121					
13-1760	Electrical Instrument and Cabling Works	31	16	10%	30-Jul-25 A	15-Sep-25	02-May-25	17-May-25	-121					
FGC Train 4														
13-1820	Pipe Insulation Works	31	16	10%	30-Jul-25 A	15-Sep-25	20-Apr-25	05-May-25	-133					
13-1830	Electrical Instrument and Cabling Works	31	16	5%	30-Jul-25 A	15-Sep-25	02-May-25	17-May-25	-121					
FGC Train 5														
13-1860	FGC Unit Condition Check and Repair	8	8	0%	31-Aug-25	07-Sep-25	29-Apr-25	06-May-25	-124					
13-1890	Pipe Insulation Works	31	31	0%	31-Aug-25	30-Sep-25	17-May-25	16-Jun-25	-106					
13-1900	Electrical Instrument and Cabling Works	24	24	0%	31-Aug-25	23-Sep-25	17-Apr-25	10-May-25	-136					
FGC Train 6														
13-1930	FGC Unit Condition Check and Repair	8	8	0%	31-Aug-25	07-Sep-25	09-May-25	16-May-25	-114					
13-1935(6A)	Installation 4 nos. of Transformers for Process Module 3	14	14	0%	31-Aug-25	13-Sep-25	27-Apr-25	10-May-25	-126					
13-1960	Pipe Insulation Works	31	31	0%	31-Aug-25	30-Sep-25	17-May-25	16-Jun-25	-106					
13-1970	Electrical Instrument and Cabling Works	24	24	0%	31-Aug-25	23-Sep-25	17-Apr-25	10-May-25	-136					
ACC Equipment Installation														
ACC Equipment 1 Installation														
13-2010-1(6E)	Air Tight Test	14	6	60%	02-Jun-25 A	05-Sep-25	16-May-25	21-May-25	-107					
13-2020	Pipe Insulation Works	28	6	80%	06-Jun-25 A	05-Sep-25	03-Jun-25	08-Jun-25	-89					
ACC Equipment 2 Installation														
13-2050	Piping and Instrument Installation and Connection Works	30	21	30%	02-Jun-25 A	20-Sep-25	15-May-25	04-Jun-25	-108					
13-2050-1(6E)	Air Tight Test	14	14	0%	07-Sep-25	20-Sep-25	22-May-25	04-Jun-25	-108					
13-2060	Pipe Insulation Works	30	30	0%	31-Aug-25	29-Sep-25	06-May-25	04-Jun-25	-117	Update Original Duration from 34d to 30d				
13-2070	Cable Laying and Termination Works	30	30	0%	31-Aug-25	29-Sep-25	24-May-25	22-Jun-25	-99	Update Original Duration from 32d to 30d				
ACC Equipment 3 Installation														
13-2080-1(M63)	Condensate Tank & Equipments Delivery and installation (Module 3)	57	6	90%	02-Jun-25 A	30-Sep-25	17-Apr-25	22-Apr-25	-161					
13-2090	Piping and Instrument Installation and Connection Works	37	33	10%	20-Jul-25 A	10-Oct-25	30-Mar-25	02-May-25	-161					
13-2090-1(6E)	Air Tight Test	14	14	0%	11-Oct-25	24-Oct-25	03-May-25	16-May-25	-161					
13-2100	Pipe Insulation Works	52	52	0%	04-Sep-25	25-Oct-25	05-May-25	25-Jun-25	-122					
13-2110	Cable Laying and Termination Works	52	52	0%	04-Sep-25	25-Oct-25	05-May-25	25-Jun-25	-122					
Turbine Hall Bld Equipment Installation														
Turbine Hall Module 1 Installation														
13-2150	Turbine Electrical installation and instrumentation Works	32	2	95%	13-Dec-24 A	01-Sep-25	20-May-25	21-May-25	-103					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
Turbine Hall Module 2 Installation														
13-2180	Equipment, Piping and Instrument Installation and Connection Works	60	4	93%	07-Oct-24 A	15-Sep-25	20-Apr-25	05-May-25	-133		Equipment, Piping and Instrument Installation and Connection Works			
13-2180-1(6E)	STG & TBS Piping hydrostatic test	7	4	40%	12-Jun-25 A	04-Sep-25	01-May-25	05-May-25	-121		STG & TBS Piping hydrostatic test			
13-2190	Turbine Hall Piping Insulation Works	31	16	15%	02-Jun-25 A	15-Sep-25	20-Apr-25	05-May-25	-133		Turbine Hall Piping Insulation Works			
13-2200	Turbine Electrical installation and instrumentation Works	46	16	20%	02-Jan-25 A	15-Sep-25	20-Apr-25	05-May-25	-133		Turbine Electrical installation and instrumentation Works			
Turbine Hall Module 3 Installation														
13-2230	Equipment, Piping and Instrument Installation and Connection Works	60	18	70%	13-Nov-24 A	17-Sep-25	30-Mar-25	16-Apr-25	-154		Equipment, Piping and Instrument Installation and Connection Works			
13-2230-1(6E)	STG & TBS Piping hydrostatic test	7	7	0%	18-Sep-25	24-Sep-25	22-Apr-25	28-Apr-25	-149		STG & TBS Piping hydrostatic test			
13-2240	Turbine Hall Piping Insulation Works	30	30	0%	31-Aug-25	29-Sep-25	30-Mar-25	28-Apr-25	-154		Turbine Hall Piping Insulation Works			
13-2250	Turbine Electrical installation and instrumentation Works	77	32	10%	31-Dec-24 A	01-Oct-25	28-Mar-25	28-Apr-25	-156		Turbine Electrical installation and instrumentation Works			
Turbine Hall Electrical Room Equipment Installation														
13-2310	Cable Laying and Termination for Module 1	79	8	90%	15-Sep-24 A	07-Sep-25	14-May-25	21-May-25	-109		Cable Laying and Termination for Module 1			
13-2730(7)	Cable Laying and Termination for Module 2	32	32	0%	31-Aug-25	01-Oct-25	21-Apr-25	22-May-25	-132		Cable Laying and Termination for Module 2			
13-2740(7)	Cable Laying and Termination for Module 3	32	32	0%	31-Aug-25	01-Oct-25	28-Mar-25	28-Apr-25	-156		Cable Laying and Termination for Module 3			
Turbine Hall Electrical Room @+15.00mPD														
13-2290-5(6B)	Monorail Hoist System installation in Turbine Hall (1st Floor @+15)	16	16	0%	31-Aug-25*	15-Sep-25	19-May-25	03-Jun-25	-104		Monorail Hoist System installation in Turbine Hall (1st Floor @+15)			
Turbine Hall Electrical Room @+23.50mPD														
13-2290-6(6B)	Monorail Hoist System installation in Turbine Hall (3rd Floor @+23.5)	16	16	0%	31-Aug-25*	15-Sep-25	19-May-25	03-Jun-25	-104		Monorail Hoist System installation in Turbine Hall (3rd Floor @+23.5)			
Mechanical Treatment Plant Bld Process Equipment Installation														
13-2370	MT Plant Process Mechanical Equipment Installation	77	77	0%	15-Sep-25*	30-Nov-25	08-Apr-25	23-Jun-25	-160					
13-2370-1(6A)	Installation 5 nos. of Transformers @+6.5mPD	50	19	62%	30-Jun-25 A	18-Sep-25	05-Jun-25	23-Jun-25	-87		Installation 5 nos. of Transformers @+6.5mPD			
13-2380	MT Plant Process Electrical Installation	60	60	0%	02-Oct-25	30-Nov-25	25-Apr-25	23-Jun-25	-160					
13-2650(6D)	Transformers & MT Plant Bldg. Switchroom+6.5mPD	80	49	38.75%	30-Jun-25 A	18-Oct-25	06-May-25	23-Jun-25	-117		Transformers & MT Plant Bldg. Switchroom+6.5mPD			
Water Treatment Bld Process Equipment Installation														
Stage 2 (WTP Remaining)														
13-2410-2(6D)	Laboratory furniture installation @ WTP Bldg @+13.5mPD	120	120	0%	16-Sep-25	13-Jan-26	11-Apr-25	08-Aug-25	-158					
13-2410-3(6E)	Laboratory Equipment installation @ WTP Bldg @+13.5mPD	100	100	0%	30-Sep-25	07-Jan-26	25-Apr-25	02-Aug-25	-158	Update Original Duration from 120d to 10d				
13-2410-4(6B)	EOTC & Monorail Hoist System installation in WTP +6.5mPD	90	9	90%	11-Aug-24 A	08-Sep-25	28-May-25	05-Jun-25	-95		EOTC & Monorail Hoist System installation in WTP +6.5mPD			
13-2410-5(6B)	Monorail Hoist System installation in WTP +13.5mPD	90	9	90%	31-Dec-24 A	08-Sep-25	26-May-25	03-Jun-25	-97		Monorail Hoist System installation in WTP +13.5mPD			
IWMF Substation Bld Equipment Installation														
13-2470(7C)	IS Limiter Delivery and Installation (include cable termination)	30	44	0%	15-Apr-25 A	13-Oct-25	31-May-25	13-Jul-25	-92		IS Limiter Delivery and Installation (include cable termination)			
Elevated Drive Way & Storage Bld Equipment Installation														
13-2490	Vehicle Washing Facilities	30	30	0%	01-Sep-25	30-Sep-25	18-May-25	16-Jun-25	-106		Vehicle Washing Facilities			
13-2500	Workshop Equipment	35	35	0%	31-Aug-25	04-Oct-25	13-May-25	16-Jun-25	-110		Workshop Equipment			
13-2630(7)	Electrical Cable laying and termination	51	51	0%	31-Aug-25	20-Oct-25	24-May-25	13-Jul-25	-99		Electrical Cable laying and termination			
13-2630-2(6D)	EOTC Hoist System installation in Vehicle Workshop +6.5mPD	30	30	0%	31-Aug-25	29-Sep-25	29-May-25	27-Jun-25	-94		EOTC Hoist System installation in Vehicle Workshop +6.5mPD			
Seawater Intake Chamber														
13-2540-1(6B)	Monorail Hoist System installation in Sea Water Intake Pump Area	15	15	0%	19-Sep-25	03-Oct-25	20-May-25	03-Jun-25	-122		Monorail Hoist System installation in Sea Water Intake Pump Area			
Equipment Installation at External Area														
13-2510	Installation of Container Cranes at Berth Area	45	5	90%	18-Jun-25 A	04-Sep-25	02-Jun-25	06-Jun-25	-90		Installation of Container Cranes at Berth Area			
13-2525	Weighbridge Equipment Installation (Inside Kiosk)	21	11	50%	05-Jun-25 A	12-Sep-25	20-May-25	30-May-25	-104		Weighbridge Equipment Installation (Inside Kiosk)			
13-2530	Weighbridge System & Equipment Installation (External)	14	8	40%	21-Jun-25 A	09-Sep-25	22-May-25	30-May-25	-102		Weighbridge System & Equipment Installation (External)			
13-2540	Traffic Control System Installation & Testing	59	59	0%	31-Aug-25	28-Oct-25	16-May-25	13-Jul-25	-107		Traffic Control System Installation & Testing			
External Process Pipe Works														
Process and Non-process Piping Works														
Pipe Rack Piping from Module 2 & 3 to Turbine Bld														
13-2590	Piping Pressure Test	60	18	70%	31-Mar-25 A	17-Sep-25	23-Apr-25	25-Jun-25	-135		Piping Pressure Test			
13-2600	Piping Insulation Works	60	6	90%	02-Apr-25 A	17-Sep-25	04-Jun-25	09-Jun-25	-100		Piping Insulation Works			
Pipe Bridge C Piping from Turbine Bld to ACC 1														
13-2650	Piping Pressure Test	32	2	95%	01-Jun-25 A	01-Sep-25	07-Jun-25	08-Jun-25	-85		Piping Pressure Test			
13-2660	Piping Insulation Works	32	2	95%	01-Jun-25 A	01-Sep-25	07-Jun-25	08-Jun-25	-85		Piping Insulation Works			
Pipe Bridge C Piping from Turbine Bld to ACC 2														
13-2700(M64)	Piping Installation Works	32	27	15%	20-Jul-25 A	27-Sep-25	26-May-25	22-Jun-25	-96		Piping Installation Works			
13-2710(M64)	Piping Pressure Test	30	30	0%	31-Aug-25	29-Sep-25	24-May-25	22-Jun-25	-99		Piping Pressure Test			
13-2720(M64)	Piping Insulation Works	30	30	0%	31-Aug-25	29-Sep-25	24-May-25	22-Jun-25	-99		Piping Insulation Works			
Pipe Bridge C Piping from Turbine Bld to ACC 3														
13-2730(M64)	Piping Installation Works	37	35	5%	25-Jul-25 A	10-Oct-25	23-Apr-25	28-May-25	-135		Piping Installation Works			
13-2740(M64)	Piping Pressure Test	30	30	0%	25-Sep-25	24-Oct-25	13-May-25	11-Jun-25	-135		Piping Pressure Test			
13-2750(M64)	Piping Insulation Works	30	30	0%	09-Oct-25	07-Nov-25	27-May-25	25-Jun-25	-135		Piping Insulation Works			
Chimney Flue Gas Ducting Works														
13-2610-2(6F)	Line 4, 5 & 6 North Side Pipe connection between pipe bridge and chimney	9	9	0%	31-Aug-25	08-Sep-25	06-May-25	14-May-25	-117		Line 4, 5 & 6 North Side Pipe connection between pipe bridge and chimney			
13-2620	Line 1 & 2 Flue Gas Duct Insulation Works	12	4	70%	22-Jan-25 A	03-Sep-25	18-May-25	21-May-25	-105		Line 1 & 2 Flue Gas Duct Insulation Works			
13-2625-0(M81)	Line 3 & 4 Flue Gas Duct Insulation Works	12	6	50%	01-May-25 A	08-Sep-25	09-May-25	14-May-25	-117		Line 3 & 4 Flue Gas Duct Insulation Works			
13-2625-1(M81)	Line 5 & 6 Flue Gas Duct Insulation Works	14	7	50%	30-Jul-25 A	23-Oct-25	21-May-25	27-May-25	-149		Line 5 & 6 Flue Gas Duct Insulation Works			
13-2630	CEMS Delivery and installation Room 1	30	2	80%	07-Apr-25 A	01-Sep-25	06-May-25	07-May-25	-117		CEMS Delivery and installation Room 1			
13-2630-1(7H)	CEMS Delivery and installation Room 2	30	30	0%	31-Aug-25	29-Sep-25	22-Apr-25	21-May-25	-131		CEMS Delivery and installation Room 2			
13-2630-2(7H)	CEMS Delivery and installation Room 3	30	30	0%	31-Aug-25	29-Sep-25	04-May-25	02-Jun-25	-119		CEMS Delivery and installation Room 3			
13-2700 (6F)	Flue Gas Duct Instrumentation Works	30	6	80%	06-May-25 A	08-Sep-25	28-May-25	02-Jun-25	-98		Flue Gas Duct Instrumentation Works			
13-2710 (6F)	Equipment installation	26	26	0%	31-Aug-25	25-Sep-25	08-May-25	02-Jun-25	-115		Equipment installation			
Landscape, External Road and Drains Works														
14-1000(M81)	BS Works for Weighbridge	38	38	0%	01-Sep-25	09-Oct-25	20-May-25	27-Jun-25	-104		BS Works for Weighbridge			

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025				
											Aug 93	Sep 94	Oct 95	Nov 96	
14-1100(6D)	Site Wide and External BS System	139	139	0%	31-Aug-25	16-Jan-26	21-May-25	06-Oct-25	-102						
14-3030(7)	Electrical Services Installation at Berth Area	40	16	60%	15-Aug-25 A	15-Sep-25	29-May-25	13-Jun-25	-94	Update Actual Start Date					
External Utilities Works															
External Utilities C&S Works															
14-1055(7)	Cable Duct and Drawpit	250	250	0%	31-Aug-25	07-May-26	01-Jun-25	06-Feb-26	-91						
14-4060(7)	Utility Trench Construction Section UT7	62	12	80%	08-Oct-24 A	12-Sep-25	01-May-25	13-May-25	-121						
External Power & Signal Cable Laying in Utility Trench															
14-4100(7)	External Power & Signal Cable Laying - Substation to Electrical Building and ACC	30	15	50%	15-Jul-25 A	14-Sep-25	27-Apr-25	11-May-25	-126						
14-4110(7)	External Power & Signal Cable - Electrical Building to PB Module 1 & 2 and CCCW	30	2	50%	10-Jun-25 A	01-Sep-25	20-Apr-25	21-Apr-25	-133						
14-4120(7)	External Power & Signal Cable Laying - Electrical Building to PB Module 3	30	21	30%	15-Jun-25 A	20-Sep-25	20-Apr-25	10-May-25	-133						
14-4130(7)	External Power & Signal Cable Laying - Electrical Building to MT & WTP, Process Building Module 1	30	1	96.67%	31-May-25 A	31-Aug-25	11-May-25	11-May-25	-112						
14-4160(7)	External Power & Signal Cable Laying - Electrical Building to Reception Pavilion	30	30	0%	31-Aug-25	29-Sep-25	15-Apr-25	14-May-25	-138						
14-4170(7)	External Power & Signal Cable Laying - Elevated Driveway to Berth Area	30	30	0%	31-Aug-25	29-Sep-25	15-May-25	13-Jun-25	-108						
External Watermains Laying															
14-4200(7)	Watermain Laying - WTP to Water Tanks adj to Elevated Driveway (Appx. 190m @6m/3d)	30	9	70%	30-Jun-25 A	08-Sep-25	02-May-25	10-May-25	-121						
Drainage Works															
Overtopping Drain System															
East Culvert (3.5m x 2.5m x 118m)															
14-2020	Rectangular Section (69m @10m/5d)	40	38	5%	03-Jun-25 A	07-Oct-25	13-Oct-25	19-Nov-25	43						
14-2030	Trapezoidal Section (159m @10m/5d)	80	76	5%	10-Jun-25 A	14-Nov-25	17-Jul-25	30-Sep-25	-45						
West Culvert (2.5m x 2.5m x 102m)															
14-3010	Pipe Section (69m @5m/d)	32	27	15%	17-Feb-25 A	27-Sep-25	11-Jul-25	07-Aug-25	-50						
14-3020	Rectangular Section (184m @10m/5d)	100	95	5%	27-Jun-25 A	03-Dec-25	04-Jun-25	06-Sep-25	-88						
U/G Storm Drainage System															
14-1000(6D)	External Drainage System Construction Works (Common trench construction Utility Trench)	220	88	60%	14-Nov-24 A	26-Nov-25	02-May-25	29-Jul-25	-121						
14-1020(M81)	Construction of Outfall-02	60	44	26%	30-Dec-24 A	14-Oct-25	24-Jul-25	06-Sep-25	-37						
14-1030(M81)	Construction of Outfall-03	60	14	76.67%	01-Dec-24 A	13-Sep-25	15-Jul-25	29-Jul-25	-46						
14-1050(7C)	Construction of Outfall-05	60	54	10%	10-Jun-25 A	23-Oct-25	15-Jul-25	06-Sep-25	-47						
U/G Wastewater Drainage System															
14-1000-1(M55)	Sewage Transfer System for IWMF Vessels (Caisson 13)	60	60	0%	29-Sep-25	28-Nov-25	09-Jul-25	06-Sep-25	-82						
14-1000-1(M55)10	External Sewage Drainage System Construction Works (Common trench construction Utility Trench)	133	89	33%	02-Jan-25 A	28-Nov-25	09-Jun-25	06-Sep-25	-82						
Brine Discharge Pipe															
14-1060(M81)	U/G Brine Discharge Pipe Laying	26	0	99%	10-May-25 A	31-Aug-25	27-Jun-25	27-Jun-25	-64						
Earthing System															
16-1900-2(6)	Installation of Ground Earthing Mesh	180	16	61.74%	28-Apr-22 A	15-Sep-25	13-May-25	28-May-25	-110						
External Road Works															
14-1010-2(6D)	Road Works (including high mast lighting)	152	152	0%	04-Sep-25	02-Feb-26	02-May-25	30-Sep-25	-125						
14-1020	Road Paving and Hard Landscape Works	110	110	0%	15-Oct-25	02-Feb-26	13-Jun-25	30-Sep-25	-125	Update Original Duration from 120d to 11C					
14-1030	Street Furniture	110	110	0%	15-Oct-25	02-Feb-26	29-Jun-25	16-Oct-25	-109	Update Original Duration from 120d to 11C					
Works By CLP															
Remaining Installation Works by CLP															
15-1007	Telecom / Digital / Security / Metering Equipment Installation	210	19	90.95%	20-Jul-24 A	18-Sep-25	23-Jun-25	11-Jul-25	-69						
Metering & Energization															
Energization of IWMF Substation															
15-1035(7)	Connection to Grid for STG testing	0	0	0%		13-Oct-25		13-Jul-25	-92						
15-1050	Export Power System Final Inspection and Metering works	30	30	0%	21-Sep-25	20-Oct-25	21-Oct-25	19-Nov-25	30						
Energization of Submain															
15-1040-9(7)	Energization of Incoming Power Supply Sub System - Administration Building Area	4	4	0%	31-Aug-25	03-Sep-25	13-Aug-25	16-Aug-25	-18						
15-1042-11(7)	Energization of Incoming Power Supply Sub System - Berth Area	4	4	0%	30-Oct-25	02-Nov-25	13-Aug-25	16-Aug-25	-78						
Testing & Commissioning															
SAT & System Commissioning Tests															
11kV Electrical System T&C															
Process Building Module 2 11kV T&C															
16-1880(1)	Systemwise Construction Completion Inspection	14	14	0%	22-Aug-25 A	15-Sep-25	07-May-25	20-May-25	-118	Update Actual Start Date					
16-1880(7)	Conduct Site Acceptance Tests (SAT)	15	15	0%	01-Sep-25	15-Sep-25	06-May-25	20-May-25	-118						
16-1890(7)	Conduct System Commissioning Tests	15	15	0%	16-Sep-25	30-Sep-25	21-May-25	04-Jun-25	-118						
Process Building Module 3 11kV T&C															
16-1910(1)	Systemwise Construction Completion Inspection	7	7	0%	02-Oct-25	08-Oct-25	11-May-25	17-May-25	-144						
16-1910(7)	Conduct Site Acceptance Tests (SAT)	15	15	0%	09-Oct-25	23-Oct-25	18-May-25	01-Jun-25	-144						
16-2000(7)	Conduct System Commissioning Tests	15	15	0%	24-Oct-25	07-Nov-25	02-Jun-25	16-Jun-25	-144						
Turbine Hall & CCCW Building 11kV T&C															
16-1950(7)	Conduct System Commissioning Tests	7	7	0%	31-Aug-25	06-Sep-25	15-May-25	21-May-25	-108						
Mechanical Treatment and Water Treatment Plant 11kV T&C															
16-2220(7)	Conduct System Commissioning Tests	7	7	0%	31-Aug-25	06-Sep-25	15-May-25	21-May-25	-108						
Elevated Driveway and WWTP 11kV T&C															
16-2230(7)	Systemwise Construction Completion Inspection and T&C	30	30	0%	21-Sep-25	20-Oct-25	14-Jun-25	13-Jul-25	-99	Remove Successor 15-1040-4(7) SS7; Add Successor 16-1665(5a) FS0					
Berth Area															
16-2240(7)	Systemwise Construction Completion Inspection and T&C	30	30	0%	30-Sep-25	29-Oct-25	14-Jun-25	13-Jul-25	-108						
Water Supply System T&C															
Process Water Supply Pipe System T&C															

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
16-1060	Systemwise Construction Completion Inspection	14	14	0%	13-Sep-25	26-Sep-25	26-May-25	08-Jun-25	-110					
16-1070	Conduct Site Acceptance Tests	14	14	0%	27-Sep-25	10-Oct-25	09-Jun-25	22-Jun-25	-110					
16-1080	Conduct System Commissioning Tests	21	21	0%	11-Oct-25	31-Oct-25	23-Jun-25	13-Jul-25	-110					
MVAC & OCS System T&C		28	28		09-Sep-25	06-Oct-25	16-Jun-25	13-Jul-25	-85					
OCS System T&C		28	28		09-Sep-25	06-Oct-25	16-Jun-25	13-Jul-25	-85					
16-1150	Systemwise Construction Completion Inspection	7	7	0%	09-Sep-25	15-Sep-25	16-Jun-25	22-Jun-25	-85					
16-1160	Conduct Site Acceptance Tests	14	14	0%	16-Sep-25	29-Sep-25	23-Jun-25	06-Jul-25	-85					
16-1170	Conduct System Commissioning Tests	7	7	0%	30-Sep-25	06-Oct-25	07-Jul-25	13-Jul-25	-85					
Security, Surveillance & Communication System T&C		35	35		24-Sep-25	28-Oct-25	09-Jun-25	13-Jul-25	-107					
Process related CCTV & Communication System T&C		35	35		24-Sep-25	28-Oct-25	09-Jun-25	13-Jul-25	-107					
16-1180	Systemwise Construction Completion Inspection	7	7	0%	24-Sep-25	30-Sep-25	09-Jun-25	15-Jun-25	-107					
16-1190	Conduct Site Acceptance Tests	14	14	0%	01-Oct-25	14-Oct-25	16-Jun-25	29-Jun-25	-107					
16-1200	Conduct System Commissioning Tests	14	14	0%	15-Oct-25	28-Oct-25	30-Jun-25	13-Jul-25	-107					
Compressor & CCCW Bld T&C		7	7		31-Aug-25	06-Sep-25	15-May-25	21-May-25	-108					
Air Compressor		7	7		31-Aug-25	06-Sep-25	15-May-25	21-May-25	-108					
16-1230(7)	Conduct System Commissioning Tests	7	7	0%	31-Aug-25	06-Sep-25	15-May-25	21-May-25	-108					
Fuel Oil System T&C		7	7		31-Aug-25	06-Sep-25	15-May-25	21-May-25	-108					
16-1260(7)	Conduct System Commissioning Tests	7	7	0%	31-Aug-25	06-Sep-25	15-May-25	21-May-25	-108					
CCCW System T&C		7	7		31-Aug-25	06-Sep-25	15-May-25	21-May-25	-108					
16-1290(7)	Conduct System Commissioning Tests	7	7	0%	31-Aug-25	06-Sep-25	15-May-25	21-May-25	-108					
ACC Equipment T&C		104	104		31-Aug-25	12-Dec-25	26-May-25	30-Jul-25	-135					
ACC Equipment 1 T&C		49	49		31-Aug-25	18-Oct-25	26-May-25	13-Jul-25	-97					
16-2000(M62)	Systemwise Construction Completion Inspection	14	14	0%	31-Aug-25	13-Sep-25	26-May-25	08-Jun-25	-97					
16-2010(7)	Conduct Site Acceptance Tests	14	14	0%	14-Sep-25	27-Sep-25	09-Jun-25	22-Jun-25	-97					
16-2020(7)	Conduct System Commissioning Tests	21	21	0%	28-Sep-25	18-Oct-25	23-Jun-25	13-Jul-25	-97					
ACC Equipment 2 T&C		49	49		16-Sep-25	03-Nov-25	09-Jun-25	27-Jul-25	-99					
16-2030(M62)	Systemwise Construction Completion Inspection	14	14	0%	16-Sep-25	29-Sep-25	09-Jun-25	22-Jun-25	-99					
16-2040(7)	Conduct Site Acceptance Tests	14	14	0%	30-Sep-25	13-Oct-25	23-Jun-25	06-Jul-25	-99					
16-2050(7)	Conduct System Commissioning Tests	21	21	0%	14-Oct-25	03-Nov-25	07-Jul-25	27-Jul-25	-99					
ACC Equipment 3 T&C		49	49		25-Oct-25	12-Dec-25	12-Jun-25	30-Jul-25	-135					
16-2060(M62)	Systemwise Construction Completion Inspection	14	14	0%	25-Oct-25	07-Nov-25	12-Jun-25	25-Jun-25	-135					
16-2070(7)	Conduct Site Acceptance Tests	14	14	0%	08-Nov-25	21-Nov-25	26-Jun-25	09-Jul-25	-135					
16-2080(7)	Conduct System Commissioning Tests	21	21	0%	22-Nov-25	12-Dec-25	10-Jul-25	30-Jul-25	-135					
Lift System T&C		46	46		07-Oct-25	21-Nov-25	05-Aug-25	22-Oct-25	-30					
Administration Building Lift T&C		17	17		17-Oct-25	02-Nov-25	24-Aug-25	09-Sep-25	-54					
16-2090	Systemwise Construction Completion Inspection	3	3	0%	17-Oct-25	19-Oct-25	24-Aug-25	26-Aug-25	-54					
16-2100	Conduct Site Acceptance Tests	7	7	0%	20-Oct-25	26-Oct-25	27-Aug-25	02-Sep-25	-54					
16-2110	Conduct System Commissioning Tests	7	7	0%	27-Oct-25	02-Nov-25	03-Sep-25	09-Sep-25	-54					
Process Building Lift T&C		22	22		20-Oct-25	11-Nov-25	24-Aug-25	09-Sep-25	-62					
Process Building Lift T&C Stage 1		17	17		25-Oct-25	11-Nov-25	24-Aug-25	09-Sep-25	-62					
16-2120	Systemwise Construction Completion Inspection	3	3	0%	25-Oct-25	28-Oct-25	24-Aug-25	26-Aug-25	-62					
16-2130	Conduct Site Acceptance Tests	7	7	0%	28-Oct-25	04-Nov-25	27-Aug-25	02-Sep-25	-62					
16-2140	Conduct System Commissioning Tests	7	7	0%	04-Nov-25	11-Nov-25	03-Sep-25	09-Sep-25	-62					
Process Building Lift T&C Stage 2		17	17		20-Oct-25	05-Nov-25	24-Aug-25	09-Sep-25	-57					
16-2210	Systemwise Construction Completion Inspection	3	3	0%	20-Oct-25	22-Oct-25	24-Aug-25	26-Aug-25	-57					
16-2220	Conduct Site Acceptance Tests	7	7	0%	23-Oct-25	29-Oct-25	27-Aug-25	02-Sep-25	-57					
16-2230	Conduct System Commissioning Tests	7	7	0%	30-Oct-25	05-Nov-25	03-Sep-25	09-Sep-25	-57					
MT & WTP Lift T&C		17	17		07-Oct-25	23-Oct-25	05-Aug-25	21-Aug-25	-63					
16-2150	Systemwise Construction Completion Inspection	3	3	0%	07-Oct-25	09-Oct-25	05-Aug-25	07-Aug-25	-63					
16-2160	Conduct Site Acceptance Tests	7	7	0%	10-Oct-25	16-Oct-25	08-Aug-25	14-Aug-25	-63					
16-2170	Conduct System Commissioning Tests	7	7	0%	17-Oct-25	23-Oct-25	15-Aug-25	21-Aug-25	-63					
Chimney Lift T&C		17	17		05-Nov-25	21-Nov-25	06-Oct-25	22-Oct-25	-30					
16-2180	Systemwise Construction Completion Inspection	3	3	0%	05-Nov-25	07-Nov-25	06-Oct-25	08-Oct-25	-30					
16-2190	Conduct Site Acceptance Tests	7	7	0%	08-Nov-25	14-Nov-25	09-Oct-25	15-Oct-25	-30					
16-2200	Conduct System Commissioning Tests	7	7	0%	15-Nov-25	21-Nov-25	16-Oct-25	22-Oct-25	-30					
FS & FS MVAC System T&C		103	103		01-Sep-25 A	11-Dec-25	27-Apr-25	09-Oct-25	-63					
16-1505	FS System T&C for Stage 1 FS Inspection	7	7	0%	01-Sep-25 A	06-Sep-25	27-Apr-25	03-May-25	-126	Update Actual Start Date				
16-1510	FS System T&C for Stage 2 FS Inspection	30	30	0%	02-Oct-25	31-Oct-25	11-Aug-25	09-Sep-25	-52					
16-1520	FS System T&C for Stage 3 FS Inspection	30	30	0%	09-Oct-25	07-Nov-25	11-Aug-25	09-Sep-25	-59					
16-1530	FS System T&C for Stage 4 FS Inspection	30	30	0%	12-Nov-25	11-Dec-25	10-Sep-25	09-Oct-25	-63					
Turbine Hall Process T&C		125	125		20-Aug-25 A	02-Jan-26	29-Apr-25	30-Jul-25	-156					
Turbine Hall Module 1		62	62		20-Aug-25 A	31-Oct-25	13-May-25	13-Jul-25	-110					
16-1300(7)	Turbine Module 1 Systemwise Construction Completion Inspection	20	9	55%	20-Aug-25 A	08-Sep-25	13-May-25	21-May-25	-110	Update Actual Start Date				
16-1310(7)	Turbine Module 1 Conduct Site Acceptance Tests	40	29	27.5%	20-Aug-25 A	28-Sep-25	13-May-25	10-Jun-25	-110	Update Actual Start Date				
16-1320(7)	Turbine Module 1 Conduct System Commissioning Tests	40	40	0%	22-Sep-25	31-Oct-25	04-Jun-25	13-Jul-25	-110					
Turbine Hall Module 2		86	86		13-Sep-25	07-Dec-25	03-May-25	27-Jul-25	-133					
16-1330(7)	Turbine Module 2 Systemwise Construction Completion Inspection	20	20	0%	13-Sep-25	02-Oct-25	03-May-25	22-May-25	-133					
16-1340(7)	Turbine Module 2 Conduct Site Acceptance Tests	40	40	0%	26-Sep-25	04-Nov-25	16-May-25	24-Jun-25	-133					
16-1350(7)	Turbine Module 2 Conduct System Commissioning Tests	40	40	0%	29-Oct-25	07-Dec-25	18-Jun-25	27-Jul-25	-133					
Turbine Hall Module 3		93	93		02-Oct-25	02-Jan-26	29-Apr-25	30-Jul-25	-156					
16-1360(7)	Turbine Module 3 Systemwise Construction Completion Inspection	20	20	0%	02-Oct-25	21-Oct-25	29-Apr-25	18-May-25	-156					
16-1370(7)	Turbine Module 3 Conduct Site Acceptance Tests	40	40	0%	22-Oct-25	30-Nov-25	19-May-25	27-Jun-25	-156	Update Original Duration from 50d to 40d				

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
16-1380(7)	Turbine Module 3 Conduct System Commissioning Tests	40	40	0%	24-Nov-25	02-Jan-26	21-Jun-25	30-Jul-25	-156	Update Original Duration from 50d to 40d				
Desalination & Demineralization Process T&C														
Stage 2 (WTP Remaining)														
16-1300	Systemwise Construction Completion Inspection	13	16	67.36%	27-Apr-25 A	18-Sep-25	12-Jun-25	27-Jun-25	-83					
16-1310	Conduct Site Acceptance Tests	30	16	46.67%	01-May-25 A	15-Sep-25	28-May-25	12-Jun-25	-95					
16-1320	Conduct System Commissioning Tests	30	30	0%	20-Sep-25	19-Oct-25	13-Jun-25	12-Jul-25	-99					
WWTP Process T&C														
Stage 1 (WWTP Seeding)														
16-1625-1(M82)	Systemwise Construction Completion Inspection	3	3	0%	31-Aug-25	02-Sep-25	29-Apr-25	01-May-25	-124					
16-1625-2(M82)	Conduct Site Acceptance Tests (SAT)	10	10	0%	03-Sep-25	12-Sep-25	02-May-25	11-May-25	-124					
16-1640	WWTP 1st Waste Water In for T&C	5	5	0%	03-Sep-25*	07-Sep-25	09-Jul-25	13-Jul-25	-56					
16-1645	WWTP System Seeding	36	36	0%	13-Sep-25	18-Oct-25	08-Jun-25	13-Jul-25	-97					
16-1650	Conduct System Commissioning Tests	10	10	0%	03-Sep-25	12-Sep-25	02-May-25	11-May-25	-124					
Stage 2 (WWTP Remaining)														
16-1330	Systemwise Construction Completion Inspection	30	30	0%	05-Sep-25	05-Oct-25	26-Mar-25	24-Apr-25	-164					
16-1340	Conduct Site Acceptance Tests (SAT)	54	54	0%	05-Oct-25	28-Nov-25	25-Apr-25	17-Jun-25	-164					
16-1350	Conduct System Commissioning Tests	77	77	0%	12-Oct-25	28-Dec-25	02-May-25	17-Jul-25	-164					
16-1690	WWTP System Commissioning (Phase 2)	77	77	0%	12-Oct-25	28-Dec-25	02-May-25	17-Jul-25	-164					
Crane System T&C														
Crane System T&C for Module 1 Hot Commissioning														
Waste Crane System T&C														
16-1410	Conduct System Commissioning Tests	15	15	0%	21-Aug-25 A	14-Sep-25	07-May-25	21-May-25	-116	Update Actual Start Date				
Ash Crane System T&C														
16-1970	Systemwise Construction Completion Inspection	7	7	0%	31-Aug-25	06-Sep-25	07-Jun-25	13-Jun-25	-85					
16-1980	Conduct Site Acceptance Tests	15	15	0%	07-Sep-25	21-Sep-25	14-Jun-25	28-Jun-25	-85					
16-1990	Conduct System Commissioning Tests	15	15	0%	22-Sep-25	06-Oct-25	29-Jun-25	13-Jul-25	-85					
Crane System T&C for Module 2 & 3 Hot Commissioning														
Waste Crane System T&C														
16-2000	Systemwise Construction Completion Inspection	7	7	0%	06-Sep-25	13-Sep-25	29-Apr-25	05-May-25	-130					
16-2010	Conduct Site Acceptance Tests	15	15	0%	13-Sep-25	28-Sep-25	06-May-25	20-May-25	-130					
16-2020	Conduct System Commissioning Tests	15	15	0%	28-Sep-25	13-Oct-25	21-May-25	04-Jun-25	-130					
Ash Crane System T&C														
16-2030	Systemwise Construction Completion Inspection	7	7	0%	23-Sep-25	29-Sep-25	21-Jun-25	27-Jul-25	-94	Update Original Duration from 14d to 7d				
16-2040	Conduct Site Acceptance Tests	15	15	0%	30-Sep-25	14-Oct-25	28-Jun-25	12-Jul-25	-94					
16-2050	Conduct System Commissioning Tests	15	15	0%	15-Oct-25	29-Oct-25	13-Jul-25	27-Jul-25	-94					
On-shore Crane System T&C														
16-2030(M58)	Systemwise Construction Completion Inspection	7	7	0%	04-Sep-25	11-Sep-25	07-Jun-25	13-Jun-25	-90					
16-2040(M58)	Conduct Site Acceptance Tests	15	15	0%	11-Sep-25	26-Sep-25	14-Jun-25	28-Jun-25	-90					
16-2050(M58)	Conduct System Commissioning Tests	15	15	0%	26-Sep-25	11-Oct-25	29-Jun-25	13-Jul-25	-90					
Weighbridge System T&C														
16-1420	Systemwise Construction Completion Inspection	7	7	0%	12-Sep-25	19-Sep-25	31-May-25	06-Jun-25	-104					
16-1430	Conduct Site Acceptance Tests	7	7	0%	19-Sep-25	26-Sep-25	07-Jun-25	13-Jun-25	-104					
16-1440	Conduct System Commissioning Tests	30	30	0%	26-Sep-25	26-Oct-25	14-Jun-25	13-Jul-25	-104					
Truck Washing System T&C														
16-1450	Systemwise Construction Completion Inspection	7	7	0%	28-Sep-25	04-Oct-25	10-Jun-25	16-Jun-25	-110					
16-1460	Conduct Site Acceptance Tests	14	14	0%	05-Oct-25	18-Oct-25	17-Jun-25	30-Jun-25	-110					
16-1470	Conduct System Commissioning Tests	13	13	0%	19-Oct-25	31-Oct-25	01-Jul-25	13-Jul-25	-110					
Control SCADA Systems T&C														
16-1780	Systemwise Construction Completion Inspection	7	7	0%	31-Aug-25	06-Sep-25	03-May-25	09-May-25	-120					
16-1790	Conduct Site Acceptance Tests	14	14	0%	31-Aug-25	13-Sep-25	01-May-25	14-May-25	-122					
16-1800	Conduct System Commissioning Tests	7	7	0%	14-Sep-25	20-Sep-25	15-May-25	21-May-25	-122					
CEMS Systems T&C														
Module 1														
16-1970(6G)	Systemwise Construction Completion Inspection	3	3	0%	02-Sep-25	04-Sep-25	08-May-25	10-May-25	-117					
16-1980(6G)	Conduct Site Acceptance Tests	7	7	0%	02-Sep-25	08-Sep-25	08-May-25	14-May-25	-117					
16-1990(6G)	Conduct System Commissioning Tests	7	7	0%	09-Sep-25	15-Sep-25	15-May-25	21-May-25	-117					
Module 2														
16-1970-1(7H)	Systemwise Construction Completion Inspection	3	3	0%	30-Sep-25	02-Oct-25	22-May-25	24-May-25	-131					
16-1980-2(7H)	Conduct Site Acceptance Tests	7	7	0%	30-Sep-25	06-Oct-25	22-May-25	28-May-25	-131					
16-1990-3(7H)	Conduct System Commissioning Tests	7	7	0%	07-Oct-25	13-Oct-25	29-May-25	04-Jun-25	-131					
Module 3														
16-1970-4(7H)	Systemwise Construction Completion Inspection	3	3	0%	30-Sep-25	02-Oct-25	03-Jun-25	05-Jun-25	-119					
16-1980-5(7H)	Conduct Site Acceptance Tests	7	7	0%	30-Sep-25	06-Oct-25	03-Jun-25	09-Jun-25	-119					
16-1990-6(7H)	Conduct System Commissioning Tests	7	7	0%	07-Oct-25	13-Oct-25	10-Jun-25	16-Jun-25	-119					
Monorail Hoist System T&C														
16-2030(M61)	Systemwise Construction Completion Inspection	14	14	0%	04-Oct-25	17-Oct-25	04-Jun-25	17-Jun-25	-122					
16-2040(M61)	Conduct Site Acceptance Tests	30	30	0%	18-Oct-25	16-Nov-25	18-Jun-25	17-Jul-25	-122					
16-2050(M61)	Conduct System Commissioning Tests	30	30	0%	17-Nov-25	16-Dec-25	18-Jul-25	16-Aug-25	-122					
Earthing & Lightning Protection System T&C														
16-1970(6D)	Systemwise Construction Completion Inspection	10	10	0%	31-Aug-25	09-Sep-25	05-May-25	14-May-25	-118					
16-1980(6D)	Conduct Site Acceptance Tests (SAT)	14	14	0%	10-Sep-25	23-Sep-25	15-May-25	28-May-25	-118					
16-1990(6D)	Conduct System Commissioning Tests	7	7	0%	24-Sep-25	30-Sep-25	29-May-25	04-Jun-25	-118					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M93 Remarks	2025			
											Aug 93	Sep 94	Oct 95	Nov 96
Vehicle Ferry Ramp T&C														
16-1540(7)	Systemwise Construction Completion Inspection	40	40	0%	22-Sep-25	31-Oct-25	04-Jun-25	13-Jul-25	-110					
16-1550(7)	Conduct Site Acceptance Tests (SAT)	15	15	0%	02-Oct-25	16-Oct-25	14-Jun-25	28-Jun-25	-110					
16-1560(7)	Conduct System Commissioning Tests	15	15	0%	17-Oct-25	31-Oct-25	29-Jun-25	13-Jul-25	-110					
Civil and Builder Works Completion Inspections														
16-1880	Windows, Louvers, Doors and Roller Shutters inspections	120	120	0%	26-Nov-25	26-Mar-26	22-Aug-25	19-Dec-25	-96					
Incineration Processing T&C														
Module 1 & Equipments (Train 1 & 2)														
16-1540	Site Acceptance Test (Systemwise Construction Completion Inspection)	488	92	15-May-24 A	30-Nov-25	28-Apr-25	27-Jul-25	-126						
16-1550	Site Acceptance Test (Pre-commissioning Test)	120	13	89.17%	15-May-24 A	12-Sep-25	05-May-25	17-May-25	-118					
16-1660	System Commissioning Test (Hot Commissioning Phase 1)	120	14	88.33%	10-Jun-24 A	13-Sep-25	04-May-25	17-May-25	-119					
16-1665(6a)	System Commissioning Test (Hot Commissioning Phase 2)	71	24	66.2%	19-May-25 A	24-Sep-25	28-Apr-25	21-May-25	-126					
16-1670	Module Function and Operation Test	53	53	0%	25-Sep-25	16-Nov-25	22-May-25	13-Jul-25	-126					
Module 2 & Equipments (Train 3 & 4)														
16-1560	Site Acceptance Test (Systemwise Construction Completion Inspection)	14	14	0%	17-Nov-25	30-Nov-25	14-Jul-25	27-Jul-25	-126					
16-1570	Site Acceptance Test (Pre-commissioning Test)	375	101	30-Oct-24 A	09-Dec-25	18-Apr-25	27-Jul-25	-135						
16-1720	System Commissioning Test (Hot Commissioning Phase 1)	120	16	86.67%	30-Oct-24 A	15-Sep-25	02-May-25	17-May-25	-121					
16-1725(6a)	System Commissioning Test (Hot Commissioning Phase 2)	90	21	43.37%	17-Feb-25 A	20-Sep-25	27-Apr-25	17-May-25	-126					
Module 3 & Equipments (Train 5 & 6)														
16-1580	Site Acceptance Test (Systemwise Construction Completion Inspection)	71	48	32.39%	08-Aug-25 A	17-Oct-25	18-Apr-25	04-Jun-25	-135	Update Actual Start Date				
16-1590	Site Acceptance Test (Pre-commissioning Test)	53	53	0%	18-Oct-25	09-Dec-25	05-Jun-25	27-Jul-25	-135					
16-1750	System Commissioning Test (Hot Commissioning Phase 1)	250	97	01-Mar-25 A	05-Dec-25	07-Apr-25	16-Jun-25	-172						
16-1580	Site Acceptance Test (Systemwise Construction Completion Inspection)	92	31	66.3%	01-Mar-25 A	30-Sep-25	17-May-25	16-Jun-25	-106					
16-1590	Site Acceptance Test (Pre-commissioning Test)	90	36	60%	23-Mar-25 A	05-Oct-25	12-May-25	16-Jun-25	-111					
16-1750	System Commissioning Test (Hot Commissioning Phase 1)	71	71	0%	26-Sep-25	05-Dec-25	07-Apr-25	16-Jun-25	-172					