

Appendix A Master Programme

Keppel Seghers 吉寶西格赫斯-德華聯營公司 KEPPEL SEGHERS - ZHEN HUA JOINT VENTURE													Contract No. EP/SP/66/12				環境保護署 Environmental Protection Department												
Integrated Waste Management Facilities, Phase 1																													
Activity ID		Activity Name										Original Duration		Remaining Duration		Activity % Complete		Current Start		Current Finish		Late Start		Late Finish		Total Float		M1.02 Remarks	
												May 102		Jun 103		Jul 104		Aug 105											
																										</			

Keppel Seghers 吉寶西格赫斯-德華聯營公司 KEPPEL SEGHERS - ZHEN HUA JOINT VENTURE										Contract No. EP/SP/66/12				環境保護署 Environmental Protection Department							
Integrated Waste Management Facilities, Phase 1																					
Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M1.02 Remarks	2026										
											May 102	Jun 103	Jul 104	Aug 105							
Procurement for Soft Landscape Materials																					
06-1790	Material Submission and Approval	110	31	95%	03-Oct-25 A	30-Jun-26	31-Oct-25	30-Nov-25	-212						Material Submission and Approval						
06-1800	Material Procurement & Nursery	110	31	50%	30-Oct-25 A	30-Jun-26	31-Oct-25	30-Nov-25	-212						Material Procurement & Nursery						
06-1810	Delivery to Site	60	115	10%	20-Mar-26 A	22-Sep-26	08-Aug-25	30-Nov-25	-296												
Procurement for Truck Wash System																					
06-2310(1)	Factory Acceptance Test (FAT)	30	2	95%	15-May-25 A	01-Jun-26	02-Oct-25	04-Oct-25	-240						Factory Acceptance Test (FAT)						
Procurement for Hard Landscape Materials (Paving, Greening, Furniture and Lighting)																					
06-7000(6)	Material Submission and Approval	60	21	65%	20-Sep-23 A	20-Jun-26	31-Aug-25	20-Sep-25	-273						Material Submission and Approval						
06-7010(6)	Material Procurement	30	30	0%	14-Jun-26	13-Jul-26	14-Sep-25	13-Oct-25	-273						Material Procurement						
06-7030(6)	Delivery to Site	21	21	0%	07-Jul-26	27-Jul-26	07-Oct-25	27-Oct-25	-273						Delivery to Site						
Procurement for Curtain Wall Materials																					
06-8230(6D)	Delivery to Site	90	21	85%	30-Jun-25 A	20-Jun-26	24-Sep-25	15-Oct-25	-248						Delivery to Site						
Off-site Precasting of Facade Panels																					
Chimney																					
06-8300	Delivery to Site	30	32	70%	20-Nov-25 A	01-Jul-26	07-Sep-25	08-Oct-25	-266						Delivery to Site						
Procurement for O&M																					
Procurement for Mobile Plant																					
06-1080(7I)	Material Submission and Approval	2000	33	98.35%	30-Jun-20 A	02-Jul-26	25-Nov-25	27-Dec-25	-187						Material Submission and Approval						
06-1090(7I)	Procurement	300	63	79%	02-Jun-25 A	01-Aug-26	26-Oct-25	27-Dec-25	-217						Procurement						
06-1100(7I)	Factory Acceptance Test (FAT)	200	93	53.5%	28-Sep-25 A	31-Aug-26	26-Sep-25	27-Dec-25	-247												
06-1110(7I)	Delivery to Site	350	123	64.86%	21-Apr-25 A	30-Sep-26	27-Aug-25	27-Dec-25	-277												
Procurement for Pilot Electric Vehicle																					
06-1120(7I)	Material Submission and Approval	60	124	0%	29-May-25 A	01-Oct-26	12-Sep-26	13-Jan-27	104												
Procurement for Vehicles for Passenger																					
06-1210(7I)	Procurement	90	16	82.22%	27-Nov-25 A	15-Jun-26	12-Aug-25	27-Aug-25	-292						Procurement						
06-1220(7I)	Factory Acceptance Test (FAT)	91	91	0%	16-Jun-26	14-Sep-26	28-Aug-25	26-Nov-25	-292												
Procurement for BMU for Chimney																					
06-1280(7J)	Material Submission and Approval	30	30	0%	31-May-26	29-Jun-26	14-Aug-25	12-Sep-25	-290						Material Submission and Approval						
06-1290(7J)	Procurement	30	30	0%	15-Jun-26	14-Jul-26	29-Aug-25	27-Sep-25	-290						Procurement						
06-1300(7J)	Factory Acceptance Test (FAT)	20	20	0%	05-Jul-26	24-Jul-26	18-Sep-25	07-Oct-25	-290						Factory Acceptance Test (FAT)						
06-1310(7J)	Delivery to Site	10	10	0%	25-Jul-26	03-Aug-26	08-Oct-25	17-Oct-25	-290						Delivery to Site						
Procurement for Storm Gate System																					
06-1320(7J)	Material Submission and Approval	25	25	0%	19-Jun-26	13-Jul-26	27-Aug-25	20-Sep-25	-296						Material Submission and Approval						
06-1330(7J)	Procurement	15	15	0%	29-Jun-26	13-Jul-26	06-Sep-25	20-Sep-25	-296						Procurement						
06-1340(7J)	Factory Acceptance Test (FAT)	7	7	0%	07-Jul-26	13-Jul-26	14-Sep-25	20-Sep-25	-296						Factory Acceptance Test (FAT)						
06-1350(7J)	Delivery to Site	7	7	0%	14-Jul-26	20-Jul-26	21-Sep-25	27-Sep-25	-296						Delivery to Site						
Maritime Works																					
Marine Construction																					
Phase I - Construction of Perimeter Seawalls																					
Seawall and Berth at DCM Area																					
Seawall Structural Works																					
Remain Works																					
08-1175-2(M90)	Construction of Crane Rails for On-Shore Cranes	445	32	90%	12-Sep-24 A	01-Jul-26	21-Sep-25	22-Oct-25	-252	Remove Successor 16-1820 FS0; Add Successor 16-1825 FS0					Construction of Crane Rails for On-Shore Cranes						
08-1320(6)	Construction of Rear Wall Buttress & Panel for Seawall A	150	3	98.1%	10-Feb-25 A	02-Jun-26	08-Aug-25	10-Aug-25	-296						Construction of Rear Wall Buttress & Panel for Seawall A						
08-1325-2(M90)	Installation of Rubber Fenders at Berth Caissons	30	2	94%	08-Aug-25 A	01-Jun-26	26-Sep-25	27-Sep-25	-247						Installation of Rubber Fenders at Berth Caissons						
08-1325-3(M90)	Construction of Storm Gates at Caissons No. 21, 39 and 43	30	30	0%	21-Jul-26	19-Aug-26	28-Sep-25	27-Oct-25	-296						Construction of Storm Gates at Caissons No. 21, 39 and 43						
Seawall at Dredging Area																					
Remain Works																					
08-1175-1(M90)	Construction of Front Wave Wall Above the Deck Level (i.e., +6mPD)	60	11	96.67%	08-Aug-24 A	10-Jun-26	17-Oct-25	27-Oct-25	-226						Construction of Front Wave Wall Above the Deck Level (i.e., +6mPD)						
Phase II - Reclamation, Breakwater and Berth Construction																					
Breakwater																					
Remain Works																					
08-1310(7)	Breakwater Profile Barrier and Pavement Road	60	38	36.99%	02-Dec-25 A	07-Jul-26	08-Aug-25	14-Sep-25	-296						Breakwater Profile Barrier and Pavement Road						
08-1320-1(M90)	Construction of Landing Steps	30	30	0%	20-Jun-26	19-Jul-26	28-Aug-25	26-Sep-25	-296						Construction of Landing Steps						
08-1320-2(M90)	Construction of Landing Steps and Covered Walkway at Breakwater K	47	47	0%	04-Jul-26	19-Aug-26	11-Sep-25	27-Oct-25	-296						Construction of Landing Steps and Covered Walkway at Breakwater K						
08-1320-3(M90)	Construction of Navigation Lights	30	30	0%	21-Jul-26	19-Aug-26	28-Sep-25	27-Oct-25	-296						Construction of Navigation Lights						
Foundation Works																					
ACC Equipment Foundation																					
ACC Pile Cap Construction																					
09-1720-1(M58)	On-grade Slab Construction Grid ACA-ACG, AC3-AC4	180	77	30%	15-Dec-25 A	15-Aug-26	12-Aug-25	27-Oct-25	-292						On-grade Slab Construction Grid ACA-ACG, AC3-AC4						
EOS Equipment Room at Portion 5A																					
09-3060(M100)	Excavation, Formation, Compaction & Raft Foundation Construction	75	21	72%	10-Mar-26 A	20-Jun-26	30-May-26	19-Jun-26	-1						Excavation, Formation, Compaction & Raft Foundation Construction						
Superstructure Works																					
Process Building - Waste Bunker & Tipping Hall Bld Structure																					
Waste & Ash Bunker Bld Structure																					
Process Building Waste & Ash Bunker Bld Misc. Steel Structure																					
10-2370-1(7L)	Installation of Movement Joint at Bunker and Boiler	30	62	60%	04-Oct-25 A	31-Jul-26	21-Sep-25	21-Nov-25	-252	Remove Successor 16-1755(5a) FF0; Add Successor 16-1825 FF30					Installation of Movement Joint at Bunker and Boiler						
Mechanical Treatment Plant Bld Structure																					
10-2170-1(7K)	Decking Between MT Plant Building and Rear Wavewall	39	39	0%	31-May-26	09-Jul-26	30-Aug-25	08-Oct-25	-273						Decking Between MT Plant Building and Rear Wavewall						

3-Month Rolling Programme (May 2026)

PAGE 2 OF 8

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Actual Milestone

Critical Milestone

3-Month Rolling Programme (May 2026)
 PAGE 2 OF 2

Actual Work Critical Remaining Work Actual Milestone
 Remaining Work Milestone Critical Milestone

Keppel Seghers 吉寶西格赫斯-德華聯營公司 KEPPEL SEGHERS - ZHEN HUA JOINT VENTURE												Contract No. EP/SP/66/12				環境保護署 Environmental Protection Department	
Integrated Waste Management Facilities, Phase 1																	
Activity ID		Activity Name				Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M1.02 Remarks			

3-Month Rolling Programme (May 2026)
PAGE 5 OF 8

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Actual Milestone

Critical Milestone

Keppel Seghers 吉寶西格赫斯-德華聯營公司 KEPPEL SEGHERS - ZHEN HUA JOINT VENTURE													Contract No. EP/SP/66/12				環境保護署 Environmental Protection Department	
Integrated Waste Management Facilities, Phase 1																		
Activity ID		Activity Name			Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M1.02 Remarks					
13-2410-2(6D)		Laborabry furniture installation @ WTP Bldg @+13.5mPD			120	120	0%	31-May-26	27-Sep-26	21-Aug-25	18-Dec-25	-283						
13-2410-3(6E)		Laboratory Equipment installation @ WTP Bldg @+13.5mPD			63	63	0%	31-May-26	01-Aug-26	21-Aug-25	22-Oct-25	-283						
Elevated Drive Way & Storage Bld Equipment Installation					92	11		31-Oct-25 A	10-Jun-26	13-Aug-25	02-Oct-25	-251						
13-2500		Workshop Equipment			21	1	97%	31-Oct-25 A	31-May-26	02-Oct-25	02-Oct-25	-241						
13-2630-2(6D)		EOTC Hoist System installation in Vehicle Workshop +6.5mPD			30	11	80%	25-Mar-26 A	10-Jun-26	13-Aug-25	23-Aug-25	-291	Remove Successor 16-2030 SS0; Add Successor 16-1825 FS0					
Seawater Intake Chamber					15	32		19-Nov-25 A	01-Jul-26	21-Sep-25	22-Oct-25	-252						
13-2540-1(6B)		Monorail Hoist System installation in Sea Water Intake Pump Area			15	32	50%	19-Nov-25 A	01-Jul-26	21-Sep-25	22-Oct-25	-252						
Equipment Installation at External Area					383	61		18-Jun-25 A	30-Jul-26	05-Sep-25	21-Nov-25	-251						
13-2510		Installation of Container Cranes at Berth Area			45	61	80%	18-Jun-25 A	30-Jul-26	22-Sep-25	21-Nov-25	-251						
13-2515(7L)		Installation and SAT of Onshore Vessel Power Supply System			48	48	0%	31-May-26	17-Jul-26	05-Sep-25	22-Oct-25	-268						
Landscape, External Road and Drains Works					1541	141		28-Apr-22 A	18-Oct-26	08-Aug-25	26-Dec-25	-296						
Site Wide/External BS System					321	48		14-Aug-25 A	17-Jul-26	21-Aug-25	12-Dec-25	-217						
14-1000(M81)		BS Works for Weighbridge			38	7	80%	14-Aug-25 A	07-Jun-26	21-Aug-25	28-Aug-25	-283						
14-1005(7L)		ABWF Works for Weighbridge Office			78	33	57.18%	15-Oct-25 A	03-Jul-26	10-Sep-25	13-Oct-25	-262						
14-1100(6D)		Site Wide and External BS System			35	35	0%	31-May-26	04-Jul-26	09-Sep-25	13-Oct-25	-264	Update Original Duration from 63d to 35d					
14-3030(7)		Electrical Services Installation at Berth Area			40	29	60%	15-Aug-25 A	28-Jun-26	20-Sep-25	18-Oct-25	-253						
14-3035(7L)		Installation of Tide Level Measurement System			30	30	0%	18-Jun-26	17-Jul-26	13-Nov-25	12-Dec-25	-217						
External Utilities Works					1455	55		28-Apr-22 A	24-Jul-26	08-Aug-25	02-Nov-25	-264						
External Utilities C&S Works					62	8		08-Oct-24 A	07-Jun-26	06-Sep-25	13-Sep-25	-267						
14-4060(7)		Utility Trench Construction Section UT7			62	8	97%	08-Oct-24 A	07-Jun-26	06-Sep-25	13-Sep-25	-267						
External Power & Signal Cable Laying in Utility Trench					334	32		31-May-25 A	01-Jul-26	08-Aug-25	02-Nov-25	-241						
14-4100(7)		External Power & Signal Cable Laying - Substation to Electrical Building and ACC			30	32	55%	15-Jul-25 A	01-Jul-26	08-Aug-25	08-Sep-25	-296						
14-4110(7)		External Power & Signal Cable - Electrical Building to PB Module 1 & 2 and CCCW			30	32	70%	10-Jun-25 A	01-Jul-26	08-Aug-25	08-Sep-25	-296						
14-4120(7)		External Power & Signal Cable Laying - Electrical Building to PB Module 3			30	32	55%	15-Jun-25 A	01-Jul-26	08-Aug-25	08-Sep-25	-296						
14-4130(7)		External Power & Signal Cable Laying - Electrical Building to MT & WTP, Process Building Module 1			30	32	85%	31-May-25 A	01-Jul-26	08-Aug-25	08-Sep-25	-296						
14-4140(7)		External Power & Signal Cable Laying - Electrical Building to Elevated Driveway			32	32	85%	15-Jun-25 A	01-Jul-26	21-Aug-25	21-Sep-25	-283						
14-4150(7)		External Power & Signal Cable Laying - Electrical Building to Administration Building			30	32	85%	15-Jun-25 A	01-Jul-26	24-Aug-25	24-Sep-25	-280						
14-4160(7)		External Power & Signal Cable Laying - Electrical Building to Reception Pavilion			30	32	55%	15-Mar-26 A	01-Jul-26	21-Sep-25	22-Oct-25	-252						
14-4170(7)		External Power & Signal Cable Laying - Elevated Driveway to Berth Area			30	32	55%	05-Jan-26 A	01-Jul-26	02-Oct-25	02-Nov-25	-241						
Drainage Works					584	55		23-Dec-24 A	24-Jul-26	08-Aug-25	12-Oct-25	-286						
Overtopping Drain System					62	31		02-Apr-26 A	30-Jun-26	11-Sep-25	12-Oct-25	-262						
East Culvert (3.5m x 2.5m x 118m)					62	31		02-Apr-26 A	30-Jun-26	11-Sep-25	12-Oct-25	-262						
14-2030		Trapezoidal Section (159m @10m/5d)			62	31	60%	02-Apr-26 A	30-Jun-26	11-Sep-25	12-Oct-25	-262						
West Culvert (2.5m x 2.5m x 102m)					14	21		02-Apr-26 A	20-Jun-26	21-Sep-25	12-Oct-25	-252						
14-3010		Pipe Section (69m @5m/d)			14	21	75%	02-Apr-26 A	20-Jun-26	21-Sep-25	12-Oct-25	-252						
U/G Drainage System (Storm & Sewerage)					584	55		23-Dec-24 A	24-Jul-26	08-Aug-25	08-Oct-25	-289						
14-1000(6D)		External Drainage System Construction Works (Zone OF1)			220	16	95%	23-Dec-24 A	15-Jun-26	08-Aug-25	23-Aug-25	-296						
14-1000(7J)10		External Drainage System Construction Works (Zone OF2)			220	16	90%	17-Apr-25 A	15-Jun-26	09-Sep-25	24-Sep-25	-264						
14-1000(7J)20		External Drainage System Construction Works (Zone OF3)			220	21	94%	14-Aug-25 A	20-Jun-26	04-Sep-25	24-Sep-25	-269						
14-1000(7J)30		External Drainage System Construction Works (Zone OF4)			220	11	88%	07-Jan-25 A	10-Jun-26	14-Sep-25	24-Sep-25	-259						
14-1000(7J)40		External Drainage System Construction Works (Zone OF5)			220	21	92%	18-Mar-25 A	20-Jun-26	04-Sep-25	24-Sep-25	-269						
14-1000(7J)50		External Drainage System Construction Works (Zone VSW)			75	21	80%	05-Jan-26 A	20-Jun-26	04-Sep-25	24-Sep-25	-269						
U/G Wastewater Drainage System					55	55		31-May-26	24-Jul-26	15-Aug-25	08-Oct-25	-289						
14-1000-1(M55)		Sewage Transfer System for WMF Vessels (Caisson 13)			55	55	0%	31-May-26	24-Jul-26	15-Aug-25	08-Oct-25	-289						
Earthing System					180	16		28-Apr-22 A	15-Jun-26	11-Aug-25	26-Aug-25	-293						
16-1900-2(6)		Installation of Ground Earthing Mesh			180	16	61.74%	28-Apr-22 A	15-Jun-26	11-Aug-25	26-Aug-25	-293						
External Road Works					299	90		03-Oct-25 A	28-Aug-26	08-Aug-25	26-Dec-25	-245						
14-1010-2(6D)		Road Works (including high mast lighting)			152	42	48%	03-Oct-25 A	11-Jul-26	08-Aug-25	18-Sep-25	-296						
14-1020		Hard Landscape and Paving Works			79	79	0%	31-May-26	17-Aug-26	10-Aug-25	27-Oct-25	-294						
14-1030		Street Furniture Including Fumiture at Bunker and Boiler			79	79	0%	31-May-26	17-Aug-26	10-Aug-25	27-Oct-25	-294	Update Original Duration from 110d to 79d					
14-1030-1(6D)		Road Marking Works			60	60	0%	19-Jun-26	17-Aug-26	28-Oct-25	26-Dec-25	-234	Change Predecessor 14-1020 to FF+0d					
14-1040-1(7K)		East Overtopping Channel Bridge			90	90	0%	31-May-26	28-Aug-26	28-Sep-25	26-Dec-25	-245	Change duration from 120 to 90					
14-1040-2(7K)		Retaining Wall (Southwest of Vehicle Ferry Ramp)			90	90	0%	31-May-26	28-Aug-26	29-Aug-25	26-Nov-25	-275						
Landscaping Works					172	141		27-Mar-26 A	18-Oct-26	29-Aug-25	26-Dec-25	-296						
14-1040		Soft Landscape Works (Planting Season)			90	90	0%	21-Jul-26	18-Oct-26	28-Sep-25	26-Dec-25	-296						
14-1050(7L)		Construction of Sky Bridge (Caisson 34 to 40)			83	83	0%	25-Jun-26*	15-Sep-26	05-Oct-25	26-Dec-25	-263						
14-1060(7L)		Construction of Tree Canopy Walk (Caisson 24 to 30)			149	104	30%	27-Mar-26 A	12-Sep-26	13-Sep-25	26-Dec-25	-259						
14-1070(7L)		Construction of East and West Courtyard			120	120	0%	31-May-26	27-Sep-26	29-Aug-25	26-Dec-25	-275						
Metering & Energization					244	62		01-Sep-25 A	01-Aug-26	22-Aug-25	26-Dec-25	-217						
Energization of WMF Substation					244	62		01-Sep-25 A	01-Aug-26	08-Oct-25	26-Dec-25	-217						
15-1035(7)		Connection to Grid for STG1 testing			0	0	0%		15-Jun-26*		08-Oct-25	-250	◆ Connection to Grid for STG1 testing					
15-1035-1(7M)		Connection to Grid for STG2 testing			0	0	0%		05-Jul-26*		08-Oct-25	-270	◆ Connection to Grid for STG2 testing					
15-1035-2(7M)		Connection to Grid for STG3 testing			0	0	0%		05-Jul-26		08-Oct-25	-270	◆ Connection to Grid for STG3 testing					
15-1050		Export Power System Final Inspection and Metering works			30	62	15%	01-Sep-25 A	31-Jul-26	26-Oct-25	26-Dec-25	-217						
15-1060		Power Export System Grid Synchronization test			30	62	5%	02-May-26 A	31-Jul-26	26-Oct-25	26-Dec-25	-217	Update Actual Start Date					
15-1070(7)		Commence Exporting Power to Grid			0	0	0%	01-Aug-26		26-Dec-25		-217	◆ Commence Exporting Power to Grid					
Energization of Submain					7	62		28-May-26 A	31-Jul-26	22-Aug-25	22-Oct-25	-282						
15-1042-10(7)		Energization of Incoming Power Supply Sub System - Reception Pavlion Area			4	62	0%	28-May-26 A	31-Jul-26	22-Aug-25	22-Oct-25	-282	Update Actual Start Date					
15-1042-11(7)		Energization of Incoming Power Supply Sub System - Berth Area			4	4	0%	01-Jul-26	04-Jul-26	19-Oct-25	22-Oct-25	-255						
Testing & Commissioning					261	141		11-Jul-25 A	18-Oct-26	08-Aug-25	06-Aug-26	-73						
SAT & System Commissioning Tests					261	141		11-Jul-25 A	18-Oct-26	08-Aug-25	06-Aug-26	-73						
3-Month Rolling Programme (May 2026)																		
PAGE 6 OF 8																		
Actual Work Remaining Work Critical Remaining Work Milestone Actrual Milestone Critical Milestone																		

3-Month Rolling Programme (May 2026)
PAGE 7 OF 8

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Actual Milestone

Critical Milestone

Keppel Seghers 吉寶西格赫斯-德華聯營公司 KEPPEL SEGHERS - ZHEN HUA JOINT VENTURE		Contract No. EP/SP/66/12										環境保護署 Environmental Protection Department		
Integrated Waste Management Facilities, Phase 1														
Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M1.02 Remarks	2026			
											May 102	Jun 103	Jul 104	Aug 105
16-1360	Systemwise Construction Completion Inspection	7	7	0%	05-Jul-26	11-Jul-26	18-Sep-25	24-Sep-25	-290					
16-1370	Conduct Site Acceptance Tests	14	14	0%	18-Jul-26	31-Jul-26	25-Sep-25	08-Oct-25	-296					
16-1380	Conduct System Commissioning Tests	14	14	0%	01-Aug-26	14-Aug-26	09-Oct-25	22-Oct-25	-296					
Crane System T&C		15	1		19-Jan-26 A	31-May-26	21-Aug-25	21-Aug-25	-283					
Crane System T&C for Module 2 & 3 Hot Comissioning		15	1		19-Jan-26 A	31-May-26	21-Aug-25	21-Aug-25	-283					
Ash Crane System T&C		15	1		19-Jan-26 A	31-May-26	21-Aug-25	21-Aug-25	-283					
16-2050	Conduct System Commissioning Tests	15	1	95%	19-Jan-26 A	31-May-26	21-Aug-25	21-Aug-25	-283					
On-shore Crane System T&C		62	31		26-Apr-26 A	30-Jun-26	22-Sep-25	22-Oct-25	-251					
16-2040(M58)	Conduct Site Acceptance Tests	15	16	50%	26-Apr-26 A	15-Jun-26	22-Sep-25	07-Oct-25	-251					
16-2050(M58)	Conduct System Commissioning Tests	15	15	0%	16-Jun-26	30-Jun-26	08-Oct-25	22-Oct-25	-251	Remove Actual Start Date				
Truck Washing System T&C		193	73		03-Jan-26 A	11-Aug-26	11-Aug-25	22-Oct-25	-293					
16-1450	Systemwise Construction Completion Inspection	7	53	50%	03-Jan-26 A	22-Jul-26	11-Aug-25	02-Oct-25	-293					
16-1460	Conduct Site Acceptance Tests	7	7	0%	23-Jul-26	29-Jul-26	03-Oct-25	09-Oct-25	-293					
16-1470	Conduct System Commissioning Tests	13	13	0%	30-Jul-26	11-Aug-26	10-Oct-25	22-Oct-25	-293					
CEMS Systems T&C		7	11		20-Jan-26 A	10-Jun-26	08-Aug-25	18-Aug-25	-296					
Module 3		7	11		20-Jan-26 A	10-Jun-26	08-Aug-25	18-Aug-25	-296					
16-1990-6(7H)	Conduct System Commissioning Tests	7	11	95%	20-Jan-26 A	10-Jun-26	08-Aug-25	18-Aug-25	-296					
Drainage Systems T&C		49	49		11-Jul-26	28-Aug-26	25-Sep-25	12-Nov-25	-289					
16-1910	Systemwise Construction Completion Inspection	14	14	0%	11-Jul-26	24-Jul-26	25-Sep-25	08-Oct-25	-289					
16-1920	Conduct Site Acceptance Tests	14	14	0%	25-Jul-26	07-Aug-26	09-Oct-25	22-Oct-25	-289					
16-1930	Conduct System Commissioning Tests	21	21	0%	08-Aug-26	28-Aug-26	23-Oct-25	12-Nov-25	-289	Update Original Duration from 30d to 21d				
Site Lighting Systems T&C		44	44		04-Aug-26	16-Sep-26	14-Oct-25	26-Nov-25	-294					
16-1940	Systemwise Construction Completion Inspection	14	14	0%	04-Aug-26	17-Aug-26	14-Oct-25	27-Oct-25	-294					
16-1950	Conduct Site Acceptance Tests	30	30	0%	18-Aug-26	16-Sep-26	28-Oct-25	26-Nov-25	-294					
Monorail Hoist System T&C		62	34		22-Oct-25 A	03-Jul-26	19-Sep-25	22-Oct-25	-254					
16-2030(M61)	Systemwise Construction Completion Inspection	14	32	80%	22-Oct-25 A	01-Jul-26	21-Sep-25	22-Oct-25	-252					
16-2040(M61)	Conduct Site Acceptance Tests	14	33	40%	03-Nov-25 A	02-Jul-26	20-Sep-25	22-Oct-25	-253					
16-2050(M61)	Conduct System Commissioning Tests	14	34	15%	23-Apr-26 A	03-Jul-26	19-Sep-25	22-Oct-25	-254					
Earthing & Lightning Protection System T&C		31	31		31-Jul-26	30-Aug-26	22-Oct-25	21-Nov-25	-282					
16-1970(6D)	Systemwise Construction Completion Inspection	10	10	0%	31-Jul-26	09-Aug-26	22-Oct-25	31-Oct-25	-282					
16-1980(6D)	Conduct Site Acceptance Tests (SAT)	14	14	0%	10-Aug-26	23-Aug-26	01-Nov-25	14-Nov-25	-282					
16-1990(6D)	Conduct System Commissioning Tests	7	7	0%	24-Aug-26	30-Aug-26	15-Nov-25	21-Nov-25	-282					
Vehicle Ferry Ramp T&C		15	15		31-May-26	14-Jun-26	21-Aug-25	04-Sep-25	-283					
16-1560(7)	Conduct System Commissioning Tests	15	15	0%	31-May-26	14-Jun-26	21-Aug-25	04-Sep-25	-283					
Civil and Builder Works Completion Inspections		125	125		16-Jun-26	18-Oct-26	29-Aug-25	26-Dec-25	-296					
16-1860	Building Internal Finishes Inspections	120	120	0%	16-Jun-26	13-Oct-26	29-Aug-25	26-Dec-25	-291					
16-1870	Building External Finishes Inspections and Water Test	79	79	0%	01-Aug-26	18-Oct-26	09-Oct-25	26-Dec-25	-296					
16-1880	Windows, Louvers, Doors and Roller Shutters inspections	120	120	0%	16-Jun-26	13-Oct-26	29-Aug-25	26-Dec-25	-291					
16-1890	External Road and Paving Inspections	60	60	0%	20-Aug-26	18-Oct-26	28-Oct-25	26-Dec-25	-296					
16-1900	External Drainage System Inspections	76	76	0%	28-Jul-26	11-Oct-26	12-Oct-25	26-Dec-25	-289					
EOS Equipment Room at Portion 5A T&C		11	11		28-Jul-26	07-Aug-26	27-Jul-26	06-Aug-26	-1					
16-2280(M100)	Conduct Site Acceptance Tests (SAT)	5	5	0%	28-Jul-26	01-Aug-26	27-Jul-26	31-Jul-26	-1	Update Original Duration from 6d to 5d				
16-2290(M100)	Conduct Commissioning Tests	6	6	0%	02-Aug-26	07-Aug-26*	01-Aug-26	06-Aug-26	-1	Update Original Duration from 7d to 6d				
Incineration Processing T&C		50	50		18-May-26 A	19-Jul-26	08-Aug-25	22-Oct-25	-270					
Module 1 & Equipments (Train 1 & 2)		14	14		16-Jun-26	29-Jun-26	09-Oct-25	22-Oct-25	-250					
16-1670-1(7L)	Remaining Module Function and Operation Test	14	14	0%	16-Jun-26	29-Jun-26	09-Oct-25	22-Oct-25	-250					
Module 2 & Equipments (Train 3 & 4)		14	14		06-Jul-26	19-Jul-26	09-Oct-25	22-Oct-25	-270					
16-1730-1(M100)	Remaining Module Function and Operation Test	14	14	0%	06-Jul-26	19-Jul-26	09-Oct-25	22-Oct-25	-270					
Module 3 & Equipments (Train 5 & 6)		50	50		18-May-26 A	19-Jul-26	08-Aug-25	22-Oct-25	-270					
16-1755(5a)	System Commissioning Test (Hot Commissioning Phase 2)	26	13	50%	18-May-26 A	12-Jun-26	08-Aug-25	20-Aug-25	-296	Update Actual Start Date				
16-1760	Module Function and Operation Test	14	13	7.14%	30-May-26 A	12-Jun-26	08-Aug-25	20-Aug-25	-296	Update Actual Start Date				
16-1760-1(M101)	Remaining Module Function and Operation Test	14	14	0%	06-Jul-26	19-Jul-26	09-Oct-25	22-Oct-25	-270					
16-1770	72 Hrs Test	3	3	0%	13-Jun-26	15-Jun-26	21-Aug-25	23-Aug-25	-296					
Plant Commissioning Test of Facility		104	104		02-Jun-26	13-Sep-26	10-Aug-25	21-Nov-25	-296					
16-1820	Preparation for Plant Commissioning Test	14	14	0%	02-Jun-26	15-Jun-26	10-Aug-25	23-Aug-25	-296					
16-1825	Plant Commissioning Test	90	90	0%	16-Jun-26	13-Sep-26	24-Aug-25	21-Nov-25	-296					