

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1 Monthly EM&A Report No.69



吉寶西格斯-振華聯營公司 KEPPEL SEGHERS - ZHEN HUA JOINT VENTURE

Monthly EM&A Report No.69 (Period from 1 March to 31 March 2024)

(Clause 3.3, Further Environmental Permit FEP-01/429/2012/A)

KSZHJV	/	312	/	Monthly EM&A	/	0069	/	Α
Issuer		Project Code		Type of Document		Sequential No.		Revision
								Index

Document No.

	Prepared by:	Certified by:	Verified by:
Name	Joe Ho	F.C. Tsang	Mandy To
Position	Environmental Team	Environmental Team Leader	Independent Environmental Checker
Signature	A.	Toang Fauldeorg	Mandej2.
Date:	9 April 2024	9 April 2024	9 April 2024

© This document contains confidential and proprietary information belonging to Keppel Seghers - Zhen Hua Joint Venture and/or its affiliates. The contents of this document shall not be used for any other purpose than that for which they were provided. Any disclosure, copying, distribution or the taking of any action in reliance on the contents of this document is strictly prohibited. This document confers upon the recipient no right or license of whatsoever nature based on the information as described herein. If you have received this document in error, please immediately arrange for the return to Keppel Seghers - Zhen Hua Joint Venture or destruction of this document.

Revision History

Rev.	DESCRIPTION OF MODIFICATION	DATE
Α	First Submission	12 April 2024

CONTENTS

1.	Basic Project Information	7
2.	Marine Water Quality Monitoring	18
3.	Noise Monitoring	27
4.	Waste	34
5.	Coral	36
6.	Marine Mammal	50
7.	White-Bellied Sea Eagle	61
	Summary of Monitoring Exceedance, Complaints, Notification of mons and Prosecutions	65
9.	EM&A Site Inspection	67
10.	Future Key Issues	69
11.	Conclusion and Recommendations	70

Appendix A	Master Programme
Appendix B	Summary of Implementation Status of Environmental Mitigation
Appendix C	Impact Monitoring Schedule of the Reporting Month
Appendix D	Event/ Action Plan for Water Quality Exceedance
Appendix E	Noise Monitoring Equipment Calibration Certificate
Appendix F	Event/Action Plan for Noise Exceedance
Appendix G	Noise Monitoring Data
Appendix H	Waste Flow Table
Appendix I	Event/Action Plan for Coral Monitoring
Appendix J	Event/Action Plan for White-bellied Sea Eagle Monitoring
Appendix K	Exceedance Report
Appendix L	Complaint Log
Appendix M	Impact Monitoring Schedule of Next Reporting Month

EXECUTIVE SUMMARY

Introduction

- A1. The Project, Integrated Waste Management Facility (IWMF), is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Further Environmental Permit (FEP No. FEP-01/429/2012/A) for the construction and operation of the Project.
- A2. In accordance with the Updated Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works for marine water quality, noise, waste management and ecology should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 69th Monthly EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Shek Kwu Chau (SKC) during the reporting period from 1 March to 31 March 2024.

Summary of Main Works Undertaken & Key Mitigation Measures Implemented

- A4. Key activities carried out in this reporting period for the Project included the following:
 - Reclamation Area:
 - Pile cap construction
 - Structural steel work
 - Superstructure construction
 - Seawall Portion:
 - Caisson extension works, from +3mPD to +6mPD, at Seawall A and B
 - Construction of wave wall along the vertical seawall above +3mPD
- A5. The key environmental mitigation measures implemented for the Project in this reporting period associated with the construction activities include:
 - Reduction of noise from equipment and machinery on-site;
 - Sorting, recycling, storage and disposal of general refuse and construction waste;
 - Management of chemicals and avoidance of oil spillage on-site;
 - Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted;
 - Dust suppression measures for exposed earth surface and stockpile of dusty material; and
 - Site runoff control measure during rainstorm.

Summary of Exceedance & Investigation & Follow-up

- A6. The EM&A works for construction waste, noise monitoring, White-Bellied Sea Eagle (WBSE) monitoring and coral monitoring were conducted during the reporting period in accordance with the Updated EM&A Manual.
- A7. No exceedance of the Action or Limit Levels in relation to noise, construction waste, WBSE monitoring and coral monitoring was recorded in the reporting month.
- A8. Weekly site inspections of the construction work by ET were carried out on 5, 12, 19 and 26 March 2024 to audit the mitigation measures implementation status. Monthly joint site inspection was carried out on 19 March 2024 by ET and IEC. Observations were recorded in the site inspection checklists and provided to the contractors together with the appropriate follow-up actions where necessary.

Complaint Handling and Prosecution

- A9. No project-related environmental complaint was received during the reporting period.
- A10. Neither notifications of summons nor prosecution was received for the Project.

Reporting Change

A11. As confirmed with Contractor, no marine construction work will be carried out from January to March 2024 tentatively. An updated EM&A arrangement to extend the temporary suspension of water quality and line-transect monitoring from January to March 2024 was submitted to EPD on 06 December 2023. EPD advised no objection on the extension verbally on 27 December 2023 and replied in written record on 09 January 2024. The water quality and line-transect monitoring were then temporarily suspended from 31 December 2023 onward. A two-week advance notice will be made by the Contractor prior to resumption of marine construction works. The water quality monitoring and line-transection monitoring will be resumed upon the resumption of marine construction works with updated EM&A schedule within one day after receiving the notification from contractor.

Summary of Upcoming Key Issues and Key Mitigation Measures

- A12. Key activities anticipated in the next reporting period for the Project will include the following:
 - Reclamation Area:
 - Pile cap construction
 - Structural steel work
 - Superstructure construction
 - Seawall Portion:
 - Caisson extension works, from +3mPD to +6mPD, at Seawall A and B
 - Construction of wave wall along the vertical seawall above +3mPD

- A13. The key environmental mitigation measures for the Project in the coming reporting period associated with the construction activities will include:
 - Reduction of noise from equipment and machinery on-site;
 - Sorting, recycling, storage and disposal of general refuse and construction waste;
 - Management of chemicals and avoidance of oil spillage on-site, especially under heavy rains and adverse weather;
 - Dust control of exposed soil surface and stockpile of dusty material at reclaimed area;
 - Dust suppression measures for exposed earth surface and stockpile of dusty material; and
 - Site runoff control measure during construction works.

1. BASIC PROJECT INFORMATION

1.1 Background

- 1.1.1 The Government of Hong Kong SAR will develop the Integrated Waste Management Facilities (IWMF) Phase 1 (hereafter "the Project") with incineration to achieve substantial bulk reduction of unavoidable municipal solid waste (MSW) and to recover energy from the incineration process. The IWMF will be on an artificial island to be formed by reclamation at the south-western coast of Shek Kwu Chau. Keppel Seghers Zhen Hua Joint Venture (KSZHJV) was awarded the contract under Contract No. EP/SP/66/12 Integrated Waste Management Facilities Phase 1 to construct and operate the Project.
- 1.1.2 An environmental impact assessment (EIA) study for the Project has been conducted and the EIA Report was approved under the Environmental Impact Assessment Ordinance on 17 January 2012. An Environmental Permit (EP) (EP No.: EP-429/2012) was granted to EPD on 19 January 2012 for the construction and operation of the Project. Subsequently, the EP was amended (EP No.: EP-429/2012/A) and a further EP (FEP) (EP No.: FEP-01/429/2012/A) was granted to the Keppel Seghers – Zhen Hua Joint Venture (KSZHJV) on 27 December 2017.
- 1.1.3 A further EP (FEP) (EP No.: FEP-02/429/2012/A) on Submarine Cable for the Development of the Project was granted to CLP Power Hong Kong Limited (CLP) on 17 January 2020.
- 1.1.4 The key design and construction elements of the Project include the Design and the Works including but not limited to the design, engineering procurement, construction, testing and commissioning of the Facility including:
 - Ground Treatment works;
 - Seawall and Breakwater construction;
 - Non-dredged Reclamation;
 - Other Marine works and Harbour and Port Facilities;
 - Site formation;
 - Municipal Solid Waste (MSW) Treatment Processes;
 - Energy Recovery for Power Generation and Surplus Electricity export;
 - Wastewater treatment process;
 - Desalination and water treatment process;
 - Civil works;
 - Building and Structural works;
 - Electrical and Mechanical works;
 - Building Services;
 - Architectural and Landscaping works; and
 - All other design and works required for the operation and maintenance of the Facility according to the Contract requirements.

1.1.5 The location of the IWMF near Shek Kwu Chau (SKC) and general layout of IWMF are shown in **Figure 1.1** and **Figure 1.2** respectively.

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1 Monthly EM&A Report No.69

Keppel Seghers – Zhen Hua Joint Venture




Figure 1.1 Location of the IWMF at the Artificial Island near SKC




Figure 1.2 General Layout of the IWMF at the Artificial Island near SKC

1.2 The Reporting Scope

- 1.2.1 This is the 69th Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 March 2024 to 31 March 2024.
- 1.3 Project Organization
- 1.3.1 The Project Organization structure for Construction Phase is presented in **Figure 1.3**.




Figure 1.3 Project Organization Chart

1.3.2 Contact details of the key personnel are presented in **Table 1.1** below:

Table 1.1 Contact Details of Key Personnel

Party	Position	Name	Telephone no.
Keppel Seghers – Zhen Hua Joint Venture	Project Manager	Peter Chung	2192-0603
Acuity Sustainability Consulting Limited	Environmental Team Leader	F.C. Tsang	2698-6833
ERM-Hong Kong, Limited	Independent Environmental Checker	Mandy To	2271-3000

1.4 Summary of Construction Works

1.4.1 Details of the major construction activities undertaken in this reporting period are shown in **Table 1.2** and **Figure 1.4** below. The construction programme is presented in **Appendix A**.

 Table 1.2 Summary of the Construction Activities Undertaken during the Reporting Month

Location of works	Construction activities undertaken	Remarks on progress
Reclamation area	Pile cap construction	On-going
	• Structural steel work	On-going
	• Superstructure construction	• On-going
Seawall portion	• Caisson extension works, from +3mPD to +6mPD, at Seawall A and B	On-going
	• Construction of wave wall along the vertical seawall above +3mPD	• On-going




Figure 1.4 Location of Major Construction Activities Undertaken during the Reporting Month

1.5 Summary of Environmental Status

1.5.1 A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in **Table 1.3**

 Table 1.3 Summary of the Status of Valid Environmental Licence, Notification, Permit

 and Documentations

Permit/ Licences/	Reference	Validity	Remarks
Notification		Period	
Variation of	EP-429/2012/A	Throughout	
Environmental Permit		the Contract	
Further	FEP-01/429/2012/A	Throughout	
Environmental Permit		the Contract	
Notification of	Ref No.: 428778	15/12/2017 -	
Construction Works		22/09/2024	
under the Air			
Pollution Control			
(Construction Dust)			
Regulation (Form			
NA)			
Wastewater Discharge	WT00039438-2021	15/02/2022 -	
Licence		28/02/2027	
Chemical Waste	WPN0017-933-K3301-	Throughout	
Producer Registration	01	the Contract	
	WPN5213-961-K3301-	Throughout	
	02	the Contract	
	WPN5296-839-K3301-	Throughout	
	03	the Contract	
Construction Noise	PP-RS0016-23	06/11/2023 -	Portion 1
Permit (Percussive		04/05/2024	
piling)			
Billing Account for	A/C No.:7029768	Throughout	
Disposal of		the Contract	
Construction Waste			

1.5.2 The status for all environmental aspects is presented in **Table 1.4**.

Parameters	Status		
Water Quality			
Baseline Monitoring under Updated EM&A Manual and Detailed Plan on DCM	The baseline water quality monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4		
Impact Monitoring	As confirmed with Contractor, no marine construction work will be carried out from January to March 2024 tentatively. An updated EM&A arrangement to extend the temporary suspension of water quality and line-transect monitoring from January to March 2024 was submitted to EPD on 06 December 2023. EPD advised objection on the extension verbally on 27 December 2023 and replied in written record on 09 January 2024. The water quality and line-transect monitoring were then temporarily suspended from 31 December 2023 onward. A two- week advance notice will be made by the Contractor prior to resumption of marine construction works. The water quality monitoring and line-transection monitoring will be resumed upon the resumption of marine construction works. ET will notify the resumption of marine construction works with updated EM&A schedule within one day after receiving the notification from contractor		
Post DCM Monitoring	All DCM was completed on 14 October 2020, regular DCM monitoring for further 4 weeks (i.e form 16 October 2020 to 14 November 2020) was completed according to the approved Detailed Plan on Deep Cement Mixing		
Initial Intensive DCM Monitoring	Conducted from 11 February 2019 to 10 March 2019, had not been resumed since there was no DCM related parameter exceeding the AL/LL.		
Baseline Water Quality of wet season	Completed over 13 August 2018 to 7 September 2018		
Noise			
Baseline Monitoring	The baseline noise monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4		
Impact Monitoring	On-going		
Waste Management	¥		
Mitigation Measures in Waste Monitoring Plan	On-going		
Coral			
Pre-translocation Survey and Coral Mapping	The Coral Translocation Plan was submitted and approved by EPD under EP Condition 2.12		
Coral Translocation	Completed on 28 March 2018		
Post-Translocation Coral Monitoring	Survey affected by missing of translocated and tagged coral colonies after typhoons in September 2018, completed on 28 March 2019.		
Pre-construction Coral Survey and Tagging	Completed on 26 June 2018		
Tagged Coral Monitoring	Survey obstructed due to missing of tagged coral colonies after typhoons in September 2018		
	Re-tagging at Indirect Impact Site was conducted on 23		

Table 1.4 Summary of Status for Key Environmental Aspects under the Updated EM&A Manual

Parameters	Status
tagging	November and Re-tagging at Control Site was conducted on 3
	December 2018.
Post Re-tagging Coral	On-going
Monitoring	
Marine Mammal	
Vessel-based Line-transect	The baseline marine mammal monitoring result has been
Survey Baseline	reported in Baseline Monitoring Report and submitted to EPD
Monitoring	under FEP Condition 3.4
Vessel-based Line-transect	Temporarily suspended since 30 March 2023, as no marine
Survey Impact Monitoring	construction works as defined in the approved EIA report (AEIAR-163/2012) and the Updated EM&A Manual was conducted in this reporting month.
Land-based Theodolite Tracking	30 days of theodolite surveys were started on 21 February 2019 and completed in May 2019.
Passive Acoustic	30 days of PAM surveys were started on 1 May 2019 and
Monitoring	completed by the end of May 2019.
White-bellied Sea Eagle	
Baseline Monitoring	The baseline WBSE monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4
Impact Monitoring	On-going, since incubation activity was observed on 27 December 2023, the frequency of impact monitoring was changed to weekly monitoring. No incubation activity nor chick was observed during the monitoring event on 27 March 2024. Thus, the monitoring frequency will return to twice per month in April 2024.
Environmental Audit	
Site Inspection covering Measures of Air Quality, Noise Impact, Water Quality, Waste, Ecological Quality, Fisheries, Landscape and Visual	On-going (
Mitigation Measures in Marine Mammal Watching Plan (MMWP)	Installation of caisson No.19 was completed on 18 March 2021, which the reclamation area had been totally enclosed by permanent structure. Floating type silt curtain at marine access was removed on 18 March 2021. No enclosed area shall be formed by deployment of silt curtain for the remaining works programme.
Mitigation Measures in Detailed Monitoring Programme on Finless Porpoise (DMPFP)	Installation of caisson No.19 was completed on 18 March 2021, which the reclamation area had been totally enclosed by permanent structure. Floating type silt curtain at marine access was removed on 18 March 2021. No enclosed area shall be formed by deployment of silt curtain for the remaining works programme.
Mitigation Measures in Vessel Travel Details	On-going
Daily Site Audit and Monitoring for Dredging Work	Completed

1.5.3 Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance

environmental awareness and closely monitor the environmental performance of the contractors.

1.5.4 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the Updated EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix B**.

2. MARINE WATER QUALITY MONITORING

- 2.1 Water Quality Requirements
- 2.1.1 To ensure no adverse water quality impact, water quality monitoring is recommended to be carried out at the nearby water sensitive receivers (WSRs) during construction phase including proposed reclamation, breakwater construction, etc.
- 2.1.2 In accordance with the Updated EM&A Manual, impact water quality monitoring were conducted 3 days per week at mid-flood and mid-ebb tide to obtain impact water quality levels at the eleven monitoring stations during general water quality monitoring for the reporting period.
- 2.2 Water Quality Parameters, Time, Frequency
- 2.2.1 Dissolved Oxygen (DO), Turbidity, Suspended Solids (SS), Salinity and pH have been undertaken at the eleven monitoring stations during general water quality monitoring.
- 2.2.2 DO, temperature, salinity, turbidity and pH have been measured in-situ and the SS, has been assayed in a HOKLAS laboratory.
- 2.2.3 In associate with the water quality parameters, other relevant data were also measured, such as monitoring location/position, time, water depth, sampling depth, tidal stages, weather conditions and any special phenomena or work underway nearby were also recorded. The monitoring schedule is provided in **Appendix C**.
- 2.2.4 Impact water quality monitoring was conducted 3 days per week in the reporting period. All parameters were monitored during mid-flood and mid-ebb tides at three water depths for general water quality monitoring. The interval between two sets of monitoring has not been less than 36 hours.
- 2.2.5 **Table 2.1** summarizes the monitoring parameters, frequency and duration of the impact water quality monitoring during construction phase.

Parameter, unit	Frequency	No. of Depths
 Water Depth (m) Temperature (°C) Salinity (ppt) pH (pH unit) Dissolved Oxygen (DO) (mg/L and % of saturation) Turbidity (NTU) Suspended Solids (SS), mg/L 	General water quality monitoring : 3 days per week, at mid-flood and mid-ebb tides	3 water depths: 1m below sea surface, mid-depth and 1m above sea bed.If the water depth is less than 3m, mid-depth sampling only.If water depth less than 6m, mid-depth may be omitted.

 Table 2.1 Water Quality Monitoring Parameters, Frequency and Duration

2.3 Water Quality Monitoring Locations

2.3.1 Impact water quality monitoring was conducted at eleven monitoring locations (B1-B4, H1, C1, C2, F1, CR1, CR2 & M1) during general water quality monitoring in the reporting period as shown in **Figure 2.1**. As per the relocation proposal verified by IEC and approved by EPD, the monitoring location C1, C2, S2, F1 are relocated at C1A, C2A, S2A, F1A as equivalent points respectively to clear up the concerns from stakeholders.




Figure 2.1 Water monitoring locations at Artificial Island near SKC

2.3.2 B1 to B4 are located at 4 beaches respectively at the southern shore of Lantau Island. Monitoring station H1 is located at the horseshoe crab habitat at northern SKC, while CR1 and CR2 are located at the coral communities at southwestern shore of SKC. Monitoring station F1 is located at the Cheung Sha Wan Fish Culture Zone while monitoring station M1 is located at Tung Wan at Cheung Chau. Monitoring station F1A is relocated for F1 at the Cheung Sha Wan Fish Culture Zone. S1, S2 and S3 are located at the northern landing site, midway and southern landing site of the proposed submarine cable, respectively. S2A is the relocated monitoring station of S2 which represents the midway landing site of the proposed submarine cable. S1, S2/S2A and S3 are required for monitoring due to the laying of submarine cable. Control stations C1 and C2 at far field locations are for comparison. Control stations C1A and C2A are relocated for C1 and C2 respectively as equivalent far field locations for comparison.

2.3.3 Fourteen monitoring stations are listed in **Table 2.2**.

Monitoring station	Description	Easting	Northing
B1	Beach – Cheung Sha Lower	813342	810316
B2	Beach – Pui O	815340	811025
B3	Beach – Yi Long Wan	817210	808395
B4	Beach – Tai Long Wan	817784	808682
H1	Horseshoe Crab – Shek Kwu Chau	816477	806953
C1	Control Station (note i)	810850	806288
C1A	Relocated Control Station	812823	806300
C2	Control Station (note ii)	819421	808053
C2A	Relocated Control Station	818869	806808
F1	Cheung Sha Wan Fish Culture Zone (note iii)	818631	810966
F1A	Cheung Sha Wan Fish Culture Zone	819109	810924
S1	Submarine Cable Landing Site	814245	810335
S2	Submarine Cable (note iv)	815076	807747
S2A	Submarine Cable	814808	808515
\$3	Submarine Cable Landing Site	816420	805621
CR1	Coral	817144	805597
CR2	Coral	816512	805882
M1	Tung Wan	821572	807799

Table 2.2 Locations of Marine Water Quality Stations

Note:

- i. Relocated to C1A in Mar 2019
- ii. Relocated to C2A in Mar 2019
- iii. Relocated to S2A in Mar 2019
- iv. Relocated to F1A in Mar 2019

2.4 Impact Monitoring Methodology

- 2.4.1 General water quality monitoring was conducted three days per week, at mid-flood and mid-ebb tides, at the designated water quality monitoring stations during the reporting period.
- 2.4.2 The interval between 2 sets of monitoring was not less than 36 hours. Sampling was collected at three water depths, namely, 1m below water surface, mid-depth and 1m above seabed, except where the water depth is less than 6m, the mid-depth was omitted. If the water depth was less than 3m, only the mid-depth station was monitored.
- 2.4.3 Duplicate in-situ measurements and water sampling were carried out in each sampling event. The monitoring probes were retrieved out of water after the first measurement and then redeployed for the second measurement. When the difference in value between the first and second readings of DO or turbidity is more than 25% of the value of the first reading, the reading would be discarded and further readings would be taken.

In-situ Measurement

2.4.4 Levels of DO, pH, temperature, turbidity and salinity would be measured in-situ by portable and weatherproof measuring instrument, e.g. YSI ProDSS and Horiba U-53 Multiparameter complete with cable and (Refer sensor. to http://www.ysi.com/ProDSS for YSI ProDSS technical specification and https://static.horiba.com/fileadmin/Horiba/Products/Process_and_Environmental/Wat er Pollution/Instruction Manuals/U-50/U-50 SS E.pdf for Horiba U-53 technical specification). Water current velocity and water current direction would be measured by portable and weatherproof current meter, e.g. SonTek Hydrosurveyor (Refer to https://www.sontek.com/hydrosurveyor for SonTek Hydrosurveyor M9 technical specification). Parameters measured by in-situ measurement is tabulated in **Table 2.3**

Parameter	Resolution	Range
Temperature	0.1 °C	-5-70 °C
Dissolved Oxygen (DO)	0.01 mg/L	0-50.0 mg/L
Turbidity	0.1 NTU	0-1000 NTU
рН	pH 0.01	pH 0-14
Salinity	0.01 ppt	0-40 ppt
Water Current Velocity	0.001m/s	±20m/s
Water Current Direction	$\pm 1^{\circ}$	$\pm 2^{\circ}$

Laboratory Analysis

2.4.5 Analysis of SS shall be carried out in a HOKLAS accredited laboratory. Sufficient water samples shall be collected at the monitoring stations for carrying out the laboratory determinations. The determination work shall be started within 24 hours after collection of the water samples. Analytical methods and detection limits for SS is presented in **Table 2.4**.

Table 2.4 Analytical Methods Applied to Water Quality Samples

Parameter	Analytical method	Detection Level
Suspended Solids, SS	APHA 2540 D ⁱ	1 mg/L

Footnote: i. "

"APHA 2540 D" stands for American Public Health Association Standard Methods for the Examination of Water and Wastewater, 23rd Edition.

Field Log

- 2.4.6 Other relevant data was recorded, such as: monitoring location / position, time, water depth, weather conditions and any special phenomena underway near the monitoring station.
- 2.5 Monitoring Equipment
- 2.5.1 Equipment used in the impact water quality monitoring programme is summarized in **Table 2.5** below.

Table 2.5 Impact Water Quality Monitoring Equipment

Monitored Parameter	Equipment	Brand and Model
DO, Temperature, Salinity,	Multi-functional Meter	Horiba U-53
pH and Turbidity		YSI ProDSS Multi Parameter
Coordinates	Positioning Equipment	Garmin GPSMAP 78s
Water depth	Water Depth Detector	Hummingbird 160 Portable
SS	Water Sampler	Wildco 2 L Water Sampler
		with messenger

2.5.2 Dissolved Oxygen and Temperature Measuring Equipment

The instrument is a portable and weatherproof DO probe mounted on the multifunctional meter complete with cable and sensor and is powered by a DC supply source. The equipment was capable of measuring:

- A DO level in the range of 0 50 mg/L; and
- Temperature of -5 70 degree Celsius.

2.5.3 Turbidity Measurement Instrument

The instrument is a portable and weatherproof turbidity-measuring probe mounted on the multi-functional meter and is powered by a DC supply source. The instrument is equipped with a photoelectric sensor which is capable of measuring turbidity between 0 - 1000 NTU.

2.5.4 pH Measurement Instrument

The probe consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device mounted on the multi-functional meter. It is readable to 0.1 pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

2.5.5 Salinity Measurement Instrument

A portable salinometer mounted on the multi-functional meter capable of measuring salinity in the range of 0-40 parts per thousand (ppt) was provided for measuring salinity of the water at each monitoring location.

2.5.6 Sampler

The water sampler comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler has a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.

2.5.7 Sample Containers and Storage

Water samples for SS were stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the laboratory and analysed as soon as possible after collection. Sufficient volume of samples was collected to achieve the detection limit stated in **Table 2.4**.

2.5.8 Water Depth Detector

A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station. This unit could either be hand-held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

2.5.9 Monitoring Position Equipment

Hand-held digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message 'screen pop-up' facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office) was provided and used to ensure that the water sampling locations were correct during the water quality monitoring work.

2.6 Maintenance and Calibration

- 2.6.1 The multi-functional meters were checked and calibrated before use. Multi-functional meters were certified by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently re-calibrated at three monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter was carried out before commencement of monitoring and after completion of all measurements each day. Calibration was not conducted at each monitoring location as daily calibration is adequate for the type of DO meter employed.
- 2.6.2 Sufficient stocks of spare parts were provided and maintained for replacements when necessary. Backup monitoring equipment was prepared for uninterrupted monitoring during equipment maintenance or calibration during monitoring.

2.7 Action and Limit Levels

2.7.1 The Action and Limit Levels have been set based on the derivation criteria specified in the Updated EM&A Manual and Detailed DCM Plan, as shown in **Table 2.6** below.

Parameters	Action	Limit
Construction Pha	ase Impact Monitoring	
DO in mg/L	\leq 5 %-ile of baseline data \leq 4	
SS in mg/L	\geq 95 %-ile of baseline data or 120% of control station's SS at the same tide of the same day of measurement, whichever is higher	\geq 99 %-ile of baseline data or 130% of control station's SS at the same tide of the same day of measurement, whichever is higher
Turbidity in NTU	\geq 95 %-ile of baseline data or 120% of control station's turbidity at the same tide of the same day of measurement, whichever is higher	\geq 99 %-ile of baseline data or 130% of control station's turbidity at the same tide of the same day of measurement, whichever is higher
Temperature in°C	1.8°C above the temperature recorded at representative control station at the same tide of the same day	2°C above the temperature recorded at representative control station at the same tide of the same day

Table 2.6 Criteria of Action and Limit Levels for Water Quality

2.7.2 Based on the baseline monitoring data and the derivation criteria specified above, the Action/Limit Levels have been derived and are presented in **Table 2.7** and **Table 2.8** for both dry seasons (October – March) and wet seasons (April – September).

Parameters	Action	Limit
Construction Pha	ase Impact Monitoring	
DO in mg/L	≤ 7.13	\leq 4
SS in mg/L	\geq 8 or 120% of control station's SS at the same tide of the same day of measurement, whichever is higher	\geq 10 or 130% of control station's SS at the same tide of the same day of measurement, whichever is higher
Turbidity in NTU	\geq 5.6 or 120% of control station's turbidity at the same tide of the same day of measurement, whichever is higher	\geq 12.8 or 130% of control station's turbidity at the same tide of the same day of measurement, whichever is higher
Temperature in°C	1.8°C above the temperature recorded at representative control station at the same tide of the same day	2°C above the temperature recorded at representative control station at the same tide of the same day

Notes:

i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Parameters	Action	Limit			
Construction Pha	Construction Phase Impact Monitoring				
DO in mg/L	≤ 5.28	\leq 4			
SS in mg/L	\geq 12 or 120% of control station's SS at the same tide of the same day of measurement, whichever is higher	\geq 14 or 130% of control station's SS at the same tide of the same day of measurement, whichever is higher			
Turbidity in NTU	\geq 4.0 or 120% of control station's turbidity at the same tide of the same day of measurement, whichever is higher	\geq 4.3 or 130% of control station's turbidity at the same tide of the same day of measurement, whichever is higher			
Temperature in°C	1.8°C above the temperature recorded at representative control station at the same tide of the same day	2°C above the temperature recorded at representative control station at the same tide of the same day			

Table 2.8 Derived Action and Limit Levels for Water Q)uality (Wet Season)
Tuble 210 Dell'eta Tetion una Emite Devels for vi uter	Zuancy (", cc beabon)

Notes:

i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than

- the limits.
- 2.7.3 If exceedances were found during water quality monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix D**.
- 2.8 Monitoring Results and Observations
- 2.8.1 As confirmed by the Contractor on 14 October 2020, all DCM works was completed on 14 October 2020, the post DCM water quality monitoring was completed for further 4 weeks (i.e. from 16 October 2020 to 14 November 2020) according to the approved Detailed Plan on Deep Cement Mixing. As all DCM work and post DCM water quality monitoring were completed, no water quality monitoring was conducted at S1, S2A and S3 from 14 November 2020 onward. As no marine construction work will be carried out from January to March 2024 and EPD had no comment on temporary suspension of water quality monitoring on 27 December 2023, the water quality was then temporarily suspended from 31 December 2023 onward.

3. NOISE MONITORING

3.1 Monitoring Requirements

- 3.1.1 To ensure no adverse noise impact, noise monitoring is recommended to be carried out at the nearby noise sensitive receivers (NSRs) during construction phase.
- 3.1.2 In accordance with the Updated EM&A Manual, baseline noise level at the noise monitoring stations was established as presented in the Baseline Monitoring Report. Impact noise monitoring was conducted once per week in the form of 30-minutes measurements L_{eq}, L₁₀ and L₉₀ levels recorded at each monitoring station between 0700 and 1900 hours on normal weekdays.
- 3.1.3 In accordance with the Updated EM&A Manual, additional weekly impact monitoring should be carried out during respective restricted hours period (1900 0700 hours) if the construction works were conducted at evening and night time. Additional weekly noise monitoring was conducted once per week in the form of 5-minutes measurements L_{eq} , L_{10} and L_{90} levels recorded at each monitoring station between 1900 and 0700 hours as well as public holidays and Sundays.
- 3.2 Noise Monitoring Parameters, Time, Frequency
- 3.2.1 Impact noise monitoring was conducted weekly in the reporting period between 0700 and 1900 hours on normal weekdays. Additional impact noise monitoring was conducted weekly in the reporting period between 1900-0700 hours on all days as well as public holidays and Sundays.
- 3.2.2 Construction noise level measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}). L_{eq 30min} was used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. L_{eq 5min} was used as the monitoring parameter for the time period between 1900 and 0700 hours as well as public holidays and Sundays. **Table 3.1** summarizes the monitoring parameters, frequency and duration of the impact noise monitoring and additional impact noise monitoring. The monitoring schedule is provided in **Appendix C**.

Monitoring Station	Time	Duration	Parameters
	Day time: 0700-1900 hrs (during normal weekdays)	Once per week L _{eq 5min} /L _{eq 30min} (average of 6 consecutive L _{eq 5min})	L _{eq} , L ₁₀ & L ₉₀
M1/ N_S1, M2/ N_S2, M3/ N_S3	Evening time: 1900-2300 hrs (including normal weekdays, also public holidays and Sundays)	Once per week L _{eq 5min} (3 sets of L _{eq} _{5min})	L _{eq} , L ₁₀ & L ₉₀
	Night time: 2300-0700 hrs (including normal weekdays, also public holidays and Sundays)	Once per week L _{eq 5min} (3 sets of L _{eq} _{5min})	L _{eq} , L ₁₀ & L ₉₀

Table 3.1 Noise Monitoring Parameters, Time, Frequency and Duration

3.3 Noise Monitoring Locations

3.3.1 Three noise monitoring locations for impact monitoring and additional impact monitoring at the nearby sensitive receivers are shown in Figure 3.1.




Figure 3.1 Noise monitoring locations at SKC

- 3.3.2 M1, M2 and M3 are Shek Kwu Chau Treatment and Rehabilitation Centre Hostel 1, 2 and 3 respectively of The Society for the Aid and Rehabilitation of Drug Abusers (SARDA) located at southern part of Shek Kwu Chau.
- 3.3.3 Measurements at M1 & M3 were conducted at a point 1m from the exterior of the sensitive receivers building façade and at a position 1.2m above the ground. Measurement setup at M3 has been varying with minor adjustment to minimize the disturbance to the users of Treatment Centre. Measurement at M2 was conducted at a point 1m from building façade of the ceiling of 1st floor level for avoidance of mutual disturbance with users of Treatment Centre. The minor adjustment of monitoring locations, which were in favour to mutual convenience with the users of Treatment Centre, were found with no effect on monitoring result based on on-site observation and experience from the Baseline monitoring of the Project. The noise monitoring stations are summarized in **Table 3.2** below.

Station	NSR ID in EIA Report	Noise Monitoring Location	Type of sensitive receiver(s)	Measurement Type
M1	N_S1	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1	Residential	Façade
M2	N_S2	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2	Residential	Façade
M3	N_S3	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3	Residential	Façade

Table 3.2 Noise Monitoring Location

- 3.4 Impact Monitoring Methodology
- 3.4.1 At each designated monitoring location, measurements of six 5-minute A-weighted equivalent sound pressure level [" $L_{eq 5min}$ "] was carried out between 0700 and 1900 hours for daytime measurements on a normal weekdays (excluding Sunday or general holiday). The measured six impact noise levels at each monitoring location shall then be averaged in logarithmic scale and expressed in terms of the 30-minute A-weighted equivalent continuous sound pressure level ($L_{eq 30min}$) for the time period between 0700 and 1900 hours on normal weekdays.
- 3.4.2 At each designated monitoring location, measurements of three 5-minute A-weighted equivalent sound pressure level ["L_{eq 5min}"] was carried out between 1900 and 0700 hours for evening time and night time measurements.
- 3.4.3 The monitoring procedures are as follows:
 - The microphone head of the sound level meter was normally positioned 1 m exterior of the noise sensitive façade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
 - If there is a problem with the access to the normal monitoring position, an alternative may be chosen and appropriate correction would be applied according to acoustic principle when necessary. For reference, +3 dB(A) correction would be made for free-field measurements.
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weight: A
 - Time weighting: Fast
 - Measurement time: 5 minutes

- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- Noise monitoring was carried out for 30 minutes by sound level meter. At the end of the monitoring period, noise levels in terms of L_{eq}, L₁₀ and L₉₀ were recorded. In addition, site conditions and noise sources were recorded when the equipment was checked and inspected.
- All the monitoring data within the sound level meter system was downloaded through the computer software.
- 3.5 Monitoring Equipment
- 3.5.1 Integrated sound level meter was used for the noise monitoring. The meter shall comply with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications.
- 3.5.2 Equipment used in the impact noise monitoring programme is summarized in Table3.3 below. Calibration certificates for the noise monitoring equipment are attached in Appendix E.

Table 3.3 Impact Noise Monitoring Equipment

Equipment	Brand and Model
Sound Level Meter	SVANTEK 971
Sound Calibrator	RION NC-75

3.6 Maintenance and Calibration

- 3.6.1 The maintenance and calibration procedures were as follows:
 - The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
 - The sound level meter and calibrator were checked and calibrated at yearly intervals
 - Immediately prior to and following each noise measurement, the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0dB.
- 3.7 Action and Limit Levels
- 3.7.1 The Action/Limit Levels in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) "Noise from Construction Activities – Non-statutory Controls" and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department ["EPD"] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 is presented in Table 3.4.

Time Period	Action	Limit (dB(A))			
0700-1900 hrs on normal	When one documented	$75 dD(\Lambda)$			
weekdays	complaint is received	75 dB(A)			

Table 3.4 Action and Limit Levels for Noise per Updated EM&A Manual

Notes: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 3.7.2 If exceedances were found during noise monitoring, actions in accordance with the Event and Action Plan shall be carried out according to **Appendix F**.
- 3.8 Monitoring Results and Observations
- 3.8.1 Impact monitoring for noise impact for daytime was carried out on 4, 11, 18 and 26 March 2024. Impact monitoring for noise impact for evening time and night time was carried out on 4&5, 11&12, 18&19, 26&27 March 2024. The impact noise levels at Noise Monitoring Stations at SKC (i.e. M1/N_S1 to M3/N_S3) are summarized in **Table 3.6**, **Table 3.7** and **Table 3.8** respectively. Details of noise monitoring results are presented in **Appendix G**.
- 3.8.2 Major construction activity, major noise source and extreme weather which might affect the results were recorded during the impact monitoring.
- 3.8.3 According to our field observations, the major noise source identified at the noise monitoring station in the reporting month are summarised in **Table 3.5**. Sound from the intermittent piling work was the noticeable noise source for monitoring stations M1, M2 and M3. Air conditioning units were also observed nearby monitoring stations M3.

Monitoring Station	Major Noise Source
M1	NA
M2	NA
M3	Operation of nearby Air Quality Monitoring Station

Table 3.5 Summary of Field Observation

3.8.4 No data from impact monitoring during daytime has exceeded the stipulated limit level at 75 dB(A).

Location	Measured Noise Level in dB(A)								
	Range of Leq 30min	Range of L _{10 30min}	Range of L _{90 30min}						
M1	57.2 - 58.8	58.9 - 61.2	55.1 - 57.5						
M2	51.9 - 58.1	53.8 - 59.7	49.3 - 56.4						
M3	56.3 - 62.0	58.2 - 65.8	51.3 - 56.1						

Table 3.6 Summary of Impact Noise Monitoring Results during Day Time (0700 – 1900 hours)

- 3.8.5 Applicable mitigation measures for construction works are fully implemented as shown in **Appendix B**, where double-glazed windows and air conditioning system were also installed and confirmed operable for the NSRs (N_S1, N_S2 & N_S3).
- 3.8.6 During the noise monitoring event, frontline staff of ET had inquired the treatment centre users on any noise disturbance from the construction activities at evening and night time, where no complaint and adverse opinions was received.
- 3.8.7 Where site inspection and auditing on Contractor's record have shown that the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority for construction works during restricted hours were followed, no inappropriate practice was spotted during evening time and night time construction works. Thus, the stipulated requirement on noise impact control during night time and evening time was achieved.

Location	Measured Noise Level in dB(A)									
	Range of Leq 5min	Range of L _{10 5min}	Range of L _{90 5min}							
M1	50.7 - 59.0	53.1 - 59.9	46.4 - 57.5							
M2	47.6 - 55.3	48.5 – 57.9	46.2 - 53.1							
M3	45.9 - 53.9	47.0 - 55.3	44.5 - 52.0							

Table 3.7 Summary of Additional Impact Noise Monitoring Results during Evening Time (1900 – 2300 hours)

Table 3.8 Summary of Additional Impact Noise Monitoring Results during Night Time (2300 – 0700 hours)

Location	Measured Noise Level in dB(A)								
	Range of Leq 5min	Range of L _{10 5min}	Range of L _{90 5min}						
M1	42.5 - 54.3	43.0 - 55.7	41.9 - 53.1						
M2	43.2 - 52.7	43.6 - 55.7	42.8 - 50.9						
M3	42.6 - 55.2	43.3 - 56.8	42.0 - 48.1						

4. WASTE

- 4.1 The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.
- 4.2 As advised by the Contractor, 4,436.7m³ C&D materials were generated on site in the reporting month, all 4,436.7m³ of the materials were reused in other projects. No metal was generated and collected by registered recycling collector. No paper was collected by the registered recycling collector. No plastic waste was collected by registered recycling collector. No chemical waste was collected by the licensed chemical waste collector. 364.0m³ of other types of wastes (e.g. general refuse) was disposed of at designated landfill. No fill rock, fill sand or public fill was imported during the reporting period.
- 4.3 Chemical waste generated from land-based construction activities was stored in the chemical waste cabinet for temporary storage.
- 4.4 With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 4.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix H**.
- 4.5 The Contractor is advised to sort and store any solid and liquid waste on-site properly prior to disposal.

Table 4.1 Quantities of Waste Generated from the Project during March	2024
---	------

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly							
		Hard Rock	Reused in	Reused in	Disposed	Imported Fill			Paper /	Plastics			Others,	
Reporting Month	Quantity Generated	and Large Broken Concrete (see Note 1)	the Contract	other Projects	Disposed as Public Fill	Sand	Public Fill	Rock	Metals cardbo	cardboard packaging	oard (see Note	Chemical Waste		e.g. general refuse (see Note 3)
	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)		(in ,000m ³)		(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	(in ,000m ³)
Mar 2024	4.4367	0	0	4.4367	0	0	0	0	0	0	0	0	0	0.3640

Notes: (1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor: 1 full load of dumping truck being equivalent to $6.5m^3$ by volume. (4) Use the conversion factor: rock density = $2 T/m^3$.

5. CORAL

- 5.1 Coral Monitoring Requirements
- 5.1.1 To monitor the health condition of corals during different phases, corals located within areas likely to be affected by the Project, corals located at control sites (areas unlikely to be affected by the Project), the trans-located coral colonies as well as the tagged natural coral colonies at the recipient site were chosen, in order to identify any adverse indirect impact from the marine works. The size, percentage cover and health condition of corals (i.e. any sign of abnormal appearance, such as layer of mucus, bleaching, partial mortality etc.) at representative transects should be recorded during each monitoring.
- 5.2 Coral Monitoring Parameters, Time, Frequency
- 5.2.1 Rapid Ecological Assessment (REA) survey was conducted on 26 June 2018 at the suggested control site and indirect impact site within two weeks before commencement of the construction work which was 29 June 2018. 10 selected hard coral colonies with the similar species were tagged at both control and indirect impact sites. Following coral translocation in the recipient site R3, 16 coral colonies attached to rocks less than 50 cm in diameter were translocated and tagged, as well as 10 selected natural coral colonies, at the recipient site. One additional REA survey was conducted in December 2018 to further assess the seabed condition at Indirect Impact Site after Typhoon Mangkhut.
- 5.2.2 Tagged coral colonies at the suggested control site and indirect impact site are being monitored weekly for the first month and followed by monthly monitoring for two months. Quarterly monitoring will be carried out after the first three-month of monthly monitoring until the completion of marine works and bi-annual monitoring will be carried out after the completion of marine works. The selected Control Site is located at Yuen Kong Chau of Soko Islands about 7 km away from the project area. Tagged coral colonies at the proposed recipient site are being monitored quarterly for one year. The selected recipient site R3 is located at the opposite side of the Project area at about 2 km away. The detailed survey of the Control Site and Impact Site were conducted before the commencement of the Construction Phase.
- 5.2.3 Monitoring recorded the following parameters (using the same methodology adopted during the pre-translocation survey); the size, presence, health conditions (percentage of mortality/bleaching) and percentage of sediment of each tagged coral colony. The general environmental conditions including weather, sea, and tidal conditions of impact site, control site and recipient site were monitored.
- 5.2.4 **Table 5.1** summarizes the monitoring locations, time and frequency of the tagged coral colonies monitoring. The monitoring schedule is provided in **Appendix C**.

Monitoring Location	Monitoring Month/Year	Frequency	No. of Monitoring Survey		
	1 st Month	Weekly Survey	4		
	2 nd to 3 rd Months	Monthly Survey	2		
	4 th Month (postponed		al Colonies in Indirect		
	to 5 th month due to	Impact Site after Typhoon Mangkhut			
	diver accident in Shek	I J	ε		
	Kwu Chau in October				
	2018)				
	4 th Month (postponed	Re-tagging of Cora	al Colonies in Control		
	to 5 th month due to	Site after Typhoon N	Aangkhut		
	diver accident in Shek				
	Kwu Chau in October				
	2018 and further				
	postpone to 6 th month				
	due to adverse				
	weather)				
	5 th Month (postponed		1		
	to 6^{th} month due to	Monthly Survey			
	diver accident in Shek				
	Kwu Chau and further				
10 selected hard coral	postponed to 7 th				
colonies at control site / indirect impact site	month due to delay of				
muneet mipaet site	re-tagging activities at				
	both Indirect Impact				
	Site and Control Site) 7 th to 72 nd Months	Quarterly Survey	20		
	$(\text{postponed to } 8^{\text{th}} \text{ to })$	Quarterly Survey	20		
	69^{th} month due to				
	diver accident in Shek				
	Kwu Chau in October				
	2018)				
	72 nd to 76 th Months	Bi-annually	1		
	(The marine	Survey			
	construction work is	•			
	anticipated to be				
	completed by June				
	2024, the frequency of				
	monitoring will be				
	changed to bi-annual				
	with reference to the				
	Updated EM&A				
	Mannual (Rev.E))				
16 translocated hard					
coral colonies and 10	1 st Year	Quarterly Survey	1		
selected natural hard coral colonies at	1 I Car	Quarterly Survey	4		
recipient site R3					

 Table 5.1 Tagged Coral Monitoring Locations, Time and Frequency

5.3 Coral Monitoring Locations

5.3.1 Location of the ten tagged coral colonies at each of the proposed indirect impact site (re-tagging after typhoon Mangkhut), control site (baseline) and recipient site R3 (translocation) are shown in **Figure 5.1**, **Figure 5.2** and **Figure 5.3** respectively:




Figure 5.1 Tagged Natural Corals at Indirect Impact Site Near SKC for re-tagging after typhoon Mangkhut



Figure 5.2 Tagged Natural Corals at Control Site Near Yuen Kong Chau for retagging after typhoon Mangkhut



Figure 5.3 Tagged Translocation Corals at Recipient Site R3 near SKC

5.3.2 The GPS coordinates of the tagged coral colonies, retagged coral colonies and recipient site were shown in **Table 5.2**, **Table 5.3** and **Table 5.4** respectively.

Coral #	GPS Co	ordinates
1	N22°09'45.96"	E113°54'57.81"
2R	N22°11'29.12"	E113°59'09.01"
3	N22°09'45.81"	E113°54'57.78"
4	N22°09'45.70"	E113°54'57.95"
5R	N22°11'29.10"	E113°59'09.18"
6	N22°09'45.75"	E113°54'58.02"
7R	N22°11'29.17"	E113°59'08.86"
7	N22°09'45.65"	E113°54'57.94"
8	N22°09'45.53"	E113°54'57.90"
9	N22°09'46.23"	E113°54'54.70"
10R	N22°11'29.18"	E113°59'08.91"

 Table 5.2 Tagged Natural Corals during Baseline and Re-tagged Natural Corals after

 Typhoon Manghkut at Control Site near Yuen Long Chau

Notes:

i. The re-tagged corals were marked as ##**R**.

Table 5.3 Re-tagged Natural Corals after Typhoon Manghkut at Indirect Impact Site near SKC

Coral # ^{note i}	GPS	GPS Coordinates					
11R	N22°11'29.14"	E113°59'08.92"					
12R	N22°11'29.12"	E113°59'09.01"					
13R	N22°11'29.11"	E113°59'09.07"					
14R	N22°11'29.13"	E113°59'09.12"					
15R	N22°11'29.10"	E113°59'09.18"					
16R	N22°11'29.07"	E113°59'09.23"					
17R	N22°11'29.17"	E113°59'08.86"					
18R	N22°11'29.14"	E113°59'08.94"					
19R	N22°11'29.20"	E113°59'08.81"					
20R	N22°11'29.18"	E113°59'08.91"					

Notes:

i. The re-tagged corals were marked as ##**R**.

Table 5.4 GPS Coordinates of Recipient Site R3

Site	GPS Coordinates			
R3	N22°11'43.69" E113°28.99"			

5.4 Impact Monitoring Methodology

- 5.4.1 Health status of coral was assessed by the following criteria:
 - Hard coral: Percentage of surface area exhibiting partial mortality and blanched/bleached area of each coral colony and degree of sedimentation.
- 5.5 Action and Limit Levels
- 5.5.1 Monitoring result was reviewed and compared against the below Action Level and Limit Level (AL/LL) as set with the below **Table 5.5** and **Table 5.6**.

Parameter	Action Level	Limit Level
Mortality	a 15% increase in the percentage of partial mortality on the corals occurs at more than 20% of the	percentage of partial mortality on the corals occurs at more than 20% of the tagged indirect impact site coral colonies that is not recorded

Table 5.5 Action and Limit Levels for Construction Phase Coral Monitoring

Table 5.6 Action and Limit Levels for Post-Translocation Coral Monitoring

Parameter	Action Level	Limit Level
Mortality	Monitoring a 15% increase in the percentage of partial mortality on the corals occurs at more than 20% of the translocated coral colonies that is not recorded on the original corals in the	mortality on the corals occurs at more than 20% of the translocated coral colonies that is not recorded on the original

- 5.5.2 If exceedance was found during coral monitoring. The actions in accordance with the Event and Action Plan should be carried out according to **Appendix I.**
- 5.6 Monitoring Results and Observations
- 5.6.1 The 21st quarterly coral monitoring during construction phase at both Indirect Impact Site and Control Site was conducted on 27 March 2024 and the weather condition was summarized in **Table 5.7**.

Table 5.7 Weather Condition for the 21st Quarterly Coral Monitoring during Construction Phase at both Indirect Impact Site and Control Site

Date	Condition	Average Underwater Visibility		
27 March 2024	East wind force 4 to 5Sunny	- Less than 20 cm		

5.6.2 Ten (10) hard coral colonies were monitored at each Control site and Indirect Impact Site as suggested in the Construction Phase Monitoring Plan. The general health conditions (size, mortality, bleaching and sediment) were recorded and summarized in **Table 5.8** and **Table 5.9**. Photos of each coral colonies were taken during the monitoring activities shown in **Photo Plate 5.1** and **Photo Plate 5.2**.

Table 5.8 Sizes, Condition, Mortality, Bleaching and Sediment of 10 Natural Coral Colonies at Control Site during 21st Quarterly Coral Monitoring

Tag #	Species	Size (cm) – Max.	Condition	Mortali	ty (%)	Bleachi	ng (%)	Sedime	ent (%)
		Diameter		Baseline	27/03	Baseline	27/03	Baseline	27/03
1	Goniopora stutchburyi	25	Good	0	0	0	0	0	0
2R	Goniopora stutchburyi	10	Good	0	0	0	0	0	0
3	Psammocora superficialis	18	Good	0	0	0	0	0	0
4	Turbinaria peltata	13	Good	0	0	0	0	0	0
5R	Goniopora stutchburyi	18	Good	0	0	0	0	0	0
6	Cyphastrea serailia	43	Good	0	0	0	0	0	0
7R	<i>Coscinaraea</i> sp.	15	Good	0	0	0	0	0	0
8	Goniopora stutchburyi	21	Good	0	0	0	0	0	0
9	Goniopora stutchburyi	11	Good	0	0	0	0	0	0
10R	Goniopora stutchburyi	20	Good	0	0	0	0	0	0

Notes:

i. The re-tagged corals were marked as ##**R**.

Table 5.9 Sizes, Condition, Mortality, Bleaching and Sediment of 10 Natural Coral
Colonies at Indirect Impact Site during 21 st Quarterly Coral Monitoring

Tag #	Species	Size (cm) – Max.	Condition	Mortality (%)		Bleaching (%)		Sediment (%)	
		Diameter		Baseline	27/03	Baseline	27/03	Baseline	27/03
11R	Cyphastrea serailia	48	Good	0	0	0	0	0	0
12R	Favites chinensis	27	Good	0	0	0	0	0	0
13R	Turbinaria peltata	21	Good	0	0	0	0	0	0
14R	Favites chinensis	8	Good	0	0	0	0	0	0
15R	Goniopora stutchburyi	11	Good	0	0	0	0	0	0
16R	Psammocora superficialis	27	Good	0	0	0	0	0	0
17R	Favites chinensis	15	Good	0	0	0	0	0	0
18R	Psammocora superficialis	39	Good	0	0	0	0	0	0
19R	Psammocora superficialis	42	Good	0	0	0	0	0	0
20R	Psammocora superficialis	29	Good	0	0	0	0	0	0

Notes:

i. The re-tagged corals were marked as ##**R**.

Tag #	27 March 2024
#1	Goniopora stutchburyi
#2R	Goniopora stutchburyi
#3	Psammocora superficialis
#4	Turbinaria peltata

Photo Plate 5.1 Ten (10) Monitored Corals at Control Site

Tag #	27 March 2024
#5R	Goniopora stutchburyi
#6	Cyphastrea serailia
#7R	<i>Coscinaraea</i> sp.
#8	Goniopora stutchburyi



Notes:

i. The re-tagged corals were marked as ##**R**.

Tag #	27 March 2024		
#11R	<i>Cyphastrea serailia</i>		
#12R	Favites chinensis		
#13R	Turbinaria peltata		
#14R	Favites chinensis		

Photo Plate 5.2 Ten (10) Monitored Corals at Indirect Impact Site

Tag #	27 March 2024
#15R	Goniopora stutchburyi
#16R	Psammocora superficialis
#17R	Favites chinensis
#18R	Psammocora superficialis

Tag #	27 March 2024		
#19R	Fsammocora superficialis		
#20R	Psammocora superficialis		


Notes:

- i. The re-tagged corals were marked as ##**R**.
- 5.6.3 The coral re-tagging activities were carried out in the control site and indirect impact area on 23 November and 3 December 2018. Four and ten hard coral colonies were successfully re-tagged at both control and indirect impact sites respectively. Each re-tagged and remained coral colonies were photographed.
- 5.6.4 All tagged and re-tagged coral colonies showed good health condition during the 21st Quarterly Construction Phase Monitoring. There was no increased level of mortality, bleaching and sediment when compared with the baseline results.
- 5.6.5 No sediment, bleaching or increased mortality in the general condition of coral colonies were observed during the tenth construction phase monitoring period. No deterioration of the coral community was observed in the ecological monitoring results when compared with the baseline ecological monitoring results. There is no AL/LL exceedance during the monitoring period. Photos of each tagged corals colonies were taken and shown in **Photo Plates 5.1** and **Photo Plate 5.2**.

6. MARINE MAMMAL

6.1 Monitoring Requirements

- 6.1.1 The marine mammal monitoring programme would focus on Finless Porpoise, as the study area near Shek Kwu Chau has been identified as a hotspot for this species, while the Chinese White Dolphins rarely occurred there in the past.
- 6.1.2 The monitoring will verify the predicted impacts on marine mammals and examine whether the mitigation measures recommended in the EIA report have been effectively implemented to protect marine mammals from negative impacts from construction activities.
- 6.1.3 The Vessel-based Line-transect Survey, the Passive Acoustic Monitoring and the Land-based Theodolite Tracking will be conducted to provide systematic, quantitative measurements of occurrence, encounter rate, habitat use, movement and behavioural patterns of marine mammals within or near the Project Area during construction and operational phases.
- 6.1.4 The mammal monitoring works during construction consist of the following three survey methods:
 - Vessel-based Line-transect Survey to monitor the occurrence of Finless Porpoises (and Chinese White Dolphins) in the study area during construction works, by comparing with the findings of the pre-construction marine mammal monitoring;
 - Passive Acoustic Monitoring to study the usage of the Project Area and two control sites in South Lantau Waters by Finless Porpoise during construction works, in reference with the baseline findings of the pre-construction marine mammal monitoring; and
 - Land-based Theodolite Tracking to study the movement and behavioral pattern of Finless Porpoise within and around the Project Area during construction works.
- 6.1.5 The marine mammal observation works of Marine Mammal Exclusion Zone (MMEZ) and Marine Mammal Watching as two of the specific mitigation measures recommended in the approved EIA report shall be fully and properly implemented for the Project to minimize disturbance on Finless Porpoise during construction and operational phases.
- 6.2 Survey Methods
- 6.2.1 Vessel-based Line-transect Survey
- 6.2.1.1 For the vessel-based marine mammal surveys, the monitoring team adopted the standard line-transect method (Buckland et al. 2001) as same as that adopted during the EIA study and pre-construction phase monitoring to allow fair comparison of marine mammal monitoring results.
- 6.2.1.2 Eight transect lines are set at Southeast Lantau survey area, including Shek Kwu Chau, waters between Shek Kwu Chau and the Soko Islands, inshore waters of Lantau Island (e.g. Pui O Wan) as well as southwest corner of Cheung Chau as shown in **Figure 6.1** below:



6.2.1.3 The surveys should cover all 4 seasons in order to take natural fluctuation and seasonal variations into account for data analysis of distribution, encounter rate, density and habitat use of both porpoises and dolphins (if any). In comparison to the baseline monitoring results, results from the analysed construction phase monitoring data would allow the detection of any changes of their usage of habitat, in response to the scheduled construction works. The monitoring surveys shall be conducted throughout the construction phase involving marine construction work with the frequency shown in **Table 6.1** below:

Table 6.1 Vessel-based Line-transect Survey Frequence

Season	Months	Frequency
Peak Season	December, January, February,	Twice per month
	March, April & May	
Non-peak Season	June, July, August, September,	Once per month
	October & November	

6.2.1.4 For each vessel survey, a 15-m inboard vessel with an open upper deck (about 4.5 m above water surface) would be used to make observations from the flying bridge area. Two experienced marine mammal observers (a data recorder and a primary observer) would make up the on-effort survey team, and the survey vessel would transit different transect lines at a constant speed of 13-15 km per hour. The data recorder shall search with unaided eyes and fill out the datasheets, while the primary observer shall search for dolphins and porpoises continuously through 7 x 50 marine binoculars. Both observers shall search the sea ahead of the vessel, between 270° and 90° (in relation to the bow, which is defined as 0°). Two additional experienced observers shall be available on the boat to work in shift (i.e. rotate every 30 minutes) in order to minimize fatigue of the survey team members. All observers shall be

experienced in small cetacean survey techniques and identifying local cetacean species with extensive training by marine mammal specialist of the ET.


- 6.2.1.5 During on-effort survey periods, the survey team shall record effort data including time, position (latitude and longitude), weather conditions (Beaufort sea state and visibility), and distance travelled in each series (a continuous period of search effort) with the assistance of a handheld GPS (Garmin eTrex Legend). Data including time, position and vessel speed would also be automatically and continuously logged by handheld GPS throughout the entire survey for subsequent review.
- 6.2.1.6 When porpoises or dolphins are sighted, the survey team shall end the survey effort, and immediately record the initial sighting distance and angle of the porpoise or dolphin group from the survey vessel, as well as the sighting time and position. Then the research vessel shall be diverted from its course to approach the animals for species identification, group size estimation, assessment of group composition, behavioural observations, and collection of identification photos (feasible only for Chinese White Dolphin). The perpendicular distance (PSD) of the porpoise or dolphin group to the transect line would then be calculated from the initial sighting distance and angle, which shall be used in the line-transect analysis for density and abundance estimation.
- 6.2.1.7 The line-transect survey data shall be integrated with a Geographic Information System (GIS) to visualize and interpret different spatial and temporal patterns of porpoise and dolphin distribution using their sighting positions collected from vessel surveys. Location data of porpoise and dolphin groups would be plotted on map layers of Hong Kong using a desktop GIS (e.g. ArcView© 3.1) to examine their distribution patterns in details. The encounter rate could be used as an indicator to determine areas or time periods of importance to porpoises within the study area. For encounter rate analysis of finless porpoises, only survey data collected under Beaufort 2 or below condition would be used for encounter rate analysis.
- 6.2.1.8 To take into account of the variations of survey effort across different sections within survey area, the quantitative grid analysis of habitat use would be conducted to examine finless porpoise usage among 1-km² grids within the Southeast Lantau survey area. For the grid analysis, SPSE (sighting density) and DPSE (porpoise density) values would be deduced for evaluation on level of porpoise usage. First, positions of on-effort porpoise sightings from the study period are plotted onto 68 grids (1 km x 1 km each) within the survey area. Sighting density grids and porpoise density grids shall then be normalized with the amount of survey effort conducted within each grid. The total amount of survey effort spent on each grid shall be calculated by examining the survey coverage on each line-transect survey to determine how many times the grid had been surveyed during study period. With the amount of survey effort calculated for each grid, the sighting density and porpoise density of each grid shall be further normalized (i.e. divided by the unit of survey effort).
- 6.2.1.9 The newly-derived unit for sighting density was termed SPSE, representing the number of on-effort sightings per 100 units of survey effort. In addition, the derived unit for actual porpoise density was termed DPSE, representing the number of dolphins/porpoise per 100 units of survey effort. Among the 1-km² grids that were partially covered by land, the percentage of sea area was calculated using GIS tools, and their SPSE and DPSE values were adjusted accordingly. The following formulae shall be used to estimate SPSE and DPSE in each 1-km² grid within the study area:

$$SPSE = ((S / E) x 100) / SA\%$$
$$DPSE = ((D / E) x 100) / SA\%$$

where S = total number of on-effort sightings D = total number of dolphins/porpoises from on-effort sightings E = total number of units of survey effortSA% = percentage of sea area

6.2.2 Passive Acoustic Monitoring (PAM)

The PAM aims to study the usage of an area by Finless Porpoise by using an array of automated static porpoise detectors (e.g. C-POD) which would be deployed at different locations to detect the unique ultra-high frequency sounds produced by Finless Porpoise. During the construction period, the PAM survey will be conducted including placement of two passive porpoise detectors outside the Project Area as control site (i.e. within Pui O Wan and to the south of Tai A Chau) and one porpoise detector within the Project Area (i.e. near Shek Kwu Chau) as shown in **Figure 6.2** below.



Note*: The alternative PAM device adjacent to the Project site was deployed from 5 Mar to 11 Apr 2019, which contained a full 37 days acoustic monitoring data set. After the confirmation of loss of the original PAM within the Project site, this data set was proposed to replace that of the original one, as consulted with AFCD accordingly.

Figure 6.2 Locations of Passive Acoustic Monitoring

6.2.3 These three detectors will be deployed on-site to carry out 24-hours monitoring for a period listed as **Table 6.2** below during the construction phase.

Table 6.2 PAM Deployment Period

Season	Months	Deployment Period
Peak Season	December, January, February,	At least 30 days during the peak
	March, April or May	months of porpoise occurrence
		in South Lantau waters

- 6.2.3.1 The automated static porpoise detectors shall detect the presence and number of finless porpoise and Chinese White Dolphins respectively over the deployment period, with the false signal such as boat sonar and sediment transport noise distinguished and filtered out. The detectors shall be deployed and retrieved by professional dive team on the seabed of the three selected location shown in Figure 6.2. During each deployment, the C-POD unit serial numbers as well as the time and date of deployments shall be recorded. Information including the GPS positions and water depth at each of the deployment locations shall also be obtained.
- 6.2.3.2 The diel patterns (i.e. 24-hour activity pattern) of finless porpoise occurrence among the three sites at Shek Kwu Chau, Tai A Chau and Pui O Wan shall be analyzed. Peaks and troughs of finless porpoise occurrence per hour of day would be identified and compared with the results obtained from pre-construction monitoring.
- 6.2.4 Land-based Theodolite Tracking
- 6.2.4.1 The Land-based Theodolite Tracking study would use the same station as in the AFCD monitoring study (same as the baseline monitoring location), which is situated at the southwest side of Shek Kwu Chau (GPS position: 22°11.47' N and 113°59.33' E) as shown in below **Figure 6.3**. The station was selected based on its height above sea level (at least 20 metres), close proximity to shore, and relatively unobstructed views of the entire Project Area to the southwest of Shek Kwu Chau. The height of the Shek Kwu Chau Station established by the HKCRP team is 74.6 m high at mean low water, and only a few hundred metres to the IWMF reclamation site, which is ideal for the purpose for the present behavioural and movement monitoring of finless porpoises as well during construction phase considering there as an un-obstructed vantage point at a height above the Project Site.




Figure 6.3 Locations of Land-based Theodolite Tracking

During the construction phase, Land-based Theodolite Tracking will be carried out for approximately six hours of tracking for each day of field work for a period listed as **Table 6.3** below, preferably at the initial stage of the construction period (i.e. December 2018 to May 2019).

Table (6.3 I	and-based	Theodo	lite Tra	cking	Survey	Period
Labic	0.5 L	anu-bascu	Incouo	nu 11a	ching	Survey	I UIIUU

Season	Months	Survey Period	
Peak Season	December, January, February,	30 days during the peak months	
	March, April or May	of porpoise occurrence in South	
		Lantau waters	

- 6.2.4.2 The monitoring period for land-based theodolite tracking will be proposed to be overlapped with the PAM. The monitoring team consists of one experienced theodolite operator and at least two field observers for assistance. To conduct theodolite tracking, the observers will search systematically for Finless Porpoise using the unaided eye and 7 x 50 handheld binoculars on each survey day throughout the study area. When an individual or group of porpoises is located, a theodolite tracking session will be initiated and focal follow methods will be used to track the porpoise(s). Behavioural state data (i.e. resting, milling, travelling, feeding and socializing) shall also be recorded every 5 minutes for the focal individual or group. Positions of porpoises and boats shall be measured using a digital theodolite connected to a laptop computer. This tracking survey was conducted during the peak season between December 2018 and May 2019 for 30 surveys spanning across 15-16 weeks during the peak season to provide good temporal coverage during the initial stage of the construction period.
- 6.3 Specific Mitigation Measures
- 6.3.1 Monitored exclusion zones
- 6.3.1.1 A MMEZ with 250 m distance from silt curtain shall be established during the above situation. If 3 or more construction vessels are required with MMO's duty and operating in close proximity, for the purpose of avoiding accidental entrance to the works area by Marine Mammal, a cluster MMEZ plan will be implemented to form a MMEZ with 250 m distance from the boundary of a work area as indicated in Figure 1 for reference. A team of MMO (i.e. at least two MMOs per day/night shift teams) would be arranged at the out-lying construction vessels to form the cluster MMEZ. The MMEZ serves as a monitoring approach to provide appropriate and immediate actions once finless porpoise or Chinese White Dolphin is sighted within the MMEZ. All MMEZ will be monitored by competent Marine Mammal Observers (MMOs) to be provided by the Environmental Team for the IWMF and trained by the Marine Mammal Monitoring Specialist of the ET who is independent from KSZHJV. The marine mammal observer(s) shall be independent of the construction contractor and shall form part of the Environmental Team and have the power to call-off construction activities.
- 6.3.1.2 According to the Condition 2.25 of the FEP, MMEZ should be implemented during the installation/re-installation/relocation process of floating type silt curtains in order to avoid the accidental entrance and entrapment of marine mammals within the silt curtains. Also, marine construction works expected to produce underwater acoustic disturbance as per Condition 2.27 of the FEP, especially within December and May, would require the implementation of MMEZ, which currently all those specific construction activities have been replaced by less acoustically disturbing construction methods such as Deep Cement Mixing (DCM) and Precast Concrete

Blocks Installation as discussed in Section 5.3 of the Detailed Monitoring Programme on Finless Porpoise, however, MMEZ would also be implemented for precautionary purpose for DCM works.

6.3.1.3 A MMEZ with 250 m distance from the boundary of a work area shall be established during the above situation. A typical MMEZ is indicated in **Figure 6.4** for reference. The MMEZ serves as a monitoring approach to provide appropriate and immediate actions once finless porpoise or Chinese White Dolphin is sighted within the MMEZ. All MMEZ will be monitored by competent Marine Mammal Observers (MMOs) to be provided by the Environmental Team (ET) for the IWMF and trained by the Marine Mammal Monitoring Specialist of the ET who is independent from KSZHJV.




Figure 6.4 Illustration of Typical MMEZ

- 6.3.1.4 Prior to the commencement of construction activity, our MMOs shall ensure the boundary of a marine work area and setting up of the MMEZ for the work area and get access to the monitoring location on a barge or a lookout point where there is no obstructed views for monitoring the MMEZ during the construction activity. The MMEZ shall be scanned thoroughly by a MMO for any presence of marine mammal e.g. finless porpoise for an initial period of 30 minutes. Construction activity shall only be commenced after the MMO has confirmed that the MMEZ is clear of the marine mammal for the initial period of 30 minutes. The MMO shall then inform the construction superintendent through mobile phone or handheld transceivers to certify the commencement of construction activity. The MMEZ monitoring shall be carried on throughout the period for all active construction activities requiring implementation of MMEZ.
- 6.3.1.5 When any mammal marine, e.g. Finless Porpoise, is detected by the MMO within the MMEZ during construction, the MMO shall inform the construction superintendent immediately through mobile phone or handheld transceivers to cease construction activity within the MMEZ. Construction activity shall not be recommenced until the MMO confirms that the MMEZ is continuously clear of marine mammal for a period of 30 minutes. The MMO shall then inform the construction superintendent through mobile phone or handheld transceivers to certify the re-commencement of construction activity.
- 6.3.1.6 As there could be a number of Contractors working at the same time within a work area for the IWMF project, a full contact list of MMEZ monitoring team members of the ET and the relevant responsible construction superintendents of the Contractor at the site shall be prepared, updated regularly and circulated to all parties involved in the MMEZ monitoring. With a full contact list, our MMOs shall be able to find out the contacts of corresponding persons in case of marine mammal sighting within and near the MMEZ or emergent occurrence of any unpredictable impact on marine mammal.
- 6.3.1.7 If a marine mammal is still observed in close vicinity but outside the MMEZ, the MMO shall inform the construction superintendent about the presence of marine mammal. The MMO shall remain in position and closely observe the movement of the marine mammal as well as searching for the appearance of any other marine mammal within the MMEZ. No matter the marine mammal is observed within or in close vicinity but outside the MMEZ, the construction superintendent or relevant persons shall inform all vessel captains involved in construction activities around the MMEZ to pay special attention of the presence of the marine mammal in order to reduce chance of collision with them. In case of injury or live-stranded marine mammal being found within the MMEZ, the marine mammal observer shall immediately inform the construction superintendent to suspend construction activities within the works area and contact AFCD through "1823" marine mammal stranding hotline.
- 6.3.2 Marine mammal watching plan
- 6.3.2.1 Upon the completion of silt curtain installation/re-installation/relocation, the marine works would be conducted within an enclosed environment within the silt curtain. Subsequently, Visual Inspection of the Waters Surrounded by Silt Curtains (Section 2.1, MMWP) and Regular Inspection of Deployed Silt Curtain (Section 2.2, MMWP) inspection under Marine Mammal Watching Plan would be implemented (where applicable, Marine Mammal Exclusion Zone shall be conducted at the meantime).

- 6.3.2.2 Before commencement of dredging/sand blanket laying work at each designated area, a trained MMO shall check whether position frame silt curtains are ready, well prepared and operated without any obvious damage. Also, the MMO shall confirm the presence of the relevant frontline staff of the main contractor or its sub-contractors and engineers on board to ensure the effective communication, coordination and implementation of the response plan in relation to any incidents involving marine mammals within the waters surrounded by the position frame type silt curtains and the work areas. Also, there are lookout points at an elevated level on each barge, clear and safe access at the edges of the derrick lighter/ flag-top barge for inspection during dredging/sand blanket laying works, provision of sufficient lighting is required if working at night.
- 6.3.2.3 During the operation, the inspection will be conducted daily. The MMO will walk along the edge of derrick lighter (DL) and flag-top barge (FB) along the position frame silt curtain or proper location without obstacles where appropriate to inspect the position frame silt curtains are maintained in the correct positions with no obvious defects / entanglement and there is no observable muddy water passing through the position frame silt curtain system. Any floating refuse trapped by the silt curtain shall be removed as part of the regular inspection. For night inspection, spotlight will be used to provide sufficient brightness to assist the inspection in dark condition.
- For the re-deployment of the localized silt curtains (frame-type, cage-type or 6.3.2.4 enclosed floating-type silt curtains), MMO will conduct visual inspection to confirm that there is no presence of marine mammal within the localized silt curtains (frametype, cage-type or enclosed floating-type silt curtains). Visual inspection will be conducted every hour by MMO for confirming that there is no marine mammal observed in the surrounding area of the deployed silt curtain during re-deployment of localized silt curtains (frame-type, cage-type or enclosed floating-type silt curtains). The duration will be subject to various conditions, e.g. weather or angle of observation. The works can only commence after confirming that the surrounding waters of the localized silt curtains do not contain any marine mammal. Thereafter, frontline staff, i.e. foremen, site agent, superintendents and engineers will assist our MMO in implementing the plan from the active work fronts within the waters surrounded by the silt curtains throughout the work period. The MMO will conduct regular check to observe the presence of any marine mammal around the localized silt curtain or being trapped by the localized silt curtain daily. The MMOs will also check if the localized silt curtains are in correct positions.
- 6.3.2.5 The MMO shall fill up our Marine Mammal Sighting Record Sheet. After inspection, those records should be kept properly and submitted to the project team. In case there is any marine mammal being found, the MMO should carry out the response actions and communicate with relevant parties to stop and then resume work after the discovered marine mammal leaves. After lifting up and mobilization of silt curtain, the MMO will repeat the procedures of regular and visual inspection until the end of the construction works.
- 6.3.2.6 Each lookout point will have an unobstructed view to waters around the DL and FB. The MMO will move around the DL and FB to establish a clear and unobstructed view as much as they can without compromising the safety concern. When appropriate, the lookout point can be replaced by a proper location if unobstructed view can be assured.

- 6.3.2.7 Installation of caisson No.19 was completed on 18 March 2021, which the reclamation area had been totally enclosed by permanent structure. Floating type silt curtain at marine access was removed on 18 March 2021. No enclosed area shall be formed by deployment of silt curtain for the remaining works programme.
- 6.4 Results and Observations
- 6.4.1 Vessel-based Line-transect Survey
- 6.4.1.1 As confirmed with Contractor and Project Supervising Officer, no marine construction work will be carried out from March to December 2023 tentatively. An updated EM&A arrangement to propose the temporary suspension of line transect monitoring from March to December 2023 was submitted to EPD on 21 March 2023 and EPD had no comment on the updated EM&A arrangement on 29 March 2023. The line transect monitoring was then temporarily suspended from 30 March 2023 onward.
- 6.4.2 PAM and Land-based Theodolite Tracking
- 6.4.2.1 30 days of PAM surveys were started on 1 May 2019 and completed in the end of May 2019. Multiple PAM systems were deployed at three sites. The PAM system located at the IWMF was lost, however, an alternative data set had been identified. The PAM systems at the two control sites Tai A Chau and Pui O were recovered on 3 August 2019. A summary of marine mammal detections showed that porpoise were recorded every day of deployment at each site, but at varying frequencies. The detailed theodolite result was presented in 17th Monthly EM&A report (November 2019) while detailed PAM result was presented in 18th Monthly EM&A report (December 2019).
- For the baseline study, the Detection Positive Minutes (DPM) for each site was 6.4.2.2 11,160 (Shek Kwu Chau), 16,089 (Tai A Chau) and 3645 (Pui O Wan), totalling 30,894 DPM across all three sites, compared to DPMs of 4740 (Shek Kwu Chau), 7725 (Tai A Chau) and 23,986 (Pui O Wan), totalling 36,451 DPM, for the impact phase study. As the impact phase study was longer than the baseline study, it is not appropriate to directly compare total counts of DPM. However, the DPM rate (the average number of detections per day) for each site can be more directly compared. During the baseline study, Shek Kwu Chau averaged 338.2 DPM per day compared with 124.8 DPM per day during the impact phase study. This showed a decrease in the daily average of porpoise detection at Shek Kwu Chau. During the baseline study, Tai A Chau averaged 487.6 DPM per day compared with 179.7 DPM per day, during the impact phase study. This showed a decrease in the daily average of porpoise detection at Tai A Chau. During the baseline study, Pui O Wan averaged 98.5 DPM per day compared with 557.8 DPM per day during the impact phase study. This showed a significant increase in the daily average of porpoise detections at Pui O Wan.
- 6.4.2.3 Overall, the PAM study showed that porpoise continue to consistently utilise the Shek Kwu Chau habitat immediately adjacent to the IWMF construction activities, although to a lesser degree than that prior to construction activities. In addition, the Pui O Wan site, which is 2.5 km away from the IWMF construction area, was also consistently utilised during the impact phase PAM study. A continued assessment of fine scale habitat use, particularly through PAM which yielded large quantities of data, would allow a more comprehensive assessment of the EIA predictions.

- 6.4.2.4 Theodolite surveys were completed in May 2019. In total, 34 days of theodolite tracking were completed between February and May 2019, comprising 167 hours and 49 minutes of observation. No Chinese white dolphin was observed and only one finless was recorded. The finless porpoise encounter rate was calculated as 0.006 finless porpoise per hour, in all weather conditions.
- 6.4.2.5 A total of 2620 vessels of ten different types were observed and tracked within or in the proximity of the IWMF construction site. These comprised fishing boats (236), speed boats (29), container boats (155), government boats (22), high speed ferries (53), others (13) and IWMF-Related construction platforms (974), tug boats (240), transportation boats (363), construction boats (531) and approximately 8 buoys were present marking the site boundary.
- 6.4.2.6 The baseline theodolite tracking was conducted immediately prior to and during the site preparation activities of the site. The baseline data records a decrease in porpoise sightings as site preparation activities commenced and notes that the decrease was most likely due to the onset of site preparation activities. The impact theodolite tracking conducted for this study records a marked increase in the number of Project related vessels and platforms and, in agreement with baseline conclusions, shows a concomitant decrease in finless porpoise sightings.
- 6.4.3 Specific Mitigation Measures
- 6.4.3.1 Trainings for the MMO were provided by the ET prior to the monitoring of the Marine Mammal Exclusion Zone (MMEZ) for installation/ re-installation/ relocation process of silt curtains, with a cumulative total of 98 individuals being trained and the training records kept by the ET.

7. WHITE-BELLIED SEA EAGLE

- 7.1 Monitoring Requirement
- 7.1.1 On Shek Kwu Chau Island, a nest of WBSE is located about 60 m above ground within a hillside shrubland habitat, 130 m in-land from shore, about 550 m away from the proposed reclaimed land, with no human access. 3 phases monitoring programme will be comprised of pre-construction phase, construction phase and operation phase.
- 7.1.2 The Pre-Construction WBSE monitoring was started on 30 January 2018 and the location of WBSE nest was confirmed on 21 February 2018 and it is located at the western part of SKC Island (**Figure 7.1**). Two adults and two chicks were also recorded on 5 March 2018 survey till the end of the Pre-construction monitoring on 15 May 2018. Construction Phase monitoring were carried out followed by the commencement of the Construction Phase on 28 June 2018.
- 7.2 WBSE Monitoring Parameters, Time, Frequency
- 7.2.1 The objective of the construction phase monitoring should be to verify the utilisation of the area by WBSE, their responses to construction disturbance, as well as the effectiveness of the proposed mitigation measures. Throughout the construction phase, field surveys should be conducted twice per month during their core breeding season (from December to May), and once per month outside their core breeding season (from June to November). The monitoring frequency should be increased to weekly during the incubation period of each year. In order to confirm their foraging ground near the construction site, it is necessary to conduct daily monitoring during the first week of nestling period in each year.
- 7.2.2 Since the location of the WBSE nest was located at the southwest of SKC within the hillside shrubland, it is impossible to observe the eggs during incubation period. Therefore, monitoring with increased frequency during incubation period will be continued until chick was seen in the nest. Daily monitoring of 7-day consecutive monitoring will be carried out once any chick is recorded during the monitoring day. The monitoring schedule during the reporting period is provided in **Appendix C**.
- 7.3 Monitoring Location
- 7.3.1 Since there are no suitable land footings along the coast of SKC, only boat surveys were conducted. On Shek Kwu Chau Island, a nest of WBSE is located about 60 m above ground within a hillside shrubland habitat, 130 m in-land from shore, about 550 m away from the proposed reclaimed land, with no human access.
- 7.4 Monitoring Methodology
- 7.4.1 Information to be collected included feeding, perching/roosting, preening, soaring, flying, nesting and territorial guarding and the time spent on each activity. The responses and reactions to any disturbance to the WBSEs were also recorded and examined in conjunction with the construction noise and/or other events in the vicinity. Other disturbances such as weather condition, or invasion by other fauna species were also recorded.
- 7.4.2 Binocular, scope, camera, lens and GPS device used are summarized as **Table 7.1** below:

Equipment	Quantity
Swarovski EL 8.5 x 42 Binocular	1
Swarovski EL Range 8 x 42 Binocular	1
Swarovski ATX 25-60 x 85 Spotting Scope	1
Canon 1Dx Mark II Camera	1
Canon EF300mm F2.8 Lens with Canon 2x Teleconverter	1
Canon PowerShot G7X Camera	1
Garmin GPSMAP 64S	1

Table 7.1 List of Equipment Used during Construction Phase Monitoring


- 7.4.3 If event such as absence of White-bellied Sea Eagle during a whole day of monitoring was found during WBSE monitoring, the actions in accordance with the Event and Action Plan should be carried out according to **Appendix J.**
- 7.5 Results and Observations
- 7.5.1 The weekly monitoring for incubation period during the construction phase monitoring was conducted on 7, 14, 21 and 27 March 2024 to verify the utilization of the area by WBSE, their responses to construction disturbance, as well as the effectiveness of the proposed mitigation measures. Since there is no landing point long the western part of SKC, boat survey were used for the monitoring survey. The WBSE, monitoring survey was carried out in the morning. The weather condition of monitoring survey was shown in **Table 7.2**.

 Table 7.2 Weather Conditions during the WBSE Monitoring

Date	Condition	Temperature (°C)
7 March 2024	Northeast wind force 4 to 5Sunny Day	22
14 March 2024	North wind force 4Sunny Day	20
21 March 2024	East wind force 4 to 5Sunny Day	24
27 March 2024	Northeast wind force 3 to 4Sunny Day	26

- 7.5.2 During the whole monitoring survey period, the two adult WBSEs were recorded on 7, 14, 21 and 27 March 2024 and having incubation until 21 March 2024 in the nest. No incubation activity nor chick was recorded during the monitoring survey on 27 March 2024. No abnormal behaviors of the adults were recorded.
- 7.5.3 The juvenile recorded in 2022 and 2023 has not been observed since monitoring event in September 2022 and September 2023 respectively, it is suggested that the juvenile left the nest at SKC and nesting in other area outside our monitoring boundary.
- 7.5.4 All construction works during the monitoring period did not show any effect to the WBSE.

- 7.5.5 Any disturbances from anthropogenic activities on the island were not recorded during the monitoring survey. However, there were fishing boats moving close the shore were recorded. Since the nesting tree is about 160m away from the shore and it is not accessible, fishing boat activities didn't show any direct disturbance to the WBSE nest. No invasion of other faun species was recorded as well.
- 7.5.6 There was no sign of using the construction site as a foraging ground.
- 7.5.7 No incubation activity nor chick was observed during the monitoring event on 27 March 2024. Thus, the monitoring frequency will return to twice per month in April 2024.





7.5.8 Photo record of WBSE from the survey in this reporting month is shown below:

No Adult WBSE was recorded inside the nest on 27 March 2024

8. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

8.1 The Environmental Complaint Handling Procedure is shown in **Figure 8.1**.




Figure 8.1 Environmental Complaint Handling Procedures

- 8.2 No exceedance of the Action and Limit Levels of the regular WBSE monitoring and noise monitoring was recorded during the reporting period as shown in **Appendix K**.
- 8.3 No environmental complaint was received in the reporting period.
- 8.4 No notification of summons and prosecution was received in the reporting period.
- 8.5 Statistics on complaints, notifications of summons and successful prosecutions are summarized in **Appendix L**.

9. EM&A SITE INSPECTION

9.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 5, 12, 19 and 26 March 2024 at the site portions listed in **Table 9.1** below.

Date	Inspected Site Portion	Time
5 March 2024	Portion 1, 1A & 1B (near SKC)	10:15 AM – 11:20 AM
12 March 2024	Portion 1, 1A & 1B (near SKC)	10:15 AM – 11:20 AM
19 March 2024	Portion 1, 1A & 1B (near SKC)	10:15 AM – 11:30 AM
26 March 2024	Portion 1, 1A & 1B (near SKC)	10:15 AM - 11:20 AM

- 9.2 One joint site inspection with IEC was carried out on 19 March 2024.
- 9.3 Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections of the reporting period are summarized in **Table 9.2**.

Table 9.2 Site Observations

Date	Environmental Observations	Follow-up Status		
	Observation(s) and Recommendation(s)			
5 March 2024 (Site inspection)	1. Near process building, general waste should be sorted from C&D waste and stored separately.	1. Near process building, general waste had been sorted from C&D waste and stored separately.		
	2. At vertical seawall, general waste should be stored inside enclosed rubbish bin.	2. At vertical seawall, general waste had been stored inside enclosed rubbish bin.		
	Observation(s) and Recommendation(s)			
12 March 2024 (Site inspection)	1. Near chimney work area, empty chemical containers should be stored at designated place for recycling or disposal.	1. Near chimney work area, empty chemical containers had been stored at designated place for recycling or disposal.		
	Observation(s) and Recommendation(s)			
19 March 2024 (Site inspection)	 No NRMM label was shown on roller VR18 and generator at bunker 1. 	 NRMM labels had been shown on roller VR18 and generator at bunker 1. 		
	Observation(s) and Recommendation(s)			
	1. At WT&MT Plant area, C&D waste should be removed regularly.	1. At WT&MT Plant area, C&D waste had been removed regularly.		
26 March 2024 (Site inspection)	2. At vertical seawall, general waste should be sorted from C&D waste.	2. At vertical seawall, general waste had been sorted from C&D waste and removed regularly.		
	3. At concrete batching barge, wastewater should be treated before	3. At concrete batching barge, the opening had been sealed		

Date	Environmental Observations	Follow-up Status			
	discharge.	immediately to prevent the leakage of wastewater.			

- 9.4 The Contractor had rectified all the observations identified during environmental site inspections in the reporting period.
- 9.5 According to the EIA Study Report, Environmental Permit, contract documents and Updated EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix B**.

10. FUTURE KEY ISSUES

- 10.1 Works to be undertaken in the next reporting month are:
 - Reclamation Area:
 - Pile cap construction
 - Structural steel work
 - Superstructure construction
 - Seawall Portion:
 - Caisson extension works, from +3mPD to +6mPD, at Seawall A and B
 - Construction of wave wall along the vertical seawall
- 10.2 Potential environmental impacts arising from the above construction activities are mainly associated with construction noise, waste management and ecology.
- 10.3 The key environmental mitigation measures for the Project in the coming reporting period expected to be associated with the construction activities include:
 - Reduction of noise from equipment and machinery on-site;
 - Sorting, recycling, storage and disposal of general refuse and construction waste;
 - Management of chemicals and avoidance of oil spillage on-site, especially under heavy rains and adverse weather;
 - Dust control of exposed soil surface and stockpile of dusty material at reclaimed area;
 - Dust suppression measures for exposed earth surface and stockpile of dusty material; and
 - Site runoff control measure during construction works.
- 10.4 The tentative schedule of regular construction noise and ecology monitoring in the next reporting period is presented in **Appendix M**. The regular construction noise and ecology monitoring will be conducted at the same monitoring locations in the next reporting period.

11. CONCLUSION AND RECOMMENDATIONS

- 11.1 This 69th monthly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 March to 31 March 2024, in accordance with the Updated EM&A Manual and the requirement under EP-429/2012/A and FEP-01/429/2012/A.
- 11.2 Construction noise, construction waste, WBSE monitoring and coral monitoring were carried out in the reporting period. No project-related exceedance of the Action and Limit Level was recorded from 1 March to 31 March 2024.
- 11.3 Weekly environmental site inspections were conducted during the reporting period. Environmental deficiencies were observed during site inspection and were rectified.
- 11.4 According to the environmental site inspections performed in the reporting month, the Contractor was reminded to pay attention on proper handling of wastewater, proper storage of chemicals, proper storage of general waste and proper storing between general waste and C&D waste to maintain site tidiness.
- 11.5 No environmental complaint was received in the reporting period.
- 11.6 No notification of summon or prosecution was received since commencement of the Contract.
- 11.7 The ET will keep track of the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A Master Programme

KEPPEL SUGH	を対一派 筆順 登 公 将 https://www.stationality.com/ Article/Withing Moreco		Domoi-i-	۵۰۰۰۰۰ منابع ۸	Current Charl	Current Fin'	l ata Cii	Lato Firi-h	Total M75 Domotic	/	Integrated Waste Manage
/ ID	Adivity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finisi	n Late Start	Late Finish	Total M75 Remarks Float	Feb 75	Mar 76
<u> </u>	r Design and Construction Works WP6I-M75 - 3-Month	2356	436			09-May-25					
Key Dates		29	29		29-Feb-24		30-Oct-23		-58		
Planned Comple 01-1030(5a)	Grid Connection Agreement (GCA)	29	29		29-Feb-24	28-Mar-24 29-Feb-24*	30-Oct-23	30-Jan-24 30-Oct-23	-58 -121		Grid Connection Agreement (GCA)
01-1030(38)	Completion of Civil Provision for Transmission	0	0			28-Mar-24		30-Jan-24	-58		
ontract Prelimi	inaries	273	60		01-Jul-23 A	28-Apr-24	05-Oct-23	01-Jan-24	-118		
Establishment o	of Environmental Monitoring Stations	273	60		01-Jul-23 A	28-Apr-24	05-Oct-23	01-Jan-24	-118		
02-1030	Establishment of Air Quality Monitoring Station at Portion 3 (12m Prior to T&C)	60	60		29-Feb-24	28-Apr-24	03-Nov-23		-118		
02-1050 icense/Permit /	Establishment of Air Quality Monitoring Station at Portion 5 (12m Prior to T&C)	90 634	26 240		01-Jul-23 A	25-Mar-24 25-Oct-24	05-Oct-23	30-Oct-23 11-May-25	-147 198		
	for Construction	394	24			23-Mar-24	· · · ·				
03-1370(5a)	EPD Discharge License for System Commissioning	0	0		29-Feb-24		18-Jan-25		324		EPD Discharge License for System
03-1370_1(M34)	Landscape and Visual Plan	180	24	86.67%	24-Dec-22 A	23-Mar-24	18-Apr-25	11-May-25	414		
G Licence		210	210		30-Mar-24	25-Oct-24	29-Jan-24		-50		
	el Oil Storage (Cat 5)	210	210		30-Mar-24	25-Oct-24	09-Feb-24		-50		
03-1400 03-1410	General Building Plans and FSI Provision Design Submission to FSD (Cat 5) DGD and VD Review and Approval of Submission	30 180	30 180		30-Mar-24 29-Apr-24	28-Apr-24 25-Oct-24	09-Feb-24 10-Mar-24	09-Mar-24 05-Sep-24	-50		
Chemical Store		201	201		30-Mar-24	16-Oct-24	29-Jan-24		-61		
03-1480	Plans and FSI Provision Design Submission to FSD	21	21	0%	30-Mar-24	19-Apr-24	29-Jan-24	18-Feb-24	-61		
03-1490	DGD and VD Review and Approval of Submission	180	180		20-Apr-24	16-Oct-24	19-Feb-24	5	-61		
	stallations (FSI) Certificate	68	68		29-Mar-24	05-Jun-24	28-Jan-24		119		
O3-1555-1(5a)	Installations Certificate Inspection Approval of General Building Plans and FSI Provision Design Submission	0	0		29-Mar-24	29-Mar-24 29-Mar-24	28-Jan-24	28-Jan-24 28-Jan-24	-61 -61		
	approvation General Building Plans and FSI Provision Design Submission stallations Certificate Inspection for IWMF Sub-Station	56	56		11-Apr-24	05-Jun-24	08-Aug-24		-01		
03-3880	Completion of FSI Installations for IWMF Sub-Station	0	0			08-May-24		04-Sep-24	119		
03-3890	Application for FSI inspection	14	14		11-Apr-24		08-Aug-24	•	119		
03-3900	FSD Process Application	14	14		25-Apr-24	08-May-24			119		
03-3910 03-3920	FSD Initial Inspection Defect Rectifications	14	14		09-May-24 23-May-24	05-Jun-24	05-Sep-24 19-Sep-24		119 119		
	ontrol (Specified Processes) License	213	184			30-Aug-24			72		
3-1760(3)	Public Consultation	31	4	87.1%	04-Jan-24 A	03-Mar-24	11-May-24	14-May-24	72		Public Consultation
03-1770(M74)	Issuance of Conditional SP License	0	0			03-Mar-24	45.14	10-Aug-24	160		Issuance of Conditional SP L
03-1780(3)	Preparation and Submission for Trial Plan ssure Vessels License	180 90	180 91		04-Mar-24 19-Feb-23 A	30-Aug-24 29-May-24			72 -153		
011ers and Fres 03-1910(3)	Completion of on-site boiler installation	90	91			29-May-24					
eneral Submis		1735	10			09-Mar-24					
ontractor's Pla	ans Submission and Approval	1735	10		27-Nov-18 A	09-Mar-24	07-Sep-23	16-Sep-23	-175		
04-1400(1)	Operation Plan (OP)	240	10	95.83%	27-Nov-18 A	09-Mar-24	07-Sep-23	16-Sep-23	-175		Operation Plan (O
04-1450(1)	Asset Management Plan (AMP)	120	10			09-Mar-24			-175		Asset Managemer
04-1500(1) esign Submiss	Handback Plan (HP)	2188	268			09-Mar-24 22-Nov-24			-175 622		
Seneral Building		1003	60			28-Apr-24	<u> </u>		121		
04-1600(M42)	Process Building & Wastewater Treatment Plant	135	30	77.78%	03-Jun-21 A	29-Mar-24	30-Dec-23	28-Jan-24	-61		
04-1610(M42)	Turbine Hall Building	135	30			29-Mar-24	30-Dec-23	-	-61		
)4-1620(M42))4-1630(M42)	Compressor & CCCW Building Chimney	135	30 30			29-Mar-24 29-Mar-24	30-Dec-23		-61 -61		
4-1630(M42) 4-1640(M42)	Mechanical Treatment Plant & Water Treatment Plant	135	30			29-Mar-24 29-Mar-24			-61		
04-1650(M42)	Reception Pavilion	135	30	77.78%	03-Jun-21 A	29-Mar-24	30-Dec-23	28-Jan-24	-61		
4-1660(M42)	Administration Building and Viewing Gallery	135	30			29-Mar-24	30-Dec-23		-61		
4-1670(M42) 4-1680(M42)	Elevated Drive Way and Associated Structures IWMF Substation	135	30			29-Mar-24 29-Mar-24	30-Dec-23 30-Dec-23		-61 -61		
)4-1700	Vessel Offloading Point	60	60		29-Feb-24	28-Apr-24	10-Feb-24		-19		
4-1710	Vehicle Fuel Filling Station	60	60		29-Feb-24	28-Apr-24	02-Feb-24		-27		
)4-1720)4-1730	Fuel Filling Kiosk Weighbridge	60 135	60 22		29-Feb-24	28-Apr-24 21-Mar-24	02-Feb-24 18-Feb-24		-27		1
)4-1740	Seawater Intake Structure	60	30			29-Mar-24			151		
IP Design Pack	kage Submissions	1956	251		23-Apr-19 A	05-Nov-24	05-Oct-23	02-Jun-25	209		
IP Incineration	n Plant Buildings (2.3)	60	14		01-Jun-22 A	13-Mar-24	05-Mar-24	18-Mar-24	5		
	nagement System (2.3.03.04)	60	14			13-Mar-24	05-Mar-24		5		
05-2250	Design of the Air Quality Monitoring Stations (2.9.03)	60	14			13-Mar-24	05-Mar-24		5		Design of
AIP Mechanical 05-1670	I Treatment Plant Building (2.4) Electrical and instrumentation works design (2.4.03)	432 190	72			10-May-24 10-May-24			121 -111		
	ces design (excluding fire services installation design) (2.4.06)	190	30		•	29-Mar-24			163		
05-1700	LV and Emergency Power Distribution Design	135	30			29-Mar-24	, v		163		
	Utilities (2.10)	60	60			28-Apr-24	-		-57		
M	system design on the Artificial Island (2.10.04)	60	60		29-Feb-24	28-Apr-24	03-Jan-24	02-Mar-24	-57		
water supply s	Water Tanks (2.10.04.05)	60	60	0%	29-Feb-24	28-Apr-24	03-Jan-24	02-Mar-24	-57		Liperature and the second s
05-2360						10.7	10.11	0.0 -			
05-2360	d Commissioning (2.12) Factory Acceptance Testing plan (2.12.01.02-07) (8 Packages)	1900 1651	195 185			10-Sep-24 31-Aug-24			84		

3-Month Rolling Programme (February 2024)	
PAGE 1 OF 15	

Critical Remaining Work 🔶

Critical Milestone

	lo. EP/SP/66/12 pcilities, Phase 1	環境保護署 Environmental Protection Department
Mar	224 Apr	May
76	17	78
◆ Co	npletion of Civil Provision for Transmission	Establishment of Air Quality Monitoring Station at Porti n 5 (12m Prior to T&C)
for System Commissioning	and Visual Plan	
		General Building Plans and FSI Provision Design Subn
	Plans and I	FSI Provision Design Submission to FSD
♦ A	pproval of General Building Plans and FSI Prov	/ision Design Submission ♦ Completion of FSI Installations for IW pplication for FSI Inspection
on		FSD Process Application FSD Initial
itional SP License		
ion Plan (OP) Management Plan (AMP) ack Plan (HP)		
T C	ocess Building & Wastewater Treatment Plant pbine Hall Building ompressor & CCCW Building himney	
R R A E	Anney Echanical Treatment Plant & Water Treatment Ecception Pavilion aministration Building and Viewing Gallery Evated Drive Way and Associated Structures MIF Substation	Plant
Weighbridge	eawater Intake Structure	Vessel Offloading Point Vehicle Fuel Filling Station Fuel Filling Klosk
Design of the Air Quality Moni		
L	V and Emergency Power Distribution Design	Electrical and instrumentation wo
		Water Tanks (2.10.04.05)
♦ Actrual Milestor		S

Actual Work

KEPPIL SUGHERS	オー線 単環 彼 公 弓 - ZEN RULA SIST VENTURE A debit Manoo		Domini	Addition of Lowerston	Current F1.1	h at- 0	Late Fairl	Total M7E Dog -d-	Integr	rated Waste Manage
ty ID	Adivity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finis	h Late Start	Late Finish	Total M75 Remarks Float	Feb 75	Mar 76
05-2680	Plant commissioning plan (2.12.04)	105 220	105 220	0% 29-May-24 31-Mar-24		21-Aug-24		84 209		
AIP Miscellaneous	Existing onshore crane replacement works at Portion 2	220	220	0% 31-Mar-24*	05-Nov-24	26-Oct-24 26-Oct-24		209		
AIP Auxiliary Plan		90	90			05-Oct-23		-109		
05-2760	Maintenance workshops (2.16.01)	90	90	0% 29-Feb-24	-	27-Oct-23		-125	-	;
05-2770	Vehicle Fuel Filling Station (2.16.02)	90	90	0% 29-Feb-24	,	05-Oct-23		-147	•	
05-2780	Stores systems (2.16.03)	90	90	0% 29-Feb-24	,	12-Nov-23		-109	-	
AIP O&M Package		850	241	06-Jun-22 A				96		
05-8010(6E) 05-8020(6E)	Warehouse (O&M Scope) Workshop (O&M Scope)	185 150	29 29		28-Mar-24 28-Mar-24	,		55		
05-8030(6E)	Ash & Residues Container (O&M Scope)	150	121	24.38% 06-Jun-22 A		24-Api-24 22-Mar-24		22		
05-8050(6E)	Other Mobile Plants (O&M Scope)	210	210	0% 31-Mar-24*	26-Oct-24			96		
05-8050-1(M55)	Design of (pilot) Electric Vehicle	150	150	0% 28-Mar-24*			,	-95		
DDA Design Packa		2188	268		22-Nov-24			622		
	Layout Design (2.1)	768	91	·	29-May-24			188		
	process design for incineration (2.1.13)	256	91		29-May-24			188		
05-5120	Leachate Collection and Treatment (2.1.13.05) (2 Packages)	256 181	91 91		29-May-24 29-May-24			188 188		
05-3500	Process design for mechanical treatment (2.1.14) Mechanical Treatment Plant (2.1.14)	181	91					188		
	ment design for MSW and Ash and Residues (2.1.17)	105	30		29-Mar-24			-28		
05-4410	Mechanical Shredder	105	30					-28		
	tment, Reclamation, Seawall, Breakwater, Berth (2.2)	1956	90		28-May-24	_		800		
05-3430-2(M37)	Geotechnical Interpretative Report (2.2.02.02)	105	10	90.48% 31-Dec-20 A	09-Mar-24	28-Jul-26	06-Aug-26	880		Geotechnical Interpr
05-3450	Seawall design (2.2.20)	60	20	66.67% 20-Jan-19 A	19-Mar-24		18-Dec-23	-92		Se
05-3470	Berth design (2.2.22)	60	15	75% 30-Jan-19 A			21-Jul-24	129		Berth design
05-3470-1(M37) 05-3480	Mooring Dolphins Onshore crane Facility (2.2.23)	60 60	60 60	0% 29-Feb-24 0% 29-Feb-24	28-Apr-24 28-Apr-24		09-Aug-25 18-Nov-24	468 204		:
05-3490	Onshore vessel power supply system (2.2.24)	90	90	0% 29-Feb-24		14-Sep-24		198		
	Plant Buildings (2.3)	2010	181		27-Aug-24		13-Jan-25	139		
Structural design	n (2.3.14)	59	9	01-Oct-23 A	09-Mar-24	09-Apr-24	18-Apr-24	41		
05-3280-1(M55)	Sky Deck	59	9	84% 01-Oct-23 A	09-Mar-24	09-Apr-24	18-Apr-24	41		Sky Deck
Electrical and ins	strumentation works design (2.3.15)	2010	91	05-Sep-18 A	29-May-24	15-Oct-23	14-Aug-24	77		
* .	ocess Island) (2.3.15.02)	378	91		29-May-24			34		
05-3370	Electric Heat Tracing (Process Island) (2.3.15.02.10)	120	40				10-May-24	32		
05-3390-13(M55) 05-3390-6(M55)	Electrical Works E&I Installation at Yard (2.3.15.02.08) Electrical Works Instrumentation (2.3.15.02.06)	105 105	32 32	,		-		93 93		
05-7400-1(M55)	Electrical works CEMS and Process Analyzers (2.3.15.02.07)	105	91			,		-19		
	wer Island) (2.3.15.03)	348	32		31-Mar-24		12-Apr-24	12		
	Electrical Works Design (2.3.15.03.01 to 04)	105	32	69.52% 23-Dec-20 A				-137		
05-3390-4(M46)	Generator Related Equipment (2.3.15.03.08)	105	32					12		
05-5400-1(M22)	Automatic Traffic Control System (ATCS)	2010 90	90 90	05-Sep-18 A 0% 29-Feb-24	28-May-24		0	78		
05-7400(6E)	Automatic License Plate and Container Recognition System (ALPCRS)	90	32		,	,	5	-18		
2.3.15.04.03		167	32		31-Mar-24			18		
2.3.15.04.03.02 05-3390-13(M58)	OMS/SCADA/DCS - Panel Design for Power Island and Plant Common (2.3.15.04.03.02)	105 105	29 29		28-Mar-24			21 21		
2.3.15.04.03.03		105	32	5	31-Mar-24			18		
05-3390-14(M55)	OMS/SCADA/DCS - Server Panel Design (2.3.15.04.03.03)	105	32	69.52% 19-Apr-22 A	31-Mar-24	18-Mar-24	18-Apr-24	18		
2.3.15.04.06 05-3390-9(6D)	Process Related 3rd Party System (2.3.15.04.06.01.01)	105 105	32 32		31-Mar-24			18 18		
05-3420(M58)	3rd Party System for Power Island & Communication Data Tables for Process Vol 1 and Power Island & Plant C. Vol 1 & 2	105		70.48% 06-Oct-21 A				19		1
2.3.15.05		105	32		31-Mar-24			109		
05-3390-15(M55)	Balance of Plant LV Switchgear Design (2.3.15.05.01)	105	32	69.52% 07-May-22 A		2		93		
05-3390-16(M55)	Package 3 (Balance of Plant) - Weighbridge Electrical & Instrumentation Package & ALPCRS (2.3.15.05.07)	105	32					106		1
05-3390-5(M55)	Electrical and Instrumentation Works - Ash Crane (2.3.15.05.05)	105 1796	32 181	5	31-Mar-24 27-Aug-24			-36		
Mechanical works Plant and Equipmen		1790	181		27-Aug-24 27-Aug-24			-36		
05-3390-4(M55)	Electrical and Instrumentation Works - Waste Crane and Grapple System (2.3.15.05.04)	105	32		0			80		
05-3600	Mechanical Shredder	105	32			,		-28		
05-3610	Incineration System (9 Packages)	105	181	0% 28-Feb-19 A	27-Aug-24	03-Jan-24	02-Jul-24	-56		
05-3790	Flue Gas Treatment System (12 Packages)	105	79		-	-		66		
05-3800	Boiler ash and APC residue handling and solidification	105 60	75 15	28.57% 09-Jun-20 A	,			50 132		
DDA Fire services	s installation design (2.3.17)	60 60	15		13-Apr-24					
05-3680	Fire Systems (same package with 05-3660) FS schematics (same package with 05-3660)	60	15		· ·	•	•	132 132		
	s design (excluding fire services installation design) (2.3.18)	211	90		28-May-24	0	Ű	230		
05-3690	Electrical Services and Lighting (7 Packages)	60	30	50% 22-Apr-22 A				154		
05-3700	MVAC	90	59			•		155		
05-3710	Odour Control	90	90	0% 29-Feb-24				124		
05-3720	Plumbing (7 Packages)	90	29					291		
05-3730 05-3740	Drainage (7 Packages) ELV (7 Packages)	90 60	29 30	67.78% 10-Mar-22 A 50% 25-Oct-21 A		-		291 154		
	Lifts and Escalators	90	29			-	-	-79		
05-3750										

3-Month	Rolling	Programme	(February	2024)
PAGE 2 OF	15			

Actual Work

Critical Remaining Work 🔶

• Critical

ntract No.	EP/S	SP/66/1.	2
nont Eacil	liti∆c	Dhaca	1



Mar 76	2024 Apr 77	May 78
76		/8
		M
		V
		5
	Warehouse (O&M Scope)	
	Workshop (O&M Scope)	
	Mechanical Shredder	
inical Interpretative Repo	ort (2,2.02.02)	
Seawall design	n (2.2,20)	
Berth design (2.2.22)		Mooring Dolphins
		Onshore crane Facility (2.2.23)
		0
k		
	Electric Heat Tracing (Process Electrical Works E&I Installation at Yard (2.3.	
	Electrical Works Learnisanation at raid (2.3.	
	Electrical Works Design (2.3.15.03.01 to 04)	
	Generator Related Equipment (2.3.15.03.08)	
	Automatic License Plate and Container Reco	anition System (ΔLPCRS)
	OMS/SCADA/DCS - Panel Design for Power Island	and Plant Common (2.3, 15,04,03,02)
	-	
	OMS/SCADA/DCS - Server Panel Design (2.3	3.15.04.03.03)
	Process Related 3rd Party System (2.3.15.04	
	3rd Party System for Power Island & Communic	cation Data Tables for Process Vol 1 and Power Island & Pla
	Balance of Plant LV Switchgear Design (2.3.1	(5.05.01)
	Package 3 (Balance of Plant) - Weighbridge B	Electrical & Instrumentation Package & ALPCRS (2.3.15.05.
	Electrical and Instrumentation Works - Ash Cr	ane (2.3.15.05.05)
	Electrical and Instrumentation Works - Waste	Crane and Grapple System (2.3.15.05.04)
	Mechanical Shredder	
		Flue Gas Treatment S
		Boiler ash and APC residue
	Fire Systems (same particular sector)	ackagę with 05-3680) package with 05-3660)
	Electrical Services and Lighting (7 Packages)	
		MVAC
		0
	Plumbing (7 Packages)	
	Plumbing (7 Packages) Dralnage (7 Packages)	
	Drainage (7 Packages) E E V (7 Packages)	
	Drainage (7 Packages) ELV (7 Packages) Lifts and Escalators	
	Drainage (7 Packages) E E V (7 Packages)	

	Adivity Name	Original Remain		Current Finis	h Late Start	Late Finish	Total M75 Remarks	Feb	Mar
5-3780	Vehicle & Container Wash System	Duration Dura	tion Complete 30 50% 28-Apr-23 A	20 Mar 24	25 Jan 24	22 Eob 24	-35	75	76
-3780-2(M20)	Water Cannon System		90 0% 29-Feb-24		26-May-24		87		·····
-	rawings and Fire Safety Strategy (2.3.25)	60			20-Mar-24		20		
-3520 A Mochanical Tr	Sile Master Layout Plan and Plant Layout (2.1.18) reatment Plant Building (2.4)	60 516	7 88.33% 30-May-23 / 211 20-Sep-22 /	 06-Mar-24 26-Sep-24 			20 -18		Site Master Layout Plan
A Mechanical II 5190	Electrical and instrumentation works design		180 0% 31-Mar-24*			07-May-24	-142		
5200	Mechanical works design (2.4.16)		32 20% 14-Aug-23				7		
5210	Fire services installation design (2.6.17) design (excluding fire services installation design) (2.4.18)		29 51.67% 21-Apr-23 A 68 20-Sep-22 A		28-Mar-24 12-Dec-23	· · /	28 126		
-3850	LV and Emergency Power Distribution Design	90	28 68.89% 20-Sep-22 /		12-Dcc-23		165		
-3860	MVAC	90	29 67.78% 14-Feb-23		•	02-Apr-24	5		
5-3870 5-3880	Odour Control Plumbing	90	14 84.44% 16-Apr-23 A 30 50% 20-Sep-22 A		18-Dec-23		-73 27		Odour Con
- 3880 - 3890	Drainage		30 50% 20-Sep-22 A 29 51.67% 24-Apr-23 A		27-Mar-24 04-May-24		65		
-3900	Lighting and small power	90	29 67.78% 20-Sep-22		11-Aug-24		164		
-3910	Lifts and Escalators		68 25% 13-Jul-23 A	-	12-Dec-23		-79		
-3910-1 <mark>A Wastewater T</mark> i	Building Management System (BMS) reatment Plant (2.5)		29 51.67% 20-Sep-22 / 91 10-Mar-22 /		03-May-24		-18 192		
3950	Electrical and instrumentation works design (2.5.15)	60	91 0% 19-Sep-22 /	-	-		165		
3960	Mechanical works design (2.5.16) (5 Packages)		91 60.78% 31-May-22			11-Oct-24	135		
3970	Fire services installation design (2.6.17) (2 Packages)		30 50% 21-Apr-23 A	· ·			87 193		
ilding services	design (excluding fire services installation design) (2.5.18) LV and Emergency Power Distribution Design for IWMF Waste Water Treatment Plant	385	90 10-Mar-22 / 28 68.89% 20-Sep-22 /		03-May-24		193		
i-3990	MVAC	90	30 66.67% 09-Mar-23			31-Jul-24	124		
-4000	Odour Control	90	90 0% 29-Feb-24	28-May-24	,		64		
-4010 -4020	Plumbing Drainage	90	30 66.67% 20-Sep-22 30 71.43% 10-Mar-22		09-Sep-24 09-Sep-24	08-Oct-24	193 193		
i-4020	ELV	90	30 66.67% 22-Sep-22				253		
	ent Plant Building (2.6)				11-Dec-23		102		
4090	Mechanical works design (2.6.16)		91 0% 02-May-22	A 29-May-24	11-Dec-23	10-Mar-24	-80		
4100	Fire services installation design (2.6.17)	60	30 50% 22-Sep-22 /				27		
-4110	design (excluding fire services installation design) (2.6.18) Electrical Services and Lighting	455	30 29-Jun-22 A 30 66.67% 20-Sep-22 A		04-Mar-24 10-Aug-24		163 163		
6-4120	MVAC	90	30 66.67% 29-Jun-22 A		0		4		
-4140	Plumbing		30 50% 20-Sep-22				27		
-4150	Drainage ELV		30 50% 20-Sep-22 /		,		64		
-4160	rumentation works design (2.6.15)	90 238	30 66.67% 20-Sep-22 / 91 11-Apr-22 A		10-Aug-24 10-Jan-24		163 -50		
-4080	Water Treatment Plant (WTP) - Variable Speed Drive (2.6.15.01)	238	91 61.76% 11-Apr-22 A			· · · · · ·	-50		
A Administration	n Building (2.7)	395	68 20-Sep-22	06-May-24	12-Dec-23	08-Sep-24	126		
4200	Electrical and instrumentation works design (2.7.13)		20 66.67% 02-Dec-22				23 Update Actual Start Date		
4210	Fire services installation design (2.7.14) design (excluding fire services installation design) (2.7.15)	60 395	30 50% 09-Mar-23 / 68 20-Sep-22 /		27-Mar-24 12-Dec-23	· · ·	27 126		
-4220	Electrical Services and Lighting	90	30 66.67% 02-Dec-22 /				103		
-4230	MVAC	90	30 66.67% 14-Feb-23				64		
-4250	Plumbing	90	30 66.67% 05-May-23		0		163		
-4260 -4270	Drainage ELV	90	30 66.67% 05-May-23 30 66.67% 20-Sep-22		-		163 103		
-4280	Lifts and Escalators	90	68 25% 13-Jul-23 A				-79		
-4280-1	Building Management System (BMS)	90	30 66.67% 29-Oct-22 A				-19		
A IWMF Substat 4340	Fire services installation design (2.8.17)	274 60	30 16-Oct-21 A 0 100% 17-Jun-22 A		16-Sep-23		283		Fire services installation design
	design (excluding fire services installation design) (2.8.18)				21-Jun-24		283		
i-4990	Electrical Services and Lighting	90	30 66.67% 22-Apr-22 A	29-Mar-24	08-Dec-24	06-Jan-25	283		
-5000	MVAC	90	30 66.67% 19-Nov-21				113		
-5010 -5020	Plumbing Drainage	90	30 66.67% 08-Dec-22 30 66.67% 10-Nov-22				283 283		·····
-5030	ELV	90	30 66.67% 25-Oct-21 A				283		
-5030-1	Building Management System (BMS)	90	30 66.67% 25-Oct-21 A						
	trumentation works design (2.8.15)	90			16-Sep-23		-165		
. 15.06 5-4320	Electrical and instrumentation works design (2.8.15.06.01 to 40)	90 90	0 16-Oct-21 A 0 100% 16-Oct-21 A		16-Sep-23 16-Sep-23	· · ·	-165		Electrical and instrumentation w
	densers Equipment (2.3.06)				26-Jan-24		-34		
	design (excluding fire services installation design) (2.3.06)	60	45 14-Jun-22 A	13-Apr-24	26-Jan-24	10-Mar-24	-34		
-5540	Building Management System (BMS)	60	45 25% 14-Jun-22 A				-34 Update Actual Start Date		
A Chimney					21-Sep-23		4		
5540-2(6D)	Fire services installation design		22 25% 23-Feb-23 / 90 21-Jun-22 /		21-Sep-23 12-Dec-23		-161 Update Actual Start Date		
-6000-1(5a)	design (excluding fire services installation design) Electrical Services and Lighting	90	90 21-Jun-22 # 36 60% 21-Jun-22 #		04-Apr-24		35		
-6010(5a)	MVAC		60 0% 29-Feb-24			02-Apr-24	-26		
		00		· ·		· ·			1.1
-6020-1(5a) -6050-1(5a)	Plumbing Lift		90 0% 29-Feb-24 68 25% 13-Jul-23 A			01-Jun-24	-79		

3-Month Rolling Programme (February 2024)	
PAGE 3 OF 15	

Actual Work

Critical Remaining Work 🔶

Critical Milestone

•

	t No. EP/SP/66/12 Facilities, Phase 1	£	環境保護署 Environmental Protection Department
Mar	2024 Apr 77		May
76	Vehicle & Container Wash System		78
Layout Plan and Plant Lag	yout (2.1.18)		w
	Mechanical works design (2.4.1		
	Fire services installation design (2.6.	17)	
Ödour Control	LV and Emergency Power Distribution MVAC	Design	
	Lighting and small power		
	· · · · · · · · · · · · · · · · · · ·		Lifts and Escalators
	Building Management System (BMS)		
			<u>.</u>
		F	re services installation design (2.6.17) (2 Packages)
	V and Emorgonou Douver Distails	Docian for IMMAE 14	lasta Watar Traatmant Plant
	LV and Emergency Power Distribution MVAC	Design for TWMF W	vasie water treatment Plant
			00
	Plumbing		
	Drainage		
	ELV		
	Fire services installation design (2.	6.17)	
	Electrical Services and Lighting		
	MVAC		
	 Plumbing Drainage 		
	ELV		
	nstrumentation works design (2.7.13) Fire services installation design (2. Efectrical Services and Lighting MVAC Pfumbing		
	Drainage		
	ELV		Lifts and Escalators
	 Building Management System (BM 	S)	
n design (2.8.17)	Electrical Services and Lighting MVAC Pumbing Drainage		
	ELV Ruilding Management System (RM)	c)	
	Building Management System (BM)	3)	
ntation works design (2.8.	15.06:01 to 40)		
	Building	Management Syste	em (BMS)
	bunding		
Fire service	s installation design		<u>.</u>
	Electrical Services and L		
		Ν	/WAC
Building	Management System (BMS)		
	i		·
Actrual Miles	stone		

	철 - 관 单 특 상 상 적 s. 2005 MLA REST STREAM Activity Name	Original	Remaining	Activity % Current Start	Current Finis	h Late Start	Late Finish	Total M75 Remarks		rated Waste Mar
		Duration	Duration	Complete				Float	Feb 75	Mar 76
	ive Way and Associated Structures Foundation	410	79		17-May-24			-52		Structural Design
380 540-3(6D)	Structural Design Fire services installation design	90	30	100% 06-Jan-22 A 50% 24-Apr-23 A				-123		
. ,	es design (excluding fire services installation design)	105	79		17-May-24			-96		
560	Building Management System (BMS)	90	68	25% 25-Jul-22 A	06-May-24	18-Nov-23	24-Jan-24	-103 Update Actual Start Date		
240	Electrical Services and Lighting	90	68	25% 25-Oct-22 A	,			-103 Update Actual Start Date		
250 260	MVAC Plumbing	105	79 79	25% 22-Aug-22 A 25% 23-Jun-23 A	,			-98 Update Actual Start Date -96 Update Actual Start Date		
200	Drainage	105	79	25% 05-Dec-22 A	,			-96 Update Actual Start Date		
7280	ELV	105	79	25% 01-Sep-22 A	-			-114 Update Actual Start Date		
Reception P	Pavilion	410	79	09-Apr-21 A	17-May-24	04-Oct-23	01-Jul-24	45		
280	Foundation Design	90	30					-148		
540-4(6D)	Fire services installation design es design (excluding fire services installation design)	60 105	30 79	50% 24-Apr-23 A 20-Jul-22 A			-	27 45		1
2130-1	Building Management System (BMS)	60	45	25% 28-Sep-22 A			10-Mar-24	-34 Update Actual Start Date		
7300	MVAC	105	53		· ·	10-May-24		72 Update Actual Start Date		8
/320	Drainage	105	79	25% 28-Feb-23 A	-		-	8 Update Actual Start Date		1
CCCW Build	5	365	30		29-Mar-24			27		
540-5(6D)	Fire services installation design	60	30	50% 08-Dec-22 A				27		1
ding service 2130-2	es design (excluding fire services installation design) Building Management System (BMS)	60 60	30 30	14-Jun-22 A 50% 14-Jun-22 A	29-Mar-24			-19 -19		
	Utilities (2.10)	667	30 120	50% 14-Jun-22 A 13-Jan-21 A				-19 -57		
	works layout on the Artificial Island (2.10.13)	90	14				-	34		
470	Roads and hardstandings layout	90	14	84.44% 08-Aug-22 A				34		Road
480	Road signage and markings	90	14				16-Apr-24	34		Road
0 0	n on the Artificial Island (2.10.14)	395	30	13-Jan-21 A	29-Mar-24	24-Jan-24	16-Apr-24	18		
1430	Foul Severage	60	30	50% 14-Mar-23 A				-36		
440 440-2(M55)	Contaminated Sewerage (Site Wide Sewerage System) Ship-to-shore Sewage Transfer System for Passenger Ferry	60	30 30	50% 14-Mar-23 A 66.67% 13-Jan-21 A			22-Feb-24	-36		1
()	n design on the Artificial Island (2.10.15)	90	23				-	-29		
iago ogoton i310	Surface water Drainage System	90	23	75% 22-Feb-23 A	22-Mar-24	31-Jan-24	22-Feb-24	-29		
er supply sy	stem design on the Artificial Island (2.10.16)	667	120	04-Apr-22 A	27-Jun-24	04-Dec-23	01-May-24	-57		
250	Potable Water Distribution System	105	105	0% 29-Feb-24	12-Jun-24		25-Apr-24	-48		
260	Reuse Water System	90	90	0% 29-Feb-24		27-Jan-24	25-Apr-24	-33		
270	Irrigation System Rainwater harvesting System	90	90 90	0% 29-Feb-24 0% 29-Feb-24	-	18-Jan-24 18-Jan-24	16-Apr-24 16-Apr-24	-42 -42		
290	Water Tanks	60	60	0% 29-Apr-24	27-Jun-24			-57 Remove 90 days lag to Successor		
300	External FS Systems	60	60	0% 29-Feb-24	28-Apr-24	04-Dec-23	01-Feb-24	-87		
5300-1(M24)	E&M system for seawater intake (2.10.16.07)	105	14				,	49		E&N
i300-3(5a)	Chemical scrubber system for odour control (2.10.16.10) mmunication and other utilities (2.10.18)	105 576	105 90	0% 29-Feb-24 14- Jun-22 A	12-Jun-24 28-May-24		01-May-24	-42 -27		
1911 OF LETECO 1580	Power Distribution System concept / schematics	75	75	0% 29-Feb-24		20-Jan-24	-	-40		
590	Site Lighting Concept / Schematics	90	90	0% 29-Feb-24	,	02-Feb-24		-27		1 ,
1600	Lightning Protection System concept / schematics	90	90	0% 29-Feb-24	28-May-24	05-Jan-24	03-Apr-24	-55		1
610	Site ELV Network System - Communications System concept / schematics	75	30	60% 16-Aug-22 A				-85		
620 630	Site ELV Network System - Security Systems concept / schematics Site ELV Network System - Navigation aids concept / schematics	75 60	30 60	60% 14-Jun-22 A 0% 29-Feb-24	29-Mar-24 28-Apr-24	06-Dec-23 06-Nov-23	04-Jan-24	-85 -115		
640	Microwave transmission of FS direct link	105	3		· ·		04-Jan-24	-58		Microwave transmission
650	Fuel Handling System concept / schematics	60	60	0% 29-Feb-24	28-Apr-24	17-Feb-24	16-Apr-24	-12		
	ebridges design (2.10.26)	90	29		28-Mar-24			-69		
040	Design of Pipe / Utilities Trenches concept	90	29					-69		Site
050	Sitewide Utilities Trenches Design al, Finishes and Landscaping Works (2.11)	90 607	14 90		28-May-24			-54 101		JIIC
	ernal finishes design	516	59		-		09-Apr-24	-18		1
670	External and internal finishes design for Incineration Plant Building (2.11.15.01)	90	59				09-Apr-24	-18		
710	External and internal finishes design for Chimney	90	29		· ·	16-Dec-23	13-Jan-24	-75		
720	External and internal finishes design for Reception Pavilion (2.11.01.05)	90	59	34.44% 10-Nov-22 A	· ·	29-Nov-23		-92		
730	External and internal finishes design for MT Plant Building (2.11.16)	60	29	5			09-Feb-24	-48		·
740 750	External and internal finishes design for the Wastewater Treatment Plant (2.11.17) External and internal finishes design for the Water Treatment Plant Building (2.11.08)	60 60	29 29	51.67% 06-Jun-23 A 51.67% 16-Aug-23 A			09-Apr-24 09-Feb-24	-48		
760	External and internal finishes design for the Administration Building (2.11.19)	60	29					-18		41 <u></u>
420	External and internal finishes design for Elevated Driveway	90	29					-138		
	orks (2.11.21)	105	11		10-Mar-24			-5		<u>.</u>
780 de Structure	Landscape Masterplan & Landscape Design for Water Feature (2.11.19.01)	105	11	90% 26-Jan-23 A				-5		Landscap
de Structura	5	150 90	90 90	01-Dec-23 A				101 101		
040(6D) 050(6D)	Reception Pavilion (2.3.14.07.01) Mechanical Treatment Plant & Desalination Plant Building (2.4.14.01)	90	90 45	0% 29-Feb-24 50% 01-Dec-23 A	,	09-Jun-24 07-Dec-23		-84		
060(6D)	Administration Building and Viewing Gallery (2.7.12.01)	60	30	50% 01-Dec-23 A				-114		
080(6D)	Elevated Driveway and Associated Structures	90	90	0% 29-Feb-24	28-May-24	05-May-24	02-Aug-24	66		
090(6D)	Sky Deck near Administration Building Structural Design	90	90		28-May-24		-	-2		
0	I Commissioning (2.12)	806	180	23-Apr-19 A	-		27-Oct-24	62		
10-1(5a)	Factory Acceptance Testing plan (2.12.09.02-07) (8 Packages)	90	62	31.11% 23-Apr-19 A	30-Apr-24	12-Mar-24	12-May-24	12		FAT of DCS

3-Month Rolling Programme	(February 2024)
PAGE 4 OF 15	

Remaining Work 🔷 🛇 Milestone Critical Milestone

	cilities, Phase 1 🛄 💾	Environmental Protection Department
20	24 Apr 77	Мау
Fi	77 re services installation design	78
		Building Management System (BMS) Electrical Services and Lighting MVAC
		Plumbing Drainage ELV
Fi	Building Management Syste	re services installation design
	MVAC	Drainage
	re services installation design uilding Management System (BMS)	
standings layo		
	ul Sewerage ontaminated Sewerage (Site Wide Sewerage System	
Ś	hinamiaeu sewel age (Sile wide sewel age system hip-to-shore Sewage Transfer System for Passenger Drainage System	
		Re
		Irr
	_	Ra
cogwator intal	-	
Seawater Inta	e (2.10.16.07)	xternal FS Systems
	e (2.10.16.07)	Power Distribution System cc Si
S	e (2.10.16.07) te ELV Network System - Communications System c te ELV Network System - Security Systems concept /	Power Distribution System cc Si Incept / schematics
S S	e (2.10.16.07) le ELV Network System - Communications System c le ELV Network System - Security Systems concept / S	Power Distribution System cc Si Discret / schematics schematics
S S t link Des	e (2.10.16.07) le ELV Network System - Communications System c le ELV Network System - Security Systems concept S ign of Pipe / Utilities Trenches concept	Power Distribution System cc Si Incept / schematics schematics te ELV Network System - Navigation aids concept / sc
S t link Des 5 Trenches Des	e (2.10.16.07) te ELV Network System - Communications System co te ELV Network System - Security Systems concept ign of Pipe / Utilities Trenches concept ign Ext rnal and internal finishes design for Chimney	Power Distribution System cc Si ancept / schematics schematics te ELV Network System - Navigation aids concept / sc el Handling System concept / schematics ernal and internal finishes design for Incineration Plant
t link s Trenches Des Extenses	e (2.10.16.07) te ELV Network System - Communications System co te ELV Network System - Security Systems concept ign of Pipe / Utilities Trenches concept ign Ext rnal and internal finishes design for Chimney	Power Distribution System cc Si ancept / schematics schematics the ELV Network System - Navigation aids concept / sc eel Handling System concept / schematics ernal and internal finishes design for Incineration Plant ernal and internal finishes design for Reception Pavilic g (2.11.16) freatment Plant (2.11.17) ent Plant Building (2.11.08) n Building (2.11.19)
t link s Trenches Des Extension Exte	e (2.10.16.07) te ELV Network System - Communications System c te ELV Network System - Security Systems concept is S ign of Pipe / Utilities Trenches concept ign F ign Ext rnal and internal finishes design for Chimney Ext rnal and internal finishes design for MT Plant Buildin rnal and internal finishes design for the Wastewater rnal and internal finishes design for the Administratic	Power Distribution System cc Si ancept / schematics schematics the ELV Network System - Navigation aids concept / sc eel Handling System concept / schematics ernal and internal finishes design for Incineration Plant ernal and internal finishes design for Reception Pavilic g (2.11.16) freatment Plant (2.11.17) nent Plant Building (2.11.08) n Building (2.11.19) ay
t link t link	e (2.10.16.07) te ELV Network System - Communications System cr te ELV Network System - Security Systems concept / s ign of Pipe / Utilities Trenches concept ign F ign and internal finishes design for Chimney Ext rnal and internal finishes design for MT Plant Buildin rnal and internal finishes design for the Wastewater rnal and internal finishes design for t	Power Distribution System cc Si ancept / schematics schematics the ELV Network System - Navigation aids concept / schematics del Handling System concept / schematics ernal and internal finishes design for Incineration Plant ernal and internal finishes design for Reception Pavilic g (2.11.16) freatment Plant (2.11.17) ent Plant Building (2.11.08) n Building (2.11.19) ay
t link t link	e (2.10.16.07) te ELV Network System - Communications System cr te ELV Network System - Security Systems concept / S ign of Pipe / Utilities Trenches concept ign F ign and internal finishes design for Chimney Ext rnal and internal finishes design for MT Plant Buildin rnal and internal finishes design for the Wastewater rnal and internal finishes design for th	Power Distribution System cc Si ancept / schematics schematics the ELV Network System - Navigation aids concept / schematics del Handling System concept / schematics ernal and internal finishes design for Incineration Plant ernal and internal finishes design for Reception Pavilic g (2.11.16) freatment Plant (2.11.17) ent Plant Building (2.11.08) n Building (2.11.19) ay & & Desalination Plant Building (2.4.14.01)
t link t link t link t link t link t link External	e (2.10.16.07) te ELV Network System - Communications System cr te ELV Network System - Security Systems concept / S ign of Pipe / Utilities Trenches concept ign F ign and internal finishes design for Chimney Ext rnal and internal finishes design for MT Plant Buildin rnal and internal finishes design for the Wastewater rnal and internal finishes design for th	Power Distribution System cc Si ancept / schematics schematics te ELV Network System - Navigation aids concept / sc ef Handling System concept / schematics ernal and internal finishes design for Incineration Plant ernal and internal finishes design for Reception Pavilic (211.16) freatment Plant (2.11.17) ent Plant Building (2.11.08) n Building (2.11.19) ay & Desalination Plant Building (2.4.14.01)

	Activity Name	Original Duration	Remaining Duration		Current Start	Current Finis	Late Start	Late Finish	Total M75 Remarks Float		Feb	Mar
820	Site Acceptance Testing plan (2.12.10)	90	57	7 36.67% 2	28-Nov-23 A	25-Apr-24	17-Oct-23	12-Dec-23	-135		75	76
830	System commissioning plan (2.12.11)	90				26-Aug-24		27-Oct-24	62			
Transportatio	on Facilities for the Operation (2.13) Design of marine vessels for the use of the Employer and visitors (2.13.06)	240 240				29-May-24 29-May-24		13-Oct-24	137 137			
	us Detailing (2.15)	90			29-Feb-24	,		12-Dec-24	198			
890	Covered walkway at passenger berth (2.15.06)	90	90	0 0% 2	29-Feb-24	28-May-24	14-Sep-24	12-Dec-24	198			
900 910	Gatehouses (2.15.07) Weighbridge office (2.15.08)	60			29-Feb-24 29-Feb-24	28-Apr-24 30-Apr-24	15-Aug-24		-68			
	Int Systems (2.16)	729	180			26-Aug-24			-109			
920	Maintenance workshops (2.16.04)	0	(0 0% 2	29-May-24	29-May-24	24-Jan-24	24-Jan-24	-125			
930	Vehicle Fuel Filling Station (2.16.05)	90				26-Aug-24			-147			
940 940-1(5a)	Stores systems (2.16.06) IWMF Laboratory (2.16.08)	90				26-Aug-24 31-Mar-24			-109 39			
940-2(5a)	Hoisting systems (2.16.10)	180				31-Mar-24		,	39		. <u></u> L	i
940-3(6E)	EOTC System (2.16.11)	90 297	32			31-Mar-24 22-Nov-24			-121 55			
O&M Packag	Warehouse (O&M Scope)	210					23-Jan-24		84			
080(6E)	Workshop (O&M Scope)	210					21-Jun-24		55			
100(6E)	Bicar Debagging Station (O&M Scope)	181	56		22-Sep-23 A		22-Nov-24		267			
110(6E) 110-1(M55)	Other Mobile Plants (O&M Scope) Design of (pilot) Electric Vehicle	180 180			•	12-Oct-24 23-Oct-24			96 -95			
()	ajor Equipment	1167				09-May-25						
	n of Incineration Modules	972				27-Jan-25		, v				
ication of Mod	dule (TPU)	972				27-Jan-25	· · ·	°				
b 1- Line 1	-site Installation)	747				15-Aug-24 30-Mar-24		-	-5 103			
ectrical		271	16	6 (04-Aug-23 A	15-Mar-24	26-Jan-24	11-Jul-24	118			
6-TPU-1-1280	PFab 1-Line 1 - Electrical Cable Pulling and Termination	180	16	6 91.11% 1	18-Sep-23 A	15-Mar-24	26-Jun-24	11-Jul-24	118 Remove Suice Successor 16-	cessor 16-1540 FF14; Add 1550 FF14		PF
6-TPU-1-1290	PFab 1-Line 1 - Electrical Equipment Installation	180	1	1 99.44% (04-Aug-23 A	29-Feb-24	26-Jan-24	26-Jan-24	-34		0	PFab 1-Line 1 - Electrical Eq
strument 6-TPU-1-1310	PFab 1-Line 1 - Instrument Cable Pulling and Termination	581 180	31 25			30-Mar-24 30-Mar-24	11-Jun-24 17-Jun-24	11-Jul-24 11-Jul-24	103 103 Remove Succ	essor 16-1540 FF14; Add		
5-11-0-1-1310	·	100	2.	5 00.1170 2	ZJ-Dec-ZZ A	30-IVidi -24	17-Juli-24	TT-Jul-24	Successor 16-			
5-TPU-1-1320 5-TPU-1-1330	PFab 1-Line 1 - Instrument Equipment Installation PFab 1-Line 1 - Instrument Tubing Installation	180 180			25-Nov-22 A 01-Oct-23 A		11-Jun-24 11-Jun-24		103 103			PFab 1-Line
ulation		698	138		23-May-22 A		24-Feb-24		-5			
-TPU-1-1020	PFab 1-Line 1 - Insulation	698	138	8 80.23% 2	23-May-22 A	15-Jul-24	24-Feb-24	10-Jul-24	-5 Remove Suico Successor 16-	cessor 16-1540 FF14; Add	· · · · · · · · · · · · · · · · · · ·	
commissioning		108	108	8 3	30-Apr-24	15-Aug-24	25-Apr-24	10-Aug-24	-5	1000130		
-TPU-1-1030	PFab 1-Line 1 - Pre-commissioning	108				15-Aug-24		5	-5			
Ib 1- Line 2	-site Installation)	746				14-Aug-24 30-Apr-24			-4 -34			
ectrical		180	47			15-Apr-24			-34			
6-TPU-2-1270	PFab 1-Line 2 - Electrical Cable Pulling and Termination	180	47	7 73.89% 1	18-Oct-23 A	15-Apr-24	10-Feb-24	27-Mar-24	-19 Remove Succ Successor 16-	essor 16-1540 FF14; Add 1550 FF14		
6-TPU-2-1280	PFab 1-Line 2 - Electrical Equipment Installation	112	30	0 73.21% (06-Jan-24 A	29-Mar-24	26-Jan-24	24-Feb-24	-34			
strument 6-TPU-2-1300	PFab 1-Line 2 - Instrument Cable Pulling and Termination	129 23				30-Apr-24 30-Apr-24			-34 -34			
5-TPU-2-1310	PFab 1-Line 2 - Instrument Equipment Installation	112			06-Jan-24 A			25-Mar-24	-34			
5-TPU-2-1320	PFab 1-Line 2 - Instrument Tubing Installation	112	60		06-Jan-24 A			25-Mar-24	-34			
Jation TPU-2-1010	PFab 1-Line 2 - Insulation	698 698	138		22-May-22 A 22-May-22 A		25-Feb-24 25-Feb-24		-4 -4 Remove Suice	cessor 16-1540 FF14; Add		
					-				Successor 16-			
commissioning -TPU-2-1020	PFab 1-Line 2 - Pre-commissioning	120 120			17-Apr-24 17-Apr-24	14-Aug-24 14-Aug-24			-4			
b 1- Line 3		769				13-Nov-24		-	-111			[
Installation		201	201		01-Apr-24	18-Oct-24	07-Jan-24		-85			
ectrical 6-TPU-3-1270	PFab 1-Line 3 - Electrical Cable Pulling and Termination	201 180	201 180		01-Apr-24 22-Apr-24	18-Oct-24 18-Oct-24	07-Jan-24 28-Jan-24			essor 16-1560 FF14; Add		
5-TPU-3-1280	PFab 1-Line 3 - Electrical Equipment Installation	180	180		01_Anr 21*	27-Sep-24	07- Ion 24	04-14-24	-85	1570 FF14		
strument		201	201	1 (01-Apr-24	18-Oct-24	07-Jan-24	25-Jul-24	-85			
5-TPU-3-1300	PFab 1-Line 3 - Instrument Cable Pulling and Termination	180	180		22-Apr-24		28-Jan-24		-85 Remove Succ Successor 16-	essor 16-1560 FF14; Add 1570 FF14		
6-TPU-3-1310	PFab 1-Line 3 - Instrument Equipment Installation	180		-		27-Sep-24			-85			
-TPU-3-1320	PFab 1-Line 3 - Instrument Tubing Installation	180				27-Sep-24			-85			
Ilation TPU-3-1010	PFab 1-Line 3 - Insulation	769 769			· · · ·	13-Nov-24 13-Nov-24			-127 -127 Add Successo	or 16-1720 FS0; Remove		
					-				Successor 16-			
b 1- Line 4 Installation		781				13-Nov-24 10-Nov-24			-111 -108			
ctrical		194	194	4 (01-May-24	10-Nov-24	14-Jan-24	25-Jul-24	-108			
-TPU-4-1270	PFab 1-Line 4 - Electrical Cable Pulling and Termination	180	180		15-May-24	10-Nov-24	28-Jan-24	25-Jul-24	-108 Remove Succ Successor 16-	essor 16-1560 FF14; Add 1570 FF14		
5-TPU-4-1280	PFab 1-Line 4 - Electrical Equipment Installation	180	180	0 0% 0	01-May-24*	27-Oct-24	14-Jan-24	11-Jul-24	-108			
trument b-TPU-4-1300	PFab 1-Line 4 - Instrument Cable Pulling and Termination	194 180	194 180		01-May-24 15-May-24	10-Nov-24	14-Jan-24 28-Jan-24		-108 -108 Remove Succ	essor 16-1560 FF14; Add		
		100	100			10 110/-24	20 501-24	20 501-24	Successor 16-			

ntract No.	EP/S	SP/66/1	2
nont Eacil	lition	Dhaco	1



	ncilities, Phase 1 US	Environmental Protection Department
20	Apr 77	May 78
	Site Ac	ceptance Testing plan (2.12.10)
		atehouses (2.15.07)
		Weighbridge office (2.15.08)
		1 N
	IWMF Laboratory (2.16.08)	
	Hoisting systems (2.16.10) EOTC System (2.16.11)	
	······	
	Bicar De	bagging Station (O&M Scope)
		· · · · · · · · · · · · · · · · · · ·
	able Pulling and Termination	
nt Installation		
	PFab 1-Line 1 - Instrument Cable Pulling and Termina	ation
strument Equipmer	t Installation ab 1-Line 1 - Instrument Tubing Installation	
	PEab 1.1 ine 2. Electrica	Cable Pulling and Termination
D		
F	Fab 1-Line 2 - Electrical Equipment Installation	DE-b 1 line 2 destruction of Cable Dulling and Transi
	P	PFab 1-Line 2 - Instrument Cable Pulling and Termi Fab 1-Line 2 - Instrument Equipment Installation
	P	Fab 1-Line 2 - Instrument Tubing Installation
ual Milestor		
cal Mileston		

	Adivity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finis	h Late Start	Late Finish	Total Float	I M75 Remarks	Feb	Mar
06-TPU-4-1310	PFab 1-Line 4 - Instrument Equipment Installation	180	180		01-May-24		14-Jan-24		-108		75	/6
06-TPU-4-1320 nsulation	PFab 1-Line 4 - Instrument Tubing Installation	180 767	180 259		01-May-24 25-May-22 A	27-Oct-24 13-Nov-24	14-Jan-24 25-Oct-23		-108 -127			
06-TPU-4-1010	PFab 1-Line 4 - Insulation	767	259		25-May-22 A					Add Successor 16-1720 FS0; Remove Successor 16-1560 FF14		
Fab 1- Line 5		822	318		04-Jun-22 A	11-Jan-25	26-Sep-23	08-Aug-24	-156			
nsulation 06-TPU-5-1010	PFab 1-Line 5 - Insulation	822	318 318		04-Jun-22 A 04-Jun-22 A		26-Sep-23 26-Sep-23		-156 -156	6 Add Successor 16-1750 FS0: Remove		
		761	334		08-Jul-22 A			08-Aug-24	-172	Successor 16-1580 FF14		
Fab 1- Line 6 nsulation		761	334		08-Jul-22 A			08-Aug-24	-172			
06-TPU-6-1010	PFab 1-Line 6 - Insulation	761	334	56.11%	08-Jul-22 A	27-Jan-25	10-Sep-23	08-Aug-24	-172	Remove Successor 16-1580 FF14; Add Successor 16-1750 FS0		
brication of Moc	dule (FGC)	800	317		25-May-22 A		27-Sep-23	, v				
Fab 2 - Line 1		666	138 60		25-May-22 A		24-Feb-24 29-Jun-24	, v	43 121			
Electrical	DE-k O Line 4. Electrical Only Dulling and Tempingting	134	16		04-Aug-23 A	15-Mar-24	29-Jun-24	27-Jul-24	134	1		PFab 2-L
06-FGC-1-1250	PFab 2-Line 1 - Electrical Cable Pulling and Termination	120	16	86.67%	18-Sep-23 A	15-Mar-24	12-Jul-24	27-Jul-24	134	Remove Suiccessor 16-1540 FF14; Add Successor 16-1550 FF14		
06-FGC-1-1260 Instrument	PFab 2-Line 1 - Electrical Equipment Installation	120	1		04-Aug-23 A 01-Oct-23 A		29-Jun-24 29-Jun-24		121 121		0	PFab 2-Line 1 - Electrical Equipmer
06-FGC-1-1280	PFab 2-Line 1 - Instrument Cable Pulling and Termination	120		1	01-Oct-23 A					Remove Suiccessor 16-1540 FF14; Add		
06-FGC-1-1290	PFab 2-Line 1 - Instrument Equipment Installation	120	60	50%	05-Nov-23 A	28-Apr-24	29-Jun-24	27-Aug-24	121			
06-FGC-1-1300 nsulation	PFab 2-Line 1 - Instrument Tubing Installation	120 666	29 138		01-Oct-23 A 25-May-22 A		29-Jun-24 24-Feb-24		121			
06-FGC-1-1130	PFab 2-Line 1 - Insulation	666	138		25-May-22 A		24-Feb-24			Remove Suiccessor 16-1540 FF14; Add Successor 16-1660 FS0		
Fab 2 - Line 2		418	138		10-Feb-23 A	15-Jul-24	25-Feb-24	27-Jul-24	12			
E&I Installation		129	77			-	12-May-24		73			
Electrical 06-FGC-2-1250	PFab 2-Line 2 - Electrical Cable Pulling and Termination	120 120	47 47		18-Oct-23 A 18-Oct-23 A		12-May-24 11-Jun-24		103 103	Remove Suiccessor 16-1540 FF14; Add		
06-FGC-2-1260	PFab 2-Line 2 - Electrical Equipment Installation	59	30	49.15%	06-Jan-24 A	29-Mar-24	12-May-24	10-Jun-24	73	Successor 16-1550 FF14		
Instrument 06-FGC-2-1280	PFab 2-Line 2 - Instrument Cable Pulling and Termination	123 120	77 77		01-Nov-23 A 01-Nov-23 A		12-May-24		73	Remove Suiccessor 16-1540 FF14; Add		
										Successor 16-1550 FF14		
06-FGC-2-1290 06-FGC-2-1300	PFab 2-Line 2 - Instrument Equipment Installation PFab 2-Line 2 - Instrument Tubing Installation	112	60 60		06-Jan-24 A 06-Jan-24 A		12-May-24 12-May-24		73			
nsulation		405	138		10-Feb-23 A	15-Jul-24	25-Feb-24	11-Jul-24	-4	1		
06-FGC-2-1010	PFab 2-Line 2 - Insulation	405	138	65.93%	10-Feb-23 A	15-Jul-24	25-Feb-24	11-Jul-24	-4	Remove Suiccessor 16-1540 FF14; Add Successor 16-1660 FS0		
Fab 2 - Line 3		194	194 194				29-Nov-23		-78 -78			
Electrical		194	194		01-Apr-24 01-Apr-24	11-Oct-24	29-Nov-23 29-Nov-23	25-Jul-24	-78	3		
06-FGC-3-1250	PFab 2-Line 3 - Electrical Cable Pulling and Termination	180	180	0%	15-Apr-24	11-Oct-24	28-Jan-24	25-Jul-24	-78	8 Remove Successor 16-1560 FF14; Add Successor 16-1570 FF14		
06-FGC-3-1260	PFab 2-Line 3 - Electrical Equipment Installation	180 194	180 194		01-Apr-24* 01-Apr-24	27-Sep-24 11-Oct-24	29-Nov-23 29-Nov-23	,	-124 -124	1		
06-FGC-3-1280	PFab 2-Line 3 - Instrument Cable Pulling and Termination	180	180		15-Apr-24	11-Oct-24	13-Dec-23			Remove Successor 16-1560 FF14; Add Successor 16-1570 FF14		
06-FGC-3-1290	PFab 2-Line 3 - Instrument Equipment Installation	180	180	0%	01-Apr-24	27-Sep-24	29-Nov-23	26-May-24	-124			
06-FGC-3-1300	PFab 2-Line 3 - Instrument Tubing Installation	180 194	180 194		01-Apr-24 19-Apr-24	27-Sep-24 29-Oct-24	29-Nov-23 14-Dec-23	,	-124 -96			
Fab 2 - Line 4		194	194		19-Apr-24	29-Oct-24	14-Dec-23		-96			
Electrical 06-FGC-4-1250	PFab 2-Line 4 - Electrical Cable Pulling and Termination	194 180	194 180		19-Apr-24 03-May-24	29-Oct-24 29-Oct-24	14-Dec-23 28-Jan-24		-96	Remove Successor 16-1560 FF14; Add		
					,					Successor 16-1570 FF14		
06-FGC-4-1260 Instrument	PFab 2-Line 4 - Electrical Equipment Installation	180 194	180 194		19-Apr-24* 19-Apr-24	15-Oct-24 29-Oct-24	14-Dec-23 14-Dec-23		-127 -127	7		
06-FGC-4-1280	PFab 2-Line 4 - Instrument Cable Pulling and Termination	180	180	0%	03-May-24	29-Oct-24	28-Dec-23	24-Jun-24	-127	Remove Successor 16-1560 FF14; Add Successor 16-1570 FF14		
06-FGC-4-1290	PFab 2-Line 4 - Instrument Equipment Installation	180	180		19-Apr-24	15-Oct-24	14-Dec-23		-127			
06-FGC-4-1300 Fab 2 - Line 5	PFab 2-Line 4 - Instrument Tubing Installation	180 736	180 317		19-Apr-24 30-Jun-22 A	15-Oct-24 10-Jan-25	14-Dec-23 27-Sep-23	1	-127 -155			
nsulation		736	317		30-Jun-22 A		27-Sep-23		-155			
06-FGC-5-1200	PFab 2-Line 5 - Insulation	736	317	56.93%	30-Jun-22 A	10-Jan-25	27-Sep-23	08-Aug-24	-155	5 Add Successor 16-1750 FS0; Remove Successor 16-1580 FF14		
	ga Steel Structure	30	8				21-Jan-24		-39			
abrication of Ste	Fabrication of Steel Structure (FM3) & Delivery	30 30	8		17-Apr-23 A 17-Apr-23 A		21-Jan-24 21- Jan-24		-39			Fabrication of Steel St
-site Fabrication	of Turbine Modules	71	71				06-Oct-23		-145			
	dule (Power Island)	71	71				06-Oct-23		-145			
urbine Module 1 06-4080(6)	Turbine Module 1 - Delivery	16	14		25-Feb-24 A 25-Feb-24 A		06-Oct-23		-146 -146			Turbine Mo
urbine Module 2	,	31	31				17-Oct-23		- 146			
06-4280(6)	Turbine Module 2 - Delivery	31	31		08-Apr-24		17-Oct-23			Add Predecessor 10-2020 FS0		
urbine Module 3		31	31		08-Apr-24	09-May-24	16-Nov-23	16-Dec-23	-145			

ntract No.	EP/S	SP/66/1	2
		D/	1



nent Fa		Environmental Protection Department
-20	24 Apr	May
	77	78
1 - Electrical C	able Pulling and Termination	
nstallation		
PFa	b 2-Line 1 - Instrument Cable Pulling and Termination	1
		Fab 2-Line 1 - Instrument Equipment Installation
PFa	b 2-Line 1 - Instrument Tubing Installation	
	DEah Olina 2 Flack	Cable Pulling and Termination
P	ab 2-Line 2 - Electrical Equipment Installation	
		PF ab 2-Line 2 - Instrume
	P	Fab 2-Line 2 - Instrument Equipment Installation
		ab 2-Line 2 - Instrument Tubing Installation
ure (FM3) & De	livery	
1 - Delivery		
-		
		Turbine Module 2 - Delivery
I Mileston	e	
Mileston	e	

ID	Adivity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finis	sh Late Start Late Finish	Total M75 Remarks Float	Feb	tegrated Waste Manager
06-4480(6)	Turbine Module 3 - Delivery	31	31		09-May-24	16-Nov-23 16-Dec-23		75	76
Procurement for A		815			,	24-Sep-23 18-Dec-23			
06-1120-1	Off-site Fabrication of ACC-2 Units	178	19	89.33% 28-Feb-22 A	18-Mar-24	24-Sep-23 12-Oct-23	-158		Off-sit
06-1120-2	Off-site Fabrication of ACC-3 Units	178	47		15-Apr-24	· ·	-156		
06-1140	Factory Acceptance Test (FAT) for ACC-2	16	16		03-Apr-24		-158		
06-1150 06-1160	Factory Acceptance Test (FAT) for ACC-3 Delivery to Site ACC-1	16	16		,	12-Nov-23 27-Nov-23 03-Oct-23 21-Oct-23	-156 -149		Deliv
06-1170	Delivery to Site ACC-2	21	21		24-Apr-24		-158		
06-1190	Delivery to Site ACC-3	21	21			28-Nov-23 18-Dec-23	-156		
Procurement for a	Administration Building	120	120	19-Mar-24	17-Jul-24	12-Apr-24 09-Aug-24	23		
06-2020	Electrical and Instrumentation Material Submission and Approval	90	90	0% 19-Mar-24	17-Jun-24	12-Apr-24 10-Jul-24	23		
06-2050	Electrical and Instrumentation Material Procurement (Incl. FAT)	90	90		17-Jul-24	12-May-24 09-Aug-24	23		
	CCCW Building Equipment	23				22-Dec-23 13-Jan-24	-77	<u> </u>	
06-1420(1) 06-1420-1(1)	Factory Acceptance Test (FAT)	8	8			22-Dec-23 29-Dec-23 30-Dec-23 13-Jan-24	-77		Factory Ac
.,	Delivery to Site Mechanical Treatment Plant Building Plant Equipment	701	92			07-Mar-24 06-Jun-24	-7	-	
06-1150-1(1)	Mechanical Equipment Material Submission and Approval	180	32			07-Mar-24 07-Apr-24	7		
6-1150-2(1)	Pipe Material Submission and Approval	180	32			07-Mar-24 07-Apr-24	7		
06-1150-3(1)	Electrical and Instrumentation Material Submission and Approval	180	32	82.22% 30-Jun-22 A	31-Mar-24	07-Mar-24 07-Apr-24	7		
6-1160-1(1)	Mechanical Equipment Procurement (Incl. FAT)	217	32			07-Mar-24 07-Apr-24	7		
6-1160-2(1)	Pipe Material Procurement (Incl. FAT)	180	32			07-Mar-24 07-Apr-24	7		
5-1160-3(1) 5-1180	Electrical and Instrumentation Material Procurement (Incl. FAT) Delivery to Site	180 60	32			07-Mar-24 07-Apr-24 08-Apr-24 06-Jun-24	7		
	Wastewater Treatment Plant Equipment	397	62	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		15-Dec-23 14-Feb-24	-76		
6-1200-1(1)	Mechanical Equipment Procurement (Incl. FAT)	210	32	· · · · ·		14-Jan-24 14-Feb-24	-46		
6-1200-2(1)	Pipe Material Procurement (Incl. FAT)	210	32	· ·		14-Jan-24 14-Feb-24	-46		
6-1200-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	210	32			15-Dec-23 15-Jan-24	-76		
06-1220	Delivery to Site	60	60	0% 15-Jan-24 A	30-Apr-24	17-Dec-23 14-Feb-24	-76		
rocurement for	Desal & Demin Plant Equipment	576	121	21-Apr-22 A	28-Jun-24	13-Jan-24 09-Apr-24	-80		
6-1240-1(1)	Mechanical Equipment Procurement (Incl. FAT)	576	32	94.44% 01-Jun-22 A	31-Mar-24	12-Feb-24 14-Mar-24	-17		
5-1240-2(1)	Pipe Material Procurement (Incl. FAT)	150	32			12-Feb-24 14-Mar-24	-17		
5-1240-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	60	32				-47		
6-1260 6-1260-1(M55)	Delivery to Site WTP chemical storage tank Material Submission and Approval	60 120	60			15-Jan-24 14-Mar-24 10-Feb-24 10-Mar-24	-47 Update Actual Start Date -80		
6-1260-2(M55)	WTP chemical storage tank material submission and Approval WTP chemical storage tank Procurement (Incl. FAT)	120	30		,		-80		
. ,	HV Transformers and Associated Equipment	60	60	· · ·		09-Feb-24 08-Apr-24	-20		
	Transformers & EDG	60	60			09-Feb-24 08-Apr-24	-20	<u> </u>	
06-1300	Delivery to Site	60	60			09-Feb-24 08-Apr-24	-20	-	
	Control SCADA Systems	152				18-Jan-24 18-Apr-24	-42		
6-1330	Factory Acceptance Test (FAT)	60	61	0% 30-Nov-23 A	29-Apr-24	18-Jan-24 18-Mar-24	-42		
06-1340	Delivery to Site	31	31	0% 30-Apr-24	30-May-24	19-Mar-24 18-Apr-24	-42		
rocurement for	Onshore Crane at Berth	696	302	04-Dec-22 A	26-Dec-24	23-Nov-23 19-Sep-24	-98		
6-1350	Supplier Submission and Approval	60	2	96.67% 04-Dec-22 A	01-Mar-24	23-Nov-23 24-Nov-23	-98		Supplier Submission and Approva
6-1360	Material & Equipment Procurement	300	300			25-Nov-23 19-Sep-24	-98		
	Off-site Fabrication of Pipe Bridges (Incl. Pipings)	204	41			04-Jan-24 04-Mar-24	-36	<u> </u>	
abrication of Pi	pe Rack (Prefab.3)	204	29	07-Sep-23 A	28-Mar-24	12-Jan-24 09-Feb-24	-48		
Pipe Rack 3		204	29	07-Sep-23 A	28-Mar-24	12-Jan-24 09-Feb-24	-48		
06-5200(6)	Pipe Rack 3 (C3 & D2) Delivery	204	29		_	12-Jan-24 09-Feb-24	-48 Update OD		
abrication of Pi		15	12			22-Feb-24 04-Mar-24	-7		
	& B2 on the Roof of Turbine Hall	15	12			22-Feb-24 04-Mar-24	-7		
06-5390-2(6D)	Pipe bridge B1 & B2 on the Roof of Turbine Hall Delivery	15				22-Feb-24 04-Mar-24	-7	-	Pipe bridge B1 8
abrication of Pi		23	23		09-Apr-24		-74		
	etween Turbine Hall & ACC -3	23	23		09-Apr-24		-74		
06-5520(6)	ACC-1 to 3 Load out & ready to ship	6	6			04-Jan-24 09-Jan-24	-74	_	
06-5530(6)	Pipe Bridge C - ACC1 to 3 Delivery	17	17		09-Apr-24		-74	-	
	LV Electrical System for On-site Installation	31	31		01-Apr-24	, , , , , , , , , , , , , , , , , , ,		_	
6-1460	Delivery to Site	31	31 150			08-Jul-24 07-Aug-24 05-Dec-23 29-Sep-24	128 64	-	
	Ventilation and Odor Treatment System Material Submission and Approval	30	30	, , , , , , , , , , , , , , , , , , ,			-86		
6-1470(1) 6-1480	Material & Equipment Procurement	90	30 90		29-1vial - 24 27-Jun-24	05-Dec-23 03-Jan-24 04-Jan-24 02-Apr-24	-86	_	
6-1490	Factory Acceptance Test (FAT)	90	90		27-Jul-24 27-Jul-24	03-Feb-24 02-May-24	-86	_	
6-1820(6C)	Material Submission & Equipment Procurement (for IWMF Substation)	60	30			01-Aug-24 30-Aug-24	154	_	
-1820-1(6C)	Delivery to Site	60	60		28-Apr-24		154		
ocurement for	Plumbing System	150	150	29-Feb-24	27-Jul-24	11-Mar-24 07-Aug-24	11		
5-1580-1(6C)	Material Submission & Equipment Procurement	120	120		27-Jun-24		11		
6-1580-2(6C)	Delivery to Site	60	60	,	27-Jul-24	09-Jun-24 07-Aug-24	11		
	Drainage System	45	45			03-Mar-24 16-Apr-24	3		
6-1620-3(M55)	Material Submission & Equipment Procurement (Caisson 13)	30	30			03-Mar-24 01-Apr-24	3		
5-1620-4(M55)	Delivery to Site	30	30 144			18-Mar-24 16-Apr-24	3	-	
	Security, Surveillance & Communication System	150	144			18-Dec-23 09-May-24			
5-1670	Material Submission and Approval	30	3	90% 01-Sep-23 A	13-Apr-24	08-Mar-24 10-Mar-24	-34 Change all Predecessor's Relationship from FS0 to FF0		

3-Month Rolling Programme (February 2024)	
PAGE 7 OF 15	

	o. EP/SP/66/12 cilities, Phase 1	環境保護署 Environmental Protection Department
	24	
	Apr 77	May 78
		Turbine Module 3 - Delivery
cito Enhrication of		
-site Fabrication of	Off-site Fabrication of AC	C-3 Units
	Factory Acceptance Test (FAT) for ACC-2	
		Factory Acceptance Test (FAT) for ACC-3
livery to Site ACC-		C* 100.0
	Delivery	to Site ACC-2 Delivery to S
Acceptance Test (
	Delivery to Site	
	Machanical Equipment Material Submission and An	aroual
	Mechanical Equipment Material Submission and Ap Pipe Material Submission and Approval	provar
	Electrical and Instrumentation Material Submission	and Approval
	Mechanical Equipment Procurement (Incl. FAT)	
	Pipe Material Procurement (Incl. FAT)	
	Electrical and Instrumentation Material Procuremen	t (Incl. FAT)
	Mechanical Equipment Procurement (Incl. FAT)	
	Pipe Material Procurement (Incl. FAT)	
	Electrical and Instrumentation Material Procuremen	(Incl. FAT)
		Delivery to Site
	Mechanical Equipment Procurement (Incl. FAT)	
	Pipe Material Procurement (Incl. FAT) Electrical and Instrumentation Material Procuremen	(Incl_FAT)
		Delivery to Site
		1
		elivery to Site
		Factory Acceptance Test (FAT)
al		
Din	e Rack 3 (C3 & D2) Delivery	
Fip		
& B2 on the Roof	f Turbine Hall Delivery	
ACC-1 to 3 L	oad out & ready to ship	
	Pipe Bridge C - ACC1 to 3 Delivery	
	Delivery to Site	
	atorial Submission and Approval	
	aterial Submission and Approval	
_		
M	aterial Submission & Equipment Procurement (for IW	
	D	elivery to Site
M	aterial Submission & Equipment Procurement (Caisso	on 13)
	Delivery to Site	
	Material Submission and Ap	proval
ual Mileston	e	
cal Mileston	6	

古 寶 西 橋 KEPMIJ, SDGH	を対一派 単環 今 20 - diter - ZHEN HELA ADAST VESTURE									In	tegrated Waste Mana
y ID	Adivity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finis	h Late Start	Late Finish	Total Float	M75 Remarks	Feb 75	Mar 76
06-1680	Material & Equipment Procurement	90	84	7% 01-Jan-24 A	22-May-24	18-Dec-23	10-Mar-24		Change all Predecessor's Relationship from FS0 to FF0	15	
06-1690	Factory Acceptance Test (FAT)	90	86	5% 05-Feb-24 A	21-Jun-24	15-Jan-24	09-Apr-24	-73			
06-1700	Delivery to Site	60	58	4% 01-Jan-24 A			09-May-24	-73			
	r Cranage Equipment	30	30 30	01-Apr-24 01-Apr-24	30-Apr-24 30-Apr-24	19-May-24 19-May-24		48 48			
Hoist System 06-8330(M57)	Monorail Hoist Delivery to Site	30	30	0% 01-Apr-24	30-Apr-24		17-Jun-24	40			
	r Lift and Escalator Systems	150	150	29-Feb-24	27-Jul-24	3	09-May-24	-79			
06-1750	Material Submission and Approval	60	60	0% 29-Feb-24	28-Apr-24	12-Dec-23	09-Feb-24	-79			
06-1760	Material Procurement & Fabrication	90	90	0% 29-Apr-24	27-Jul-24		09-May-24	-79			
Procurement for 06-1790	r Soft Landscape Materials	425 60	425 60	10-Mar-24 0% 10-Mar-24	09-May-25		-	-5 -5			
06-1790	Material Submission and Approval Material Procurement & Nursery	365	365	0% 10-Mar-24 0% 09-May-24		06-Mar-24 05-May-24		-5			
Procurement for	r Weighbridge System	74	74		3	18-Feb-24	3	-30			
06-2230(B)(M70)	Factory Acceptance Test (FAT - EIAC)	5	5		23-Mar-24	18-Feb-24		-30			
06-2240(1)	Delivery to Site (EIAC Equipment)	31	31 150	0% 01-May-24 30-Mar-24	,	01-Apr-24 24-Feb-24	-	-30 -35			
06-2290(1)	r Truck Wash System Material Submission and Approval	60	60		, v	24-Teb-24		-35			
06-2300(1)	Material & Equipment Procurement	90	90	0% 29-May-24		24-Teb-24 24-Apr-24		-35			
Procurement for	r Hard Landscape Materials (Paving, Greening, Furniture and Lighting)	90	90	29-May-24	26-Aug-24	17-Apr-24	15-Jul-24	-42			
06-7000(6)	Material Submission and Approval	90	90	0% 29-May-24	26-Aug-24	17-Apr-24		-42			
	r Building Finishes Materials (Doors, windows and louvers ie)	300	300	29-Feb-24		12-Nov-23	,	154			
06-8000(6) 06-8010(6)	Incineration Plant Building - Material Submission, Procurement, FAT and Delivery ACC Equipment Yard - Material Submission, Procurement, FAT and Delivery	90 300	90 300	0% 29-Feb-24 0% 29-Feb-24	28-May-24 24-Dec-24			41 154			
6-8020(6)	Turbine Hall Building - Material Submission, Procurement, FAT and Delivery	90	90	0% 29-Feb-24	28-May-24	-	13-Mar-24	-76			
06-8030(6)	CCCW Building - Material Submission, Procurement, FAT and Delivery	90	90	0% 29-Feb-24	28-May-24	10-May-24	07-Aug-24	71			
06-8030(6)10	Chimney - Material Submission, Procurement, FAT and Delivery	200	200	0% 29-Mar-24	14-Oct-24	14-Jan-24		-75			
06-8030(6)20 06-8030(6)30	Reception Pavilion - Material Submission, Procurement, FAT and Delivery MT Plant Building - Material Submission, Procurement, FAT and Delivery	90 180	90 180	0% 28-Apr-24 0% 29-Mar-24	26-Jul-24 24-Sep-24	27-Jan-24 10-Feb-24	25-Api-24 07-Aug-24	-92 -48			
06-8030(6)40	Wastewater Treatment Plant - Material Submission, Procurement, FAT and Delivery	150	150	0% 29-Mar-24	25-Aug-24		06-Sep-24	12			
6-8030(6)50	Water Treatment Plant Building - Material Submission, Procurement, FAT and Delivery	180	180	0% 29-Mar-24	24-Sep-24		07-Aug-24	-48			
06-8030(6)60 06-8030(6)80	Administration Building - Material Submission, Procurement, FAT and Delivery Elevated Driveway - Material Submission, Procurement, FAT and Delivery	120	120 180	0% 29-Mar-24 0% 29-Mar-24	26-Jul-24 24-Sep-24	11-Mar-24 12-Nov-23		-18 -138			
	r Curtain Wall Materials	210	210	29-Feb-24	25-Sep-24		06-Sep-24	-19			
06-8200(6D)	Material Submission and Approval	60	60	0% 29-Feb-24	28-Apr-24	10-Feb-24	09-Apr-24	-19			
06-8210(6D)	Material & Equipment Procurement	120	120	0% 29-Apr-24	26-Aug-24		07-Aug-24	-19			
06-8220(6D)	Factory Acceptance Test (FAT) ing of Facade Panels	120 583	120 217	0% 29-May-24	25-Sep-24 02-Oct-24	-	06-Sep-24	-19 -31			
06-8040(6D)	Procurement of Precast Concrete Wall Panel Moulding & Fabrication	205		96.59% 14-Feb-23 A							Procurement of Pro
IWMF Substatio	5	90	90								
06-8070(6D)	Precasting of Concrete Panels	60	60	0% 07-Mar-24	05-May-24	31-Oct-23	29-Dec-23	-128			
06-8080(6D)	Factory Acceptance Test (FAT)	60	60	0% 06-Apr-24	04-Jun-24		19-May-24	-16			
Elevated Drive	Precasting of Concrete Panels	90	90	30-Mar-24	27-Jun-24	04-Jun-24		66			
06-8100 06-8110	Factory Acceptance Test (FAT)	60 60	60 60	0% 30-Mar-24 0% 29-Apr-24	28-May-24 27-Jun-24		02-Aug-24 01-Sep-24	66 66			
Furbine Hall		90	90	07-Mar-24	04-Jun-24	18-Mar-24	15-Jun-24	11			
06-8130	Precasting of Concrete Panels	45	45	0% 07-Mar-24	20-Apr-24		01-May-24	11			
06-8140	Factory Acceptance Test (FAT)	45	45	0% 06-Apr-24	20-May-24		31-May-24	11 11			
06-8150 Process Buildir	Delivery to Site	30 90	30 90	0% 06-May-24 07-Mar-24	04-Jun-24 04-Jun-24	17-May-24 15-Mar-24	15-Jun-24 12-Jun-24	8			
06-8160	Precasting of Concrete Panels	60	60	0% 07-Mar-24	05-May-24		13-May-24	8			
06-8170	Factory Acceptance Test (FAT)	60	60	0% 22-Mar-24	20-May-24		28-May-24	8			
06-8180	Delivery to Site	30	30	0% 06-May-24	04-Jun-24	14-May-24		8			
Mechanical Trea 06-8190	Precasting of Concrete Panels	90 60	90 60	14-Apr-24 0% 14-Apr-24	12-Jul-24 12-Jun-24	21-Jan-24	19-Apr-24 20-Mar-24	-84 -84			
06-8190	Factory Acceptance Test (FAT)	60	60	0% 14-Api-24 0% 14-May-24	12-Juli-24	21-Jan-24 20-Feb-24		-84			
Administration		90	90	30-Mar-24	27-Jun-24	_	05-Mar-24	-114			
06-8250	Precasting of Concrete Panels	60	60	0% 30-Mar-24	28-May-24		04-Feb-24	-114			
06-8260	Factory Acceptance Test (FAT)	60 210	60 210	0% 29-Apr-24 07-Mar-24	27-Jun-24 02-Oct-24		05-Mar-24 09-May-24	-114 -146			
Chimney 06-8280	Steel Claddings	210	210	07-Mar-24	02-Oct-24		09-May-24	-140			
	ication of Steel Grating Platform for Chimney	120	120	29-Feb-24	27-Jun-24		16-Jan-24	-140			
6-8310(6F)	Prefabrication of Steel Grating Platform	60	60	0% 29-Feb-24	28-Apr-24		17-Nov-23	-163			
6-8320(6F)	Factory Acceptance Test (FAT)	60	60	0% 30-Mar-24	28-May-24		17-Dec-23	-163			
6-8330(6F)	Delivery to Site	30	30 90	0% 29-May-24 29-Feb-24	27-Jun-24	18-Dec-23 25-Sep-23		-163 10			
elivery of Cast- 4-1850(6F)	t-in pipes, Fittings and Anchor Bolts for Structures (if applicable) Reception Pavilion (90d)	90	90		27-11/dy-24	25-Sep-23 19-Oct-23	00-Jun-24	-148			♦ Re
14-1850(6F) 14-1860(6F)	Administration Building and Viewing Gallery (90d)	0	0			25-Sep-23		-146			 Administration Building and V
04-1870(6F)	Elevated Drive Way and Associated Structures (30d)	0	0			29-Sep-23		-153			Elevated Drive Way and Asso
04-1910(6F)	Vehicle Fuel Filling Station (90d)	0	0	0% 29-May-24		03-Jan-24		-147			
04-1920(6F)	Fuel Filling Kiosk (30d)	0	0	0% 30-Mar-24	1	08-Jun-24	1	70			11

Critical Remaining Work ♦ ♦ Milestone ٠





,		147 1	
In	toarstod	1/1/acto	1/2n2anm
	ieuraieu	VVANC.	Managem

	Adivity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finis	II Late Stall		Total M75 Remarks Float	Feb	Mar
coline Air Oral	ity Monitoring Works	479	391		25. Mar 2E	31-Oct-23		-147	75	76
eline Air Qual 1215(M72)	Ity Monitoring Works Carry out baseline Air Quality monitoring at Portion 3A (Temporary Location)	365	391	91.23% 01-Nov-23 A				-147		
213(1172)	Carry out baseline Air Quality monitoring at of Portion 3	303	302	0% 29-Apr-24				-118		
240	Carry out baseline Air Quality monitoring at Portion 5	365	365	0% 26-Mar-24				-147		
ime Works		1752	200	30-Nov-19 A	15-Sep-24	19-Dec-23	06-Aug-26	690		
ne Construct		1752	200	30-Nov-19 A	15-Sep-24	19-Dec-23	06-Aug-26	690		
	uction of Perimeter Seawalls	1752	200			19-Dec-23	-	-92	 	
		1752	200		· · ·	19-Dec-23		-92		
Seawall Structural	rth at DCM Area	1752	200			19-Dec-23		-92		
08-1115(3)	Caisson infill, Solid ballast, toe protection, precast concrete blocksetc Laying	250	200	92% 30-Nov-19 A				-2		
Remain Works	oursear mining ourse builded, too protocolori, product earlorde broade note builded builded	1072	200				15-Jun-24	-92		
08-1105-11(6)	Prefabrication of Precast Copping for Vertical Seawall	140	140	0% 29-Feb-24	17-Jul-24	28-Jan-24	15-Jun-24	-32		
08-1120	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall A	220	67	69.45% 10-Oct-21 A			16-Apr-24	-19		Construction
08-1120-1(6)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B	220	11					37		Construction
08-1120-2(M55) 08-1120-4(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C1 & C2 (Caisson A2 & / Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C73 & C73C1	60 60	21 24	65.14% 28-Jun-23 A 59.77% 23-Sep-23 A		,		87 84		
08-1120-4(1055)	Construction of Seawall and wave wall extension norm +3mPD to beck Level for Seawall B No. C73 & C73C1	180	180	0% 19-Mar-24				-92	 	
eawall at Dred		160	12			11-Feb-24		-18		
Remain Works		160	12			11-Feb-24		-18		
08-1170	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level (Bay 1 to Bay 8)	160	12					-18		Construction
ase II - Reclan	nation, Breakwater and Berth Construction	1233	198	08-Feb-21 A	13-Sep-24	24-Feb-24	06-Aug-26	693		
Reclamation		125	125	11-May-24	13-Sep-24	04-Apr-26	06-Aug-26	693	 	
Reclamation Work	S S S S S S S S S S S S S S S S S S S	125	125		13-Sep-24	04-Apr-26	06-Aug-26	693		
Surcharge Filling		5	5	11-May-24	16-May-24	04-Apr-26	08-Apr-26	693		
08-3060-2(M57)	Fill up +7.5 to +15mPD at West Edge Area (Area 7B2) (30,700m3 @ 2500m3/d)	5	5	0% 11-May-24	16-May-24	04-Apr-26	08-Apr-26	693		
Surcharge Period	Loading @ +12mPD at West Edge Area (Area 7B2)	120 120	120 120			09-Apr-26		693	 	
08-3120-3(M57)	Luauling @ +12111PD at west Euge Area (Area 762)	1033	120	0% 16-May-24	-	09-Api-20 08-Mar-24	-	693 8		
reakwater 8-1295(3)	Coisson Infill Solid ballast too protoction process congrete blocks, etc. Loving	200	100	95% 30-Apr-21 A				8		Caisson Infill, S
Remain Works	Caisson Infill, Solid ballast, toe protection, precast concrete blocksetc Laying	637	88	· · ·	_	20-Mar-24		8		
08-1300	Construction of Caissons Extension from +3mPD to Deck Level	637	88	86.19% 31-May-22 A				8		
	th at Marine Access	605	180	,		24-Feb-24		-18	 	
B-1320(5A)	Caisson Infill, Solid ballast, toe protection, precast concrete blocksetc Laying	90	23		-		-	-5		
emain Works		30	30			17-May-24		78		
08-1330(2)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level	30	30	0% 29-Feb-24		,		78	÷	
eawater Intake St	ructure	90	11	22-Mar-23 A	10-Mar-24	29-Jul-24	08-Aug-24	151		
08-2400(6D)	Construction of Seawater Intake	90	11	87.78% 22-Mar-23 A	10-Mar-24	29-Jul-24	08-Aug-24	151		Construction
ire Boat Access		120	120	29-Apr-24	26-Aug-24	10-Apr-24	07-Aug-24	-19		
08-2500(6D)	Construction of Fire Boat Access	120	120	0% 29-Apr-24	-	-	-	-19		
Indation Work	S	462	254	21-Feb-23 A	08-Nov-24	28-Sep-23	31-Aug-24	-69		
Iministration &	Viewing Gallery Bld Foundation	90	6	17-Aug-23 A	06-Mar-24	10-Dec-23	16-Dec-23	-80		
dministration &	Viewing Gallery BId Pile Caps Construction	90	6	17-Aug-23 A	06-Mar-24	10-Dec-23	16-Dec-23	-80		
9-1110	Pile Caps Construction	90	6	92.78% 17-Aug-23 A	06-Mar-24	10-Dec-23	16-Dec-23	-80		Pile Caps Construction
y Deck Founda	tion	44	44	30-Mar-24	13-May-24	06-Mar-24	18-Apr-24	-25		
ky Deck Pile Ca	aps Construction	44	44	30-Mar-24	13-May-24	06-Mar-24	18-Apr-24	-25		
9-2730(M62)	Excavation to Pile Cap Formation	21	21	0% 30-Mar-24	20-Apr-24	06-Mar-24	26-Mar-24	-25		
9-2740(M62)	Pile Cut-off & Capping Plate (2 Welders @ 2nr/d)	7	7	0% 20-Apr-24	27-Apr-24	29-Mar-24	04-Apr-24	-23		
9-2750(M62)	Pile Caps Construction	30	30	0% 13-Apr-24	13-May-24	20-Mar-24	18-Apr-24	-25		
cess Building	- Waste Bunker & Tipping Hall Bld Foundation	124	10	06-Jul-23 A	09-Mar-24	24-Nov-23	03-Dec-23	-97		
ocess Building	y Pile Cap Construction	124	10	06-Jul-23 A	09-Mar-24	24-Nov-23	03-Dec-23	-97		
ile Cap Stage	3 (Module 3)	124	10	06-Jul-23 A	09-Mar-24	24-Nov-23	03-Dec-23	-97		
• •	Module 3) WWTP	124	10	06-Jul-23 A	09-Mar-24	24-Nov-23	03-Dec-23	-97		
09-1250	Pile Cut-off & Capping Plate (168 nrs, 10nr/d)	120	10	92% 06-Jul-23 A				-97		Pile Cut-off & C
09-1260	Pile Caps and Raft Foundation Construction (60m x 24m 4set@100m2/7day)	100	10	90% 05-Aug-23 A				-97		Pile Caps and
C Equipment F	Foundation	78	45	01-Oct-23 A	13-Apr-24	29-Oct-23	12-Dec-23	-123		
C Pile Cap Co	onstruction	38	26	01-Oct-23 A	25-Mar-24	29-Oct-23	23-Nov-23	-123		
-1710-1(M58)	Excavation to Pile Caps formation and construction (Module 2 & 3)	10	6	40% 01-Oct-23 A	05-Mar-24	17-Nov-23	23-Nov-23	-104		Excavation to Pile Ca
-1710-2(M58)	Tie Beams & Slab Construction (Module 2 & 3 @+6.5mPD)	30	26	15% 01-Nov-23 A	25-Mar-24	29-Oct-23	23-Nov-23	-123		
C Equipment	Structure	45	45	29-Feb-24	13-Apr-24	29-Oct-23	12-Dec-23	-123		
-1720-1(M58)	Base Slab Construction (Module 2 & 3 @+6.5mPD)	45	45			29-Oct-23				
hanical Treat	ment Plant & Water Treatment Plant Bld Foundation	261	81	21-Feb-23 A	19-May-24	23-Oct-23	31-Dec-23	-140		
chanical Trea	tment Plant & Water Treatment Plant Piling Works	8	2	21-Feb-23 A	01-Mar-24	15-Nov-23	16-Nov-23	-106		
echanical Trea	atment Plant & Water Treatment Plant (Driven H-pile)	8	2	21-Feb-23 A	01-Mar-24	15-Nov-23	16-Nov-23	-106		
9-1880	Pile Load Test	8	2	75% 21-Feb-23 A	01-Mar-24	15-Nov-23	16-Nov-23	-106		Pile Load Test
chanical Trea	tment Plant & Water Treatment Plant Bld Pile Cap Construction	191	81	14-Oct-23 A	19-May-24	23-Oct-23	31-Dec-23	-140		
	atment Plant Pile Cap Construction	70	70	10-Mar-24	19-May-24	23-Oct-23	31-Dec-23	-140		
9-1920	Excavation to Pile Cap Formation	25	25	0% 10-Mar-24		23-Oct-23				
9-1930	Pile Cut-off & Capping Plate (410nrs, @20/d)	23	23	0% 17-Mar-24	07-Apr-24	30-Oct-23				
-1940	Pile Caps Construction	60	60	0% 20-Mar-24		02-Nov-23				
	t Plant Pile Cap Construction	84	10		-	28-Nov-23		-93		
9-1950	Excavation to Pile Cap Formation	38	4	90% 14-Oct-23 A	03-Mar-24	28-Nov-23	02-Dec-23	-93		Excavation to Pile Cap Fo
								I	 i	

3-Month Rolling Programme (February 2024) PAGE 9 OF 15

Critical

٠

nent Fa	o. EP/SP/66/12 cilities, Phase 1		環境保護署 Invironmental Protection Department
20	Apr		May 70
	77 Carry out baseline Air Quality mo	nitoring at Portion	78 3A (Temporary Location)
on infill, Solid	ballast, toe protection, precast con	crete blocksetc L	
	Wall Extension from +3mPD to De awall and Wave Wall Extension fro		Construction of Seawall and Wave Wall E B Level for Seawall B No. C1 & C2 (Caisson A2 & A3)
Constructio	n of Seawall and Wave Wall Exten	sion from +3mPD t	o Deck Level for Seawall B No. C73 & C73C1
wall and Wave	Wall Extension from +3mPD to D	eck Level (Bay 1 to	Bay 8)
			Fill up +7.5 to +15mPD
ast, toe protec	tion, precast concrete blocksetc	Laying	
Caisson Infill, \$	Solid ballast, toe protection, precas	t concrete blocks .	etc Laying
ater Intake	onstruction of Seawall and Wave V	Vall Extension from	+3mPD to Deck Level
		-	
_		Excavation to Pi	Can Formation
			Cut-off & Capping Plate (2 Welders @ 2n/d) Pile Caps Construction
Plate (168 nrs, Indation Const	10nr/d) uction (60m x 24m 4set@100m2/7	/day)	
	uction (Module 2 & 3) s & Slab Construction (Module 2 &	a 3 @+6.5mPD)	
	Base Slat	Construction (Mod	ule 2 & 3 @+6.5mPD)
	Excavation to Pile Cap Fo Pile Cut-off & Cappir		
			Pile Caps Constru
l Mileston Mileston			


Adivity Name	Original			Current Finis	h Late Start	Late Finish	Total M75 Remarks		ed Waste Mana
	Duration						Float	Feb 75	Mar 76
-1970 Pile Caps Construction ated Drive Way and Associated Structures Foundation	60	11 31	0 83.17% 30-Oct-23 A 1 22-Aug-23 A				-93 97		Pile Caps Con
vated Drive Way Piling Works (Driven H-pile)	8		4 22-Aug-23 A				-147		
2040(M57) Pile Load Test	8		4 50% 22-Aug-23 A	03-Mar-24	05-Oct-23	08-Oct-23	-147		Pile Load Test
vated Drive Way Pile Cap Construction	320				·		97		
2050(M57) Excavation to Pile Cap Formation	93				28-Sep-23 28-Sep-23		-154 -154		Excavation to
-2060(M57) Ptile Cut-off & Capping Plate	30				10-Oct-23		-154 Update Actual Start Date		
-2070(M57) Pile Caps Construction	21		8 60% 12-Jan-24 A				-154 Update Actual Start Date		
exated Drive Way RSG to RSU -2740(M57) Excavation to Pile Cap Formation	256		6 20-Jan-24 A 1 20% 20-Jan-24 A		09-Jun-24 09-Jun-24		101		Excavation
-2750(M57) Pile Cut-off & Capping Plate	14		1 20% 25-Jan-24 A		16-Jun-24		101		
-2760(M57) Pile Caps Construction	21		9 10% 05-Feb-24 A		16-Jun-24		101 -148		
eption Pavilion Foundation 100 Formation, Compaction & Raft Foundation Construction	75		5 30-Mar-24 5 0% 30-Mar-24	12-Jun-24 12-Jun-24		16-Jan-24 16-Jan-24	-148		
ties Trench Foundation	225			08-Nov-24		31-Aug-24	-69		
140(6) Excavation to Utility Trench Formation & Construction of Base Slab	180	18		24-Sep-24	20-Jan-24		-69		
170(6) Utility Trench Construction ry Load Access	180	18	,	08-Nov-24 02-Jul-24		31-Aug-24 31-May-24	-69 -32		
nolition	35			02-Jul-24		31-May-24	-32		
3040(6D) Removal of Sub Base & Road Base & Foundation Works (Stage 3)	35		,	02-Jul-24		31-May-24			
rstructure Works	515	21			07-Sep-23		198		
inistration & Viewing Gallery Bld Structure	21						-157		
000 Ground Slab to +6.0mPD Deck Structure	21		,	18-Jun-24 20-Jun-24	24-Dec-23 19-Apr-24	13-Jan-24 26-May-24	-157 -25		
310 (M55) Construction of RC Column (15nrs @0.4/d)	38					-	-25		
ess Building - Waste Bunker & Tipping Hall Bld Structure	317	14				05-Nov-24	104		
ste & Ash Bunker Bld Structure	317		, , , , , , , , , , , , , , , , , , ,			05-Nov-24	104		
ccess Building (Module 1) Waste & Ash Bunker Bld Structure	86		7 29-Dec-23 A		25-Dec-23		-24		Column 0.14
-1150 Column & Wall to +33.0mPD -1170 Beam & Slab to +33.0mPD	15		0 35% 06-Jan-24 A 4 20% 29-Dec-23 A		25-Dec-23 04-Jan-24	03-Jan-24 07-Jan-24	-66		Column & W
-1180 Column, Wall & Beam to +41.0mPD	3		3 0% 13-Mar-24		08-Jan-24		-66		
-1190 Column & Wall to +49.0mPD	40				22-Feb-24		-24		-
Decess Building (Module 2) Waste & Ash Bunker Bld Structure Column & Wall to +20.0mPD Column & Wall to +20.0mPD	232		7 26-Aug-23 A 3 45% 26-Aug-23 A			13-Feb-24 12-Dec-23	-112 -112		
-1250 Beam & Slab to +20.0mPD	14		5			21-Dec-23	-112		
-1260 Column & Wall to +33.0mPD	12			-			-112		
-1270 Beam & Slab to +28.0mPD -1280 Beam & Slab to +33.0mPD	28				22-Dec-23		-112		
pocess Building (Module 3) Waste & Ash Bunker Bld Structure	277		,		10-Oct-23		-86		
-1330 Beam & Slab to +6.0mPD	30		· · · · · · · · · · · · · · · · · · ·			24-Oct-23	-142		Bea
-1340 Column & Wall to +20.0mPD -1350 Beam & Slab to +15.0mPD	30				19-Jan-24 29-Nov-23		-86		_
-1360 Beam & Slab to +20.0mPD	14		4 0% 14-May-24		18-Feb-24		-86	_	
-1380 Beam & Slab to +28.0mPD	18				03-Mar-24		-86		
1420 Structural Steel Roof Structural Steel Roof	133						104		
-1420 Structural Steel Roof Erection for Module 1 -2330 (M63) Facade Structural Frame Installation at Module 1	60		0 0% 25-May-24 0 0% 13-Mar-24	24-Jul-24 12-May-24	07-Sep-24 14-Apr-24	05-Nov-24 12-Jun-24	31		
ping Hall Bld Structure	256		7 05-Aug-23 A	,			5		
cess Building (Module 2) Tipping Hall Bld Structure	245		6 05-Aug-23 A	1			16		<u></u>
-1480 Beam & Slab to +6.0mPD -1490 Column & Wall to +17.0mPD	21		7 19.05% 05-Aug-23 A 3 0% 16-Nov-23 A				-113 -113		
-1500 Beam & Slab to +17.0mPD	21				08-100V-23 01-Dec-23	-	-113		
-1510 Column & Wall to +25.7mPD	21			-	29-Apr-24	-	16		
-1520 Beam & Slab to +25.7mPD ccess Building (Module 3) WWTP Structure	21		1 0% 04-May-24 2 14-Apr-24	-	20-May-24 24-Nov-23		-142		
-3020(6F) Column & Wall to +6.5mPD	10		0 0% 14-Apr-24		24-Nov-23		-142		
-3030(6F) Beam & Slab to +6.5mPD	10		0 0% 24-Apr-24	03-May-24	04-Dec-23	13-Dec-23	-142		
-3060(6F) Column & Wall to +10.0 & 12.5mPD -3070(6F) Beam & Slab to +10.0 & 12.5mPD	11		,	-	14-Dec-23 25-Dec-23		-142 -142		
-3070-1(M63) Column & Wall to +17.0mPD	7		7 0% 29-May-24	,		_	-142		
ess Building - Boiler & Flue Gas Treatment Bld Structure	450						16		
el Structure	390			,			16		
iler Building Steel Structure	328		5 21-Aug-23 A				-15		
ocess Building (Module 1) Steel Structure Erection 0-1640 Roof Cladding Installation	60		8 21-Aug-23 A 8 54% 21-Aug-23 A				-66 -66		
ocess Building (Module 2) Steel Structure Erection	60		9 25-Oct-23 A				-15		
0-1680 Roof Cladding Installation	60		9 18% 25-Oct-23 A				-15		
ocess Building (Module 3) Process Building Steel Structure Erection 0-1720 Roof Cladding Installation	60			23-Apr-24	14-Feb-24		-15 -15		

3-Month Rolling Programme (February 2024)	
PAGE 10 OF 15	

Actual Work Remaining Work

Critical Remaining Work 🔶 ♦ ♦ Milestone

٠



Keppel Seghers	N
吉寶西格对一派单联	분 승 경
KEPME SEGHERS-ZHEN HUARON	VENTURE

	C ZHEN RUA JOINT VENTURE												Integrated Waste Managem
Activity ID	Adivity Name		Origina Duratior			% Current Start	Current Finis	h Late Start	Late Finish	Total Float	M75 Remarks	Feb 75	Mar 76
	Module 1) Steel Structure Erection		30		1		27-Mar-24			-66			
10-1760	Roof Cladding Installation		30			% 03-Oct-23 A				-66			
Process Building (N 10-1800	Module 2) Steel Structure Erection Roof Cladding Installation		30			29-Nov-23 A % 29-Nov-23 A	18-Apr-24			52 52			
	Module 3) Steel Structure Erection		305				23-May-24	,		-15			
10-1820	Steel Roof Truss Ground Assem	bly Works	30			% 17-Apr-23 A			,	-39			Steel Roof Truss Ground As
10-1840	Roof Cladding Installation		30) 30	0	% 23-Apr-24	23-May-24	09-Apr-24	08-May-24	-15			
10-1900	Facade Structural Frame Installa	ation at Module 3	30	24	20	% 16-Jan-24 A	31-Mar-24	15-Apr-24	08-May-24	38			
10-1900_1(M68)	Close off Module 3 wall and erec		30			% 16-Feb-24 A					Update Actual Start Date		Clos
	Internal Partition Wall and S		117			27-Mar-24	22-Jul-24		07-Aug-24	16			
10-1850	RC Partition and Staircase at Mo		60			% 27-Mar-24	,		09-May-24	-17		_	
10-1860	RC Partition and Staircase at Mo RC Partition and Staircase at Mo		60			% 18-Apr-24 % 23-May-24	17-Jun-24 22-Jul-24	09-Jun-24 09-May-24	07-Aug-24	-15			
Turbine Hall Bld S		Judie 5	262			25-Jul-23 A		,		-84			
Turbine Hall Elect			142				19-Apr-24			-84			
10-1940	Column & Wall to +19.5mPD		11			% 24-Nov-23 A			07-Dec-23	-84			Column & Wall to +19.5mPD
10-1950	Beam & Slab to +19.5mPD					% 10-Dec-23 A			08-Dec-23	-84			Beam & Slab to + 19.5mPD
10-1960	Column & Wall to +23.5mPD		7	6	20	% 01-Feb-24 A	06-Mar-24	08-Dec-23	13-Dec-23	-84	Update Actual Start Date		Column & Wall to +23.5mPD
10-1970	Beam & Slab to +23.5mPD		9	9 9		% 06-Mar-24	15-Mar-24		22-Dec-23	-84			Beam & Slab
10-1980	Column & Wall to +28.0mPD		8			% 15-Mar-24			30-Dec-23	-84			
10-1990 10-2070(M64)	Beam & Slab to +28.0mPD Column & Wall to +32.45mPD		10			% 23-Mar-24 % 02-Apr-24	02-Apr-24 12-Apr-24	31-Dec-23	09-Jan-24 19-Jan-24	-84			
10-2080(M64)	Beam & Slab to +32.45mPD		7			% 12-Apr-24		20-Jan-24		-84		_	
Turbine Hall TBS			7	/ 10	_		09-Mar-24			-115			
STG Foundation			7	/ 10)	25-Jul-23 A	09-Mar-24	06-Nov-23	15-Nov-23	-115			
10-1990-1(M58)	STG Foundation construction an	d install anchor bolts @ +9.5	7	/ 10	0	% 25-Jul-23 A	09-Mar-24	06-Nov-23	15-Nov-23	-115			STG Foundation constru
Turbine Hall TBS	2 & 3		120	40)	10-Oct-23 A	08-Apr-24	07-Sep-23	15-Dec-23	-115			
10-2000	Ground Beam and Slab to +6.0n	nPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD	30) 3	90	% 10-Oct-23 A	02-Mar-24	07-Sep-23	10-Sep-23	-175			Ground Beam and Slab to +6.0mPD
10-2010	Column & Wall to +15.0mPD & +	+23.5mPD	30	23	25	% 08-Jan-24 A	25-Mar-24	10-Sep-23	02-Oct-23	-175			
10-2020	Beam & Slab to +28.0mPD		30			% 09-Mar-24	-			-175			
STG Foundation	. ,		10				29-Feb-24			-76			STC Foundation construction and install
10-1990-6(M58)	STG Foundation construction an	d install anchor bolts @ +10.77	10			% 29-Jan-24 A 29-Feb-24				-76 -90			STG Foundation construction and install
Compressor & CC 10-2210		hole a 15 Ampp	14			29-Feb-24 % 29-Feb-24			14-Dec-23 14-Dec-23	-90			Concrete Plinth &
Chimney Structure	Concrete Plinth & install anchor	DOILS @ +13.011PD	165				04-May-24			-109			
10-2059	Excavation to Formation Level a	nd Install Tower Crane	60			% 04-Dec-23 A			05-Dec-23	-109			
10-2060	Chimney RC Structure (1st to 46		75			% 26-Jan-24 A					Update Actual Start Date		
Mechanical Treatm	nent Plant Bld Structure		21	21		19-May-24	09-Jun-24	01-Jan-24	21-Jan-24	-140			
10-2090	Ground Slab @+6.5mPD		21	21	0	% 19-May-24	09-Jun-24	01-Jan-24	21-Jan-24	-140			
Water Treatment P	Plant Bld Structure		168	3 108		08-Dec-23 A	15-Jun-24	28-Nov-23	10-Jul-24	25			
10-2310(6F)	Ground Slab @+6.5mPD		21			% 08-Dec-23 A			08-Dec-23	-93			Ground Slab @+6.5mF
10-2320(6F)	Column & Wall to +13.5mPD 1/F Slab @+13.5mPD		21			% 11-Jan-24 A % 23-Mar-24			_		Update Actual Start Date		
10-2330(6F) 10-2340(6F)	Column & Wall to +17.5mPD		21			% 13-Apr-24			11-Jan-24 01-Feb-24	-93 -93		_	
10-2350(6F)	2/F Slab @+17.5mPD		21			% 04-May-24			22-Feb-24	-93			
10-2360(6F)	Column & Wall to +23.0mPD		21			% 25-May-24	15-Jun-24			25			
Elevated Drive Wa	ay and Associated Structures	;	91	91		30-Mar-24	28-Jun-24	29-Oct-23	25-May-24	-34			
Elevated Drive Wa	ay RSA to RSG (42.8m)		90) 90		30-Mar-24	28-Jun-24	29-Oct-23	26-Jan-24	-154			
10-2210(M57)	G/F Base Slab		45	5 45	0	% 30-Mar-24	14-May-24	29-Oct-23	12-Dec-23	-154			
10-2220(M57)	Wall & Column to +12.5mPD Me	zzanine Level	45			% 14-May-24			26-Jan-24	-154			
	ay RSU to RSAF (99m)		90			30-Mar-24			25-May-24	-33			
10-2360(M57)	G/F Base Slab		45			% 30-Mar-24	,		10-Apr-24	-33		_	
10-2370(M57) Pipebridge Structu	Wall & Column to +13mPD Mezz	zanine Level	45			% 14-May-24 30-Mar-24	27-Jun-24		25-May-24 04-Jun-24	-33 -63			
Pipe Rack	uie		10			30-Mar-24	, v		20-Feb-24	-48			
10-2340(6)	Erection of Pipe Rack 3 (Pipe Ra	ack D2 to ACC & C3)	10			% 30-Mar-24			20-Feb-24	-48			
Pipe Bridge B	Erection of the Nack 3 (the Na		96			02-May-24	06-Aug-24			-63			
10-2300-1(6D)	Erection of Pipe bridge B1 on the	e Roof of Turbine Hall	90) 90	0	% 02-May-24	31-Jul-24			-57			
10-2300-2(6H)	Erection of Pipe bridge B2 on the		90			% 08-May-24	06-Aug-24			-65			
Pipe Bridge C			75	5 75	i	19-Apr-24	03-Jul-24	27-Jan-24	10-Apr-24	-84			
Connect to ACC	1		45	5 45	i	19-Apr-24	03-Jun-24	27-Jan-24	11-Mar-24	-84			
10-2310(6)	Erection of Pipebridge C betwee	n Turbine Hall & ACC 1	45	5 45	0	% 19-Apr-24	03-Jun-24	27-Jan-24	11-Mar-24	-84			
Connect to ACC	2		45	5 45		19-May-24	03-Jul-24	26-Feb-24	10-Apr-24	-84			
10-2310-1(M63)	Erection of Pipebridge C betwee	n Turbine Hall & ACC 2	45			% 19-May-24				-84			
Vessel Offloading			120				25-Sep-24			198			
08-2410(6D)	Construction of Vessel Offloadin	g Point	120			% 29-May-24				198			
ACC Yard			110						31-Jan-24	-156			
13-2000	-	eel Structure & Steel Structure Support of Condensate Tank (Module 1)	45			% 18-Mar-24	3		04-Dec-23	-149		_	
13-2040 13-2080	-	eel Structure & Steel Structure Support of Condensate Tank (Module 2) eel Structure & Steel Structure Support of Condensate Tank (Module 3)	45			% 10-May-24 % 22-May-24				-175			
	ders Works & Finishes		329				03-Nov-24			158			

3-Month Rolling Programme (February 2024)	
PAGE 11 OF 15	

Mar Av Revironmental Protection Depart Mar Av Mar Note of Ave 70 77 78 70 77 78 70 78 78 71 78 78 72 78 78 73 78 78 74 78 78 75 Reof Cladding Installation 78 7 Facade Structural Frame Installation at Module 3 R 7 Close off Module 3 wait and erect support for Prefab 3 (C3 & D2) R 5mPD Beam & Slab b + 23.5mPD Beam & Slab b + 23.5mPD 8 Beam & Slab b + 23.5mPD Beam & Slab b + 23.5mPD 8 Column & Wait to +28.0mPD Column & Wait to +28.0mPD 9 Column & Wait to +28.0mPD Beam & Slab to + 24.5mPD 9 Beam & Slab to +23.5mPD Beam & Slab to +24.5mPD 9 Beam & Slab to +23.5mPD Beam & Slab to +23.5mPD 9 Beam & Slab to +23.5mPD Beam & Slab to +23.5mPD 9 Beam & Slab to +28.0mPD Beam & Slab to +28.0mPD	
76 77 78 Roof Cladding Installation Roof Cladding Installation Truss Ground Assembly Works Facade Structural Frame Installation at Module 3 Close off Module 2 wall and erect support for Prefab 3 (C3 & D2) R Close off Module 2 wall and erect support for Prefab 3 (C3 & D2) Close off Module 2 wall and erect support for Prefab 3 (C3 & D2) Beam & Slab to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Beam & Slab to +32.45mPD Stab to +6.0mPD and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Flisthes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD Beam & Slab to +28.0mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD Beam & Slab to +28.0mPD Beam &	
Roof Cladding Insta®ation Truss Ground Assembly Works Facade Structural Frame Installation at Module 3 Close off Module 3 wall and erect support for Prefab 3 (C3 & D2) imPD PD all to +23.5mPD Beam & Slab to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Column & Slab to +32.45mPD Beam & Slab to +32.45mPD Beam & Slab to +32.45mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Beam & Slab to +32.45mPD Beam & Slab to +32.45mPD Dundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts @ +15.0mPD & Eam & Slab to +28.0mPD Wall to +15.0mPD & Eam & Slab to +28.0mPD Beam & Slab to +28.0mPD Beam & Slab to +28.0mPD Beam & Slab to +28.0mPD Column # Wall to +15.0mPD & Eam & Slab to +28.0mPD Beam & Slab to +28.0m	
Truss Ground Assembly Works Facade Structural Frame Installation at Module 3 Close off Module 3 wall and erect support for Prefab 3 (C3 & D2) mPD PD all to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Beam & Slab to +28.0mPD Column & Wall to +28.0mPD Beam & Slab to +32.45mPD Column & Wall to +28.0mPD Column & Wall to +32.45mPD Column & Wall to +15.0mPD & 4.23.5mPD Column & Wall to +15.0mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD Column & Wall anchor bolts @ +15.0mPD Column & Wal	
Truss Ground Assembly Work's Facade Structural Frame Installation at Module 3 Close off Module 3 Close off Module 3 Wall and erect support for Prefab 3 (C3 & D2) mPD PD PD Beam & Slab to +23.5mPD Beam & Slab to +28.0mPD Column & Wall to +28.0mPD Beam & Slab to +28.0mPD Column & Wall to +28.0mPD Beam & Slab to +32.45mPD Column & Wall to +28.0mPD Beam & Slab to +32.45mPD Column & Wall to +15.0mPD A +23.5mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD Column & Wall to +15.0mPD Concrete Plinth & install anchor bolts @ +15.0mPD Excavation to Formation Level and Install Tower Crane	
R Facade Structural Frame Installation at Module 3 Close off Module 3 wall and erect support for Prefab 3 (C3 & D2) mPD PD all to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Beam & Slab to +32.45mPD Beam & Slab to +32.45mPD Column & Wall to +32.45mPD Beam & Slab to +32.45mPD Beam & Slab to +32.45mPD Beam & Slab to +32.45mPD Beam & Slab to +32.45mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Beam & S	
Close off Module 3 wall and erect support for Prefab 3 (C3 & D2) mPD pD all to +23.5mPD Beam & Slab to +28.0mPD Column & Wall to +28.0mPD Beam & Slab to +28.0mPD Column & Wall to +28.0mPD Beam & Slab to + 23.5mPD Beam & Slab to + 82.45mPD Column & Wall to +15.0mPD & +28.0mPD Column & Wall to +15.0mPD Column & Wall to +15.0mPD Column & Wall to +15.0mPD Column & Vall to +15.	oof Clado
mPD PD all to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Beam & Slab to +23.5mPD Column & Wall to +32.45mPD Beam & Slab to +32.45mPD Beam & Slab to +32.45mPD Column & Wall to +15.0mPD Column & Wall to +15.0mPD +23.5mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD +23.5mPD Beam & Slab to +28.0mPD Column & Wall to +15.0mPD Excavation to Formation Level and Install Tower Crane	
PD all to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Column & Wall to +32.45mPD Beam & Slab to +32.45mPD Dundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @ +15.0mPD Excavation to Formation Level and Install Tower Crane	
PD all to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Column & Wall to +32.45mPD Beam & Slab to +32.45mPD Dundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @ +15.0mPD Excavation to Formation Level and Install Tower Crane	RC P
PD all to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Column & Wall to +32.45mPD Beam & Slab to +32.45mPD Dundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @ +15.0mPD Excavation to Formation Level and Install Tower Crane	
PD all to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Column & Wall to +32.45mPD Beam & Slab to +32.45mPD Dundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @ +15.0mPD Excavation to Formation Level and Install Tower Crane	
PD all to +23.5mPD Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Column & Wall to +28.0mPD Column & Wall to +32.45mPD Beam & Slab to +32.45mPD Dundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @ +15.0mPD Excavation to Formation Level and Install Tower Crane	
Beam & Slab to +23.5mPD Column & Wall to +28.0mPD Beam & Slab to +28.0mPD Column & Wall to +32.45mPD Beam & Slab to +32.45mPD bundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Beam & Slab to +28.0mPD Concrete Plinth & install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @ +15.0mPD Excavation to Formation Level and Install Tower Crane	
Column & Wall to +28.0mPD Beam & Slab to +28.0mPD Column & Wall to +32.45mPD Beam & Slab to +32.45mPD bundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD Beam & Slab to +28.0mPD Uuction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @ +15.0mPD Excavation to Formation Level and Install Tower Crane	
Column & Wall to +32.45mPD Beam & Slab to + \$2.45mPD bundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @+15.0mPD Excavation to Formation Level and Install Tower Crane	
Beam & Slab to + \$2.45mPD pundation construction and install anchor bolts @ +9.5 Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @+15.0mPD Excavation to Formation Level and Install Tower Crane	
Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @+15.0mPD Excavation to Formation Level and Install Tower Crane	
Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @+15.0mPD Excavation to Formation Level and Install Tower Crane	
Slab to +6.0mPD and install anchor bolts & Floor Finishes for TBS2 & 3 @ +6.3mPD Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @+15.0mPD Excavation to Formation Level and Install Tower Crane	
Column & Wall to +15.0mPD & +23.5mPD Beam & Slab to +28.0mPD uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @+15.0mPD Excavation to Formation Level and Install Tower Crane	
Beam & Slab to +28.0mPD uction and install anchor bolts @ +10.77 Concrete Plinth & install anchor bolts @ +15.0mPD Excavation to Formation Level and Install Tower Crane	
Concrete Plinth & install anchor bolts @+15.0mPD Excavation to Formation Level and Install Tower Crane	
Concrete Plinth & install anchor bolts @+15.0mPD Excavation to Formation Level and Install Tower Crane	
Excavation to Formation Level and Install Tower Crane	
	Pour)
nd Slab @+6.5mPD	
Column & Wall to +13.5mPD 1/F Slab @+13.5mPD	
Column & Wall to +17.5mPD	
	2/F Sla
G/F Base Slab	
G/F Base Slab	
Fraction of Dine Deale 2 (Dine Deale DD to ACC # C2)	
Erection of Pipe Rack 3 (Pipe Rack D2 to ACC & C3)	
Delivery and Erection of ACC Steel Struct	ture & St
♦ Actrual Milestone	

Critical Milestone

)	Adivity Name	Original		Activity % Current Start	Current Finis	Late Start	Late Finish	Total M75 Remarks		ted Waste Mana
		Duration	Duration	Complete				Float	Feb 75	Mar 76
ocess Buildin 1-1060	ng - Waste Bunker & Tipping Hall Bld ABWF Works Door, Roller Shutter, Windows and Louvers Installation	280		20-NOV-23 A 0% 29-Feb-24	04-Nov-24		05-100V-24 06-Sep-24	-59		
I-1080	Internal Wall and Floor Finishes	180						-31		
I-1090	False ceiling and Raise Floor installation	180	180	0% 25-Apr-24	22-Oct-24	25-Mar-24	20-Sep-24	-31		
-1530(M63)	Facade Panels Erection for Module 1 (612pcs. @8pcs/d)	77		,	28-Jul-24			100		
	ng - Boiler & Flue Gas Bld ABWF Works	249				20-Apr-24		2		
-1120 -1130	Metal Railings, Staircase, Platforms & Gratings Installations Internal Wall and Floor Finishes	200			04-Nov-24 15-Sep-24	20-Apr-24		51	_	
	d ABWF Works	200			27-Sep-24			197		
	ABWF Works	205	146	09-Dec-23 A	25-Sep-24	14-Mar-24	11-Apr-25	198		
-1150	Door, Windows and Louvers Installation	90	90	0% 29-May-24	26-Aug-24	14-Mar-24	11-Jun-24	-76		
-1160	Metal Railings, Platforms, Gratings, Cable trench covers Installations	120		,		13-Dec-24	· ·	224		
-1170	Internal Wall and Floor Finishes	90		10% 09-Dec-23 A		17-Aug-24		106		
-1180 -1540	False ceiling and Raise Floor installation Facade Panels Erection (167pcs. @8pcs/d)	120		,	25-Sep-24	14-Mar-24 26-May-24	-	-76	_	
bine Hall AE		186		,	27-Sep-24	,		72		
1220	Internal Wall and Floor Finishes for remain area	90	90	0% 08-May-24	06-Aug-24	10-Aug-24	07-Nov-24	94		
1230	False ceiling and Raise Floor installation	120		,		10-Aug-24	-	94		
1240	External Finishes, Curtain Walls and Roof Waterproofing	120		,	27-Sep-24			10		
1540-1(M63)	Facade Structural Frame Erection	52			,	04-Apr-24	,	10		
•	CCCW Bld ABWF Works	143		· · ·	-	08-Aug-24		228		
250 260	Door, Roller Shutter, Windows and Louvers Installation Metal Railings, Platforms, Gratings, Cable trench covers Installations	90		, .	5	08-Aug-24 12-Jan-25		251	-	
270	Internal Wall and Floor Finishes	90		, .	03-Aug-24 04-Jul-24		05-Nov-24	124	++	
280	False ceiling and Raise Floor installation	90	90	0% 06-Apr-24	04-Jul-24	-	05-Nov-24	124		
290	External Finishes and Roof Waterproofing	90		· · ·	04-Jul-24	13-Dec-24		251		
F Substatio	on ABWF Works	174	118	27-Sep-23 A	25-Jun-24	06-Oct-23	10-Feb-25	230		
340	Door, Roller Shutter, Windows and Louvers Installation	90			,					
350 360	Metal Railings, Platforms, Gratings, Cable trench covers Installations Internal Wall and Floor Finishes	90			,			-146	_	
370	False ceiling and Raise Floor installation	90			-			-146		
380	External Finishes and Roof Waterproofing	86	86		31-May-24			-128		
560-1(M63)	Facade Structural Frame Installation	64			02-May-24			47		
<u> </u>	es Installation	208			23-Sep-24	26-Feb-24				
cess Buildin 1080	ng - Waste Bunker & Tipping Hall Bld BS Works Fire Service System	180		0% 29-Feb-24		26-Feb-24		-3		
080	Electrical and Lighting System	180			23-Sep-24		06-Jan-25	-3	-	
100	Security, Surveillance & Communication System	180		0% 29-Feb-24	26-Aug-24			133		
ess Buildin	ng - Boiler & Flue Gas Bld BS Works	232	171	20-May-22 A	17-Aug-24	27-Mar-24	13-Jan-25	149		
110	Plumbing & Drainage System	180						156		
120	MVAC System Fire Service System	180					29-Sep-24	61	_	
130 140	Electrical and Lighting System	180		24% 18-Oct-23 A		27-Mar-24 16-Apr-24	23-Aug-24 30-Aug-24	28 47	-	
580(6E)	Earthing and Lightning Protection System	180					•			
- Substatio	on BS Works	200	107	10-Oct-23 A	14-Jun-24	07-Sep-23	06-Jan-25	206		
470	Plumbing & Drainage System	120	107	11% 10-Oct-23 A	14-Jun-24	22-Sep-24	06-Jan-25	206		
480	MVAC System	120		16% 11-Oct-23 A				113		
190	Fire Service System	90								
500 510	Electrical and Lighting System Security, Surveillance & Communication System	90						217		
	t Structure BS Works	76			24-Jul-24			167		
580(5a)	Plumbing & Drainage System	60	60	0% 09-May-24	07-Jul-24	01-Aug-24	29-Sep-24	84		
600(5a)	Fire Service System (Equipment/Appliance)	60		, .	07-Jul-24		05-Nov-24	121		
610(5a)	Electrical and Lighting System	60		,		31-Aug-24	-	114	_	
520(5a)	Security, Surveillance & Communication System ment Installation	60		,	24-Jul-24 01-Oct-24	08-Nov-24		94		
	nent installation ng - Waste Bunker & Tipping Hall Bld Process Equipment Installation	232		, in the second s	01-Oct-24			94		
		168				21-Dec-23		-17		
	ping and Instrument Installation and Connection Works	90			05-Jul-24		11-Jui-24	-17		
3010(6F)	Piping Installation Works	90			05-Jul-24		11-Jun-24	-24 -24 Remove Actual Start Date		
	ling (Module 2)	168		· · ·			09-Jun-24	-49		
3040(6F)	Embedded Piping Installation	60	24	60% 02-Jan-24 A	23-May-24	17-Apr-24	10-May-24	-13		
3050(6F)	Piping Installation Works	90			28-Jul-24	12-Mar-24	09-Jun-24	-49 Remove Actual Start Date		
3075(M71)	Equipment Installation at Basin Area at +6.5mPD	60			02-Jul-24		11-Mar-24			
	ling (WWTP)	60		,			18-Feb-24			
3160(6F)	Piping Installation Works	60			09-Jul-24		18-Feb-24			
	t Equipment (Module 1)	90			13-Jun-24	13-Apr-24		28		
4000(6G_R1)		90			13-Jun-24 13-Jul-24	13-Apr-24	11-Jul-24 02-Jan-25	28		
	ng (Cranes and Shredder)	130			09-Jul-24	01-Feb-24		173		
JUESS BUILD	ling (Module 1)	132	132	29-F60-24						
1000	Waste Crane 1 Installation @+41.6mPD	70	70	0% 06-Apr-24	15-Jun-24	10 10 10 14	27-Jul-24	42		

3-Month Rolling	Programme	(February 2024)
PAGE 12 OF 15		

Critical Remaining Work 🔶 ٠

ntract No.	EP/S	SP/66/12
nont Facili	iti∆c	Phase 1



	cilities, Phase 1 U	Environmental Protection Department
20 Mar 76	Apr 77	May 78
76	77	78
		1
		-
		Facade Structural Fram
		_
		:
	1 1 1	Door, I
		Metal Ra
		Internal
	Г 	Facade Structural Frame Installation
	, , , ,	; ;
		:
		Fire Service System
		Fire Service System
		Fire Service System Security
		-
		-
		-
		-
		-
		-
		-
		-
		-
		-
		Security
◆ Actrual Milestor		Security

Critical Milestone

Bit District of the second	Keppel Se stitution socioes au	eghers - 杂单原告公司 · 杂单原告公司									Ini	Contrac egrated Waste Management	ct No. EP/SP/66/12 Facilities, Phase 1
BBSD If a Åu S	ctivity ID	Adivity Name					Current Finis	h Late Start	Late Finish		Feb	Mar	2024 Apr
Barry B	13-1000-2(6)	Shredder 1 Installation	40	40	0%	6 06-Apr-24	16-May-24	01-Feb-24	11-Mar-24	-66	/5	/0	
BBBB Contact Books and Books a	13-1000-3(6)	Hoist Installation	70	70	0%	6 01-May-24	09-Jul-24	18-Jun-24	26-Aug-24	48			
Sold Sold Sold Sold Sold Sold Sold Sold					0%	6 06-Apr-24	15-Jun-24	18-Jul-24	25-Sep-24	102			
1 1.5.1.0.0 Mode B (1x)	· · ·						-						
Busine interview of the	· · ·	,				· ·							
bit is intermediate and any and a large bar is intermediate and a large bar i	· · ·												
Image: Application of the set of the s													
Description increased a problem in the construction of solution of the construction of the const					07								
bit Auge of Second S					0%				, v				
Processor Processor <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>													
District Distrint Distrint Distrint <td< td=""><td></td><td></td><td></td><td></td><td>0,1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>					0,1								
Processor Origination of the second of th			70	70	0%				, v				
IMP with the set of the set						,							
In Strike Control service stands In Strike No	U		60	60		18-May-24	16-Jul-24	19-Apr-24	17-Jun-24	-29			
Proceedings Proc			60		0%								
Bit Notice Bit Notice </td <td></td> <td></td> <td></td> <td></td> <td>0,1</td> <td>,</td> <td>_</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>					0,1	,	_						
Photo: Subscription:					0%	-			J				
Set of set outspace wile injected and a 100 (set of set					07								
	U .				N %		· ·		J				
10.2023 issues Association and constraints of advance of a section									0				
USA:00 USA:00 <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>5</td> <td></td> <td></td> <td></td> <td></td>		-							5				
Books data Books data </td <td></td> <td>LVSG 1A/1B and 2A/2B (below Toilet/Server Room - Process building Switch room)</td> <td></td> <td>90</td> <td></td> <td></td> <td></td> <td>,</td> <td></td> <td>16</td> <td></td> <td></td> <td></td>		LVSG 1A/1B and 2A/2B (below Toilet/Server Room - Process building Switch room)		90				,		16			
Probability control statusProbability control status <th< td=""><td>13-2280-2(6B)</td><td>UPS @ Process Building Switch room and Battery room</td><td>90</td><td>90</td><td>0%</td><td>6 26-Apr-24</td><td>25-Jul-24</td><td>13-May-24</td><td>10-Aug-24</td><td>16</td><td></td><td></td><td></td></th<>	13-2280-2(6B)	UPS @ Process Building Switch room and Battery room	90	90	0%	6 26-Apr-24	25-Jul-24	13-May-24	10-Aug-24	16			
Disk No. forking for a large of a la	Process Building - B	oiler House & Flue Gas Treatment Bld Process Equipment Installation	316	195		15-Aug-23 A	10-Sep-24	06-Sep-23	10-Aug-24	-31			
IPUT inst 20 0 7 Mark 8 Mark 6 Mark	Process Building (Ir	nstallation TPU Module)	316	195		15-Aug-23 A	10-Sep-24	07-Sep-23	29-Jun-24	-73			
Instrumentation Del Instrumentation Del Instrumentation Second US	TPU Train 1		280	159		15-Aug-23 A	06-Aug-24	07-Sep-23	10-Jun-24	-56			
1 100 Nameric jacomic Instance dia, and dia, and dia and dia, and dia and d		Boiler Condition Check and Repair	70	70	0%	6 23-Mar-24	31-May-24	02-Apr-24	10-Jun-24	10			
D Pachwater U0 U0 V	13-1050	Remaining Equipment Installation at GL	120	17	85.83%	6 15-Aug-23 A	17-Mar-24	07-Sep-23	24-Sep-23	-175		Remaining Equip	ment Installation at GL
1 Partial environmental envinonmental envinonmental environmental environmental envi	13-1060	Pipe Connection to FGT Unit	120	48	60%	6 15-Nov-23 A	16-Apr-24	07-Sep-23	24-Oct-23	-175			Pipe
Bokewarfa Bokewarfa Bok Bokewarfa Bok Bokewarfa	13-1070	Pipe Insulation Works	120	120	0%	6 06-Apr-24	03-Aug-24	14-Oct-23	10-Feb-24	-175			
Fund Formal Solution S		Electrical instrument and Cabling Works		120	0%	6 08-Apr-24	06-Aug-24	16-Oct-23	12-Feb-24	-175			
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$		Boiler Pressure Test			0%		-						
1510 Basking gramet databan <i>t</i> ₀ . 100 00 </td <td></td>													
11 de 1 ferror de la factoria d'al d'al d'al d'al d'al d'al d'al d'a												Domolining Equi	mont Installation at Cl
1010 Perturbation down 1010 00								· · ·				Remaining Equip	Pipe
bind		•											Пре
B1100 Burley B1 B11 <													
TrutinalNo		5											
13/20 Restanging Lapsend Induiting Lap							-						
13.194Pice Concision For Toris1021071001		Remaining Equipment Installation at GL	121	54	55.45%	6 27-Nov-23 A	22-Apr-24	14-Sep-23	06-Nov-23	-168			
13-b30 Instantian induced and induce				97	20%	6 12-Jan-24 A	04-Jun-24						
PrintWith controls chand RegardRest<	13-1250	Pipe Insulation Works	120	108	10%	6 20-Jan-24 A	15-Jun-24	10-Nov-23	25-Feb-24	-111			
1310 Matrix Deciding Location and Loc	13-1260	Electrical instrument and Cabling Works	120	120	0%	6 13-May-24	10-Sep-24	28-Nov-23	26-Mar-24	-168			
13130 PipControl 101 141 64281 248/24 75 160000 160000 160000 160000	TPU Train 4		282	191		27-Nov-23 A	06-Sep-24	07-Sep-23	29-Jun-24	-69			
13130 Ppc Duraction lo FG 1 Uni 100 80 30390 2140-24 2140-24 2140-24 2150-20 254-524 75 13130 Epcle and/owned and Galay Webs 100 100 000 (My-24 65-102 24-04 45-00 13130 Excital information of Galay Webs 15 15 00 000 (My-24 65-102 24-04 45-00 24 45-00				70		,							
13130Perchainer Works1001001001001001002 40.022 54.0210013100													Remaining Equi
13130 findu instrument ackling Warks 100 0							,						
13-300 Biol Pressure Fail 15 015 22 Mayo 4 24 Jan 2						1	5						
IPU train 5 120 200 22 226223 120 120 125 120 120 125 125 120 120 125 125 120 126		5											
131800 Remaining Equipment Installation a GL 120 120 070 974 bit 2 y 2 bit 2 y					0 /	-							
13:150 Ppe Connection to FGI Unit 120 120 120 120 120 120 120 120 1200 12000000000000000000000000000000000000		Remaining Equipment Installation at G			00								
TPU Train 6 100								· · ·					
13:139%(h3)2 TPU-6 Welding to Base Plate 20					07			-					
13.400 Remaining Equipment Installation at GL 10 10 10 10.402 12.402		TPU-6 Welding to Base Plate			90%							TPU-6 Welding to Base Plate	
13420 Pipe Connection to FGT Unit 120 120 0 0 0 120 120 120 0 0 0 120													
Process Building (rstallation of Flue Gas Module)Sol<													
FGC Train 1 527 136 15-Aug23 14-Jul-24 20-Ot-23 10-Aug-24 20 13-1580 FGC Unit Condition Check and Repair 70 70 0% 23-Aur-24 10-Jun-24 10 0 0 0 16 81.67% 15-Aug23A 16-Aur-24 27-Ot-23 12-Aur-24 10-Jun-24 10 0 0 0 0 0 16 81.67% 16-Aur-24 17-Aug23A 16-Aur-24 17-Aug23A 12-Aur-24 17-Aug23A 17-Aur-24 17-Aug23A 17-Aur-24 17-Aug23A 17-Aur-24 17-Aur-24 <td></td> <td>•</td> <td>_</td> <td></td>		•	_										
13:680 FGC Unit Condition Check and Repair 70 70 0% 3:May-24 10.Jun-24 10<			257	136		15-Aug-23 A	14-Jul-24	27-Oct-23	10-Aug-24	28			
13:1590 Remaining Equipment Installation at GL 90 10 81.67% 15.40g.23% 16.40ar.24 12.40v.23 12.40v.24 12.		FGC Unit Condition Check and Repair		70	0%				-				·····
13.1600 Pipe Connection Works to TPU and Pipebridge 90 90 10.4m2-2 14.Jun2-4 13.Vav2-3 10.Feb:24 124		· · ·						· ·				Remaining Equipm	ent Installation at GL
13-1610 Pipe Insulation Works Pipe Insulatin Works Pipe Insulatin Works						•							
FGC Train 2 Columb Condition Check and Repair Columb Check and Repair Columb Check and C	13-1610		90	90	0%	6 15-Apr-24	14-Jul-24	13-May-24	10-Aug-24	28			
FGC Train 2 Call Call Tabel 23 A Call 23 A <	13-1620	Electrical instrument and Cabling Works			0%	· ·	-	-					
13.1655(A) Installation 4 nos. of Transformers for Process Module 1 01 01 02 02-Nar-24 08-Apr-24 02-Oct-23 15-Oct-23 15-Oct-23 <t< td=""><td>FGC Train 2</td><td></td><td>266</td><td>145</td><td></td><td>15-Aug-23 A</td><td>23-Jul-24</td><td>06-Sep-23</td><td>10-Aug-24</td><td>19</td><td></td><td></td><td></td></t<>	FGC Train 2		266	145		15-Aug-23 A	23-Jul-24	06-Sep-23	10-Aug-24	19			
13-1660 Remaining Equipment Installation at GL 04							2						
13-1670 Pipe Connection Works to TPU and Pipebridge 90 <													Installation 4 nos. of
13-1680 Pipe Insulation Works 90 90 90 0% 24-Apr-24 23-Jul-24 13-May-24 19												Re	maining Equipment Installation at GL
13-109U Electrical instrument and cabing works 90 90 0% 24-Apr-24 23-Jul-24 13-UBC-23 11-Mar-24 -13						· ·		-	-				
	13-1690	Electrical instrument and cabling works	90	90	0%	o 24-Apr-24	23-JUI-24	13-Dec-23	11-Mar-24	-133			

3-Month Rolling Programme (February 2024)	
PAGE 13 OF 15	

Δd

Actual Work Remaining Work

Critical Remaining Work 🔶 ♦ Milestone

Actrual ٠ Critical

	T
7	珉
	Em
<u> </u>	

境保護署

2024	ies, Phase 1 🛛 🕻	Environmental Protection Department
2024	Apr 77	May 78
		Shredder 1 Installati
		EOTC & Monorail Hoist System in:
		Ash Cran
a Fauinment Installe	ion at Cl	
g Equipment Installa		ction to FGT Unit
		Deiler Droceure Teet
		Boiler Pressure Test
ng Equipment (nstalla		
	Pipe Conne	ction to FGT Unit
		Boiler Pressure Test
	F	emaining Equipment Installation at GL
	Remaining Equipment	
		Pipe Conne
Equipment Installation	on at GL	
1		
	Installation 4 nos. of Trans	formers for Process Module 1
	Installation 4 nos. of Trans pment Installation at GL	formers for Process Module 1
	pment Installation at GL	formers for Process Module 1
Remaining Equi	pment Installation at GL	formers for Process Module 1

ty ID	Adivity Name	Origing	I Remainin	n Art	tivity % Current Start	Current Finis	h ato Stort	Late Finish	Total	M75 Remarks	nneg	grated Waste Managerr
y iD	Auwiy Name	Origina Duratior			omplete	Cullent Fills	Late Start	Late Fillisti	Float	W/ 5 Remarks	Feb 75	Mar 76
FGC Train 3		236	5 170	6	31-Dec-23 A	22-Aug-24	02-Nov-23	08-Aug-24	-14			
13-1730	Remaining Equipment Installation at GL	90		_	8.33% 31-Dec-23 A			27-Dec-23				
13-1740	Pipe Connection Works to TPU and Pipebridge Pipe Insulation Works	90			0% 24-Apr-24 0% 24-May-24	23-Jul-24		27-Mar-24 08-Aug-24				
13-1760	Electrical instrument and Cabling Works	90		_	0% 24-May-24	- ·		- ·				
FGC Train 4		237	7 17	7	31-Dec-23 A	23-Aug-24	18-Sep-23	08-Aug-24	-15			
13-1795(6A)	Installation 4 nos. of Transformers for Process Module 2	14	1 14	4	0% 25-Apr-24	09-May-24	14-Nov-23	27-Nov-23	-164			
13-1800	Remaining Equipment Installation at GL	90		_	7.22% 31-Dec-23 A			13-Nov-23				
13-1810 13-1820	Pipe Connection Works to TPU and Pipebridge Pipe Insulation Works	90		_	15% 20-Jan-24 A 0% 23-Mar-24	21-May-24 20-Jun-24	27-Jan-24 11-May-24	· ·	-40 49			
13-1830	Electrical instrument and Cabling Works	90		_		23-Aug-24			-120			
FGC Train 5		180) 180	0	10-Feb-24 A	26-Aug-24	13-Dec-23	09-Jun-24	-78			
13-1855(M63)-1	Removal of Temporary Steel from Prefab from FGC-5	26	5	7 7	'3.08% 10-Feb-24 A	06-Mar-24	29-Jan-24	04-Feb-24	-31	Update Actual Start Date		Removal of Temporary Steel
13-1855(M63)-2	FGC-5 Welding to Base Plate	14		_	0% 16-Mar-24		28-Apr-24					
13-1870 13-1880	Remaining Equipment Installation at GL Pipe Connection Works to TPU and Pipebridge	90			0% 29-Feb-24 0% 29-May-24	28-May-24 26-Aug-24		11-Mar-24				
FGC Train 6	Pipe Connection works to TPO and Pipebilitye	180		_	,	26-Aug-24						
13-1925(M63)-1	Removal of Temporary Steel from Prefab from FGC-6	26			2.31% 06-Feb-24 A	-				Update Actual Start Date		Removal of Temporary Steel from Pre
13-1925(M63)-2	FGC-6 Welding to Base Plate	14		_	0% 02-Mar-24		14-Apr-24			Remove Predecessor 13-1855(M63)-2 FS0		FGC-6 Weld
13-1935(6A)	Installation 4 nos. of Transformers	14	1 14	4	0% 30-May-24		29-Dec-23	· ·	-153			
13-1940	Remaining Equipment Installation at GL	90			0% 29-Feb-24	-		28-Dec-23				
13-1950	Pipe Connection Works to TPU and Pipebridge	90			,	26-Aug-24						
ACC Equipment		114				23-Aug-24		-				
ACC Equipment		114			02-May-24	23-Aug-24						
13-2000-1(M63) 13-2010	Condensate Tank & Equipments Delivery and installation (Module 1) Piping and Instrument Installation and Connection Works	30		_	0% 02-May-24 0% 02-May-24	,	-	03-Jan-24 13-Mar-24				
13-2020	Pipe Insulation Works	100		_	0% 02-May-24	23-Aug-24						
13-2030	Cable Laying and Termination Works	100		_	0% 02-May-24	09-Aug-24	-	-				
Turbine Hall Bld	Equipment Installation	206	5 200	6	15-Jan-24 A	21-Sep-24	19-Oct-23	02-Jan-25	104			
Turbine Hall Mo	dule 1 Installation	141	I 14 [.]	1	15-Jan-24 A	18-Jul-24	19-Oct-23	12-May-24	-67			
13-2120	STG Module 1 Installation	22	2 18	8	20% 15-Jan-24 A	27-Mar-24	15-Nov-23	03-Dec-23	-115			
13-2120-1(11)	TBS Tower 1 Delivery	(-	0	0%	13-Mar-24		19-Oct-23	-146			 TBS Tower 1 De
13-2120-1(6H)	TBS Tower 1 Installation	7		7	0% 14-Mar-24	20-Mar-24	07-Jan-24		-67			TBS
13-2130 13-2150	Piping and Instrument Installation and Connection Works Turbine Electrical installation Works	70		_	0% 11-Apr-24 0% 21-Mar-24	20-Jun-24 18-Jul-24	04-Mar-24					
13-2160(6)	Install Maintenance Girder & Crane at Module 1 @+22.247mPd	30		_	0% 21-Ividi -24 0% 29-Feb-24*			12-May-24 12-Dec-23				
	dule 2 Installation	164			08-Apr-24		14-Nov-23		-162			
13-2169(11)	STG Module 2 Delivery	() (0	0%	08-May-24		15-Nov-23	-175			
13-2170	STG Module 2 Installation	22	2 22	2	0% 08-May-24	30-May-24	29-Nov-23	20-Dec-23	-162			
13-2170-1(11)	TBS Tower 2 Delivery	(0	0%	09-May-24		16-Nov-23	_			
13-2170-1(6H)	TBS Tower 2 Installation	100		7	0% 09-May-24	-	10-Jan-24 13-Dec-23		-121			
13-2200	Turbine Electrical installation Works Install Maintenance Girder & Crane at Module 2 @+22.247mPd	120		_	0% 22-May-24 0% 08-Apr-24			10-Apr-24 13-Dec-23	_			
	dule 3 Installation	164		_	10-Apr-24	-		10-May-24				
13-2219(11)	STG Module 3 Delivery	() (0	0%	10-May-24		15-Dec-23				
13-2220	STG Module 3 Installation	22	2 2	2	0% 10-May-24	,	17-Dec-23	07-Jan-24				
13-2220-1(11)	TBS Tower 3 Delivery	() (0	0%	11-May-24		16-Dec-23	-147			
13-2220-1(6H)	TBS Tower 3 Installation	7		7	0% 11-May-24			15-Feb-24				
13-2250	Turbine Electrical Installation Works	120		_	0% 24-May-24	21-Sep-24		-	_			
13-2260(6)	Install Maintenance Girder & Crane at Module 3 @+22.247mPd ectrical Room Equipment Installation	30		_	0% 10-Apr-24 02-May-24	,	11-Dec-23 14-Mar-24	09-Jan-24	-122 143			
	ectrical Room @+15.00mPD	90			14-May-24	° .	14-Mar-24		143			
13-2290-1(6B)	Switchgear & electrical equipment Installation 1F - I&C room (I/O, Server, Control Panel, Workstation)	90			0% 14-May-24	, v		11-Jun-24				
13-2290-2(6B)	Switchgear & electrical equipment Installation 11 - Recroom (ro, Server, Control Paner, Worksauon) Switchgear & electrical equipment Installation 1F - Generator Control Room (GPP,SP,DC batter Charger,Generator contro	90			0% 14-May-24			11-Jun-24				
13-2290-3(6B)	Switchgear & electrical equipment Installation 1F - Battery Room (AC UPS,DC Battery Charger)	90		0	0% 14-May-24			11-Jun-24				
13-2290-5(6B)	Monorail Hoist System installation in Turbine Hall (1st Floor @+15)	90) 90	0	0% 14-May-24	12-Aug-24	05-Oct-24	02-Jan-25	143			
Turbine Hall Ele	ectrical Room @+23.50mPD	90) 90	0	02-May-24	31-Jul-24	05-Oct-24	02-Jan-25	155			
13-2290-6(6B)	Monorail Hoist System installation in Turbine Hall (3rd Floor @+23.5)	90			0% 02-May-24			02-Jan-25				
	CCW Bld Equipment Installation	157			07-Mar-24	, v	04-Jan-24		-30			
	Equipment Installation	150			07-Mar-24	-		01-Jun-24				
13-2320	Air Compressor Rm Equipment installations	90			0% 07-Mar-24	04-Jun-24	04-Jan-24	· ·	-63			
13-2700(M62) 13-2710(M62)	Piping installation and connections Electrical Instrumentation and Insulation Installations	90			0% 06-Apr-24 0% 06-May-24	04-Jul-24 03-Aug-24	03-Feb-24 04-Mar-24	,				
13-2720(M62)	Cable Laying and Termination Works for Air Compressor	90		_	0% 06-May-24	-	04-Mar-24		-63			
	pment Installation	120			13-Apr-24	Ű	14-Jan-24	_	-30			
13-2330	CCCW Equipment Installation	90) 90	0	0% 13-Apr-24	11-Jul-24	14-Jan-24	12-Apr-24	-90			
13-2340	Piping installation and connections	90			0% 13-May-24	-	13-Apr-24		-30			
	Bld Process Equipment Installation	103			29-Apr-24	09-Aug-24		· · ·	7			
13-2410-1(6D)	Transformer @ WTP Bldg Switchroom +6.5mPD	90			0% 29-Apr-24	27-Jul-24		11-Aug-24				
13-2410-4(6B)	EOTC & Monorail Hoist System installation in WTP +6.5mPD	90			0% 11-May-24	09-Aug-24						
INVIVE Substation	n BId Equipment Installation	265	5 20!	0	31-Dec-23 A	20-Sep-24	31-Oct-23	29-Apr-24	-144		1	
13-2420	Deliver and Position of Transformers and 11KV EDG @+6.5mPD	30) 30	0	0% 21-Mar-24	19-Apr-24	01 14	30-Mar-24	-20			

3-Month Rolling Programme (February 2024)	
PAGE 14 OF 15	

Actual Work Remaining Work

٠ Critical Milestone

Aanagement Faci	. EP/SP/66/12 ilities, Phase 1	£	環境保護署 Environmental Protection Department
2024 Mar 76	Apr 77		May 78
		Remain	ning Equipment Installation at GL
			Installation 4 nos. of Transformers for
		Rema	airing Equipment Installation at GL
emporary Steel from Prefab from			
FGG	5 Welding to Base Plate		R
y Steel from Prefab from FGC 6			-
FGC-6 Welding to Base Plate			
			R
TBS Tower 1 Delivery TBS Tower 1 Installal	dule 1 Installation		
Instal	II Maintenance Girder & Crane	at Module 1 @+2	22.247mPd
			♦ STG Module 2 Delivery
			 TBS Tower 2 Delivery TBS Tower 2 Installation
			Install Maintenance Girder & Crane a
			STG Module 3 Delivery
			◆ TBS Tower 3 Delivery TBS Tower 3 Install
			Install Maintenance Girder & Crar
		C	
			ition of Transformers and 11KV EDG @+6.5mPD
	Deliver and Position of 11	IKV Irans formers	s@+6.5mPD (KS)

Critical Remaining Work 🔶 ♦ Milestone

古背西的	Seghers S 一点 単原 な の DES- ZHEN HEARST VENTER									Inter	Cor grated Waste Managen
Activity ID	Adivity Name	Original Duration	Remaining Duration	Activity % Current Start Complete	Current Finish	Late Start	Late Finish	Total Float	M75 Remarks	Feb	Mar
13-2440	132kV GIS Switch Gear @+6.5mPD	120	120	0% 23-Apr-24	21-Aug-24	02-Dec-23	30-Mar-24	-144		75	76
13-2450	GIS Insulation Switchboard installation	120	120		21-Aug-24			-144			
13-2460	Main Switch Board Installation	120	120		21-Aug-24	-		-144			
13-2470	Other Associated Equipment Installation	120	120	0% 29-Feb-24	-	02-Dec-23		-89			<u>.</u>
13-2480	Cable Laying and Termination	120	120	0% 23-May-24	20-Sep-24	01-Jan-24	29-Apr-24	-144			
13-2630(6B)	EOTC Hoist System installation in Substation @+14.1mPD	30	30	0% 31-Dec-23 A	29-Mar-24	31-Oct-23	29-Nov-23	-121			
Equipment Insta	allation at External Area	60	60	29-Apr-24	27-Jun-24	08-Jul-24	05-Sep-24	70			
13-2520	Fuel Oil Reception and Distribution System Installation at Berth Area	60	60	0% 29-Apr-24	27-Jun-24	08-Jul-24	05-Sep-24	70			
External Process	is Pipe Works	111	111	25-Apr-24	13-Aug-24	12-Mar-24	11-Jun-24	-63			
Process and No	on-process Piping Works	111	111	25-Apr-24	13-Aug-24	12-Mar-24	11-Jun-24	-63			
	odule 1 to Turbine Bld	90	90	25-Apr-24	23-Jul-24	14-Mar-24	11-Jun-24	-42			
13-2550	Piping Installation Works	90	90		23-Jul-24	14-Mar-24		-42			
	ing from Module 2 & 3 to Turbine Bld	90	90		27-Jul-24		09-Jun-24	-48			
13-2580	Piping Installation Works	90	90				09-Jun-24	-48			
	Piping from Turbine Bld 1 to CCCW Bld	90	90		07-Aug-24			-57			
		90	90								
13-2670	Piping Installation Works	90	90		07-Aug-24 13-Aug-24			-57			
	Piping from Turbine Bld 2&3 to CCCW Bld				, in the second se						
13-2700	Piping Installation Works	90	90		13-Aug-24			-65			
Landscape, Exte	ernal Road and Drains Works	689	111	28-Apr-22 A	18-Jun-24	12-Oct-23	04-Jul-24	16			
Underground Ut	tilities Works	689	111	28-Apr-22 A	18-Jun-24	12-Oct-23	04-Jul-24	16			
Underground U	Itility Systems & Cables	90	29	10-May-23 A	28-Mar-24	03-Dec-23	31-Dec-23	-88			
14-1050	Cable Ducting and Landing Jointing bay for CLP Transmission System	90	29	67.78% 10-May-23 A	28-Mar-24	03-Dec-23	31-Dec-23	-88			
Drainage Works	S	344	111	15-May-23 A	18-Jun-24	12-Oct-23	15-Jun-24	-3			
14-1000-1(M55)	Sewage Transfer System for IWMF Vessels (Caisson 13)	60	60	0% 14-Apr-24	12-Jun-24	17-Apr-24	15-Jun-24	3			
Box Culvert		344	111	15-May-23 A	18-Jun-24	12-Oct-23	15-Jun-24	-3			
East Culvert (3.5r	m x 2 5m x 118m)	139	41		09-Apr-24		15-Mar-24	-25			
14-2010	Construction of Box Culvert (118m, 1.7m/d)	70	11	· · · · · · · · · · · · · · · · · · ·				-140			Construction of Box Cu
14-2020	Backfill, Compaction & Testing	65	10				15-Mar-24	-25			
	5m x 2.5m x 102m)	111	111		18-Jun-24	26-Feb-24		-3			
14-3000	Excavation to Formation	60	60	0% 29-Feb-24	28-Apr-24	26-Feb-24	25-Apr-24	-3			
14-3010	Construction of Box Culvert (102m, 1.7m/d)	60	60	0% 30-Mar-24	28-May-24	27-Mar-24	25-May-24	-3			
14-3020	Backfill, Compaction & Testing	60	60	0% 20-Apr-24	18-Jun-24	17-Apr-24	15-Jun-24	-3			
Earthing Syster	m	180	100	28-Apr-22 A	07-Jun-24	27-Mar-24	04-Jul-24	27			
16-1900-2(6)	Installation of Ground Earthing Mesh	180	100	44.44% 28-Apr-22 A	07-Jun-24	27-Mar-24	04-Jul-24	27	-		
Works By CLP		90	90	28-Mar-24	26-Jun-24	23-Nov-23	29-Apr-24	-58			
	ransmission System	90	90	28-Mar-24	26-Jun-24	23-Nov-23	29-Apr-24	-58			
15-0800	450 days Prior to Commencement of System Commissioning Test	0	0			23-Nov-23		-175			
15-0800	Completion of Civil Provision for Transmission	0	0	070 10 Maj 21	28-Mar-24	23-1107-23	30-Jan-24	-175			
15-1000	Construction of Transmission System	90	90			31-Jan-24		-58			
	allation Works by CLP	90	90 0		23-May-24	_					
		0			20 Way-24						
15-1005	Handover of CLP Equipment Room no later than 10 mths before energization (FS Certificates by FSD are required)	0	0	0% 23-May-24*		30-Nov-23		-175			

3-Month Rolling Programme (February 2024)	Actual Work	Critical Remaining Work	♦	🔶 Ad
PAGE 15 OF 15	Remaining Work	♦ ♦ Milestone	•	♦ Cr



Appendix B Summary of Implementation Status of Environmental Mitigation

Appendix B

Table B.1 Implementation	Schedule for Air Quality Measures for the IWMF at the artificial island near SKC
--------------------------	--

				Imple	ementa	ation S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
S3b.8.1	 <u>Air Pollution Control (Construction Dust)</u> <u>Regulation & Good Site Practices</u> Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs. Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading 	Work site / During the construction period	Contractor					Air Pollution Control (Construction Dust) Regulation	Implemented N/A for dust control measures for transportation outside site boundary

Keppel Seghers – Zhen Hua Joint Venture

				Imple	ementa	ation S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	 points, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit. Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 								
S3b.6.3	 Odour Removal by Deodorizers Deodorizers with 95% odour removal efficiency would be installed for the air ventilated from the mechanical treatment plant before discharge to the atmosphere 	Waste reception halls, the waste storage area, the mechanical treatment plant / During design & operation phase	IWMF Operator	~		✓		EIAO-TM	N/A
S3b.8.2	Air Pollution Control and Stack Monitoring	IWMF stack emissions / During	IWMF Operator	~		~		EIAO-TM, Supporting Document for	N/A

Keppel Seghers – Zhen Hua Joint Venture

EIA Ref Legisition Measures Decidin/ Timing Implementation Agent Des C O Dec Legisition Agent Status and Guidelines Air pollution control and stack monitoring system will be installed for the IWMF to ensure that the emissions from the IWMF stack will meet the proposed target emission limits. Voluntary Enhancement Measures in Flue Gas Cleaning and Emission Monitoring: Two-stage bag filter system with respectively; In addition to SCR, provide SNCR for removal of NO; tighten emission limit for half-hourly and daily NO, to 160 mg/m3 and 80 mg/m3, respectively; Well-mixed feed waste: to minimize the fluctuation of pollutant loading on the flue gas treatment system; Two more AQMSs would be set up at South Lantau and Shek Kwu Chau respectively; Limit levels will be set under the IWMF DBO contract to require that waste feed shall cease if any of the ari pollutant has exceeded 95% of the emission concentration limits as stipulated Implementation Agent Des C O Dec Legisiation and Back Remarks		Environmental Protection			Imple	ementa	tion S	tages*	Relevant	Implementation
 Air pollution control and stack monitoring system will be installed for the IWMF to ensure that the emissions from the IWMF stack will meet the proposed target emission limits. Voluntary Enhancement Measures in Flue Gas Cleaning and Emission Monitoring; 1. Two-stage bag filter system with reagent recirculation; 2. In addition to SCR, provide SNCR for removal of NO_x; tighten emission limit for half-hourly and daily NO_x to 160 mg/m³ and 80 mg/m₃ respectively; 3. Well-mixed feed waste: to minimize the fluctuation of pollutant loading on the flue gas treatment system; 4. Two more AdMSs would be set up at South Lantau and Shek Kwu Chau respectively; 5. Limit levels will be set under the IWMF DBC contract to require that waste feed shall cease if any of the air pollutant has exceeded 95% of the emission concentration limit as stipulated 	EIA Ref	Environmental Protection Measures / Mitigation Measures		-	Des	С	0	Dec		
concentration limit as stipulated		 Air pollution control and stack monitoring system will be installed for the IWMF to ensure that the emissions from the IWMF stack will meet the proposed target emission limits. Voluntary Enhancement Measures in Flue Gas Cleaning and Emission Monitoring: Two-stage bag filter system with reagent recirculation; In addition to SCR, provide SNCR for removal of NO_x; tighten emission limit for halfhourly and daily NO_x to 160 mg/m³ and 80 mg/m₃ respectively; Well-mixed feed waste: to minimize the fluctuation of pollutant loading on the flue gas treatment system; Two more AQMSs would be set up at South Lantau and Shek Kwu Chau respectively; Limit levels will be set under the IWMF DBO contract to require that waste feed shall cease if any of the air pollutant has 	design & operation	Agent					Guidelines Application for Variation of Environmental Permit (EP-	Remarks
in the Special Process license;		concentration limit as stipulated								

				Imple	ementa	ation S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	Status and Remarks
	 Each incineration chamber shall be fitted with auxiliary burners to ensure complete burn out of the combustion gases. 								
-	 Treated Fly Ash and Air Pollution Control Residues: During testing and commissioning, the Contractor shall sample and test over container of treated fly ash and 	IWMF stack emissions / During design & operation phase	IWMF Operator					Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	N/A

				Imple	ementa	ation S	Stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	of the Environmental Permit. The								
	Contractor shall take two samples								
	from each shipload for testing and								
	the Contractor shall not dispose of								
	any of that shipload of treated fly ash								
	and air pollution control residues until								
	the test results confirm that the two								
	samples conform to the limits and the								
	criteria. If a test result confirms that								
	any one of the two samples does not								
	conform to the limits and the criteria,								
	the Contractor shall be required to								
	sample and test every shipload of								
	treated fly ash and air pollution								
	control residues for conformance to								
	the Incineration Residue Pollution								
	Control Limits and leachability								
	criteria for the next six months. The								
	Contractor shall make due allowance								
	in the Design and the Operation for								
	the time to sample and test treated fly								
	ash and air pollution control residues								
	before disposal.								
	 Provided that there is no non- 								
	conformance to the Incineration								
	Residue Pollution Control Limits and								
	leachability criteria shown in Table 2								
	of the Environmental Permit								
	throughout a continuous sixmonth								
	period in the Operation Period, the								
	testing frequency shall be reduced to								
	monthly interval.Two samples from								
	one shipload of treated fly ash and air								

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	pollution control residues shall be collected and tested for conformance to the Incineration Residue Pollution Control Limits and leachability criteria. The Contractor shall not dispose of any of the treated fly ash and air pollution control residues in the shipload which the samples are taken until the test results confirm that the samples conform to the limits and the criteria. If the test result confirm that any one of the samples does not conform to the limits and the criteria, the Contractor shall be required to sample and test every shipload of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit for the next six months.								
	 Bottom Ash: During testing and commissioning, the Contractor shall sample and test every container of bottom ash for conformance to the leachability criteria shown in Table 2 of the Environmental Permit. If a test result confirms that any one of the samples does not conform to the criteria, the Contractor shall be required to sample and test every 	IWMF stack emissions / During design & operation phase	IWMF Operator	×		✓		Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	N/A

Keppel Seghers – Zhen Hua Joint Venture

				Imple	ementa	ation S	Stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	container of bottom ash for								
	conformance to the leachability								
	criteria for the next six months.								
	• During the first six months of								
	operation, if the requirements in (d)								
	could be fully conformed with, the								
	Contractor shall sample and test one shipload of bottom ash each								
	month for conformance to the								
	leachability criteria shown in Table 2								
	of the Environmental Permit. The								
	Contractor shall take two samples								
	from the shipload for testing and the								
	Contractor shall not dispose of any								
	of that shipload of bottom ash until								
	the test results confirm that the two								
	samples conform to the criteria. If a								
	test result confirms that any one of								
	the two samples does not conform								
	to the criteria, the Contractor shall								
	be required to sample and test each								
	shipload of bottom ash for								
	conformance to the leachability criteria for the next six months. The								
	Contractor shall make due								
	allowance in the Design and the								
	Operation for the time to sample and								
	test bottom ash before disposal.								
	 Provided that there is no non- 								
	conformance to the leachability								
	criteria shown in Table 2 of the								
	Environmental Permit throughout a								
	continuous six month period in the								

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	Operation Period, the Contractor shall be allowed to take two samples from any one shipload of bottom ash once every six months for conformance to the leachability criteria. The Contractor shall not dispose of any of the bottom ash in the shipload which the samples are taken until the test results confirm that the samples conform to the criteria. If the test result confirm that any one of the samples does not conform to the criteria, the Contractor shall be required to sample and test one shipload of bottom ash each month for conformance to the leachability criteria shown in Table 2 of the Environmental Permit for the next six months as stipulated above.								

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.2 Implementation Schedule for Noise Impact Measures for the IWMF at the artificial island near SKC

	Environmental Protection				Imple	ementa	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent		Des	C O		Dec	Legislation and Guidelines	Implementation Status and Remarks
S4b.8	Good site practices to limit noise emissions a source and use of quiet plant and working methods, whenever practicable.	Work Sites / Construction Period	EPD and contractors	its		~			EIAO-TM	Implemented
& S4b.8	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment. (i) Stack of the incinerator (ii) Ventilation systems within the IWMF Enclosure and discharge silencer or other acoustic treatment equipment should be installed in the air-cooled chillers Other than provision of silencer or other acoustic treatment equipment for the stack of the incinerator and ventilation system, the detailed design should incorporate the following good practice in order to minimize the nuisance on the neighboring NSRs. (i) The exhaust of the ventilation system and any opening of the building should be located facing away from any NSRs; and	Within IWMF area / Construction Period	EPD and contractors	its	×		×		EIAO-TM	N/A
	 Louver or other acoustic treatment equipment could also be applied to the exhaust of the ventilation system. 									

Keppel Seghers – Zhen Hua Joint Venture

				Imple	ementa	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
-	 <u>Voluntary Enhancement Measure</u> Provision of air-conditioner and double glazed windows to nearby NSR at Shek Kwu Chau (i.e. SARDA) as precautionary measures. 	IWMF site	Design team, contractor, IWMF operator	•	~			Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	Implemented

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.3 Implementation Schedule for Water Quality Measures for the Artificial Island near SKC

				Impl	ementa	ation S	tages*	Relevant		
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks	
S5b.8.1.1			Contractor					Guidelines EIAO-TM; ProPECC PN 1/94; WPCO	Deficiency of Mitigation Measures but rectified by the Contractor	

	Environmental Protection			Imple	ement	ation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. The detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction.								
	 Water pumped out from foundation piles must be discharged into silt removal facilities. 								
	 Measures should be taken to minimize the ingress of site runoff and drainage into excavations. Drainage water pumped out from excavations should be discharged into storm drains via silt removal facilities. 								
	• During rainstorms, exposed slope/soil surfaces should be covered by a tarpaulin or other means, as far as practicable. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC PN 1/94.								
	 Exposed soil areas should be minimized to reduce potential for increased siltation and contamination of runoff. 								
	 Earthwork final surfaces should be well compacted and subsequent permanent 								

Keppel Seghers – Zhen Hua Joint Venture

				Impl	ementa	tion S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	Ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	 work or surface protection should be immediately performed. Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. 								
S5b.8.1.2		Work site / During the construction period	Contractor					EIAO-TM; ProPECC PN 1/94; WPCO	Implemented

Keppel Seghers – Zhen Hua Joint Venture

				Impl	ementa	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
S5b.8.1.3	There is a need to apply to EPD for a discharge license for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the run-off and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. The beneficial uses of the treated effluent for other on-site activities such as dust suppression and general cleaning etc., can minimize water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO license which is under the ambit of regional office of EPD.	During the construction	Contractor					EIAO-TM; ProPECC PN 1/94; WPCO	Implemented Discharge License was issued on 15/02/2022
S5b.8.1.4	Accidental Spillage Contractor must register as a chemical waste producer if chemical wastes would be produced from construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Work site / During the construction period	Contractor		~			EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Deficiency of Mitigation Measures but rectified by the Contractor
S5b.8.1.5		During the construction	Contractor		~			EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Implemented

			Imple	ementa	ation S	tages*	Relevant		
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	appropriately equipped to control these discharges.								
S5b.8.1.6		Work site / During the construction period	Contractor		 Image: A start of the start of			EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Implemented
S5b.8.1.7	Disposal of chemical wastes should be carried out in compliance with the Waste	Work site / During the construction period	Contractor					EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Implemented
	 Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 								

Keppel Seghers – Zhen Hua Joint Venture

	Environmental Protection			Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
S5b.8.1.8	Sewage Effluent Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor would be responsible. For appropriate disposal and maintenance of these facilities.	Work site / During the construction period	Contractor		√			EIAO-TM; ProPECC PN 1/94; WPCO	Implemented
S5b.8.1.9		penou	Contractor					EIAO-TM; WPCO, Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012) Further Environmental Permit No. FEP- 01/429/2012/A	N/A

	Environmental Protection Measures / Mitigation Measures			Imple	emen	mentation Stages*		Relevant	
EIA Ref		Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	of the North Western seawall, away from the identified coral communities and will be shielded by silt curtains systems to control sediment plume dispersion.								
	• The silt curtain system at marine access opening should be closed as soon as the barges passes through the marine access opening in order to minimize the period of curtain opening. Filling should only be carried out behind the silt curtain when the silt curtain is completely closed.								
	• To enhance the effectiveness of the silt curtain at the marine access, the northern breakwater would be built before the commencement of the reclamation to reduce the current velocity towards the marine access opening.								
	• The silt curtain system at marine access opening should be regularly checked and maintained to ensure proper functioning.								
	• Where public fill is proposed for filling below +2.5mPD, the fine content in the public fill will be controlled to 25% which is in line with the CEDD's General Specification;								
	• The filling for reclamation should be carried out behind the seawall. The filling material should only consist of public fill, rock and sand. The filling composition and filling rates at each filling area should follow those delineated in Table 1 of the FEP-01/429/2012/. The filling above high watermark is not restricted;								

EIA Ref	Environmental Protection Measures / Mitigation Measures			Impl	ementa	ation S	Stages*	Relevant	Implementation Status and Remarks
		Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	 No dredging should be carried out within 16m to the nearest non-translocatable coral community; 								
	• Daily site audit including full-time on-site monitoring by the ET is recommended during the dredging for anti-scouring protection layer for checking the compliance with the permitted no. of grab;								
	• Closed grab dredger should be used to minimize the loss of sediment during the raising of the loaded grabs through the water column;								
	 Frame-type silt curtains should be deployed around the dredging operations; 								
	 Floating-type silt curtains should be used to surround the circular cell during the sheetpiling work; 								
	 The descent speed of grabs should be controlled to minimize the seabed impact speed; 								
	 Barges should be loaded carefully to avoid splashing of material; 								
	All barges used for the transport of dredged materials should be fitted with tight bottom seals in order to prevent leakage of material during loading and transport;								
	 All barges should be filled to a level which ensures that material does not spill over during loading and transport to the disposal site and that adequate freeboard is 								

EIA Ref	Environmental Protection Measures / Mitigation Measures			Imple	ementa	tion S	tages*	Relevant	Implementation Status and Remarks
		Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	maintained to ensure that the decks are not washed by wave action.								
	• No DCM works should be carried out within 100m to the nearest non-translocatable coral colony / colonies.								
	• Silt curtains should be employed to enclose DCM field trial and any full scale DCM work to minimize the potential impacts on water aspect.								
	 A sand blanket is to be placed on top of the marine deposit using tremie pipes prior to the DCM ground treatment to avoid seabed sediment disturbance. 								
S5b.8.2.3	<u>Operational Phase Discharges</u> A pipeline drainage system will serve the development area collecting surface runoff from paved areas, roof, etc. Sustainable drainage principle would be adopted in the drainage system design to minimize peak surface runoff, maximize permeable surface and maximize beneficial use of rainwater.	Within IWMF site / During the operational phase	IWMF Operator	~		~		WPCO	N/A
S5b.8.2.4	Oil interceptors should be provided in the drainage system of any potentially contaminated areas (such as truck parking area and maintenance workshop) and regularly cleaned to prevent the release of oil products into the storm water drainage system in case of accidental spillages. Accidental spillage should be cleaned up as soon as practicable and all waste oils and fuels should be collected and handled in	Within IWMF site / During the operational phase	IWMF Operator	~		V		WPCO; WDO	N/A

Acuity Sustainability Consulting Limited

EIA Ref	Environmental Protection Measures / Mitigation Measures			Imple	ementa	entation Stages*	Relevant		
		Location / Implementation Des Timing Agent	С	Ο	Dec	Legislation and Guidelines	Implementation Status and Remarks		
	compliance with the Waste Disposal Ordinance.								
S5b.8.2.5	Refuse Entrapment Collection and removal of floating refuse should be performed at regular intervals for keeping the water within the Project site boundary and the neighboring water free from rubbish.	Within the Project site / During the operational phase	IWMF Operator			~		WPCO	N/A
S5b.8.2.6		Transportat ion of Incineration Ash / During the operational phase	IWMF Operator			✓			N/A

* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Table B.4 Implementation Schedule for Waste Management Measures for the IWMF at the artificial island near SKC

	Environmental Protection Measures / Mitigation Measures			Implementation Stages*				Relevant	
EIA Ref		Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
6b.5.1.2	 <u>Good Site Practices</u> Adverse environmental impacts in relation to waste management are not expected, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities would include: Obtain relevant waste disposal permits from appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354) and subsidiary Regulations and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); Provide staff training for proper waste management and chemical handling procedures; Provide sufficient waste disposal points and regular waste collection; Provide appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and Carry out regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; Separate chemical wastes for special handling and disposed of to licensed facility for treatment; and Employ licensed waste collector to collect waste. 	Work Site/ During Construction Period	Contractor					ETWB TCW	Deficiency of Mitigation Measures but rectified by the Contractor

	Environmental Protection			Impl	ementa	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
6b.5.1.3	 <u>Waste Reduction Measures</u> Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Design foundation works that could minimize the amount of excavated material to be generated. Provide training to workers on the importance of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling; Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); Segregate and store different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage the collection of aluminum cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; 	Work Site/ During Design & Construction Period	Contractor						Implemented N/A for demolition items

					Imple	ementa	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementat Agent	Implementation Agent		С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	 Plan and stock construction materials carefully to minimize amount of waste to be generated and to avoid unnecessary generation of waste. 									
6b.5.1.7	Dredged Sediment – Application of Dumping Permit The project proponent should agree in advance with MFC of CEDD on the site allocation. The project proponent or contractor for the dredging works shall then apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. The project proponent or contractor should also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged sediment prior to the commencement of the dredging works.	Seawall and Reclamation site / Construction Period	EPD and contractor	its		✓			DASO ETWB TCW 34/2002	Implemented
6b.5.1.8	Dredged Sediment – Sediment Quality Report The project proponent or contractor will need to satisfy the appropriate authorities that the quality of the marine sediment to be dredged has been identified according to the requirements of ETWB TCW 34/2002. This should be completed well before the dredging works and would include at least the submission of a formal Sediment Quality Report under Tier I of ETWB TCW No. 34/2002 to DEP for approval. Subject to advice from DEP, it is possible that further marine SI in	Seawall and Reclamation site / Construction Period	EPD and contractor	its	×				DASO ETWB TCW 34/2002	Implemented

				Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	accordance with ETWB TCW 34/2002 might be necessary for the application of dumping permit under DASO. In such case, a sediment sampling and testing proposal shall be submitted to and approved by DEP before the additional marine SI works.								
6b.5.1.9	Dredged Sediment – Sediment <u>Transportation</u> The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.	Seawall and Reclamation site / Construction Period	EPD and its contractor		✓			DASO ETWB TCW 34/2002	Implemented
6b.5.1.10		Work Site/ During Design & Construction Period	Contractor	V	*			ETWB TCW No. 19/2005	Implemented

				Impl	ementa	ation S	tages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
EIA Ref 6b.5.1.1 1 – 6b.5.1.12	Measures(EMP), should be prepared in accordance with ETWB TCW No.19/2005;• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be adopted for easy tracking; and• In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip- ticket system should be adopted (refer to <i>ETWB TCW No. 31/2004</i>).The Contactor should prepare and implement an EMP in accordance with ETWB TCW No.19/2005, which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable	Timing Work Site/ During Design &		Des	C	0	Dec	and	
	materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, preferably on a monthly basis.								

Keppel Seghers – Zhen Hua Joint Venture

				Imple	menta	ation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	All surplus C&D materials arising from or in connection with construction works should become the property of the Contractor when it is removed unless otherwise stated. The Contractor would be responsible for devising a system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the construction activities to minimize temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site.								
6b.5.1.13	<u>Chemical Wastes</u> Should chemical wastes be produced at the construction site, the Contractor would be required to register with EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste (such as explosive, flammable, oxidizing, irritant, toxic, harmful, or corrosive). The Contractor should employ a licensed collector to transport and dispose	Work Site/ During Construction Period	Contractor		V			Waste Disposal (Chemical Waste) (General) Regulation	Implemented

				Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.								
6b.5.1.14	<u>General Refuse</u> General refuse should be stored in enclosed bins or compaction units separate from C&D materials. A licensed waste collector should be employed by the Contractor to remove general refuse from the site, separately from C&D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	Work Site/ During Construction Period	Contractor		~				Deficiency of Mitigation Measures but rectified by the Contractor
6b.5.1.1 6 – 6b.5.1.33	Biogas Generation	Reclamation site (if dredging at the reclamation site is not required) / Design & Construction Period	Designer and/or contractor	✓	✓			EPD/TR8/97	N/A

	Environmental Bratastics			Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	 precautions during construction works; precautions prior to entry of belowground services 								
6b.5.2.1	 <u>Good Site Practices</u> It is recommended that the following good operational practices should be adopted to minimise waste management impacts: Obtain the necessary waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354) and Waste Disposal (Chemical Waste) (General) Regulation; Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site; Use of a waste haulier licensed to collect specific category of waste; A trip-ticket system should be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of solid wastes at landfills, and to control fly tipping. Reference should be made to ETWB TCW No. 31/2004. Training of site personnel in proper waste management and chemical waste handling procedures; 	IWMF Site/During Operation Period	IWMF Operator					Waste Disposal Ordinance (Cap.354); Waste Disposal (Chemical Waste) (General) Regulation; ETWB TCW No. 1/2004	N/A

				Imple	ementa	ation Stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	O Dec	Legislation and Guidelines	
	 Separation of chemical wastes for special handling and appropriate treatment at a licensed facility; Routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors; Provision of sufficient waste disposal points and regular collection for disposal; Adoption of appropriate measures to minimize windblown litter and dust during transportation of waste, such as covering trucks or transporting wastes in enclosed containers; and Implementation of a recording system for the amount of wastes generated, and disposal sites). 							
6b.5.2.2	 Waste Reduction Measures Good management and control can prevent the generation of significant amounts of waste. It is recommended that the following good operational practices should be adopted to ensure waste reduction: Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminum cans, plastic bottles and packaging material (e.g. carton boxes) and office 	Period	IWMF Operator			×		Implemented

	Environmentel Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	 paper by individual collectors. Separate labelled bins should be provided to help segregate this waste from other general refuse generated by the work force; and Any unused chemicals or those with remaining functional capacity should be reused as far as practicable. 								
6b.5.2.3	 <u>Storage</u>, <u>Handling</u>, <u>Treatment</u>, <u>Collection</u> <u>and Disposal of Incineration By-Products</u> The following measures are recommended for the storage, handling and collection of the incineration by- products: Ash should be stored in storage silos; Ash should be handled and conveyed in closed systems fully segregatedfrom the ambient environment; Ash should be wetted with water to control fugitive dust, where necessary; All fly ash and APC residues should 	IWMF Site/ During Operation Period	IWMF Operator			V		Incineration Residue Pollution Control Limits	N/A
	be treated, e.g. by cement solidification or chemical stabilization, for compliance with the proposed Incineration Residue Pollution Control Limits and leachability criteria prior to disposal;								

				Impl	ementa	ation S	stages*	Relevant	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	Ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	The ash should be transported in covered trucks or containers to the designated landfill site.								
	The Contractor should provide EPD with chemical analysis results of the bottom ash, and treated fly ash and APC residues to confirm that the ash/residue can comply with the proposed Incineration Residue Pollution Control Limits before disposal.								
6b.6.3.1	 Fuel Oil Tank Construction and Test The fuel tank to be installed should be of specified durability. Double skin tanks are preferred. Underground fuel storage tank should be placed within a concrete pit. The concrete pit shall be accessible to allow regular tank integrity tests to be carried out at regular intervals. Tank integrity tests should be conducted by an independent qualified surveyor or structural engineer. Any potential problems identified in the test should be rectified as soon as possible. 	Fuel Oil Storage Tank/ During Design, Construction and Operation Periods	IWMF Contractor		~	~			N/A

				Imple	ement	ation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
6b.6.3.1	 Fuel Oil Pipeline Construction and Test Installation of aboveground fuel oil pipelines is preferable; if underground pipelines are unavoidable, concrete lined trenches should be constructed to contain the pipelines. Double skin pipelines are preferred. 	Fuel Oil Pipelines/ During Design, Construction and Operation Periods	IWMF Contractor	V	~	~			N/A
	• Distance between the fuel oil refuelling points and the fuel oil storage tank shall be minimized.								
	 Integrity tests for the pipelines should be conducted by an independent qualified surveyor or structural engineer at regular intervals. Any potential problems identified in the test should be rectified as soon as possible. 								
6b.6.3.1	 Fuel Oil Leakage Detection Installation of leak detection device at storage tank and pipelines. Installation and use of pressure gauges (e.g. at the two ends of a filling line) in fuel filling, which allows unexpected pressure drop or difference and sign of leakage to be detected. 	Fuel Oil Storage Tank and Pipelines/ During Design, Construction and Operation Periods	IWMF Contractor	×	✓	×			N/A
6b.6.3.1	Fuel Oil Storage Tank Refuelling	Fuel Oil Refuelling Point/	IWMF Operator			✓			N/A

	Environmental Protection			Impl	ementa	ation S	tages*		Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	• Storage tank refuelling (from road tanker) should only be conducted by authorized staff of the oil company using the company's standard procedures.	During Operation Period							
6b.6.3.1	Fuel Oil Spillage Response An Oil Spill Response Plan should be prepared by the operator to document the appropriate response procedures for oil spillage incidents in detail. General procedures to be taken in case of fuel oil spillage are presented below.	IWMF Site/ During Operation Period	IWMF Operator			✓			N/A
	Training								
	 Training on oil spill response actions should be given to relevant staff. The training shall cover the followings: 								
	 Tools & resources to combat oil spillage and fire, e.g. locations of oil spill handling equipment and fire fighting equipment; General methods to deal with oil spillage and fire incidents; Procedures for emergency drills in the event of oil spills and fire; and Regular drills shall be carried out. 								
	Communication								
	-Establish communication channel with the Fire Services Department (FSD) and EPD to report any oil spillage incident								

				Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	so that necessary assistance from relevant department can be quickly sought.								
	Response Procedures								
	-Any fuel oil spillage within the IWMF site should be immediately reported to the Plant Manager with necessary details including location, source, possible cause and extent of the spillage.								
	 Plant Manager should immediately attend to the spillage and initiate any appropriate action to confine and clean up the spillage. The response procedures shall include the following: Identify and isolate the source of spillage as soon as possible. Contain the oil spillage and avoid infiltration into soil/ groundwater and discharge to storm water channels. Remove the oil spillage. 								
	➤Clean up the contaminated area.								
	 If the oil spillage occurs during storage tank refuelling, the refueling operation should immediately be stopped. Recovered contaminated fuel oil 								
	and the associated material to remove the spilled oil should be considered as chemical waste. The handling and disposal								

	Environmental Protection			Impl	ementa	ation S	Stages*		Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	procedures for chemical wastes are discussed in the following paragraphs.								
6b.6.3.2	 <u>Chemicals and Chemical Wastes Handling & Storage</u> Chemicals and chemical wastes should only be stored in suitable containers in purpose-built areas. The storage of chemical wastes should comply with the requirements of the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. The storage areas for chemicals and chemical wastes shall have an impermeable floor or surface. The impermeable floor/ surface shall possess the following properties: Not liable to chemically react with the materials and their containers to be stored. Able to withstand normal loading and physical damage caused by container handling The integrity and condition of the impermeable floor or surface at regular intervals to ensure that it is satisfactorily maintained 	Chemicals and Chemical Wastes Storage Area / During Operation Period	IWMF Operator						N/A
	For liquid chemicals and chemical wastes storage, the								

				Imple	menta	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	storage area should be bunded to contain at least 110% of the storage capacity of the largest containers or 20% of the total quantity of the chemicals/chemical wastes stored, whichever is the greater.								
	Storage containers shall be checked at regular intervals for their structural integrity and to ensure that the caps or fill points are tightly closed.								
	Chemical handling shall be conducted by trained workers under supervision.								
6b.6.3.2	 <u>Chemicals and Chemical Wastes Spillage</u> <u>Response</u> A Chemicals and/ or Chemical Wastes Spillage Response Plan shall be prepared by the operator to document in detail the appropriate response procedures for chemicals or chemical wastes spillage incidents. General procedures to be undertaken in case of chemicals/ chemical waste spillages are presented below. Training 	IWMF Site/ During Operation Period	IWMF Operator			✓			N/A
	 Training on spill response actions should be given to relevant staff. The training shall cover the followings: 								

				Impl	ementa	ation Stag	es*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	O D	ec	Legislation and Guidelines	
	Tools & resources to handle spillage, e.g. locations of spill handling equipment;								
	General methods to deal with spillage; and								
	Procedures for emergency drills in the event of spills.								
	Communication								
	 Establish communication channel with FSD and EPD to report the spillage incident so that necessary assistance from relevant department can be quickly sought. 								
	Response Procedures								
	 Any spillage within the IWMF site should be reported to the Plant Manager. 								
	 Plant Manager shall attend to the spillage and initiate any appropriate actions needed to confine and clean up the spillage. The response procedures shall include the followings: 								
	Identify and isolate the source of spillage as soon as possible;								
	Contain the spillage and avoid infiltration into soil/								

	Environmentel Brotestian			Impl	ement	ation S	stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	groundwater and discharge to storm water channels (in case the spillage occurs at locations out of the designated storage areas);								
	Remove the spillage; the removal method/ procedures documented in the Material Safety Data Sheet (MSDS) of the chemicals spilled should be observed;								
	Clean up the contaminated area (in case the spillage occurs at locations out of the designated storage areas); and								
	The waste arising from the cleanup operation should be considered as chemical wastes.								
6b.6.3.3	 <u>Preventive Measures for Incineration Byproducts Handling</u> The recommended measures listed below can minimize the potential contamination to the surrounding environment due to the incineration byproducts: Ash should be stored in storage silos; Ash should be handled and conveyed in closed systems fully segregated 	Storage, Handling & Collection of Incineration Ash at IWMF/ During Operation Period	IWMF Operator			Ý			N/A

				Imple	menta	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	from the ambient environment;								
	 Ash should be wetted with water to control fugitive dust, where necessary; 								
	 All fly ash and APC residues should be treated, e.g. by cement solidification or chemical stabilization, for compliance with the proposed Incineration Residue Pollution Control Limits and leachability criteria prior to disposal; 								
	• The ash should be transported in covered trucks or containers to the designated landfill site.								
6b.6.3.4 -6b.6.3.6	Incident Record After any spillage, an incident report should be prepared by the Plant Manager. The incident report should contain details of the incident including the cause of the incident, the material spilled and estimated spillage amount, and also the response actions undertaken. The incident record should be kept carefully and able to be retrieved when necessary. The incident report should provide sufficient details for the evaluation of any environmental impacts due to the spillage and assessment of the effectiveness of measures taken.	IWMF Site/ During Operation Period	IWMF Operator			✓		Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management and the Guidance Note for Contaminated Land and Remediation.	N/A

Keppel Seghers – Zhen Hua Joint Venture

	Environmental Protection			Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	In case any spillage or accidents results in significant land contamination, EPD should be informed immediately and the IWMF operator should be responsible for the cleanup of the affected area. The responses procedures described in Section 6b.6.3.1 and Section 6b.6.3.2 of EIA report should be followed accordingly together with the land contamination assessment and remediation guidelines stipulated in the <i>Guidance Manual for Use</i> of <i>Risk-based Remediation Goals for</i> <i>Contaminated Land Management and the</i> <i>Guidance Note for Contaminated Land and</i> <i>Remediation.</i>								

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
7b.8.2.1	 Measures to avoid direct loss of intertidal habitat The site boundary has been proposed to avoid direct contact with the intertidal natural rocky shore of Shek Kwu Chau. It avoids direct loss of intertidal communities and the existing natural rocky shore habitat, where Reef Egret and White-bellied Sea Eagle have been recorded within and in the vicinity of this habitat. 	IWMF site	Design team					EIAO-TM	N/A
7b.8.2.2	 Measures to minimise loss of coastal subtidal habitat Extensive coral colonies were recorded at the coastal hard bottom habitat at Shek Kwu Chau. To avoid and minimise the extensive direct impact on the coral colonies, the proposed reclamation area has been moved further offshore to minimise loss of subtial habitat near shore. 	IWMF site	Design team	×				EIAO-TM	N/A
7b.8.2.3	 Zero Discharge Scheme The design scheme of the Project has avoided discharge of wastewater into the marine environment. A zero discharge scheme would be adopted during the operation of the Project. An on-site wastewater treatment plant would be 	IWMF site	Design team, IWMF operator	×		~		WPCO	N/A

Table B.5 Implementation Schedule for Ecological Quality Measures for the IWMF at the artificial island near SKC

Integrated Waste Management Facilities, Phase 1

	Environmental Protection				Impl	ementa	ation S	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	•	Implementation Des Agent		С	O Dec		Legislation and Guidelines	Implementation Status and Remarks
	provided to treat the wastewater generated from the IWMF (mainly human sewage). The treated effluent would be re-used in the incineration plant and mechanical treatment plant, or for onsite washdown and landscape.									
7b.8.2.4	 Measures to avoid loss of plant species of conservation importance Landing portal construction works would not cause direct lost to the recorded individual of protected plant species, Aquilaria sinensis, at the coastal shrubland habitat at Cheung Sha. As a precautionary measure, the plant should be tagged with eye- catching tape and fenced off prior to works, in order to avoid any damage by workers. 	Cheung Sha Ianding portal	Design Contractor	team,	✓	~		✓	EIAO-TM	N/A
7b.8.3.1 - 7b.8.3.1 5	 Measures to minimise water quality impact Measures for water quality as recommended in Section 5b of the EIA Report should be implemented. 	Work site		team, IWMF	✓	~	~	~	EIAO-TM; ProPECC PN 1/94; WPCO	Implemented
7b.8.3.1 6 - 7b.8.3.3 0	Measures to minimise disturbance on Finless Porpoise Minimisation of Habitat Loss for Finless Porpoise	IWMF site, work site, marine traffic route	•	team, IWMF	✓	~	✓	✓	EIAO-TM, Supporting Document for Application for Variation of the Environmental	Implemented for avoidance of construction works that may produce underwater acoustic disturbance, Vessel Travel Route implementation, training of staff; N/A for other

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	 Substantial revision has been made on the layout plan and form of the breakwater, in order to minimise the potential loss of important habitat for Finless Porpoise. The revision has greatly reduced the size of the embayment area, as well as the Project footprint. As a result, the size of habitat loss for Finless Porpoise has reduced from the original ~50 ha, down to ~31 ha. Avoidance of peak season for finless porpoise occurrence 							Guidelines Permit (EP- 429/2012)	
	 To minimise potential acoustic disturbance from construction activities on Finless Porpoise, construction works that may produce underwater acoustic disturbance should be scheduled outside the months with peak Finless Porpoise occurrence (December to May), including: sheet piling works for construction of cofferdam surrounding the reclamation area (Phase 1); sheet piling works for construction of the shorter section of breakwater (Phase 1); 								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	 sheet piling works for construction of the remaining section of breakwater (Phase 3) and bored piling works for berth area (Phase 3) 								
	Such works should be restricted within June to November. This approach would not only avoid the peak season for Finless Porpoise occurrence, the magnitude of impacts arise from acoustic disturbance would also be minimised.								
	• Since the DCM ground treatment and the installation of precast seawalls and breakwaters should generate no underwater acoustic disturbance to Finless Porpoise, no specific mitigation measures are required.								
	Opt for quieter construction methods and plants								
	 Considering the sensitivity of marine mammals to underwater acoustic disturbance, instead of the previously proposed conventional breakwater and reclamation peripheral structure, 								
	and reclamation peripheral structure, which requires noisy piling works, the current circular cells structure for								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ement	tation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	 breakwater and reclamation peripheral structure is proposed. A quieter sheet piling method using vibratory hammer or hydraulic impact hammer, should be adopted for the installation of circular cells for cellular cofferdam and northern breakwater during Phase 1, and southern breakwater Phase 3; Non-percussive bore piling method 								
	would be adopted for the installation of tubular piles for the berth construction during Phase 3.								
	Monitored exclusion zones								
	 During the installation/re- installation/relocation process of floating type silt curtains, in order to avoid the accidental entrance and 								
	entrapment of marine mammals within the silt curtains, a monitored exclusion zone of 250 m radius from silt curtain should be implemented. The								
	exclusion zone should be closely monitored by an experienced marine mammal observer at least 30 minutes before the start of installation/re-								
	installation/relocation process. If a marine mammal is noted within the exclusion zone, all marine works								
	should stop immediately and remain idle for 30 minutes, or until the								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	exclusion zone is free from marine mammals.								
	• The experienced marine mammal observer should be well trained to detect marine mammals. Binoculars should be used to search the exclusion zone from an elevated platform with unobstructed visibility. The observer should also be independent from the project proponent and has the power to call-off construction activities.								
	 In addition, as marine mammals cannot be effectively monitored within the proposed monitored exclusion zone at night, or during adverse weather conditions (i.e. Beaufort 5 or above, visibility of 300 meters or below), marine works should be avoided under weather conditions with low visibility. 								
	Marine mammal watching plan								
	Upon the completion of the installation/re- installation/relocation of floating type silt curtain, all marine works would be conducted within a fully enclosed environment within the silt curtain, hence exclusion zone monitoring would no longer								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation S	Stages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	be required. Subsequently, a marine mammal watching plan should be implemented.								
	The plan should include regular inspection of silt curtains, and visual inspection of the waters surrounded by the curtains. Special attention should be paid to Phase 2 (reclamation) where the floating type still curtain would be opened occasionally for vessel access, leaving a temporary 50 m opening. An action plan should be devised to cope with any unpredicted incidents such as the case when marine mammals are found within the waters surrounded by the silt curtains.								
	Small openings at silt curtains								
	• The openings for vessel access at the silt curtains should be as small as possible to minimise the risk of accidental entrance.								
	Adoption of regular travel route								
	• During construction and operation, captains of all vessels should adopt regular travel route, in order to minimize the chance of vessel collision with								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ement	tation S	Stages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	marine mammals, which may otherwise result in damage to health or mortality. The regular travel route should avoid areas with high sighting density of Finless Porpoise as much as possible.								
	Vessel speed limit								
	 The frequent vessel traffic in the vicinity of works area may increase the chance of mammal mammals being killed or seriously injured by vessel collision. A speed limit of ten knots should be strictly enforced within areas with high density of Finless Porpoise. Passive acoustic monitoring and land-based theodolite monitoring surveys should be adopted to verify the predicted impacts and effectiveness of the proposed mitigation measures. 								
	Training of Staff								
	• Staff, including captains of vessels, should be aware of the guidelines for safe vessel operations in the presence of cetaceans during construction and operation phases. Adequate trainings should be provided								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection				Impl	ementa	ation S	Stages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Implementation Timing Agent			Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
7b.8.3.3 1 - 7b.8.3.3 4	Measures to minimise impact on corals Coral translocation	IWMF site	Design contractor, operator	team, IWMF	~	√	~	~	EIAO-TM	Implemented, tagged coral found missing after hitting by typhoons
	 Coral communities within and in proximity to the proposed dredging sites would be disturbed by the Project due to the dredging operations. In order to minimise direct loss of coral communities, translocation of corals that are attached to movable rocks with diameter less than 50 cm are recommended. In order to avoid disturbance to corals during the spawning period, the spawning season of corals (June to August) should be avoided; and that translocation should be carried out during the winter season (November- March). 									Re-tagging of 10 coral colonies at indirect impact site and control site were conducted in November and December 2018 respectively.
	• The REA survey results suggest that the 198 directly affected coral colonies were attached to movable rocks (less than 50 cm in diameter). It is technically feasible to translocate them to avoid direct loss.									
	 Prior to coral translocation, a more detailed baseline survey, including a coral mapping survey, is recommended to further confirm the 									

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ement	ation S	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	exact number and location of coral colonies within the potentially affected area. A more detailed coral translocation plan, including selection of suitable recipient site, plan for coral translocation, and event / action plan for coral monitoring should be submitted upon approval of this Project, prior to commencement of construction works. Advice from relevant governmental departments (i.e. AFCD) and professionals would be sought after, in order to identify a desirable location for the relocation of coral communities. Post-translocation monitoring on the translocated corals should also be considered.								
	Coral monitoring programme								
	 A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the coral communities at the coasts of Shek Kwu Chau during construction of the Project. 								
	Phasing of Works								
	 To minimize environmental impacts, the proposed phasing of construction works has been carefully designed to 								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation S	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing			С	ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	reduce the amount of concurrent works, hence minimize SS elevation and the associated impacts on corals.								
7b.8.3.3 5 - 7b.8.3.4 1	 <u>Specific measures to minimize</u> <u>disturbance on breeding White-bellied</u> <u>Sea Eagle</u> Avoidance of noisy works during the breeding season of White-bellied Sea Eagle To minimize potential noise disturbance from construction activities on WBSE, noisy construction works should be scheduled outside their breeding season (December to May) to minimise potential degradation in breeding ground quality and breeding activities, including: sheet piling works for construction of cofferdam surrounding the reclamation area (Phase 1); sheet piling works for construction of the shorter section of breakwater (Phase 1); sheet piling works for construction of the remaining section of breakwater (Phase 3); and bored piling works for berth area (Phase 3). 		Design Team, Contractor, IWMF operator					EIAO-TM	Implemented

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	
	Opt for quieter construction methods and plants								
	 To minimise potential construction noise disturbance on WBSE, quieter construction methods and plants should be adopted. The recommended noise mitigation measures in the Noise chapter (Section 4b.8 of the EIA Report) should be implemented to minimise potential noise disturbance to acceptable levels. 								
	Restriction on vessel access near the nest of White-bellied Sea Eagle								
	• During construction and operation, in order to minimize disturbance on the existing WBSE nest, a pre-defined practical route to restrict vessel access near the nest should be adopted to keep vessels and boats as far away from the nest as possible.								
	White-bellied Sea Eagle monitoring programme								
	 A WBSE monitoring programme is recommended to assess any adverse and unacceptable impacts to the breeding activities of WBSE during construction and operation of the 								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection	Leasting (Imple	ementa	ation S	Stages*	Relevant	Investore and a Grateria	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	 Project. Monitoring surveys for WBSE would include pre-construction phase (twice per month for duration of three months during their breeding season -between December and May, immediately before the commencement of works), construction phase, and operation phase (two years after the completion of construction works). Surveys should be conducted twice per month during their breeding season (from December to May); and once per month outside breeding season (June to November). More details on monitoring for WBSE are presented in the EM&A Manual. 								
	Education of staff								
	• Staff, including captains of all vessels during construction and operation phases, should be aware of the ecological importance of WBSE. Awareness should be raised among staff to minimise any intentional or unintentional disturbance to the nest.								
	Minimisation of Glare Disturbance								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation Sta	ages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Implementa Timing Agent		Des	С	ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	 To minimise glare disturbance on WBSE, which may cause disorientation of birds by interfering with their magnetic compass, and disruption in behavioural patterns such as reproduction, fat storage and foraging pattern, any un-necessary outdoor lighting should be avoided, and in-ward and down-ward pointing of lights should be adopted. 								
-	 <u>Construction of Seawall/Breakwaters</u> To widen the open channel between the Artificial Island and Shek Kwu Chau. To design the precast concrete seawall with environmental friendly features. 	IWMF site	Design team, contractor, IWMF operator	✓	 Image: A start of the start of			Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	N/A
7b.8.3.42	 Opt for Quieter Construction Methods and Plants Quieter construction methods and plants should be used to minimise disturbance to the nearby terrestrial habitat and the associated wildlife. 	Work site	Design team, contractor, IWMF operator		~		 Image: A start of the start of	EIAO-TM	Implemented
7b.8.3.43		IWMF site	Design team, contractor, IWMF operator	v	 Image: A start of the start of	V		EIAO-TM	Implemented

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation S	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
7b.8.3.4 4 - 7b.8.3.4 5	 Measures to minimize accidental spillage Regular maintenance of vessels, vehicles and equipment that may cause leakage and spillage should only be undertaken within predesignated areas, which are appropriately equipped to control the associated discharges. Oils, fuels and chemicals should be contained in suitable containers, and only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be sited on sealed areas in order to prevent spillage of fuels and solvents to the nearby watercourses. All waste oils and fuels should be collected in designated tanks prior to disposal. 	Work site	Contractor, IWMF operator			✓	×	EIAO-TM	Deficiency of Mitigation Measures but rectified by the Contractor.
7b.8.3.46	 Measures to minimise sewage effluent Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. 	Work site	Contractor		~			EIAO-TM	N/A
7b.8.3.47		Work site	Contractor		 Image: A start of the start of		~	EIAO-TM	N/A

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ement	ation S	Stages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	 runoff could be minimised via the detailed mitigation measures in Section 5b.8 of the EIA Report. The following presents some of the mitigation measures: On-site drainage system with implemented sedimentation control facilities. Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. Provision of embankment at boundaries of earthworks for flood protection. Water pumped out from foundation piles must be discharged into silt removal facilities. During rainstorms, exposed slope/soil surfaces should be minimized to reduce siltation and runoff. Earthwork final surfaces should be well compacted. Subsequent permanent surface protection should be immediately performed. 								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	site should be covered with tarpaulin or similar fabric during rainstorms.								
7b.8.3.48	 Measures to minimise impacts from general construction activities To avoid the entering of construction solid waste into the nearby habitats, construction solid waste should be collected, handled and disposed of properly to avoid entering to the nearby habitats. It is recommended to clean the construction sites on a regular basis. 	Work site	Contractor		~			EIAO-TM	Implemented
7b.8.3.49	Pest Control Good waste management practices should be adopted at the IWMF in order to minimise the risk of introduction of pest to the island: - Transportation of wastes in enclosed containers - Waste storage area should be well maintained and cleaned - Waste should only be disposed of at designated areas - Timely removal of the newly arrived waste - Removal of items that are capable of retaining water - Rapid clean up of any waste spillages		IWMF operator			V			N/A

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Impl	ementa	ation S	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
	 Maintenance of a tidy and clean site environment Regular application of pest control Education of staff the importance of site clean linear 								
7b.8.3.50	site cleanliness Control of Marine Habitat Quality during Operation Phase	IWMF site	IWMF operator			~		EIAO-TM; WPCO	N/A
	 Depending on the seabed condition of the approach channel for marine vessels during operation phase of the IWMF, maintenance dredging may be required to ensure safe access. In order to avoid degradation in water quality due to elevation in SS and dispersion of sediment plume due to dredging works, it is recommended that any future maintenance dredging works should not be carried out within 100 m from the shore, similar to that of the dredging for anti-scouring protection layer during construction phase. All maintenance dredging works should be carried out with the implementation of silt curtain to control the dispersion of SS. The production rate should comply with the permit dredging rate and number of grab per hour. 								
7b.8.4. 1 –	Compensation of loss of important habitat of Finless Porpoise	Waters between Shek	Project Proponent	~		~		EIAO-TM	N/A

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ement	ation S	stages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	ο	Dec	Legislation and Guidelines	Implementation Status and Remarks
7b.8.4. 8	Designation of Marine Park	Kwu Chau and Soko Islands							
	 The Project Proponent has made a firm commitment to seek to designate a marine park of approximately 700 ha in the waters between Soko Islands and Shek Kwu Chau, in accordance with the statutory process stipulated in the Marine Parks Ordinance, as a compensation measure for the habitat loss arising from the construction of the IWMF at the artificial island near SKC. The Project Proponent shall seek 								
	to complete the designation by 2018 to tie in with the operation of the IWMF at the artificial island near SKC.								
	 A further study should be carried out to review relevant previous studies and collate available information on the ecological characters of the proposed area for marine park designation; and review available survey data for Finless Porpoise, water quality, fisheries, marine traffic and planned development projects in the vicinity. Based on the findings, ecological profiles of the proposed area for marine park designation should be 								

Integrated Waste Management Facilities, Phase 1

	Environmental Protection			Imple	ementa	tion S	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	location of the proposed marine park be determined. The adequacy of enhancement measures should also be reviewed.								
	 In addition, a management plan for the proposed marine park should be proposed, covering information on the responsible departments for operation and management (O&M) of the marine park, as well as the O&M duties of each of the departments involved. Consultation with relevant government departments and stakeholders should be conducted under the study. The study should be submitted to Director of Environmental Protection (DEP) for approval before the commencement of construction works. 								
	The Project Proponent should provide								
	assistance to AFCD during the process of the marine park designation.								
7b.8.5.	Additional Enhancement or	Within the	Project Proponent	\checkmark		\checkmark		EIAO-TM	N/A
1 – 7b.8.5.	Precautionary Measures Deployment of Artificial Reefs	proposed marine park							
1.0.5. 1	Deployment of Annolar Neels	under this							
	• Deployment of artificial reefs (ARs) is	study							
	an enhancement measure for the								
	marine habitats. ARs are proposed to								
	be deployed within the proposed								

Integrated Waste Management Facilities, Phase 1

Keppel Seghers – Zhen Hua Joint Venture

	Environmental Protection			Imple	ement	ation S	tages*	Relevant	
EIA Ref	Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Implementation Status and Remarks
	marine park under this Project. The exact location, dimension and type of ARs to be deployed are to be further investigated along with the further study of the proposed marine park under this Project. The proposed ARs would be deployed at the same time as the complete designation of marine park.								
	Release of Fish Fry at Artificial Reefs and Marine Park								
	 Release of fish fry at the proposed ARs, as well as the proposed marine park under this study, should enhance the fish resources in the nearby waters, and subsequently food sources for Finless Porpoise. The proposed ARs with various micro-habitats would have the potential to provide shelter and nursery ground for the released fish fry. The frequency and quantity of fry to be released should be agreed by AFCD. 								

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

					Imple	ementa	tion S	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implemer Age		Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
8b.8.1.2	 Measure to minimize loss of and disturbance on fisheries resources Alteration to the phasing of works, construction method, and layout plan of the IWMF at the artificial island near SKC has been made. The total fishing ground to be permanently lost due to the project has been significantly reduced from ~50 ha to ~31 ha. By adopting the current circular cells 	IWMF site	Design contractor	team,	×	~		~	EIAO-TM	N/A
	instead of the conventional seawall construction method, SS elevation would be greatly reduced, minimizing adverse impact on the health of fisheries resources.									
8b.8.1.3	Measure to minimize impingement and entrainment	IWMF site	Design contractor, operator	team, IWMF	~	~	~		EIAO-TM	N/A
	 Provision of a screen at the water intake point for desalination plant would be essential to minimize the risk of impingement and entrainment of fisheries resources (including fish, larvae and egg) through the intake point. 									

Table B.6 Implementation Schedule for Fisheries Measures for the IWMF at the artificial island near SKC

						Imple	ementa	ation S	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Locat Tim	tion / ning	Impleme Age		Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
8b.8.1.4- 8b.8.1.6	 Measures to control water quality No wastewater effluent, anti-fouling agent, heavy metals and other contaminants would be released during operation phase of the Project. 		site, IWMF	Design contractor, operator	team, IWMF	√	~	✓	×	EIAO-TM	Implemented
	Mitigation measures recommended in the water quality impact assessment during construction and operation would serve to protect fisheries resources from indirect impacts resulted from the Project										
8b.8.1.7 - 8b.8.1.8	 <u>Additional Enhancement / Precautionary</u> <u>Measures</u> Artificial Reefs (ARs) are proposed to be deployed within the proposed marine park under this Project as an enhancement measure for the marine habitats. This enhancement feature would bring positive impacts to the previously identified important spawning and nursery ground for fisheries resources. Release of Fish Fry at Artificial Reefs Release of fish fry has been proposed under this Project. The proposed deployment of ARs within the proposed marine park would provide shelter and nursery ground for the released fish fry. The frequency and quantity of 	Within propose marine in the betweer Islands Shek Chau	park waters	Project Pro	ponent	✓		✓		EIAO-TM	N/A

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.7	Implementation Schedule for Landscape and	a visual measure	es for the IWWF at the	e artific	cial Isla	and ne	ar SKC		
				Imple	ementa	ation S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
S10b.10 MLVC- 01	Grass-hydroseeded bare soil surface and stock pile area	Work site / During construction phase	Contractor		~				N/A
S10b.10 MLVC-02	 Landscape Design Early planting using fast grow trees and tall shrubs at strategic locations within site as buffer to block view corridors to the site from the VSRs, and to locally screen haul roads, excavation works and site preparation works. Use of tree species of dense tree crown to serve as visual barrier. Hard and soft landscape treatment (e.g. trees and shrubs) of open areas within development to provide a background for the outdoor containers from open view, shade and shelter, and a green appearance from surrounding viewpoints. Planting strip along the periphery of the project site. Selected tree species suitable for the coastal condition. 		Contractor	✓	✓				N/A

Table B.7 Implementation Schedule for Landscape and Visual Measures for the IWMF at the artificial island near SKC

				Implemen	tation S	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des C	0	Dec	Legislation and Guidelines	Status and Remarks
S10b.10 MLVC-03	 <u>Adoption of Natural Features of the Existing</u> <u>Shoreline</u> 1) Use of boulders in different sizes and with the similar textures of the existing rocky shores for the construction of breakwater and artificial shoreline in order to blend into the existing natural shoreline. 	Work site / During construction phase	Contractor	✓				N/A
	2) Use of cellular cofferdam together with the natural boulders to form a curvature shoreline for the reclamation area to echo with the natural shoreline of SKC.							
S10b.10 MLVC-04	 <u>Greening Design (Rooftop & Vertical Greening)</u> 1) Implementation of rooftop and vertical greening (vertical building envelope) along the periphery of each building block to increase the amenity value of the work, moderate temperature extremes and enhance building energy performance. The greening appearance of the building shall enhance its visual harmony with the natural surroundings as well as reduce the apparent visual mass of the structure. 	Work site / During design & construction phases	Contractor	✓ ✓				N/A
	 Sufficient space between concrete enclosure and stack to minimize heat transfer. 							
	3) Introduction of landscape decks at the stack to further enhance the overall natural and green concept unique for this site.							

				Imple	menta	ation S	tages*	Relevant	Implementation								
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks								
S10b.10 MVC-01	Visual Mitigation and Aesthetic Design	Structures in IWMF /	Contractor	~	\checkmark				N/A								
MVC-01	 Use of natural materials with recessive color to minimize the bulkiness of the building. 	During design & constructio															
	 Adoption of innovative aesthetic design to the chimney to minimize or visually mitigate the massing of the chimney so as to reduce its visual impact to the surroundings. 	n phases	n pnases	n phases	n phases												
	 Color of the chimney in a gradual changing manner to match with the color of the sky. 																
	 Provision of observation deck for public enjoyment at the top of the chimney to diminish the feeling of chimney. 																
	 5) Provision of sky gardens between the two stacks to allow additional greening for enhancing the aesthetic quality. Maintenance access (elevator and staircase) from the ground floor to the sky gardens will be provided to allow maintenance of the sky gardens. 																
	 Integration of the visitor's walkway with different material façade design of incinerator plant to enhance the aesthetic quality. 																
S10b.10 MVC-02	Control of the security floodlight for construction areas at night to avoid excessive glare to the surrounding receiver.	Work site / During construction phase	Contractor		✓				Implemented								

				Imple	menta	tion S	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
S10b.10 MVC-03	Optimization of the construction sequence and construction programme to minimize the duration of impact.	Work site / During design & construction phases	Contractor	×	✓				Implemented
S10b.10 MVC-04	Storage of the backfilling materials for site formation & construction materials / wastes on site at a maximum height of 2m, covered with an impermeable material of visually un- obtrusive material (in earth tone).	Work site / During construction phase	Contractor		~				N/A
S10b.10 MVC-05	Reduction of the number of construction traffic at the site to practical minimum.	Work site / During construction phase	Contractor		✓				Implemented
S10b.10 MLVO-01	Planting Maintenance Provision of proper planting maintenance and replacement of defective plant species on the new planting areas to enhance aesthetic and landscape quality.	Project site / During Operation phase	Contractor			~			N/A
S10b.10 MVO-01	Environmental Education Centre Development of an Environmental Education Center, in which regular exhibitions and lectures to promote environmental awareness and waste reduction concept would be provided, as a part of the IWMF for the general public to alleviate negative public perceptions of the development.	Project site / During Operation phase	Contractor			~			N/A
S10b.10 MVO-02	Control of Light Control the numbers of lights and their intensity to a level that is good enough to meet the safety requirements at night but not excessive.	Project site / During Operation phase	Contractor			✓			N/A

Keppel Seghers – Zhen Hua Joint Venture

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Imple Des	ementatio C		ages* Dec	Relevant Legislation and Guidelines	Implementation Status and Remarks
S10b.10 MVO-03	Control of Operation Time	Project site / During	Contractor			✓			N/A
	Minimization of the frequency of waste	Operation							
	transportation to practical minimum (e.g. limit	phase							
	the reception of MSW from 8 am to 8 pm)	•							


* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Appendix C Impact Monitoring Schedule of the Reporting Month

			Impact Monitoring Schedule for IWMF		
			Mar-24		
Sun	Mon	Tue	Wed	Thu	Fri
					1
3	4	5	6	7	8
	Impact	Impact		Impact	
	Daytime & Evening Noise monitoring for M1, M2 & M3	Night time Noise monitoring for M1, M2 & M3		Ecology monitoring for WBSE	
10			13		15
	Impact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Night time Noise monitoring for M1, M2 & M3		Impact Ecology monitoring for WBSE	
17	Impact	19 Impact	20		22
	Daytime & Evening Noise monitoring for M1, M2 & M3	Night time Noise monitoring for M1, M2 & M3		Impact Ecology monitoring for WBSE	
24	25	26	27	28	29
		Impact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Night time Noise monitoring for M1, M2 & M3		
		Dayune & evening woise monitoring for wit, with & wis	Ecology monitoring for WBSE		
			20 th Quarterly Coral Monitoring at Indirect Impact Site and Control Site		
51					
					1

narks:

Remarks: 1. Daytime Noise Monitoring (07:00-1900), Evening Time Noise Monitoring (1900-2300), Night Time Noise Monitoring (2300-0700) 2. Water Quality Monitoring for 51.52 and 53 will only conduct during DCM works, refer to Detailed DCM Plan 3. No marine construction work is tentatively scheduled to be carried out in March 2024



Appendix D Event / Action Plan for Water Quality Exceedance

Event	Action									
	ET	IEC	SO	Contractor						
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the SO and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)						
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next working day of exceedance. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Inform the SO and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)						

Event	Action								
	ET	IEC	SO	Contractor					
Limit level	Inform the SO and confirm	Discuss with ET and	Discuss with IEC, ET and	Inform the SO and confirm					
being exceeded	notification of the non-	Contractor on the mitigation	Contractor on the proposed	notification of the non-					
by one	compliance in writing;	measures;	mitigation measures;	compliance in writing;					
sampling day	Rectify unacceptable practice;	Review proposals on	Request Contractor to	Rectify unacceptable practice;					
	Check all plant and	mitigation measures submitted	critically review the working	Check all plant and					
	equipment;	by Contractor and advise the	methods;	equipment;					
	Consider changes of working	SO accordingly;	Make agreement on the	Consider changes of working					
	methods;	Assess the effectiveness of	mitigation measures to be	methods;					
	Discuss with Contractor, IEC	the implemented mitigation	implemented.	Discuss with ET, IEC and SO					
	and SO and propose	measures.	Assess the effectiveness of	and propose mitigation					
	mitigation measures to IEC	(The above actions should be	the implemented measures.	measures to IEC and SO					
	and SO within 3 working days;	taken within 1 working day	(The above actions should be	within 3 working days;					
	Implement the agreed	after the exceedance is	taken within 1 working day	Implement the agreed					
	mitigation measures.	identified)	after the exceedance is	mitigation measures.					
	(The above actions should be		identified)	(The above actions should be					
	taken within 1 working day			taken within 1 working day					
	after the exceedance is			after the exceedance is					
	identified)			identified)					

Event		Action								
	ET	IEC	SO	Contractor						
Limit level	Identify source(s) of impact;	Discuss with ET and	Discuss with IEC, ET and	Inform the SO and confirm						
being exceeded	Inform IEC, Contractor and	Contractor on the mitigation	Contractor on the proposed	notification of the non-						
by more than	EPD;	measures;	mitigation measures;	compliance in writing;						
one	Check monitoring data, all	Review proposals on	Request Contractor to	Rectify unacceptable practice;						
consecutive	plant, equipment and	mitigation measures submitted	critically review the working	Check all plant and						
sampling days	Contractor's working methods.	by Contractor and advise the	methods;	equipment;						
	Discuss mitigation measures	SO accordingly;	Make agreement on the	Consider changes of working						
	with IEC, SO and Contractor.	Assess the effectiveness of	mitigation measures to be	methods;						
	Ensure mitigation measures	the implemented mitigation	implemented.	Discuss with ET, IEC and SO						
	are implemented;	measures.	Assess the effectiveness of	and propose mitigation						
	Increase the monitoring	(The above actions should be	the implemented measures.	measures to IEC and SO						
	frequency to daily until no	taken within 1 working day	Consider and instruct, if	within 3 working days;						
	exceedance of Limit level for	after Limit Level being	necessary, the Contractor to	Implement the agreed						
	two consecutive days.	exceeded by two consecutive	slow down or to stop all or part	mitigation measures;						
	(The above actions should be	sampling days)	of the marine work until no	As directed by the SOR, to						
	taken within 1 working day		exceedance of Limit level.	slow down or to stop all or part						
	after Limit Level being		(The above actions should be	of the marine work or						
	exceeded by two consecutive		taken within 1 working day	construction activities.						
	sampling days)		after Limit Level being	(The above actions should be						
			exceeded by two consecutive	taken within 1 working day						
			sampling days)	after Limit Level being						
				exceeded by two consecutive						
				sampling days)						

Appendix E Noise Monitoring Equipment Calibration Certificate

Certificate of Calibration

for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	971 (Serial No.: 96063)
Microphone:	ACO 7052E (Serial No.:79778)
Preamplifier:	SVANTEK SV 18 (Serial No.:97276)

Submitted by:

Customer:	Acuity Sustainability Consulting Limited
Address:	Unit E, 12/F., Ford Glory Plaza,
	Nos. 37-39 Wing Hong Street,
	Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz – 8kHz)□ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 27 July 2023

Date of calibration: 3 August 2023

Date of NEXT calibration: 2 August 2024

Calibrated by: **Calibration** Technician

Date of issue: 3 August 2023

Certificate No.: APJ23-049-CC002

Certified by:

Mr. Ng Yan Wa Laboratory Manager

Page 1 of 4

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:	22.6 °C			
Air Pressure:	1006 hPa			
Relative Humidity:	52.9 %			

3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25.0-124.2	dBA	SPL	Fast	94	1000	93.7	±0.4

Linearity

Sett	ing of U	nit-under-t	est (UUT)	App	lied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		93.7	Ref
25.0-124.2	dBA	SPL	Fast	104	1000	103.7	±0.3
				114		113.7	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25.0-124.2	dBA	SPL	Fast	04	1000	93.7	Ref
23.0-124.2 d	dBA SPL	Slow	94	1000	93.7	±0.3	

Certificate No.: APJ23-049-CC002



Page 2 of 4



Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Appl	Applied value		IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.3	±2.0
					63	94.2	±1.5
					125	94.1	±1.5
					250	94.1	±1.4
25.0-124.2	dB	SPL	Fast	94	500	94.0	±1.4
					1000	93.7	Ref
					2000	93.7	±1.6
					4000	95.1	±1.6
					8000	91.4	+2.1: -3.1

A-weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	55.0	-39.4 ±2.0
					63	68.1	-26.2 ± 1.5
					125	78.1	-16.1±1.5
		dBA SPL	Fast	94	250	85.4	-8.6±1.4
25.0-124.2	dBA				500	90.7	-3.2 ± 1.4
				1000	93.7	Ref	
					2000	94.9	$+1.2 \pm 1.6$
				4000	96.2	$+1.0\pm1.6$	
					8000	90.5	-1.1+2.1; -3.1

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.3	-3.0 ±2.0
					63	93.4	-0.8 ± 1.5
					125	94.0	-0.2 ± 1.5
					250	94.8	-0.0 ± 1.4
25.0-124.2	dBC	SPL	Fast	94	500	94.0	-0.0 ± 1.4
					1000	93.7	Ref
					2000	93.5	-0.2 ± 1.6
					4000	94.4	-0.8 ± 1.6
					8000	88.6	-3.0 +2.1: -3.1

Certificate No.: APJ23-049-CC002



Page 3 of 4

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.10
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ23-049-CC002



Certificate of Calibration

for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	SVAN 971 (Serial No.:C119577)
Microphone:	ACO 7052E (Serial No.: 78090)
Preamplifier:	SVANTEK SV-18 (Serial No.:103808)
	Submitted by:
Customer:	Acuity Sustainability Consulting Limited

Address:

Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz − 8kHz)□ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 19 October 2023

Date of calibration: 27 October 2023

Date of NEXT calibration: 26 October 2024

Calibrated by: Calibration Technician

Certified by:

Mr. Ng Yan Wa aboratory Manager



Page 1 of 4

Certificate No.: APJ23-091-CC004

Date of issue: 27 October 2023

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:	24.5 °C
Air Pressure:	1013 hPa
Relative Humidity:	65.2 %

3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to	
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS	

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.9	dBA	SPL	Fast	94	1000	94.0	±0.4

Linearity

Se	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dH	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
25-124.9	dBA	A SPL	Fast	104	1000	104.0	±0.3
				114		114.0	±0.3

Time Weighting

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.9	dBA	SPL	Fast	94	1000	94.0	Ref
23-124.9	ubA	SPL	Slow	94	1000	94.0	±0.3

Certificate No.: APJ23-091-CC004



Page 2 of 4



Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.3	±2.0
					63	94.2	±1.5
					125	94.1	±1.5
					250	94.1	±1.4
25-124.9	dB	SPL	Fast	94	500	94.1	±1.4
					1000	94.0	Ref
				2000	93.9	±1.6	
					4000	93.4	±1.6
					8000	91.0	+2.1; -3.1

A-weighting

Set	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	55.0	-39.4 ±2.0
					63	68.1	-26.2 ±1.5
					125	78.0	-16.1 ±1.5
					250	85.4	-8.6 ±1.4
25-124.9	dBA	SPL	Fast	94	500	90.8	-3.2 ±1.4
					1000	94.0	Ref
					2000	95.0	$+1.2 \pm 1.6$
					4000	94.4	$+1.0 \pm 1.6$
					8000	90.0	-1.1 +2.1; -3.1

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.3	-3.0 ±2.0
					63	93.4	-0.8 ±1.5
					125	94.0	-0.2 ±1.5
					250	94.1	-0.0 ±1.4
25-124.9	dBC	SPL	Fast	94	500	94.1	-0.0 ±1.4
					1000	94.0	Ref
					2000	93.7	-0.2 ±1.6
					4000	92.6	-0.8 ±1.6
					8000	88.1	-3.0 +2.1; -3.1

Certificate No.: APJ23-091-CC004



(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.10
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	\pm 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ23-091-CC004

Certificate of Calibration

for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	SVAN 971 (Serial No.: 103482)
Microphone:	ACO 7052E (Serial No.: 79788)
Preamplifier:	SV-18 (Serial No.: 103880)

Submitted by:

Customer:	Acuity Sustainability Consulting Limited
Address:	Unit E, 12/F, Ford Glory Plaza,
	Nos. 37-39 Wing Hong Street,
	Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz – 4kHz)□ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 30 March 2023

Date of calibration: 4 April 2023

Date of NEXT calibration: 3 April 2024

Calibrated by:_ Calibration Technician

Date of issue: 4 April 2023

Certificate No.: APJ22-158-CC002

Certified by:

Mr. Ng Yan Wa Laboratory Manager



Page 1 of 4

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:	21.7°C
Air Pressure:	1003 hPa
Relative Humidity:	64.6 %

3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	/eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
35-138.4	dBA	SPL	Fast	94	1000	94.0	± 0.4

Linearity

Setting of Unit-under-test (UUT)			App	ied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
35-138.4	dBA	SPL	Fast	104	1000	104.0	±0.3
				114		114.0	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Appl	ied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25 120 1		CDI	Fast	0.4	1000	94.0	Ref
35-138.4 dBA	dBA SPL	Slow	94	1000	94.0	±0.3	

Certificate No.: APJ22-158-CC002



Page 2 of 4



Frequency Response

Linear Response


Setting of Unit-under-test (UUT)			Appl	Applied value		IEC 61672 Class 1								
Range, dB	Freq. We	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB							
					31.5	94.5	±2.0							
					63	94.4	±1.5							
			125	94.3	±1.5									
25 129 4	35-138.4 dB SPL	Fast	Deet	Deed	Fast	Foot	Deet	Feet	Feet	Feet	94	250	94.3	±1.4
55-158.4				500	94.2	±1.4								
				1000	94.0	Ref								
				2000	93.5	±1.6								
				4000	93.1	±1.6								

A-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB	
					31.5	55.2	-39.4 ±2.0	
						63	68.2	-26.2±1.5
25 129 4 JDA CDI	F	94	125	78.2	-16.1±1.5			
			250	85.6	-8.6±1.4			
55-156.4	35-138.4 dBA SPL	Fast	94	500	91.0	-3.2 ± 1.4		
				1000	94.0	Ref		
			2000	94.7	$+1.2 \pm 1.6$			
				4000	94.2	$+1.0 \pm 1.6$		

C-weighting

Setting of Unit-under-test (UUT)			Appl	Applied value		IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				31.5	91.5	-3.0±2.0	
					63	93.6	-0.8 ± 1.5
25 129 4 JDC CDI	East		125	94.1	-0.2 ± 1.5		
		94	250	94.2	-0.0 ± 1.4		
33-138.4	35-138.4 dBC SPL	Fast	94	500	94.2	-0.0 ± 1.4	
				1000	94.0	Ref	
				2000	93.3	-0.2 ±1.6	
				4000	92.4	-0.8±1.6	





Page 3 of 4

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.10
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ22-158-CC002



Certificate of Calibration

for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	SVAN 971 (Serial No.:C132261)
Microphone:	SV 7052E (Serial No.: 79778)
Preamplifier:	SVANTEK SV-18 (Serial No.:97276)
	Submitted by:
<i>a</i> ,	

Customer: Acuity Sustainability Consulting Limited Address: Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5Hz – 4kHz)□ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 19 October 2023

Date of calibration: 27 October 2023

Date of NEXT calibration: 26 October 2024

Calibrated by: Calibration Technician

Certified by: Mr. Ng Yan Wa

Date of issue: 27 October 2023

Certificate No.: APJ23-091-CC006

Laboratory Manager

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com

Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司 (A+A)*L

1. **Calibration Precaution:**

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point. -

2. **Calibration Conditions:**

Air Temperature:	22.6 °C
Air Pressure:	1016 hPa
Relative Humidity:	65.3 %

3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to	
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS	

Calibration Results 4.

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.9	dBA	SPL	Fast	94	1000	94.0	±0.4

Linearity

Sett	Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
25-124.9	dBA	SPL	Fast	104	1000	104.0	±0.3
				114		114.0	±0.3

Time Weighting

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq. W	/eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.9	dBA	SDI	Fast	94	1000	94.0	Ref
23-124.9 UBA	dBA SPL Slow	Slow	94	1000	94.0	±0.3	

Certificate No.: APJ23-091-CC006

Page 2 of 4

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

Frequency Response

Linear Response

Set	Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.4	±2.0
					63	94.3	±1.5
	25-124.9 dB SPL		94	125	94.2	±1.5	
25 124 0		Fast		250	94.1	±1.4	
23-124.9				500	94.1	±1.4	
				1000	94.0	Ref	
				2000	93.8	±1.6	
					4000	93.3	±1.6

A-weighting

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	55.1	-39.4 ±2.0
					63	68.1	-26.2 ±1.5
			125	78.1	-16.1 ±1.5		
25 124 0	25-124.9 dBA SPL	Fast	94	250	85.5	-8.6 ±1.4	
25-124.9		Fast		500	90.8	-3.2 ±1.4	
		~		1000	94.0	Ref	
			2000	95.0	+1.2 ±1.6		
					4000	94.3	$+1.0 \pm 1.6$

C-weighting

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.4	-3.0 ±2.0
					63	93.4	-0.8 ±1.5
	25-124.9 dBC SPL			125	94.0	-0.2 ±1.5	
25 124 0		Fast	94	250	94.1	-0.0 ±1.4	
25-124.9		rasi	- 94	500	94.1	-0.0 ±1.4	
				1000	94.0	Ref	
					2000	93.6	-0.2 ±1.6
					4000	92.5	-0.8 ±1.6

Certificate No.: APJ23-091-CC006



Page 3 of 4

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.10
	125 Hz	\pm 0.05
	250 Hz	± 0.05
	500 Hz	\pm 0.05
	1000 Hz	\pm 0.05
	2000 Hz	\pm 0.05
	4000 Hz	± 0.05
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Page 4 of 4

Certificate No.: APJ23-091-CC006



Certificate of Calibration

for

Description:	Sound Level Calibrator
Manufacturer:	RION
Type No.:	NC-75
Serial No.:	35124527

Submitted by:

Customer: Acuity Sustainability Consulting Limited Address: Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

\checkmark	Within
	Outside

the allowable tolerance.

The test equipments used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 19 October 2023

Date of calibration: 27 October 2023

Date of NEXT calibration: 26 October 2024

Calibrated by: Calibration Technician

Certified by: Mr. Ng Yan Wa

Date of issue: 27 October 2023

Mr. Ng Yan Wa Laboratory Manager



Certificate No.: APJ23-090-CC002

Page 1 of 2



1. Calibration Precautions:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Specifications:

Calibration check

3. Calibration Conditions:

Air Temperature:	24.4 °C
Air Pressure:	1013 hPa
Relative Humidity:	65.4 %

4. Calibration Equipment:

Test Equipment	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS
Sound Level Meter	RION NA-28	30721812	AV220120	HOKLAS

5. Calibration Results

5.1 Sound Pressure Level

Nominal value	Accept lower level	Accept upper level	Measured value
dB	dB	dB	dB
94.0	93.6	94.4	

Note:

The values given in this certification only related to the values measured at the time of the calibration.



Certificate No.: APJ23-090-CC002

Page 2 of 2

Certificate of Calibration

for

Sound Level Calibrator
RION
NC-75
34724243

Submitted by:

Customer: Acuity Sustainability Consulting Limited Address: Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

\checkmark	Within
	Outside

the allowable tolerance.

The test equipments used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 27 July 2023

Date of calibration: 3 August 2023

Date of NEXT calibration: 2 August 2024

Calibrated by: Calibration Technician

Date of issue: 3 August 2023

Certified by:

Mr. Ng Yan Wa Laboratory Manager

Certificate No.: APJ23-049-CC005

Page 1 of 2

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precautions:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Specifications:

Calibration check

3. Calibration Conditions:

Air Temperature:	22.6 °C
Air Pressure:	1006 hPa
Relative Humidity:	52.9 %

4. Calibration Equipment:

Test Equipment	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS
Sound Level Meter	RION NA-28	30721812	AV220120	HOKLAS

5. Calibration Results

5.1 Sound Pressure Level

Nominal value	Accept lower level	Accept upper level	Measured value	
dB	dB	dB	dB	
94.0	93.6	94.4	94.0	

Note:

The values given in this certification only related to the values measured at the time of the calibration.



Certificate No.: APJ23-049-CC005

Page 2 of 2

Appendix F Event / Action Plan for Noise Exceedance

Event Action	Actions to be taken by Environmental Team as immediate as practicable	Actions to be taken by Independent Environmental Checker as immediate as practicable 1. Review the investigation results	Actions to be taken by Supervising Officer's Representative as immediate as practicable 1. Confirm receipt of notification of	Actions to be taken by Contractor as immediate as practicable 1. Submit noise mitigation
Level being exceeded	2. Carry out investigation;	 submitted by the ET; Review the proposed remedial measures by the Contractor and advise the SO accordingly; Advise the SO on the effectiveness of the proposed remedial 	failure in writing;	 proposals to IEC and SO; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified)
exceeded	 Inform IEC, SO, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and SO on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified) 	actions whenever necessary to assure their effectiveness and advise the SO accordingly. (The above actions should be taken within 2 working days after	 In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and SO within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the SO until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)

Appendix G Noise Monitoring Data

Location:	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1 (M1 / N_S1)
Monitoring date:	04, 11, 18 and 26 March 2024 (Daytime)
	04&05, 11&12, 18&19 and 26&27 March 2024 (Evening & Nighttime)
Parameter :	Leq 30min (Daytime), Leq 5min (Evening & Night time)
Noise source other than construction activities from the Project:	Nil

Date	Start time		End time	Weather	$\frac{L_{eq\;30min}dB(A)}{L_{eq\;5min}dB(A)}$	Sound Level Meter Used	Calibrator Used
04 Mar 2024	13:46	-	14:16	Sunny	57.2	SVAN 971 (Serial No. 103482)	Rion NC-75 (No.35124527)
04 14	19:11	-	19:16		50.7		D: NO 75
04 Mar 2024	20:06	-	20:11	Fine	54.1	SVAN 971 (Serial No. 103482)	Rion NC-75 (No.35124527)
2024	21:06	-	21:11		51.0	INO. 103482)	(100.55124527)
05 Mar	1:11	-	1:16		54.3	SVAN 071 (Seriel	Dian NC 75
05 Mar 2024	3:26	-	3:31	Fine	42.5	SVAN 971 (Serial	Rion NC-75
2024	5:06	-	5:11		52.8	No. 103482)	(No.35124527)
11 Mar 2024	13:46	-	14:16	Sunny	58.8	SVAN 971 (Serial No. C119577)	Rion NC-75 (No.34724243)
11 M.	19:16	-	19:21		53.9	$\mathbf{GVAN} = 0.71 (0 \cdot 0.71)$	Diam NC 75
11 Mar 2024	20:06	-	20:11	Fine	54.7	SVAN 971 (Serial No. C119577)	Rion NC-75 (No.34724243)
2024	21:06	-	21:11		52.7		
12 Mar 2024	1:06	-	1:11	50.1 SVAN 971 (Serial 52.9 No. C110577)	Diam NC 75		
	3:16	-	3:21		52.9	No. C119577)	Rion NC-75 (No.34724243)
2024	5:11	-	5:16		45.5		
18 Mar 2024	13:40	-	14:10	Fine	58.6	SVAN 971 (Serial No. C119577)	Rion NC-75 (No.34724243)
10 Mar	19:20	-	19:25		54.7	$\mathbf{GVAN} = 0.71 (0 \cdot 0.71)$	Diam NC 75
18 Mar	20:30	-	20:35	Fine	59.0	SVAN 971 (Serial	Rion NC-75
2024	21:15	-	21:20		54.8	No. C119577)	(No.34724243)
10 Mar	1:20	-	1:25		54.3		Diam NC 75
19 Mar	3:30	-	3:35	Fine	53.8	SVAN 971 (Serial	Rion NC-75
2024	5:25	-	5:30		44.0	No. C119577)	(No.34724243)
26 Mar 2024	13:43	-	14:13	Sunny	58.8	SVAN 971 (Serial No. C119577)	Rion NC-75 (No.34724243)
26 Мал	19:18	-	19:23		55.8	$\mathbf{GVAN} = 0.71 (0 \cdot 0.71)$	Diam NC 75
26 Mar	20:28	-	20:33	Fine	54.7	SVAN 971 (Serial	Rion NC-75
2024	21:13	-	21:18		52.8	No. C119577)	(No.34724243)
27 Mar	1:18	-	1:23		51.1	QUANO71 (Comint	Dian NC 75
27 Mar	3:28	-	3:33	Fine	50.9	SVAN 971 (Serial No. C119577)	Rion NC-75 (No.34724243)
2024 -	5:13	-	5:18		52.2	100. C1193//)	(1N0.34/24243)

Noise Monitoring Data:

Location:	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2 (M2 / N_S2)
Monitoring date:	04, 11, 18 and 26 March 2024 (Daytime)
	04&05, 11&12, 18&19 and 26&27 March 2024 (Evening & Nighttime)
Parameter :	Leq 30min (Daytime), Leq 5min (Evening & Night time)
Noise source other than construction activities from the Project:	Nil


Date	Start		End	Weather	$L_{eq 30min} dB(A) / B(A)$	Sound Level	Calibrator
	time		time		Leq 5min dB(A)	Meter Used	Used
04 Mar 2024	13:30	-	14:00	Sunny	51.9	SVAN 971 (Serial No. 96063)	Rion NC-75 (No.35124527)
04 14	19:10	-	19:15		49.3	QUANO71 (Carial	Disc NO 75
04 Mar 2024	20:05	-	20:10	Fine	49.8	SVAN 971 (Serial No. 96063)	Rion NC-75 (No.35124527)
2024	21:05	-	21:10		47.6	NO. 90003)	(10.55124527)
05 Mar	1:10	-	1:15		47.8	SVAN 071 (Seriel	Diam NC 75
05 Mar 2024	3:25	-	3:30	Fine	43.2	SVAN 971 (Serial	Rion NC-75
2024	5:05	-	5:10		44.2	No. 96063)	(No.35124527)
11 Mar 2024	13:51	-	14:21	Sunny	58.1	SVAN 971 (Serial No. 96063)	Rion NC-75 (No.34724243)
11 Mar	19:01	-	19:06	54.3		SVAN 071 (Carial	Dian NC 75
11 Mar 2024	20:16	-	20:21	Fine	55.3	SVAN 971 (Serial No. 96063)	Rion NC-75 (No.34724243)
2024	21:16	-	21:21		48.9		
12 Mar	1:11	-	1:16		44.9	SVAN 071 (Seriel	Diam NC 75
12 Mar 2024	3:11	-	3:16	Fine	52.7	SVAN 971 (Serial No. 96063)	Rion NC-75 (No.34724243)
2024	5:21	-	5:26		48.7		
18 Mar 2024	13:51	-	14:21	Fine	56.1	SVAN 971 (Serial No. 96063)	Rion NC-75 (No.34724243)
10 Mar	19:21	-	19:26		52.7	SVAN 071 (Seriel	Rion NC-75
18 Mar 2024	20:31	-	20:36	Fine	52.0	SVAN 971 (Serial No. 96063)	(No.34724243)
2024	21:16	-	21:21		47.7	INO. 90003)	(100.34724243)
19 Mar	1:21	-	1:26		45.1	SVAN 071 (Seriel	Rion NC-75
19 Mar 2024	3:31	-	3:36	Fine	44.6	SVAN 971 (Serial No. 96063)	(No.34724243)
2024	5:21	-	5:26		44.6	NO. 90005)	(100.34724243)
26 Mar 2024	13:54	-	14:24	Sunny	55.6	SVAN 971 (Serial No. 96063)	Rion NC-75 (No.34724243)
26 Mar	19:19	-	19:24		53.9	SVAN 071 (Seriel	Rion NC-75
20 Mar 2024	20:24	-	20:29	Fine	53.6	SVAN 971 (Serial No. 96063)	(No.34724243)
2024	21:14	-	21:19		49.8	110. 20003)	(110.34724243)
27 Mar	1:19	-	1:24		48.9	SVAN 971 (Serial	Rion NC-75
27 Mar 2024	3:29	-	3:34	Fine	50.3	No. 96063)	(No.34724243)
2024	5:14	-	5:19		52.2	INO. 90003)	(1N0.34724243)

Noise Monitoring Data:

Location:	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3 (M3 / N_S3)
Monitoring date:	04, 11, 18 and 26 March 2024 (Daytime)
	04&05, 11&12, 18&19 and 26&27 March 2024 (Evening & Nighttime)
Parameter :	L _{eq 30min} (Daytime), L _{eq 5min} (Evening & Night time)
Noise source other than construction activities from the Project:	Operation of nearby Air Quality Monitoring Station

Date	Start		End	Weather	$L_{eq 30min} dB(A) / B(A)$	Sound Level	Calibrator
	time		time		L _{eq 5min} dB(A)	Meter Used	Used
04 Mar 2024	13:32	-	14:02	Sunny	57.1	SVAN 971 (Serial No. C119577)	Rion NC-75 (No.35124527)
04 14	19:12	-	19:17		47.7	$\mathbf{GVAN} \mathbf{O71} (\mathbf{G} = 1)$	Dian NC 75
04 Mar 2024	20:07	-	20:12	Fine	52.7	SVAN 971 (Serial No. C119577)	Rion NC-75 (No.35124527)
2024	21:02	-	21:07		50.2	NO. C119377)	(10.55124527)
05 Mar	1:12	-	1:17		51.9	SVAN 971 (Serial	Rion NC-75
2024	3:27	1	3:32	Fine	49.6	No. C119577)	(No.35124527)
2024	5:12	-	5:17		47.5	NO. C119377)	(10.33124327)
11 Mar 2024	14:16	-	14:46	Sunny	62.0	SVAN 971 (Serial No. C132261)	Rion NC-75 (No.34724243)
11 Mar	19:11	-	19:16		50.7	SVAN 071 (Seriel	Rion NC-75
2024	20:11	1	20:16	Fine	50.0	SVAN 971 (Serial No. C132261)	(No.34724243)
2024	21:11	-	21:16		49.8		
12 Mar	1:11	-	1:16		49.6	SVAN 971 (Serial	Rion NC-75
12 Mar 2024	3:11	-	3:16	Fine	49.4	No. C132261)	(No.34724243)
2024	5:11	-	5:16		49.8		
18 Mar 2024	13:43	-	14:13	Fine	56.3	SVAN 971 (Serial No. C132261)	Rion NC-75 (No.34724243)
18 Mar	19:18	1	19:23		46.7	SVAN 071 (Seriel	Rion NC-75
2024	20:28	1	20:33	Fine	45.9	SVAN 971 (Serial No. C132261)	(No.34724243)
2024	21:18	-	21:23		46.8	100. C152201)	(10.34724243)
19 Mar	1:18	I	1:23		47.1	SVAN 971 (Serial	Rion NC-75
2024	3:33	1	3:38	Fine	42.6	No. C132261)	(No.34724243)
2024	5:18	-	5:23		47.7 No. C132261) (No.:	(10.34724243)	
26 Mar 2024	13:35	-	14:05	Sunny	58.7	SVAN 971 (Serial No. C132261)	Rion NC-75 (No.34724243)
26 Mar	19:10	-	19:15		50.9	SVAN 971 (Serial	Rion NC-75
20 Mar 2024	20:25	-	20:30	Fine	53.9	No. C132261)	(No.34724243)
2024	21:15	-	21:20		51.9	110. 0152201)	(10.3+72+2+3)
27 Mar	1:20	-	1:25		55.2	SVAN 971 (Serial	Rion NC-75
27 Mar 2024	3:20	-	3:25	Fine	49.0	No. C132261)	(No.34724243)
2024	5:05	-	5:10		48.5	110. C132201)	(110.3+72+2+3)


Noise Monitoring data:



Remark:

1. Construction works carried out during reporting month refer to Table 1.2.

2. Weather condition recorded and noise source other than construction activities from the Project observed during the monitoring events refer to noise monitoring data summary in Appendix G.




Additional Impact Noise Monitoring Results during Evening Time (1900 - 2300 hours)

Remark:

1. Construction works carried out during reporting month refer to Table 1.2.

2. Weather condition recorded and noise source other than construction activities from the Project observed during the monitoring events refer to noise monitoring data summary in Appendix G.



Additional Impact Noise Monitoring Results during Night Time (2300 - 0700 hours)

Remark:

1. Construction works carried out during reporting month refer to Table 1.2.

2. Weather condition recorded and noise source other than construction activities from the Project observed during the monitoring events refer to noise monitoring data summary in Appendix G.

Appendix H Waste Flow Table



Monthly Summary Waste Flow Table for _____

<u>2018 (year)</u>

Project : Integrated Waste Management Facilities, Phase 1

Contract No.: EP/SP/66/12

		Actual (Quantities of	f Inert C&D	Materials Ger	nerated Mon	thly		Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill (see Note 4)	Imported Fill Sand (see Note 4)	Imported Fill Public fill (see Note 4)	Imported Fill Rock (see Note 4)	Metals (see Note 5)	Paper/ cardboard packaging (see Note 5)	Plastics (see Note 2, 5)	Chemica	l Waste	Others, e.g. general refuse (see Note 3)
	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)	(in ,000m ³	(in ,000m ³)	(i	$(n,000m^3)$		(in ,000 kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	(in ,000 m ³)
Jan	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0	0	0	0
May	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jun	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jul	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Aug	0	0	0	0	0	0	0	0	0	0	0	0	0	0.0065
Sep	0	0	0	0	0	2.9619	0	0	0	0	0	0	0	0
Oct	0	0	0	0	0	3.0771	0	0	0	0	0	0	0	0.0130
Nov	0	0	0	0	0	6.7871	0	0	0	0	0	0	0	0
Dec	0	0	0	0	0	59.0709	0	0	0	0	0	0.2000	0.8700	0
Total	0	0	0	0	0	71.8970	0	0	0	0	0	0.2000	0.8700	0.0195

Notes:

(1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to $6.5m^3$ by volume.

(4) Use the conversion factor: sand density = $1.6T/m^3$, public fill density = $1.8T/m^3$ and rock density = $2T/m^3$

(5) Materials recycled.



Monthly Summary Waste Flow Table for



2019

(year)

Project : In	ject : Integrated Waste Management Facilities, Phase 1								Contract No.: EP/SP/66/12					
		Actual	Quantities of	Inert C&D	Materials Gei	nerated Mon	thly		Actual Quantities of C&D Wastes Generated Monthly					onthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects	Public Fill (see Note 4)	Imported Fill Sand (see Note 4)	Fill Public fill (see Note 4)	,	Metals (see Note 5)	Paper/ cardboard packaging (see Note 5)	Plastics (see Note 2, 5)	Chemica	l Waste	Others, e.g. general refuse (see Note 3)
	$(in,000m^3)$	$(in,000m^3)$	$(in,000m^3)$	(in ,000m ³	(in ,000m ³)	(1	in ,000m ³)	1	(in ,000 kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	$(in,000 m^3)$
Jan	0	0	0	0	0	82.6139	0	0	0	0	0	0	0	0.0065
Feb	0	0	0	0	0	46.7821	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	97.1000	0	0.7552	0	0.2560	0	0	0	0
Apr	0	0	0	0	0	58.0413	0	0	0	0	0	0	0	0
May	0	0	0	0	0	14.5625	0	1.4648	0	0	0	0	0	0.0065
Jun	0	0	0	0	0	0	0	6.8421	0	0	0	0	0	0
Sub-total	0	0	0	0	0	299.0998	0	9.0621	0	0.2560	0	0	0	0.0130
Jul	0	0	0	0	0	0	0	0.4289	0	0	0	0	8.4000	0.0130
Aug	0	0	0	0	0	2.5775	0	10.5600	0	0	0	0	0	0
Sep	0	0	0	0	0	6.1081	0	8.4704	0	0.3530	0	0	0	0.0065
Oct	0	0	0	0	0	9.8875	0	7.1900	0	0	0	0	0	0
Nov	0	0	0	0	0	38.3088	0	19.3105	0	0	0	0	0	0.0195
Dec	0	0	0	0	0	54.3469	0	26.9807	0	0	0	0	0	0.0910
Total	0	0	0	0	0	410.3286	0	82.0026	0	0.6090	0	0	8.4000	0.1430

Broken concrete for recycling into aggregates. Notes: (1)

Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)

Use the conversion factor : 1 full load of dumping truck being equivalent to $6.5m^3$ by volume. (3)

Use the conversion factor: sand density = $1.6T/m^3$, public fill density = $1.8T/m^3$ and rock density = $2T/m^3$ (4)

(5) Materials recycled.



Monthly Summary Waste Flow Table for _____



2020

(year)

Project : Integrated Waste Management Facilities, Phase 1 Contract No.: EP/SP/66/12 Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Imported Imported Imported Hard Rock Paper/ Fill Fill Fill and Large Reused in Disposed as Others, e.g. general Metals cardboard Total Reused in Plastics Month Broken Public Rock Sand Public Fill refuse packaging Chemical Waste the other (see Note (see Note 2, Quantity Concrete fill (see Note (see Note (see Note Generated Contract Projects 5) 5) (see Note 4) (see Note 3) (see Note 4) (see Note 4) 5) 1) 4) $(in,000m^3)$ $(in,000m^3)$ $(in,000m^3)$ $(in,000m^3)$ $(in, 000m^3)$ $(in, 000m^3)$ (in ,000kg) (in ,000kg) (in ,000 kg) (in ,000kg) (in ,000L) $(in, 000 \text{ m}^3)$ 0 0 0 0 0 37.1550 25.0812 0 0 0 0 0 0.0065 Jan 0 27.7910 Feb 0 0 0 0 0 0 18.8300 0 0 0 0 0 0.0065 0 0 0 0 0 22.5669 0 26.1586 0 0 0 0 7.2000 0.0065 Mar 0 0 0 0 0 0 0 0 0 12.7800 0 10.1825 0 0.0195 Apr 0 0 0 0 0 16.1138 0 24.3740 0 0.4220 0 0 0 0.0195 May 0 0 0 0 0 31.5177 0 28.3030 0 0 0 0 0 0.0065 Jun 0 0 Sub-total 0 0 0 0 0 147.9244 132.9293 0 0.4220 0 7.2000 0.0650 0 0 0 0 0 0 34.7856 17.0606 35.1800 0 0 0 0 0.0195 Jul 65.5667 0 0 0 0 0 27.1375 27.9335 0 0 0 0 0 0 Aug 110.1328 43.5435 Sep 0 0 0 0 0 11.9813 0 0 0 0 0 0.0195 0 0 0 0 0 2.8213 131.6600 22.5415 0 0 0 0 0 0.0130 Oct 0 0 0 0 0 Nov 0 0 162.1811 44.6475 0.4090 0 0 0.4000 0.0130 174.9800 57.8380 0 0 0 Dec 0 0 0 0 0 0 0 0 0.0130 0 0 224.6501 661.5812 364.6133 0 0 0 0 0.8310 0 0 7.6000 Total 0.1430

(1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to $6.5m^3$ by volume.

(4) Use the conversion factor: sand density = $1.6T/m^3$, public fill density = $1.8T/m^3$ and rock density = $2T/m^3$

(5) Materials recycled.



Monthly Summary Waste Flow Table for _____

<u>2021 (year)</u>

Project : Integrated Waste Management Facilities, Phase 1 Contract No.: EP/SP/66/12 Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Hard Rock Imported Imported Imported Paper/ and Large Fill Fill Fill Reused in Disposed as Metals Others, e.g. general Total Reused in cardboard Plastics Month Broken Public fill Sand Rock refuse Public Fill packaging Chemical Waste Quantity the other (see Note (see Note 2. Concrete (see Note (see Note (see Note (see Note 5) 5) Generated Contract Projects (see Note 4) (see Note 3) (see Note 4) 4) 4) 5) 1) $(in,000m^3)$ $(in,000m^3)$ $(in,000m^3)$ $(in,000m^3)$ $(in,000m^3)$ $(in,000m^3)$ $(in,000m^3)$ (in ,000 kg) (in ,000kg) (in ,000kg) (in ,000kg) $(in,000 \text{ m}^3)$ (in .000L) 0 0 0 0 0 0 198.1311 0 0 0 0 0 36.4775 0.0065 Jan 0 0 0 0 0 0 0 0 0 0 0 Feb 143.9511 20.9960 0.6305 0 0 0 0 0 0 103.1833 23.4510 0 0 0 0 0 0.0130 Mar 0 0 0 0 0 0 161.2956 0 Apr 27.2810 0 0 0 0 0.0130 0 0 0 0 0 0 0 0 0 193.3300 0 0 0.0715 May 20.5265 0 0 0 0 0 23.7825 0 0 0 0 141.5728 0 0.2440 0.0455 Jun 0 0 0 0 0 0 941.4639 152.5145 0 0.2440 0 0 0 0.7800 Sub-total 0 0 0 0 0 0 105.1083 30.6065 0 0 0 0 0 0.0195 Jul 0 0 0 0 0 0 0 11.1822 7.5180 0 0 0 0 0.0130 Aug 0 0 0 Sep 0 0 0 0 5.7575 0 0 0 0 0.6000 0.0390 0 0 0 0 0 0 0 0 0 0 0 0 6.8885 0 Oct 0 0 0 0 0 0 0 0 6.2975 0 0.1610 0 0 0.0130 Nov Dec 0 0 0 0 0 0 0 5.9235 0 0 0 0 0 0 0 0 0 Total 0 0 0 1057.7544 215.5060 0 0.4050 0 0 0.6000 0.8645

(1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to $6.5m^3$ by volume.

(4) Use the conversion factor: sand density = $1.6T/m^3$, public fill density = $1.8T/m^3$ and rock density = $2T/m^3$.

(5) Materials recycled.



Monthly Summary Waste Flow Table for



2022

(year)

Project : In	ect : Integrated Waste Management Facilities, Phase 1									Con	tract No.: EP	/SP/66/12		
		Actual	Quantities of	of Inert C&E	O Materials Ge	enerated Mo	nthly		Actual Quantities of C&D Wastes Generated Monthly					lonthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects (see Note 4)	Disposed as Public Fill (see Note 4)	Imported Fill Sand (see Note 4)	Imported Fill Public fill (see Note 4)	Imported Fill Rock (see Note 4)	Metals (see Note 5)	Paper/ cardboard packaging (see Note 5)	Plastics (see Note 2, 5)	Chemica	l Waste	Others, e.g. general refuse (see Note 3)
	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)	(in ,000m ³	$(in,000m^3)$		$(in,000m^3)$	T	(in ,000 kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	(in ,000 m ³)
Jan	0	0	0	0	0	0	4.9389	2.7070	0	0.1550	0	0	0	0.0715
Feb	0	0	0	0	0	0	3.2478	4.0290	0	0	0	0.4000	0.2250	0
Mar	0	0	0	0	0	0	2.3422	2.7820	0	0	0	0	0	0.0780
Apr	0	0	0	0	0	0	18.2189	5.8100	0	0.3120	0	0	0	0.1495
May	0.0648	0	0	0	0.0648	0	16.7711	17.2320	0	0	0	0	0	0.0975
Jun	0.0037	0	0	0	0.0037	0.2115	1.1128	14.1470	36.3000	0.3890	0	0	1.7250	0.0975
Sub-total	0.0685	0	0	0	0.0685	0.2115	46.6317	46.7070	36.3000	0.8560	0	0.4000	1.9500	0.4940
Jul	25.7183	0	0	25.7183	0	0.1125	0.8333	17.5210	0	0.6400	0.0060	0	0	0.1235
Aug	13.2494	0	0	13.2494	0	0	0	24.5210	76.0300	1.8870	0	0	0	0.1170
Sep	24.9072	0	0	24.8494	0.0578	0	0	16.2815	72.0600	0.3060	0	0	0	0.1885
Oct	13.3139	0	0	13.3006	0.0133	0	0	11.8665	78.1000	0.5800	0	0	0	0.2405
Nov	26.5583	0	0	26.5583	0	0	0	7.2055	0	0	0	0	0	0.1105
Dec	29.1411	0	0	29.1411	0	0	0	3.5174	0	0	0	0	0	0.2535
Total	132.9567	0	0	132.8171	0.1396	0.3240	47.4650	127.6199	262.4900	4.2690	0.0060	0.4000	1.9500	1.5275

(1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to $6.5m^3$ by volume.

(4) Use the conversion factor: sand density = $1.6T/m^3$, public fill density = $1.8T/m^3$ and rock density = $2T/m^3$.

(5) Materials recycled.



Monthly Summary Waste Flow Table for _



2023

(year)

Project : Ir	ntegrated W	egrated Waste Management Facilities, Phase 1 Actual Quantities of Inert C&D Materials Generated Monthly							Contract No.: EP/SP/66/12					
		Actual	Quantities of	of Inert C&E	Materials Ge	enerated Mo	nthly		Actual Quantities of C&D Wastes Generated Monthly					lonthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects (see Note 4)	Disposed as Public Fill (see Note 4)	Imported Fill Sand (see Note 4)	Imported Fill Public fill (see Note 4)	Imported Fill Rock (see Note 4)	Metals (see Note 5)	Paper/ cardboard packaging (see Note 5)	Plastics (see Note 2, 5)	Chemica	l Waste	Others, e.g. general refuse (see Note 3)
	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)	(in ,000m ³	$(in,000m^3)$		$(in,000m^3)$	1	(in ,000 kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	(in ,000 m ³)
Jan	24.6728	0	0	24.6728	0	0	0	1.3545	0	0.3150	0	0	0	0.1365
Feb	26.7206	0	0	26.7206	0	0	0	1.8990	11.1501	0	0.0007	0	0	0.1235
Mar	22.1089	0	0	22.1089	0	0	0	0.9025	0	0	0	0	0	0.1105
Apr	36.0011	0	0	36.0011	0	0	0	0	0	0.2150	0	0	0	0.1365
May	21.8900	0	0	21.8900	0	0	0	0	0	0.3160	0	0	0	0.1495
Jun	8.8878	0	0	8.8878	0	0	0	0	0	0	0	0	0	0.1950
Sub-total	140.2812	0	0	140.2812	0	0	0	4.1560	11.1501	0.8460	0.0007	0	0	0.8515
Jul	2.2233	0	0	2.2233	0	0	0	0	0	0.3870	0	0	0	0.1495
Aug	4.4200	0	0	4.4200	0	0	0	0	0	0	0	0	0	0.2015
Sep	0	0	0	0	0	0	0	0	0	0	0	0	0	0.2860
Oct	0	0	0	0	0	0	0	0.4025	0	0.3770	0	0	0	0.2405
Nov	0	0	0	0	0	0	0	0	0	0	0	0	0	0.3510
Dec	0	0	0	0	0	0	0	0.4960	0	0	0	0	0	0.3835
Total	146.9245	0	0	146.9245	0	0	0	5.0545	11.1501	1.6100	0.0007	0	0	2.4635

(1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to $6.5m^3$ by volume.

(4) Use the conversion factor: sand density = $1.6T/m^3$, public fill density = $1.8T/m^3$ and rock density = $2T/m^3$.

(5) Materials recycled.



Monthly Summary Waste Flow Table for



2024

(year)

Project : Ir	oject : Integrated Waste Management Facilities, Phase 1									Con	tract No.: EP	/SP/66/12		
		Actual	Quantities o	of Inert C&E	Materials G	enerated Mo	nthly		Actual Quantities of C&D Wastes Generated Monthly					lonthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects (see Note 4)	Disposed as Public Fill (see Note 4)	Sand	Imported Fill Public fill (see Note 4)	Imported Fill Rock (see Note 4)	Metals (see Note 5)	Paper/ cardboard packaging (see Note 5)	Plastics (see Note 2, 5)	Chemica	l Waste	Others, e.g. general refuse (see Note 3)
	(in ,000m ³)	(in ,000m ³)	(in ,000m ³)	(in ,000m ³	$(in,000m^3)$		$(in,000m^3)$	1	(in ,000 kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	(in ,000 m ³)
Jan	0	0	0	0	0	0	0	0	22.8700	0	0	0	0	0.4940
Feb	1.9433	0	0	1.9433	0	0	0	0	0	0.3190	0	0	0	0.2665
Mar	4.4367	0	0	4.4367	0	0	0	0	0	0	0	0	0	0.3640
Apr														
May														
Jun														
Sub-total	6.3800	0	0	6.3800	0	0	0	0	22.8700	0.3190	0	0	0	1.1245
Jul														
Aug														
Sep														
Oct														
Nov														
Dec														
Total	6.3800	0	0	6.3800	0	0	0	0	22.8700	0.3190	0	0	0	1.1245

Broken concrete for recycling into aggregates. (1)

Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)

(3) Use the conversion factor : 1 full load of dumping truck being equivalent to 6.5m³ by volume.

Use the conversion factor: sand density = $1.6T/m^3$, public fill density = $1.8T/m^3$ and rock density = $2T/m^3$. (4)

Materials recycled. (5)

Appendix I Event / Action Plan for Coral Monitoring

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Keppel Seghers – Zhen Hua Joint Venture

Event	Action									
_	ET Leader II	EC S	D Contractor							
Exceedance	2. Inform the IEC, SO ,and	Discuss monitoring with the 1. ET and the Contractor; Review proposals for additional monitoring and any other measures submitted by the Contractor 2. and advise the SO accordingly.	Discuss with the IEC 1. additional monitoring requirements and any other measures proposed by the 2. ET; Make the agreement on the measures to be 3. implemented.	notification of the non-compliance in writing; Discuss with the ET and the IEC and propose measures to the IEC and the SO;						
Limit Level ¹ Exceedance	 Undertake Steps 1-4 as in 1. the Action Level Exceedance. If further 2. exceedance of Limit Level, propose enhancement measures for consideration. 	Discuss monitoring with the 1. ET and the Contractor; Review proposals for additional monitoring and any other measures submitted by the Contractor 2. and advise the SO accordingly.	Discuss with the IEC 1. additional monitoring requirements and any other measures proposed by the 2. ET; Make the agreement on the measures to be 3. implemented.	notification of the non-compliance in writing; Discuss with the ET and the IEC and propose measures to the IEC and the SO;						

Appendix J Event / Action Plan for White-Bellied Sea Eagle

Event		Action	
	Environmental	Audit Team	Contractor
	Team		
Absence of White-bellied Sea Eagle during a whole day of monitoring.	Inform audit team. Increase monitoring frequency to daily.	 Inform site engineer and contractor. If the absence remains: Review construction activities and noise monitoring records of the associated period; Identify potential causes of the absence; Propose remedial measures, such as change of construction method and sequence; Confirm the feasibility of the proposed remedial measures with site engineer and contractor; Discuss with environmental team about the effectiveness of the proposed remedial measures. 	Implement the agreed remedial measures.

Appendix K Exceedance Report

Integrated Waste Management Facilities, Phase 1

Noise (Day Time)									
Location	Action Level	Limit Level	Total						
M1	0	0	0						
M2	0	0	0						
M3	0	0	0						
Noise (Evening Time)									
Location	Action Level	Limit Level	Total						
M1	0	0	0						
M2	0	0	0						
M3	0	0	0						
	Noise (1	Night Time)							
Location	Action Level	Limit Level	Total						
M1	0	0	0						
M2	0	0	0						
M3	0	0	0						

Statistical Summary of Exceedances in the Reporting Period

Appendix L Complaint Log

Integrated Waste Management Facilities, Phase 1

Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics							
Period	Frequency	Cumulative	Complaint Nature					
1 Mar 2024 - 31 Mar 2024	0	4	N/A					

Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics							
Period	Frequency	Cumulative	Details					
1 Mar 2024 -	0	0	N/A					
31 Mar 2024	0	0	IN/A					

Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics							
Period	Frequency	Cumulative	Details					
1 Mar 2024 -	0	0	N/A					
31 Mar 2024	0	0	1 v /A					

Appendix M Impact Monitoring Schedule of Next Reporting Month

Impact Monitoring Schoolub for TWMP Apr-24												
0	Mon	Ταο		Tm	Fri	Sat						
Sen	Mon 1	100	Wed 3	11m	5	Sat 6						
		Impact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Night time Noise monitoring for M1, M2 & M3									
7	8	9	10	11	12	13						
	Impact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Night time Noise monitoring for M1, M2 & M3		Impact Ecology monitoring for WBSE								
	Daytime & Evening Noise monitoring for M1, M2 & M3	Night time Noise monitoring for M1, M2 & M3		Ecology monitoring for WBSE								
14	16	16	17	10	10	20						
47	Inpact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Night time Noise monitoring for M1, M2 & M3				<u></u>						
21	22	23	24	25	26	27						
	Impact Daytime & Evening Noise monitoring for M1, M2 & M3	Impact Night time Noise monitoring for M1, M2 & M3		Impact Ecology monitoring for WBSE								
28	29 Impact Daytime & Evening Noise monitoring for M1, M2 & M3	30 Impact Night time Noise monitoring for M1, M2 & M3										
emarks: Doptime: Woise Mentioning (07500-1900), Evening Time: Noice Mentioning (2300-0700) Water Quality Monitoring for \$1,52, and \$3 will only conduct during DCM works, refer to Detailed DCM Plan No marine construction work is termitively scheduled to be carried out in April 2024												