

**Appendix B: Tentative Work Programme for
Design and Construction of the AQM Station**

WBS	Tasks	Start	End	Duration (Days)
1	AQM Station at Portion 3 (Cheung Chau)	09/04/2022	10/12/2022	245
1.1	Submission of AQM Station Drawings	09/04/2022	16/04/2022	7
1.2	Approval of AQM Station Drawings	16/04/2022	30/04/2022	14
1.3	Construction of Shelter	30/04/2022	28/08/2022	120
1.4	Delivery of Instruments	30/04/2022	28/08/2022	120
1.5	Installation of Instruments	28/08/2022	27/10/2022	60
1.6	System T & C	27/10/2022	26/11/2022	30
1.7	Performance Audit	26/11/2022	03/12/2022	7
1.8	System Audit (if needed)	03/12/2022	10/12/2022	7