

Appendix B

Tentative Work Programme for Design and Construction of AQM Stations

WBS	Tasks	Start	End	Duration (Days)
1	AQM Station at Cheung Chau Municipal Services Building	07/09/2023	20/02/2024	167
1.1	Submission of AQM Station Drawings	07/09/2023	13/10/2023	37
1.2	Approval of AQM Station Drawings	14/10/2023	03/12/2023	51
1.3	Construction of Shelter	04/12/2023	10/02/2024	69
1.4	Delivery of Instrument	11/02/2024	15/02/2024	5
1.5	Installation of Instrument	16/02/2024	18/02/2024	3
1.6	Testing and Commissioning	19/02/2024	20/02/2024	2
1.7	Performance Audit	Once in 6 months after operation		
1.8	System Audit	Once in a year after operation		