

Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1 Monthly EM&A Report No.29



Monthly EM&A Report No.29 (Period from 1 November to 30 November 2020)

(Clause 3.3, Further Environmental Permit FEP-01/429/2012/A)

Document No.

KSZHJV	/	312	/	Monthly EM&A	1	0029	/	A
Issuer		Project Code	×	Type of Document		Sequential No.		Revision Index

	Prepared by:	Certified by:	Verified by:
Name	Јое Но	F.C. Tsang	Mandy To
Position	Environmental Team	Environmental Team Leader	Independent Environmental Checker
Signature	J	Foffer	Mandyz
Date:	10 Pecember 2020	18 December 2020	10 December 2020

© This document contains confidential and proprietary information belonging to Keppel Seghers - Zhen Hua Joint Venture and/or its affiliates. The contents of this document shall not be used for any other purpose than that for which they were provided. Any disclosure, copying, distribution or the taking of any action in reliance on the contents of this document is strictly prohibited. This document confers upon the recipient no right or license of whatsoever nature based on the information as described herein. If you have received this document in error, please immediately arrange for the return to Keppel Seghers - Zhen Hua Joint Venture or destruction of this document.

Revision History

A	First Submission	14 December 2020
Rev.	DESCRIPTION OF MODIFICATION	DATE

CONTENTS

1.	Basic Project	Information	7
2.	Marine Water Quality Monitoring		17
3.	Noise Monitoring		
4.	Waste		36
5.	Coral		38
6.	Marine Mam	mal	44
7.	White-Bellie	d Sea Eagle	57
8.		Monitoring Exceedance, Complaints, Notification of Summons ions	60
9.	EM&A Site	Inspection	64
10.	Future Key Is	ssues	66
11.	Conclusion a	nd Recommendations	67
Ap	ppendix A	Master Programme	
Aŗ	ppendix B	Summary of Implementation Status of Environmental Mitigation	
Aŗ	ppendix C	Impact Monitoring Schedule of the Reporting Month	
Ap	ppendix D	Water Quality Monitoring Data	
Ap	ppendix E	HOKLAS Laboratory Certificate	
Aŗ	pendix F	Water Quality Equipment Calibration Certificate	
Aŗ	pendix G	Event/ Action Plan for Water Quality Exceedance	
Aŗ	pendix H	Noise Monitoring Equipment Calibration Certificate	
Aŗ	pendix I	Event/Action Plan for Noise Exceedance	
Aŗ	pendix J	Noise Monitoring Data	
Ap	pendix K	Waste Flow Table	
Ap	pendix L	Event/Action Plan for Coral Monitoring	
Aŗ	ppendix M	Event/Action Plan for White-bellied Sea Eagle Monitoring	
Ap	ppendix N	Exceedance Report	
Aŗ	ppendix O	Complaint Log	
Aŗ	Appendix P Impact Monitoring Schedule of Next Reporting Month		

EXECUTIVE SUMMARY

Introduction

- A1. The Project, Integrated Waste Management Facility (IWMF), is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Further Environmental Permit (FEP No. FEP-01/429/2012/A) for the construction and operation of the Project.
- A2. In accordance with the Updated Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works for marine water quality, noise, waste management and ecology should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 29th Monthly EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Shek Kwu Chau (SKC) during the reporting period from 1 November to 30 November 2020.

Summary of Main Works Undertaken & Key Mitigation Measures Implemented

- A4. Key activities carried out in this reporting period for the Project included the following:
 - Placing rock filter at reclamation area
 - Installation of Caisson
 - Reclamation works
 - Installation of Chinese Pod
- A5. The major environmental impacts brought by the above construction activities include:
 - Disturbance and possible trapping of Finless Porpoise by silt curtains
- A6. The key environmental mitigation measures implemented for the Project in this reporting period associated with the construction activities include:
 - Reduction of noise from equipment and machinery on-site;
 - Installation of silt curtains at eastern marine access area for reclamation works;
 - Installation process of silt curtain according to approved Silt Curtain Deployment Plan;
 - Sorting, recycling, storage and disposal of general refuse and construction waste;
 - Management of chemicals and avoidance of oil spillage on-site;
 - Implementation of MMEZ (Marine Mammal Exclusion Zone) and inspection of enclosed environment within silt curtains as per DMPFP (Detailed Monitoring Programme of Finless Porpoise);
 - Regulation on rate and means for filling works as stipulated in Table 1 of FEP or the approved Supporting Document for Reviewing Dredging Rate and Filling Rate, whichever is applicable;

- Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted;
- Deployment of floating silt curtain according to approved Silt Curtain Deployment Plan.

Summary of Exceedance & Investigation & Follow-up

- A7. The EM&A works for water quality, construction waste, marine mammal and White-Bellied Sea Eagle (WBSE) were conducted during the reporting period in accordance with the Updated EM&A Manual.
- A8. No exceedance of the Action or Limit Levels in relation to noise, construction waste and WBSE monitoring was recorded in the reporting month.
- A9. Ten (10) of the general and post DCM water quality monitoring results of suspended solids (SS) obtained had exceeded Action Level. Eleven (11) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level.
- A10. No project-related Action Level & Limit Level exceedance was recorded from 1 November 2020 to 30 November 2020.
- A11. Weekly site inspections of the construction work by ET were carried out on 3, 10, 17 & 24 November 2020 to audit the mitigation measures implementation status. Monthly joint site inspection was carried out on 17 November 2020 by ET and IEC. Observations were recorded in the site inspection checklists and provided to the contractors together with the appropriate follow-up actions where necessary.

Complaint Handling and Prosecution

- A12. No project-related environmental complaint was received during the reporting period.
- A13. Neither notifications of summons nor prosecution was received for the Project.

Reporting Change

A14. There was no change to be reported that may affect the on-going EM&A programme.

Summary of Upcoming Key Issues and Key Mitigation Measures

- A15. Key activities anticipated in the next reporting period for the Project will include the following:
 - Placing rock filter at reclamation area
 - Installation of Caisson
 - Reclamation works
 - Installation of Chinese Pod

- A16. The major environmental impacts brought by the above construction activities will include:
 - Disturbance and possible trapping of Finless Porpoise by silt curtains.
- A17. The key environmental mitigation measures for the Project in the coming reporting period associated with the construction activities will include:
 - Reduction of noise from equipment and machinery on-site;
 - Installation of silt curtains for reclamation works;
 - Sorting, recycling, storage and disposal of general refuse and construction waste;
 - Management of chemicals and avoidance of oil spillage on-site, especially under heavy rains and adverse weather;
 - Implementation of MMEZ and inspection of enclosed environment within silt curtains as per DMPFP;
 - Regulation on rate and means for filling works as stipulated in Table 1 of FEP or the approved Supporting Document for Reviewing Dredging Rate and Filling Rate, whichever is applicable;
 - Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted; and
 - Deployment of floating silt curtain according to approved Silt Curtain Deployment Plan.

1. BASIC PROJECT INFORMATION

1.1 Background

- 1.1.1 The Government of Hong Kong SAR will develop the Integrated Waste Management Facilities (IWMF) Phase 1 (hereafter "the Project") with incineration to achieve substantial bulk reduction of unavoidable municipal solid waste (MSW) and to recover energy from the incineration process. The IWMF will be on an artificial island to be formed by reclamation at the south-western coast of Shek Kwu Chau. Keppel Seghers Zhen Hua Joint Venture (KSZHJV) was awarded the contract under Contract No. EP/SP/66/12 Integrated Waste Management Facilities Phase 1 to construct and operate the Project.
- 1.1.2 An environmental impact assessment (EIA) study for the Project has been conducted and the EIA Report was approved under the Environmental Impact Assessment Ordinance on 17 January 2012. An Environmental Permit (EP) (EP No.: EP-429/2012) was granted to EPD on 19 January 2012 for the construction and operation of the Project. Subsequently, the EP was amended (EP No.: EP-429/2012/A) and a further EP (FEP) (EP No.: FEP-01/429/2012/A) was granted to the Keppel Seghers Zhen Hua Joint Venture (KSZHJV) on 27 December 2017.
- 1.1.3 A further EP (FEP) (EP No.: FEP-02/429/2012/A) on Submarine Cable for the Development of the Project was granted to CLP Power Hong Kong Limited (CLP) on 17 Jan 2020.
- 1.1.4 The key design and construction elements of the Project include the Design and the Works including but not limited to the design, engineering procurement, construction, testing and commissioning of the Facility including:
 - Ground Treatment works;
 - Seawall and Breakwater construction;
 - Non-dredged Reclamation;
 - Other Marine works and Harbour and Port Facilities;
 - Site formation;
 - Municipal Solid Waste (MSW) Treatment Processes;
 - Energy Recovery for Power Generation and Surplus Electricity export;
 - Wastewater treatment process;
 - Desalination and water treatment process;
 - Civil works;
 - Building and Structural works;
 - Electrical and Mechanical works;
 - Building Services;
 - Architectural and Landscaping works; and
 - All other design and works required for the operation and maintenance of the Facility according to the Contract requirements.

1.1.5 The location of the IWMF near Shek Kwu Chau (SKC) and general layout of IWMF are shown in **Figure 1.1** and **Figure 1.2** respectively.




Figure 1.1 Location of the IWMF at the Artificial Island near SKC




Figure 1.2 General Layout of the IWMF at the Artificial Island near SKC

1.2 The Reporting Scope

- 1.2.1 This is the 29th Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 November 2020 to 30 November 2020.
- 1.3 Project Organization
- 1.3.1 The Project Organization structure for Construction Phase is presented in **Figure 1.3**.




Figure 1.3 Project Organization Chart

1.3.2 Contact details of the key personnel are presented in **Table 1.1** below:

Table 1.1 Contact Details of Key Personnel

Party	Position	Name	Telephone no.
Keppel Seghers – Zhen Hua Joint Venture	Project Manager	Kenny Yu	2192-0606
Acuity Sustainability Consulting Limited	Environmental Team Leader	F.C. Tsang	2698-6833
ERM-Hong Kong, Limited	Independent Environmental Checker	Mandy To	2271-3000

1.4 Summary of Construction Works

1.4.1 Details of the major construction activities undertaken in this reporting period are shown in **Table 1.2** and **Figure 1.4** below. The construction programme is presented in **Appendix A**.

Table 1.2 Summary of the Construction Activities Undertaken during the Reporting Month

Location of works	Construction activities undertaken	Remarks on progress
Reclamation area	Placing rock filter	On-going
	Reclamation works	On-going
Seawall portion	Installation of caisson	On-going
	Installation of Chinese Pod	• On-going




Figure 1.4 Location of Major Construction Activities Undertaken during the Reporting Month

1.5 Summary of Environmental Status

1.5.1 A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in **Table 1.3**

Table 1.3 Summary of the Status of Valid Environmental Licence, Notification, Permit and Documentations

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Variation of	EP-429/2012/A	Throughout the	
Environmental		Contract	
Permit			
Further	FEP-01/429/2012/A	Throughout the	
Environmental		Contract	
Permit			
Notification of	Ref No.: 428778	15/12/2017 -	
Construction Works		22/09/2024	
under the Air			
Pollution Control			
(Construction Dust)			
Regulation (Form			
NA)			
Wastewater	WT00033787-2019	22/08/2019 -	
Discharge Licence		31/08/2024	
Chemical Waste	WPN0017-933-	Throughout the	
Producer Registration	K3301-01	Contract	
	WPN5213-961-	Throughout the	
	K3301-02	Contract	
	WPN5296-839-	Throughout the	
	K3301-03	Contract	
Construction Noise	GW-RS0857-20	24/11/2020 -	Portion 1, 1A & 1B
Permit (24 hours)		23/05/2021	
	GW-RE0957-20	24/11/2020 —	Portion 8
		23/05/2021	
Billing Account for	A/C No.:7029768	Throughout the	
Disposal of		Contract	
Construction Waste			

1.5.2 The status for all environmental aspects is presented in **Table 1.4**.

Table 1.4 Summary of Status for Key Environmental Aspects under the Updated EM&A Manual

Parameters	Status
Water Quality	
Baseline Monitoring	The baseline water quality monitoring result has been
under Updated EM&A	reported in Baseline Monitoring Report and submitted to EPD
Manual and Detailed Plan	under FEP Condition 3.4
on DCM	
Impact Monitoring	On-going
Post DCM Monitoring	On-going, all DCM was completed on 14 October 2020,
	regular DCM monitoring for further 4 weeks (i.e form 16
	October 2020 to 14 November 2020) is required according to
	the approved Detailed Plan on Deep Cement Mixing
Initial Intensive DCM	Conducted from 11 February 2019 to 10 March 2019, had not
Monitoring	been resumed since there was no DCM related parameter
Baseline Water Quality of	exceeding the AL/LL. Completed over 13 August 2018 to 7 September 2018
wet season	Completed over 13 August 2018 to 7 September 2018
Noise	<u>I</u>
Baseline Monitoring	The baseline noise monitoring result has been reported in
	Baseline Monitoring Report and submitted to EPD under FEP
	Condition 3.4
Impact Monitoring	On-going
Waste Management	
Mitigation Measures in	On-going
Waste Monitoring Plan	
Coral	THE COLUMN 1 IS NOT THE STATE OF THE STATE O
Pre-translocation Survey	The Coral Translocation Plan was submitted and approved by EPD under EP Condition 2.12
and Coral Mapping Coral Translocation	Completed on 28 March 2018
Post-Translocation Coral	Survey affected by missing of translocated and tagged coral
Monitoring Monitoring	colonies after typhoons in September 2018, completed on 28
Wiemtering	March 2019.
Pre-construction Coral	Completed on 26 June 2018
Survey and Tagging	
Tagged Coral Monitoring	Survey obstructed due to missing of tagged coral colonies
	after typhoons in September 2018
Coral Survey and Re-	Re-tagging at Indirect Impact Site was conducted on 23
tagging	November and Re-tagging at Control Site was conducted on 3
Doet Do togging Compl	December 2018.
Post Re-tagging Coral Monitoring	On-going On-going
Marine Mammal	1
Vessel-based Line-	The baseline marine mammal monitoring result has been
transect Survey Baseline	reported in Baseline Monitoring Report and submitted to EPD
Monitoring	under FEP Condition 3.4
Vessel-based Line-	On-going
trongaat Curvay Impact	
transect Survey Impact	
Monitoring	
• -	30 days of theodolite surveys were started on 21 Feb 2019 and completed in May 2019.

Parameters	Status
Passive Acoustic	30 days of PAM surveys were started on 1 May 2019 and
Monitoring	completed until the end of May 2019.
White-bellied Sea Eagle	
Baseline Monitoring	The baseline WBSE monitoring result has been reported in
	Baseline Monitoring Report and submitted to EPD under FEP
	Condition 3.4
Impact Monitoring	On-going On-going
Environmental Audit	
Site Inspection covering	On-going
Measures of Air Quality,	
Noise Impact, Water	
Quality, Waste,	
Ecological Quality,	
Fisheries, Landscape and	
Visual	
Mitigation Measures in	On-going
Marine Mammal	
Watching Plan (MMWP)	
Mitigation Measures in	On-going
Detailed Monitoring	
Programme on Finless	
Porpoise (DMPFP)	
Mitigation Measures in	On-going
Vessel Travel Details	
Daily Site Audit and	Completed
Monitoring for Dredging	
Work	

- 1.5.3 Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.
- 1.5.4 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the Updated EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix B**.

2. MARINE WATER QUALITY MONITORING

- 2.1 Water Quality Requirements
- 2.1.1 To ensure no adverse water quality impact, water quality monitoring is recommended to be carried out at the nearby water sensitive receivers (WSRs) during construction phase including proposed reclamation, breakwater construction, etc.
- 2.1.2 In accordance with the Updated EM&A Manual, impact water quality monitoring were conducted 3 days per week at mid-flood and mid-ebb tide to obtain impact water quality levels at the eleven monitoring stations during general water quality monitoring and at the fourteen monitoring stations during post DCM water quality monitoring for the construction period.
- 2.2 Water Quality Parameters, Time, Frequency
- 2.2.1 Dissolved Oxygen (DO), Turbidity, Suspended Solids (SS), Salinity and pH have been undertaken at the fourteen monitoring stations during general water quality monitoring. Besides the above parameters, monitoring for Total Alkalinity, Current Velocity and Current Direction have been undertaken at all fourteen monitoring stations (including S1, S2A and S3) during post DCM monitoring. While the same parameters monitored during post DCM monitoring would be undertaken at twelve immediate upstream and downstream area to the DCM works location during intensive DCM monitoring. Intensive DCM monitoring and post DCM monitoring were not undertaken during the reporting period.
- 2.2.2 Current velocity and direction, DO, temperature, salinity, turbidity and pH have been measured in-situ and the SS, Total Alkalinity have been assayed in a HOKLAS laboratory.
- 2.2.3 In associate with the water quality parameters, other relevant data were also measured, such as monitoring location/position, time, water depth, sampling depth, tidal stages, weather conditions and any special phenomena or work underway nearby were also recorded. The monitoring schedule is provided in **Appendix C**.
- 2.2.4 Impact water quality monitoring was conducted 3 days per week in the reporting period. All parameters were monitored during mid-flood and mid-ebb tides at three water depths for general water quality monitoring. The interval between two sets of monitoring has not been less than 36 hours.
- 2.2.5 **Table 2.1** summarizes the monitoring parameters, frequency and duration of the impact water quality monitoring during construction phase.

Table 2.1 Water Quality Monitoring Parameters, Frequency and Duration

Parameter, unit	Frequency	No. of Depths
 Water Depth (m) Temperature (°C) Salinity (ppt) pH (pH unit) Dissolved Oxygen (DO) (mg/L and % of saturation) Turbidity (NTU) Suspended Solids (SS), mg/L Total alkalinity (mg/L) Current velocity (m/s) Direction 	General water quality monitoring and post DCM monitoring: 3 days per week, at mid-flood and mid-ebb tides	3 water depths: 1m below sea surface, mid-depth and 1m above sea bed. If the water depth is less than 3m, mid-depth sampling only. If water depth less than 6m, mid-depth may be omitted.

2.3 Water Quality Monitoring Locations

2.3.1 Impact water quality monitoring was conducted at eleven monitoring locations (B1-B4, H1, C1, C2, F1, CR1, CR2 & M1) during general water quality monitoring as shown in **Figure 2.1**. As per the relocation proposal verified by IEC and approved by EPD, the monitoring location C1, C2, S2, F1 are relocated at C1A, C2A, S2A, F1A as equivalent points respectively to clear up the concerns from stakeholders.




Figure 2.1 Water monitoring locations at Artificial Island near SKC

- 2.3.2 B1 to B4 are located at 4 beaches respectively at the southern shore of Lantau Island. Monitoring station H1 is located at the horseshoe crab habitat at northern SKC, while CR1 and CR2 are located at the coral communities at southwestern shore of SKC. Monitoring station F1 is located at the Cheung Sha Wan Fish Culture Zone while monitoring station M1 is located at Tung Wan at Cheung Chau. Monitoring station F1A is relocated for F1 at the Cheung Sha Wan Fish Culture Zone. S1, S2 and S3 are located at the northern landing site, midway and southern landing site of the proposed submarine cable, respectively. S2A is the relocated monitoring station of S2 which represents the midway landing site of the proposed submarine cable. S1, S2/S2A and S3 are required for monitoring due to the laying of submarine cable. Control stations C1 and C2 at far field locations are for comparison. Control stations C1A and C2A are relocated for C1 and C2 respectively as equivalent far field locations for comparison.
- 2.3.3 Fourteen monitoring stations are listed in **Table 2.2**:

Table 2.2 – Locations of Marine Water Quality Stations

Monitoring station	Description	Easting	Northing
B1	Beach – Cheung Sha Lower	813342	810316
B2	Beach – Pui O	815340	811025
В3	Beach – Yi Long Wan	817210	808395
B4	Beach – Tai Long Wan	817784	808682
H1	Horseshoe Crab – Shek Kwu Chau	816477	806953
C1	Control Station (note i)	810850	806288
C1A	Relocated Control Station	812823	806300
C2	Control Station (note ii)	819421	808053
C2A	Relocated Control Station	818869	806808
F1	Cheung Sha Wan Fish Culture Zone (note iii)	818631	810966
F1A	Cheung Sha Wan Fish Culture Zone	819109	810924
S1	Submarine Cable Landing Site	814245	810335
S2	Submarine Cable (note iv)	815076	807747
S2A	Submarine Cable	814808	808515
S3	Submarine Cable Landing Site	816420	805621
CR1	Coral	817144	805597
CR2	Coral	816512	805882
M1	Tung Wan	821572	807799

Note:

- i. Relocated to C1A in Mar 2019
- ii. Relocated to C2A in Mar 2019
- iii. Relocated to S2A in Mar 2019
- iv. Relocated to F1A in Mar 2019

2.4 Impact Monitoring Methodology

- 2.4.1 General water quality monitoring and post DCM water monitoring were conducted three days per week, at mid-flood and mid-ebb tides, at the designated water quality monitoring stations during the reporting period.
- 2.4.2 The interval between 2 sets of monitoring was not less than 36 hours. Sampling was collected at three water depths, namely, 1m below water surface, mid-depth and 1m above seabed, except where the water depth is less than 6m, the mid-depth was omitted. If the water depth was less than 3m, only the mid-depth station was monitored.
- 2.4.3 All observations and results were recorded in the data record sheets in **Appendix D**. Duplicate in-situ measurements and water sampling were carried out in each sampling event. The monitoring probes were retrieved out of water after the first measurement and then redeployed for the second measurement. When the difference in value between the first and second readings of DO or turbidity is more than 25% of the value of the first reading, the reading would be discarded and further readings would be taken.

In-situ Measurement

2.4.4 Levels of DO, pH, temperature, turbidity and salinity would be measured in-situ by portable and weatherproof measuring instrument, e.g. YSI ProDSS and Horiba U-53 Multiparameter complete with cable and sensor. (Refer to http://www.ysi.com/ProDSS for YSI ProDSS technical specification and http://www.horiba.com/process-environmental/products/water-treatment-environment/details/u-50-multiparameter-water-quality-checker-368/ for Horiba U-53 technical specification). Water current velocity and Water Current direction would be measured by portable and weatherproof current meter, e.g. SonTek Hydrosurveyor (Refer to https://www.sontek.com/media/pdfs/riversurveyor-s5-m9-brochure.pdf for SonTek Hydrosurveyor M9 technical specification). Parameters measured by in-situ measurement is tabulated in Table 2.3

Table 2.3 - Parameters Measured by In-situ Measurement

Parameter	Resolution	Range
Temperature	0.1 °C	-5-70 °C
Dissolved Oxygen (DO)	0.01 mg/L	0-50.0 mg/L
Turbidity	0.1 NTU	0-1000 NTU
pН	pH 0.01	pH 0-14
Salinity	0.01 ppt	0-40 ppt
Water Current Velocity	0.001m/s	±20m/s
Water Current Direction	±1°	±2°

Laboratory Analysis

2.4.5 Analysis of Total Alkalinity and SS shall be carried out in a HOKLAS accredited laboratory, as shown in **Appendix E**. Sufficient water samples shall be collected at the monitoring stations for carrying out the laboratory determinations. The determination work shall be started within 24 hours after collection of the water samples. Analytical methods and detection limits for SS and total alkalinity are presented in **Table 2.4**.

Table 2.4 – Analytical Methods Applied to Water Quality Samples

Parameter	Analytical method	Detection Level
Suspended Solids, SS	APHA 2540 D _i	1 mg/L
Total Alkalinity	APHA 2320	0.01 mg/L

Footnote:

Field Log

2.4.6 Other relevant data was recorded, such as: monitoring location / position, time, water depth, weather conditions and any special phenomena underway near the monitoring station.

2.5 Monitoring Equipment

2.5.1 Equipment used in the impact water quality monitoring programme is summarized in **Table 2.5** below. Calibration certificates for the water quality monitoring equipment are attached in **Appendix F**.

Table 2.5 Impact Water Quality Monitoring Equipment

Monitored Parameter	Equipment	Brand and Model
DO, Temperature, Salinity,	Multi-functional Meter	Horiba U-53
pH and Turbidity		
Coordinates	Positioning Equipment	Garmin GPSMAP 78s
Water depth	Water Depth Detector	Hummingbird 160 Portable
SS and Alkalinity	Water Sampler	Wildco 2 L Water Sampler
		with messenger

2.5.2 Dissolved Oxygen and Temperature Measuring Equipment

The instrument is a portable and weatherproof DO probe mounted on the multifunctional meter complete with cable and sensor and is powered by a DC supply source. The equipment was capable of measuring:

- A DO level in the range of 0 50 mg/L; and
- Temperature of -5 70 degree Celsius.

2.5.3 Turbidity Measurement Instrument

The instrument is a portable and weatherproof turbidity-measuring probe mounted on the multi-functional meter and is powered by a DC supply source. The instrument is equipped with a photoelectric sensor which is capable of measuring turbidity between $0-1000~\rm NTU$.

2.5.4 pH Measurement Instrument

The probe consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device mounted on the multi-functional meter. It is

 [&]quot;APHA 2540 D" stands for American Public Health Association Standard Methods for the Examination of Water and Wastewater, 23rd Edition.

readable to 0.1 pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

2.5.5 Salinity Measurement Instrument

A portable salinometer mounted on the multi-functional meter capable of measuring salinity in the range of 0-40 parts per thousand (ppt) was provided for measuring salinity of the water at each monitoring location.

2.5.6 Sampler

The water sampler comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler has a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.

2.5.7 Sample Containers and Storage

Water samples for SS were stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the laboratory and analysed as soon as possible after collection. Sufficient volume of samples was collected to achieve the detection limit stated in **Table 2.4**.

2.5.8 Water Depth Detector

A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station. This unit could either be hand-held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

2.5.9 Monitoring Position Equipment

Hand-held digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message 'screen pop-up' facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office) was provided and used to ensure that the water sampling locations were correct during the water quality monitoring work.

2.6 Maintenance and Calibration

- 2.6.1 The multi-functional meters were checked and calibrated before use. Multi-functional meters were certified by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently re-calibrated at three monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter was carried out before commencement of monitoring and after completion of all measurements each day. Calibration was not conducted at each monitoring location as daily calibration is adequate for the type of DO meter employed.
- 2.6.2 Sufficient stocks of spare parts were provided and maintained for replacements when necessary. Backup monitoring equipment was prepared for uninterrupted monitoring during equipment maintenance or calibration during monitoring.

2.7 Action and Limit Levels

2.7.1 The Action and Limit Levels have been set based on the derivation criteria specified in the Updated EM&A Manual and Detailed DCM Plan, as shown in **Table 2.6** below.

Table 2.6 Criteria of Action and Limit Levels for Water Quality

Parameters	Action	Limit			
Construction Ph	Construction Phase Impact Monitoring				
DO in mg/L	≤ 5 %-ile of baseline data	≤ 4			
SS in mg/L	≥ 95 %-ile of baseline data or	≥ 99 %-ile of baseline data or 130%			
	120% of control station's SS at	of control station's SS at the same			
	the same tide of the same day of	tide of the same day of			
	measurement, whichever is	measurement, whichever is higher			
	higher				
Turbidity in	≥ 95 %-ile of baseline data or	≥ 99 %-ile of baseline data or 130%			
NTU	120% of control station's	of control station's turbidity at the			
	turbidity at the same tide of the	same tide of the same day of			
	same day of measurement,	measurement, whichever is higher			
	whichever is higher				
Temperature in°C	1.8°C above the temperature recorded at representative control station at the same tide of the same day	2°C above the temperature recorded at representative control station at the same tide of the same day			
Total Alkalinity in mg/L	≥ 95 %-ile of baseline data or 120% of representative control station at the same tide of the same day, whichever is higher	≥ 99 %-ile of baseline data or 130% of representative control station at the same tide of the same day, whichever is higher			

2.7.2 Based on the baseline monitoring data and the derivation criteria specified above, the Action/Limit Levels have been derived and are presented in **Table 2.7** and **Table 2.8** for both dry seasons (October – March) and wet seasons (April – September).

Table 2.7 Derived Action and Limit Levels for Water Quality Monitoring (Dry Season)

Parameters	Action	Limit
Construction P	hase Impact Monitoring	
DO in mg/L	≤ 7.13	≤ 4
SS in mg/L	\geq 8 or 120% of control station's	\geq 10 or 130% of control station's
	SS at the same tide of the same	SS at the same tide of the same day
	day of measurement, whichever	of measurement, whichever is
	is higher	higher

Parameters	Action	Limit
Turbidity in	\geq 5.6 or 120% of control station's	\geq 12.8 or 130% of control station's
NTU	turbidity at the same tide of the	turbidity at the same tide of the
	same day of measurement,	same day of measurement,
	whichever is higher	whichever is higher
Temperature in°C	1.8°C above the temperature recorded at representative control station at the same tide of the same day	2°C above the temperature recorded at representative control station at the same tide of the same day
Total Alkalinity in mg/L	≥116 or 120% of control station's Total Alkalinity at the same tide of the same day of measurement, whichever is higher	≥ 118 or 130% of control station's Total Alkalinity at the same tide of the same day of measurement, whichever is higher

Notes:

- i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.
- ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Table 2.8 Derived Action and Limit Levels for Water Quality (Wet Season)

Parameters	Action	Limit			
Construction Ph	Construction Phase Impact Monitoring				
DO in mg/L	≤ 5.28	≤ 4			
SS in mg/L	≥ 12 or 120% of control station's	≥ 14 or 130% of control station's			
	SS at the same tide of the same	SS at the same tide of the same day			
	day of measurement, whichever	of measurement, whichever is			
	is higher	higher			
Turbidity in	\geq 4.0 or 120% of control station's	\geq 4.3 or 130% of control station's			
NTU	turbidity at the same tide of the	turbidity at the same tide of the			
	same day of measurement,	same day of measurement,			
	whichever is higher	whichever is higher			
Temperature in °C	1.8°C above the temperature recorded at representative control station at the same tide of the same day	2°C above the temperature recorded at representative control station at the same tide of the same day			
Total Alkalinity	≥ 116 mg/L or 120% of	≥ 118 mg/L or 130% of			
in mg/L	representative control station at	representative control station at the			
	the same tide of the same day,	same tide of the same day,			
	whichever is higher	whichever is higher			

Notes:

- i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.
- ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

- 2.7.3 If exceedances were found during water quality monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix G**.
- 2.8 Monitoring Results and Observations
- 2.8.1 As confirmed by the Contractor on 14 October 2020, all DCM works was completed on 14 October 2020, the post DCM water quality monitoring is required for further 4 weeks (i.e. from 16 October 2020 to 14 November 2020) according to the approved Detailed Plan on Deep Cement Mixing. General water quality monitoring at all the eleven monitoring stations and post DCM monitoring including monitoring stations S1, S2A and S3 were conducted on 2, 4, 6, 10, 12 & 14 November 2020 for post DCM monitoring and on 16, 18, 20, 24, 26, 28 & 30 November 2020 for general water quality monitoring respectively
- 2.8.2 Monitoring results of 6 key parameters: Salinity, DO, turbidity, SS, Alkalinity, pH, temperature, water current velocity (for post DCM monitoring) and water current direction (for post DCM monitoring) in this reporting, are summarized in **Table 2.9**, and details results are presented in **Appendix D**.

Table 2.9 Summary of Impact Water Quality Monitoring Results

					Para	umeters			
Locations	Salinity	Dissolved Oxygen (mg/L)		Turbidity	Suspended	Temp.	Total Alkalinity		
		(ppt)	Surface & Middle	Bottom	pН	(NTU)	Solids (mg/L)	(°C)	(mg/L)
	Avg.	30.56	8.54	8.54	8.25	3.2	8.26	25.1	111.0
B1	Min.	29.20	7.08	7.08	7.87	2.3	2.00	22.7	108.0
	Max.	31.66	10.19	10.19	8.69	3.9	31.00	28.8	116.0
	Avg.	30.59	8.44	8.56	8.24	3.1	8.51	25.1	111.1
B2	Min.	29.22	7.32	7.09	7.79	2.3	3.00	22.7	108.0
	Max.	31.66	9.61	10.05	8.68	4.1	31.00	28.7	116.0
	Avg.	30.59	8.53	8.62	8.23	3.2	8.51	25.1	111.0
В3	Min.	29.27	7.16	7.02	7.84	2.1	3.00	22.5	108.0
	Max.	31.74	10.07	9.90	8.61	4.4	31.00	28.8	115.0
	Avg.	30.68	8.45	8.60	8.21	3.1	8.05	25.1	111.5
B4	Min.	29.34	7.14	7.03	7.76	2.2	3.00	22.6	108.0
	Max.	31.59	9.91	10.24	8.62	4.1	28.00	28.6	114.0
	Avg.	30.58	8.56	8.50	8.24	3.1	7.69	25.0	111.5
C1A	Min.	29.34	6.96	7.25	7.81	2.0	2.00	22.3	109.0
	Max.	31.75	10.14	9.72	8.68	4.0	30.00	28.6	115.0
	Avg.	30.64	8.50	8.50	8.23	3.1	8.35	25.1	111.6
C2A	Min.	29.36	7.15	7.15	7.85	2.2	3.00	22.6	108.0
	Max.	31.67	10.07	9.95	8.69	4.0	31.00	28.9	115.0
	Avg.	30.60	8.53	8.50	8.24	3.2	8.25	25.0	111.4
CR1	Min.	29.22	7.15	7.01	7.79	2.0	3.00	22.5	108.0
	Max.	31.70	9.87	10.14	8.67	4.1	32.00	28.8	115.0
	Avg.	30.61	8.58	8.52	8.23	3.2	8.69	25.0	111.5
CR2	Min.	29.19	7.21	6.85	7.86	2.1	3.00	22.4	108.0
	Max.	31.64	10.30	10.17	8.65	4.5	29.00	28.8	116.0
	Avg.	30.58	8.53	8.49	8.22	3.2	9.11	25.0	111.2
F1A	Min.	29.18	7.09	7.03	7.76	2.3	3.00	22.5	108.0
	Max.	31.74	9.81	10.06	8.64	4.2	32.00	28.7	115.0
	Avg.	30.63	8.61	8.48	8.22	3.0	8.64	25.0	111.5
H1	Min.	29.36	7.24	6.89	7.79	2.2	3.00	22.3	108.0
	Max.	31.73	9.99	10.09	8.65	4.0	29.00	28.7	115.0
	Avg.	30.62	8.57	8.57	8.23	3.2	8.71	25.0	111.7
M1	Min.	29.37	7.15	6.84	7.76	2.4	4.00	22.3	108.0
	Max.	31.61	10.21	10.01	8.69	4.2	30.00	28.6	115.0
S1	Avg.	30.90	8.28	8.21	8.16	3.2	7.21	25.8	111.9
~1	Min.	29.96	7.14	6.83	7.82	2.3	4.00	23.6	107.0
	Max.	31.74	9.92	9.39	8.60	4.0	11.00	28.8	115.0
S2A	Avg.	30.89	8.25	8.27	8.14	3.1	7.35	25.9	111.4
	Min.	30.00	6.97	7.06	7.76	2.4	4.00	23.7	108.0
-	Max.	31.74	10.28	10.24	8.61	3.9	17.00	28.9	115.0
S3	Avg.	30.88	8.31	8.37	8.16	3.1	7.50	25.7	111.6
	Min.	30.05	7.12	7.29	7.83	2.2	4.00	23.5	108.0
	Max.	31.63	10.31	10.01	8.61	4.0	18.00	28.8	116.0

Notes:

[&]quot;Avg", "Min" and "Max" is the average, minimum and maximum respectively of the data from measurements conducted under mid-flood and mid-ebb tides at three water depths, except that of DO where the data for "Surface & Middle" and "Bottom" are calculated separately.

ii. Total alkalinity test was only conducted for further 4 weeks after the completion of DCM works (14 October 2020) with

reference to master programme in **Appendix A**.

Monitoring at S1, S2A and S3 shall only be conducted for further 4 weeks after the completion of DCM works (14) iii. October 2020) referring to master programme in Appendix A.

- 2.8.3 During the impact monitoring period for November 2020, ten (10) of general & post DCM water quality monitoring results of suspended solids (SS) obtained had exceeded Action Level. Eleven (11) of general & post DCM water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level.
- 2.8.4 Details of the exceedance are presented in **Section 8**.
- 2.8.5 Mitigation measures minimizing the adverse impacts on water implemented are listed in the implementation schedule given in **Appendix B.**

3. Noise Monitoring

- 3.1 Monitoring Requirements
- 3.1.1 To ensure no adverse noise impact, noise monitoring is recommended to be carried out at the nearby noise sensitive receivers (NSRs) during construction phase.
- 3.1.2 In accordance with the Updated EM&A Manual, baseline noise level at the noise monitoring stations was established as presented in the Baseline Monitoring Report. Impact noise monitoring was conducted once per week in the form of 30-minutes measurements Leq, L10 and L90 levels recorded at each monitoring station between 0700 and 1900 hours on normal weekdays.
- 3.1.3 In accordance with the Updated EM&A Manual, additional weekly impact monitoring should be carried out during respective restricted hours period (1900 0700 hours) if the construction works were conducted at evening and night time. Additional weekly noise monitoring was conducted once per week in the form of 5-minutes measurements Leq, L10 and L90 levels recorded at each monitoring station between 1900 and 0700 hours as well as public holidays and Sundays.
- 3.2 Noise Monitoring Parameters, Time, Frequency
- 3.2.1 Impact noise monitoring was conducted weekly in the reporting period between 0700-1900 hours on normal weekdays. Additional impact noise monitoring was conducted weekly in the reporting period between 1900-0700 hours on all days as well as public holidays and Sundays.
- 3.2.2 Construction noise level measured in terms of the A-weighted equivalent continuous sound pressure level (LAeq). Leq 30min was used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. Leq 5mins was used as the monitoring parameter for the time period between 1900 and 0700 hours as well as public holidays and Sundays. **Table 3.1** summarizes the monitoring parameters, frequency and duration of the impact noise monitoring and additional impact noise monitoring. The monitoring schedule is provided in **Appendix C**.

Table 3.1 Noise Monitoring Parameters, Time, Frequency and Duration

Monitoring Station	Time	Duration	Parameters
	Day time: 0700-1900 hrs (during normal weekdays)	Once per week $L_{\text{eq 5min}}/L_{\text{eq 30min}}$ (average of 6 consecutive $L_{\text{eq 5min}}$)	L _{eq} , L ₁₀ & L ₉₀
M1/ N_S1, M2/ N_S2, M3/ N_S3	Evening time: 1900-2300 hrs (including normal weekdays, also public holidays and Sundays)	Once per week $L_{eq 5min}$ (3 sets of $L_{eq 5min}$)	L _{eq} , L ₁₀ & L ₉₀
	Night time: 2300-0700 hrs (including normal weekdays, also public holidays and Sundays)	Once per week Leq 5min (3 sets of Leq 5min)	L _{eq} , L ₁₀ & L ₉₀

3.3 Noise Monitoring Locations

3.3.1 Three noise monitoring locations for impact monitoring and additional impact monitoring at the nearby sensitive receivers are shown in **Figure 3.1.**




Figure 3.1 Noise monitoring locations at SKC

- 3.3.2 M1, M2 and M3 are Shek Kwu Chau Treatment and Rehabilitation Centre Hostel 1, 2 and 3 respectively of The Society for the Aid and Rehabilitation of Drug Abusers (SARDA) located at southern part of Shek Kwu Chau.
- 3.3.3 Measurements at M1 & M3 were conducted at a point 1m from the exterior of the sensitive receivers building façade and at a position 1.2m above the ground. Measurement setup at M3 has been varying with minor adjustment to minimize the disturbance to the users of Treatment Centre. Measurement at M2 was conducted at a point 1m from building façade of the ceiling of 1st floor level for avoidance of mutual disturbance with users of Treatment Centre. The minor adjustment of monitoring locations, which were in favour to mutual convenience with the users of Treatment Centre, were found with no effect on monitoring result based on on-site observation and experience from the Baseline monitoring of the Project. The noise monitoring stations are summarized in **Table 3.2** below.

Table 3.2 Noise Monitoring Location

Station	NSR ID in EIA Report	Noise Monitoring Location	Type of sensitive receiver(s)	Measurement Type
M1	N_S1	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1	Residential	Façade
M2	N_S2	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2	Residential	Façade
M3	N_S3	Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3	Residential	Façade

- 3.4 Impact Monitoring Methodology
- 3.4.1 At each designated monitoring location, measurements of six 5-minutes A-weighted equivalent sound pressure level ["Leq 5min"] was carried out between 0700 and 1900 hours for daytime measurements on a normal weekdays (exclude Sunday or general holiday). The measured six impact noise levels at each monitoring location shall then be averaged in logarithmic scale and expressed in terms of the 30 minutes A-weighted equivalent continuous sound pressure level (Leq 30min) for the time period between 0700 and 1900 hours on normal weekdays.
- 3.4.2 At each designated monitoring location, measurements of three 5-minutes A-weighted equivalent sound pressure level [" $L_{eq\ 5min}$ "] was carried out between 1900 and 0700 hours for evening time and night time measurements.
- 3.4.3 The monitoring procedures are as follows:
 - The microphone head of the lead level meter was normally positioned 1m exterior of the noise sensitive façade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
 - If there is a problem with the access to the normal monitoring position, an alternative may be chosen and appropriate correction would be applied according to acoustic principle when necessary. For reference, +3 dB(A) correction would be made for free-filed measurements.
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weight: ATime weighting: Fast
 - Measurement time: 5 minutes

- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- For Noise monitoring was carried out for 30 mins by sound level meter. At the end of the monitoring period, noise levels in terms of L_{eq}, L₁₀ and L₉₀ were recorded. In addition, site conditions and noise sources were recorded when the equipment were checked and inspected.
- All the monitoring data within the sound level meter system was downloaded through the computer software.

3.5 Monitoring Equipment

- 3.5.1 Integrated sound level meter was used for the noise monitoring. The meter shall comply with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications.
- 3.5.2 Equipment used in the impact noise monitoring programme is summarized in **Table** 3.3 below. Calibration certificates for the noise monitoring equipment are attached in **Appendix H**.

Table 3.3 Impact Noise Monitoring Equipment

Equipment	Brand and Model
Sound Level Meter	NTi XL2
	SVANTEK 971
Sound Level Meter Calibrator	Pulsar 105

3.6 Maintenance and Calibration

- 3.6.1 The maintenance and calibration procedures were as follows:
 - The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
 - The sound level meter and calibrator were checked and calibrated at yearly intervals
 - Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0dB.

3.7 Action and Limit Levels

3.7.1 The Action/Limit Levels in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) "Noise from Construction Activities – Non-statutory Controls" and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department ["EPD"] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 is presented in **Table 3.4**.

Table 3.4 Action and Limit Levels for Noise per Updated EM&A Manual

Time Period	Action	Limit (dB(A))
0700-1900 hrs on normal	When one documented	75 dB(A)
weekdays	complaint is received	75 62(11)

Notes: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 3.7.2 If exceedances were found during noise monitoring. The actions in accordance with the Event and Action Plan shall be carried out according to **Appendix I**.
- 3.8 Monitoring Results and Observations
- 3.8.1 Impact monitoring for noise impact for daytime was carried out on 2, 9, 16, 23 November 2020. Impact monitoring for noise impact for evening time and night time was carried out on 2&3, 9&10, 16&17, 23&24 November 2020. The impact noise levels at Noise Monitoring Stations at SKC (i.e. M1/N_S1 to M3/N_S3) are summarized in **Table 3.6**, **Table 3.7** and **Table 3.8** respectively. Details of noise monitoring results are presented in **Appendix J**.
- 3.8.2 Major construction activity, major noise source and extreme weather which might affect the results were recorded during the impact monitoring.
- 3.8.3 According to our field observations, the major noise source identified at the alternative noise monitoring station in the reporting month are summarised in **Table 3.5**. No noticeable noise source was found near the monitoring station M2 and air conditioning units were observed nearby monitoring stations M1 and M3.

Table 3.5 Summary of Field Observation

Monitoring Station	Major Noise Source
M1	Air-conditioning units
M2	Nil
M3	Air-conditioning units

No data from impact monitoring during daytime has exceeded the stipulated limit level at 75 dB(A).

Table 3.6 Summary of Impact Noise Monitoring Results during Day Time (0700 – 1900 hours)

Location	Measured Noise Level in dB(A)			
	Range of Leq 30min	Range of L _{10 30min}	Range of L _{90 30min}	
M1	54.5 – 61.8	56.4 – 68.3	46.7 – 60.4	
M2	56.1 – 65.1	60.3 – 67.3	45.8 – 61.6	
M3	51.3 – 56.8	59.8– 66.9	49.4 – 54.9	

Applicable mitigation measures for construction works are fully implemented as shown in **Appendix B**, where double-glazed windows and air conditioning system were also installed and confirmed operable for the NSRs (N_S1, N_S2 & N_S3).

During the noise monitoring event, frontline staff of ET had inquired the treatment centre users on any noise disturbance from the construction activities at evening and night time, where no complaint and adverse opinions was received.

Data from impact monitoring during evening time and night time were compared with the NCO criteria. Where site inspection and auditing on Contractor's record have shown that the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority for construction works during restricted hours were followed. No inappropriate practice was spotted during evening time and night time construction works, thus the stipulated requirement on noise impact control during night time and evening time was achieved.

Table 3.7 Summary of Additional Impact Noise Monitoring Results during Evening Time (1900 – 2300 hours)

Location	Measured Noise Level in dB(A)			
	Range of Leq 5min	Range of L _{10 5min}	Range of L ₉₀ 5min	
M1	48.7 – 61.7	54.8 – 66.4	46.6 – 59.8	
M2	52.4 – 60.0	55.6 – 68.9	48.2 – 59.9	
M3	49.0 – 56.1	50.4 – 60.4	45.4 – 54.5	

Table 3.8 Summary of Additional Impact Noise Monitoring Results during Night Time $(2300-0700\ hours)$

Location	Measured Noise Level in dB(A)			
	Range of Leq 5min	Range of L _{10 5min}	Range of L _{90 5min}	
M1	50.8 – 64.8	55.0 – 67.3	42.2 – 62.4	
M2	50.9 – 61.8	55.5 – 68.5	46.4 – 58.9	
M3	49.0 – 57.5	52.9 – 63.2	42.5 – 56.9	

4. WASTE

- 4.1 The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.
- 4.2 As advised by the Contractor, 0.0 m³ of C&D material was generated on site in the reporting month. For C&D waste, no metals were generated and collected by registered recycling collector. 0 kg of paper was generated on site and collected by the registered recycling collector. No plastic waste was collected by registered recycling collector. 400 L of chemical waste was collected by the licensed chemical waste collector. 13.0 m³ of other types of wastes (e.g. general refuse) was generated on site and disposed of at designated landfill. 0.0 m³ of sand fill, 162,181.1 m³ of public fill and 44,647.5 m³ of fill rock were imported during the reporting period.
- 4.3 Chemical waste generated from the cleaning of oil stain and leakage on deck of barges was stored in the chemical waste storage area on the barges.
- 4.4 With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 4.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix K**.

Table 4.1 Quantities of Waste Generated from the Project during Nov 2020

			Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly							
			Hard Rock					Imported Fil	ë111						
_	oorting Ionth	Total Quantity Generat ed	and Large Broken Concret e (see Note 1)	Reused in the Contract	Reused in other Projects	Dispose d as Public Fill	Sand	Public Fill	Rock	Metals	Paper / cardboard packaging	Plastics (see Note 2)	Chemic	al Waste	Others, e.g. general refuse (see Note 3)
		(in ,000 m ³)	(in ,000 m ³)	(in ,000 m ³)	(in ,000 m ³)	(in ,000 m ³)		(in ,000m ³)		(in ,000 kg)	(in ,000kg)	(in ,000 kg)	(in ,000 kg)	(in ,000 L)	(in ,000m ³)
Nov	v 2020	0	0	0	0	0	0	162.1811	44.6475	0	0	0	0	0.4000	0.0130

Notes:

- (1) Broken concrete for recycling into aggregates.
- (2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.
- (3) Use the conversion factor: 1 full load of dumping truck being equivalent to 6.5m³ by volume.
- 4.5 Although there is not much waste generation anticipated in the coming month from the Project, the Contractor is advised to sort and store any solid and liquid waste on-site properly prior to disposal.

5. CORAL

- 5.1 Coral Monitoring Requirements
- 5.1.1 To monitor the health condition of corals during different phases, corals located within areas likely to be affected by the Project, corals located at control sites (areas unlikely to be affected by the Project), the trans-located coral colonies as well as the tagged natural coral colonies at the recipient site were chosen, in order to identify any adverse indirect impact from the marine works. The size, percentage cover and health condition of corals (i.e. any sign of abnormal appearance, such as layer of mucus, bleaching, partial mortality etc.) at representative transects should be recorded during each monitoring.
- 5.2 Coral Monitoring Parameters, Time, Frequency
- 5.2.1 Rapid Ecological Assessment (REA) survey was conducted on 26 June 2018 at the suggested control site and indirect impact site within two weeks before commencement of the construction work which was 29 June 2018. 10 selected hard coral colonies with the similar species were tagged at both control and indirect impact sites. Following coral translocation in the recipient site R3, 16 coral colonies attached to rocks less than 50 cm in diameter were translocated and tagged, as well as 10 selected natural coral colonies, at the recipient site. One additional REA survey was conducted in December 2018 to further assess the seabed condition at Indirect Impact Site after Typhoon Mangkhut.
- 5.2.2 Tagged coral colonies at the suggested control site and indirect impact site are being monitored weekly for the first month and followed by monthly monitoring for two months. Quarterly monitoring will be carried out after the first three-months monthly monitoring for until the end of the construction phase. The selected Control Site is located at Yuen Kong Chau of Soko Islands about 7 km away from the project area. Tagged coral colonies at the proposed recipient site are being monitored quarterly for one year. The selected recipient site R3 is located at the opposite side of the Project area at about 2 km away. The detailed survey of the Control Site and Impact Site were conducted before the commencement of the Construction Phase.
- 5.2.3 Monitoring recorded the following parameters (using the same methodology adopted during the pre-translocation survey); the size, presence, health conditions (percentage of mortality/bleaching) and percentage of sediment of each tagged coral colony. The general environmental conditions including weather, sea, and tidal conditions of impact site, control site and recipient site were monitored.
- 5.2.4 **Table 5.1** summarizes the monitoring locations, time and frequency of the tagged coral colonies monitoring. The monitoring schedule is provided in **Appendix C**.

Table 5.1 Tagged Coral Monitoring Locations, Time and Frequency

Monitoring Location	Monitoring	Frequency	No. of Monitoring
Monitoring Location	Month/Year		Survey
	1 st Month	Weekly Survey	4
	2 nd to 3 th Months	Monthly Survey	2
10 selected hard coral	4 th Month (postponed	Re-tagging of Cora	al Colonies in Indirect
colonies at control site /	to 5 th month due to	Impact Site after Ty	phoon Mangkhut
indirect impact site	diver accident in Shek		
	Kwu Chau in October		
	2018)		

Monitoring Location	Monitoring	Frequency	No. of Monitoring
Manual mg Lucanuli	Month/Year		Survey
	4 th Month (postponed to 5 th month due to diver accident in Shek Kwu Chau in October 2018 and further postpone to 6 th month due to adverse weather) 5 th Month (postponed	Site after Typhoon Post Re-tagging	al Colonies in Control
	to 6 th month due to diver accident in Shek Kwu Chau and further postponed to 7 th month due to delay of re-tagging activities at both Indirect Impact Site and Control Site)	Monthly Survey	
	7 th to 76 th Months (postponed to 8 th to 76 th month due to diver accident in Shek Kwu Chau in October 2018)	Quarterly Survey	23
16 translocated hard coral colonies and 10 selected natural hard coral colonies at recipient site R3	1 st Year	Quarterly Survey	4

5.3 Coral Monitoring Locations

5.3.1 Location of the ten tagged coral colonies at each of the proposed indirect impact site (re-tagging after typhoon Mangkhut), control site (baseline) and recipient site R3 (translocation) are shown in **Figure 5.1**, **Figure 5.2** and **Figure 5.3** respectively:




Figure 5.1 Tagged Natural Corals at Indirect Impact Site Near SKC for re-tagging after typhoon Mangkhut



Figure 5.2 Tagged Natural Corals at Control Site Near Yuen Kong Chau for retagging after typhoon Mangkhut



Figure 5.3 Tagged Translocation Corals at Recipient Site R3 near SKC

5.3.2 The GPS coordinates of the tagged coral colonies, retagged coral colonies and recipient site were shown in **Table 5.2**, **Table 5.3** and **Table 5.4** respectively.

Table 5.2 Tagged Natural Corals during Baseline and Re-tagged Natural Corals after Typhoon Manghkut at Control Site near Yuen Long Chau

Coral #	GPS Co	pordinates
1	N22°09'45.96"	E113°54'57.81"
2R	N22°11'29.12"	E113°59'09.01"
3	N22°09'45.81"	E113°54'57.78"
4	N22°09'45.70"	E113°54'57.95"
5R	N22°11'29.10"	E113°59'09.18"
6	N22°09'45.75"	E113°54'58.02"
7R	N22°11'29.17"	E113°59'08.86"
7	N22°09'45.65"	E113°54'57.94"
8	N22°09'45.53"	E113°54'57.90"
9	N22°09'46.23"	E113°54'54.70"
10R	N22°11'29.18"	E113°59'08.91"

Notes:

i. The re-tagged corals were marked as #**R**.

Table 5.3 Re-tagged Natural Corals after Typhoon Manghkut at Indirect Impact Site near SKC

Coral # note i	GPS	Coordinates
11R	N22°11'29.14"	E113°59'08.92"
12R	N22°11'29.12"	E113°59'09.01"
13R	N22°11'29.11"	E113°59'09.07"
14R	N22°11'29.13"	E113°59'09.12"
15R	N22°11'29.10"	E113°59'09.18"
16R	N22°11'29.07"	E113°59'09.23"

Coral # note i	GPS Coordinates	
17R	N22°11'29.17"	E113°59'08.86"
18R	N22°11'29.14"	E113°59'08.94"
19R	N22°11'29.20"	E113°59'08.81"
20R	N22°11'29.18"	E113°59'08.91"

Notes:

Table 5.4 GPS Coordinates of Recipient Site R3

Site	GPS Coordinates		
R3	N22°11'43.69"	E113°28.99"	

5.4 Impact Monitoring Methodology

- 5.4.1 Health status of coral was assessed by the following criteria:
 - Hard coral: Percentage of surface area exhibiting partial mortality and blanched/bleached area of each coral colony and degree of sedimentation.
- 5.5 Action and Limit Levels
- 5.5.1 Monitoring result was reviewed and compared against the below Action Level and Limit Level (AL/LL) as set with the below **Table 5.5** and **Table 5.6**.

i. The re-tagged corals were marked as #R.

Table 5.5 Action and Limit Levels for Construction Phase Coral Monitoring

Parameter	Action Level	Limit Level
Mortality	If during Impact Monitoring a 15% increase in the percentage of partial mortality on the corals occurs at more than 20% of the tagged indirect impact site coral colonies that is not recorded on the tagged corals at the control site, then the Action Level is exceeded.	on the corals occurs at more than 20% of the tagged indirect impact site coral

Table 5.6 Action and Limit Levels for Post-Translocation Coral Monitoring

Parameter	Action Level	Limit Level
Mortality	If during Post-Translocation Monitoring a 15% increase in the percentage of partial mortality on the corals occurs at more than 20% of the translocated coral colonies that is not recorded on the original corals in the recipient site, then the Action Level is exceeded.	•

- 5.5.2 If exceedance was found during coral monitoring. The actions in accordance with the Event and Action Plan should be carried out according to **Appendix L.**
- 5.6 Monitoring Results and Observations
- 5.6.1 No coral monitoring survey had been done during the reporting period and the 8th quarterly coral monitoring during construction phase at both Indirect Impact Site and Control Site would be scheduled in December 2020.

6. MARINE MAMMAL

- 6.1 Monitoring Requirements
- 6.1.1 The marine mammal monitoring programme would focus on Finless Porpoise, as the study area near Shek Kwu Chau has been identified as a hotspot for this species, while the Chinese White Dolphins rarely occurred there in the past.
- 6.1.2 The monitoring will verify the predicted impacts on marine mammals, and examine whether the mitigation measures recommended in the EIA report have been effectively implemented to protect marine mammals from negative impacts from construction activities.
- 6.1.3 The Vessel-based Line-transect Survey, the Passive Acoustic Monitoring and the Landbased Theodolite Tracking will be conducted to provide systematic, quantitative measurements of occurrence, encounter rate, habitat use, movement and behavioural patterns of marine mammals within or near the Project Area during construction and operational phases.
- 6.1.4 The mammal monitoring works during construction consist of the following three survey methods:
 - Vessel-based Line-transect Survey to monitor the occurrence of Finless Porpoises (and Chinese White Dolphins) in the study area during construction works, by comparing with the findings of the pre-construction marine mammal monitoring;
 - Passive Acoustic Monitoring to study the usage of the Project Area and two control sites in South Lantau Waters by Finless Porpoise during construction works, in reference with the baseline findings of the pre-construction marine mammal monitoring; and
 - Land-based Theodolite Tracking to study the movement and behavioral pattern of Finless Porpoise within and around the Project Area during construction works.
- 6.1.5 The marine mammal observation works of Marine Mammal Exclusion Zone (MMEZ) and Marine Mammal Watching as two of the specific mitigation measures recommended in the approved EIA report shall be fully and properly implemented for the Project to minimize disturbance on Finless Porpoise during construction and operational phases.
- 6.2 Survey Methods
- 6.2.1 Vessel-based Line-transect Survey
- 6.2.1.1 For the vessel-based marine mammal surveys, the monitoring team adopted the standard line-transect method (Buckland et al. 2001) as same as that adopted during the EIA study and pre-construction phase monitoring to allow fair comparison of marine mammal monitoring results.
- 6.2.1.2 Eight transect lines are set at Southeast Lantau survey area, including Shek Kwu Chau, waters between Shek Kwu Chau and the Soko Islands, inshore waters of Lantau Island (e.g. Pui O Wan) as well as southwest corner of Cheung Chau as shown in **Figure 6.1** below:




Figure 6.1 Line Transects for Marine Mammal Surveys

6.2.1.3 The surveys should cover all 4 seasons in order to take natural fluctuation and seasonal variations into account for data analysis of distribution, encounter rate, density and habitat use of both porpoises and dolphins (if any). In comparison to the baseline monitoring results, results from the analysed construction phase monitoring data would allow the detection of any changes of their usage of habitat, in response to the scheduled construction works. The monitoring surveys shall be conducted throughout the construction phase involving marine construction work with the frequency shown in **Table 6.1** below:

Table 6.1 Vessel-based Line-transect Survey Frequency

Season	Months	Frequency
Peak Season	December, January, February,	Twice per month
	March, April & May	
Non-peak Season	June, July, August, September,	Once per month
	October & November	

6.2.1.4 For each vessel survey, a 15-m inboard vessel with an open upper deck (about 4.5 m above water surface) would be used to make observations from the flying bridge area. Two experienced marine mammal observers (a data recorder and a primary observer) would make up the on-effort survey team, and the survey vessel would transit different transect lines at a constant speed of 13-15 km per hour. The data recorder shall search with unaided eyes and fill out the datasheets, while the primary observer shall search for dolphins and porpoises continuously through 7 x 50 marine binoculars. Both observers shall search the sea ahead of the vessel, between 270° and 90° (in relation to the bow, which is defined as 0°). Two additional experienced observers shall be available on the boat to work in shift (i.e. rotate every 30 minutes) in order to minimize fatigue of the survey team members. All observers shall be experienced

in small cetacean survey techniques and identifying local cetacean species with extensive training by marine mammal specialist of the ET.

- 6.2.1.5 During on-effort survey periods, the survey team shall record effort data including time, position (latitude and longitude), weather conditions (Beaufort sea state and visibility), and distance travelled in each series (a continuous period of search effort) with the assistance of a handheld GPS (Garmin eTrex Legend). Data including time, position and vessel speed would also be automatically and continuously logged by handheld GPS throughout the entire survey for subsequent review.
- 6.2.1.6 When porpoises or dolphins are sighted, the survey team shall end the survey effort, and immediately record the initial sighting distance and angle of the porpoise or dolphin group from the survey vessel, as well as the sighting time and position. Then the research vessel shall be diverted from its course to approach the animals for species identification, group size estimation, assessment of group composition, behavioural observations, and collection of identification photos (feasible only for Chinese White Dolphin). The perpendicular distance (PSD) of the porpoise or dolphin group to the transect line would then be calculated from the initial sighting distance and angle, which shall be used in the line-transect analysis for density and abundance estimation.
- 6.2.1.7 The line-transect survey data shall be integrated with a Geographic Information System (GIS) to visualize and interpret different spatial and temporal patterns of porpoise and dolphin distribution using their sighting positions collected from vessel surveys. Location data of porpoise and dolphin groups would be plotted on map layers of Hong Kong using a desktop GIS (e.g. ArcView© 3.1) to examine their distribution patterns in details. The encounter rate could be used as an indicator to determine areas or time periods of importance to porpoises within the study area. For encounter rate analysis of finless porpoises, only survey data collected under Beaufort 2 or below condition would be used for encounter rate analysis.
- 6.2.1.8 To take into account of the variations of survey effort across different sections within survey area, the quantitative grid analysis of habitat use would be conducted to examine finless porpoise usage among 1-km² grids within the Southeast Lantau survey area. For the grid analysis, SPSE (sighting density) and DPSE (porpoise density) values would be deduced for evaluation on level of porpoise usage. First, positions of on-effort porpoise sightings from the study period are plotted onto 68 grids (1 km x 1 km each) within the survey area. Sighting density grids and porpoise density grids shall then be normalized with the amount of survey effort conducted within each grid. The total amount of survey effort spent on each grid shall be calculated by examining the survey coverage on each line-transect survey to determine how many times the grid had been surveyed during study period. With the amount of survey effort calculated for each grid, the sighting density and porpoise density of each grid shall be further normalized (i.e. divided by the unit of survey effort).
- 6.2.1.9 The newly-derived unit for sighting density was termed SPSE, representing the number of on-effort sightings per 100 units of survey effort. In addition, the derived unit for actual porpoise density was termed DPSE, representing the number of dolphins/porpoise per 100 units of survey effort. Among the 1-km² grids that were partially covered by land, the percentage of sea area was calculated using GIS tools, and their SPSE and DPSE values were adjusted accordingly. The following formulae shall be used to estimate SPSE and DPSE in each 1-km² grid within the study area:

 $SPSE = ((S / E) \times 100) / SA\%$

$$DPSE = ((D / E) \times 100) / SA\%$$

where S = total number of on-effort sightings


D = total number of dolphins/porpoises from on-effort sightings

E = total number of units of survey effort

SA% = percentage of sea area

6.2.2 Passive Acoustic Monitoring (PAM)

The PAM aims to study the usage of an area by Finless Porpoise by using an array of automated static porpoise detectors (e.g. C-POD) which would be deployed at different locations to detect the unique ultra-high frequency sounds produced by Finless Porpoise. During the construction period, the PAM survey will be conducted including placement of two passive porpoise detectors outside the Project Area as control site (i.e. within Pui O Wan and to the south of Tai A Chau) and one porpoise detector within the Project Area (i.e. near Shek Kwu Chau) as shown in **Figure 6.2** below.



Note*: The alternative PAM device adjacent to the Project site was deployed from 5 Mar to 11 Apr 2019, which contained a full 37 days acoustic monitoring data set. After the confirmation of loss of the original PAM within the Project site, this data set was proposed to replace that of the original one, as consulted with AFCD accordingly.

Figure 6.2 Locations of Passive Acoustic Monitoring

6.2.3 These three detectors will be deployed on-site to carry out 24-hours monitoring for a period listed as **Table 6.2** below during the construction phase.

Table 6.2 PAM Deployment Period

Season	Months	Deployment Period
Peak Season	December, January, February,	At least 30 days during the peak
	March, April or May	months of porpoise occurrence
		in South Lantau waters

6.2.3.1 The automated static porpoise detectors shall detect the presence and number of finless porpoise and Chinese White Dolphins respectively over the deployment period,

with the false signal such as boat sonar and sediment transport noise distinguished and filtered out. The detectors shall be deployed and retrieved by professional dive team on the seabed of the three selected location shown in **Figure 6.2**. During each deployment, the C-POD unit serial numbers as well as the time and date of deployments shall be recorded. Information including the GPS positions and water depth at each of the deployment locations shall also be obtained.

- 6.2.3.2 The diel patterns (i.e. 24-hour activity pattern) of finless porpoise occurrence among the three sites at Shek Kwu Chau, Tai A Chau and Pui O Wan shall be analyzed. Peaks and troughs of finless porpoise occurrence per hour of day would be identified and compared with the results obtained from pre-construction monitoring.
- 6.2.4 Land-based Theodolite Tracking
- 6.2.4.1 The Land-based Theodolite Tracking study would use the same station as in the AFCD monitoring study (same as the baseline monitoring location), which is situated at the southwest side of Shek Kwu Chau (GPS position: 22°11.47' N and 113°59.33' E) as shown in below **Figure 6.3**. The station was selected based on its height above sea level (at least 20 metres), close proximity to shore, and relatively unobstructed views of the entire Project Area to the southwest of Shek Kwu Chau. The height of the Shek Kwu Chau Station established by the HKCRP team is 74.6 m high at mean low water, and only a few hundred metres to the IWMF reclamation site, which is ideal for the purpose for the present behavioural and movement monitoring of finless porpoises as well during construction phase considering there as an un-obstructed vantage point at a height above the Project Site.




Figure 6.3 Locations of Land-based Theodolite Tracking

During the construction phase, Land-based Theodolite Tracking will be carried out for approximately six hours of tracking for each day of field work for a period listed as **Table 6.3** below, preferably at the initial stage of the construction period (i.e. December 2018 to May 2019).

Table 6.3 Land-based Theodolite Tracking Survey Period

Season	Months	Survey Period
Peak Season	December, January, February,	30 days during the peak months
	March, April or May	of porpoise occurrence in South
		Lantau waters

6.2.4.2 The monitoring period for land-based theodolite tracking will be proposed to be overlapped with the PAM. The monitoring team consists of one experienced theodolite operator and at least two field observers for assistance. To conduct theodolite tracking, the observers will search systematically for Finless Porpoise using the unaided eye and 7 x 50 handheld binoculars on each survey day throughout the study area. When an individual or group of porpoises is located, a theodolite tracking session will be initiated and focal follow methods will be used to track the porpoise(s). Behavioural state data (i.e. resting, milling, travelling, feeding and socializing) shall also be recorded every 5 minutes for the focal individual or group. Positions of porpoises and boats shall be measured using a digital theodolite connected to a laptop computer. This tracking survey was conducted during the peak season between December 2018 and May 2019 for 30 surveys spanning across 15-16 weeks during the peak season to provide good temporal coverage during the initial stage of the construction period.

6.3 Specific Mitigation Measures

6.3.1 Monitored exclusion zones

- 6.3.1.1 A MMEZ with 250 m distance from silt curtain shall be established during the above situation. If 3 or more construction vessels are required with MMO's duty and operating in close proximity, for the purpose of avoiding accidental entrance to the works area by Marine Mammal, a cluster MMEZ plan will be implemented to form a MMEZ with 250 m distance from the boundary of a work area as indicated in Figure 1 for reference. A team of MMO (i.e. at least two MMOs per day/night shift teams) would be arranged at the out-lying construction vessels to form the cluster MMEZ. The MMEZ serves as a monitoring approach to provide appropriate and immediate actions once finless porpoise or Chinese White Dolphin is sighted within the MMEZ. All MMEZ will be monitored by competent Marine Mammal Observers (MMOs) to be provided by the Environmental Team for the IWMF and trained by the Marine Mammal Monitoring Specialist of the ET who is independent from KSZHJV. The marine mammal observer(s) shall be independent of the construction contractor and shall form part of the Environmental Team and have the power to call-off construction activities.
- 6.3.1.2 According to the Condition 2.25 of the FEP, MMEZ should be implemented during the installation/re-installation/relocation process of floating type silt curtains in order to avoid the accidental entrance and entrapment of marine mammals within the silt curtains. Also, marine construction works expected to produce underwater acoustic disturbance as per Condition 2.27 of the FEP, especially within December and May, would require the implementation of MMEZ, which currently all those specific construction activities have been replaced by less acoustically disturbing construction methods such as Deep Cement Mixing (DCM) and Precast Concrete Blocks

Installation as discussed in Section 5.3 of the Detailed Monitoring Programme on Finless Porpoise, however, MMEZ would also be implemented for precautionary purpose for DCM works.

6.3.1.3 A MMEZ with 250 m distance from the boundary of a work area shall be established during the above situation. A typical MMEZ is indicated in **Figure 6.4** for reference. The MMEZ serves as a monitoring approach to provide appropriate and immediate actions once finless porpoise or Chinese White Dolphin is sighted within the MMEZ. All MMEZ will be monitored by competent Marine Mammal Observers (MMOs) to be provided by the Environmental Team (ET) for the IWMF and trained by the Marine Mammal Monitoring Specialist of the ET who is independent from KSZHJV.




Figure 6.4 Illustration of Typical MMEZ

6.3.1.4 Prior to the commencement of construction activity, our MMOs shall ensure the boundary of a marine work area and setting up of the MMEZ for the work area and get access to the monitoring location on a barge or a lookout point where there is no obstructed views for monitoring the MMEZ during the construction activity. The

MMEZ shall be scanned thoroughly by a MMO for any presence of marine mammal e.g. finless porpoise for an initial period of 30 minutes. Construction activity shall only be commenced after the MMO has confirmed that the MMEZ is clear of the marine mammal for the initial period of 30 minutes. The MMO shall then inform the construction superintendent through mobile phone or handheld transceivers to certify the commencement of construction activity. The MMEZ monitoring shall be carried on throughout the period for all active construction activities requiring implementation of MMEZ.

- 6.3.1.5 When any mammal marine, e.g. Finless Porpoise, is detected by the MMO within the MMEZ during construction, the MMO shall inform the construction superintendent immediately through mobile phone or handheld transceivers to cease construction activity within the MMEZ. Construction activity shall not be re-commenced until the MMO confirms that the MMEZ is continuously clear of marine mammal for a period of 30 minutes. The MMO shall then inform the construction superintendent through mobile phone or handheld transceivers to certify the re-commencement of construction activity.
- As there could be a number of Contractors working at the same time within a work area for the IWMF project, a full contact list of MMEZ monitoring team members of the ET and the relevant responsible construction superintendents of the Contractor at the site shall be prepared, updated regularly and circulated to all parties involved in the MMEZ monitoring. With a full contact list, our MMOs shall be able to find out the contacts of corresponding persons in case of marine mammal sighting within and near the MMEZ or emergent occurrence of any unpredictable impact on marine mammal.
- 6.3.1.7 If a marine mammal is still observed in close vicinity but outside the MMEZ, the MMO shall inform the construction superintendent about the presence of marine mammal. The MMO shall remain in position and closely observe the movement of the marine mammal as well as searching for the appearance of any other marine mammal within the MMEZ. No matter the marine mammal is observed within or in close vicinity but outside the MMEZ, the construction superintendent or relevant persons shall inform all vessel captains involved in construction activities around the MMEZ to pay special attention of the presence of the marine mammal in order to reduce chance of collision with them. In case of injury or live-stranded marine mammal being found within the MMEZ, the marine mammal observer shall immediately inform the construction superintendent to suspend construction activities within the works area and contact AFCD through "1823" marine mammal stranding hotline.
- 6.3.2 Marine mammal watching plan
- 6.3.2.1 Upon the completion of silt curtain installation/re-installation/relocation, the marine works would be conducted within an enclosed environment within the silt curtain. Subsequently, Visual Inspection of the Waters Surrounded by Silt Curtains (Section 2.1, MMWP) and Regular Inspection of Deployed Silt Curtain (Section 2.2, MMWP) inspection under Marine Mammal Watching Plan would be implemented (where applicable, Marine Mammal Exclusion Zone shall be conducted at the meantime).
- 6.3.2.2 Before commencement of dredging/sand blanket laying work at each designated area, a trained MMO shall check whether position frame silt curtains are ready, well prepared and operated without any obvious damage. Also, the MMO shall confirm the presence of the relevant frontline staff of the main contractor or its sub-contractors and engineers on board to ensure the effective communication, coordination and

implementation of the response plan in relation to any incidents involving marine mammals within the waters surrounded by the position frame type silt curtains and the work areas. Also, there are lookout points at an elevated level on each barge, clear and safe access at the edges of the derrick lighter/ flag-top barge for inspection during dredging/sand blanket laying works, provision of sufficient lighting is required if working at night.

- 6.3.2.3 During the operation, the inspection will be conducted daily. The MMO will walk along the edge of derrick lighter (DL) and flag-top barge (FB) along the position frame silt curtain or proper location without obstacles where appropriate to inspect the position frame silt curtain with naked eyes, the MMO will check that the position frame silt curtains are maintained in the correct positions with no obvious defects / entanglement and there is no observable muddy water passing through the position frame silt curtain system. Any floating refuse trapped by the silt curtain shall be removed as part of the regular inspection. For night inspection, spotlight will be used to provide sufficient brightness to assist the inspection in dark condition.
- 6.3.2.4 For the re-deployment of the localized silt curtains (frame-type, cage-type or enclosed floating-type silt curtains), MMO will conduct visual inspection to confirm that there is no presence of marine mammal within the localized silt curtains (frame-type, cagetype or enclosed floating-type silt curtains). Visual inspection will be conducted every an hour by MMO for confirming that there is no any marine mammal observed in the surrounding area of the deployed silt curtain during re-deployment of localized silt curtains (frame-type, cage-type or enclosed floating-type silt curtains). The duration will be subject to various conditions, e.g. weather or angle of observation. The works can only commence after confirming that the surrounding waters of the localized silt curtains has not contain any marine mammal. Thereafter, frontline staff, i.e. foremen, site agent, superintendents and engineers will assist our MMO in implementing the plan from the active work fronts within the waters surrounded by the silt curtains throughout the work period. The MMO will conduct regular check to observe the presence of any marine mammal around the localized silt curtain or being trapped by the localized silt curtain daily. The MMOs will also check if the localized silt curtains are in correct positions.
- 6.3.2.5 The MMO shall fill up our Marine Mammal Sighting Record Sheet. After inspection, those records should be kept properly and submitted to the project team. In case there is any marine mammal being found, the MMO should carry out the response actions and communicate with relevant parties to stop and then resume work after the discovered marine mammal leaves. After lifting up and mobilization of silt curtain, the MMO will repeat the procedures of regular and visual inspection until the end of the construction works.
- 6.3.2.6 Each lookout point will have an unobstructed view to waters around the DL and FB. The MMO will move around the DL and FB to establish a clear and unobstructed view as much as they can without compromising the safety concern. When appropriate, the lookout point can be replaced by a proper location if unobstructed view can be assured.

6.4 Results and Observations

6.4.1 Vessel-based Line-transect Survey

6.4.1.1 The monthly survey was conducted on 17 November 2020. As this is not the designated peak season (December – May), one survey was completed. A total of 40.5 km on effort (transects only) survey length was completed, 20.2% of which was conducted at Beaufort Sea State 2 or better (**Table 6.4**). No finless porpoise was recorded.

Table 6.4 Summary of Vessel-based Line-transect Survey Effort

Date	Area*	Beaufort	Effort (km)	Season	Vessel	Effort Type**
		1	8.2		CEAMAD	
17 Nov2020	ON	2	18.8	AUTUMN	SEAMAR	P
		3	13.5]	HK	

^{*} As shown in **Figure. 6.1**

- 6.4.1.2 A review of the long term AFCD marine mammal monitoring programme, the EIA and the pre-construction baseline monitoring report for this project was conducted. Pre-construction baseline monitoring was conducted in Feb Apr 2018 and the EIA was conducted during the peak porpoise months (Dec 2008 to May 2009). The AFCD long term monitoring data and November 2018 & 2019 impact survey results could be compared directly to November 2020 Impact Survey results. It was noted that the 5th & 17th month of impact monitoring is November 2018 & 2019 respectively and these data were included.
- 6.4.1.3 A review of the Beaufort Sea State in November survey conditions between 2009 and 2019 (only data available from AFCD at time of writing; (AFCD 2018¹; 2017²; 2016³; 2015⁴; 2014⁵; 2013⁶; 2012⁻; 2011˚8; 2010⁶), EIA 2009 and Baseline 2018 & Impact 2019) show that between 35.4 % and 81.2 % of survey effort had been conducted at Beaufort Sea State 2 or better in the past. During November 2019 Impact monitoring, 73.6 % of the survey effort was conducted at Beaufort 2 or better. For this project in November 2020, 20.2 % of the survey was conducted at Beaufort Sea State 2 or better and, as such, survey conditions in November 2020 were below average when compared to other surveys.
- 6.4.1.4 A review of the porpoise sightings in the survey area for November between 2009-2019 (no AFCD survey was conducted in 2013) indicated that there were fluctuations between the number of sightings usually recorded. For all weather conditions, and for the eight years data available, two years recorded zero (0) sightings (2009, 2012 conducted by AFCD), six year recorded one (1) sighting (2010, 2011, 2013, 2014, 2015 & 2017 conducted by AFCD) and one year recorded four (4) sightings (2016 conducted by AFCD). For impact monitoring in November 2018 & 2019, one (1) sighting and 0 counter rates were recorded respectively. For impact monitoring in 2020 conducted by ET, no finless porpoise sighting was recorded. Effort varied considerably between years and the average number of sightings (per km) was 0.00km⁻¹. For November 2018 & 2019, the calculated encounter rates were 0.03 & 0 sightings km⁻¹ respectively. There is no trend in encounter rates recorded by the AFCD long term monitoring programme, the inherent variability for surveys that focus on relatively small populations of highly mobile individuals is highlighted.

^{**} P (from AFCD) denotes the ON EFFORT survey on the transect line, not the adjoining passages

- 6.4.1.5 The impacts of the Project on marine mammals as predicted in the EIA were that construction activities would cause individuals to move away from the area. With only a small area being surveyed by vessels, with no control area, and as porpoise density is obviously low in such a small area, it is difficult to discern significant changes in sightings occurrence from vessel surveys alone. The sightings data presented in AFCD long term monitoring reports indicate that a sighting rate of 0 and 1 (per 40 km) for the month of November was common. Since construction commenced, there had been one or no finless porpoise sightings recorded in the month of November. This observation is only for daylight hours, and visual detection. The number of sightings in November 2020 is comparable to the numbers recorded during AFCD long term monitoring studies, prior to the commencement of IWMF and the first two year's impact monitoring records.
- 6.4.1.6 This observation was only for daylight hours, and visual detection. The analyses of the static PAM dataset provided detailed information on diurnal occurrence patterns. Each static PAM station recorded porpoise at each site every day of the PAM study and therefore, showed that the area immediately adjacent to the Project site has not been abandoned during parts of the designated peak season for porpoise. It was noted that the encounter rate for November 2020 was equal to impact monitoring result of November 2018 & 2019, prior to early construction stage at SKC.
- 6.4.2 PAM and Land-based Theodolite Tracking
- 6.4.2.1 30 days of PAM surveys were started at 1 May 2019 and completed until the end of May 2019. Multiple PAM systems were deployed at three sites. The PAM system located at the IWMF was lost, however, an alternative data set had been identified. The PAM systems at the two control sites Tai A Chau and Pui O were recovered on 3 August 2019. A summary of marine mammal detections showed that porpoise were recorded every day of deployment at each site, but at varying frequencies. The detailed theodolite result was presented in 17th Monthly EM&A report (November 2019) while detailed PAM result was presented in 18th Monthly EM&A report (December 2019).
- For the baseline study, the DPM for each site was 11,160 (Shek Kwu Chau), 16,089 6.4.2.2 (Tai A Chau) and 3645 (Pui O Wan), totalling 30,894 DPM across all three sites, compared to DPMs of 4740 (Shek Kwu Chau), 7725 (Tai A Chau) and 23,986 (Pui O Wan), totalling 36,451 DPM, for the impact phase study. As the impact phase study was longer than the baseline study, it is not appropriate to directly compare total counts of DPM, however, the DPM rate (the average number of detections per day) for each site can be more directly compared. During the baseline study, Shek Kwu Chau averaged 338.2 DPM per day compared to 124.8 DPM per day, during the impact phase study. This showed a decrease in the daily average of porpoise detection at Shek Kwu Chau. During the baseline study, Tai A Chau averaged 487.6 DPM per day compared to 179.7 DPM per day, during the impact phase study. This showed a decrease in the daily average of porpoise detection at Tai A Chau. During the baseline study, Pui O Wan averaged 98.5 DPM per day compared to 557.8 DPM per day, during the impact phase study. This showed a significant increase in the daily average of porpoise detections at Pui O Wan.
- 6.4.2.3 Overall, the PAM study showed that porpoise continue to consistently utilise the Shek Kwu Chau habitat immediately adjacent to the IWMF construction activities, although to a lesser degree than that prior to construction activities. In addition, the Pui O Wan site, which is 2.5 km away from the IWMF construction area, was also consistently utilised during the impact phase PAM study. A continued assessment of

fine scale habitat use, particularly through PAM which yielded large quantities of data, would allow a more comprehensive assessment of the EIA predictions.

- 6.4.2.4 Theodolite surveys were completed in May 2019. In total, thirty four days of theodolite tracking were completed between February May 2019, comprising 167 hours and 49 minutes of observation. No Chinese white dolphin was observed and only one finless was recorded. The finless porpoise encounter rate was calculated as 0.006 finless porpoise per hour, in all weather conditions.
- 6.4.2.5 A total of 2620 vessels of ten different types were observed and tracked within or in the proximity of the IWMF construction site. These comprised fishing boats (236), speed boats (29), container boats (155), government boats (22), high speed ferries (53), others (13) and IWMF-Related construction platforms (974), tug boats(240), transportation boats (363), construction boats (531) and approximately 8 buoys were present marking the site boundary.
- 6.4.2.6 The baseline theodolite tracking was conducted immediately prior to and during the site preparation activities of the site. The baseline data records a decrease in porpoise sightings as site preparation activities commenced and notes that the decrease was most likely due to the onset of site preparation activities. The impact theodolite tracking conducted for this study records a marked increase in the number of Project related vessels and platforms and, in agreement with baseline conclusions, shows a concomitant decrease in finless porpoise sightings.
- 6.4.3 Specific Mitigation Measures
- 6.4.3.1 Silt curtains were deployed for DCM during the reporting period. Teams of two MMO were on duty for continuous monitoring of the Marine Mammal Exclusion Zone (MMEZ) for DCM works, MMEZ installation/re-installation/relocation process of silt curtains, and the marine mammal trapping checking and silt curtains inspection in accordance with the Detailed Monitoring Programme of Finless Porpoise and Marine Mammal Watching Plan respectively. Trainings for the MMO were provided by the ET prior to the aforementioned works, with a cumulative total of 98 individuals being trained and the training records kept by the ET. From the Marine Mammal Watching observation records and MMEZ monitoring log records, no Finless Porpoise or other marine mammals were observed within or around the MMEZ and silt curtains in the reporting month.

6.4.5 References

- 1. Agriculture, Fisheries and Conservation Department (AFCD) 2018. Annual Marine Mammal Monitoring Programme April 2017-March 2018) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <a href="http://www.afcd.gov.hk/english/conservation/con_mar/con_mar_chi/
- 2. Agriculture, Fisheries and Conservation Department (AFCD) 2017. *Annual Marine Mammal Monitoring Programme April 2016-March 2017*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <a href="http://www.afcd.gov.hk/english/conservation/con_mar/con_mar_chi/con_mar_ch
- 3. Agriculture, Fisheries and Conservation Department (AFCD) 2016. *Annual Marine Mammal Monitoring Programme April 2015-March 2016*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <a href="http://www.afcd.gov.hk/english/conservation/con_mar_chi_chi_http://www.afcd.gov.hk/english/con_mar_chi_chi_http://www.afcd.gov.hk/engl
- 4. Agriculture, Fisheries and Conservation Department (AFCD) 2015. *Annual Marine Mammal Monitoring Programme April 2014-March 2015*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <a href="http://www.afcd.gov.hk/english/conservation/con_mar_chi/con_ma
- 5. Agriculture, Fisheries and Conservation Department (AFCD) 2014. *Annual Marine Mammal Monitoring Programme April 2013-March 2014*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con_mar_chi.html
- 6. Agriculture, Fisheries and Conservation Department (AFCD) 2013. *Annual Marine Mammal Monitoring Programme April 2012-March 2013*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con_mar_chi_chi.html
- 7. Agriculture, Fisheries and Conservation Department (AFCD) 2012. *Annual Marine Mammal Monitoring Programme April 2011-March 2012*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR.

 <a href="http://www.afcd.gov.hk/english/conservation/con_mar/con_mar_chi/con_mar_c
- 8. Agriculture, Fisheries and Conservation Department (AFCD) 2011. *Annual Marine Mammal Monitoring Programme April 2010-March 2011*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. http://www.afcd.gov.hk/english/conservation/con_mar_chi_chi.html
- 9. Agriculture, Fisheries and Conservation Department (AFCD) 2010. *Annual Marine Mammal Monitoring Programme April 2009-March 2010*) The Agriculture, Fisheries and Conservation Department, Government of the Hong Kong SAR. <a href="http://www.afcd.gov.hk/english/conservation/con_mar/con_mar_chi/con_mar_ch

7. WHITE-BELLIED SEA EAGLE

7.1 Monitoring Requirement

- 7.1.1 On Shek Kwu Chau Island, a nest of WBSE is located about 60 m above ground within a hillside shrubland habitat, 130 m in-land from shore, about 550 m away from the proposed reclaimed land, with no human access. 3 phases monitoring programme will be comprised of pre-construction phase, construction phase and operation phase.
- 7.1.2 The Pre-Construction WBSE monitoring was started on 30 January 2018 and the location of WBSE nest was confirmed on 21 February 2018 and it is located at the western part of SKC Island (Figure 7.1). Two adults and two chicks were also recorded on 5th March 2018 survey till the end of the Pre-construction monitoring on 15th May 2018. Construction Phase monitoring were carried out followed by the commencement of the Construction Phase on 28th June 2018.
- 7.2 WBSE Monitoring Parameters, Time, Frequency
- 7.2.1 The objective of the construction phase monitoring should be to verify the utilisation of the area by WBSE, their responses to construction disturbance, as well as the effectiveness of the proposed mitigation measures. Throughout the construction phase, field surveys should be conducted twice per month during their core breeding season (from December to May), and once per month outside their core breeding season (from June to November). The monitoring frequency should be increased to weekly during the incubation period of each year. In order to confirm their foraging ground near the construction site, it is necessary to conduct daily monitoring during the first week of nestling period in each year.
- 7.2.2 Since the location of the WBSE nest was located at the southwest of SKC within the hillside shrubland, it is impossible to observe the eggs during incubation period. Therefore, monitoring with increased frequency during incubation period could not be carried out. Daily monitoring will be carried out once any chick is recorded during the monitoring day. The monitoring schedule during the reporting period is provided in **Appendix C**.

7.3 Monitoring Location

7.3.1 Since there are no suitable land footings along the coast of SKC, only boat surveys were conducted. On Shek Kwu Chau Island, a nest of WBSE is located about 60 m above ground within a hillside shrubland habitat, 130 m in-land from shore, about 550 m away from the proposed reclaimed land, with no human access.

7.4 Monitoring Methodology

- 7.4.1 Information to be collected included feeding, perching/roosting, preening, soaring, flying, nesting and territorial guarding and the time spent on each activity. The responses and reactions to any disturbance to the WBSEs were also recorded and examined in conjunction with the construction noise and/or other events in the vicinity. Other disturbances such as weather condition, or invasion by other fauna species were also recorded.
- 7.4.2 Binocular, scope, camera, lens and GPS device used are summarized as **Table 7.1** below:

Table 7.1 List of Equipment Used during Construction Phase Monitoring

Equipment	Quantity
Swarovski EL 8.5 x 42 Binocular	1
Swarovski EL Range 8 x 42 Binocular	1
Swarovski ATX 25-60 x 85 Spotting Scope	1
Canon 1Dx Mark II Camera	1
Canon EF300mm F2.8 Lens with Canon 2x Teleconverter	1
Canon PowerShot G7X Camera	1
Garmin GPSMAP 64S	1

7.4.3 If event such as absence of White-bellied Sea Eagle during a whole day of monitoring was found during WBSE monitoring, the actions in accordance with the Event and Action Plan should be carried out according to **Appendix M.**

7.5 Results and Observations

7.5.1 To verify the utilization of the area by WBSE, their responses to construction disturbance, as well as the effectiveness of the proposed mitigation measures. Since there is no landing point along the western part of SKC, boat survey was used for the monitoring survey. In order to increase the chance of finding the WBSEs, monitoring survey was carried out early in the morning. The weather condition of monitoring survey was shown in **Table 7.2**.

Table 7.2 Weather Conditions during the WBSE Monitoring

Date	Condition	Temperature (°C)
26 th November 2020	North to northeast wind force 4-5Sunny period	22

- 7.5.2 During the monitoring survey, two adult WBSEs were recorded near Shek Kwu Chau area. However, it was found that the WBSEs moved to a new nest which is about 150 m away from the old nest in September 2020 (**Figure 7.1**). No abnormal behavior of the recorded adults during the November 2020 construction phase monitoring. Only two adults of WBSE (**Figure 7.2**) were only recorded during the morning surveys. All marine works during the monitoring period did not show any impact to the WBSE.
- 7.5.3 No disturbances from anthropogenic activities on the island were recorded during the monitoring survey. No invasion of other fauna species was recorded as well.



Figure 7.1 Location of WBSE Nest on SKC

7.5.4 Photo record of WBSE from the survey this month is shown below:



Tradit (1 BBB feedraca at Shek 11 wa Chaa

Figure 7.2 Photo Records of WBSE on SKC During the Reporting Period

8. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

8.1 The Environmental Complaint Handling Procedure is shown in below **Figure 8.1**:




Figure 8.1 Environmental Complaint Handling Procedures

8.2 No exceedance of the Action and Limit Levels of the regular WBSE monitoring was recorded during the reporting period.

Table 8.1 Summary of SS Compliance Status at Impact Stations (Mid-Ebb Tide)

Date	B1	B2	В3	B4	CR1	CR2	F1A	H1	S1	S2A	S3	M1
2-11-2020												
4-11-2020												
6-11-2020												
10-11-2020												
12-11-2020												
14-11-2020												
16-11-2020												
18-11-2020												
20-11-2020												
24-11-2020												
26-11-2020												
28-11-2020												
30-11-2020												
No. of SS Exceedances	2	2	1	1	1	2	0	0	1	1	1	1

Note 1: Detailed results are presented in **Appendix D**

Legend:

Legene	ı.
	No exceedance of Action Level and Limit Level
	Exceedance of Action Level recorded at monitoring station located downstream of
	the Project based on dominant tidal flow
	Exceedance of Action Level recorded at monitoring station located
	upstream/unrelated stream (neither upstream nor downstream, far away) of the
	Project based on dominant tidal flow
	Exceedance of Limit Level recorded at monitoring station located downstream of the
	Project based on dominant tidal flow
	Exceedance of Limit Level recorded at monitoring station located upstream/unrelated
	stream of the Project based on dominant tidal flow
	Upstream/unrelated stream station with respect to IWMF Project during the
	respective tide based on dominant tidal flow
	Downstream station with respect to IWMF Project during the respective tide based
	on dominant tidal flow/station within the Project site
	NA for measurement
	Cancelled due to incident or adverse weather

Table 8.2 Summary of SS Compliance Status at Impact Stations (Mid-Flood Tide)

Date	B1	B2	В3	B4	CR1	CR2	F1A	H1	S1	S2A	S3	M1
2-11-2020												
4-11-2020												
6-11-2020												
10-11-2020												
12-11-2020												
14-11-2020												
16-11-2020												
18-11-2020												
20-11-2020												
24-11-2020												
26-11-2020												
28-11-2020												
30-11-2020	_											
No. of SS Exceedances	1	1	1	0	0	2	1	0	1	0	1	0

Note 1: Detailed results are presented in **Appendix D**

Legend:

Legenc	1.
	No exceedance of Action Level and Limit Level
	Exceedance of Action Level recorded at monitoring station located downstream of
	the Project based on dominant tidal flow
	Exceedance of Action Level recorded at monitoring station located
	upstream/unrelated stream (neither upstream nor downstream, far away) of the
	Project based on dominant tidal flow
	Exceedance of Limit Level recorded at monitoring station located downstream of the
	Project based on dominant tidal flow
	Exceedance of Limit Level recorded at monitoring station located upstream/unrelated
	stream of the Project based on dominant tidal flow
	Upstream/unrelated stream station with respect to IWMF Project during the
	respective tide based on dominant tidal flow
	Downstream station with respect to IWMF Project during the respective tide based
	on dominant tidal flow/station within the Project site
	NA for measurement
	Cancelled due to incident or adverse weather

- 8.3 Ten (10) of the general water quality monitoring results of suspended solids (SS) obtained had exceeded Action Level. Eleven (11) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level. Investigation was carried out immediately for each of the exceedance cases during the reporting period.
- 8.4 No project-related Action Level & Limit Level exceedance was recorded from the 1 November 2020 to 30 November 2020 as shown in **Appendix N**.
- 8.5 The Contractor has been reminded that all measures recommended in the deposited Silt Curtain Deployment Plan shall be fully and properly implemented for the Project as per Clause 2.6A of the FEP.
- 8.6 No notification of summons and prosecution was received in the reporting period.
- 8.7 Statistics on complaints, notifications of summons and successful prosecutions are summarized in **Appendix O**.

9. EM&A SITE INSPECTION

9.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 3, 10, 17 & 24 November 2020 at the site portions listed in **Table 9.1** below.

Table 9.1 Site Inspection Record

Date	Inspected Site Portion	Time
3 November 2020	Portion 1, 1A & 1B (near SKC)	10:30 – 11:30 AM
10 November 2020	Portion 1, 1A & 1B (near SKC)	10:10 – 11:10 AM
17 November 2020	Portion 1, 1A & 1B (near SKC)	10:25 – 11:25 AM
24 November 2020	Portion 1, 1A & 1B (near SKC)	10:40 – 11:40 AM

- 9.2 One joint site inspection with IEC was carried out on 17 November 2020.
- 9.3 Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections and during the reporting period are summarized in **Table 9.2**.

Table 9.2 Site Observations

Date	Environmental Observations	Follow-up Status
3 November 2020 (Site inspection)	Observation(s) and Recommendation(s) 1. On DL5, soil was found on the edge of the barge, soil should be removed.	Soil along the edge of DL5 had been cleaned.
10 November 2020 (Site inspection)	Observation(s) and Recommendation(s) 1. Two NRMM labels were observed on the roller machine, only correct NRMM label can be displayed on corresponding machine.	The NRMM display label had been corrected on the roller machine.
17 November 2020 (Site inspection)	Observation(s) and Recommendation(s) 1. On vertical seawall, soil and rubbish was observed on the edge of the caisson. Wind-blown rubbish was observed on the sea surface near the vertical seawall.	Rubbish and soil had been cleared on the edge of caisson and sea surface respectively.
24 November 2020 (Site inspection)	 Observation(s) and Recommendation(s) No NRMM label was observed on PME. On A2, A3, drip tray for generator was not plugged. 	NRMM label had been shown on PME Drip tray for generator had been plugged.

- 9.4 The Contractor had rectified all the observations identified during environmental site inspections in the reporting period. The Contractor had been reminded to suspend the related works immediately if silt curtain was found any damage in the future, until fixing of damaged silt curtain is completed.
- 9.5 According to the EIA Study Report, Environmental Permit, contract documents and Updated EM&A Manual, the mitigation measures detailed in the documents are implemented as much

as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in $\bf Appendix~B$.

10. FUTURE KEY ISSUES

- 10.1 Works to be undertaken in the next reporting month are:
 - Placing rock filter at reclamation area
 - Installation of Caisson
 - Reclamation works
 - Installation of Chinese Pod
- 10.2 Potential environmental impacts arising from the above construction activities are mainly associated with water quality, construction noise, waste management and ecology.
- 10.3 The key environmental mitigation measures for the Project in the coming reporting period expected to be associated with the construction activities include:
 - Reduction of noise from equipment and machinery on-site;
 - Installation of silt curtains for reclamation works;
 - Sorting, recycling, storage and disposal of general refuse and construction waste;
 - Management of chemicals and avoidance of oil spillage on-site, especially under heavy rains and adverse weather; and
 - Implementation of MMEZ and inspection of enclosed environment within silt curtains as per DMPFP;
 - Regulation on rate and means for filling works as stipulated in Table 1 of FEP or the approved Supporting Document for Reviewing Dredging Rate and Filling Rate, whichever is applicable;
 - Confirmation of the absence of silt content in the rock filling material and the filling work is properly conducted;
 - Installation process of floating silt curtain according to approved Silt Curtain Deployment Plan.
- 10.4 The tentative schedule of regular construction noise, water quality and ecology monitoring in the next reporting period is presented in **Appendix P**. The regular construction noise, water quality and ecology monitoring will be conducted at the same monitoring locations in the next reporting period.

11. CONCLUSION AND RECOMMENDATIONS

- 11.1 This 29th monthly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 November to 30 November 2020, in accordance with the Updated EM&A Manual and the requirement under EP-429/2012/A and FEP-01/429/2012/A.
- 11.2 Construction noise, water quality, construction waste, marine mammal and WBSE monitoring were carried out in the reporting period. No project-related exceedance of the Action and Limit Level was recorded from 1 November 2020 to 30 November 2020.
- 11.3 Weekly environmental site inspections were conducted during the reporting period. Environmental deficiencies were observed during site inspection and were rectified.
- 11.4 According to the environmental site inspections performed in the reporting month, the Contractor was reminded to pay attention on on-site housekeeping and the proper storage of the chemicals and construction waste.
- 11.5 Regarding to the deployment of silt curtains as a principal water quality impact mitigation measures on various marine works, the Contractor has been reminded to follow strictly to the design and checking procedure as specified in the Silt Curtain Deployment Plan. The Contractor is reminded that all measures recommended in the deposited silt curtain deployment plan shall be fully and properly implemented for the Project as per EP condition 2.6 of the FEP.
- 11.6 No environmental complaint was received in the reporting period.
- 11.7 No notification of summon or prosecution was received since commencement of the Contract.
- 11.8 The ET will keep track of the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Contract No. EP/SP/66 Integrated Waste Mana	/12 gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix A	Master Programme	



Contract No. EP/SP/66/12

Contract No. EP/SP/66/12	2	PP.	環境保護署
Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1	1		

)	Activity Name	Original Duration	At Completion Duration	Duration %	Activity %	Remaining Primary Constraint	Start	Finish	Currect Start	Current Finish	Late Start Late Finish	Total Float M36 Remarks	2	020	2021
		Duration	Duration	Complete	Complete	Duration							Nov 36	Dec 37	Jan Feb 38 39
	A-M35-4 Programme for Design and Construction Works WP5A-N	3484	3484	31.69%		2380	22-Nov-17 A	06-Jun-27	30-Nov-20	06-Jun-27	13-Sep-20 06-Jun-27	0			
	NP5A-M35-4.01 Key Dates	3484	3484	32.09%		2366	22-Nov-17 A	06-Jun-27	13-Dec-20	06-Jun-27	13-Dec-20 06-Jun-27	0			
	P5A-M35-4.01.1 Contractual Key Dates		2788			348	22-Nov-17 A				27-Jul-24 10-Jul-25	0			
EP_SP_66_12-WP 01-1000	5A-M35-4.01.1.1 Design and Construction Phase Contract Award/Date of Acceptance of Tender	2732	2732	89.31% 100%	100%	292 0 Mandatory Star	_	15-May-25	27-Jul-24	15-May-25	27-Jul-24 15-May-25	0			-
	·														
01-1010	Date of Commencement of the Design and the Works	0	0	100%	100%	0 Mandatory Star	t 15-Dec-17 A								
01-1015(3)(M12)	Original Substantial Completion of the Works	0	0	0%	0%	0 Mandatory		27-Jul-24*		27-Jul-24	27-Jul-24	0			
a 01-1020	Extended Substantial Completion of The Works	0	0	0%	0%	Finish 0 Mandatory		15-May-25*		15-May-25	15-May-25	0			
	·	U U	U	078	0 /6	Finish		13-Way-23		13-Way-23	13-Way-23	0			
	5A-M35-4.01.1.3 Extension of Time Granted	289	289		00/	289	30-Jul-24	15-May-25		15-May-25		0			
= 01-1015-1(3)(M12)	Extension of time granted (Claim No.1 to No.32) *Claim No.9 excluded	234	234	0%	0%	234 Mandatory Finish	30-Jul-24	15-May-25*	30-Jul-24	15-May-25	30-Jul-24 15-May-25	0			
01-1060	Issuance of FS Certificate	0	0	0%	0%	0 Mandatory Finish		18-Dec-24*		18-Dec-24	18-Dec-24	0			
EP SP 66 12-WP	5A-M35-4.01.1.2 Operation Phase	56	56	0%		56	16-May-25	10-Jul-25	16-May-25	10-Jul-25	16-May-25 10-Jul-25	0			
01-1030	Commencement of Operation	0	0	0%	0%	0 Mandatory Star			16-May-25		16-May-25	0			
01-1230	Issue Certificate of Completion of the Works (56 days after Substantial	0	0	0%	0%	0 Finish On or		10-Jul-25*		10-Jul-25	10-Jul-25	0			
	Completion)		-	0,0	0,0	Before		10 00. 20							
	P5A-M35-4.01.2 Planned Completion Dates	1710	1710	0%	201	1710	30-Sep-22	06-Jun-27	30-Sep-22		14-Mar-23 06-Jun-27	0			
01-1030(5a)	Grid Connection Agreement (GCA)	0	0	0%	0%	0 Finish On		08-Feb-24*		08-Feb-24	08-Feb-24	0			
01-1040	Incoming Power Energization to IWMF Substation	0	0	0%	0%	0		04-Sep-24		04-Sep-24	12-Aug-24	-23			
01-1050	Export Power to Grid	0	0	0%	0%	0		04-Oct-24		04-Oct-24	21-Dec-24	78			
	· ·														
01-1070	Completion of Civil Provision for Transmission	0	0	0%	0%	0		30-Sep-22		30-Sep-22	14-Mar-23	165			
01-1080	Commencement of C1.3.4.11 System Commissioning Test	0	0	0%	0%	0	24-Oct-24		24-Oct-24		26-Aug-24	-59			
01-1090	Completion of C1.3.4.11 System Commission Test	0	0	0%	0%	0		18-Jan-25		18-Jan-25	07-Dec-24	-42			-
01-1000	Completion of C1.5.4.11 System Commission lest		0	076	078			10-0411-25		10-0411-23	07-560-24	-72			
01-1100	Completion of 90 Days Plant Commissioning Test	0	0	0%	0%	0		06-Jun-25		06-Jun-25	21-Mar-25	-77			
01-1110(3)(M15)	Issue of Certificate of Substantial Completion for the Works	0	0	0%	0%	0		31-Jul-25		31-Jul-25	15-May-25	-77			-
04 4440 4/5-)	Overal afficient (1400 Days for leady listing TO 0 of OOTM Overlage and Overlage	0		00/	00/	O Finish On		00 F-1-00*		00 5-1-00	00 5-4-00	0			
01-1110-1(5a)	Completion of 180 Days for Installation, T&C of CCTV System and Onshore Power System at Portion 2	U	0	0%	0%	0 Finish On		09-Feb-26*		09-Feb-26	09-Feb-26	U			
01-1110-2(5a)	Replacement of Onshore Cranes within 2 yrs at Portion 2	0	0	0%	0%	0		06-Jun-27		06-Jun-27	06-Jun-27	0			
EP SP 66 12-WF	PSA-M35-4.01.3 Dates of Site Pocessions	2786	2786	39.3%		1691	15-Dec-17 A	01-Aug-25	13-Dec-20	01-Aug-25	13-Dec-20 16-May-25	-77			-
01-1120	Possession of Portion 1	0	0	100%	100%	0		15-Dec-17 A							
o 1-1130	Possession of Portion 1A	0	0	100%	100%	0		15-Dec-17 A							
01-1140	Possession of Portion 1B	0	0	100%	100%	0		15-Dec-17 A							
01-1150	Possession of Portion 2	0	0	0%	0%	0	01-Aug-25		01-Aug-25		16-May-25	-77			
01-1160	Possession of Portion 3	0	0	0%	0%	0 Finish On		13-Dec-20*		13-Dec-20	13-Dec-20	0		◆ Possession o	b Portion 3
0	T GOOGGOOD ST. T GINGING			0,0	0,0	0 1 1111011 011		10 200 20		10 200 20	10 200 20	, and the second		• • • • • • • • • • • • • • • • • • • •	
01-1170	Possession of Portion 4	0	0	0%	0%	0 Finish On		13-Dec-20*		13-Dec-20	13-Dec-20	0		Possession of	
01-1180	Possession of Portion 5	0	0	0%	0%	0 Finish On		13-Dec-20*		13-Dec-20	13-Dec-20	0		◆ Possession o	of Portion 5,
01-1190	Possession of Portion 6	0	0	0%	0%	0 Start On	16-May-25*		16-May-25		16-May-25	0			
UI-1190	1 0330351011 01 F OTHOLI 0	U	U	U%	U%	o Start Off	10-IVIAY-20		10-iviay-25		10-Iviay-20	0			
01-1200	Possession of Portion 7	0	0	100%	100%	0 Finish On or Before		05-Jan-18 A							
o 1-1210	Possession of Portion 7A	0	0	100%	100%	0 Finish On or		07-Dec-18 A							
					1000/	Before	00 4 00 4								
o1-1210(5a)	Possession of Portion 8	0	0	100%	100%	0 Start On	29-Apr-20 A								
EP_SP_66_12-V	NP5A-M35-4.03 Licence/Permit Applications	979	974	72.42%		270	27-Dec-18 A	26-Aug-21	30-Nov-20	26-Aug-21	31-Oct-20 24-Apr-22	241			
EP_SP_66_12-WF	P5A-M35-4.03.1 License/Permit for Construction	904	756			270	02-Aug-19 A				31-Oct-20 02-Mar-22	188			
3-1090	EPD APCO(SP) License for Concrete Batching Plant	270	270	0%	0%	270	30-Nov-20	26-Aug-21	30-Nov-20	26-Aug-21	22-Apr-21 16-Jan-22	143	30-Nov-20		
03-1360(2)	CNP for 24Hrs	182	595	40.11%	40.11%	109 Finish On	02-Aug-19 A	18-Mar-21*	30-Nov-20	18-Mar-21	31-Oct-20 16-Feb-21	-30			
```	Landanasa and Visual Dian					100							00 No. 00		
3-1370_1(M34)	Landscape and Visual Plan	180	180	0%	0%	180	30-Nov-20	28-May-21	30-Nov-20	28-May-21	04-Sep-21 02-Mar-22	278	30-Nov-20		
EP_SP_66_12-WF	PSA-M35-4.03.4 Fire Services Installations (FSI) Certificatie	550	694	82.91%		94	10-Apr-19 A	03-Mar-21	30-Nov-20	03-Mar-21	03-Nov-20 03-May-21	61			
ED OD CC 40 MD	5A-M35-4.03.4.3 Fire Engineering Report	550	694	82.91%		94	10-Apr-19 A	03-Mar-21	30-Nov-20	03-Mar-21	30-Jan-21 03-May-21	61			-

3-Month Rolling Programme (November 2020)
Page 1 of 21




05-3000 Perparation and Submission of Fire Engineering Report to FSD 550 680 85.45% 85.4  05-4450 Approval of Fire Engineering Report by FSD 14 14 0%  EP_SP_66_12-WP5A-M35-4.03.4.1 Fire Services Installations Certificate Inspection 90 90 0%	Number   Constraint   Constra	Currect Start   Current Finish   Late Start   Late Finish   Total Float   M36 Remarks	Management Facilities, Phase 1           Nov         2020         Dec         Jan         Feb           36         37         38         39           17-
Duration Duration Complete Com	Omplete Duration 10-Apr-19 A 17-Feb-21	30-Nov-20 17-Feb-21 30-Jan-21 19-Apr-21 61	36 37 38 39
© 05-4450 Approval of Fire Engineering Report by FSD 14 14 0%  EP_SP_66_12-WP5A-M35-4.03.4.1 Fire Services Installations Certificate Inspection 90 90 0%	· ·	· ·	
EP_SP_66_12-WP5A-M35-4.03.4.1 Fire Services Installations Certificate Inspection 90 90 90	0% 14 18-Feb-21 03-Mar-21	19 Ech 21 02 Mar 21 20 Apr 21 02 May 21 61	
_ <del></del>		10-1 60-21 03-Wai-21 20-Api-21 03-Way-21 01	18-Feb-21
a 03-1555(5a) General Building Plans and FSI Provision Design Submission to FSD 90 90 0%	90 30-Nov-20 27-Feb-21	30-Nov-20 27-Feb-21 03-Nov-20 31-Jan-21 -27	
	0% 90 Finish On or 30-Nov-20 27-Feb-21* Before	30-Nov-20 27-Feb-21 03-Nov-20 31-Jan-21 -27	30-Nov-20
EP_SP_66_12-WP5A-M35-4.03.5 Air Pollution Control (Specified Processes) License 600 904 66.67%	200 27-Dec-18 A 17-Jun-21	30-Nov-20 17-Jun-21 07-Oct-21 24-Apr-22 311	
a 03-1730(3) Early Engagement With EPD SP Licensing Department for Information 600 904 66.67% 66.6	6.67% 200 27-Dec-18 A 17-Jun-21	30-Nov-20   17-Jun-21   07-Oct-21   24-Apr-22   311	
<b>EP_SP_66_12-WP5A-M35-4.04 General Submissions</b> 1258 1258 85.69%	180 18-Dec-17 A 28-May-21	30-Nov-20 28-May-21 02-Dec-20 18-Oct-21 143	
<b>EP_SP_66_12-WP5A-M35-4.04.1 Contractor's Plans Submission and Approval</b> 1258 85.69%	180 18-Dec-17 A 28-May-21	30-Nov-20 28-May-21 02-Dec-20 18-Oct-21 143	
■ 04-1100(1) Technical Resources Plan (TRP) 240 1107 87.5%	30% 30 Finish On or Before 19-Dec-17 A 29-Dec-20*	30-Nov-20 29-Dec-20 02-Dec-20 31-Dec-20 2	29-Dec-20*, Technical Resources Plan (TRP), Technical Resource
□ 04-1200(1) Works Plan (WP) 90 1108 66.67% 3	30% 30 Finish On or Before 18-Dec-17 A 29-Dec-20*	30-Nov-20 29-Dec-20 02-Dec-20 31-Dec-20 2	29-Dec-20*, Works Plan (WP), Works Plan (W
(a) 04-1400(1) Operation Plan (OP) 240 1108 87.5% 87	37.5% 30 Finish On or 18-Dec-17 A 29-Dec-20*	30-Nov-20 29-Dec-20 02-Dec-20 31-Dec-20 2	29-Dec-20*, Operation Plan (OP), Operation Plan
F EP SP 66 12-WP5A-M35-4.04.1.1 Provisional Assessment (PA) 180 0%	Before 30-Nov-20 28-May-21	30-Nov-20 28-May-21 22-Apr-21 18-Oct-21 143	
	0% 180 30-Nov-20 28-May-21	30-Nov-20 28-May-21 22-Apr-21 18-Oct-21 143	30-Nov-20
EP SP 66 12-WP5A-M35-4.05 Design Submissions 2525 2568 38.77%	1546 12-Feb-18 A 22-Feb-25	30-Nov-20 22-Feb-25 02-Oct-20 12-Oct-25 232	
EP_SP_66_12-WP5A-M35-4.05_Design Submissions 2255 2298 43.41%	1276 12-Feb-18 A 28-May-24	30-Nov-20 28-May-24 02-Oct-20 14-Jun-25 382	
EP_SP_66_12-WP5A-M35-4.05.01.01_AIP Design Fackage Submissions 2253 40.478  EP SP 66_12-WP5A-M35-4.05.01.01_AIP Process and Layout Design (2.1) 1049 1115 88.18%	*	30-Nov-20 02-Apr-21 30-Nov-20 03-May-21 31	
EP_SP_66_12-WP5A-M35-4.05.01.01.1 MSW treatment process design for incineration (2.1.01) 105 468 100%	0 21-Mar-18 A 02-Jul-19 A	60 (16) 26 (62) pp. 21 (65) (16) 26 (16) 27 (65) (16) 27 (65)	
05-1000	100% 0 Start On or After 21-Mar-18 A 30-Oct-18 A		
■ 05-1010 Heat Recovery Boiler 105 223 100% 10	100% 0 Start On or After 21-Mar-18 A 30-Oct-18 A		
05-1020 Ash Cranes 105 244 100% 10	100% 0 Start On or After 07-Sep-18 A 09-May-19 A		
□ 05-1030 Leachate Collection and Treatment 105 245 100% 1000 1000 1000 1000 1000 1000 100	100% 0 Start On or After 25-May-18 A 25-Jan-19 A		
■ 05-1040 Was te Water Treatment System 105 361 100% 10	100% 0 Start On or After 06-Jul-18 A 02-Jul-19 A		
05-1050 Overall Plan Water Scheme 105 350 100% 10	100% 0 Start On or After 24-May-18 A 09-May-19 A		
05-1060 Boiler Feed Water System 105 223 100% 10	100% 0 Start On or After 21-Mar-18 A 30-Oct-18 A		
F EP_SP_66_12-WP5A-M35-4.05.01.01.2 MSW treatment process design for mechanical treatme   624 951 83.17%	105 07-Aug-18 A 14-Mar-21	30-Nov-20   14-Mar-21   30-Nov-20   14-Mar-21   0	
■ 05-1090 Mechanical Treatment Plant 105 0%	0% 105 Start On or After 30-Nov-20* 14-Mar-21	30-Nov-20 14-Mar-21 30-Nov-20 14-Mar-21 0	30-Nov-20*
05-1100 Water Treatment Plant and Boiler Water Treatment (Demin Unit) Plant 105 345 100% 10	100% 0 Start On or After 07-Aug-18 A 18-Jul-19 A		
EP_SP_66_12-WP5A-M35-4.05.01.01.3 Waste heat recovery and Power generation system (2.1 105 323 100%	0 24-May-18 A 12-Apr-19 A		
— 05-1110 Power Island (Steam Turbine Generator, Pressure Reducing and Desuperheating Station, Air Cooled Condenser)	100% 0 24-May-18 A 12-Apr-19 A		
	100% 0 Start On or After 24-May-18 A 12-Apr-19 A		
© 05-1130 Compressed Air Plants 105 232 100% 10	100% 0 Start On or After 04-Jul-18 A 21-Feb-19 A		
EP_SP_66_12-WP5A-M35-4.05.01.01.4 Flue gas treatment process design for incineration (2.1     135     270     100%       5     05-1070     Flue Gas Treatment System     105     242     100%     10	0   15-Mar-18 A   10-Dec-18 A   100%   0   Start On or After   15-Mar-18 A   12-Nov-18 A		
□ 05-1080 Boiler ash and APC residue handling and solidification 105 199 100% 10	100% 0 Start On or After 25-May-18 A 10-Dec-18 A		
FP SP 66 12-WP5A-M35-4.05.01.01.5 Logistic arrangement design for MSW and Ash and Re: 139 384 100%	0 05-Jul-18 A 24-Jul-19 A		
	100% 0 Start On or After 05-Sep-18 A 04-Feb-19 A		
□ 05-1150 Waste Crane and Grapple System 105 221 100% 105	100% 0 Start On or After 05-Jul-18 A 11-Feb-19 A		
■ 05-1160 Mechanical Shredder 105 243 100% 10	100% 0 Start On or After 23-Nov-18 A 24-Jul-19 A		
	36 27-Apr-18 A 04-Jan-21	30-Nov-20   04-Jan-21   05-Dec-20   09-Jan-21   5	
EP SP 66 12-WP5A-M35-4.05.01.01.6 Site Master Layout Plan and Plant Layout (2.1.06) 60 984 40%			
EP_SP_66_12-WP5A-M35-4.05.01.01.6         Site Master Layout Plan and Plant Layout (2.1.06)         60         984         40%           © 05-3020         Site Master Layout Plan and Plant Layout         60         984         40%         60	65% 36 27-Apr-18 A 04-Jan-21	30-Nov-20 04-Jan-21 05-Dec-20 09-Jan-21 5	04-Jan-21, Site Master Layout Plan and Pl
□ 05-3020 Site Master Layout Plan and Plant Layout 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60	124 10-Apr-19 A 02-Apr-21	30-Nov-20   02-Apr-21   31-Dec-20   03-May-21   31	04-Jan-21, Site Master Layout Plan and Pl
□ 05-3020 Site Master Layout Plan and Plant Layout 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60 984 40% 60	124 10-Apr-19 A 02-Apr-21		04-Jan-21, Site Master Layout Plan and Pl
□ 05-3020       Site Master Layout Plan and Plant Layout       60       984       40%       6         □ EP_SP_66_12-WP5A-M35-4.05.01.01.7 Statutory Fire Compliance (2.1.25)       30       724       0%         □ 05-2990       Fire Safety Compliance       30       724       0%         □ EP_SP_66_12-WP5A-M35-4.05.01.02 AIP Ground Treatment, Reclamation, Seawall, Breakwater,       1114       1157       87.88%	124 10-Apr-19 A 02-Apr-21 0% 124 10-Apr-19 A 02-Apr-21 135 12-Feb-18 A 13-Apr-21	30-Nov-20   02-Apr-21   31-Dec-20   03-May-21   31	U4-Jan-21, Site Master Layout Plan and Pl.
□ 05-3020       Site Master Layout Plan and Plant Layout       60       984       40%       6         □ EP_SP_66_12-WP5A-M35-4.05.01.01.7 Statutory Fire Compliance (2.1.25)       30       724       0%         □ 05-2990       Fire Safety Compliance       30       724       0%         □ EP_SP_66_12-WP5A-M35-4.05.01.02 AIP Ground Treatment, Reclamation, Seawall, Breakwater,       1114       1157       87.88%	124 10-Apr-19 A 02-Apr-21 0% 124 10-Apr-19 A 02-Apr-21	30-Nov-20	04-Jan-21, Site Master Layout Plan and Pl

0 Start On or After 03-Apr-18 A 31-Jul-18 A

3-Month Rolling Programme (November 2020)
Page 2 of 21

Preliminary Geotechnical Interpretative Report (2.2.01.02)






Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

12	PP	環境保護署
1	L	Environmental Protection Departs

KEPPEL SEGUERS - ZHE	IN HUA JOINT VENTURE	Oriniani	At Consulation	Duration 0/	A-tivity 0/	Bassainina Briman Canadrai	Charl	l risiah	Command Street	10.mant Finish	Lata Ctart	meg	raied wasi	<u>e ivianagemeni</u>	racillues, Pri	ase i	2021	
/ IU	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Complete	Duration Duration	Start	Finish	Currect Start	Current Finish	Late Start	Late Finish	Iotal Float M36 Hemarks	Nov 36	Dec	Jan	2021	Feb
<b>o</b> 05-1200	DCM Static Load Test Proposal (2.2.03)	110	224	100%	100%	0 Start On or F	fter 03-Apr-18 A	13-Nov-18 A						36	3/	38		39
<b>o</b> 05-1280	Draft plan of 2D/3D modelling works for seawall and breakwater design (2.2.05)	135	957	88.89%	80%	15 Start On	03-May-18 A	14-Dec-20	30-Nov-20	14-Dec-20	06-Feb-21	20-Feb-21	68		14-Dec	-20, Draft plan of 2D/3D	modelling works fo	for seawall and
<b>o</b> 05-2930	Reclamation design (2.2.07)	105	91	100%	100%	0 Start On or F	fter 03-Aug-18 A	02-Nov-18 A										
<b>o</b> 05-2940	Seawall design (2.2.08)	135	323	100%	100%	0 Start On or F	after 11-Apr-18 A	28-Feb-19 A										
<b>o</b> 05-2950	Breakwater design (2.2.09)	135	293	100%	100%	0 Start On or /	fter 02-May-18 A	19-Feb-19 A										
<b>o</b> 05-2960	Berth design (2.2.10)	135	342	100%	100%	0 Start On or /	fter 11-Apr-18 A	19-Mar-19 A							/			
<b>o</b> 05-2970	Onshore crane Facility (2.2.11)	135	135	0%	0%	135 Start On or A	·	13-Apr-21	30-Nov-20	13-Apr-21	03-May-21	14-Sen-21	154	30-Nov-20*				
05-2980	Onshore vessel power supply system (2.2.12)	135	132			30	20-Aug-20 A			29-Dec-20			121	00 NOV 20		29-Dec-20, Onsho	ore vessel nower s	eunnly eyetem
	P5A-M35-4.05.01.03 AIP Incineration Plant Buildings (2.3)						ű					·	444			23-260-20, Orisino		
	P5A-M35-4.05.01.03 AIP Induction Plant Buildings (2.3) P5A-M35-4.05.01.03.1 General Layout Drawings and Fire Saftey Strategy (2.3.	1079 984	1113 984			178 135	04-Aug-18 A	26-May-21 13-Apr-21		13-Apr-21		13-Aug-22 24-May-21	41					
<b>5-1210</b>	Process Building	135	819	77.78%	5%	30 Start On or A	fter 03-Oct-18 A	29-Dec-20	30-Nov-20	29-Dec-20	05-Dec-20	03-Jan-21	5			29-Dec-20, Proce	ss Building, Proce	ess Building, 2
o5-1220	ACC Equipment Structure	135	819	77.78%	5%	30	03-Oct-18 A	29-Dec-20	30-Nov-20	29-Dec-20	05-Dec-20	03-Jan-21	5			29-Dec-20, ACC E	quipm ent Structu	ure, ACC Equip
<b>o</b> 05-1230	Turbin Hall Building	135	410	100%	100%	0 Start On or A	after 30-Aug-18 A	14-Oct-19 A										
<b>o</b> 05-1240	Compressor and CCCW Building	60	433	100%	100%	0 Start On or F	after 30-Aug-18 A	06-Nov-19 A										
<b>a</b> 05-1250	Chimney and viewing platform	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	10-Jan-21	24-May-21	41	30-Nov-20				
<b>o</b> 05-1260	Elevated Drive Way and Associated Structures	135	464	100%	100%	0 Start On or /	fter 04-Aug-18 A	11-Nov-19 A										
<b>o</b> 05-1270	Reception Pavilion	135	580	100%	100%	0 Start On or /	after 04-Aug-18 A	06-Mar-20 A										
							·		00 N 00	40 4 04	00 1 04	40 A 00	407					
EP_SP_66_12-W	P5A-M35-4.05.01.03.2 Foundation design (2.3.01) Process Building Waste Bunker, Tipping Hall, Basin Area and Workshop	557 43	631 154		5%	135 43 Start On or A	23-Jul-19 A after 11-Aug-20 A	13-Apr-21 11-Jan-21	30-Nov-20 30-Nov-20	13-Apr-21 11-Jan-21		13-Aug-22 21-Jul-21	487 191			11-Jar	n-21, Process Build	Iding Waste B
o5-3040	ACC Equipment Structure	43	154	0%	0%	43 Start On or F	after 11-Aug-20 A	11-Jan-21	30-Nov-20	11-Jan-21	19-Sep-21	31-Oct-21	293			11-Jar	n-21, ACC Equipme	nent Structure,
<b>o</b> 05-3050	Turbin Hall Building	161	59	100%	100%	0 Start On or /	fter 23-Jul-19 A	20-Sep-19 A										
<b>o</b> 05-3060	Compressor and CCCW Building	30	137	100%	100%	0 Start On or /	fter 13-Mar-20 A	28-Jul-20 A										
<b>a</b> 05-3070	Chimney and viewing platform	135	135	0%	0%	135 Start On or A	after 30-Nov-20*	13-Apr-21	30-Nov-20	13-Apr-21	05-Jul-21	16-Nov-21	217	30-Nov-20*				
<b>o</b> 05-3080	Elevated Drive Way and Associated Structures	43	69	100%	100%	0 Start On or F	fter 14-Jan-20 A	23-Mar-20 A		<u> </u>								
<b>o</b> 05-3090	Reception Pavilion	135	135	0%	0%	135 Start On or A		13-Apr-21	30-Nov-20	13-Apr-21	01-Apr-22	13-Aug-22	487	30-Nov-20*				
	·							· ·		·	,		76					
EP_SP_66_12-W	P5A-M35-4.05.01.03.3 Structural design (2.3.02) Process Building	190	866 466	78.91% 100%	100%	135 0 Start On or A	30-Nov-18 A after 11-Mar-19 A		30-N0V-20	13-Apr-21	13-Feb-21	27-Jun-21	75					
<b>o</b> 05-1300	ACC Equipment Structure	98	59	100%	0%	0 Start On or /	After 23-Jul-19 A	20-Sep-19 A										
<b>o</b> 05-1310	Turbin Hall Building	190	154	100%	100%	0 Start On or F	after 30-Nov-18 A	03-Mav-19 A										
<b>o</b> 05-1320	Compressor and CCCW Building	167	98	100%	100%		fter 14-Jun-19 A	,										
05-1330	·	167	684		5%		after 31-May-19 A			13-Apr-21	12 Eab 21	27 Jun 21	75					
	Chimney and viewing platform						•	·	30-1107-20	13-Apr-21	13-F60-21	27-Juli-21	75					
05-1340	Chimney, Elevated Drive Way and associated structures and Reception Pavilion	170	237	100%	100%		After 19-Mar-19 A											
<b>o</b> 05-1350	Reception Pavilion Structural Design	105	101	100%	100%	0 Start On or A	fter 29-Jul-19 A	07-Nov-19 A										
EP_SP_66_12-WI	P5A-M35-4.05.01.03.4 Electrical and instrumentation works design (2.3.03) 11kV/380V Power Transformers and 11kV Earthing Transformer	315 105	456 315			0 Stort On or I	10-May-18 A after 06-Sep-18 A	09-Aug-19 A										
	·																	
<b>o</b> 5-3160	E&IC Package 1 (Process Island)	105	391	100%	100%	0		05-Jun-19 A										
<b>o</b> 5-3170	E&IC Package 2 (Power Island)	105	288	100%	100%	0 Start On or A	after 25-Oct-18 A	09-Aug-19 A										
o5-3175(3)(M12)	E&IC Package 3 (Balance of Plant)	105	288	100%	100%	0	25-Oct-18 A	09-Aug-19 A										
	P5A-M35-4.05.01.03.8 Operation Management System (2.3.03.04)	105	270			0		04-Feb-19 A										
<b>o</b> 5-3180	Supervisory Control/Data Acquisition/Distributed Control (SCADA/DCS) System (12 Packages)	105	221	100%	100%	0 Start On or A	fter 10-May-18 A	17-Dec-18 A										
<b>o</b> 5-3210	Automatic License Plate and Container Recognition System (ALPCRS)	105	152	100%	100%	0 Start On or A	fter 05-Sep-18 A	04-Feb-19 A										
F EP SP 66 12-W	P5A-M35-4.05.01.03.5 Mechanical works design (2.3.04)	500	433	100%		0	17-May-18 A	24-Jul-19 A										
	NP5A-M35-4.05.01.03.5.1 Plant and Equipment	500	419	100%	7	0	31-May-18 A											

**3-Month Rolling Programme (November 2020)**Page 3 of 21





Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

2	FR	環境保護署 Environmental Protection Departs
1		

D	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Constraint Start	Finish	Currect Start Cu	urrent Finish	Late Start Late Finish	Total Float M36	Remarks	Management Nov	2020 Dec		2021	Feb
05.000	Walahada Ostan			·			04 5-1-10 /						36	37		38	39
<b>o</b> 5-2800	Weighbridge Systems	105	152	100%	100%	0 Start On or After 05-Sep-18 A	U4-⊢eb-19 A										
<b>o</b> 5-2810	Waste Crane and Grapple System	105	221	100%	100%	0 Start On or After 05-Jul-18 A	11-Feb-19 A										
<b>o</b> 05-2820	Mechanical Shredder	105	243	100%	100%	0 Start On or After 23-Nov-18 A	24-Jul-19 A										
<b>o</b> 5-2830	Incineration System	105	165	100%	100%	0 Start On or After 31-May-18 A	12-Nov-18 A										
<b>o</b> 05-2840	Heat Recovery Boiler	105	145	100%	100%	0 Start On or After 08-Jun-18 A	31-Oct-18 A										
<b>o</b> 05-2850	Boiler Feed Water Systems	105	68	100%	100%	0 Start On or After 05-Sep-18 A	12-Nov-18 A										
<b>o</b> 05-2860	Ash cranes	105	136	100%	100%	0 Start On or After 24-Dec-18 A											
<b>o</b> 05-2870	Leachate collection and treatment	105	73	100%	100%	0 Start On or After 15-Dec-18 A											
<b>o</b> 5-2880	Flue Gas Treatment System	105	184	100%	100%	0 Start On or After 11-Jun-18 A	12-Dec-18 A										
<b>o</b> 5-2890	Boiler ash and APC residue handling and solidification	105	100	100%	100%	0 Start On or After 24-Dec-18 A	03-Apr-19 A										
<b>o</b> 05-2900	Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)	105	325	100%	100%	0 Start On or After 03-Aug-18 A	24-Jun-19 A										
<b>o</b> 05-2910	Air cooled condenser	105	325	100%	100%	0 Start On or After 03-Aug-18 A	24-Jun-19 A										
<b>o</b> 05-2915(3)	Closed Circuit Cooling Water System	105	321	100%	100%	0 Start On or After 31-Jul-18 A	17-Jun-19 A										
<b>o</b> 05-2920	Compressed Air Plants	105	232	100%	100%	0 Start On or After 04-Jul-18 A	21-Feb-19 A										
ED CD 66 10	-WP5A-M35-4.05.01.03.5.2 Process Pipeworks (Incl. Ductworks) and Valves	105	404	100%		0 24-May-18 A	02 Jul 10 A										
= 05-1360	Process island (furnace-boiler-FGC)	105	224	100%	100%	0 Start On or After 24-May-18 A											
<b>o</b> 05-1370	Dischridge (Debugge Process island 9 Truthing Hell)	105	404	100%	1000/	·											
	Pipebridge (Between Process island & Turbine Hall)				100%	0 Start On or After 24-May-18 A											
<b>o</b> 5-1380	Compressed Air Plantarea	105	273	100%	100%	0 Start On or After 02-Oct-18 A	02-Jul-19 A										
<b>o</b> 05-1390	Pipebridge (Between CCCW Area & Turbine Hall)	105	119	100%	100%	0 Start On or After 02-Oct-18 A	29-Jan-19 A										
<b>o</b> 5-1400	Pipebridge (Between Turbine Hall & ACC Yard)	105	119	100%	100%	0 Start On or After 02-Oct-18 A	29-Jan-19 A										
<b>o</b> 5-1410	Turbine Hall	105	273	100%	100%	0 Start On or After 02-Oct-18 A	02-Jul-19 A										
<b>o</b> 5-1420	ACC Yard	105	273	100%	100%	0 Start On or After 02-Oct-18 A	02-Jul-19 A										
<b>o</b> 5-1540	CCCW Area	105	273	100%	100%	0 Start On or After 02-Oct-18 A	02-Jul-19 A										
EP_SP_66_12	-WP5A-M35-4.05.01.03.5.3 Process steel structure support (For eqipment, pipir	154	257	100%		0 17-May-18 A	29-Jan-19 A										
o5-3100	Process island (furnace-boiler-FGC)	105	246	100%	100%	0 Start On or After 17-May-18 A	18-Jan-19 A										
<b>o</b> 05-3110	Pipebridge (Between Process island & Turbine Hall)	105	112	100%	100%	0 Start On or After 09-Oct-18 A	29-Jan-19 A										,
<b>o</b> 05-3120	Turbine Hall	105	112	100%	100%	0 Start On or After 09-Oct-18 A	29-Jan-19 A										
<b>o</b> 05-3130	Pipebridge (Between CCCW Area & Turbine Hall)	105	112	100%	100%	0 Start On or After 09-Oct-18 A											
															·		
<b>o</b> 5-3140	Pipebridge (Between Turbine Hall & ACC Yard)	105	112	100%	100%	0 Start On or After 09-Oct-18 A	29-Jan-19 A										
EP_SP_66_12	-WP5A-M35-4.05.01.03.5.4 Equipment and piping insulation	130 105	391	100%	1000/		11-Jul-19 A										
	Incineration System		150	100%	100%	0 Start On or After 15-Jun-18 A	12-Nov-18 A										
<b>o</b> 5-1440	Heat Recovery Boiler	105	138	100%	100%	0 Start On or After 15-Jun-18 A	31-Oct-18 A										
<b>o</b> 5-1450	Boiler Feed Water Systems	105	150	100%	100%	0 Start On or After 15-Jun-18 A	12-Nov-18 A										
		105	180	100%	100%	0 Start On or After 15-Jun-18 A	12-Dec-18 A										
<b>o</b> 05-1460	Flue Gas Treatment System						03-Apr-19 A						1				
<ul><li>05-1460</li><li>05-1470</li></ul>	Flue Gas Treatment System  Boiler ash and APC residue handling and solidification	105	292	100%	100%	0 Start On or After 15-Jun-18 A											
	Boiler ash and APC residue handling and solidification  Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating		292	100%	100%		11-Jul-19 A										
<b>o</b> 05-1470	Boiler ash and APC residue handling and solidification	105															
<ul><li>05-1470</li><li>05-1480</li></ul>	Boiler ash and APC residue handling and solidification  Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)	105	181	100%	100%	0 Start On or After 11-Jan-19 A											
<ul> <li>05-1470</li> <li>05-1480</li> <li>05-1490</li> <li>05-1500</li> </ul>	Boiler ash and APC residue handling and solidification  Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)  Air cooled condenser  Closed Circuit Cooling Water System	105 105 105	181 251 321	100% 100% 100%	100%	0 Start On or After 11-Jan-19 A 0 Start On or After 02-Nov-18 A 0 Start On or After 31-Jul-18 A	11-Jul-19 A 17-Jun-19 A	30-Nov-20 2	6-May-21	23-Oct-20 03-May-21	-23						
<ul> <li>□ 05-1470</li> <li>□ 05-1480</li> <li>□ 05-1490</li> <li>□ 05-1500</li> <li>□ EP_SP_66_12-1</li> </ul>	Boiler ash and APC residue handling and solidification  Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)  Air cooled condenser	105 105 105 105	181 251	100% 100% 100%	100%	0 Start On or After 11-Jan-19 A 0 Start On or After 02-Nov-18 A	11-Jul-19 A 17-Jun-19 A			23-Oct-20 03-May-21 19-Jan-21 03-May-21	-23 50						
<ul> <li>□ 05-1470</li> <li>□ 05-1480</li> <li>□ 05-1490</li> <li>□ 05-1500</li> <li>□ EP_SP_66_12-1</li> </ul>	Boiler ash and APC residue handling and solidification  Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)  Air cooled condenser  Closed Circuit Cooling Water System  WP5A-M35-4.05.01.03.6 Fire services installation design (2.3.05)	105 105 105 105 105	181 251 321 881	100% 100% 100% 70.53%	100%	0 Start On or After 11-Jan-19 A 0 Start On or After 02-Nov-18 A 0 Start On or After 31-Jul-18 A 178 28-Dec-18 A	11-Jul-19 A 17-Jun-19 A 26-May-21	30-Nov-20 1	4-Mar-21			_					

**3-Month Rolling Programme (November 2020)**Page 4 of 21





2	F	環境保護署 Environmental Protection Depart
1		Environmental Protection Depar


KEPPEL SEGMERS - ZMEN											<u>. II</u>		asie management	r aciilles, r nas	
	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Constraint Duration	Start	Finish	Currect Start	Current Finish	Late Start Late Fini	sh Total Float M361	Nov	2020 Dec	2021 Jan Feb
o5-1530	FS schematics	105	697	93.33%	5%	7	10-Jan-19 A	06-Dec-20	30-Nov-20	06-Dec-20	12-Apr-21 18-Ap	r-21 133	36	06-Dec-20, FS sc	nematics, FS schematics, 06-Dec-20
						·								· ·	
EP_SP_66_12-WF 05-5400	P5A-M35-4.05.01.03.6.3 Turbin Hall Building (2.3.05.03) Fire Systems (2.3.05.03.01)	521 105	808 808	79.85% 0%	5%	105 105	28-Dec-18 A 28-Dec-18 A	14-Mar-21 14-Mar-21			04-Jan-21 03-Ma 19-Jan-21 03-Ma				
05-5400	File Systems (2.3.03.05.01)	105	000	0%	5%	105	26-Dec-16 A	14-War-21	30-1100-20	14-IVIAI -21	19-Jan-21 US-IVIA	ly-21 50			l .
05-5410 (M22)	Fire engineering	30	30	0%	0%	30	02-Feb-21	03-Mar-21	02-Feb-21	03-Mar-21	04-Apr-21 03-Ma	y-21 61			02-Feb-21
o5-5420 (M22)	FS schematics (2.3.05.03.03)	105	808	0%	5%	105	28-Dec-18 A	14-Mar-21	30-Nov-20	14-Mar-21	04-Jan-21 18-Ap	r-21 35			
<u> </u>	· · · ·														
EP_SP_66_12-WF 05-5445 (M22)	P5A-M35-4.05.01.03.6.5 Elevated Drive Way and Associated Structures (2.3.1   Fire Systems	180 180	499 455	17.22% 41.67%	5%	149 105	16-Dec-19 A 16-Dec-19 A				21-Nov-20 03-Ma 19-Jan-21 03-Ma	,			
00 0440 (WILL)	The Options	100	400	41.07 70	070	100	10 200 10 70	14 Widi 21	00 1107 20	14 Mai 21	10 0di 21 00 Wi	,			
o5-5450 (M22)	FS schematics	180	499	17.22%	5%	149	16-Dec-19 A	27-Apr-21	30-Nov-20	27-Apr-21	21-Nov-20 18-Ap	r-21 -9			1
EP SP 66 12-WF	P5A-M35-4.05.01.03.6.6 Reception Pavilion (2.3.05.06)	270	601	34.07%		178	04-Oct-19 A	26-May-21	30-Nov-20	26-May-21	23-Oct-20 03-Ma	y-21 -23			
	Fire Systems (2.3.05.06.01)	270	528	61.11%	5%	105	04-Oct-19 A	14-Mar-21	30-Nov-20	14-Mar-21	19-Jan-21 03-Ma	y-21 50			
05-5470 (M22)	FS schematics (2.3.05.06.03)	270	601	34.07%	5%	178	04-Oct-19 A	26-May-21	30-Nov-20	26-May-21	23-Oct-20 18-Ap	r-21 -38			
					4,1			,		·	·				
	P5A-M35-4.05.01.03.6.7 Compressor & Closed Circuit (2.3.05.07)	140 140	477 477	77.86% 77.86%	65%	31	11-Sep-19 A 11-Sep-19 A				19-Mar-21 03-Ma 03-Apr-21 03-Ma	•			30-Dec-20, Fire Systems (2.3.05.07.01), Fire
03-3480 (IVIZZ)	Tile Systems (2.3.03.07.01)	140	4//	77.00%	03 /6	31	11-3ep-19 A	30-060-20	30-1107-20	30-Dec-20	03-Apr-21 03-Wa	124			30-Dec-20, Fire Systems (2.3.03.07.01), Fire
o5-5490 (M22)	FS schematics (2.3.05.07.03)	140	477	77.86%	65%	31	11-Sep-19 A	30-Dec-20	30-Nov-20	30-Dec-20	19-Mar-21 18-Ap	r-21 109			30-Dec-20, FS schematics (2.3.05.07.03), FS
EP SP 66 12-WP	5A-M35-4.05.01.03.7 Building services design (excluding fire services instal	862	1008	84.34%		135	11-Jul-18 A	13-Apr-21	30-Nov-20	13-Apr-21	14-Nov-20 09-Ju	-21 87			
05-1550	Electrical Services and Lighting	150	707	88.67%	5%	17 Start On or At	fter 10-Jan-19 A	16-Dec-20	30-Nov-20	16-Dec-20	14-Nov-20 30-No	v-20 -16			Services and Lighting, 16-Dec-20, 16-Dec-20, E
o5-1560	MVAC (6 Packages)	105	779	15%	15%	89 Start On or At	fter 10-Jan-19 A	27-Feb-21	30-Nov-20	27-Feb-21	06-Jan-21 05-Ap	r-21 38			
	` '										·				
<b>5</b> 05-1570	Odour Control	135	943	48.15%	5%	70 Start On or At	fter 11-Jul-18 A	07-Feb-21	30-Nov-20	07-Feb-21	26-Jan-21 05-Ap	r-21 57			07-Feb-21
<b>5-1580</b>	Plumbing (7 Packages)	210	817	37%	37%	132 Start On or At	fter 15-Jan-19 A	11-Apr-21	30-Nov-20	11-Apr-21	29-Nov-20 10-Ap	r-21 0			
05.4500			244	1000/	1000/	20110				·					
<b>o</b> 5-1590	Drainage (7 Packages)	210	644	100%	100%	U Start On or At	fter 15-Jan-19 A	20-Oct-20 A					(7 Packages), 20-Oct-2		
<b>5-1600</b>	ELV (7 Packages)	135	766	44%	44%	76 Start On or At	fter 10-Jan-19 A	13-Feb-21	30-Nov-20	13-Feb-21	30-Nov-20 13-Fe	b-21 0			13-F
<b>5-1610</b>	Lifts and Escalators (2 Packages)	135	426	33.33%	5%	90 Start On or At	fter 30-Dec-19 A	27-Feb-21	30-Nov-20	27-Feb-21	27-Jan-21 26-Ap	r-21 58			
	, <u> </u>		.20					27.1002.	00 1101 20	27 1 00 21	27 04.1 21 20 71				
o5-1630	Building Management System (BMS) (7 Packages)	135	100	54.07%	5%	62 Start On or At	fter 23-Oct-20 A	30-Jan-21	30-Nov-20	30-Jan-21	28-Apr-21 28-Ju	n-21 149			30-Jan-21, Buildin
<b>5</b> 05-1770	Vehicle & Container Wash System	135	135	0%	0%	135 Start On or At	fter 30-Nov-20*	13-Apr-21	30-Nov-20	13-Apr-21	12-Dec-20 25-Ap	r-21 12	30-Nov-20*		
05-1770-1(M20)	Water Company Contemp	135	673	0%	5%	135 Start On or Af	ften 11 lun 10 A	13-Apr-21	20 Nav 00	10 Amu 01	0F Fab 01 00 lu	-21 87			
05-1770-1(IVI20)	Water Cannon System	100	673	0%	5%	133 Start Off of Al	iter 11-Juli-19 A	13-Apr-21	30-1100-20	13-Apr-21	25-Feb-21 09-Ju	-21 07			
5-1770-2 (5a)	Process CCTV System	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	25-Feb-21 09-Ju	-21 87	30-Nov-20		
EP SP 66 12-WP5	A-M35-4.05.01.04 AIP Mechanical Treatment Plant Building (2.4)	884	950	84.73%		135	07-Sep-18 A	13-Apr-21	30-Nov-20	13-Apr-21	02-Oct-20 23-Ma	y-21 40			
05-1640	Architectural Design (2.4.00)	105	875	42.86%	65%	60	07-Sep-18 A	28-Jan-21	30-Nov-20	28-Jan-21	05-Nov-20 03-Ja	n-21 -25			Architectural Desig
<b>o</b> 05-1650	Foundation design (2.4.01)	105	289	100%	100%	0 Start On or At	fter 07-Jul-19 A	21-Apr-20 A							
<b>o</b> 5-1660	Structural design (2.4.02)	457	206	100%	100%	0 Start On or Af	fter 21-May-19 A	13-Dec-19 A							
<b>05-1670</b>	Electrical and instrumentation works design (2.4.03)	100	100	0%	0%	100	30-Nov-20	09-Mar-21	30-Nov-20	09-Mar-21	19-Oct-20 26-Ja	n-21 -42	30-Nov-20		
<b>o</b> 05-1680	Mechanical works design (2.4.04)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	30-Nov-20 14-Ma	r-21 0	30-Nov-20		<u></u>
													30-1107-20		
05-1690	Fire services installation design (2.4.05) (3 Packages)	105	716	9.5%	0%	95 Start On or Af	fter 20-Mar-19 A	05-Mar-21	30-Nov-20	05-Mar-21	13-Jan-21 18-Ap	r-21 45			
EP_SP_66_12-WP	5A-M35-4.05.01.04.7 Building services design (excluding fire services instal	715	756	81.12%		135	20-Mar-19 A	13-Apr-21	30-Nov-20	13-Apr-21	02-Oct-20 23-Ma	y-21 40			
	LV and Emergency Power Distribution Design	17	638	0%	5%	17 Start On or At	fter 20-Mar-19 A	16-Dec-20	30-Nov-20	16-Dec-20	14-Nov-20 30-No	v-20 -16		LV and E	nergency Power Distribution Design, 16-Dec-20
<b>5</b> 05-1710	MVAC	135	721	22.22%	5%	105 Start On or At	fter 25-Mar-19 A	14-Mar-21	30-Nov-20	14-Mar-21	22-Dec-20 05-Ap	r-21 22			
															<u> </u>
<b>o</b> 5-1720	Odour Control	105	105	0%	0%	105 Start On or Af	tter   30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	22-Dec-20 05-Ap	r-21 22	30-Nov-20*		
<b>o</b> 5-1730	Plumbing	135	756	0%	5%	135 Start On or At	fter 20-Mar-19 A	13-Apr-21	30-Nov-20	13-Apr-21	27-Nov-20 10-Ap	r-21 -3			
<b>5-1740</b>	Drainage	135	700	35%	5%	88 Start On ar At	fter 20-Mar-19 A	25-Eah 21	30-Nov 20	25-Ech 21	21-Jan-21 18-Ap	r-21 52			<u></u>
US-1740	Di ailiaye	135	709	35%	5%	oo Start On or At	ita 20-iviat-19A	20-160-21	30-1100-20	20-F60-71	21-Jan-21 18-Ap	1-21 52			
o5-1750	ELV	135	756	0%	0%	135 Start On or At	fter 20-Mar-19 A	13-Apr-21	30-Nov-20	13-Apr-21	02-Oct-20 13-Fe	b-21 -59			
<b>5</b> 05-1760	Lifts	135	471	0%	0%	135 Start On or At	fter 30-Dec-19 A	13-Apr-21	30-Nov-20	13-Apr-21	09-Jan-21 23-Ma	y-21 40			
								·							
05-1760-1(M20)	Building Management System (BMS)	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	01-Dec-20 14-Ap	r-21 1	30-Nov-20		1
											'				

**3-Month Rolling Programme (November 2020)**Page 5 of 21

Remaining Work Actual Milestone Actual Work Critical Milestone Critical Remaining Work ♦ Milestone

Képpel Seg															6/12 環境保護署 Environmental Protection Day
き 質 名 格 新 ー: KEPPEL SEGMES - ZME y ID	長 華 慰 会 点 NULA-DOINT VENTURE Activity Name	Original	At Completion	Duration %	Activity %	Remaining Primary Constraint Start	Finish	Currect Start	Current Finish	Late Start	Integ	rated Waste	<u>Management</u>	Facilities, Pha	se 1
,	Today naic	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Constraint Start  Duration	1 111511	ou root our	Curoner mion	Latootar	240 1 111011	Total Float Most Fortal Most F	Nov 36	Dec 37	Jan Feb 38 39
<u> </u>	Architectural Design (2.5.00)	135	849	55.56%	65%	60 Start On or After 03-Oct-18 A	28-Jan-21	30-Nov-20	28-Jan-21	28-Mar-21	26-May-21	118			28-Jan-21, Archite
<b>o</b> 5-1790	Foundation design (2.5.01)	105	466	100%	100%	0 Start On or After 11-Mar-19 A	19-Jun-20 A								
<b>o</b> 5-1800	Structural design (2.5.02)	190	466	100%	100%	0 Start On or After 11-Mar-19 A	19-Jun-20 A								
<b>o</b> 05-1810	Electrical and instrumentation works design (2.5.03)	105	289	100%	100%	0 Start On or After 24-Oct-18 A	09-Aug-19 A								
<b>o</b> 05-1820	Mechanical works design (2.5.04)	105	282	100%	100%	0 Start On or After 03-Oct-18 A	12-Jul-19 A								
<b>5-2790</b>	Fire services installation design (2.5.05)	105	774	14.29%	5%	90 16-Jan-19 A	27-Feb-21	30-Nov-20	27-Feb-21	19-Jan-21	18-Apr-21	50			
EP_SP_66_12-WI	P5A-M35-4.05.01.05.7 Building services design (excluding fire services instant LV and Emergency Power Distribution Design (2.5.06.01)	135	804 714		25%	120 16-Jan-19 A 30 Start On or After 16-Jan-19 A	29-Mar-21 29-Dec-20			17-Oct-20 01-Nov-20	<del></del>	-29			■ LV and Emergency Power Distribution Desig
_															Evaluation going 1 ower profit battern poorly
<b>5</b> 05-1840	MVAC (2.5.06.02)	135	804	11.11%	25%	120 Start On or After 16-Jan-19 A	29-Mar-21	30-Nov-20		22-Dec-20		22			
<b>5</b> 05-1850	Odour Control (2.5.06.03)	105	105	0%	0%	105 Start On or After 30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	22-Dec-20	05-Apr-21	22	30-Nov-20*		
<b>5-1860</b>	Plumbing (2.5.06.04)	135	804	11.11%	25%	120 Start On or After 16-Jan-19 A	29-Mar-21	30-Nov-20	29-Mar-21	12-Dec-20	10-Apr-21	12			!
<b>5-1870</b>	Drainage (2.5.06.05)	135	744	55.56%	25%	60 Start On or After 16-Jan-19 A	28-Jan-21	30-Nov-20	28-Jan-21	05-Dec-20	02-Feb-21	5			28-Jan-21, Draina
<u> </u>	ELV (2.5.06.06)	135	804	11.11%	25%	120 Start On or After 16-Jan-19 A	29-Mar-21	30-Nov-20	29-Mar-21	17-Oct-20	13-Feb-21	-44			<u> </u>
F EP SP 66 12-WP	5A-M35-4.05.01.06 AIP Water Treatment Plant Building (2.6)	833	950	83.79%		135 07-Sep-18 A	13-Apr-21	30-Nov-20	13-Apr-21	02-Oct-20	18-Apr-21	5			
<b>5-1900</b>	Architectural Design (2.6.00)	105	875	42.86%	65%	60 Start On or After 07-Sep-18 A	<del></del>			05-Nov-20		-25		•	Architectural Desi
<b>o</b> 5-1910	Foundation design (2.6.01)	120	227	100%	100%	0 Start On or After 07-Sep-19 A	21-Apr-20 A								
<b>o</b> 05-1920	Structural design (2.6.02)	200	206	100%	100%	0 Start On or After 21-May-19 A	13-Dec-19 A								
<b>o</b> 05-1930	Electrical and instrumentation works design (2.6.03)	105	289	100%	100%	0 Start On or After 24-Oct-18 A	09-Aug-19 A								
	* ` '														
<b>o</b> 5-1940	Mechanical works design (2.6.04)	105	195	100%	100%	0 Start On or After 30-Nov-18 A	13-Jun-19 A								
o5-1950	Fire services installation design (2.6.05) (3 Packages)	105	706	19%	19%	85 20-Mar-19 A	23-Feb-21	30-Nov-20	23-Feb-21	23-Jan-21	18-Apr-21	55			
EP_SP_66_12-WI	P5A-M35-4.05.01.06.7 Building services design (excluding fire services install Electrical Services and Lighting (2.6.06.01)	135 135	756 756		F9/	135 20-Mar-19 A 135 Start On or After 20-Mar-19 A	13-Apr-21		<del></del>	02-Oct-20	18-Apr-21 13-Feb-21	-59			
_	, , , , , , , , , , , , , , , , , , ,			0%	5%		13-Apr-21								
<b>5</b> 05-1970	MVAC	135	721	22.22%	5%	105 Start On or After 25-Mar-19 A	14-Mar-21	30-Nov-20	14-Mar-21	22-Dec-20	05-Apr-21	22			
<b>5</b> 05-1990	Plumbing	135	756	0%	5%	135 Start On or After 20-Mar-19 A	13-Apr-21	30-Nov-20	13-Apr-21	27-Nov-20	10-Apr-21	-3			
o5-2000	Drainage	135	709	35%	5%	88 Start On or After 20-Mar-19 A	25-Feb-21	30-Nov-20	25-Feb-21	21-Jan-21	18-Apr-21	52			
<u> </u>	ELV	135	756	0%	5%	135 Start On or After 20-Mar-19 A	13-Apr-21	30-Nov-20	13-Apr-21	02-Oct-20	13-Feb-21	-59			
EP SP 66 12-WP	5A-M35-4.05.01.07 AIP Administration Building (2.7)	932	1050	78.54%		200 03-Aug-18 A	17-Jun-21	30-Nov-20	17-Jun-21	02-Oct-20	29-Jun-22	377			
<b>5-2020</b>	Architectural Design (2.7.00)	135	910	55.56%	65%	60 Start On or After 03-Aug-18 A	28-Jan-21	30-Nov-20	28-Jan-21	19-Jan-21	19-Mar-21	50			28-Jan-21, Archite
<b>o</b> 05-2030	Foundation design (2.7.01)	200	142	100%	100%	0 Start On or After 30-Sep-19 A	19-Feb-20 A								
<b>5-2040</b>	Structural design (2.7.02)	200	690	0%	65%	200 Start On or After 29-Jul-19 A	17-Jun-21	30-Nov-20	17-Jun-21	12-Dec-21	29-Jun-22	377			
<b>o</b> 05-2050	Electrical and instrumentation works design (2.7.03)	135	135	0%	0%	135 Start On or After 30-Nov-20*	13-Apr-21	30-Nov-20	13-Apr-21	15-Dec-20	28-Apr-21	15	30-Nov-20*		
o5-2060	Fire services installation design (3 Packages) (2.7.04)	135	576	9.5%	9.5%	122 Start On or After 03-Sep-19 A	·		· ·	17-Nov-20		-12			
					9.5 /8	·	·		·						
EP_SP_66_12-WI	P5A-M35-4.05.01.07.6 Building services design (excluding fire services install Electrical Services and Lighting (2.7.05.01)	135	652 589	66.67% 0%	5%	198 03-Sep-19 A 135 Start On or After 03-Sep-19 A				02-Oct-20 02-Oct-20		-59			
o5-2080	MVAC	135	559	22.22%	5%	105 Start On or After 03-Sep-19 A	14-Mar-21	30-Nov-20	14-Mar-21	22-Dec-20	05-Anr-21	22			
_						·									
o5-2100	Plumbing	135	589	0%	5%	135 Start On or After 03-Sep-19 A				27-Nov-20		-3			
<u> </u>	Drainage	135	542	35%	5%	88 Start On or After 03-Sep-19 A	25-Feb-21	30-Nov-20	25-Feb-21	21-Jan-21	18-Apr-21	52			
<b>5-2120</b>	ELV	135	589	0%	5%	135 Start On or After 03-Sep-19 A	13-Apr-21	30-Nov-20	13-Apr-21	02-Oct-20	13-Feb-21	-59			
<b>5-2130</b>	Lifts and Escalators	135	471	0%	5%	135 Start On or After 30-Dec-19 A	13-Apr-21	30-Nov-20	13-Apr-21	13-Dec-20	26-Apr-21	13			<del></del>
■ 05-2130-1(M20)	Building Management System (BMS)	135	135	0%	0%	135 Start On or After 01-Feb-21*	15-Jun-21	01-Feb-21	15-Jun-21	14-Feb-21	28-Jun-21	13			01-Feb-21*
F ED SD 66 12 WD	5A-M35-4.05.01.08 AIP IWMF Substation (2.8)	778	959	86.02%		109 03-Aug-18 A	18-Mar-21	30-Nov-20	18-Mar-21	29-Nov-20	19-Mar-21	1			
		7701	939	00.02 /0		100 US-Aug-16 A	10 War 2 I	00 1407-20	TO Wat Z	_0 NOV 20	- J Ivial Z I				

**3-Month Rolling Programme (November 2020)**Page 6 of 21





)	Activity Name	Original	At Completion	Duration %	Activity %	Remaining Primary Constra	aint Start	Finish	Currect Start	Current Finish	Late Start Late Finish	Total Float M36 Ren	ste Management I	2020	202	21
		Duration	Duration	Complete	Complete	Duration							Nov 36	Dec 37	Jan 38	Feb 39
05-2150	Foundation design (2.8.01)	150	124	100%	100%	0	17-May-19 A	18-Sep-19 A								
05-2160	Structural design (2.8.02)	200	168	100%	100%	0	31-Oct-18 A	17-Apr-19 A								
05-2170	Electrical and instrumentation works design (2.8.03) (14 Packages)	180	489	51.67%	5%	87 Start On or	After 25-Oct-19 A	24-Feb-21	30-Nov-20	24-Feb-21	29-Nov-20 23-Feb-21	-1			·	
05-2190	Fire services installation design (2.8.05) (2 Packages)	170	843	36%	36%	109 Start On or	After 27-Nov-18 A	18-Mar-21	30-Nov-20	18-Mar-21	01-Dec-20 19-Mar-21	1				
- FD SD 66 12-W	/P5A-M35-4.05.01.08.7 Building services design (excluding fire services instal	712	654	100%		0	27-Nov-18 A	11-Sep-20 A								
05-2200	Electrical Services and Lighting (2.8.06.01)	135	571	100%		0 Start On or	After 27-Nov-18 A									
<b>o</b> 05-2210	MVAC	135	577	100%	100%	0 Start On or	After 27-Nov-18 A	26-Jun-20 A								,
<b>o</b> 05-2220	Plumbing	135	484	100%	100%	0 Start On or	After 27-Nov-18 A	25-Mar-20 A							-	
<b>o</b> 05-2230	Drainage	135	387	100%	100%		After 27-Nov-18 A	19-Dec-19 A							-	
	·														-	
<b>o</b> 05-2240	ELV	135	654	100%	100%	0 Start On or	After 27-Nov-18 A	11-Sep-20 A								
<b>o</b> 5-2240-1(M20)	Building Management System (BMS)	135	178	100%	100%	0 Start On or	After 24-Dec-19 A	19-Jun-20 A								
	P5A-M35-4.05.01.1 AIP Chimney	196 196	477 477	31.12% 31.12%		135 135	24-Dec-19 A 24-Dec-19 A				08-Apr-21 20-Aug-21	129 129				
5P_5P_66_12-W	/P5A-M35-4.05.01.1.1 Building services design (excluding fire services installing Electrical Services and Lighting	135	135	31.12% 0%	0%	135	30-Nov-20	<u> </u>			08-Apr-21 20-Aug-21 08-Apr-21 20-Aug-21	129	30-Nov-20			
05-5440(5a)	MVAC	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Anr-21	08-Apr-21 20-Aug-21	129	30-Nov-20		<u> </u>	
								·		·	·					
05-5450(5a)	Plumbing	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	08-Apr-21 20-Aug-21	129	30-Nov-20			
05-5460(5a)	Drainage	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	08-Apr-21 20-Aug-21	129	30-Nov-20			
o5-5470(5a)	ELV	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	08-Apr-21 20-Aug-21	129	30-Nov-20			
o5-5480(5a)	Lift	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	08-Apr-21 20-Aug-21	129	30-Nov-20		1	
o5-5490(5a)	Building Management System (BMS)	135	431	34.07%	25%	89	24-Dec-19 A	26-Feb-21	30-Nov-20	26-Feb-21	24-May-21 20-Aug-21	175			1	
EP SP 66 12-WF	P5A-M35-4.05.01.2 AIP Weighbridge	135	135	0%		135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	14-Nov-20 28-Mar-21	-16				
	VP5A-M35-4.05.01.2.1 Building services design (excluding fire services installation)	135	135	0%		135	30-Nov-20	<del></del>			14-Nov-20 28-Mar-21	-16				
05-5500(5a)	Electrical Services and Lighting	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	14-Nov-20 28-Mar-21	-16	30-Nov-20			
05-5510(5a)	MVAC	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	14-Nov-20 28-Mar-21	-16	30-Nov-20			
05-5520(5a)	Plumbing	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	14-Nov-20 28-Mar-21	-16	30-Nov-20		;	
■ 05-5530(5a)	Drainage	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	14-Nov-20 28-Mar-21	-16	30-Nov-20			,
05-5540(5a)	ELV	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Anr-21	14-Nov-20 28-Mar-21	-16	30-Nov-20			
05-5550(5a)	Lift	135	135	0%	0%	135				·	14-Nov-20 28-Mar-21	-16	30-Nov-20			
							30-Nov-20	13-Apr-21		·						
<b>o</b> 5-5560(5a)	Building Management System (BMS)	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	14-Nov-20 28-Mar-21	-16	30-Nov-20			
EP_SP_66_12-WF	P5A-M35-4.05.01.09 AIP Air Quality Monitoring Stations (2.9)  Design of the Air Quality Monitoring Stations (2.9.01)	120 120	134 134	38.33% 38.33%	5%	74 Start On or	01-Oct-20 A After 01-Oct-20 A				01-Nov-20 13-Jan-21 01-Nov-20 13-Jan-21	-29 -29			-	<u></u>
		120	134			74 Start Off of									1	Design
	P5A-M35-4.05.01.10 AIP Roads and Utilities (2.10)	673 135	869 174			135	27-Nov-18 A 26-Feb-20 A		30-Nov-20	13-Apr-21	02-Oct-20 06-Jan-23	633			<u> </u>	
05-2260	/P5A-M35-4.05.01.10.1 Permanent road works layout on the Artificial Island (2. Roads and hardstandings layout	135	174	100%	100%	0 Start On or	After 26-Feb-20 A									
<b>o</b> 05-2270	Road signage and markings	135	174	100%	100%	0	26-Feb-20 A	18-Aug-20 A								
- ED SD 66 12 W		107	574	21 470/		125			20 Nov 20	12 Apr 21	25-Oct-21 08-Mar-22	220				
= 05-2280	VP5A-M35-4.05.01.10.2 Sewerage design on the Artificial Island (2.1 0.02) Foul Sewerage concept sizing	197 135	574 163	31.47% 100%		0 Start On or	After 18-Sep-19 A		30-1404-20	19-Apr-21	23-00:-21   U8-IVIAI22	329				
<b>o</b> 05-2290	Contaminated Sewerage concept / sizing	135	574	0%	5%	135 Start On or	After 18-Sep-19 A	13-Apr-21	30-Nov-20	13-Apr-21	25-Oct-21 08-Mar-22	329				
			693			135	22-May-19 A				29-Dec-20 12-May-21	29				
5P_5P_66_12-W 55-2300	VP5A-M35-4.05.01.10.3 Drainage system design on the Artificial Island (2.10.03)  Surface water Drainage System concept / sizing	135	282	100%			After 22-May-19 A		30-1404-20	-1 <del>01Α</del> μι-21	23-060-20   12-IVIdy-21				-}	
o5-2310	First Flush Drainage System concept / sizing	135	693	0%	5%	135 Start On or	After 22-May-19 A	13-Apr-21	30-Nov-20	13-Apr-21	29-Dec-20 12-May-21	29			·}	
	/P5A-M35-4.05.01.10.4 Water supply system design on the Artificial Island (2.1		593	73.05%		135	30-Aug-19 A	·		·	22-Nov-20 07-Apr-22	359				
05-2320	Potable Water Distribution System (2.10.04.01)	135	517	73.05% 0%	5%		After 14-Nov-19 A				05-Oct-21 16-Feb-22	309			1	
<b>o</b> 05-2330	Reuse Water Distribution System (2.10.04.02)	135	362	100%	100%	0 Start On or	After 15-Nov-19 A	11-Nov-20 A					Reuse Water I	i stri bution System (2.10.04	.; .02), 11-Nov-20 A	,
_	, , , , , , , , , , , , , , , , , , , ,	1					1					1	1	- ,	177	

**3-Month Rolling Programme (November 2020)**Page 7 of 21






2	P	環境保護署 Environmental Protection Departme
1		Environmental Protection Departme

KEPPEL SEGUERS - ZINES		Oriniani	At Consolution	Direction 0/ I	A-E	Remaining Deimony Constraint	Ctort	Triain	Comment Stant	Comment Finish	ata Ctast	mieg	Taleu	vvasie n	<u>nanagement r</u>	-aciiilies, Phas	e i	2021	
,	Activity Name	Duration	Duration	Complete	Complete	Remaining Primary Constraint  Duration	Start	FILISII	Currect Start	Current Finish	ate Start	Late Finish	TOTAL FIGAL	M36 Herrarks	Nov	Dec	Jan	2021	Feb
<b>o</b> 05-2340	Reuse Water Distribution System - (Irrigation System) (2.10.04.03)	135	362	100%	100%	0 Start On or After	15-Nov-19 A	11-Nov-20 A							36 Reuse Water D	l ³⁷ Distribution System - (Irrigat	ign System) (2.10.04.0	(3), 11-Nov-20 A	39 ) A
00 20 10	Trade Trade Brancation of team (migaton of team) (211 do 1100)				10070	o clair on or mila	1011011011									, , ,		,,	
<b>o</b> 5-2350	Rainwater harvesting System (2.10.04.04)	135	135	0%	0%	135 Start On or After	30-Nov-20*	13-Apr-21	30-Nov-20	13-Apr-21 2	27-Dec-20	10-May-21	27		30-Nov-20*		1		
<b>05-2360</b>	Water Tanks (2.10.04.05)	135	135	0%	0%	135 Start On or After	30-Nov-20*	13-Apr-21	30-Nov-20	13-Apr-21 2	24-Nov-21	07-Apr-22	359		30-Nov-20*				
	, , , ,																		
<b>o</b> 5-2370	External FS Systems (2.10.04.06)	135	527	0%	65%	135	04-Nov-19 A	13-Apr-21	30-Nov-20	13-Apr-21 2	24-Nov-21	07-Apr-22	359				1		
o5-2370-1(M24)	E&M system for seawater intake and brine discharge (2.10.04.07)	90	548	0%	5%	90	30-Aug-19 A	27-Feb-21	30-Nov-20	27-Feb-21 2	28-Jul-21	25-Oct-21	240						
o5-2370-2(M24)	Building Services system for seawater intake and brine discharge (2.10.04.09)	90	354	0%	5%	90	11-Mar-20 A	27-Feb-21	30-Nov-20	27-Feb-21 1	1 May 21	00 Aug 01	162						
U3-2370-2(IVI24)	building Services system for seawater intake and brine discharge (2.10.04.09)	90	354	076	5%	90	11-IVIA1-20 A	27-F60-21	30-1100-20	27-F60-21 1	1-Way-21	06-Aug-21	102				I		
05-2370-3(5a)	Chemical scrubber system for odour control (2.10.04.10)	135	135	0%	0%	135 Start On or After	30-Nov-20*	13-Apr-21	30-Nov-20	13-Apr-21 2	22-Nov-20	05-Apr-21	-8		30-Nov-20*				
FP SP 66 12-WE	P5A-M35-4.05.01.10.6 Design of telecommunication and other utilities (2.10.0	656	869	79.42%		135	27-Nov-18 A	13-Apr-21	30-Nov-20	13-Apr-21 0	2-Oct-20	06-Jan-23	633						
<b>05-2380</b>	Power Distribution System concept / schematics (2.10.06.01)	135		0%	0%	135 Start On or After		13-Apr-21		13-Apr-21 0			40		30-Nov-20*				
<b>o</b> 05-2390	Site Lighting Concept / Schematics (2.10.06.02)	135	306	100%	100%	0 Start On or After	10 Doc 10 A	19-Oct-20 A							ng Canaant / Sahamatias	(2.10.06.02), 19-Oct-20 A			
05-2390	Site Lighting Concept / Schematics (2.10.06.02)	100	306	100%	100%	0 Start Off of After	10-Dec-19 A	19-001-20 A							ng Concept / Schematics	(2.10.06.02), 19-OCI-20 A			
<b>o</b> 5-2400	Lightning Protection System concept / schematics (2.10.06.03)	135	307	100%	100%	0 Start On or After	27-Dec-19 A	29-Oct-20 A							ightning Protection Syste	m concept / schematics (2.	10.06.03), 29-Oct-20 A		
o5-2410	Site ELV Network System - Communications System concept / schematics	135	401	0%	5%	135 Start On or After	09-Mar-20 A	13-Apr-21	30-Nov-20	13-Apr-21 0	9-Jan-21	23-May-21	40						
	(2.10.06.04)							· ·				,							
o5-2420	Site ELV Network System - Security Systems concept / schematics (2.10.06.05)	135	401	0%	5%	135 Start On or After	09-Mar-20 A	13-Apr-21	30-Nov-20	13-Apr-21 0	)9-Jan-21	23-May-21	40				:		
<b>o</b> 5-2430	Site ELV Network System - Navigation aids concept / schematics (2.10.06.06)	135	135	0%	0%	135 Start On or After	30-Nov-20*	13-Apr-21	30-Nov-20	13-Apr-21 0	9-Jan-21	23-May-21	40		30-Nov-20*		-		
— 0F 0440	Missaura transmission of EC direct link (0.40.00.07)	105	904	20.000/	20, 200/	00	07 Nov. 10 A	07 Feb 01	00 Nav. 00	07 Fab 04 0	00 Fab 01	00 May 01	0.5				<u> </u>		
<b>o</b> 5-2440	Microwave transmission of FS direct link (2.10.06.07)	135	824	33.33%	33.33%	90	27-Nov-18 A	27-Feb-21	30-Nov-20	27-Feb-21 2	23-Feb-21	23-May-21	85				1		
<b>o</b> 5-2450	Fuel Handling System concept / schematics (2.10.06.08)	135	446	0%	5%	135 Start On or After	24-Jan-20 A	13-Apr-21	30-Nov-20	13-Apr-21 2	25-Aug-22	06-Jan-23	633				1		
o5-3190	Computerised Maintenance Management System (CMMS)	105	644	0%	5%	105 Start On or After	10lun-19 Δ	14-Mar-21	30-Nov-20	14-Mar-21 0	12-Oct-20	14lan-21	-59						
00 0100	comparence mantenance management cyclem (commo)	100	044	070	070	Too Start Siroi Arta	10 0011 1071	14 Wai Ei	00 1107 20	14 Mai 21	2 001 20	14 Out 21					1		
o5-3200	Information and Document Management System (IDMS)	105	609	0%	5%	105 Start On or After	15-Jul-19 A	14-Mar-21	30-Nov-20	14-Mar-21 0	)2-Oct-20	14-Jan-21	-59				1		
■ 05-3200-1(M34)	Design of Pipe / Utilities Trenches concept (2.10.06.09.01)	105	105	0%	0%	105 Start On or After	30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21 3	80-May-21	11-Sep-21	181		30-Nov-20*				
o5-3200-2(M34)	Sitewide Utilities Trenches Design (2.10.06.09.02)	105	144	0%	5%	105 Start On or After	22-Oct-20 A	14-Mar-21	30-Nov-20	14-Mar-21 3	30-May-21	11-Sep-21	181				1		
■ 05-3840 (M22)	Automatic Traffic Control System (ATCS) (2.10.06.12)	90	90	0%	0%	90	30-Nov-20	27-Feb-21	30-Nov-20	27-Feb-21 0	5-Jan-21	04-Apr-21	36		30-Nov-20		1		
ED SD 66 12-WD	P5A-M35-4.05.01.10.7 Utility ducts/Pipebridges design (2.10.25)	181	249	50.28%		90	24-Jun-20 A	27-Feb-21	20 Nov 20	27-Feb-21 0	14 Doc 20	21 Jul 21	154						
05-2460	Design of Pipe / Utilities Trenches concept	90		0%	0%		30-Nov-20	27-Feb-21		27-Feb-21 0			154		30-Nov-20				
05.0470	I III III A A A A A A A A A A A A A A A				00/	00	00 No. 00	07.5-1-04	00 Nov. 00	07 5-5-04-4	0.404	47 1.1 04	440		00.8100		<u> </u>		
<b>o</b> 5-2470	Utility ducts network	90	90	0%	0%	90	30-Nov-20	27-Feb-21	30-Nov-20	27-Feb-21 1	9-Apr-21	17-Jul-21	140		30-Nov-20		1		
<b>o</b> 5-2480	Pipebridge network - Layout	90	90	0%	0%	90	30-Nov-20	27-Feb-21	30-Nov-20	27-Feb-21 0	3-May-21	31-Jul-21	154		30-Nov-20		:		
o5-2490	Pipebridge network - Foundation Plan	135	5 219	55.56%	5%	60	24-Jun-20 A	28-Jan-21	30-Nov-20	28-Jan-21 0	04-Dec-20	01-Feb-21	4					28-Jan-2	
	<u> </u>							20 04 2.					·				1		
o5-2500	Pipebridge network - Structure Plan	135	219	55.56%	5%	60	24-Jun-20 A	28-Jan-21	30-Nov-20	28-Jan-21 0	)2-Jun-21	31-Jul-21	184				1	28-Jan-2	21, Pipeb
EP_SP_66_12-WP	5A-M35-4.05.01.11 AIP Architectural, Finishes and Landscaping Works (2.11)	241	425	25.31%		180	30-Mar-20 A	28-May-21	30-Nov-20	28-May-21 0	05-Oct-20	08-Feb-23	621						
	P5A-M35-4.05.01.11.1 External and internal finishes design for Incineration P						30-Mar-20 A			15-Apr-21 2			356						
o5-2510	External and internal finishes design for Incineration Plant Building (6 Packages)	137	347	0%	5%	137 Start On or After	04-May-20 A	15-Apr-21	30-Nov-20	15-Apr-21 2	23-Aug-21	06-Jan-22	266				1		
<b>o</b> 5-2520	External and internal finishes design for ACC Equipment Structure	137	137	0%	0%	137 Start On or After	30-Nov-20*	15-Apr-21	30-Nov-20	15-Apr-21 2	23-Aug-21	06-Jan-22	266		30-Nov-20*				
o5-2530	External and internal finishes design for Turbine Hall Building (3 Packages)	137	347	0%	5%	137 Start On or After	04 May 20 A	15-Apr-21	30-Nov-20	15-Apr-21 2	21 Nov 21	06 Apr 22	356						
03-2330	External and internal infisites design for future that building (3 r ackages)	137	347	0 /8	370	137 Start Off of Arte	04-IVIAY-20 A	13-Api-21	30-1107-20	13-Apr-21 2	1-1100-21	00-Apr-22	330						
<b>o</b> 5-2540	External and internal finishes design for Air Compressor Building (3 Packages)	137	347	0%	5%	137 Start On or After	04-May-20 A	15-Apr-21	30-Nov-20	15-Apr-21 2	23-Jun-21	06-Nov-21	205				<u> </u>		
<b>o</b> 05-2550	External and internal finishes design for Chimney (6 Packages)	137	137	0%	0%	137 Start On or After	30-Nov-20*	15-Apr-21	30-Nov-20	15-Apr-21 2	22-Oct-21	07-Mar-22	326		30-Nov-20*		<u></u>		
								· ·											
o5-2560	External and internal finishes design for Reception Pavilion (5 Packages)	137	382	0%	5%	137 Start On or After	30-Mar-20 A	15-Apr-21	30-Nov-20	15-Apr-21 2	22-Oct-21	07-Mar-22	326						
EP_SP_66_12-WF	P5A-M35-4.05.01.11.2 External and internal finishes design for MT Plant Build	136	353	0%		136	27-Apr-20 A	14-Apr-21	30-Nov-20	14-Apr-21 2	28-Sep-21	10-Feb-22	302						
<b>o</b> 5-2570	External and internal finishes design for MT Plant Building (7 Packages)	136	353	0%	5%	136 Start On or After	27-Apr-20 A	14-Apr-21	30-Nov-20	14-Apr-21 2	28-Sep-21	10-Feb-22	302				-		
EP SP 66 12-WE	P5A-M35-4.05.01.11.3 External and internal finishes design for the Wastewat∈	135	135	0%		135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21 2	9-Sep-21	10-Feb-22	303						
o5-2580	External and internal finishes design for the Wastewater Treatment Plant (3	135		0%	0%	135 Start On or After		13-Apr-21		13-Apr-21 2			303		30-Nov-20*				
_	Packages)	-105	105	- 006		105	20 Nov 00	10 Am 01	20 Nov. 00	10 00001	00 Con 04	10 Feb 00	-000						
EP_SP_66_12-WF 05-2590	P5A-M35-4.05.01.11.4 External and internal finishes design for the Water Trea External and internal finishes design for the Water Treatment Plant Building (3	135 135		0% 0%	0%	135 135 Start On or After	30-Nov-20 30-Nov-20*	13-Apr-21 13-Apr-21		13-Apr-21 2 13-Apr-21 2			303 303		30-Nov-20*		-1		
	Packages)							·			·								
ED CD CC 40 MD	P5A-M35-4.05.01.11.5 External and internal finishes design for the Administra	135		0%		135 135 Start On or After	27-Apr-20 A	<del></del>		13-Apr-21 3					4				
05-2600	External and internal finishes design for the Administration Building (6	135	352	0%	5%				00 11 00	13-Apr-21 3			395						

3-Month Rolling Programme (November 2020)
Page 8 of 21





	Activity Name	Duration	Duration	Complete	Complete	Duration							Nov 36	Dec 37	Jan 38	Feb 39
	P5A-M35-4.05.01.11.6 External and internal finishes design for the IWMF Sub	135	380	0%		135	30-Mar-20 A	13-Apr-21	30-Nov-20	13-Apr-21	05-Oct-20 16-Feb-21	-56	36	3/		1 39
05-2610	External and internal finishes design for the IW MF Substation (4 Packages)	135	380	0%	5%	135 Start On or After	r 30-Mar-20 A	13-Apr-21	30-Nov-20	13-Apr-21	05-Oct-20 16-Feb-21	-56				
	P5A-M35-4.05.01.11.7 Land scape masterplan (2.11.07)	241	386	25.31%		180	08-May-20 A	28-May-21			18-Nov-21 16-May-22	353				
05-2620	Water Feature (2.11.07.01)	105	344	0%	5%	105 Start On or After	r 19-Jun-20 A	28-May-21	13-Feb-21	28-May-21	18-Nov-21 02-Mar-22	278				
05-2630	Planting details	105	105	0%	0%	105 Start On or After	r 13-Feb-21*	28-May-21	13-Feb-21	28-May-21	18-Nov-21 02-Mar-22	278			1	3-Feb-21*
05-2920_1(M34)	Turbine Hall Building (2.11.07.04)	105	386	0%	5%	105	08-May-20 A	28-May-21	13-Feb-21	28-May-21	01-Feb-22 16-May-22	353				
05-2920 2(M34)	Reception Pavilion (2.11.07.06)	105	311	0%	5%	105	08-May-20 A	14-Mar-21	30-Nov-20	14-Mar-21	01-Feb-22 16-May-22	428				
	, , ,															
05-2920_3(M34)	• , ,	105	386	0%	5%	105	08-May-20 A	28-May-21	13-Feb-21	28-May-21	01-Feb-22 16-May-22	353				
05-2920_4(M34)	Administration Building (2.11.07.08)	105	386	0%	5%	105	08-May-20 A	28-May-21	13-Feb-21	28-May-21	01-Feb-22 16-May-22	353				
05-2920_5(M34)	IWMF Substation (2.11.07.09)	105	386	0%	5%	105	08-May-20 A	28-May-21	13-Feb-21	28-May-21	01-Feb-22 16-May-22	353				
05-2920_6(M34)	Process Building (2.11.07.10)	105	386	0%	5%	105	08-May-20 A	28-May-21	13-Feb-21	28-May-21	01-Feb-22 16-May-22	353				
EP SP 66 12-W	P5A-M35-4.05.01.11.8 Architectural Detailing - Site Wide (2.11.29)	137	137	0%		137	30-Nov-20	15-Apr-21	30-Nov-20	15-Apr-21	02-Nov-20 18-Mar-21	-28				
05-2640	Architectural Detailing - Site Wide Concept	137	137	0%		137 Start On or After		15-Apr-21		<del></del>	02-Nov-20 18-Mar-21	-28	30-Nov-20*			
EP SP 66 12-WI	P5A-M35-4.05.01.11.9 External and internal finishes design for Elavated Driv	137	137	0%		137	30-Nov-20	15-Apr-21	30-Nov-20	15-Apr-21	25-Sep-22 08-Feb-23	664				
05-5410	External and internal finishes design for Elavated Driveway	137	137	0%	0%	137 Start On or After	r 30-Nov-20*	15-Apr-21	30-Nov-20	15-Apr-21	25-Sep-22 08-Feb-23	664	30-Nov-20*			
EP_SP_66_12-WP	75A-M35-4.05.01.12 AIP Testing and Commissioning (2.12)	1795	1863	28.91%		1276	23-Apr-19 A	28-May-24	30-Nov-20	28-May-24	10-Dec-20 12-Mar-24	-77				
05-2650	Factory Acceptance Testing plan (2.12.01.01) (1 Packages)	60	36	100%	100%	0	23-Apr-19 A	29-May-19 A								
05-2650-1(5)	Factory Acceptance Testing plan (2.12.01.02-06) (7 Packages)	60	876	0%	0%	289	23-Apr-19 A	14-Sep-21	30-Nov-20	14-Sep-21	27-Jan-21 11-Nov-21	58				
05-2660	Site Acceptance Testing plan (2.12.02)	105	105	0%	0%	105 Start On or After	r 30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	24-Jan-21 08-May-21	55	30-Nov-20*			
05-2670	System commissioning plan (2.12.03)	105	105	0%	0%	105 Start On or After	r 07-Dec-20*	21-Mar-21	07-Dec-20	21-Mar-21	10-Dec-20 24-Mar-21	3	07-Dec	-20*		
05-2680	Plant commissioning plan (2.12.04)	105	105	0%	0%	105 As Late As Possible	14-Feb-24	28-May-24	14-Feb-24	28-May-24	29-Nov-23 12-Mar-24	-77				
EP_SP_66_12-WP 05-2690	PSA-M35-4.05.01.13 AIP Transportation Facilities for the Operation (2.13)  Design of vehicles for MSW and Ash and Residues delivery (2.13.01)	136 105	259 259		5%	105 105	29-Jun-20 A 29-Jun-20 A	14-Mar-21 14-Mar-21			10-Nov-20 25-Aug-21 10-Nov-20 22-Feb-21	164 -20				
	· · · · · · · · · · · · · · · · · · ·			0%												
05-2700	Design of marine vessels for the use of the Employer and visitors (2.13.02)	105	188	0%	5%	105	08-Sep-20 A	14-Mar-21	30-Nov-20	14-Mar-21	13-May-21 25-Aug-21	164			!	
	5A-M35-4.05.01.14 AIP Miscellaneous Works (214)	258	375			228	06-Jul-20 A	15-Jul-21	30-Nov-20		09-May-21 14-Jun-25	1430				
05-2710	Design of process related CCTV and existing onshore crane replacement works at Portion 2 (2.14.01)	105	105	0%	0%	105 Start On or After	r   U2-Apr-21"	15-Jul-21	02-Apr-21	15-Jul-21	02-Mar-25 14-Jun-25	1430				
05-2720	Design of visitors and environmental education facilities (2.14.02)	105	252	0%	5%	105	06-Jul-20 A	14-Mar-21	30-Nov-20	14-Mar-21	09-May-21 21-Aug-21	160				
	5A-M35-4.05.01.15 AIP Miscellaneous Detailing (2.15)	287	287			287	30-Nov-20	12-Sep-21			14-Nov-20 30-Aug-22	352				
05-2730	Covered walkway at passenger berth (2.15.02)	105	105	0%	0%	105 Start On or After	r   30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	14-Nov-20 26-Feb-21	-16	30-Nov-20*			
05-2740	Gatehouses (2.15.03)	135	135	0%	0%	135 Start On or After	r 01-May-21*	12-Sep-21	01-May-21	12-Sep-21	18-Apr-22 30-Aug-22	352				
05-2750	Weighbridge office (2.15.04)	105	105	0%	0%	105 Start On or After	r 30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	12-Feb-21 27-May-21	74	30-Nov-20*			
EP SP 66 12-WP	PSA-M35-4.05.01.16 AIP Auxiliary Plant Systems (2.16)	501	672	5.99%		471	13-May-20 A	15-Mar-22	30-Nov-20	15-Mar-22	25-Apr-21 02-Dec-22	262				
05-2760	Maintenance workshops (2.16.01)	135	135	0%	0%	135 Start On or After	r 01-Nov-21*	15-Mar-22	01-Nov-21	15-Mar-22	21-Jul-22 02-Dec-22	262				
05-2770	Vehicle Fuel Filling Station (2.16.02)	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	22-Jan-22 05-Jun-22	418	30-Nov-20			
05-2780	Stores systems (2.16.03)	135	135	0%	0%	135 Start On or After	r 22-Jan-21*	05-Jun-21	22-Jan-21	05-Jun-21	08-Mar-22 20-Jul-22	410			22-Jan-21*	
	, , ,															
05-2780-1(5a)	IWMF Laboratory (2.16.04)	135	336	0%	5%	135	13-May-20 A	13-Apr-21	30-Nov-20	13-Apr-21	03-Sep-21 15-Jan-22	277				
05-2780-2(5a)	hoisting systems (2.16.09)	135	210	0%	5%	135	16-Sep-20 A	13-Apr-21	30-Nov-20	13-Apr-21	25-Apr-21 06-Sep-21	146				
	P5A-M35-4.05.02 DDA Design Package Submissions	2239	2330			1546	08-Oct-18 A				04-Oct-20 12-Oct-25	232				
	P5A-M35-4.05.02.01 DDA Process and Layout Design (2.1) P5A-M35-4.05.02.01.1 MSW treatment process design for incineration (2.1.13)	301	810 326			210 105	10-Apr-19 A 23-Apr-20 A				01-Nov-20 03-Feb-22 18-Nov-20 04-Dec-21	221 265				
05-5090	Incineration System (2.1.13.01) (2 Packages) (link up with 05-3610)	105	198		5%	75	30-Jul-20 A	12-Feb-21			18-Nov-20 01-Feb-21	-11			;	
05-5100	Heat Recovery Boiler (2.1.13.02) (2 Packages) (link up with 05-3620)	105	296	28.57%	5%	75 Start On or After	r 23-Apr-20 A	12-Feb-21	30-Nov-20	12-Feb-21	18-Nov-20 01-Feb-21	-11				
													00 N 02			
05-5110	Ash Cranes (2.1.13.04) (2 Packages)	105	105	0%	0%	105	30-Nov-20	14-Mar-21			19-Dec-20 02-Apr-21	19	30-Nov-20			
05-5120	Leachate Collection and Treatment (2.1.13.05) (2 Packages)	105	105	0%	0%	105 Start On or After	r 30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	17-May-21 29-Aug-21	168	30-Nov-20*			
05-5130	Waste Water Treatment System (2.1.13.06) (2 Packages)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	20 Nov 20	14 Mar 21	22-Aug-21 04-Dec-21	265	30-Nov-20			

3-Month Rolling Programme (November 2020)
Page 9 of 21



Actual Milestone


Critical Milestone



Képpel Se	ghers
き買る格数- KEPPEL SEGMERS - 238	板等雕卷会页 EN HUAJOINT VENTURE
	Activity Name

KEPPEL SEGIERS - ZIEI	IN HUA JOINT VENTURE	1 0:1	N.O	D1'0'	4.5.2.4	B	l Ou u	1	10	10	1/10	egrated vi	vasie iviari	iagement i	raciilles, Phas	ie i	9001
)	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Constraint  Duration	Start	Finish	Currect Start	Current Finish	Late Start Late Finish	Total Float M36	36 Remarks	Nov	2020 Dec	Jan 20	2021 Feb
														36	37	38	39
<b>o</b> 5-5140	Overall Plan Water Scheme (2.1.13.07)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	18-Feb-21 02-Jun-2	21 80		30-Nov-20		-	
<b>5</b> 05-5150	Dellas Frank Water Outland (0.1.10.00) (0.Deallands)	405	404	00.570/	450/	75 01		40 5-5-04	00 No. 00	40 F-1- 04	40 Nov. 00 04 Feb.						Bo
05-5150	Boiler Feed Water System (2.1.13.03) (2 Packages)	105	194	28.57%	45%	75 Start On or Afte	3 03-Aug-20 A	12-Feb-21	30-INOV-20	12-F60-21	18-Nov-20 01-Feb-	21 -11				1	В0
EP SP 66 12-W	P5A-M35-4.05.02.01.2 MSW treatment process design for mechanical treatment	210	210	0%		210	30-Nov-20	27-Jun-21	30-Nov-20	27-Jun-21	30-Nov-20 27-Jun-2	1 0					
05-3500	Mechanical Treatment Plant	105	105			105 Start On or Afte	r 15-Mar-21*	27-Jun-21	15-Mar-21	27-Jun-21	15-Mar-21 27-Jun-2	21 0					
05-3510	Water Treatment Plant and Boiler Water Treatment (Demin Unit) Plant	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	30-Nov-20 14-Mar-	21 0		30-Nov-20		1	
	/P5A-M35-4.05.02.01.3 Waste heat recovery and Power generation system (2.1		329			105	20-Apr-20 A	14-Mar-21			19-Nov-20 03-Feb-						
o5-5220	Power Island (Steam Turbine Generator, Pressure Reducing and Desuperheating Station, Air Cooled Condenser)	105	294	0%	5%	105	25-May-20 A	14-Mar-21	30-Nov-20	14-Mar-21	19-Nov-20 03-Mar-	21 -11				1	
o5-5230	Closed Circuit Cooling Water System	105	329	0%	5%	105	20-Apr-20 A	14-Mar-21	30-Nov-20	14-Mar-21	22-Oct-21 03-Feb-	22 326					
00 0200	Grossa Grount Gooming Waka Gystam	100	020	070	0,0	100	20 Mpi 20 M	14 10101 21	00 1101 20	14 Mai 21	22 001 21 00 1 00 1	020				1	•
<b>o</b> 5-5240	Compressed Air Plants	105	329	0%	5%	105	20-Apr-20 A	14-Mar-21	30-Nov-20	14-Mar-21	22-Oct-21 03-Feb-	22 326					
	P5A-M35-4.05.02.01.4 Flue gas treatment process design for incineration (2.1		296			75	23-Apr-20 A	12-Feb-21			18-Nov-20 01-Feb-						
o5-4660	Flue Gas Treatment System (2 Packages)	105	296	28.57%	5%	75 Start On or Afte	er 23-Apr-20 A	12-Feb-21	30-Nov-20	12-Feb-21	18-Nov-20 01-Feb-	21 -11				-	Flu
o5-4980	Boiler ash and APC residue handling and solidification (2 Packages)	105	206	28.57%	Eo/	75 Stort On or Afte	22 Apr 20 A	12-Feb-21	20 Nov 20	10 Eab 01	19 Nov 20 01 Feb	21 -11					
05-4960	Botter astration AFC residue traitoring and solidification (2 Fackages)	103	296	20.37%	5%	75 Start On or Afte	23-Apr-20 A	12-Feb-21	30-1107-20	12-160-21	18-Nov-20 01-Feb-	-11				1	Boil
EP SP 66 12-W	P5A-M35-4.05.02.01.5 Logistic arrangement design for MSW and Ash and Re:	196	252	46.43%		105	06-Jul-20 A	14-Mar-21	30-Nov-20	14-Mar-21	19-Dec-20 27-Dec-	21 288				1	
05-4390	Weighbridge Systems	105	105			105	30-Nov-20	14-Mar-21			17-Jun-21 29-Sep-			30-Nov-20			
	<u> </u>			- / -													
<b>5-4400</b>	Waste Crane and Grapple System	105	252	0%	5%	105	06-Jul-20 A	14-Mar-21	30-Nov-20	14-Mar-21	19-Dec-20 02-Apr-2	21 19					
																	<u></u>
<b>o</b> 5-4410	Mechanical Shredder	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	14-Sep-21 27-Dec-	21 288		30-Nov-20		-	
ED CD CC 40-W	/P5A-M35-4.05.02.01.6 Site Master Layout Plan and Plant Layout (2.1.18)	105	105	0%		105	04-Feb-21	19-May-21	04-Eob-94	10.May 21	09-Feb-21 24-May-	21 5					
= 05-3520	Site Master Layout Plan and Plant Layout (2.1.18)	105	105	0%		105	04-Feb-21 04-Feb-21	19-May-21		<del></del>	09-Feb-21 24-May-					04-Feb-	<b>-21</b>
00-0020	One waster Layout Flam and Flam Layout	103	100	0 /0	078	103	04-1 65-21	13-Way-21	0416521	13-Way-21	03-1 65-21 24-Way-	-1 3				04165	21
F EP SP 66 12-W	P5A-M35-4.05.02.01.7 Statutory Fire Compliance (2.1.26)	60	784	0%		184	10-Apr-19 A	01-Jun-21	30-Nov-20	01-Jun-21	01-Nov-20 03-May-	21 -29					
o5-4420	Fire Safety Compliance	60	784	0%	0%	184	10-Apr-19 A	01-Jun-21	30-Nov-20	01-Jun-21	01-Nov-20 03-May-	21 -29					
	P5A-M35-4.05.02.02 DDA Ground Treatment, Reclamation, Seawall, Breakwater		1054			270	08-Oct-18 A		30-Nov-20	26-Aug-21	22-Jan-21 25-Sep-	22 395					
<b>5</b> 05-3430	Deep Cement Mixing Design (2.2.27.01)	60	347	100%	100%	0	08-Oct-18 A	20-Sep-19 A									
— 0F 0400 1/M04)	Deep Compat Mining Position (0.0.07.00) 2 Positiones		440	1000/	1000/	0	00 4 == 10 4	00 lun 00 A									
05-3430-1(M24)	Deep Cement Mixing Design (2.2.27.02) 3 Packages	60	448	100%	100%	U	08-Apr-19 A	29-Juli-20 A									
<b>o</b> 05-3440	Reclamation design (2.2.19)	105	647	100%	100%	0	18-Dec-18 A	25-Sep-20 A					-Sep	-20 A			
	, ,																
o5-3450	Seawall design (2.2.20)	60	779	50%	65%	30	12-Nov-18 A	29-Dec-20	30-Nov-20	29-Dec-20	22-Jan-21 20-Feb-	21 53				29-Dec-20, Seawall design	gn (2.2.20), Seawall
o5-3460	Breakwater design (2.2.21)	105	703	0%	65%	105	12-Apr-19 A	14-Mar-21	30-Nov-20	14-Mar-21	13-Jun-22 25-Sep-	22 560				:	
o5-3470	Porth design (2.2.22)	60	790	50%	65%	30	01 Nov 19 A	20 Dec 20	20 Nov 20	20 Doc 20	22-Jan-21 20-Feb-	21 53				29-Dec-20, Berth design (	
05-3470	Berth design (2.2.22)	60	790	30%	05%	30	01-Nov-18 A	29-Dec-20	30-1100-20	29-Dec-20	22-Jan-21 20-Feb-	1 33				29-Dec-20, Bertindesign (	(2.2.22), Dertil desig
<b>o</b> 05-3480	Onshore crane Facility (2.2.23)	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	15-Sep-21 27-Jan-2	2 154					
							·				·						
<b>o</b> 5-3490	Onshore vessel power supply system (2.2.24)	135	135	0%	0%	135	30-Dec-20	13-May-21	30-Dec-20	13-May-21	30-Apr-21 11-Sep-	21 121	[		30-Dec-20	1	
EP_SP_66_12-WP	P5A-M35-4.05.02.03 DDA Incineration Plant Buildings (2.3)	1174	1264	01.070		533	30-Nov-18 A				20-Oct-20 22-Jul-2						
	P5A-M35-4.05.02.03.1 General Layout Drawings and Fire Saftey Strategy (2.3.		135			135	20-May-21	01-Oct-21	<del></del>		25-May-21 24-Jun-2						
<b>o</b> 5-3290	Process Building	135	135	0%	0%	135	20-May-21	01-Oct-21	20-iviay-21	U1-OCt-21	25-May-21 06-Oct-2	1 5					
<b>o</b> 5-3300	ACC Equipment Structure	135	135	0%	0%	135	20-May-21	01-Oct-21	20-Mav-21	01-Oct-21	25-May-21 06-Oct-2	1 5					
	7.55 Equipmont offactare	100	100	0 /0	0 /8	100	20 Iviay-21	01 301-21	20 IVIQY-21	01 000-21		.   3					
<b>o</b> 05-3310	Turbin Hall Building	135	135	0%	0%	135	20-May-21	01-Oct-21	20-May-21	01-Oct-21	28-May-21 09-Oct-2	1 8					
	-																
<b>o</b> 5-3320	Compressor and CCCW Building	135	135	0%	0%	135	20-May-21	01-Oct-21	20-May-21	01-Oct-21	10-Feb-22 24-Jun-2	2 266	T				
05						105		0.0	00.00	0.00	05.14						
05-3330	Chimney and viewing platform	135	135	0%	0%	135	20-May-21	01-Oct-21	20-May-21	01-Oct-21	25-May-21 06-Oct-2	1 5					
<b>o</b> 05-3340	Elevated Drive Way and Associated Structures	135	135	0%	0%	135	20-May 21	01-Oct-21	20-May 21	01-Oot 21	18-Jan-22 01-Jun-2	2 243					
UJ-3340	Elevated Dilve vv ay alia Associated Structures	133	135	0%	0%	100	20-May-21	01-061-21	20-iviay-21	01-O01-21	10-Jan-22 U1-Jun-2	.2 243					
<b>o</b> 05-3350	Reception Pavilion	135	135	0%	0%	135	20-May-21	01-Oct-21	20-May-21	01-Oct-21	05-Feb-22 19-Jun-2	2 261					
									ĺ								
EP_SP_66_12-W	P5A-M35-4.05.02.03.2 Foundation design (2.3.13)	455	455			455	16-Feb-21	16-May-22			02-Jul-21 01-Feb-						
05-3220	Process Building Waste Bunker, Tipping Hall, Basin Area and Workshop	137	137	0%	0%	137	03-Jun-21	17-Oct-21	03-Jun-21	17-Oct-21	26-Aug-21 09-Jan-2	22 84					
	1005 : 100 :					107	10 5 1 51	00.17.57	10 5 1 5 1	00.1	20 0 0 0 0						
	ACC Equipment Structure	137	137	0%	0%	137	16-Feb-21	02-Jul-21	16-Feb-21	02-Jul-21	06-Dec-21 21-Apr-2	22 293					16-Feb-21
<b>o</b> 5-3230			137	0%	201	197	24 1 24	07 Nov. 04	04 1 04	07 No.: 04	00 101 01 45 11	)1					
	Turkin Hall Building	107		11%	0%	137	24-Jun-21	07-Nov-21	24-Jun-21	U/-INOV-21	02-Jul-21 15-Nov-	21 8				-	
<ul><li>05-3230</li><li>05-3240</li></ul>	Turbin Hall Building	137	137	0,0													
<b>o</b> 05-3240	· ·				0%	137	24-Jun-21	07-Nov-21	24-Jun-21	07-Nov-21	17-Mar-22 31lul-2	2 266					
	Turbin Hall Building  Compressor and CCCW Building	137	137	0%	0%	137	24-Jun-21	07-Nov-21	24-Jun-21	07-Nov-21	17-Mar-22 31-Jul-2	2 266					
<b>o</b> 05-3240	· ·					137	24-Jun-21 02-Oct-21	07-Nov-21	24-Jun-21 02-Oct-21		17-Mar-22 31-Jul-2						

**3-Month Rolling Programme (November 2020)**Page 10 of 21






12	eP	環境保護署
1	L	Environmental Protection Departs

REFFEL SEGUENCS - 22	Activity Name	Original	At Completion	Duration %	Activity %	Remaining Primary Constraint	Start	Finish	Currect Start	Current Finish	Late Start Late Finish	Total Float M36 Rema	sie ivianagemeni F	non	7	2021
	Activity realie	Duration	Duration	Complete	Complete	Remaining Primary Constraint Duration	Start	FILESII	Currect Start	Current Finish	Late Start	Total Float Wiso Heria	Nov	Dec	Jan	Feb
05-3270	Elevated Drive Way and Associated Structures Foundation Design	137	137	0%	0%	137	24-Jun-21	07-Nov-21	24-Jun-21	07-Nov-21	22-Feb-22 08-Jul-2	2 243	36	3/	38	39
<b>05-3280</b>	Reception Pavilion	137	137	0%	0%	137	31-Dec-21	16-May-22	31-Dec-21	16-May-22	18-Sep-22 01-Feb-	23 261				
03-3200	neception r aviitori	137	137	078	0 /8	137	31-Dec-21	TO-May-22	31-Dec-21	10-iviay-22	10-3ер-22 01-1 ев-	.5 201				
	WP5A-M35-4.05.02.03.3 Structural design (2.3.14)	354	1055			324	30-Nov-18 A	19-Oct-21			09-Apr-21 22-Mar-					
<b>o</b> 5-5330	Process Building	189	189	0%	0%	189	30-Nov-20	06-Jun-21	30-Nov-20	06-Jun-21	09-Apr-21 14-Oct-2	1 130	30-Nov-20		!	
<b>o</b> 5-5340	ACC Equipment Structure	189	154	100%	0%	0 Start On or At	fter 30-Nov-18 A	03-May-19 A								
<b>o</b> 05-5350	Turbin Hall Building (2.3.14.03)	189	189	0%	0%	189 Start On or At	fter 30-Nov-20*	06-Jun-21	30-Nov-20	06-Jun-21	13-Apr-22 18-Oct-2	2 499	30-Nov-20*			
<b>o</b> 05-5360	Compressor and CCCW Building	189	189	0%	0%	189 Start On or Af	fter 30-Nov-20*	06-Jun-21	30-Nov-20	06-Jun-21	15-Jul-22 19-Jan-2	3 592	30-Nov-20*			
	<u> </u>															
<b>o</b> 05-5370	Chimney	189	189	0%	0%	189 Start On or At	rter 14-Apr-21	19-Oct-21	14-Apr-21	19-Oct-21	28-Jun-21 02-Jan-2	2 75				
<b>o</b> 5-5380	Chimney, Elevated Drive Way and associated structures and Reception Pavilion	189	189	0%	0%	189 Start On or Af	fter 30-Nov-20*	06-Jun-21	30-Nov-20	06-Jun-21	14-May-22 18-Nov-	22 530	30-Nov-20*			
<b>o</b> 5-5390	Reception Pavilion Structural Design	189	375	0%	5%	189 Start On or At	fter 28-May-20 A	06-Jun-21	30-Nov-20	06-Jun-21	15-Sep-22 22-Mar-	23 654			·	
EP_SP_66_12-	WP5A-M35-4.05.02.03.4 Electrical and instrumentation works design (2.3.15)	240	309	0%		240	22-Sep-20 A	27-Jul-21	30-Nov-20	27-Jul-21	11-Nov-20 08-Feb-	22 196				
o5-3360	11kV/380V Power Transformers and 11kV Earthing Transformer	105	234	0%	5%	105	22-Sep-20 A	13-May-21	29-Jan-21	13-May-21	30-May-21 11-Sep-	21 121				
<b>o</b> 05-3370	E&IC Package 1 (Process Island) (8 Packages)	240	240	0%	0%	240	30-Nov-20	27-Jul-21	30-Nov-20	27-Jul-21	11-Nov-20 08-Jul-2	1 -19	30-Nov-20			
<b>o</b> 05-3380	E&IC Package 2 (Power Island) (7 Packages)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	26-Mar-21 08-Jul-2	1 116	30-Nov-20			
<b>o</b> 05-3400	E&IC Package 3 (Balance of Plant) (5 Packages)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	27-Oct-21 08-Feb-	22 331	30-Nov-20			
00 0400	Late 1 dended of Cardinot of 1 failt, (of adiages)	100					00 1107 20	14 Widi E1	00 1404 20	14 Mai 21	27 001 21 00 1 00 1					
EP_SP_66_12-1	WP5A-M35-4.05.02.03.8 Operation Management System (2.3.15.04) Supervisory Control/Data Acquisition/Distributed Control (SCADA/DCS)	196 105	280 280			105 105	08-Jun-20 A 08-Jun-20 A	14-Mar-21 14-Mar-21			29-Jul-21 10-Nov-					
	System (12 Packages)															
<b>o</b> 5-3420	Automatic License Plate and Container Recoginition System (ALPCRS)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	29-Jul-21 10-Nov-	21 241	30-Nov-20			
	WP5A-M35-4.05.02.03.5 Mechanical works design (2.3.16)	926	761			105	13-Feb-19 A	14-Mar-21			20-Oct-20 22-Jul-2					
EP_SP_66_12	P-WP5A-M35-4.05.02.03.5.1 Plant and Equipment Weighbridge Systems	746 105	761 157			105 105	13-Feb-19 A 09-Oct-20 A	14-Mar-21 14-Mar-21			18-Nov-20 27-Dec- 17-Jun-21 29-Sep-					
	· · · ·										·					
<b>o</b> 5-3590	Waste Crane and Grapple System	105	166	0%	5%	105	30-Sep-20 A	14-Mar-21	30-Nov-20	14-Mar-21	19-Dec-20 02-Apr-2	19				
<b>o</b> 5-3600	Mechanical Shredder	105	157	0%	0%	105	09-Oct-20 A	14-Mar-21	30-Nov-20	14-Mar-21	14-Sep-21 27-Dec-	21 288				
<b>o</b> 5-3610	Incineration System (9 Packages)	105	746	14.3%	5%	90	13-Feb-19 A	27-Feb-21	30-Nov-20	27-Feb-21	18-Nov-20 16-Feb-	21 -11			·	
<b>o</b> 5-3620	Heat Recovery Boiler (8 Packages)	105	666	2%	5%	103	17-May-19 A	12-Mar-21	30-Nov-20	12-Mar-21	18-Nov-20 01-Mar-	21 -11			;	
o5-3630	Boiler Feed Water Systems (4 Packages)	105	593	14%	5%	90	16-Jul-19 A	28-Feb-21	30-Nov-20	28-Feb-21	18-Nov-20 17-Feb-	21 -11				
<b>5</b> 05-3640	Ash cranes	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	19-Dec-20 02-Apr-2	1 19	30-Nov-20			
<b>o</b> 05-3650	Leachate collection and treatment	105	105			105 Start On or At		14-Mar-21	30-Nov-20		17-May-21 29-Aug-		30-Nov-20*			
								-					30-1101-20			
<b>o</b> 5-3790	Flue Gas Treatment System (12 Packages)	105	486	29.52%	5%	74	15-Oct-19 A	11-Feb-21	30-Nov-20	11-Feb-21	18-Nov-20 31-Jan-2	-11				Flue
<b>05-3800</b>	Boiler ash and APC residue handling and solidification	105	249	28.57%	5%	75 Start On or Af	fter 09-Jun-20 A	12-Feb-21	30-Nov-20	12-Feb-21	18-Nov-20 01-Feb-	-11				Boile
<b>o</b> 5-3810	Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PRDS)	105	228	0%	5%	105	30-Jul-20 A	14-Mar-21	30-Nov-20	14-Mar-21	19-Nov-20 03-Mar-	21 -11			:	
<b>o</b> 5-3820	Air cooled condenser	105	228	0%	5%	105	30-Jul-20 A	14-Mar-21	30-Nov-20	14-Mar-21	19-Nov-20 03-Mar-	21 -11				
05-3825(3)	Closed Circuit Cooling Water System	105	228	0%	5%	105	30-Jul-20 A	14-Mar-21	30-Nov-20	14-Mar-21	15-May-21 27-Aug-	21 166				
<b>o</b> 05-3830	Compressed Air Plants	105	406	100%	100%	0	13-Feb-19 A	25-Mar-20 A								
						-										
EP_SP_66_12	P-WP5A-M35-4.05.02.03.5.2 Process Pipeworks (Incl. Ductworks) and Valves  Process island (furnace-boiler-FGC)	380 105	669 646			105 82	16-May-19 A 16-May-19 A				20-Oct-20 22-Feb- 07-Oct-21 27-Dec-					
	Process Island (Idinace-boller-Loc)	103	040	21.576	078	02	TO-IVIAY-19 A	19-1 60-21	30-1100-20	19-1 60-21	07-001-21 27-060-	311				
<b>o</b> 5-4350	Pipebridge A (Between Process island & Turbine Hall)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	10-Nov-21 22-Feb-	22 345	30-Nov-20			
<b>o</b> 5-4360	Compressed Air Plantarea	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	17-Jun-21 29-Sep-	21 199	30-Nov-20			
<b>o</b> 5-4370	Pipebridge B (Between CCCW Area & Turbine Hall)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	10-Nov-21 22-Feb-	22 345	30-Nov-20		!	
<b>o</b> 5-4380	Pipebridge C (Between Turbine Hall & ACC Yard)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	10-Nov-21 22-Feb-	22 345	30-Nov-20		<u> </u>	
<b>o</b> 05-4950	Turbine Hall	105	198			75	30-Jul-20 A	12-Feb-21	30-Nov-20	12-Feb-21	20-Oct-20 02-Jan-2	1 -41			<u></u>	Turbi
05-4960	ACC Yard	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	08-Jul-21 20-Oct-2	1 220	30-Nov-20		1	

3-Month Rolling Programme (November 2020)
Page 11 of 21



Keppel Seg	ghers 紙 準 単 を 会 で SHBA DOSET VENTURE											Inte	grated	Waste I		No. EP/SP/66 acilities, Phas	7/12 e 1
y ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Constraint Duration	Start	Finish	Currect Start	Current Finish	Late Start	Late Finish	Total Float	M36 Remarks	Nov	2020 Dec	2021 Jan Feb
<b>o</b> 05-4970	CCCW Area	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	08-Jul-21	20-Oct-21	220		36 30-Nov-20	37	38 39
➡ EP SP 66 12-W	/P5A-M35-4.05.02.03.5.3 Process steel structure support (For eqipment, pipir	712	591	85.25%		105	02-Aug-19 A	14-Mar-21	30-Nov-20	14-Mar-21	04-Nov-20	22-Jul-23	860				
<b>o</b> 5-3530	Process island (furnace-boiler-FGC) (3 Packages)	105	375	100%	100%	0		11-Aug-20 A									
<b>05-3540</b>	Pipebridge A (Between Process island & Turbine Hall)	105	199	0%	5%	105	28-Aug-20 A	14-Mar-21	30-Nov-20	14-Mar-21	16-May-22	28-Aug-22	532				·
o5-3550	Turbine Hall	105	157	67.62%	0%	34	30-Jul-20 A	02-Jan-21	30-Nov-20	02-Jan-21	04-Nov-20	07-Dec-20	-26				Turbine Hall, 02-Jan-21, 02-Jan-21, Turbine
<b>05-3560</b>	Pipebridge B (Between CCCW Area & Turbine Hall)	105	199	0%	5%	105	28-Aug-20 A	14-Mar-21	30-Nov-20	14-Mar-21	09-Apr-23	22-Jul-23	860				
<b>o</b> 5-3570	Pipebridge C (Between Turbine Hall & ACC Yard)	105	199	0%	5%	105	28-Aug-20 A	14-Mar-21	30-Nov-20	14-Mar-21	09-Apr-23	22-Jul-23	860				
EP_SP_66_12-W	VP5A-M35-4.05.02.03.5.4 Equipment and piping insulation	105	105	0%		105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	15-May-21	20-Oct-21	220				
<b>o</b> 5-4500	Incineration System	105	105	0%	0%	105 Start On or After	30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	24-Jun-21	06-Oct-21	206		30-Nov-20*		
<b>a</b> 05-4510	Heat Recovery Boiler	105	105	0%	0%	105 Start On or After	30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	24-Jun-21	06-Oct-21	206		30-Nov-20*		
<b>a</b> 05-4520	Boiler Feed Water Systems	105	105	0%	0%	105 Start On or After	30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	08-Jul-21	20-Oct-21	220		30-Nov-20*		1
<b>o</b> 5-4530	Flue Gas Treatment System	105	105	0%	0%	105 Start On or After	30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	24-Jun-21	06-Oct-21	206		30-Nov-20*		1
<u> </u>	Boiler ash and APC residue handling and solidification	105	105	0%	0%	105 Start On or After	30-Nov-20*	14-Mar-21	30-Nov-20	14-Mar-21	08-Jul-21	20-Oct-21	220		30-Nov-20*		
<b>5</b> 05-4550	Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	24-Jun-21	06-Oct-21	206		30-Nov-20		1
<b>5</b> 05-4560	Station (PRDS) Air cooled condenser	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	08-Jul-21	20-Oct-21	220		30-Nov-20		1
<b>a</b> 05-4570	Closed Circuit Cooling Water System	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	15-May-21	27-Aug-21	166		30-Nov-20		
EP SP 66 12-WF	P5A-M35-4.05.02.03.6 Fire services installation design (2.3.17)	189	189	0%		189	04-Mar-21	08-Sep-21	04-Mar-21	08-Sep-21	19-Apr-21	01-Aug-21	-38				
o5-3660	Fire Systems	90	90	0%	0%	90	02-Jun-21	30-Aug-21	02-Jun-21	30-Aug-21	04-May-21	01-Aug-21	-29				
<b>o</b> 5-3670	Fire engineering	90	90	0%	0%	90	04-Mar-21	01-Jun-21	04-Mar-21	01-Jun-21	04-May-21	01-Aug-21	61				04-M
<b>o</b> 5-3680	FS schematics	105	105	0%	0%	105	27-May-21	08-Sep-21	27-May-21	08-Sep-21	19-Apr-21	01-Aug-21	-38				
	P5A-M35-4.05.02.03.7 Building services design (excluding fire services instal				_	311	03-Jan-21	09-Nov-21	03-Jan-21	_		22-Nov-21	13				
<b>o</b> 5-3690	Electrical Services and Lighting (7 Packages)	135		0%	0%	135	02-Mar-21	14-Jul-21	02-Mar-21			28-Jun-21	-16				02-Mar
<b>o</b> 05-3700	MVAC (6 Packages)	135	135	0%	0%	135	15-Mar-21	27-Jul-21	15-Mar-21	27-Jul-21	06-Apr-21	18-Aug-21	22				
<b>o</b> 5-3710	Odour Control	135	135	0%	0%	135	15-Mar-21	27-Jul-21	15-Mar-21	27-Jul-21	06-Apr-21	18-Aug-21	22				
<b>o</b> 5-3720	Plumbing (7 Packages)	135	135	0%	0%	135 Start On or After	25-Jun-21*	07-Nov-21	25-Jun-21	07-Nov-21	25-Jun-21	06-Nov-21	0				
<b>o</b> 5-3730	Drainage (7 Packages)	135	135	0%	0%	135	03-Jan-21	17-May-21	03-Jan-21	17-May-21	19-Apr-21	31-Aug-21	106			03-Jan-2	
<b>o</b> 5-3740	ELV (7 Packages)	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	14-Feb-21	28-Jun-21	-59				
<b>o</b> 05-3750	Lifts and Escalators	135	135	0%	0%	135	14-May-21	25-Sep-21	14-May-21	25-Sep-21	11-Jul-21	22-Nov-21	58				
<b>o</b> 05-3770	Building Management System (BMS) ELV (7 Packages)	135	135	0%	0%	135	31-Jan-21	14-Jun-21	31-Jan-21	14-Jun-21	29-Jun-21	10-Nov-21	149				31-Jan-21
<b>o</b> 05-3780	Vehicle & Container Wash System	135	135	0%	0%	135	28-Jun-21	09-Nov-21	28-Jun-21	09-Nov-21	10-Jul-21	21-Nov-21	12				-
o5-3780-1 (5a)	Process CCTV System	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	10-Jul-21	21-Nov-21	87				
05-3780-1(M20)	Water Camon System	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	10-Jul-21	21-Nov-21	87				
EP_SP_66_12-WP	5A-M35-4.05.02.04 DDA Mechanical Treatment Plant Building (2.4)	402	402	0%		402	30-Nov-20	05-Jan-22	30-Nov-20	05-Jan-22	04-Jan-21	23-Nov-22	322				
<b>o</b> 05-5160	Architectural Design (2.4.25)	105	105	0%	0%	105 Start On or After	29-Jan-21*	13-May-21	29-Jan-21	13-May-21	04-Jan-21	18-Apr-21	-25				29-Jan-21*
<b>o</b> 5-5170	Foundation design (2.4.13)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	08-Nov-21	20-Feb-22	343		30-Nov-20		······
<b>o</b> 5-5180	Structural design (2.4.14)	105	105	0%	0%	105	14-May-21	26-Aug-21	14-May-21	26-Aug-21	11-Aug-22	23-Nov-22	454				
<b>o</b> 05-5190	Electrical and instrumentation works design (2.4.15)	105	105	0%	0%	105	23-Sep-21	05-Jan-22	23-Sep-21	05-Jan-22	12-Aug-21	24-Nov-21	-42				-
<b>o</b> 5-5200	Mechanical works design (2.4.16)	105	105	0%	0%	105	15-Mar-21	27-Jun-21	15-Mar-21	27-Jun-21	15-Mar-21	27-Jun-21	0				<del> </del>
<b>o</b> 05-5210	Fire services installation design (2.4.17)	105	105	0%	0%	105	14-May-21	26-Aug-21	14-May-21	26-Aug-21	19-Apr-21	01-Aug-21	-25				
F EP SP 66 12-WE	P5A-M35-4.05.02.04.7 Building services design (excluding fire services instal	257	257	0%		257	25-Feb-21	09-Nov-21	25 <u>-</u> Feb-21	09-Nov-21	14-Feb-21	19-Dec-21	40				-
<b>5</b> 05-3850	LV and Emergency Power Distribution Design	135		0%				14-Jul-21		14-Jul-21			-16				02-1

**3-Month Rolling Programme (November 2020)**Page 12 of 21

135

135

0%

0%

135

MVAC

**05-3860** 

Remaining Work

Actual Work

Critical Remaining Work

Milestone

15-Mar-21 27-Jul-21 06-Apr-21 18-Aug-21

15-Mar-21 27-Jul-21

◆ Actual Milestone

Critical Milestone



Contrac

	C	ontract No. EP/S	SP/66/12	2 ബ	環境保護署
Integrated	Waste Manage	ement Facilities,	Phase 1	1	環境保護署 Environmental Protection Department

ID KEPPEL SEGIERS - 2281	Activity Name	Original	At Completion	Duration %	Activity %	Remaining Primary Constraint	Start	Finish	Currect Start	Current Finish	Late Start	Late Finish		M36 Remarks		2020	2021	
		Duration	Duration	Complete	Complete	Duration									Nov 36	Dec 37	Jan 38	Feb 39
<b>o</b> 05-3870	Odour Control	135	135	0%	0%	135	15-Mar-21	27-Jul-21	15-Mar-21	27-Jul-21	06-Apr-21	18-Aug-21	22					
<b>5-3880</b>	Plumbing	135	135	0%	0%	135	28-Jun-21	09-Nov-21	28-Jun-21	09-Nov-21	25-Jun-21	06-Nov-21	-3					
<b>o</b> 5-3890	Drainage	135	135	0%	0%	135	25-Feb-21	10-Jul-21	25-Feb-21	10-Jul-21	19-Apr-21	31-Aug-21	52					25-Feb-21
<b>o</b> 05-3900	Lighting and small power	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	14-Feb-21	28-Jun-21	-59					
<b>o</b> 5-3910	Lifts and Escalators	135	135	0%	0%	135	28-Jun-21	09-Nov-21	28-Jun-21	09-Nov-21	07-Aug-21	19-Dec-21	40					
■ 05-3910-1(M20)	Building Management System (BMS)	135	135	0%	0%	135	28-Jun-21	09-Nov-21	28-Jun-21	09-Nov-21	29-Jun-21	10-Nov-21	1					
EP SP 66 12-WE	P5A-M35-4.05.02.05 DDA Wastewater Treatment Plant (2.5)	330	330	0%		330	30-Nov-20	25-Oct-21	30-Nov-20	25-Oct-21	14-Feb-21	20-Eeb-22	118					
<u> </u>	Architectural Design (2.5.25)	75		0%	0%	75		13-Apr-21	29-Jan-21	13-Apr-21			118				29-Jan-21 🔲	
<b>o</b> 05-3930	Foundation design (2.5.13)	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	28-Aug-21	09-Jan-22	271		30-Nov-20			
<b>o</b> 5-3940	Structural design (2.5.14)	135	135	0%	0%	135	13-Jun-21	25-Oct-21	13-Jun-21	25-Oct-21	09-Oct-21	20-Feb-22	118					
<b>o</b> 05-3950	Electrical and instrumentation works design (2.5.15)	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	04-May-21	15-Sep-21	155		30-Nov-20			
<b>o</b> 05-3960	Mechanical works design (2.5.16) (2 Packages)	105	105	0%	0%	105	15-Mar-21	27-Jun-21	15-Mar-21	27-Jun-21	03-Jun-21	15-Sep-21	80					
<b>o</b> 05-3970	Fire services installation design (2.5.17) (2 Packages)	105	105	0%	0%	105 Start On or After		12-Jun-21		12-Jun-21		· ·	50					28-Feb-21*
					078						·	Ů						
EP_SP_66_12-W 05-3980	P5A-M35-4.05.02.05.7 Building services design (excluding fire services instal LV and Emergency Power Distribution Design for IW MF Waste Water	225 135		0% 0%	0%	135		25-Oct-21 27-Jul-21		25-Oct-21 27-Jul-21			-29					
05-3990	Treatment Plant  MVAC	120		0%	0%	120		27-Jul-21		27-Jul-21			22					
<b>o</b> 5-4000	Odour Control	135	135	0%	0%	135	15-Mar-21	27-Jul-21	15-Mar-21	27-Jul-21	06-Apr-21	18-Aug-21	22					
<b>o</b> 05-4010	Plumbing	135	135	0%	0%	135	13-Jun-21	25-Oct-21	13-Jun-21	25-Oct-21	25-Jun-21	06-Nov-21	12					
<b>o</b> 5-4020	Drainage	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	19-Apr-21	31-Aug-21	5					
<b>o</b> 5-4030	ELV	135	135	0%	0%	135	30-Mar-21	11-Aug-21	30-Mar-21	11-Aug-21	14-Feb-21	28-Jun-21	-44					
	P5A-M35-4.05.02.06 DDA Water Treatment Plant Building (2.6)	345		0%				09-Nov-21		09-Nov-21			379					
<b>o</b> 5-4050	Architectural Design (2.6.25)	105	105	0%	0%	105	29-Jan-21	13-May-21	29-Jan-21	13-May-21	04-Jan-21	18-Apr-21	-25				29-Jan-21	
<b>o</b> 5-4060	Foundation design (2.6.13)	180	180	0%	0%	180	30-Nov-20	28-May-21	30-Nov-20	28-May-21	25-Aug-21	20-Feb-22	268		30-Nov-20			
<b>o</b> 5-4070	Structural design (2.6.14)	165	165	0%	0%	165	14-May-21	25-Oct-21	14-May-21	25-Oct-21	12-Jun-22	23-Nov-22	394					
<b>o</b> 5-4080	Electrical and instrumentation works design (2.6.15)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	03-Jun-21	15-Sep-21	185		30-Nov-20			
<b>o</b> 5-4090	Mechanical works design (2.6.16)	105	105	0%	0%	105	30-Nov-20	14-Mar-21	30-Nov-20	14-Mar-21	03-Jun-21	15-Sep-21	185		30-Nov-20			
<b>o</b> 5-4100	Fire services installation design (2.6.17)	105	105	0%	0%	105	14-May-21	26-Aug-21	14-May-21	26-Aug-21	19-Apr-21	01-Aug-21	-25					
FP SP 66 12-W	P5A-M35-4.05.02.06.7 Building services design (excluding fire services instal	257	257	0%		257	25-Feb-21	09-Nov-21	25-Feb-21	09-Nov-21	14-Feb-21	06-Nov-21	-3					
<b>5</b> 05-4110	Electrical Services and Lighting	135	135	0%	0%	135	44.4 04	26-Aug-21	44.4 04	26-Aug-21	445104	00 1 04	-59					
<b>o</b> 5-4120	MVAC	135	135	0%	0%	135	15-Mar-21	27-Jul-21	15-Mar-21	27-Jul-21	06-Apr-21	18-Aug-21	22					
<b>5-4140</b>	Plumbing	135	135	0%	0%	135	28-Jun-21	09-Nov-21	28-Jun-21	09-Nov-21	25-Jun-21	06-Nov-21	-3					
<b>o</b> 5-4150	Drainage	135	135	0%	0%	135	25-Feb-21	10-Jul-21	25-Feb-21	10-Jul-21	19-Apr-21	31-Aug-21	52					25-Feb-21
<b>o</b> 5-4160	ELV	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	14-Feb-21	28-Jun-21	-59					
- ED CD 66 10 WE	PSA-M35-4.05.02.07 DDA Administration Building (2.7)	318	318	0%		318	29-Jan-21	12-Dec-21	20 Jan 21	12-Dec-21	14 Fob 21	24 Doc 22	377					
= 05-4170	Architectural Design (2.7.21)	105		0%	0%	105 Start On or After		13-May-21	_				50				29-Jan-21*	
<b>o</b> 5-4180	Foundation design (2.7.11)	195	195	0%	0%	195	14-May-21	24-Nov-21	14-May-21	24-Nov-21	20-Feb-22	02-Sep-22	282					
<b>o</b> 5-4190	Structural design (2.7.12)	195	195	0%	0%	195	01-Jun-21	12-Dec-21	01-Jun-21	12-Dec-21	13-Jun-22	24-Dec-22	377					
<b>o</b> 5-4200	Electrical and instrumentation works design (2.7.13)	135	135	0%	0%	135		09-Nov-21		09-Nov-21			15					
05-4210	Fire services installation design (2.7.14)	135		0%	0%			14-Aug-21		14-Aug-21			-12					
					U76		·	_	·	Ů		·						
ED CD CC 40 W	P5A-M35-4.05.02.07.6 Building services design (excluding fire services instal			0% 0%	0%	257 135		09-Nov-21 26-Aug-21		09-Nov-21		22-Nov-21 28-Jun-21	-59					
EP_SP_66_12-W	Electrical Services and Lighting	135	100					Lo riug Li										
	Electrical Services and Lighting  MVAC	135	135	0%	0%	135	·	27-Jul-21		27-Jul-21			22					

3-Month Rolling Programme (November 2020)
Page 13 of 21

Remaining Work Actual Milestone Actual Work ◆ Critical Milestone Critical Remaining Work Milestone


Ŀ	Ó	212	el	S	e	gh	e	rs		H	2
do.	¥	5	格	#5		枥	¥	聯	瞢	会	ő,

12	eP	環境保護署
1	L	Environmental Protection Departs

	Activity Name	Original Duration	At Completion Duration	Complete	Activity % Complete	Remaining Primary Duration		1 112011	Currect Start	Current Finish	Late Start Late Finish	Total Float M36 Remarks	Nov	Dec	Jan	Feb
<b>o</b> 5-4250	Plumbing	135	135	0%	0%	135	28-Jun-21	09-Nov-21	28-Jun-21	09-Nov-21	25-Jun-21 06-Nov-21	-3	36	37	38	39
<b>o</b> 05-4260	Drainage	135	135	0%	0%	135	25-Feb-21	10-Jul-21	25-Feb-21	10-Jul-21	19-Apr-21 31-Aug-21	52			-	25-Feb
05-4270	ELV	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	14-Feb-21 28-Jun-21	-59			-	
05-4280	Lifts and Escalators	135	135	0%		135	28-Jun-21	09-Nov-21	28-Jun-21		11-Jul-21 22-Nov-21	13				
■ 05-4280-1(M20)	Building Management System (BMS)	135	135	0%	0%	135	16-Jun-21	28-Oct-21	16-Jun-21		29-Jun-21 10-Nov-21	13				
<pre>EP_SP_66_12-WP 05-4290</pre>	5A-M35-4.05.02.08 DDA IWMF Substation (2.8) Architectural Design (2.8.25)	270 105	521 105	9.7% 0%	0%	244 105 Start	27-Feb-20 A On or After 30-Nov-20*	31-Jul-21 14-Mar-21	_		05-Dec-20 30-Apr-22 05-Dec-20 19-Mar-21	273 5	30-Nov-20*			
<b>o</b> 5-4300	Foundation design (2.8.13)	200	200	0%	0%	200	30-Nov-20	17-Jun-21	30-Nov-20	17-Jun-21	11-Jul-21 26-Jan-22	223	30-Nov-20			
<b>5</b> 05-4310	Structural design (2.8.14)	195	472	0%	5%	195	27-Feb-20 A	12-Jun-21	30-Nov-20	12-Jun-21	18-Oct-21 30-Apr-22	322				
05-4320	Electrical and instrumentation works design (2.8.15)	135	135	0%	0%	135	25-Feb-21	09-Jul-21			24-Feb-21 08-Jul-21	-1				25-Feb
												'				
<b>o</b> 5-4340	Fire services installation design (2.8.17)	135	135	0%	0%	135	18-Mar-21	31-Jul-21			20-Mar-21 01-Aug-21	1				
EP_SP_66_12-WF = 05-4990	P5A-M35-4.05.02.08.7 Building services design (excluding fire services install Electrical Services and Lighting	135 135	135 135	0% 0%		135 135	30-Nov-20 30-Nov-20	13-Apr-21 13-Apr-21		<del></del>	14-Feb-21 10-Nov-21 14-Feb-21 28-Jun-21	76	30-Nov-20			
<b>o</b> 05-5000	MVAC	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	06-Apr-21 18-Aug-21	127	30-Nov-20			
<b>o</b> 5-5010	Plumbing	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	25-Jun-21 06-Nov-21	207	30-Nov-20			
o5-5020	Drainage	135	135	0%	0%	135	30-Nov-20	13-Apr-21			19-Apr-21 31-Aug-21	140	30-Nov-20			
	·	135	135			135						76				
<b>o</b> 05-5030	ELV			0%	0%		30-Nov-20	13-Apr-21	30-Nov-20		14-Feb-21 28-Jun-21		30-Nov-20			
■ 05-5030-1(M20)	Building Management System (BMS)	135	135	0%	0%	135	30-Nov-20	13-Apr-21		·	29-Jun-21 10-Nov-21	211	30-Nov-20			
	5A-M35-4.05.02.1 DDA Chimney P5A-M35-4.05.02.1.1 Building services design (excluding fire services install)	181 181	181 181	0% 0%		181 181	27-Feb-21 27-Feb-21	26-Aug-21 26-Aug-21			21-Aug-21 02-Jan-22 21-Aug-21 02-Jan-22	129 129				
05-6000(5a)	Electrical Services and Lighting	135	135	0%		135	14-Apr-21	26-Aug-21			21-Aug-21 02-Jan-22	129				
<b>o</b> 5-6010(5a)	MVAC	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	21-Aug-21 02-Jan-22	129				
o5-6020(5a)	Plumbing	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	21-Aug-21 02-Jan-22	129				
o5-6030(5a)	Drainage	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	21-Aug-21 02-Jan-22	129				
o5-6040(5a)	ELV	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	21-Aug-21 02-Jan-22	129				
■ 05-6050(5a)	Lift	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	21-Aug-21 02-Jan-22	129				
05-6060(5a)	Building Management System (BMS)	135	135	0%	0%	135	27-Feb-21	11-Jul-21	27-Feb-21	11-Jul-21	21-Aug-21 02-Jan-22	175			-	27-Fe
	5A-M35-4.05.02.2 DDA Weighbridge	135	135			135					29-Mar-21 10-Aug-21	-16				
	PSA-M35-4.05.02.2.1 Building services design (excluding fire services installations)		135			135				<del></del>	29-Mar-21 10-Aug-21				į.	
■ 05-7000(5a)	Electrical Services and Lighting	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	29-Mar-21 10-Aug-21	-16				
<b>o</b> 5-7010(5a)	MVAC	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	29-Mar-21 10-Aug-21	-16				
<b>o</b> 5-7020(5a)	Plumbing	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	29-Mar-21 10-Aug-21	-16				
o5-7030(5a)	Drainage	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	29-Mar-21 10-Aug-21	-16				
<b>o</b> 5-7040(5a)	ELV	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	29-Mar-21 10-Aug-21	-16				
o5-7050(5a)	Lift	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	29-Mar-21 10-Aug-21	-16				
05-7060(5a)	Building Management System (BMS)	135	135	0%	0%	135	14-Apr-21	26-Aug-21	14-Apr-21	26-Aug-21	29-Mar-21 10-Aug-21	-16			-	
EP SP 66 12-WP	5A-M35-4.05.02.09 DDA Air Quality Monitoring Stations (2.9)	135	135	0%		135	12-Feb-21	26-Jun-21	12-Feb-21	26-Jun-21	14-Jan-21 28-May-21	-29				
<b>5-4490</b>	Design of the Air Quality Monitoring Stations (2.9.03)	135	135	0%		135	12-Feb-21	26-Jun-21			14-Jan-21 28-May-21	-29				12-Feb-21
	5A-M35-4.05.02.10 DDA Roads and Utilities (2.10)	405	405			405		08-Jan-22			04-Oct-20 13-Dec-23	704				
EP_SP_66_12-WF	PSA-M35-4.05.02.10.1 Permanent road works layout on the Artificial Island (2. Roads and hardstandings layout	135 135	135 135	0% 0%		135 135	30-Nov-20 30-Nov-20	13-Apr-21 13-Apr-21	30-Nov-20 30-Nov-20		19-Mar-23 13-Dec-23 19-Mar-23 31-Jul-23	974 839	30-Nov-20		:	
05-4480	Road signage and markings	135	135	0%	0%	135	30-Nov-20	13-Apr-21	30-Nov-20	13-Apr-21	01-Aug-23 13-Dec-23	974	30-Nov-20			
	P5A-M35-4.05.02.10.2 Sewerage design on the Artificial Island (2.10.14)	315	315			315	30-Nov-20	10-Oct-21			19-Apr-21 04-Sep-22	329				
= 05-4430	Foul Sewerage	135	135	0%		135	30-Nov-20	13-Apr-21			19-Apr-21 31-Aug-21	140	30-Nov-20		-}	

**3-Month Rolling Programme (November 2020)**Page 14 of 21

Remaining Work Actual Milestone Actual Work ◆ Critical Milestone Critical Remaining Work Milestone



Page 15 of 21

Critical Remaining Work Milestone



2	eP.	環境保護署
1		Environmental Protection Departme

INCLUSE COME NO. 218	IEN HUA JOINT VENTURE	Oriniani	At Canalatian	Direction 0/	A =41, 114, 0/	Barnelinian Brimani Canatral	-1 Ct1	Fisial	Commant Chart	Commant Finish	Lata Chart	11 11 C			<u>viariagement i</u>	aciilles, Friasi	<del>, , , , , , , , , , , , , , , , , , , </del>	2021
/ ID	Activity Name	Duration	At Completion Duration	Complete	Activity % Complete	Remaining Primary Constrai Duration	ni Siari	FINISH	Currect Start	Current Finish	Late Start	Late Finish	TOTAL FIDAL	M36 Remarks	Nov	Dec	Jan	Feb
05.4700	E. I.	107	107	201	201	407	24.14	45.1.1.04	04.14 04	45.1.1.04	20.5	10.11 00	200		36	37	38	39
05-4730	External and internal finishes design for MT Plant Building	137	137	0%	0%	137	01-Mar-21	15-Jul-21	01-Mar-21	15-Jul-21	28-Dec-21	13-May-22	302					01-Mar-21
ED CD 66 10 W	/P5A-M35-4.05.02.11.3 External and internal finishes design for the Wastewate	137	137	0%		137	28-Feb-21	14-Jul-21	29 Ech 21	1.4 Jul 01	29 Dog 21	13-May-22	303					
05-4740	External and internal finishes design for the Wastewater Treatment Plant (7	137	137	0%	0%	137	28-Feb-21	14-Jul-21	28-Feb-21			13-May-22	303					28-Feb-21
<u> </u>	Packages)	107	107	0 78	0 78	107	20-1 60-21	14-041-21	20-1 60-21	14-041-21	20-000-21	10-Way-22	300					20-1 60-21
EP SP 66 12-W	/P5A-M35-4.05.02.11.4 External and internal finishes design for the WT Plant	137	137	0%		137	28-Feb-21	14-Jul-21	28-Feb-21	14-Jul-21	28-Dec-21	13-May-22	303					
o5-4750	External and internal finishes design for the Water Treatment Plant Building (9	137	137	0%	0%	137	28-Feb-21	14-Jul-21	28-Feb-21			13-May-22	303				!	28-Feb-21
	Packages)																<u> </u>	
	√P5A-M35-4.05.02.11.5 External and internal finishes design for the Administra	137	137	0%		137	28-Feb-21	14-Jul-21	28-Feb-21	14-Jul-21	30-Mar-22	13-Aug-22	395					
05-4760	External and internal finishes design for the Administration Building (12	137	137	0%	0%	137	28-Feb-21	14-Jul-21	28-Feb-21	14-Jul-21	30-Mar-22	13-Aug-22	395					28-Feb-21
	Packages)																	
	VP5A-M35-4.05.02.11.6 External and internal finishes design for the IWMF Sub		137	0%	201	137	30-Mar-21	13-Aug-21			02-Feb-21		-56				.}	
05-4770	External and internal finishes design for the IWMF Substation	137	137	0%	0%	137	30-Mar-21	13-Aug-21	30-Mar-21	13-Aug-21	02-Feb-21	18-Jun-21	-56					
E ED SD 66 12-W	/P5A-M35-4.05.02.11.7 Land scape masterplan (2.11.21)	105	105	0%		105	12-Aug-21	24-Nov-21	12-Aug-21	2/-Nov-21	17-May-22	29-Aug-22	278					
05-4780	Landscaping works design and layout	105	105	0%	0%	105	12-Aug-21	24-Nov-21		_	17-May-22		278				-}	
<b>3</b> 00 4700	Earlassaphing works assign and rayout	100	100	070	070	100	12 Aug 21	24 1107 21	12 Aug 21	241101 21	17 Way 22	Lo Aug LL	2,0					
<b>o</b> 5-4790	Planting details	105	105	0%	0%	105	12-Aug-21	24-Nov-21	12-Aug-21	24-Nov-21	17-May-22	29-Aug-22	278					
																	1	
FP_SP_66_12-W	/P5A-M35-4.05.02.11.8 Architectural Detailing - Site Wide (2.11.30)	137	137	0%		137	02-Mar-21	16-Jul-21	02-Mar-21	16-Jul-21	02-Feb-21	18-Jun-21	-28					
05-4800	Architectural Detailing - Site Wide (12 Packages)	137	137	0%	0%	137 Start On or A	After 02-Mar-21*	16-Jul-21	02-Mar-21	16-Jul-21	02-Feb-21	18-Jun-21	-28				1	02-Mar-21*
																	ļ	
	/P5A-M35-4.05.02.11.9 External and internal finishes design for Elevated Driv	137	137	0%	00/	137	16-Apr-21	30-Aug-21				25-Jun-23	664				<u>.</u>	
05-5420	External and internal finishes design for Elevated Driveway	137	137	0%	0%	137	16-Apr-21	30-Aug-21	16-Apr-21	30-Aug-21	09-Feb-23	25-Jun-23	664					
FP SP 66 12-W	P5A-M35-4.05.02.12 DDA Testing and Commissioning (2.12)	1831	2133	15.56%		1546	23-Apr-19 A	22-Feb-25	30-Nov-20	22-Eab-25	09-Oct-20	07-Dec-24	-77					
05-4810	Factory Acceptance Testing and Commissioning (2.12)	60	146	100%	100%	0		20-Feb-20 A		22-1-60-23	US-OCI-20	07-Dec-24	-11				·¦	
03-4010	1 actory Acceptance resting plan (2.12.00.01) (11 ackages)	00	140	10078	10078	0	21-0ep-10 A	201 65-207	`								1	
o5-4810-1(5a)	Factory Acceptance Testing plan (2.12.09.02-07) (8 Packages)	60	986	0%	5%	399	23-Apr-19 A	02-Jan-22	30-Nov-20	02-Jan-22	09-Oct-20	11-Nov-21	-52					
							·											
05-4820	Site Acceptance Testing plan (2.12.10)	105	105	0%	0%	105	15-Mar-21	27-Jun-21	15-Mar-21	27-Jun-21	09-May-21	21-Aug-21	55					
<b>o</b> 5-4830	System commissioning plan (2.12.11)	105	105	0%	0%	105	03-Sep-21	16-Dec-21	03-Sep-21	16-Dec-21	06-Sep-21	19-Dec-21	3					
— OF 4040	Plant sammississing plan (0.10.10)	105	105	00/	00/	105 As Lata As	10 Nov. 04	00 Feb 05	10 Nav. 04	00 Fab 05	OF A 04	07 Dec 04	77					
<b>5-4840</b>	Plant commissioning plan (2.12.12)	105	105	0%	0%	105 As Late As Possible	10-Nov-24	22-Feb-25	10-Nov-24	22-Feb-25	25-Aug-24	07-Dec-24	-77				1	
EP SP 66 12-WI	P5A-M35-4.05.02.13 DDA Transportation Facilities for the Operation (2.13)	105	105	0%		105	26-Sep-21	08-Jan-22	26-Sep-21	08-Jan-22	06-Sep-21	21-Jun-22	164					
<b>5</b> 05-4850	Design of vehicles for MSW and Ash and Residues delivery (2.13.05)	105	105	0%	0%	105	26-Sep-21	08-Jan-22			06-Sep-21		-20					
	, , , , , , , , , , , , , , , , , , , ,																	
<b>5-4860</b>	Design of marine vessels for the use of the Employer and visitors (2.13.06)	105	105	0%	0%	105	26-Sep-21	08-Jan-22	26-Sep-21	08-Jan-22	09-Mar-22	21-Jun-22	164					
	P5A-M35-4.05.02.14 DDA Miscellaneous Works (2.14)	228	228	0%		228	30-Mar-21	12-Nov-21			06-Sep-21		1430					
05-4870	Design of process related CCTV and existing onshore crane replacement works at Portion 2 (2.14.05)	105	105	0%	0%	105	31-Jul-21	12-Nov-21	31-Jul-21	12-Nov-21	30-Jun-25	12-Oct-25	1430					
— 0F 4000	. ,	105	105	00/	00/	105	30-Mar-21	12-Jul-21	30-Mar-21	10 1 01	00 0 == 01	10 Dec 01	160				-}	
<b>o</b> 5-4880	Design of visitors and environmental education facilities (2.14.06)	105	105	0%	0%	105	30-Mai -21	12-341-21	30-IVIAI -2 I	12-341-21	06-Sep-21	19-Dec-21	100				1	
EP SP 66 12-W	P5A-M35-4.05.02.15 DDA Miscellaneou's Detailing (2.15)	317	317	0%		317	15-Mar-21	25-Jan-22	15-Mar-21	25-Jan-22	27-Feb-21	12-Jan-23	352				-}	
<b>5-4890</b>	Covered walkway at passenger berth (2.15.06)	165	165	0%	0%		After 15-Mar-21*	26-Aug-21	15-Mar-21		27-Feb-21		-16					
	3 , , , , ,											3					1	
<b>5-4900</b>	Gatehouses (2.15.07)	135	135	0%	0%	135	13-Sep-21	25-Jan-22	13-Sep-21	25-Jan-22	31-Aug-22	12-Jan-23	352				-	
05-4910	Weighbridge office (2.15.08)	75	75	0%	0%	75 Start On or A	After 13-Jun-21*	26-Aug-21	13-Jun-21	26-Aug-21	28-May-21	10-Aug-21	-16					
E	DEA MODE A DE COLO DE LA CIVILIDA DE LA COLO DE COLO D	1-1	171	00/		47.4	00.4	44.4	00.4	44.400	00 1 00	00.4	000					
	P5A-M35-4.05.02.16 DDA Auxiliary Plant Systems (2.16)  Maintenance workshops (2.16.04)	471	471	0%	00/	471	28-Apr-21	11-Aug-22			20-Jun-22		262				ļ	
<b>o</b> 5-4920	Maintenance workshops (2.16.04)	135	135	0%	0%	135	30-Mar-22	11-Aug-22	30-Mar-22	11-Aug-22	17-Dec-22	30-Apr-23	262					
<b>o</b> 5-4930	Vehicle Fuel Filling Station (2.16.05)	135	135	0%	0%	135	28-Apr-21	09-Sep-21	28-Apr-21	09-Sep-21	20-Jun-22	01-Nov-22	418		<del> </del>		-;	
<b>3</b> 00 1000	t ama or act mining crantal (2.10.00)		.00	0,0	0,0	.00	20 7.p. 2.	00 COP 2.	20 7 p. 2 .	00 00p 21	20 00 22	0						
<b>5-4940</b>	Stores systems (2.16.06)	135	135	0%	0%	135	20-Jun-21	01-Nov-21	20-Jun-21	01-Nov-21	04-Aug-22	16-Dec-22	410				!	
05-4940-1(5a)	IWMF Laboratory (2.16.08)	4	4	0%	0%	4	11-Mar-22	14-Mar-22	11-Mar-22	14-Mar-22	13-Dec-22	16-Dec-22	277				1	
																	ļ	
05-4940-2(5a)	hoisting systems (2.16.10)	135	135	0%	0%	135	11-Mar-22	23-Jul-22	11-Mar-22	23-Jul-22	04-Aug-22	16-Dec-22	146					
FD 0D 00 40	WDEA MOE 400 D	1001	2156	22 700/		1000	10 Jun 10 A	10 May 24	20 Nov 20	10 May 24	13-Sep-20	16 Nov 24	100				<u> </u>	
	WP5A-M35-4.06 Procurement of Major Equipment	1901	2156	33.72%		1260	18-Jun-18 A	12-May-24					188					
EP_SP_66_12-W	P5A-M35-4.06.1 Off-site Fabrication of Incineration Modules	1590	1834	40.31%		949	29-Jun-18 A	06-Jul-23			13-Sep-20	-	-77				i	
	P5A-M35-4.06.1.25 Material Procurement	1091	1335	58.75%		450	29-Jun-18 A	22-Feb-22	_			20-Feb-22	-2					
o6-1000-1(1)	Mechanical Equipment Material Submission and Approval	180	965	50%	50%	90	09-Jul-18 A	27-Feb-21	30-Nov-20	27-Feb-21	29-Sep-20	27-Dec-20	-62				1	
00.40====:::	D. Mariana and a					20	00.0 : : : :	07.5		07.5	10.5	1011 -						
o6-1000-2(1)	Pipe Material Submission and Approval	90	488	0%	88%	90	29-Oct-19 A	27-Feb-21	30-Nov-20	27-Feb-21	12-Feb-21	12-May-21	74				1	
<b>a</b> 06-1000-3(1)	Electircal and Instrumentation Material Submission and Approval	90	90	0%	0%	90	30-Nov-20	27-Feb-21	30-Nov 20	27-Fab 21	28-Nov-20	25-Ech 21	-2		30-Nov-20		ļ	
<u> </u>	Erosuroai and instrumentation iviaterial submission and Approval	90	90	U-76	U 76	30	30-1NOV-20	2171 CD-21	50-INOV-20	21-1 60-21	20-1107-20	20-1 60-21	-2				1	
o6-1010-1(1)	Mechanical Equipment Procurement (incl. FAT)	360	1035	66.11%	66.11%	122	29-Jun-18 A	28-Apr-21	27-Dec-20	28-Apr-21	18-Nov-20	21-Mar-21	-39					
	1- F																	
<b>6-1010-2(1)</b>	Pipe Material Procurement (incl. FAT)	180	180	0%	0%	180	30-Nov-20	28-May-21	30-Nov-20	28-May-21	14-Nov-20	12-May-21	-16		30-Nov-20		1	
												<u> </u>					1	
						· · · · · · · · · · · · · · · · · · ·									-		•	

3-Month Rolling Programme (November 2020)
Page 16 of 21


Remaining Work Actual Milestone Actual Work ◆ Critical Milestone Critical Remaining Work Milestone



2	FR	環境保護署 Environmental Protection Depart
1		Environmental Protection Depar


KEPPEL SEGMERS - 218	IEN HUAJOINT VENTURE										ııneg	jialeu vvasle	wanayement i	aciilles, riiase	<i>i</i>
y ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Consi Duration	straint Start	Finish	Currect Start	Current Finish	Late Start Late Finish	Total Float M36 Remarks	Nov	2020 Dec	2021 Jan Feb
<b>6-1010-3(1)</b>	Electircal and Instrumentation Material Procurement (Incl. FAT)	360	360	0%	0%	360	28-Feb-21	22-Feb-22	28-Feb-21	22-Feb-22	26-Feb-21 20-Feb-22	-2	36	37	38 39 28-Feb-
- ED SD 66 12 W	P5A-M35-4.06.1.26 Fabrication of Module	1224	1229	22.47%		949	24-Feb-20 A	06-Jul-23	20 Nov 20	06 Jul 22	13-Sep-20 20-Apr-23	-77			
06-1010-4(5a)	Perparation Works for Steel Support Frame	180	302	87.78%	87.78%	22	24-Feb-20 A	21-Dec-20			08-Aug-21 29-Aug-21	251		21-Dec	2-20, Perparation Works for Steel Support Fram
o6-1020-1(1)	Erection of Steel Support Frame	669	606	20.78%	20.78%	530	15-Sep-20 A	13-May-22	30-Nov-20	13-May-22	13-Sep-20 25-Feb-22	-77			
	·						·				'				24.5-1-04
<b>6</b> 06-1020-2(1)	Mechancial Installation Works	584	584	0%	0%	584	04-Feb-21	10-Sep-22	04-Feb-21	10-Sep-22	18-Nov-20 25-Jun-22	-77			04-Feb-21
<b>6-1020-3(1)</b>	Piping and Instrumentation Installation Works	650	650	0%	0%	650	30-Jan-21	10-Nov-22	30-Jan-21	10-Nov-22	14-Nov-20 25-Aug-22	-77			30-Jan-21
<b>6-1020-4(1)</b>	Electircal Installation Works	704	704	0%	0%	704	29-Apr-21	02-Apr-23	29-Apr-21	02-Apr-23	26-Feb-21 30-Jan-23	-62			
<b>6-1020-5(1)</b>	Insulation installation Works	543	543	0%	0%	543	22-Oct-21	17-Apr-23	22-Oct-21	17-Apr-23	06-Aug-21 30-Jan-23	-77			
<b>6-1030(1)</b>	Factory Acceptance Tests (FAT)	415	415	0%	0%	415	28-Jan-22	18-Mar-23	28-Jan-22	18-Mar-23	12-Nov-21 31-Dec-22	-77			
66-1030(5a)	Commencement of Seafasting of 1st TPU Train 1 Prefab Unit to Artifical Island	0	0	0%	0%	0	18-Oct-22		18-Oct-22		02-Aug-22	-77			
■ 06-1040(5a)	Seafasting and deliver the TPU Train Prefab Unit to Artifical Island	262	262	0%	0%	262	18-Oct-22	06-Jul-23	18-Oct-22	06-Jul-23	02-Aug-22 20-Apr-23	-77			
	/P5A-M35-4.06.2 Off-site Fabrication of Turbine Modules	1160	1781	23.71%		885	18-Jun-18 A	03-May-23	30-Nov-20	03-May-23	04-Nov-20 23-Mar-23	-41			
	P5A-M35-4.06.2.1 Material Procurement	684	1305			409	18-Jun-18 A	- 2			15-Nov-20 28-Dec-21				
<b>6</b> 06-1050-1(1)	Mechanical Equipment Material Submission and Approval	180	297	100%	100%	0	01-Mar-19 A	23-Dec-19 A							
<b>6-1050-2(1)</b>	Pipe Material Submission and Approval	90	90	0%	0%	90	13-Feb-21	13-May-21	13-Feb-21	13-May-21	03-Jan-21 02-Apr-21	-41			13-Feb-21
<b>6-1050-3(1)</b>	Electircal and Instrumentation Material Submission and Approval	90	90	0%	0%	90	30-Nov-20	27-Feb-21	30-Nov-20	27-Feb-21	15-Nov-20 12-Feb-21	-15	30-Nov-20		
o6-1060-1(1)	Mechanical Equipment Procurement (Incl. FAT)	350	1080	47.43%	47.43%	184	18-Jun-18 A	01-Jun-21	30-Nov-20	01-Jun-21	28-Jun-21 28-Dec-21	210			
<b>a</b> 06-1060-2(1)	Pipe Material Procurement (Incl. FAT)	180	180	0%	0%	180	14-May-21	09-Nov-21	14-May-21	09-Nov-21	03-Apr-21 29-Sep-21	-41			 
o6-1060-3(1)	Electircal and Instrumentation Material Procurement (Incl. FAT)	319	319	0%	0%	319	28-Feb-21	12-Jan-22	28-Feb-21	12-Jan-22	13-Feb-21 28-Dec-21	-15			28-Feb-
	· · ·														
EP_SP_66_12-WI	P5A-M35-4.06.2.2 Fabrication of Module  Erection of Steel Support Frame	885 120	885 120	0% 0%	0%	885 120	30-Nov-20 30-Nov-20	03-May-23 29-Mar-21	30-Nov-20		04-Nov-20 23-Mar-23 04-Nov-20 03-Mar-21	-41 -26	30-Nov-20		
	··												00 1107 20		
<b>a</b> 06-1070-2(1)	Mechancial Installation Works	300	300	0%	0%	300	30-Mar-21	23-Jan-22			04-Mar-21 28-Dec-21	-26			
<b>6</b> 06-1070-3(1)	Piping and Instrumentation Installation Works	180	180	0%	0%	180	10-Nov-21	08-May-22			30-Sep-21 28-Mar-22	-41			1
<b>6</b> 06-1070-4(1)	Electircal Installation Works	180	180	0%	0%	180	08-Feb-22	06-Aug-22	08-Feb-22	06-Aug-22	29-Dec-21 26-Jun-22	-41			1 1 1 1
<b>6</b> 06-1070-5(1)	Insulation installation Works	180	180	0%	0%	180	09-May-22	04-Nov-22	09-May-22	04-Nov-22	29-Mar-22 24-Sep-22	-41			
<b>6-1080(1)</b>	Factory Acceptance Tests (FAT)	120	120	0%	0%	120	05-Nov-22	04-Mar-23	05-Nov-22	04-Mar-23	25-Sep-22 22-Jan-23	-41			
<b>6-1090(1)</b>	Deliver to Site	60	60	0%	0%	60	05-Mar-23	03-May-23	05-Mar-23	03-May-23	23-Jan-23 23-Mar-23	-41			,
EP_SP_66_12-W	/P5A-M35-4.06.3 Procurement for ACC Units	1174	1394	25.89%		870	25-Jun-19 A	18-Apr-23	30-Nov-20	18-Apr-23	25-Nov-20 13-Apr-23	-5			
<b>o</b> 6-1100	Suplier Submission and Approval	180	181	100%	100%	0	25-Jun-19 A	23-Dec-19 A							
<b>6-1110</b>	Material & Equipment Procurement	250	250	0%	0%	250	30-Nov-20	06-Aug-21	30-Nov-20	06-Aug-21	25-Nov-20 01-Aug-21	-5	30-Nov-20		
<b>a</b> 06-1120	Off-site Fabrication of ACC Units	500	500	0%	0%	500	07-Aug-21	19-Dec-22	07-Aug-21	19-Dec-22	02-Aug-21 14-Dec-22	-5			
<b>a</b> 06-1130	Factory Acceptance Test (FAT)	60	60	0%	0%	60	20-Dec-22	17-Feb-23	20-Dec-22	17-Feb-23	15-Dec-22 12-Feb-23	-5			
<b>a</b> 06-1140	Delivery to Site	60	60	0%	0%	60	18-Feb-23	18-Apr-23	18-Feb-23	18-Apr-23	13-Feb-23 13-Apr-23	-5			; }
							45.14		45.14						
© 06-1150-1(1)	/P5A-M35-4.06.4 Procurement for MT Plant Equipment  Mechanical Equipment Material Submission and Approval	987 180	987 180	0% 0%	0%	987 180	15-Mar-21 15-Mar-21	26-Nov-23 10-Sep-21			15-Mar-21 30-Oct-23 15-Mar-21 10-Sep-21	-27			
											·				
<b>6-1150-2(1)</b>	Pipe Material Submission and Approval	180	180	0%	0%	180	28-Jun-21	24-Dec-21	28-Jun-21	24-Dec-21	10-Dec-21 07-Jun-22	165			
<b>6-1150-3(1)</b>	Electircal and Instrumentation Material Submission and Approval	180	180	0%	0%	180	06-Jan-22	04-Jul-22	06-Jan-22	04-Jul-22	10-Dec-21 07-Jun-22	-27			
<b>o</b> 6-1160-1(1)	Mechanical Equipment Procurement (Incl. FAT)	720	720	0%	0%	720	11-Sep-21	31-Aug-23	11-Sep-21	31-Aug-23	11-Sep-21 31-Aug-23	0			
<b>a</b> 06-1160-2(1)	Pipe Material Procurement (Incl. FAT)	450	450	0%	0%	450	03-Jan-22	28-Mar-23	03-Jan-22	28-Mar-23	08-Jun-22 31-Aug-23	156			,
			450	0%	0%	450	05-Jul-22	27-Sep-23	05-Jul-22	27-Sep-23	08-Jun-22 31-Aug-23	-27	<u> </u>		
<b>6-1160-3(1)</b>	Electircal and Instrumentation Material Procurement (Incl. FAT)	450	450				1			1					
<ul><li>06-1160-3(1)</li><li>06-1180</li></ul>	Electircal and Instrumentation Material Procurement (Incl. FAT)  Delivery to Site	450	60	0%	0%	60	28-Sep-23	26-Nov-23	28-Sep-23	26-Nov-23	01-Sep-23 30-Oct-23	-27			

3-Month Rolling Programme (November 2020)
Page 17 of 21



Actual Milestone

◆ Critical Milestone



Milestone



2	eP.	環境保護署
4		Environmental Protection Departme

	BEN BUATOINT VENTURE											micg			nanagement i	aciilles, Friase			
tivity ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Constraint Duration	Start	Finish	Currect Start	Current Finish	Late Start	Late Finish	Total Float	M36 Remarks	Nov 36	2020 Dec 37	Jan 38	T202	Feb
<b>6</b> 06-1190-1(1)	Mechanical Equipment Material Submission and Approval	180	180	0%	0%	180	15-Mar-21	10-Sep-21	15-Mar-21	10-Sep-21	05-Dec-21	02-Jun-22	265		30	31	38		33
<b>a</b> 06-1190-2(1)	Pipe Material Submission and Approval	180	180	0%	0%	180	28-Jun-21	24-Dec-21	28-Jun-21	24-Dec-21	16-Sep-21	14-Mar-22	80				 		
<b>a</b> 06-1190-3(1)	Electircal and Instrumentation Material Submission and Approval	180	180	0%	0%	180	14-Apr-21	10-Oct-21	14-Apr-21	10-Oct-21	16-Sep-21	14-Mar-22	155				ļ 		
<b>a</b> 06-1200-1(1)	Mechanical Equipment Procurement (Incl. FAT)	550	550	0%	0%	550	03-Jan-22	06-Jul-23	03-Jan-22	06-Jul-23	05-Dec-21	07-Jun-23	-29						
<b>a</b> 06-1200-2(1)	Pipe Material Procurement (Incl. FAT)	450	450	0%	0%	450	03-Jan-22	28-Mar-23	03-Jan-22	28-Mar-23	15-Mar-22	07-Jun-23	71				; ; ;		
<b>a</b> 06-1200-3(1)	Electircal and Instrumentation Material Procurement (Incl. FAT)	450	450	0%	0%	450	03-Jan-22	28-Mar-23		28-Mar-23	15-Mar-22	07-Jun-23	71				 		
		60	60	0%	0%	60	07-Jul-23	04-Sep-23	07-Jul-23	04-Sep-23			-29						
■ 06-1220	Delivery to Site				0 /8			·		·		, i							
© 06-1230-1(1)	WP5A-M35-4.06.6 Procurement for Desal & Demin Plant Equipment  Mechanical Equipment Material Submission and Approval	804 180	180	0% 0%	0%	180	15-Mar-21 15-Mar-21	27-May-23 10-Sep-21		27-May-23 10-Sep-21	<u> </u>		71 245						
o6-1230-2(1)	Pipe Material Submission and Approval	180	180	0%	0%	180	15-Mar-21	10-Sep-21	15-Mar-21	·	16-Sep-21		185						
<b>a</b> 06-1230-3(1)	Electircal and Instrumentation Material Submission and Approval	180	180	0%	0%	180	15-Mar-21	10-Sep-21		<u> </u>			185				 		
	· ·							,									 		
<b>a</b> 06-1240-1(1)	Mechanical Equipment Procurement (Incl. FAT)	450	450	0%	0%	450	03-Jan-22	28-Mar-23		28-Mar-23			71						
<b>a</b> 06-1240-2(1)	Pipe Material Procurement (Incl. FAT)	450	450	0%	0%	450	03-Jan-22	28-Mar-23	03-Jan-22	28-Mar-23	15-Mar-22	07-Jun-23	71						
<b>6</b> 06-1240-3(1)	Electircal and Instrumentation Material Procurement (Incl. FAT)	450	450	0%	0%	450	03-Jan-22	28-Mar-23	03-Jan-22	28-Mar-23	15-Mar-22	07-Jun-23	71						
<b>a</b> 06-1260	Delivery to Site	60	60	0%	0%	60	29-Mar-23	27-May-23	29-Mar-23	27-May-23	08-Jun-23	06-Aug-23	71						
	WP5A-M35-4.06.7 Procurement for HV Transformers and Associated	785	1255	3.82%		755	19-Jul-19 A	24-Dec-22		24-Dec-22			-19						
EP_SP_66_12-W	VP5A-M35-4.06.7.1 Procurement of Transformers & EDG Submission and Approval of Transfromers Supplier	766 90	1236 73	3.92% 100%	100%	736	19-Jul-19 A 19-Jul-20 A	05-Dec-22 30-Sep-20 A	30-Nov-20	05-Dec-22	31-Oct-20	05-Nov-22	-30		f Transfromers Supplier,	30-Sen-20 A	 		
						500			00 Nov. 00	00 1.1 00	04 0-+ 00	00 1 00			in transitionners Supplier,		 		
<b>a</b> 06-1280(1)	Procurement of Transfromers	550	1086	0%	0%	586	19-Jul-19 A	08-Jul-22		08-Jul-22			-30						
<b>a</b> 06-1290(1)	Factory Acceptance Test (FAT)	120	120	0%	0%	120	09-Jun-22	06-Oct-22		06-Oct-22			-30						
■ 06-1300	Delivery to Site	60	60	0%	0%	60	07-Oct-22	05-Dec-22	07-Oct-22	05-Dec-22	07-Sep-22	05-Nov-22	-30						
EP_SP_66_12-W	VP5A-M35-4.06.7.2 Procurement of Switchboard/Pannels and Cables  Material Submission and Approval	533 90	533 90	0% 0%	0%	533 90	10-Jul-21 10-Jul-21	24-Dec-22 07-Oct-21	10-Jul-21 10-Jul-21	24-Dec-22 07-Oct-21			-19 -1				 		
		395	395	0%	0%	395	28-Jul-21	26-Aug-22		26-Aug-22			-19				 		
06-2100(1)	Material & Equipment Procurement																		
<b>a</b> 06-2110(1)	Factory Acceptance Test (FAT)	60	60	0%	0%	60	27-Aug-22	25-Oct-22		25-Oct-22			-19						
<b>a</b> 06-2120(1)	Delivery to Site	60	60	0%	0%	60	26-Oct-22	24-Dec-22	26-Oct-22	24-Dec-22	07-Oct-22	05-Dec-22	-19				 		
EP_SP_66_12-V	WP5A-M35-4.06.8 Procurement for Control SCADA Systems  Material Submission and Approval	855 90	855 90	0% 0%	0%	855 90	09-Jan-22 09-Jan-22	12-May-24 08-Apr-22		12-May-24 08-Apr-22			-59 -59						
<b>a</b> 06-1320	"	615	615		0%	615	09-Apr-22	14-Dec-23		14-Dec-23			-59				i 		
	Material & Equipment Procurement			0%															
<b>a</b> 06-1330	Factory Acceptance Test (FAT)	120	120	0%	0%	120	15-Nov-23	13-Mar-24		13-Mar-24			-59						
<b>a</b> 06-1340	Delivery to Site	60	60	0%	0%	60	14-Mar-24	12-May-24		12-May-24			-59				· · · ·		
EP_SP_66_12-V	WP5A-M35-4.06.9 Procurement for Onshore Crane at Berth	735	735	0%	00/	735	14-Apr-21	18-Apr-23		18-Apr-23			154						
<b>a</b> 06-1350	Supplier Submission and Approval	120	120	0%	0%	120	14-Apr-21	11-Aug-21		11-Aug-21			169						
<b>a</b> 06-1360	Material & Equipment Procurement	450	450	0%	0%	450	27-Aug-21	19-Nov-22		19-Nov-22			154				 		
<b>6</b> 06-1370	Factory Acceptance Test (FAT)	90	90	0%	0%	90	20-Nov-22	17-Feb-23	20-Nov-22	17-Feb-23	23-Apr-23	21-Jul-23	154						
<b>6</b> 06-1380	Delivery to Site	60	60	0%	0%	60	18-Feb-23	18-Apr-23	18-Feb-23	18-Apr-23	22-Jul-23	19-Sep-23	154						
EP_SP_66_12-V	NP5A-M35-4.06.10 Procruement and Off-site Fabrication of Pipe Bric	690	690	0%		690	14-Apr-21	04-Mar-23	14-Apr-21	04-Mar-23	21-Sep-21	22-Jul-23	140						
<b>6</b> 06-1390(1)	Material Submission and Approval	90	90	0%	0%	90	14-Apr-21	12-Jul-21	14-Apr-21	12-Jul-21	21-Sep-21	19-Dec-21	160						
<b>6-1400</b>	Material & Equipment Procurement	450	450	0%	0%	450	13-Jul-21	05-Oct-22	13-Jul-21	05-Oct-22	30-Nov-21	22-Feb-23	140						
<b>6-1410</b>	Factory Acceptance Test (FAT)	90	90	0%	0%	90	06-Oct-22	03-Jan-23	06-Oct-22	03-Jan-23	23-Feb-23	23-May-23	140						
<b>a</b> 06-1420	Delivery to Site	60	60	0%	0%	60	04-Jan-23	04-Mar-23	04-Jan-23	04-Mar-23	24-May-23	22-Jul-23	140						
EP_SP_66_12-V	WP5A-M35-4.06.11 Procurement for LV Electrical System for On-site	620	620	0%		620	06-Jan-22	17-Sep-23	06-Jan-22	17-Sep-23	25-Nov-21	06-Aug-23	-42				 		
<b>6-1430(1)</b>	Material Submission and Approval	120	120	0%	0%	120	06-Jan-22	05-May-22		05-May-22			-42				r		
																	1		
0.14 5	Colling Drogramma (November 2020	<b>~</b> \							omainina M	lork.	_	◆ Actual I	Ailocton/	^					

**3-Month Rolling Programme (November 2020)**Page 18 of 21



Actual Milestone

Critical Milestone

Critical Remaining Work

♦ Milestone



Contract No. EP/SP/66/12	<b>定</b> 環境保護署
Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1	Environmental Protection Departm

	Activity Name	Original	At Completion	Duration 9/	Activity o/	Remaining Primary Constraint	Start	Finish	Current Stort	Current Finish	Late Stort	Late Finish		M36 Remarks	.a.ragorriont i	2020	7 2001	
tivity ID	CALATTY INSERTE	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Constraint  Duration	Start	LIIIOII	Currect Start	Current Finish	Late Start	Late FiniSfi	IOM FIOM	woo nendras	Nov 36	Dec 37	Jan 38	Feb
<b>a</b> 06-1440	Material & Equipment Procurement	350	350	0%	0%	350 As Late As	06-May-22	20-Apr-23	06-May-22	20-Apr-23	25-Mar-22	09-Mar-23	-42			3,		
<b>6-1450</b>	Factory Acceptance Test (FAT)	90	90	0%	0%	Possible 90 As Late As	21-Apr-23	19-Jul-23	21-Apr-23	19-Jul-23	10-Mar-23	07-Jun-23	-42					
<b>a</b> 06-1460	Delivery to Site	60	60	0%	0%	Possible 60 As Late As	20-Jul-23	17-Sep-23	20-Jul-23	17-Sep-23	08-Jun-23	06-Aug-23	-42				-	
						Possible		· ·		·								
EP_SP_66_12-	-WP5A-M35-4.06.12 Procurement for Ventilation and Odor Treatment  Material Submission and Approval	600 120		0% 0%	0%	120	27-Aug-21 27-Aug-21	18-Apr-23 24-Dec-21		18-Apr-23 24-Dec-21			-8					
■ 06-1480	Material & Equipment Procurement	450		0%	0%	450	27-Aug-21	19-Nov-22		19-Nov-22			-8					
	· ·																	
<b>a</b> 06-1490	Factory Acceptance Test (FAT)	90	90	0%	0%	90	20-Nov-22	17-Feb-23	20-Nov-22	17-Feb-23	12-Nov-22	09-Feb-23	-8					
<b>a</b> 06-1500	Delivery to Site	60	60	0%	0%	60	18-Feb-23	18-Apr-23	18-Feb-23	18-Apr-23	10-Feb-23	10-Apr-23	-8				 	
	-WP5A-M35-4.06.13 Procurement for Fire Services System	660		0%		660	09-Sep-21	30-Jun-23		30-Jun-23		-	-38				1	
<b>6</b> -1510	Material Submission and Approval	120	120	0%	0%	120	09-Sep-21	06-Jan-22	09-Sep-21	06-Jan-22	02-Aug-21	29-Nov-21	-38					
<b>a</b> 06-1520	Material & Equipment Procurement	390	390	0%	0%	390	07-Jan-22	31-Jan-23	07-Jan-22	31-Jan-23	30-Nov-21	24-Dec-22	-38					
<b>6-1530</b>	Factory Acceptance Test (FAT)	90	90	0%	0%	90	01-Feb-23	01-May-23	01-Feb-23	01-May-23	25-Dec-22	24-Mar-23	-38				<del> </del>	
<b>a</b> 06-1540	Delivery to Site	60	60	0%	0%	60	02-May-23	30-Jun-23	02-May-23	30-Jun-23	25-Mar-23	23-May-23	-38					
E. FP SP 66 12.	-WP5A-M35-4.06.14 Procurement for Plumbing System	600	600	0%		600	10-Nov-21	02-Jul-23	10-Nov-21	02-Jul-23	07-Nov-21	29-Jun-23	-3					
□ 06-1550	Material Submission and Approval	120		0%	0%	120	10-Nov-21	09-Mar-22		09-Mar-22			-3		l		ļ	
<u> </u>	Material & Equipment Procurement	450	450	0%	0%	450	10-Nov-21	02-Feb-23	10-Nov-21	02-Feb-23	07-Nov-21	30-Jan-23	-3					
■ 06-1570	Factory Acceptance Test (FAT)	90	90	0%	0%	90	03-Feb-23	03-May-23	02 Ech 22	03-May-23	21 Jan 22	20 Apr 22	-3					
<b>6-1580</b>	Delivery to Site	60	60	0%	0%	60	04-May-23	02-Jul-23	04-May-23	02-Jul-23	01-May-23	29-Jun-23	-3					
EP_SP_66_12-		600		0%	201	600	27-Aug-21	18-Apr-23		18-Apr-23	<u> </u>		5					
o6-1590	Material Submission and Approval	120	120	0%	0%	120	27-Aug-21	24-Dec-21	27-Aug-21	24-Dec-21	01-Sep-21	29-Dec-21	5					
<b>a</b> 06-1600	Material & Equipment Procurement	450	450	0%	0%	450	27-Aug-21	19-Nov-22	27-Aug-21	19-Nov-22	01-Sep-21	24-Nov-22	5					
<b>a</b> 06-1610	Factory Acceptance Test (FAT)	90	90	0%	0%	90	20-Nov-22	17-Feb-23	20-Nov-22	17-Feb-23	25-Nov-22	22-Feb-23	5					
<b>a</b> 06-1620	Delivery to Site	60	60	0%	0%	60	18-Feb-23	18-Apr-23	18-Feb-23	18-Apr-23	23-Feb-23	23-Apr-23	5					,
EP_SP_66_12-	-WP5A-M35-4.06.16 Procurement for Lighting System	694	694	0%		694	27-Aug-21	21-Jul-23	27-Aug-21	21-Jul-23	29-Jun-21	23-May-23	-59					
<b>a</b> 06-1630	Material Submission and Approval	120	120	0%	0%	120	27-Aug-21	24-Dec-21	27-Aug-21	24-Dec-21	29-Jun-21	26-Oct-21	-59				:	
<u> </u>	Material & Equipment Procurement	424	424	0%	0%	424	25-Dec-21	21-Feb-23	25-Dec-21	21-Feb-23	27-Oct-21	24-Dec-22	-59					
<u> </u>	Factory Acceptance Test (FAT)	90	90	0%	0%	90	22-Feb-23	22-May-23	22-Feb-23	22-May-23	25-Dec-22	24-Mar-23	-59				-}	
<u> </u>	Delivery to Site	60	60	0%	0%	60	23-May-23	21-Jul-23	23-May-23	21-Jul-23	25-Mar-23	23-May-23	-59					
_					078		Ť		·			·						
EP_SP_66_12-	-WP5A-M35-4.06.17 Procurement for Security, Surveillance & Commu Material Submission and Approval	520 120	-	0% 0%	0%	520 120	03-Jan-22 03-Jan-22	06-Jun-23 02-May-22	_	06-Jun-23 02-May-22			-14 -14					
		250			0%	250		07-Jan-23		07-Jan-23			-14					
<b>a</b> 06-1680	Material & Equipment Procurement			0%			03-May-22		,									
<b>6-1690</b>	Factory Acceptance Test (FAT)	90	90	0%	0%	90	08-Jan-23	07-Apr-23	08-Jan-23	07-Apr-23	25-Dec-22	24-Mar-23	-14					
<b>a</b> 06-1700	Delivery to Site	60	60	0%	0%	60	08-Apr-23	06-Jun-23	08-Apr-23	06-Jun-23	25-Mar-23	23-May-23	-14					
		870		0%		870	15-Mar-21	01-Aug-23		01-Aug-23			19					
<u> </u>	Material Submission and Approval	120	120	0%	0%	120	15-Mar-21	12-Jul-21	15-Mar-21	12-Jul-21	03-Apr-21	31-Jul-21	19				1	
<b>6-1720</b>	Material & Equipment Procurement	600	600	0%	0%	600	13-Jul-21	04-Mar-23	13-Jul-21	04-Mar-23	01-Aug-21	23-Mar-23	19					
<b>6-1730</b>	Factory Acceptance Test (FAT)	90	90	0%	0%	90	05-Mar-23	02-Jun-23	05-Mar-23	02-Jun-23	24-Mar-23	21-Jun-23	19					
<b>6-1740</b>	Delivery to Site	60	60	0%	0%	60	03-Jun-23	01-Aug-23	03-Jun-23	01-Aug-23	22-Jun-23	20-Aug-23	19					
EP_SP_66_12-	-WP5A-M35-4.06.19 Procurement for Lift and Escalator Systems	600	600	0%		600	29-May-22	18-Jan-24		18-Jan-24			13					
□ 06-1750	Material Submission and Approval	120		0%	0%	120	29-May-22	25-Sep-22		25-Sep-22			13					,
	Material Procurement & Fabrication	450	450	0%	0%	450	29-May-22	21-Aug-23	29-May-22	21-Aug-23	11-Jun-22	03-Sep-23	13					
<b>a</b> 06-1760							,				_							
<ul><li>□ 06-1760</li><li>□ 06-1770</li></ul>	Factory Acceptance Test (FAT)	90	90	0%	0%	90	22-Aug-23	19-Nov-23	22 112 22	19-Nov-23	04 Son 22	02 Dec 22	13					

3-Month Rolling Programme (November 2020)
Page 19 of 21



◆ Actual Milestone



Contract No. ED/SD/SS/12

Contract No. EP/SP/66/12	環境保護署
Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1	Environmental Protection Departm

	IEN BUAJOINT VENTURE													aciilles, riias	<del> </del>
/ ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Const Duration	raint Start	Finish	Currect Start C	urrent Finish	Late Start Late Finish	Total Float M36 Remarks	Nov	2020 Dec	Jan Feb
<b>6-1780</b>	Delivery to Site	60	60	0%	0%	60	20-Nov-23	18-Jan-24	20-Nov-23 1	8-Jan-24	03-Dec-23 31-Jan-24	13	36	37	38 39
	, i														
EP_SP_66_12-W 06-1790	/P5A-M35-4.06.20 Procurement for Soft Landscape Materials  Material Submission and Approval	510 120	510 120		0%	510 120	21-Sep-22 21-Sep-22	12-Feb-24 18-Jan-23			26-Jun-23 16-Nov-24 26-Jun-23 23-Oct-23	278 278			
00 1700	Material Cabinission and Approval	120	120	070	0,0	120	21 00p 22	10 0411 20	· ·						
<b>o</b> 6-1800	Material Procurement & Nursery	360	360	0%	0%	360	19-Jan-23	13-Jan-24	19-Jan-23 1	3-Jan-24	24-Oct-23 17-Oct-24	278			
<b>o</b> 6-1810	Delivery to Site	30	30	0%	0%	30	14-Jan-24	12-Feb-24	14-Jan-24 1	2-Feb-24	18-Oct-24 16-Nov-24	278			
L FD SD 66 12-W	/P5A-M35-4.06.21 Procurement for Air Quality Monitoring Station Ec	300	300	0%		300	27-Jun-21	22-Apr-22	27-Jun-21 2	22-Anr-22	29-May-21 24-Mar-22	-29			
06-2150(1)	Material Submission and Approval	90	90		0%		r After   27-Jun-21*	24-Sep-21			29-May-21 26-Aug-21	-29			
06-2160(1)	Material Procurement	180	180	0%	0%	180	25-Sep-21	23-Mar-22	25-Sep-21 2	2 Mar 22	27-Aug-21 22-Feb-22	-29	<b>-</b>		
00-2100(1)	wateria i i ocurement	100	100	078	0 /8	160	25-3ep-21	23-iviai-22	23-36p-21 2	.5-IVIAI -22	27-Aug-21 22-1 60-22	-29			
<b>o</b> 6-2200(1)	Delivery to Site	30	30	0%	0%	30	24-Mar-22	22-Apr-22	24-Mar-22 2	2-Apr-22	23-Feb-22 24-Mar-22	-29			
EP_SP_66_12-W	/P5A-M35-4.06.22 Procurement for Air Compressor Equipment	620	620	0%		620	15-Mar-21	24-Nov-22	15-Mar-21 2	4-Nov-22	04-Feb-22 16-Oct-23	326			
<b>o</b> 6-1870(1)	Material Submission and Approval	90	90	0%	0%	90	15-Mar-21	12-Jun-21	15-Mar-21 1	2-Jun-21	04-Feb-22 04-May-22	326			
<b>06-1880(1)</b>	Material & Equipment Procurement	380	380	0%	0%	380	13-Jun-21	27-Jun-22	13-Jun-21 2	7-Jun-22	05-May-22 19-May-23	326			-
<b>06-1890(1)</b>	Factory Acceptance Test (FAT)	90	90	0%	0%	90	28-Jun-22	25-Sep-22	28-Jun-22 2	5 San 22	20-May-23 17-Aug-23	326			
	r actory Acceptance less (1 A1)	30	30	078	0 /8	90	20-Jun-22	23-3ep-22							
<b>o</b> 6-1900(1)	Delivery to Site	60	60	0%	0%	60	26-Sep-22	24-Nov-22	26-Sep-22 2	24-Nov-22	18-Aug-23 16-Oct-23	326			
EP_SP_66_12-W	/P5A-M35-4.06.23 Procurement for Weight Bridge System	720	720	0%		720	15-Mar-21	04-Mar-23	15-Mar-21 0	4-Mar-23	30-Sep-21 19-Sep-23	199			
<b>o</b> 6-2210(1)	Material Submission and Approval	120	120	0%	0%	120	15-Mar-21	12-Jul-21	15-Mar-21 1	2-Jul-21	30-Sep-21 27-Jan-22	199			
<b>o</b> 06-2220(1)	Material & Equipment Procurement	450	450	0%	0%	450	13-Jul-21	05-Oct-22	13-Jul-21 0	5-Oct-22	28-Jan-22 22-Apr-23	199	<del> </del>		
<b>o</b> 6-2230(1)	Factory Acceptance Test (FAT)	90	90	0%	0%	90	06-Oct-22	03-Jan-23	06-Oct-22 0	12 Ion 22	23-Apr-23 21-Jul-23	199			
00-2230(1)	r actory Acceptance less (1 A1)		30		0 /8		00-001-22			10-0 al 1-20	23-Apr-23 21-341-23				
<b>o</b> 6-2240(1)	Delivery to Site	60	60	0%	0%	60	04-Jan-23	04-Mar-23	04-Jan-23 0	14-Mar-23	22-Jul-23 19-Sep-23	199			
EP_SP_66_12-W	/P5A-M35-4.06.24 Procurement for Pipes and Insulation for on site	640	640	0%		640	15-Mar-21	14-Dec-22	15-Mar-21 1	4-Dec-22	21-Oct-21 22-Jul-23	220			
<b>o</b> 6-2250(1)	Material Submission and Approval	180	180	0%	0%	180	15-Mar-21	10-Sep-21	15-Mar-21 1	0-Sep-21	21-Oct-21 18-Apr-22	220			
06-2260(1)	Material & Equipment Procurement	400	400	0%	0%	400	11-Sep-21	15-Oct-22	11-Sep-21 1	5-Oct-22	19-Apr-22 23-May-23	220	<u> </u>		
06-2270(1)	Delivery to Site	60	60	0%	0%	60	16-Oct-22	14-Dec-22	16-Oct-22 1	4-Dec-22	24-May-23 22-Jul-23	220			
	· ·				0,0						, i				
	/P5A-M35-4.06.25 Procurement for Truck Wash System	780 180	780 180		0%	780 180	10-Nov-21 10-Nov-21	29-Dec-23			22-Nov-21 10-Jan-24 22-Nov-21 20-May-22	12 12			
<b>o</b> 6-2290(1)	Material Submission and Approval	160	100	076	076	160	10-1107-21	08-May-22	10-1107-21 0	10-IVIAY-22	22-110V-21 20-1Vlay-22	12			
<b>o</b> 6-2300(1)	Material & Equipment Procurement	450	450	0%	0%	450	09-May-22	01-Aug-23	09-May-22 0	11-Aug-23	21-May-22 13-Aug-23	12			
06-2310(1)	Factory Acceptance Test (FAT)	90	90	0%	0%	90	02-Aug-23	30-Oct-23	02-Aug-23 3	0-Oct-23	14-Aug-23 11-Nov-23	12			
<b>o</b> 06-2320(1)	Delivery to Site	60	60	0%	0%	60	31-Oct-23	29-Dec-23	31-Oct-23 2	9-Dec-23	12-Nov-23 10-Jan-24	12			
	,				0,0										
EP_SP_66_12-W 06-2290(1)10	/P5A-M35-4.06.26 Procurement for CCCW Equipment  Material Submission and Approval	780 180	780 180		0%	780 180	15-Mar-21 15-Mar-21	03-May-23 10-Sep-21			28-Aug-21 16-Oct-23 28-Aug-21 23-Feb-22	166 166			
<u> </u>	···														
<b>o</b> 6-2300(1)10	Material & Equipment Procurement	450	450	0%	0%	450	11-Sep-21	04-Dec-22	11-Sep-21 0	14-Dec-22	24-Feb-22 19-May-23	166			
<b>o</b> 6-2310(1)10	Factory Acceptance Test (FAT)	90	90	0%	0%	90	05-Dec-22	04-Mar-23	05-Dec-22 0	4-Mar-23	20-May-23 17-Aug-23	166			
<b>o</b> 06-2320(1)10	Delivery to Site	60	60	0%	0%	60	05-Mar-23	03-May-23	05-Mar-23 0	3-May-23	18-Aug-23 16-Oct-23	166			
		700	000	70.070/		404	04 1 40 4	00 Marri 04	00 N 00	0.1404	05 0-4 00 00 1 07	0040			
	WP5A-M35-4.08 Maritime Works /P5A-M35-4.08.1 Marine Construction	762 762	830			161 161	31-Jan-19 A	09-May-21			05-Oct-20 06-Jun-27	2219			
	P5A-M35-4.08.11 Warring Construction P5A-M35-4.08.1.1 Phase I - Construction of Perimeter Seawalls	762	830 536	81.87%		138	31-Jan-19 A 29-Oct-19 A				05-Oct-20 06-Jun-27 05-Oct-20 21-Apr-21	5			
EP_SP_66_12-V	VP5A-M35-4.08.1.1.1 Seawall and Berth at DCM Area	762	536	81.87%		138	29-Oct-19 A	17-Apr-21	30-Nov-20 1	7-Apr-21	05-Oct-20 21-Apr-21	5			
EP_SP_66_12-1	WP5A-M35-4.08.1.1.1.5 Seawall Structural Works Rubble Mound Laying (100,000m3 approx, @550m3/d)	762 182	536 168		93.41%	138 12	29-Oct-19 A 27-Jun-20 A	17-Apr-21 11-Dec-20			05-Oct-20 21-Apr-21 10-Apr-21 21-Apr-21	5 131		11-Dec-20 Rul	oble Mound Laying (100,000m3 approx, @550m
o8-1105(6) (M2	Prefabrication for Caisson (No.35 to No.46) Including Marine Access	337	445	59%	59%	138	28-Jan-20 A	17-Apr-21	30-Nov-20 1	7-Apr-21	05-Oct-20 20-Feb-21	-55			
o8-1115(3)	Caisson infill, Solid ballast, toe protection, precast concrete blocksetc Laying	250	481	66.8%	51%	83	29-Oct-19 A	20-Feb-21	30-Nov-20 2	0-Feb-21	30-Nov-20 20-Feb-21	0			
F EP SP 66 12-W	VP5A-M35-4.08.1.1.2 Seawall at Dredging Area	60	334	73.33%		16	17-Jan-20 A	15-Dec-20	30-Nov-20 1	5-Dec-20	03-Nov-20 18-Nov-20	-27			-
<b>08-1160</b>	Lay Concrete Block Walls (300 m length approx. @4m /d)	60	334		73.33%	16	17-Jan-20 A	15-Dec-20			03-Nov-20 18-Nov-20	-27		Lay Concre	te Block Walls (300m length approx. @4m/d),
EP SP 66 12-W	P5A-M35-4.08.1.2 Phase II - Reclamation, Breakwater and Berth Construction	618	830	73.96%		161	31-Jan-19 A	09-May-21	30-Nov-20 0	9-May-21	20-Oct-20 06-Jun-27	2219			-
EP_SP_66_12-V	VP5A-M35-4.08.1.2.1 Reclamation	168	236	4.17%		161	16-Sep-20 A	09-May-21	30-Nov-20 0	9-May-21	20-Oct-20 06-Jun-27	2219			
<b>08-1200</b>	Reclamation fill for Northern Side (from A2) from -9.0m PD to +2.5mPD	113	93	84%	84%	18	16-Sep-20 A	18-Dec-20	30-Nov-20 1	8-Dec-20	19-May-27 06-Jun-27	2362		18-Dec-2	20, Reclamation fill for Northern Side (from A2) f

3-Month Rolling Programme (November 2020)

Page 20 of 21






2	PP	環境保護署 Environmental Protection Departme
1	ш	Environmental Protection Departme

REFFELSEGMENS - ZMEN		Q	4.0	Duren't	A-E 1 0/ 1	Demainia I D.	and all City	Ciais.	0	Command Finish	Late Ctar 1	Late Cin't	Total Class Mon Down	1 -	2020		2021
vity ID	Activity Name	Original Duration	At Completion Duration	Duration % Complete	Activity % Complete	Remaining Primary Co Duration	isii airit Start	Finish	Currect Start	Current Finish	Late Start	Late Finish	Total Float M36 Remarks	Nov	2020 Dec	Jan	2021 Feb
		2	2											36	37	38	39
■ 08-1200-1 (M35)	Reclamation fill for Eastern Side (from E6) from -9.0mPD to -7.5mPD (120,000m3 @ 4000m3/d)	30	35	0%	0%	30	25-Nov-20 A	29-Dec-20	30-Nov-20	29-Dec-20	20-Oct-20	18-Nov-20	-41	20 A, 25-Nov-20 A	-	Reclamation fill for	Eastern Side (from E6) from -
■ 08-1200-2 (M35)	Reclamation fill for Eastern Side (from E6) from -7.5mPD to +2.5mPD (480,011m3 @ 4000m3/d)	120	120	0%	0%	120	04-Dec-20	02-Apr-21	04-Dec-20	02-Apr-21	24-Oct-20	20-Feb-21	-41	04-Dec-2	20		
🖶 EP SP 66 12-WF	P5A-M35-4.08.1.2.1.1 Instrumentation	120	120	0%		120	10-Jan-21	09-May-21	10-Jan-21	09-May-21	30-Nov-20	29-Mar-21	-41				
■ 08-1340 (M23)	Placing Settlement Plates for Settlement Markers & Instrumentation on +2.5mPD (~42nrs)	120	120	0%	0%	120	10-Jan-21	09-May-21	10-Jan-21	09-May-21	30-Nov-20	29-Mar-21	-41			10-Jan-21	
🖶 EP SP 66 12-WF	P5A-M35-4.08.1.2.1.2 PVD Remedial Works	30	30	0%		30	09-Feb-21	10-Mar-21	09-Feb-21	10-Mar-21	30-Dec-20	28-Jan-21	-41			1	
	GI for ground condition varification at Zone D for PVD (2 nr approx @0.5 nr/day) Inc Report	14	14	0%	0%	14	09-Feb-21	22-Feb-21	09-Feb-21	22-Feb-21	30-Dec-20	12-Jan-21	-41				09-Feb-21 2
■ 08-1390 (M34)15	Install Sand Drains at Zone D (approx. 62 nr @ 4nr/day/2 set of equipment)	16	16	0%	0%	16	23-Feb-21	10-Mar-21	23-Feb-21	10-Mar-21	13-Jan-21	28-Jan-21	-41				23-Feb-21
EP SP 66 12-WP	25A-M35-4.08.1.2.2 Breakwater	618	827	74.38%		158	31-Jan-19 <i>A</i>	07-May-21	30-Nov-20	07-May-21	12-May-22	25-Oct-22	537				
<b>08-1250</b>	Geotextile and Sand Blanket Laying	45	671	95%	95%	2	31-Jan-19 <i>A</i>	02-Dec-20	30-Nov-20	02-Dec-20	28-Sep-22	30-Sep-22	668		1	1	ing, Geotextile and Sand Blank
<b>08-1280</b>	Rubble Mound Laying (100,000m3 approx, @550m3/d)	188	241	17%	17%	156	06-Sep-20	A 05-May-21	30-Nov-20	05-May-21	12-May-22	15-Oct-22	529				
<b>08-1285(1)</b>	Prefabrication for Caission	180	322	12%	12%	158	19-Jun-20 A	07-May-21	30-Nov-20	07-May-21	20-May-22	25-Oct-22	537				
EP_SP_66_12-W	VP5A-M35-4.15 Works By CLP	735	735	0%		735	30-Sep-22	04-Oct-24	30-Sep-22	04-Oct-24	14-Mar-23	09-Aug-24	-56				
EP_SP_66_12-WP	5A-M35-4.15.1 Installation of Transmission System	224	224	0%		224	30-Sep-22	13-May-23	30-Sep-22	13-May-23	14-Mar-23	12-Mar-24	305				
<b>15-0800</b>	450 days Prior to Commencement of System Commissioning Test	0	0	0%	0%	0 As Late Possible			13-May-23		15-Mar-23		-59				
<b>15-0900</b>	Completion of Civil Provision for Transmission	0	0	0%	0%	0		30-Sep-22		30-Sep-22		14-Mar-23	165				
<b>15-1000</b>	Construction of Transmission System	90	90	0%	0%	90 Start Or	or After 01-Oct-22*	29-Dec-22	01-Oct-22	29-Dec-22	14-Nov-23	11-Feb-24	409				
<b>15-1002</b>	Cable Testing	30	30	0%	0%	30	30-Dec-22	28-Jan-23	30-Dec-22	28-Jan-23	12-Feb-24	12-Mar-24	409				
EP_SP_66_12-WP	5A-M35-4.15.2 Remaining Installation Works by CLP	150	150	0%		150	01-Oct-23	27-Feb-24	01-Oct-23	27-Feb-24	13-Jan-24	10-Jun-24	104				
<b>15-1005</b>	Plant Installation inside CLP Equipment Room	60	60	0%	0%	60 Start Or	or After 01-Oct-23*	29-Nov-23	01-Oct-23	29-Nov-23	13-Jan-24	12-Mar-24	104				
<b>15-1010</b>	Cable Termination Works	30	30	0%	0%	30 Start Or	or After 30-Nov-23*	29-Dec-23	30-Nov-23	29-Dec-23	13-Mar-24	11-Apr-24	104				
<b>15-1015</b>	Testing and Commissioning	60	60	0%	0%	60	30-Dec-23	27-Feb-24	30-Dec-23	27-Feb-24	12-Apr-24	10-Jun-24	104				
EP_SP_66_12-WP	5A-M35-4.15.3 Metering & Energization	60	60	0%		60	06-Aug-24	04-Oct-24	06-Aug-24	04-Oct-24	11-Jun-24	09-Aug-24	-56				
<b>15-1020</b>	Incoming Power System Final Inspection and Metering works	30	30	0%	0%	30	06-Aug-24	04-Sep-24		04-Sep-24		-	-56				
<b>15-1030</b>	Energization of Incoming Power Supply Main System	0	0	0%	0%	0		04-Sep-24		04-Sep-24		10-Jul-24	-56				
<b>15-1040</b>	Energization of Incoming Power Supply Sub System	0	0	0%	0%	0		04-Sep-24		04-Sep-24		10-Jul-24	-56				
<b>15-1050</b>	Export Power System Final Inspection and Metering works	30	30	0%	0%	30	05-Sep-24	04-Oct-24	05-Sep-24	04-Oct-24	11-Jul-24	09-Aug-24	-56				
<b>15-1060</b>	Connection to Grid	0	0	0%	0%	0		04-Oct-24		04-Oct-24		09-Aug-24	-56	<b></b>			

3-Month Rolling Programme (November 2020)
Page 21 of 21



Contract No. EP/SP/66/12	
Integrated Waste Management Facilities, Phase	1

Keppel Seghers – Zhen Hua Joint Venture

## Appendix B Summary of Implementation Status of Environmental Mitigation

## Appendix B

Table B.1 Implementation Schedule for Air Quality Measures for the IWMF at the artificial island near SKC

				Imp	lement	ation S	tages*	Relevant	Implementati	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	on Status and Remarks	
S3b.8.1	Air Pollution Control (Construction Dust) Regulation & Good Site Practices   Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.  Use of frequent watering for particularly dusty construction areas and areas close to ASRs.  Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.  Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.  Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.  Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.  Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading	During the construction period	Contractor					Air Pollution Control (Construction Dust) Regulation	N/A	

	Environmental Protection Messures /	l continu		Imp	lementa	ation St	ages*	Relevant	Implementati
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	on Status and Remarks
	points, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods.  Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit.  Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs  Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.								
S3b.6.3	Odour Removal by Deodorizers     Deodorizers with 95% odour removal efficiency would be installed for the air ventilated from the mechanical treatment plant before discharge to the atmosphere	Waste reception halls, the waste storage area, the mechanical treatment plant / During design & operation phase		<b>✓</b>		✓ ·		EIAO-TM	N/A
S3b.8.2	Air Pollution Control and Stack Monitoring	IWMF stack emissions / During	IWMF Operator	✓		<b>√</b>		EIAO-TM, Supporting Document for	N/A

				lmp	lementa	ation S	tages*	Relevant	Implementati on Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	<ul> <li>Air pollution control and stack monitoring system will be installed for the IWMF to ensure that the emissions from the IWMF stack will meet the proposed target emission limits.</li> <li>Voluntary Enhancement Measures in Flue Gas Cleaning and Emission Monitoring: <ol> <li>Two-stage bag filter system with reagent recirculation;</li> <li>In addition to SCR, provide SNCR for removal of NO_x; tighten emission limit for half-hourly and daily NO_x to 160 mg/m³ and 80 mg/m³ respectively;</li> <li>Well-mixed feed waste: to minimize the fluctuation of pollutant loading on the flue gas treatment system;</li> <li>Two more AQMSs would be set up at South Lantau and Shek Kwu Chau respectively;</li> <li>Limit levels will be set under the IWMF DBO contract to require that waste feed shall cease if any of the air pollutant has exceeded 95% of the emission concentration limit as stipulated in the Special Process license; and</li> <li>Each incineration chamber shall be fitted with auxiliary burners to ensure complete burn out of the combustion gases.</li> </ol> </li></ul>	design & operation phase						Application for Variation of Environmental Permit (EP-429/2012)	

		1 4: /		lmp	lement	ation St	tages*	Relevant	Implementati
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	on Status and Remarks
	Treated Fly Ash and Air Pollution Control Residues:  During testing and commissioning, the Contractor shall sample and test every container of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit. If a test result confirms that any one of the samples does not conform to the limits and the criteria, the Contractor shall be required to sample and test every container of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria for the next six months.  During the first six months of operation, if the requirements in (a) could be fully conformed with, the Contractor shall sample and test every shipload of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit. The Contractor shall take two samples from each shipload for testing and the Contractor shall not dispose of any of that shipload of treated fly ash and air	IWMF stack emissions / During design & operation phase	IWMF Operator					Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	N/A

				lmp	lement	ation S	tages*	Relevant	Implementati	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	on Status and Remarks	
	pollution control residues until the test									
	results confirm that the two samples									
	conform to the limits and the criteria. If									
	a test result confirms that any one of									
	the two samples does not conform to									
	the limits and the criteria, the									
	Contractor shall be required to sample									
	and test every shipload of treated fly									
	ash and air pollution control residues									
	for conformance to the Incineration									
	Residue Pollution Control Limits and									
	leachability criteria for the next six									
	months. The Contractor shall make									
	due allowance in the Design and the									
	Operation for the time to sample and									
	test treated fly ash and air pollution									
	control residues before disposal.									
	Provided that there is no non-									
	conformance to the Incineration									
	Residue Pollution Control Limits and									
	leachability criteria shown in Table 2 of									
	the Environmental Permit throughout a									
	continuous sixmonth period in the									
	Operation Period, the testing frequency									
	shall be reduced to monthly interval.Two samples from one									
	shipload of treated fly ash and air									
	pollution control residues shall be									
	collected and tested for conformance									
	to the Incineration Residue Pollution									
	Control Limits and leachability criteria.									
	The Contractor shall not dispose of any									
	of the treated fly ash and air pollution									

	Environmental Protection Measures /	Loosting /		lmp	lementa	ation S	tages*	Relevant	Implementati
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	on Status and Remarks
	control residues in the shipload which the samples are taken until the test results confirm that the samples conform to the limits and the criteria. If the test result confirm that any one of the samples does not conform to the limits and the criteria, the Contractor shall be required to sample and test every shipload of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit for the next six months.								
-	During testing and commissioning, the Contractor shall sample and test every container of bottom ash for conformance to the leachability criteria shown in Table 2 of the Environmental Permit. If a test result confirms that any one of the samples does not conform to the criteria, the Contractor shall be required to sample and test every container of bottom ash for conformance to the leachability criteria for the next six months.      During the first six months of operation, if the requirements in (d) could be fully conformed with, the Contractor shall sample and test one shipload of bottom ash each month for	IWMF stack emissions / During design & operation phase	IWMF Operator	<b>\</b>		~		Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	N/A

				Implementation Stages*		Relevant	Implementati		
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	on Status and Remarks
	conformance to the leachability								
	criteria shown in Table 2 of the								
	Environmental Permit. The Contractor								
	shall take two samples from the								
	shipload for testing and the Contractor								
	shall not dispose of any of that								
	shipload of bottom ash until the test								
	results confirm that the two samples								
	conform to the criteria. If a test result								
	confirms that any one of the two								
	samples does not conform to the								
	criteria, the Contractor shall be								
	required to sample and test each								
	shipload of bottom ash for								
	conformance to the leachability								
	criteria for the next six months. The								
	Contractor shall make due allowance								
	in the Design and the Operation for the								
	time to sample and test bottom ash								
	before disposal.								
	<ul> <li>Provided that there is no non-</li> </ul>								
	conformance to the leachability								
	criteria shown in Table 2 of the								
	Environmental Permit throughout a								
	continuous six month period in the								
	Operation Period, the Contractor shall								
	be allowed to take two samples from								
	any one shipload of bottom ash once								
	every six months for conformance to								
	the leachability criteria. The								
	Contractor shall not dispose of any of								
	the bottom ash in the shipload which								
	the samples are taken until the test								

	Environmental Protection Measures /	1 1 1				ation S	tages*	Relevant	Implementati
EIA Ref	Environmental Protection Measures / Mitigation Measures	Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	on Status and Remarks
	results confirm that the samples								
	conform to the criteria. If the test result								
	confirm that any one of the samples								
	does not conform to the criteria, the								
	Contractor shall be required to sample								
	and test one shipload of bottom ash								
	each month for conformance to the								
	leachability criteria shown in Table 2								
	of the Environmental Permit for the								
	next six months as stipulated above.								

^{*} Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Integrated Waste Management Facilities, Phase 1

Table B.2 Implementation Schedule for Noise Impact Measures for the IWMF at the artificial island near SKC

				Imple	ment	ation	Stages*	Relevant	Implementatio
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	n Status and Remarks
S4b.8	Good site practices to limit noise emissions a source and use of quiet plant and working methods, whenever practicable.	Construction	EPD and its contractors		<b>√</b>			EIAO-TM	Implemented
S4b.6 & S4b.8	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment.  (i) Stack of the incinerator  (ii) Ventilation systems within the IWMF Enclosure and discharge silencer or other acoustic treatment equipment should be installed in the air-cooled chillers  Other than provision of silencer or other acoustic treatment equipment for the stack of the incinerator and ventilation system, the detailed design should incorporate the following good practice in order to minimize the nuisance on the neighboring NSRs.  (i) The exhaust of the ventilation system and any opening of the building should be located facing away from any NSRs; and  (ii) Louver or other acoustic treatment equipment could also be applied to the	Within IWMF area / Construction Period	EPD and its contractors			<b>~</b>		EIAO-TM	N/A

Integrated Waste Management Facilities, Phase 1

-	Voluntary Enhancement Measure     Provision of air-conditioner and double glazed windows to nearby NSR at Shek Kwu Chau (i.e. SARDA) as precautionary measures.		Design team, contractor, IWMF operator	<b>V V</b>		Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	Implemented
---	-----------------------------------------------------------------------------------------------------------------------------------------------------------------	--	----------------------------------------------	------------	--	------------------------------------------------------------------------------------------	-------------

^{*} Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Table B.3 Implementation Schedule for Water Quality Measures for the Artificial Island near SKC

				Imple	menta	tion S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
S5b.8.1.1	Drainage and Construction Site Runoff  The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. These practices include the following items:	Work site / During the construction period	Contractor		<b>✓</b>			EIAO-TM; ProPECC PN 1/94; WPCO	N/A
	At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented								
	Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.								
	Boundaries of earthworks should be surrounded by dykes or embankments for flood protection, as necessary.								
	Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM-DSS. The								

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. The detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction.								
	Water pumped out from foundation piles must be discharged into silt removal facilities.								
	<ul> <li>Measures should be taken to minimize the ingress of site runoff and drainage into excavations. Drainage water pumped out from excavations should be discharged into storm drains via silt removal facilities.</li> </ul>								
	<ul> <li>During rainstorms, exposed slope/soil surfaces should be covered by a tarpaulin or other means, as far as practicable. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC PN 1/94.</li> </ul>								
	Exposed soil areas should be minimized to reduce potential for increased siltation and contamination of runoff.								
	Earthwork final surfaces should be well compacted and subsequent permanent								

				Impler	nenta	tion S	tages*	Relevant	Implementation	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks	
	work or surface protection should be immediately performed.									
	<ul> <li>Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms.</li> </ul>									
S5b.8.1.2	General Construction Activities  Construction solid waste should be collected, handled and disposed of properly to avoid entering to the nearby watercourses and public drainage system. Rubbish and litter from construction sites should also be collected to prevent spreading of rubbish and litter from the site area.	Work site / During the construction period	Contractor		✓			EIAO-TM; ProPECC PN 1/94; WPCO	Deficiency of Mitigation Measures but rectified by the Contractor.	
	It is recommended to clean the construction sites on a regular basis.									

		Implementation Stag		ages*	Relevant	Implementation			
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
S5b.8.1.3	There is a need to apply to EPD for a discharge license for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the run-off and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. The beneficial uses of the treated effluent for other on-site activities such as dust suppression and general cleaning etc., can minimize water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO license which is under the ambit of regional office of EPD.	Work site / During the construction period	Contractor		<b>✓</b>			EIAO-TM; ProPECC PN 1/94; WPCO	Discharge License was issued on 22/08/2019.
S5b.8.1.4	Accidental Spillage  Contractor must register as a chemical waste producer if chemical wastes would be produced from construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Work site / During the construction period	Contractor		<b>√</b>			EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Implemented.
S5b.8.1.5	Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas which	Work site / During the construction period	Contractor		✓			EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Implemented.

				Imple	menta	tion S	tages*	Relevant	Implementation	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks	
	appropriately equipped to control these discharges.									
S5b.8.1.6	Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be sited on sealed areas in order to prevent spillage of fuels and solvents to the nearby watercourses. All waste oils and fuels should be collected in designated tanks prior to disposal.	Work site / During the construction period	Contractor		<b>✓</b>			EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Deficiency of Mitigation Measures but rectified by the Contractor.	
S5b.8.1.7	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:	Work site / During the construction period	Contractor		<b>✓</b>			EIAO-TM; ProPECC PN 1/94; WPCO; WDO	Implemented.	
	<ul> <li>Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>									
S5b.8.1.8	Sewage Effluent Temporary sanitary facilities, such as	Work site / During the construction	Contractor		✓			EIAO-TM; ProPECC PN 1/94; WPCO	N/A	
	portable chemical toilets, should be employed on-site where necessary to	period						VVPCO		

				Imple	mplementation Stages*			Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	handle sewage from the workforce. A licensed contractor would be responsible. for appropriate disposal and maintenance of these facilities.								
S5b.8.1.9	Reclamation and Construction of Breakwaters  The proposed dredging and reclamation should be commenced in phases. The breakwaters and seawalls should be constructed and the reclamation should be started within the enclosed breakwaters after the completion of the breakwater. Silt curtain should be applied around caissons / blockwork during the filling of the cell to prevent the loss of fine in the filling material.  The maximum production rate for dredging for the anti-scouring protection layer shall not exceed the permitted maximum daily dredging rate and carried out within its respective distance from the nearest non-translocatable coral community by the dredging contractor as specified in S.2.18 of the Further Environmental Permit (no.:FEP-01/429/2012/A). It is recommended to employ closed grab with small capacity of 2 m³ to control the dredging rate.  Any gap that may need to be provided for marine access will be located at the middle of the North Western seawall, away from the identified coral communities and will be shielded by silt curtains systems to control sediment plume dispersion.	Work site / During the marine construction period	Contractor		✓			EIAO-TM; WPCO, Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012) Further Environmental Permit No. FEP- 01/429/2012/A	Implemented.

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	<ul> <li>The silt curtain system at marine access opening should be closed as soon as the barges passes through the marine access opening in order to minimize the period of curtain opening. Filling should only be carried out behind the silt curtain when the silt curtain is completely closed.</li> </ul>								
	<ul> <li>To enhance the effectiveness of the silt curtain at the marine access, the northern breakwater would be built before the commencement of the reclamation to reduce the current velocity towards the marine access opening.</li> </ul>								
	The silt curtain system at marine access opening should be regularly checked and maintained to ensure proper functioning.								
	<ul> <li>Where public fill is proposed for filling below +2.5mPD, the fine content in the public fill will be controlled to 25% which is in line with the CEDD's General Specification;</li> </ul>								
	• The filling for reclamation should be carried out behind the seawall. The filling material should only consist of public fill, rock and sand. The filling composition and filling rates at each filling area should follow those delineated in Table 1 of the FEP-01/429/2012/. The filling above high watermark is not restricted;								
	No dredging should be carried out within 16m to the nearest non-translocatable coral community;								

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	<ul> <li>Daily site audit including full-time on-site monitoring by the ET is recommended during the dredging for anti-scouring protection layer for checking the compliance with the permitted no. of grab;</li> </ul>								
	<ul> <li>Closed grab dredger should be used to minimize the loss of sediment during the raising of the loaded grabs through the water column;</li> </ul>								
	Frame-type silt curtains should be deployed around the dredging operations;								
	Floating-type silt curtains should be used to surround the circular cell during the sheetpiling work;								
	The descent speed of grabs should be controlled to minimize the seabed impact speed;								
	Barges should be loaded carefully to avoid splashing of material;								
	All barges used for the transport of dredged materials should be fitted with tight bottom seals in order to prevent leakage of material during loading and transport;								
	No concurrence works between laying of submarine cables and dredging/reclamation works within the same location is allowed. For works close to each other, the construction program should be arranged so that the dredging/reclamation works within area bounded by the breakwaters and the laying of cables would not operate within a distance of								

				Imple	menta	tion S	tages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	80m from each other to avoid any accumulative impact on the environment (in case if such tight schedule is necessary).								
	<ul> <li>All barges should be filled to a level which ensures that material does not spill over during loading and transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action.</li> </ul>								
	No DCM works should be carried out within 100m to the nearest non-translocatable coral colony / colonies.								
	Silt curtains should be employed to enclose DCM field trial and any full scale DCM work to minimize the potential impacts on water aspect.								
	<ul> <li>A sand blanket is to be placed on top of the marine deposit using tremie pipes prior to the DCM ground treatment to avoid seabed sediment disturbance.</li> </ul>								
S5b.8.2.3	Operational Phase Discharges  A pipeline drainage system will serve the development area collecting surface runoff from paved areas, roof, etc. Sustainable drainage principle would be adopted in the drainage system design to minimize peak surface runoff, maximize permeable surface and maximize beneficial use of rainwater.	Within IWMF site / During the operational phase	IWMF Operator	<b>✓</b>		<b>✓</b>	V	/PCO	N/A
S5b.8.2.4	Oil interceptors should be provided in the drainage system of any potentially contaminated areas (such as truck parking area and maintenance workshop) and	Within IWMF site / During the	IWMF Operator	<b>~</b>		<b>✓</b>	V	/PCO; WDO	N/A

				Imple	menta	tion S	tages*		Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	regularly cleaned to prevent the release of oil products into the storm water drainage system in case of accidental spillages. Accidental spillage should be cleaned up as soon as practicable and all waste oils and fuels should be collected and handled in compliance with the Waste Disposal Ordinance.	operational phase							
S5b.8.2.5	Refuse Entrapment  Collection and removal of floating refuse should be performed at regular intervals for keeping the water within the Project site boundary and the neighboring water free from rubbish.	Within the Project site / During the operational phase	IWMF Operator			<b>✓</b>		WPCO	N/A
S5b.8.2.6	Transportation of bottom ash, fly ash and APC residues to WENT Landfill for disposal  Covered container should be used in the shipping of the incineration waste to limit the contact between the incineration waste and the marine water. A comprehensive emergency response plan for any accidental spillage should be submitted by the operation contractor to the EPD for agreement before the operation of the facilities. Salvage and cleanup action to recover the spilled incineration waste containers following the spillage should be carried out according to the emergency response plan to mitigate the environmental impact in case of spillage.	Transportat ion of Incineration Ash / During the operational phase	IWMF Operator			<b>V</b>			N/A

^{*} Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Integrated Waste Management Facilities, Phase 1

Table B.4 Implementation Schedule for Waste Management Measures for the IWMF at the artificial island near SKC

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
6b.5.1.2	Good Site Practices  Adverse environmental impacts in relation to waste management are not expected, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities would include:  Obtain relevant waste disposal permits from appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354) and subsidiary Regulations and the Land (Miscellaneous Provisions) Ordinance (Cap. 28);  Provide staff training for proper waste management and chemical handling procedures;  Provide sufficient waste disposal points and regular waste collection;  Provide appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and  Carry out regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;  Separate chemical wastes for special handling and disposed of to licensed facility for treatment; and  Employ licensed waste collector to collect waste.	Work Site/ During Construction Period	Contractor		<b>✓</b>				Deficiency of Mitigation Measures but rectified by the Contractor.
6b.5.1.3	Waste Reduction Measures	Work Site/ During Design	Contractor	<b>✓</b>	<b>✓</b>				Deficiency of Mitigation Measures

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices.	& Construction Period							but rectified by the Contractor. N/A for foundation and demolition items
	Recommendations to achieve waste reduction include:  Design foundation works that could								
	minimize the amount of excavated material to be generated.  Provide training to workers on the								
	importance of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling;								
	<ul> <li>Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil,</li> </ul>								
	<ul> <li>broken concrete, metal etc.);</li> <li>Segregate and store different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of</li> </ul>								
	<ul> <li>materials and their proper disposal;</li> <li>Encourage the collection of aluminum cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work</li> </ul>								
	force;  • Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and								
	Plan and stock construction materials carefully to minimize amount of waste to be								

				lm	plementa	ation S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	IIIIDIEIIEIILALIOII		s C	0	Dec	Legislation and Guidelines	Status and Remarks
	generated and to avoid unnecessary generation of waste.								
6b.5.1.7	Dredged Sediment – Application of Dumping Permit  The project proponent should agree in advance with MFC of CEDD on the site allocation. The project proponent or contractor for the dredging works shall then apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. The project proponent or contractor should also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged sediment prior to the commencement of the dredging works.	Seawall and Reclamation site / Construction Period	EPD and its contractor		•			DASO ETWB TCW 34/2002	Implemented
6b.5.1.8	Dredged Sediment – Sediment Quality Report  The project proponent or contractor will need to satisfy the appropriate authorities that the quality of the marine sediment to be dredged has been identified according to the requirements of ETWB TCW 34/2002. This should be completed well before the dredging works and would include at least the submission of a formal Sediment Quality Report under Tier I of ETWB TCW No. 34/2002 to DEP for approval. Subject to advice from DEP, it is possible that further marine SI in accordance with ETWB TCW 34/2002 might be necessary for the application of dumping permit under DASO. In such case, a sediment sampling and testing	Seawall and Reclamation site / Construction Period	EPD and its contractor					DASO ETWB TCW 34/2002	Implemented

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent		С	0	Dec	Legislation and Guidelines	Status and Remarks
	proposal shall be submitted to and approved by DEP before the additional marine SI works.								
6b.5.1.9	Dredged Sediment – Sediment Transportation  The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic selfmonitoring devices as specified by the DEP.	Seawall and Reclamation site / Construction Period	EPD and its contractor		<b>✓</b>			DASO ETWB TCW 34/2002	Implemented
6b.5.1.10	Construction and Demolition Materials  In order to minimize the impact resulting from collection and transportation of C&D materials for off-site disposal, the excavated material arising from site formation and foundation works should be reused onsite as backfilling material and for landscaping works as far as practicable. Other mitigation requirements are listed below:  • A Waste Management Plan (WMP), which becomes part of the Environmental Management Plan (EMP), should be prepared in accordance with ETWB TCW No.19/2005;  • A recording system for the amount of wastes generated, recycled and disposed	Work Site/ During Design & Construction Period	Contractor	<b>✓</b>	<b>\</b>			ETWB TCW No. 19/2005	Implemented

				Imple	ementa	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
6b.5.1.11	<ul> <li>(including the disposal sites) should be adopted for easy tracking; and</li> <li>In order to monitor the disposal of C&amp;D materials at public filling facilities and landfills and to control fly-tipping, a tripticket system should be adopted (refer to ETWB TCW No. 31/2004).</li> <li>The Contactor should prepare and</li> </ul>	Work Site/	Contractor	_	<b>✓</b>			ETWB TCW No.	Implemented
6b.5.1.12	implement an EMP in accordance with ETWB TCW No.19/2005, which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, preferably on a monthly basis.  All surplus C&D materials arising from or in connection with construction works should become the property of the Contractor when it is removed unless otherwise stated. The Contractor would be responsible for devising a system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the	During Design & Construction Period	Contractor					19/2005 TCW NO.	impiemented

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	construction activities to minimize temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site.								
6b.5.1.13	Chemical Wastes  Should chemical wastes be produced at the construction site, the Contractor would be required to register with EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately.  Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste (such as explosive, flammable, oxidizing, irritant, toxic, harmful, or corrosive). The Contractor should employ a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Work Site/ During Construction Period	Contractor					Waste Disposal (Chemical Waste) (General) Regulation	Implemented.

			Implementation Agent	Imple	ementa	tion St	ages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing		Des	С	0	Dec	Legislation and Guidelines	
6b.5.1.14	General Refuse  General refuse should be stored in enclosed bins or compaction units separate from C&D materials. A licensed waste collector should be employed by the Contractor to remove general refuse from the site, separately from C&D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	Work Site/ During Construction Period	Contractor		<b>√</b>			Public Health and Municipal Services Ordinance	
6b.5.1.16 - 6b.5.1.33	Biogas Generation  The Contractor shall review the data and analysis results, and the data from further Site Investigation, if any. Subject to the review findings, the following gas protection measures may be considered if necessary:  - gas monitoring after reclamation;  - passive ventilation;  - gas impermeable membrane;  - ventilation with "at risk" rooms;  - protection of utilities or below ground services;  - precautions during construction works;  - precautions prior to entry of belowground services	Reclamation site (if dredging at the reclamation site is not required) / Design & Construction Period	Designer and/or contractor	✓	✓			EPD/TR8/97	N/A
6b.5.2.1	Good Site Practices	IWMF Site/During	IWMF Operator			<b>✓</b>		Waste Disposal Ordinance (Cap.354);	N/A

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	It is recommended that the following good operational practices should be adopted to minimise waste management impacts:	Operation Period						Waste Disposal (Chemical Waste) (General) Regulation; ETWB TCW No. 1/2004	
	Obtain the necessary waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354) and Waste Disposal (Chemical Waste) (General) Regulation;							1/2004	
	<ul> <li>Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site;</li> </ul>								
	<ul> <li>Use of a waste haulier licensed to collect specific category of waste;</li> </ul>								
	A trip-ticket system should be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of solid wastes at landfills, and to control fly tipping. Reference should be made to ETWB TCW No. 31/2004.								
	Training of site personnel in proper waste management and chemical waste handling procedures;								
	<ul> <li>Separation of chemical wastes for special handling and appropriate treatment at a licensed facility;</li> </ul>								
	<ul> <li>Routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </ul>								

				Imple	menta	tion S	tages*		Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	<ul> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Adoption of appropriate measures to minimize windblown litter and dust during transportation of waste, such as covering trucks or transporting wastes in enclosed containers; and</li> <li>Implementation of a recording system for the amount of wastes generated, and disposed of (including recycled the disposal sites).</li> </ul>								
6b.5.2.2	Waste Reduction Measures  Good management and control can prevent the generation of significant amounts of waste. It is recommended that the following good operational practices should be adopted to ensure waste reduction:  • Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;  • Encourage collection of aluminum cans, plastic bottles and packaging material (e.g. carton boxes) and office paper by individual collectors. Separate labelled bins should be provided to help segregate this waste from other general refuse generated by the work force; and Any unused chemicals or those with remaining functional capacity should be		IWMF Operator			<b>V</b>			Implemented

				Imple	menta	tion S	tages*		Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
6b.5.2.3	<ul> <li>Storage, Handling, Treatment, Collection and Disposal of Incineration By-Products</li> <li>The following measures are recommended for the storage, handling and collection of the incineration by-products:         <ul> <li>Ash should be stored in storage silos;</li> <li>Ash should be handled and conveyed in closed systems fully segregatedfrom the ambient environment;</li> <li>Ash should be wetted with water to control fugitive dust, where necessary;</li> <li>All fly ash and APC residues should be treated, e.g. by cement solidification or chemical stabilization, for compliance with the proposed Incineration Residue Pollution Control Limits and leachability criteria prior to disposal;</li> <li>The ash should be transported in covered trucks or containers to the designated landfill site.</li> </ul> </li> </ul>	IWMF Site/ During Operation Period	IWMF Operator					Incineration Residue Pollution Control Limits	N/A
	The Contractor should provide EPD with chemical analysis results of the bottom ash, and treated fly ash and APC residues to confirm that the ash/residue can comply with the proposed Incineration Residue Pollution Control Limits before disposal.								

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
6b.6.3.1	<ul> <li>Fuel Oil Tank Construction and Test</li> <li>The fuel tank to be installed should be of specified durability.</li> <li>Double skin tanks are preferred.</li> <li>Underground fuel storage tank should be placed within a concrete pit.</li> <li>The concrete pit shall be accessible to allow regular tank integrity tests to be carried out at regular intervals.</li> </ul>	Fuel Oil Storage Tank/ During Design, Construction and Operation Periods	IWMF Contractor	<b>✓</b>	<b>✓</b>	<b>V</b>			N/A
	Tank integrity tests should be conducted by an independent qualified surveyor or structural engineer.								
	<ul> <li>Any potential problems identified in the test should be rectified as soon as possible.</li> </ul>								
6b.6.3.1	<ul> <li>Fuel Oil Pipeline Construction and Test</li> <li>Installation of aboveground fuel oil pipelines is preferable; if underground pipelines are unavoidable, concrete lined trenches should be constructed to contain the pipelines.</li> <li>Double skin pipelines are preferred.</li> <li>Distance between the fuel oil refuelling points and the fuel oil storage tank shall be minimized.</li> </ul>	Fuel Oil Pipelines/ During Design, Construction and Operation Periods	IWMF Contractor	<b>✓</b>	<b>✓</b>	<b>V</b>			N/A

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	<ul> <li>Integrity tests for the pipelines should be conducted by an independent qualified surveyor or structural engineer at regular intervals.</li> <li>Any potential problems identified in the test should be rectified as soon as possible.</li> </ul>								
6b.6.3.1	<ul> <li>Installation of leak detection device at storage tank and pipelines.</li> <li>Installation and use of pressure gauges (e.g. at the two ends of a filling line) in fuel filling, which allows unexpected pressure drop or difference and sign of leakage to be detected.</li> </ul>	Fuel Oil Storage Tank and Pipelines/ During Design, Construction and Operation Periods	IWMF Contractor	<b>~</b>	✓	<b>✓</b>			N/A
6b.6.3.1	Storage tank refuelling     Storage tank refuelling (from road tanker) should only be conducted by authorized staff of the oil company using the company's standard procedures.	Fuel Oil Refuelling Point/ During Operation Period	IWMF Operator			<b>√</b>			N/A
6b.6.3.1	Fuel Oil Spillage Response  An Oil Spill Response Plan should be prepared by the operator to document the appropriate response procedures for oil spillage incidents in detail. General procedures to be taken in case of fuel oil spillage are presented below.  • Training	IWMF Site/ During Operation Period	IWMF Operator			<b>✓</b>			N/A

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	- Training on oil spill response actions should be given to relevant staff. The training shall cover the followings:								
	<ul> <li>➤Tools &amp; resources to combat oil spillage and fire, e.g. locations of oil spill handling equipment and fire fighting equipment;</li> <li>➤General methods to deal with oil spillage and fire incidents;</li> <li>➤Procedures for emergency drills in the event of oil spills and fire; and</li> <li>➤ Regular drills shall be carried out.</li> </ul>								
	Communication								
	-Establish communication channel with the Fire Services Department (FSD) and EPD to report any oil spillage incident so that necessary assistance from relevant department can be quickly sought.								
	Response Procedures								
	<ul> <li>-Any fuel oil spillage within the IWMF site should be immediately reported to the Plant Manager with necessary details including location, source, possible cause and extent of the spillage.</li> </ul>								
	-Plant Manager should immediately attend to the spillage and initiate any appropriate action to confine and clean up the spillage. The response								

				Implei	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	procedures shall include the following:  >Identify and isolate the source of spillage as soon as possible.  >Contain the oil spillage and avoid infiltration into soil/ groundwater and discharge to storm water channels.  >Remove the oil spillage.								
	➤Clean up the contaminated area.								
	<ul> <li>If the oil spillage occurs during storage tank refuelling, the refuelling operation should immediately be stopped.</li> <li>Recovered contaminated fuel oil and the associated material to remove the spilled oil should be considered as chemical waste. The handling and disposal procedures for chemical wastes are discussed in the following paragraphs.</li> </ul>								
6b.6.3.2	<ul> <li>Chemicals and Chemical Wastes Handling &amp; Storage</li> <li>Chemicals and chemical wastes should only be stored in suitable containers in purpose-built areas.</li> <li>The storage of chemical wastes should comply with the requirements of the</li> </ul>	Chemicals and Chemical Wastes Storage Area / During Operation Period	IWMF Operator			<b>V</b>			N/A
	Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.  The storage areas for chemicals and chemical wastes shall have an	Perioa							

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	impermeable floor or surface. The impermeable floor/ surface shall possess the following properties:								
	<ul> <li>Not liable to chemically react with the materials and their containers to be stored.</li> </ul>								
	<ul> <li>Able to withstand normal loading and physical damage caused by container handling</li> </ul>								
	<ul> <li>The integrity and condition of the impermeable floor or surface should be inspected at regular intervals to ensure that it is satisfactorily maintained</li> </ul>								
	For liquid chemicals and chemical wastes storage, the storage area should be bunded to contain at least 110% of the storage capacity of the largest containers or 20% of the total quantity of the chemicals/chemical wastes stored, whichever is the greater.								
	Storage containers shall be checked at regular intervals for their structural integrity and to ensure that the caps or fill points are tightly closed.								
	<ul> <li>Chemical handling shall be conducted by trained workers under supervision.</li> </ul>								
6b.6.3.2	Chemicals and Chemical Wastes Spillage Response	IWMF Site/ During	IWMF Operator			<b>✓</b>			N/A

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	A Chemicals and/ or Chemical Wastes Spillage Response Plan shall be prepared by the operator to document in detail the appropriate response procedures for chemicals or chemical wastes spillage incidents. General procedures to be undertaken in case of chemicals/ chemical waste spillages are presented below.	Operation Period							
	Training								
	<ul> <li>Training on spill response actions should be given to relevant staff.</li> <li>The training shall cover the followings:</li> </ul>								
	Tools & resources to handle spillage, e.g. locations of spill handling equipment;								
	<ul><li>General methods to deal with spillage; and</li></ul>								
	Procedures for emergency drills in the event of spills.								
	Communication								
	<ul> <li>Establish communication channel with FSD and EPD to report the spillage incident so that necessary assistance from relevant department can be quickly sought.</li> </ul>								
	Response Procedures								

				Imple	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	<ul> <li>Any spillage within the IWMF site should be reported to the Plant Manager.</li> </ul>								
	<ul> <li>Plant Manager shall attend to the spillage and initiate any appropriate actions needed to confine and clean up the spillage. The response procedures shall include the followings:</li> </ul>								
	Identify and isolate the source of spillage as soon as possible;								
	Contain the spillage and avoid infiltration into soil/ groundwater and discharge to storm water channels (in case the spillage occurs at locations out of the designated storage areas);								
	Remove the spillage; the removal method/ procedures documented in the Material Safety Data Sheet (MSDS) of the chemicals spilled should be observed;								
	Clean up the contaminated area (in case the spillage occurs at locations out of the designated storage areas); and								

				Imple	menta	tion S	tages*	Relevant Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation Status and Guidelines Remarks
	The waste arising from the cleanup operation should be considered as chemical wastes.							
6b.6.3.3	Preventive Measures for Incineration By- products Handling  The recommended measures listed below can minimize the potential contamination to the surrounding environment due to the incineration by-products:  • Ash should be stored in storage silos;  • Ash should be handled and conveyed in closed systems fully segregated from the ambient environment;  • Ash should be wetted with water to control fugitive dust, where necessary;  • All fly ash and APC residues should be treated, e.g. by cement solidification or chemical stabilization, for compliance with the proposed Incineration Residue Pollution Control Limits and leachability criteria prior to disposal;  • The ash should be transported in covered trucks or containers to the designated landfill site.	Storage, Handling & Collection of Incineration Ash at IWMF/ During Operation Period	IWMF Operator			✓		N/A
6b.6.3.4 - 6b.6.3.6	Incident Record	IWMF Site/ During	IWMF Operator			<b>√</b>	fo	Guidance Manual N/A or Use of Risk- ased Remediation

				Impler	menta	tion S	tages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	After any spillage, an incident report should be prepared by the Plant Manager. The incident report should contain details of the incident including the cause of the incident, the material spilled and estimated spillage amount, and also the response actions undertaken. The incident record should be kept carefully and able to be retrieved when necessary.	Operation Period						Goals for Contaminated Land Management and the Guidance Note for Contaminated Land and Remediation.	
	The incident report should provide sufficient details for the evaluation of any environmental impacts due to the spillage and assessment of the effectiveness of measures taken.								
	In case any spillage or accidents results in significant land contamination, EPD should be informed immediately and the IWMF operator should be responsible for the cleanup of the affected area. The responses procedures described in Section 6b.6.3.1 and Section 6b.6.3.2 of EIA report should be followed accordingly together with the land contamination assessment and remediation guidelines stipulated in the Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management and the Guidance Note for								
	Contaminated Land and Remediation.								

^{*} Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Integrated Waste Management Facilities, Phase 1

Table B.5 Implementation Schedule for Ecological Quality Measures for the IWMF at the artificial island near SKC

Table B.5	Implementation Schedule for Ecological Qua	ality weasures to	or the living at the art	ificiai isiar	ia ne	ear SKC	T	_
				Impleme	ntati	on Stages		Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des C		O Dec	Legislation and Guidelines	Status and Remarks
7b.8.2.1	Measures to avoid direct loss of intertidal habitat  The site boundary has been proposed to avoid direct contact with the intertidal natural rocky shore of Shek Kwu Chau. It avoids direct loss of intertidal communities and the existing natural rocky shore habitat, where Reef Egret and White-bellied Sea Eagle have been recorded within and in the vicinity of this habitat.	IWMF site	Design team	<b>✓</b>			EIAO-TM	N/A
7b.8.2.2	Measures to minimise loss of coastal subtidal habitat     Extensive coral colonies were recorded at the coastal hard bottom habitat at Shek Kwu Chau. To avoid and minimise the extensive direct impact on the coral colonies, the proposed reclamation area has been moved further offshore to minimise loss of subtial habitat near shore.	IWMF site	Design team	<b>✓</b>			EIAO-TM	N/A
7b.8.2.3	Zero Discharge Scheme  The design scheme of the Project has avoided discharge of wastewater into the marine environment. A zero discharge scheme would be adopted during the operation of the Project. An on-site wastewater treatment plant would be provided to treat the wastewater generated from the IWMF (mainly human sewage). The treated effluent would be re-used in the incineration	IWMF site	Design team, IWMF operator	<b>✓</b>		<b>V</b>	WPCO	N/A

					Imple	ement	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	•	Implementation Agent		С	0	Dec	Legislation and Guidelines	Status and Remarks
	plant and mechanical treatment plant, or for onsite washdown and landscape.									
7b.8.2.4	Measures to avoid loss of plant species of conservation importance	Cheung Sha landing portal	Design Contractor	team,	<b>√</b>	✓		<b>✓</b>	EIAO-TM	N/A
	<ul> <li>Landing portal construction works would not cause direct lost to the recorded individual of protected plant species,</li> <li>Aquilaria sinensis, at the coastal shrubland habitat at Cheung Sha. As a precautionary measure, the plant should be tagged with eye-catching tape and fenced off prior to works, in order to avoid any damage by workers.</li> </ul>									
7b.8.3.1- 7b.8.3.15	<ul> <li>Measures to minimise water quality impact</li> <li>Measures for water quality as recommended in <b>Section 5b</b> of the EIA Report should be implemented.</li> </ul>	Work site	Design contractor, operator	team, IWMF	<b>✓</b>	<b>√</b>	<b>✓</b>	<b>✓</b>	EIAO-TM; ProPECC PN 1/94; WPCO	Implemented
7b.8.3.16 - 7b.8.3.30	Measures to minimise disturbance on Finless Porpoise  Minimisation of Habitat Loss for Finless Porpoise  • Substantial revision has been made on the layout plan and form of the breakwater, in order to minimise the potential loss of important habitat for Finless Porpoise. The revision has greatly reduced the size of the embayment area, as well as the Project footprint. As a result, the size of habitat loss for Finless Porpoise has	IWMF site, work site, marine traffic route	Design contractor, operator	team, IWMF	<b>✓</b>	<b>✓</b>	<b>✓</b>	~	EIAO-TM, Supporting Document for Application for Variation of the Environmental Permit (EP- 429/2012)	Implemented for avoidance of construction works that may produce underwater acoustic disturbance, Vessel Travel Route implementation, training of staff, MMEZ and marine mammal watching works during deployment of silt curtain; N/A for others

				Imple	ement	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	reduced from the original ~50 ha, down to ~31 ha.								
	Avoidance of peak season for finless porpoise occurrence								
	<ul> <li>To minimise potential acoustic disturbance from construction activities on Finless Porpoise, construction works that may produce underwater acoustic disturbance should be scheduled outside the months with peak Finless Porpoise occurrence (December to May), including:         <ul> <li>sheet piling works for construction of cofferdam surrounding the reclamation area (Phase 1);</li> <li>sheet piling works for construction of the shorter section of breakwater (Phase 1);</li> <li>sheet piling works for construction of the remaining section of breakwater (Phase 3);</li> <li>bored piling works for berth area (Phase 3); and</li> <li>submarine cable installation works between Shek Kwu Chau and Cheung Sha.</li> </ul> </li> </ul>								
	Such works should be restricted within June to November. This approach would not only avoid the peak season for Finless Porpoise occurrence, the magnitude of impacts arise								

				Imple	ement	tation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	from acoustic disturbance would also be minimised.								
	Submarine cable installation works are also recommended to be scheduled within June to November, when sightings of Finless Porpoise is scarce in the area of the proposed alignment of the submarine cable.								
	Since the DCM ground treatment and the installation of precast seawalls and breakwaters should generate no underwater acoustic disturbance to Finless Porpoise, no specific mitigation measures are required.								
	Opt for quieter construction methods and plants								
	Considering the sensitivity of marine mammals to underwater acoustic disturbance, instead of the previously proposed conventional breakwater and reclamation peripheral structure, which requires noisy piling works, the current circular cells structure for breakwater and reclamation peripheral structure is proposed. A quieter sheet piling method using vibratory hammer or hydraulic impact hammer, should be adopted for the								
	using vibratory hammer or hydraulic impact								

				Impl	<u>eme</u> nt	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	Phase 1, and southern breakwater Phase 3;								
	Non-percussive bore piling method would be								
	adopted for the installation of tubular piles for the berth construction during Phase 3.								
	Monitored exclusion zones								
	During the installation/re-								
	installation/relocation process of floating type								
	silt curtains, in order to avoid the accidental								
	entrance and entrapment of marine								
	mammals within the silt curtains, a monitored exclusion zone of 250 m radius								
	from silt curtain should be implemented.								
	The exclusion zone should be closely								
	monitored by an experienced marine								
	mammal observer at least 30 minutes								
	before the start of installation/re-								
	installation/relocation process. If a marine mammal is noted within the exclusion								
	zone, all marine works should stop								
	immediately and remain idle for 30 minutes,								
	or until the exclusion zone is free from								
	marine mammals.								
	The experienced marine mammal observer								
	should be well trained to detect marine								
	mammals. Binoculars should be used to								
	search the exclusion zone from an								
	elevated platform with unobstructed visibility.								
	The observer should also be independent								

				Imple	ement	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	from the project proponent and has the power to call-off construction activities.								
	In addition, as marine mammals cannot be effectively monitored within the proposed monitored exclusion zone at night, or during adverse weather conditions (i.e. Beaufort 5 or above, visibility of 300 meters or below), marine works should be avoided under weather conditions with low visibility.								
	Marine mammal watching plan								
	Upon the completion of the installation/re-installation/relocation of floating type silt curtain, all marine works would be conducted within a fully enclosed environment within the silt curtain, hence exclusion zone monitoring would no longer be required. Subsequently, a marine mammal watching plan should be implemented.								
	The plan should include regular inspection of silt curtains, and visual inspection of the waters surrounded by the curtains. Special attention should be paid to Phase 2 (reclamation) where the floating type still curtain would be opened occasionally for vessel access, leaving a temporary 50 m opening. An action								
	plan should be devised to cope with any unpredicted incidents such as the case when								

				Imple	ement	tation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	marine mammals are found within the waters surrounded by the silt curtains.								
	Small openings at silt curtains								
	The openings for vessel access at the silt curtains should be as small as possible to minimise the risk of accidental entrance.								
	Adoption of regular travel route								
	<ul> <li>During construction and operation, captains of all vessels should adopt regular travel route, in order to minimize the chance of vessel collision with marine mammals, which may otherwise result in damage to health or mortality. The regular travel route should avoid areas with high sighting density of Finless Porpoise as much as possible.</li> </ul>								
	Vessel speed limit								
	The frequent vessel traffic in the vicinity of works area may increase the chance of mammal mammals being killed or seriously injured by vessel collision. A speed limit of ten knots should be strictly enforced within areas with high density of Finless Porpoise.								
	Passive acoustic monitoring and land-based theodolite monitoring surveys should be								

				Imple	ement	ation	Stages'	Relevant	Implementation	
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent		С	0	Dec	Legislation and Guidelines	Status and Remarks	
	adopted to verify the predicted impacts and effectiveness of the proposed mitigation measures.									
	Training of Staff									
	<ul> <li>Staff, including captains of vessels, should be aware of the guidelines for safe vessel operations in the presence of cetaceans during construction and operation phases. Adequate trainings should be provided</li> </ul>									
7b.8.3.31	Measures to minimise impact on corals	IWMF site	Design team, contractor, IWMF		✓	<b>√</b>	<b>√</b>	EIAO-TM	Implemented, tagged coral found missing	
7b.8.3.34	Coral communities within and in proximity to the proposed dredging sites would be disturbed by the Project due to the dredging operations. In order to minimise direct loss of coral communities, translocation of corals that are attached to movable rocks with diameter less than 50 cm are recommended. In order to avoid disturbance to corals during the spawning period, the spawning season of corals (June to August) should be avoided; and that translocation should be carried out during the winter season (November-March).		operator						after hitting by typhoons  Re-tagging of 10 coral colonies at indirect impact site and control site were conducted in November and December 2018 respectively.	

				Imple	ement	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	The REA survey results suggest that the								
	198 directly affected coral colonies were attached to movable rocks (less than 50 cm in diameter). It is technically feasible to translocate them to avoid direct loss.								
	Prior to coral translocation, a more detailed baseline survey, including a coral mapping survey, is recommended to								
	further confirm the exact number and location of coral colonies within the potentially affected area. A more detailed coral translocation plan, including selection								
	of suitable recipient site, plan for coral translocation, and event / action plan for coral monitoring should be submitted upon								
	approval of this Project, prior to commencement of construction works. Advice from relevant governmental departments (i.e. AFCD)								
	and professionals would be sought after, in order to identify a desirable location for the relocation of coral communities. Post-								
	translocation monitoring on the translocated corals should also be considered.								
	Coral monitoring programme								
	A coral monitoring programme is recommended to assess any adverse and								
	unacceptable impacts to the coral								

		_		Imple	ement	tation	Stages'	* Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	communities at the coasts of Shek Kwu Chau during construction of the Project.								
	Phasing of Works								
	<ul> <li>To minimize environmental impacts, the proposed phasing of construction works has been carefully designed to reduce the amount of concurrent works, hence minimize SS elevation and the associated impacts on corals.</li> </ul>								
7b.8.3.35 - 7b.8.3.41	Specific measures to minimize disturbance on breeding White-bellied Sea Eagle  Avoidance of noisy works during the breeding season of White-bellied Sea Eagle  • To minimize potential noise disturbance from construction activities on WBSE, noisy construction works should be scheduled outside their breeding season (December to May) to minimise potential degradation in breeding ground quality and breeding activities including:  - sheet piling works for construction of cofferdam surrounding the reclamation area (Phase 1); - sheet piling works for construction of the shorter section of breakwater (Phase 1);		Design Team, Contractor, IWMF operator	•	<b>✓</b>	<b>*</b>	•	EIAO-TM	Implemented

				Imple	ement	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	<ul> <li>sheet piling works for construction of the remaining section of breakwater (Phase 3); and</li> <li>bored piling works for berth area (Phase 3).</li> </ul>								
	Opt for quieter construction methods and plants								
	To minimise potential construction noise disturbance on WBSE, quieter construction methods and plants should be adopted. The recommended noise mitigation measures in the Noise chapter (Section 4b.8 of the EIA Report) should be implemented to minimise potential noise disturbance to acceptable levels.								
	Restriction on vessel access near the nest of White-bellied Sea Eagle								
	During construction and operation, in order to minimize disturbance on the existing WBSE nest, a pre-defined practical route to restrict vessel access near the nest should be adopted to keep vessels and boats as far away from the nest as possible.								
	White-bellied Sea Eagle monitoring programme								
	A WBSE monitoring programme is recommended to assess any adverse and unacceptable impacts to the breeding								

				Imple	ement	tation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	activities of WBSE during construction and operation of the Project. Monitoring surveys for WBSE would include preconstruction phase (twice per month for duration of three months during their breeding season -between December and May, immediately before the commencement of works), construction phase, and operation phase (two years after the completion of construction works).  • Surveys should be conducted twice per month during their breeding season (from December to May); and once per month outside breeding season (June to November). More details on monitoring for WBSE are presented in the EM&A Manual.								
	Education of staff								
	Staff, including captains of all vessels during construction and operation phases, should be aware of the ecological importance of WBSE.  Awareness should be raised among staff to minimise any intentional or unintentional disturbance to the nest.								
	Minimisation of Glare Disturbance								
	To minimise glare disturbance on WBSE, which may cause disorientation of birds								

				Imple	ement	ation	Stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
	by interfering with their magnetic compass, and disruption in behavioural patterns such as reproduction, fat storage and foraging pattern, any un-necessary outdoor lighting should be avoided, and in-ward and downward pointing of lights should be adopted.								
-	<ul> <li>Construction of Seawall/Breakwaters</li> <li>To widen the open channel between the Artificial Island and Shek Kwu Chau.</li> <li>To design the precast concrete seawall with environmental friendly features.</li> </ul>	IWMF site	Design team, contractor, IWMF operator	•	<b>✓</b>			Supporting Document for Application for Variation of Environmental Permit (EP- 429/2012)	N/A
7b.8.3.42	<ul> <li>Opt for Quieter Construction Methods and Plants</li> <li>Quieter construction methods and plants should be used to minimise disturbance to the nearby terrestrial habitat and the associated wildlife.</li> </ul>	Work site	Design team, contractor, IWMF operator	<b>✓</b>	<b>√</b>	<b>√</b>	<b>√</b>	EIAO-TM	Implemented
7b.8.3.43	Measures to minimize impacts from artificial lighting     Unnecessary lighting should be avoided, and shielding of lights should be provided to minimize disturbance from light pollution on fauna groups.	IWMF site	Design team, contractor, IWMF operator	<b>√</b>	<b>√</b>	<b>✓</b>		EIAO-TM	Implemented
7b.8.3.44 - 7b.8.3.45	Measures to minimize accidental spillage     Regular maintenance of vessels, vehicles and equipment that may cause leakage and spillage should only be undertaken within	Work site	Contractor, IWMF operator		✓	<b>✓</b>	<b>√</b>	EIAO-TM	Implemented

				Imple	ment	ation	Stages*	* Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	pre-designated areas, which are appropriately equipped to control the associated discharges.								
	Oils, fuels and chemicals should be contained in suitable containers, and only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be sited on sealed areas in order to prevent spillage of fuels and solvents to the nearby watercourses. All waste oils and fuels should be collected in designated tanks prior to disposal.								
7b.8.3.46	Measures to minimise sewage effluent     Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce.	Work site	Contractor		✓			EIAO-TM	N/A
7b.8.3.47	Measures to minimise drainage and construction runoff      Potential ecological impacts resulted from potential degradation of water quality due to unmitigated surface runoff could be minimised via the detailed mitigation measures in Section 5b.8 of the EIA Report. The following presents some of the mitigation measures:	Work site	Contractor		<b>√</b>		<b>✓</b>	EIAO-TM	N/A

				Imple	ement	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	<ul> <li>On-site drainage system with implemented sedimentation control facilities.</li> <li>Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities.</li> <li>Provision of embankment at boundaries of earthworks for flood protection.</li> <li>Water pumped out from foundation piles must be discharged into silt removal facilities.</li> <li>During rainstorms, exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable.</li> <li>Exposed soil surface should be minimized to reduce siltation and runoff.</li> <li>Earthwork final surfaces should be well compacted. Subsequent permanent surface protection should be immediately performed.</li> <li>Open stockpiles of construction materials, and construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms.</li> </ul>								
7b.8.3.48	Measures to minimise impacts from general construction activities	Work site	Contractor		✓			EIAO-TM	Implemented
	To avoid the entering of construction solid waste into the nearby habitats, construction solid waste should be collected, handled								

				Imple	ment	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	and disposed of properly to avoid entering to the nearby habitats. It is recommended to clean the construction sites on a regular basis.								
7b.8.3.49	Pest Control Good waste management practices should be adopted at the IWMF in order to minimise the risk of introduction of pest to the island:  - Transportation of wastes in enclosed containers - Waste storage area should be well maintained and cleaned - Waste should only be disposed of at designated areas - Timely removal of the newly arrived waste - Removal of items that are capable of retaining water - Rapid clean up of any waste spillages - Maintenance of a tidy and clean site environment - Regular application of pest control - Education of staff the importance of site cleanliness	IWMF site	IWMF operator			✓			N/A
7b.8.3.50	Control of Marine Habitat Quality during Operation Phase  • Depending on the seabed condition of the approach channel for marine vessels during operation phase of the IWMF,	IWMF site	IWMF operator			<b>✓</b>		EIAO-TM; WPCO	N/A

				Imple	ement	tation	Stages*	* Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	ensure safe access. In order to avoid degradation in water quality due to elevation in SS and dispersion of sediment plume due to dredging works, it is recommended that any future maintenance dredging works should not be carried out within 100 m from the shore, similar to that of the dredging for anti-scouring protection layer during construction phase. All maintenance dredging works should be carried out with the implementation of silt curtain to control the dispersion of SS. The production rate should comply with the permit dredging rate and number of grab per hour.								
7b.8.4.1 - 7b.8.4.8	Compensation of loss of important habitat of Finless Porpoise  Designation of Marine Park	Waters between Shek Kwu Chau and Soko Islands	Project Proponent	<b>✓</b>		✓		EIAO-TM	N/A
	<ul> <li>The Project Proponent has made a firm commitment to seek to designate a marine park of approximately 700 ha in the waters between Soko Islands and Shek Kwu Chau, in accordance with the statutory process stipulated in the Marine Parks Ordinance, as a compensation measure for the habitat loss arising from the construction of the IWMF at the artificial island near SKC.</li> <li>The Project Proponent shall seek to complete the designation by 2018 to tie in</li> </ul>								

				Imple	ment	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	with the operation of the IWMF at the artificial island near SKC.								
	<ul> <li>A further study should be carried out to review relevant previous studies and collate available information on the ecological characters of the proposed area for marine park designation; and review available survey data for Finless Porpoise, water quality, fisheries, marine traffic and planned development projects in the vicinity. Based on the findings, ecological profiles of the proposed area for marine park designation should be established, and the</li> </ul>								
	extent and location of the proposed marine park be determined. The adequacy of enhancement measures should also be reviewed.  In addition, a management plan for the								
	proposed marine park should be proposed, covering information on the responsible departments for operation and management (O&M) of the marine park, as well as the O&M duties of each of the departments involved. Consultation with relevant government departments and stakeholders should be conducted under the study. The								
	should be conducted under the study. The study should be submitted to Director of Environmental Protection (DEP) for approval before the commencement of construction works.								

				Imple	emen	tation	Stages*	* Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
	The Project Proponent should provide assistance to AFCD during the process of the marine park designation.								
7b.8.5.1	Additional Enhancement or Precautionary Measures Deployment of	Within the proposed	Project Proponent	<b>√</b>		<b>✓</b>		EIAO-TM	N/A
7b.8.5.4	Artificial Reefs	marine par under thi							
	Deployment of artificial reefs (ARs) is an enhancement measure for the marine habitats. ARs are proposed to be deployed within the proposed marine park under this Project. The exact location, dimension and type of ARs to be deployed are to be further investigated along with the further study of the proposed marine park under this Project. The proposed ARs would be deployed at the same time as the complete designation of marine park.  Release of Fish Fry at Artificial Reefs and Marine Park	study							
	<ul> <li>Release of fish fry at the proposed ARs, as well as the proposed marine park under this study, should enhance the fish resources in the nearby waters, and subsequently food sources for Finless Porpoise. The proposed ARs with various micro-habitats would have the potential to provide shelter and nursery ground for the released fish fry.</li> </ul>								

Contract No. EP/SP/66/12

Integrated Waste Management Facilities, Phase 1

Keppel Seghers – Zhen Hua Joint Venture

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implement Des C	ation Stages* O Dec	Relevant Legislation and Guidelines	Implementation Status and Remarks
	The frequency and quantity of fry to be released should be agreed by AFCD.						

^{*} Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Table B.6 Implementation Schedule for Fisheries Measures for the IWMF at the artificial island near SKC

				lm	plement	ation	Stages*	Relevant	Implementation
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent		es C	0	Dec	Legislation and Guidelines	Status and Remarks
8b.8.1.2	Measure to minimize loss of and disturbance on fisheries resources	IWMF site	Design team, contractor	<b>~</b>			<b>*</b>	EIAO-TM	N/A
	<ul> <li>Alteration to the phasing of works, construction method, and layout plan of the IWMF at the artificial island near SKC has been made. The total fishing ground to be permanently lost due to the project has been significantly reduced from ~50 ha to ~31 ha. By adopting the current circular cells instead of the conventional seawall construction method, SS elevation would be greatly reduced, minimizing adverse impact on the health of fisheries resources.</li> </ul>								
8b.8.1.3	Measure to minimize impingement and entrainment      Provision of a screen at the water intake point for desalination plant would be essential to minimize the risk of impingement and entrainment of fisheries resources (including fish, larvae and egg) through the intake point.	IWMF site	Design team, contractor, IWM operator		✓	<b>√</b>		EIAO-TM	N/A

		_		Imple	ement	ation	Stages*	Relevant	Implementation Status and Remarks
EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Des	С	0	Dec	Legislation and Guidelines	
8b.8.1.4- 8b.8.1.6	Measures to control water quality     No wastewater effluent, anti-fouling agent, heavy metals and other contaminants would be released during operation phase of the Project.	Work site, IWMF site	Design team, contractor, IWMF operator	<b>✓</b>	<b>√</b>	<b>*</b>	<b>*</b>	EIAO-TM	Implemented
	<ul> <li>Mitigation measures recommended in the water quality impact assessment during construction and operation would serve to protect fisheries resources from indirect impacts resulted from the Project</li> </ul>								
8b.8.1.7 - 8b.8.1.8	Additional Enhancement / Precautionary Measures  Artificial Reefs (ARs) are proposed to be deployed within the proposed marine park under this Project as an enhancement measure for the marine habitats. This enhancement feature would bring positive impacts to the previously identified important spawning and nursery ground for fisheries resources.  Release of Fish Fry at Artificial Reefs  Release of fish fry has been proposed under this Project. The proposed deployment of ARs within the proposed marine park would provide shelter and nursery ground for the released fish fry. The frequency and quantity of fry to be released should be agreed by AFCD.	Within the proposed marine park in the waters between Soko Islands and Shek Kwu Chau	Project Proponent			•		EIAO-TM	N/A

^{*} Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Integrated Waste Management Facilities, Phase 1

Table B.7 Implementation Schedule for Landscape and Visual Measures for the IWMF at the artificial island near SKC

	Environmental Protection		Implementation	Imple	ment	ation	Stages*	Relevant	Implementation
EIA Ref	Measures / Mitigation Measures	Location / Timing	Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
S10b.10 MLVC- 01	Grass-hydroseeded bare soil surface and stock pile area	Work site / During construction phase	Contractor		✓				N/A
\$10b.10 MLVC-02	<ol> <li>Landscape Design</li> <li>Early planting using fast grow trees and tall shrubs at strategic locations within site as buffer to block view corridors to the site from the VSRs, and to locally screen haul roads, excavation works and site preparation works.</li> <li>Use of tree species of dense tree crown to serve as visual barrier.</li> <li>Hard and soft landscape treatment (e.g. trees and shrubs) of open areas within development to provide a background for the outdoor containers from open view, shade and shelter, and a green appearance from surrounding viewpoints.</li> <li>Planting strip along the periphery of the project site.</li> <li>Selected tree species suitable for the coastal condition.</li> </ol>	Work site / During design & construction phases	Contractor		<b>✓</b>				N/A

	Environmental Protection		Implementation	Impleme	entat	ion S	Stages*	Relevant	Implementation
EIA Ref	Measures / Mitigation Measures	Location / Timing	Agent	Des	C	0	Dec	Legislation and Guidelines	Status and Remarks
S10b.10 MLVC-03	Adoption of Natural Features of the Existing Shoreline  1) Use of boulders in different sizes and with the similar textures of the existing rocky shores for the construction of breakwater and artificial shoreline in order to blend into the existing natural shoreline.		Contractor						N/A
	<ol> <li>Use of cellular cofferdam together w the natural boulders to form a curvatu shoreline for the reclamation area to ec with the natural shoreline of SKC.</li> </ol>	re							
S10b.10 MLVC-04	Greening Design (Rooftop & Vertical Greening  1) Implementation of rooftop and vertical greening (vertical building envelope) alouthe periphery of each building block increase the amenity value of twork, moderate temperature extremand enhance building enerous performance. The greening appearant of the building shall enhance its visit harmony with the natural surroundings well as reduce the apparent visual mass the structure.	During design & construction phases  phases  gy ce al as	Contractor						N/A
	<ol> <li>Sufficient space between concrete enclosure and stack to minimize heat transfer.</li> </ol>								
	<ol> <li>Introduction of landscape decks at t stack to further enhance the overall natu and green concept unique for this site.</li> </ol>								

	Environmental Protection		Implementation	Imple	ment	ation	Stages*	Relevant	Implementation					
EIA Ref	Measures / Mitigation Measures	Location / Timing	Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks					
S10b.10 MVC-01	Visual Mitigation and Aesthetic Design	Structures in IWMF /	Contractor	✓	✓				N/A					
WVC-01	Use of natural materials with recessive color to minimize the bulkiness of the building.	During design & constructio												
	<ol> <li>Adoption of innovative aesthetic design to the chimney to minimize or visually mitigate the massing of the chimney so as to reduce its visual impact to the surroundings.</li> </ol>	n phases												
	<ol> <li>Color of the chimney in a gradual changing manner to match with the color of the sky.</li> </ol>													
	<ol> <li>Provision of observation deck for public enjoyment at the top of the chimney to diminish the feeling of chimney.</li> </ol>													
	5) Provision of sky gardens between the two stacks to allow additional greening for enhancing the aesthetic quality.  Maintenance access (elevator and staircase) from the ground floor to the sky gardens will be provided to allow maintenance of the sky gardens.													
	<ol> <li>Integration of the visitor's walkway with different material façade design of incinerator plant to enhance the aesthetic quality.</li> </ol>													
S10b.10 MVC-02	Control of the security floodlight for construction areas at night to avoid excessive glare to the surrounding receiver.	Work site / During construction phase	Contractor		✓				Implemented					

	Environmental Protection	_	Implementation	Imple	ment	ation	Stages*	Relevant	Implementation
EIA Ref	Measures / Mitigation Measures	Location / Timing	Agent	Des	С	0	Dec	Legislation and Guidelines	Status and Remarks
S10b.10 MVC-03	Optimization of the construction sequence and construction programme to minimize the duration of impact.	Work site / During design & construction phases	Contractor	<b>✓</b>	<b>\</b>				Implemented
S10b.10 MVC-04	Storage of the backfilling materials for site formation & construction materials / wastes on site at a maximum height of 2m, covered with an impermeable material of visually unobtrusive material (in earth tone).	Work site / During construction phase	Contractor		✓				N/A
S10b.10 MVC-05	Reduction of the number of construction traffic at the site to practical minimum.	Work site / During construction phase	Contractor		<b>√</b>				Implemented
S10b.10 MLVO-01	Planting Maintenance  Provision of proper planting maintenance and replacement of defective plant species on the new planting areas to enhance aesthetic and landscape quality.	Project site / During Operation phase	Contractor			✓			N/A
S10b.10 MVO-01	Environmental Education Centre  Development of an Environmental Education Center, in which regular exhibitions and lectures to promote environmental awareness and waste reduction concept would be provided, as a part of the IWMF for the general public to alleviate negative public perceptions of the development.	Project site / During Operation phase	Contractor			<b>✓</b>			N/A
S10b.10 MVO-02	Control of Light  Control the numbers of lights and their intensity to a level that is good enough to meet the safety requirements at night but not excessive.	Project site / During Operation phase	Contractor			✓			N/A

Integrated Waste Management Facilities, Phase 1

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implemen Des C	tation :	Stages* Dec	Relevant Legislation and Guidelines	Implementation Status and Remarks
S10b.10 MVO-03	Control of Operation Time	Project site / During	Contractor		<b>✓</b>			N/A
1817 0 00	Minimization of the frequency of waste transportation to practical minimum (e.g. limit the reception of MSW from 8 am to 8 pm)	Operation						

^{*} Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Contract No. EP/SP/66 Integrated Waste Mana	/12 gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix C	Impact Monitoring Schedul	e of the Reporting
	Month	

			Impact Monitoring Schedule for IWMF			
			Nov-20			
Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5	6	7
	Impact	Impact	Impact		Impact	
		Daytime, Evening & Night time Noise monitoring for M1, M2 & M3			Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,	
	CR2, M1, S1, S2A, S3	Silt Curtain Polit Test	CR2, M1, S1, S2A, S3		CR2, M1, S1, S2A, S3	
	<u>Tidal Period:</u>	<u>Tidal Period:</u>	Tidal Period:		<u>Tidal Period:</u>	
	Ebb Tide: 10:45 - 15:38	Ebb Tide: 11:24 - 16:00	Ebb Tide: 13:00 - 16:06		Ebb Tide: 14:00 - 16:23	
	Flood Tide: 15:00 - 21:00	Flood Tide: 16:00 - 21:30	Flood Tide: 06:19 - 13:00		Flood Tide: 07:00 - 14:00	
	Monitoring Time:	Testing Time:	Monitoring Time:		Monitoring Time:	
	Mid-ebb: 11:13 - 14:43	Mid-ebb: 12:00 - 13:30	Mid-ebb: 12:47 - 16:17		Mid-ebb: 13:26 - 16:56	
	& Mid-flood: 15:30 - 19:00	& Mid-flood: 17:00 - 18:30	*\$ Mid-flood: 08:00 - 11:30		Mid-flood: 08:45 - 12:15	
	Daytime, Evening & Night time Noise monitoring for M1, M2 & M3					
8	9 Impact	10 Impact	11	12 Impact	13	14 Impact
		Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,		Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,		Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,
	22, 1	CR2, M1, S1, S2A, S3		CR2, M1, S1, S2A, S3		CR2, M1, S1, S2A, S3
		Tidal Period:		Tidal Period:		
		Ebb Tide: 04:00 - 12:00		Ebb Tide: 06:33 - 13:00		<u>Tidal Period:</u> Ebb Tide: 08:45 - 14:00
		Flood Tide: 12:00 - 12:00		Flood Tide: 13:00- 19:20		Flood Tide: 14:00 - 20:32
		Monitoring Time:		Monitoring Time:		Monitoring Time:
		* Mid-ebb: 08:00 - 11:30		Mid-ebb: 08:01 - 11:31		Mid-ebb: 09:44 - 13:14 & Mid-flood: 15:30 - 19:00
		Mid-flood: 12:59 - 16:29		Mid-flood: 14:34 - 18:04		& Mid-flood: 15:30 - 19:00
		Daytime, Evening & Night time Noise monitoring for M1, M2 & M3				
15	16	17	18	19	20	21
	Impact	Impact	Impact		Impact	
	Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,	Daytime, Evening & Night time Noise monitoring for M1, M2 & M3	Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,		Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,	
	CR2, M1	Ecology monitoring for Marine Mammals by Vessel-based Line-Transect	CR2, M1		CR2, M1	
	<u>Tidal Period:</u>	Survey	<u>Tidal Period:</u>		<u>Tidal Period:</u>	
	Ebb Tide: 10:53 - 15:25	· ·	Ebb Tide: 12:56 - 16:00		Ebb Tide: 14:00 - 18:00	
	Flood Tide: 15:25 - 21:39		Flood Tide: 06:00 - 12:56		Flood Tide: 07:38 - 14:00	
	Monitoring Time:		Monitoring Time:		Monitoring Time:	
	Mid-ebb: 11:06 - 14:36		#\$ Mid-ebb: 12:58 - 16:28		Mid-ebb: 14:15 - 17:45	
	& Mid-flood: 15:30 - 19:00		* Mid-flood: 08:00 - 11:30		Mid-flood: 09:04 - 12:34	
	Daytime, Evening & Night time Noise monitoring for M1, M2 & M3		1111d 1100d. 00.00 11.50		1710 1100d. 03.01 12.01	
	Buytime, Evening & Hight time Noise monitoring for WH, Wiz & Wis					
22	23		25		27	28
	Impact	Impact		Impact		Impact
	Daytime, Evening & Night time Noise monitoring for M1, M2 & M3	Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,		Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,		Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,
		CR2, M1		CR2, M1		CR2, M1
		<u>Tidal Period:</u>		<u>Tidal Period:</u>		<u>Tidal Period:</u>
		Ebb Tide: 04:00 - 12:00		Ebb Tide: 07:00 - 13:00		Ebb Tide: 08:35 - 13:37
		Flood Tide: 12:00 - 19:00		Flood Tide: 13:00 - 20:00		Flood Tide: 13:37 - 20:00
		Monitoring Time:		Monitoring Time:		Monitoring Time:
		* Mid-ebb: 08:00 - 11:30		Mid-ebb: 08:10 - 11:40		Mid-ebb: 09:21 - 12:51
		Mid-flood: 13:51 - 17:21		Mid-flood: 14:39 - 18:09		Mid-flood: 15:03 - 18:33
		Daytime, Evening & Night time Noise monitoring for M1, M2 & M3		Ecology monitoring for WBSE		
20	20					
73	Impact					
	Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,					
	CR2, M1					
	<u>Tidal Period:</u> Ebb Tide: 10:01 - 14:22					
	Flood Tide: 10:01 - 14:22 Flood Tide: 14:22 - 20:50					
	Monitoring Time:					
	Mid-ebb: 10:26 - 13:56					
	Mid-flood: 15:26 - 18:56					

Remarks:

1. Daytime Noise Monitoring (07:00-1900), Evening Time Noise Monitoring (1900-2300), Night Time Noise Monitoring (2300-0700)

2. Water Quality Monitoring for \$1,52 and \$3 will only conduct during DCM works, refer to Detailed DCM Plan

Note:

* - as per Marine Department Notice No 107 of 2018, all vessels employed for the works should stay in the works area outside the hours of works (0700 to 2300). Due to safty concern, Water Quality Monitoring would start at 0800.

# - Prioritized routing: Mid-Ebb: C1→S3→CR2→CR1→H1→Remaining stations and Mid-Flood: C2→CR1→S3→CR2→H1→Remaining stations

\$ - Since predicted tide is shorter than 3.5 hours, method of 90% tidal period as monitoring time is approached.

& - Due to safety concern for sampling event in night-time, method of 90% tidal period as monitoring time is approached and end at 1900.

Contract No. EP/SP/66 Integrated Waste Mana	/12 gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix D	Water Quality Monito	oring Data

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
B1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:53	8.24	8.24	30.89	28.66	3.21	5	109	0.244	SE
B1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:53	8.26	8.24	31.35	28.61	2.85	5	109	0.195	Е
B1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	4.2	12:52	8.38	8.13	31.23	28.55	3.05	3	112	0.244	Е
B1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	4.2	12:52	8.71	8.14	31.04	28.58	2.96	3	110	0.188	SE
B2	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	13:16	8.37	8.17	30.57	28.61	3.18	3	110	0.159	SE
B2	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	13:16	8.18	8.34	31.17	28.64	2.83	3	110	0.163	SE
B2	20201102	Sunny	Moderate	Mid-Ebb	Bottom	4.9	13:15	8.23	8.36	30.57	28.59	2.87	4	109	0.172	SE
B2	20201102	Sunny	Moderate	Mid-Ebb	Bottom	4.9	13:15	8.36	8.13	30.76	28.54	3.23	5	109	0.212	SE
В3	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:21	8.14	8.11	30.56	28.64	3.35	4	109	0.224	Е
В3	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:21	8.51	8.19	31.01	28.75	3.33	4	109	0.150	SE
В3	20201102	Sunny	Moderate	Mid-Ebb	Bottom	3.9	12:20	8.17	8.14	31.24	28.60	3.47	6	110	0.178	Е
В3	20201102	Sunny	Moderate	Mid-Ebb	Bottom	3.9	12:20	8.58	8.28	31.20	28.49	2.90	6	110	0.146	SE
B4	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:12	8.18	8.21	31.13	28.58	2.42	4	110	0.164	Е
B4	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:12	8.40	8.17	31.00	28.55	2.37	4	110	0.211	Е
В4	20201102	Sunny	Moderate	Mid-Ebb	Bottom	3.6	12:11	8.45	8.22	30.57	28.35	2.96	4	110	0.199	SE
В4	20201102	Sunny	Moderate	Mid-Ebb	Bottom	3.6	12:11	8.43	8.15	30.94	28.43	3.23	4	109	0.152	SE
C1A	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	11:15	8.54	8.35	30.52	28.44	3.06	4	109	0.169	SE
C1A	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	11:15	8.60	8.30	30.96	28.36	2.99	4	109	0.175	Е
C1A	20201102	Sunny	Moderate	Mid-Ebb	Middle	5.4	11:14	8.44	8.43	31.35	28.38	2.50	4	110	0.172	E
C1A	20201102	Sunny	Moderate	Mid-Ebb	Middle	5.4	11:14	8.40	8.23	30.57	28.36	2.85	4	109	0.159	SE
C1A	20201102	Sunny	Moderate	Mid-Ebb	Bottom	9.8	11:13	8.25	8.08	30.99	28.33	3.50	3	110	0.178	SE
C1A	20201102	Sunny	Moderate	Mid-Ebb	Bottom	9.8	11:13	8.34	8.32	31.26	28.38	2.93	3	110	0.150	Е
C2A	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:42	8.60	8.18	30.92	28.50	3.09	4	112	0.164	SE
C2A	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:42	8.41	8.24	30.81	28.67	2.67	4	110	0.195	SE
C2A	20201102	Sunny	Moderate	Mid-Ebb	Middle	5.8	12:41	8.56	8.24	30.57	28.48	2.99	4	110	0.159	SE
C2A	20201102	Sunny	Moderate	Mid-Ebb	Middle	5.8	12:41	8.31	8.28	30.95	28.49	3.49	4	109	0.220	SE
C2A	20201102	Sunny	Moderate	Mid-Ebb	Bottom	10.6	12:40	8.23	8.14	30.78	28.67	3.39	2	111	0.236	SE
C2A	20201102	Sunny	Moderate	Mid-Ebb	Bottom	10.6	12:40	8.64	8.27	31.35	28.53	2.93	2	109	0.162	SE
CR1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:21	8.34	8.31	31.27	28.66	3.04	5	110	0.152	SE
CR1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:21	8.15	8.08	31.23	28.71	2.84	5	110	0.184	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR1	20201102	Sunny	Moderate	Mid-Ebb	Middle	6.8	12:20	8.61	8.32	30.51	28.64	3.03	5	109	0.209	SE
CR1	20201102	Sunny	Moderate	Mid-Ebb	Middle	6.8	12:20	8.17	8.24	30.74	28.69	3.23	4	110	0.190	Е
CR1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	12.6	12:19	8.35	8.27	30.99	28.63	3.43	4	109	0.155	SE
CR1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	12.6	12:19	8.66	8.19	31.02	28.75	3.93	4	110	0.215	Е
CR2	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:00	8.35	8.41	30.67	28.35	2.83	6	110	0.208	SE
CR2	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:00	8.52	8.32	31.16	28.40	3.07	5	110	0.159	SE
CR2	20201102	Sunny	Moderate	Mid-Ebb	Middle	5.5	11:59	8.67	8.06	31.30	28.47	3.39	4	109	0.162	SE
CR2	20201102	Sunny	Moderate	Mid-Ebb	Middle	5.5	11:59	8.45	8.42	30.50	28.60	3.37	4	110	0.245	Е
CR2	20201102	Sunny	Moderate	Mid-Ebb	Bottom	9.9	11:58	8.70	8.38	31.12	28.43	3.12	3	109	0.148	Е
CR2	20201102	Sunny	Moderate	Mid-Ebb	Bottom	9.9	11:58	8.35	8.13	30.90	28.36	3.67	3	108	0.206	SE
F1A	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	11:45	8.23	8.20	30.73	28.64	2.93	4	110	0.229	SE
F1A	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	11:45	8.22	8.09	31.17	28.45	2.66	4	110	0.159	SE
F1A	20201102	Sunny	Moderate	Mid-Ebb	Middle	4.3	11:44	8.70	8.21	30.87	28.64	2.81	4	109	0.231	SE
F1A	20201102	Sunny	Moderate	Mid-Ebb	Middle	4.3	11:44	8.30	8.18	30.46	28.42	2.96	4	110	0.208	SE
F1A	20201102	Sunny	Moderate	Mid-Ebb	Bottom	7.6	11:43	8.72	8.14	31.25	28.58	2.82	5	110	0.225	SE
F1A	20201102	Sunny	Moderate	Mid-Ebb	Bottom	7.6	11:43	8.45	8.08	31.03	28.37	3.27	5	109	0.205	SE
H1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	11:44	8.61	8.13	30.73	28.63	2.99	4	110	0.213	Е
H1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	11:44	8.28	8.25	30.90	28.59	3.32	4	110	0.152	SE
H1	20201102	Sunny	Moderate	Mid-Ebb	Middle	4.1	11:43	8.22	8.15	31.14	28.56	3.16	4	110	0.201	SE
H1	20201102	Sunny	Moderate	Mid-Ebb	Middle	4.1	11:43	8.33	8.09	30.70	28.40	3.24	5	109	0.219	Е
H1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	7.1	11:42	8.67	8.25	31.20	28.41	3.09	5	110	0.230	Е
H1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	7.1	11:42	8.63	8.14	30.83	28.44	2.85	5	110	0.174	SE
M1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	11:19	8.45	8.14	30.68	28.27	3.29	3	110	0.171	SE
M1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	11:19	8.46	8.39	30.50	28.37	3.26	3	110	0.150	SE
M1	20201102	Sunny	Moderate	Mid-Ebb	Middle	4.9	11:18	8.54	8.37	30.98	28.38	2.78	5	110	0.163	SE
M1	20201102	Sunny	Moderate	Mid-Ebb	Middle	4.9	11:18	8.58	8.31	30.64	28.37	2.55	5	109	0.239	SE
M1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	8.8	11:17	8.69	8.35	30.78	28.22	3.03	6	109	0.146	Е
M1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	8.8	11:17	8.60	8.32	30.95	28.61	3.01	6	109	0.202	SE
S1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	13:04	8.24	8.30	31.03	28.59	2.77	3	110	0.229	SE
S1	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	13:04	8.44	8.27	30.64	28.60	2.32	3	110	0.219	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
S1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	4.4	13:03	8.48	8.39	31.21	28.56	3.45	4	109	0.241	SE
S1	20201102	Sunny	Moderate	Mid-Ebb	Bottom	4.4	13:03	8.48	8.39	31.23	28.45	3.71	4	109	0.225	Е
S2A	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:39	8.50	8.30	31.04	28.54	2.81	2	110	0.244	Е
S2A	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:39	8.24	8.30	30.85	28.51	3.27	2	110	0.157	SE
S2A	20201102	Sunny	Moderate	Mid-Ebb	Middle	4.7	12:38	8.48	8.31	30.61	28.54	2.59	3	109	0.208	SE
S2A	20201102	Sunny	Moderate	Mid-Ebb	Middle	4.7	12:38	8.19	8.25	31.28	28.58	3.03	3	110	0.185	SE
S2A	20201102	Sunny	Moderate	Mid-Ebb	Bottom	8.4	12:37	8.67	8.25	31.20	28.58	3.38	3	110	0.197	E
S2A	20201102	Sunny	Moderate	Mid-Ebb	Bottom	8.4	12:37	8.24	8.28	30.48	28.66	3.59	3	108	0.189	SE
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:09	8.53	8.13	30.83	28.61	2.94	4	110	0.173	SE
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Ebb	Surface	1.0	12:09	8.48	8.12	31.01	28.53	2.97	4	109	0.197	SE
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Ebb	Middle	5.7	12:08	8.47	8.16	31.19	28.36	2.77	5	110	0.209	SE
S3	20201102	Sunny	Moderate	Mid-Ebb	Middle	5.7	12:08	8.59	8.20	31.24	28.45	3.15	5	110	0.151	SE
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Ebb	Bottom	10.3	12:07	8.63	8.16	31.12	28.46	3.56	6	112	0.180	Е
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Ebb	Bottom	10.3	12:07	8.28	8.33	31.07	28.36	3.58	6	109	0.225	SE
B1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:44	8.24	8.12	31.01	28.72	3.17	3	109	0.191	W
B1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:44	8.90	8.07	30.50	28.78	2.89	3	110	0.237	NW
B1	20201102	Sunny	Moderate	Mid-Flood	Bottom	4.5	15:43	8.59	7.92	30.73	28.72	2.93	2	109	0.186	W
B1	20201102	Sunny	Moderate	Mid-Flood	Bottom	4.5	15:43	8.27	7.98	30.40	28.74	3.03	2	110	0.187	W
B2	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:03	8.34	8.28	30.85	28.73	2.81	3	111	0.225	NW
B2	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:03	8.61	7.93	30.43	28.71	2.48	3	112	0.205	W
B2	20201102	Sunny	Moderate	Mid-Flood	Bottom	4.2	16:02	8.42	8.26	30.47	28.67	3.40	4	111	0.254	W
B2	20201102	Sunny	Moderate	Mid-Flood	Bottom	4.2	16:02	8.56	8.15	30.65	28.69	3.43	4	109	0.178	W
В3	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:26	8.59	8.19	30.58	28.80	2.76	3	110	0.213	W
В3	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:26	8.35	8.17	30.73	28.79	3.00	3	110	0.178	W
В3	20201102	Sunny	Moderate	Mid-Flood	Bottom	3.9	16:25	8.75	8.17	30.54	28.81	2.94	5	109	0.181	W
В3	20201102	Sunny	Moderate	Mid-Flood	Bottom	3.9	16:25	8.92	8.31	30.84	28.75	3.09	4	109	0.254	W
B4	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:35	8.79	8.30	30.65	28.62	2.48	3	110	0.240	W
B4	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:35	8.85	8.19	30.63	28.58	2.76	3	110	0.187	W
B4	20201102	Sunny	Moderate	Mid-Flood	Bottom	3.8	16:34	8.50	8.01	30.70	28.57	3.46	4	110	0.171	W
B4	20201102	Sunny	Moderate	Mid-Flood	Bottom	3.8	16:34	8.71	8.00	31.00	28.62	3.08	5	111	0.173	W

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C1A	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:38	8.65	8.26	30.74	28.63	3.06	3	109	0.203	W
C1A	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:38	8.23	8.32	30.70	28.58	3.25	3	110	0.214	W
C1A	20201102	Sunny	Moderate	Mid-Flood	Middle	5.2	16:37	8.52	8.03	30.84	28.58	2.81	3	111	0.262	W
C1A	20201102	Sunny	Moderate	Mid-Flood	Middle	5.2	16:37	8.55	8.21	30.92	28.64	3.08	3	110	0.164	W
C1A	20201102	Sunny	Moderate	Mid-Flood	Bottom	9.4	16:36	8.36	8.22	30.82	28.62	3.64	2	110	0.202	W
C1A	20201102	Sunny	Moderate	Mid-Flood	Bottom	9.4	16:36	8.62	7.99	30.42	28.59	3.73	2	109	0.222	NW
C2A	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:32	8.60	8.21	30.66	28.87	3.36	5	110	0.210	W
C2A	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:32	8.75	8.01	30.98	28.78	3.21	5	110	0.227	W
C2A	20201102	Sunny	Moderate	Mid-Flood	Middle	5.7	15:31	8.77	8.15	31.01	28.86	3.67	4	108	0.235	W
C2A	20201102	Sunny	Moderate	Mid-Flood	Middle	5.7	15:31	8.61	8.02	30.91	28.89	3.59	4	109	0.261	W
C2A	20201102	Sunny	Moderate	Mid-Flood	Bottom	10.4	15:30	8.36	8.17	30.65	28.80	3.55	2	109	0.164	NW
C2A	20201102	Sunny	Moderate	Mid-Flood	Bottom	10.4	15:30	8.84	7.97	30.66	28.85	3.33	2	109	0.173	NW
CR1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:53	8.29	8.27	30.81	28.75	2.53	3	109	0.240	W
CR1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:53	8.62	8.05	30.47	28.71	3.01	3	110	0.260	W
CR1	20201102	Sunny	Moderate	Mid-Flood	Middle	6.2	15:52	8.64	8.25	30.86	28.76	2.53	3	108	0.170	W
CR1	20201102	Sunny	Moderate	Mid-Flood	Middle	6.2	15:52	8.53	8.28	30.45	28.79	2.77	3	110	0.187	W
CR1	20201102	Sunny	Moderate	Mid-Flood	Bottom	11.3	15:51	8.57	8.07	30.77	28.68	3.12	4	110	0.255	W
CR1	20201102	Sunny	Moderate	Mid-Flood	Bottom	11.3	15:51	8.62	8.29	30.75	28.75	2.94	4	110	0.217	W
CR2	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:09	8.23	7.97	30.61	28.75	2.97	3	108	0.229	W
CR2	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:09	8.72	8.07	30.48	28.67	2.73	3	110	0.216	NW
CR2	20201102	Sunny	Moderate	Mid-Flood	Middle	5.5	16:08	8.19	8.00	31.00	28.75	3.57	4	111	0.235	W
CR2	20201102	Sunny	Moderate	Mid-Flood	Middle	5.5	16:08	8.21	8.20	30.44	28.78	3.06	4	110	0.187	NW
CR2	20201102	Sunny	Moderate	Mid-Flood	Bottom	10.0	16:07	8.43	7.92	30.54	28.70	3.49	4	109	0.176	W
CR2	20201102	Sunny	Moderate	Mid-Flood	Bottom	10.0	16:07	8.86	8.03	30.58	28.69	3.22	4	110	0.190	W
F1A	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	17:00	8.45	8.15	30.74	28.57	2.90	3	110	0.217	W
F1A	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	17:00	8.90	8.07	30.95	28.73	3.19	3	109	0.238	W
F1A	20201102	Sunny	Moderate	Mid-Flood	Middle	4.0	16:59	8.42	7.96	30.79	28.48	2.74	3	110	0.177	W
F1A	20201102	Sunny	Moderate	Mid-Flood	Middle	4.0	16:59	8.39	8.07	30.61	28.60	3.12	3	108	0.159	W
F1A	20201102	Sunny	Moderate	Mid-Flood	Bottom	7.0	16:58	8.49	8.12	30.71	28.64	3.05	3	109	0.263	W
F1A	20201102	Sunny	Moderate	Mid-Flood	Bottom	7.0	16:58	8.24	8.11	30.45	28.49	2.85	3	108	0.205	W

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
H1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	17:04	8.85	8.01	30.66	28.71	3.04	4	109	0.239	W
H1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	17:04	8.91	8.13	31.03	28.54	3.23	4	109	0.175	W
H1	20201102	Sunny	Moderate	Mid-Flood	Middle	4.2	17:03	8.88	8.17	30.58	28.52	3.18	4	108	0.250	NW
H1	20201102	Sunny	Moderate	Mid-Flood	Middle	4.2	17:03	8.24	8.27	30.55	28.48	3.05	4	109	0.209	W
H1	20201102	Sunny	Moderate	Mid-Flood	Bottom	7.4	17:02	8.19	8.21	30.35	28.56	3.05	3	111	0.216	W
H1	20201102	Sunny	Moderate	Mid-Flood	Bottom	7.4	17:02	8.43	8.01	31.00	28.54	3.29	3	109	0.171	W
M1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	17:21	8.68	8.21	30.47	28.55	3.42	3	109	0.202	NW
M1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	17:21	8.48	8.23	30.65	28.54	3.11	3	109	0.224	NW
M1	20201102	Sunny	Moderate	Mid-Flood	Middle	3.8	17:20	8.49	7.99	30.67	28.38	3.36	4	108	0.224	W
M1	20201102	Sunny	Moderate	Mid-Flood	Middle	3.8	17:20	8.89	8.23	31.03	28.39	3.26	4	109	0.195	NW
M1	20201102	Sunny	Moderate	Mid-Flood	Bottom	6.6	17:19	8.20	7.92	31.00	28.57	3.01	5	108	0.251	W
M1	20201102	Sunny	Moderate	Mid-Flood	Bottom	6.6	17:19	8.55	8.10	30.35	28.38	2.96	5	110	0.192	W
S1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:54	8.36	8.20	30.57	28.79	3.40	4	107	0.252	W
S1	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:54	8.44	8.04	30.41	28.66	3.24	4	109	0.183	W
S1	20201102	Sunny	Moderate	Mid-Flood	Bottom	4.2	15:53	8.25	8.24	30.38	28.63	3.97	3	109	0.252	W
S1	20201102	Sunny	Moderate	Mid-Flood	Bottom	4.2	15:53	8.19	8.27	30.88	28.63	3.98	3	109	0.174	NW
S2A	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:32	8.80	8.11	30.92	28.87	2.95	3	108	0.210	W
S2A	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	15:32	8.88	7.94	30.45	28.85	3.31	3	109	0.178	W
S2A	20201102	Sunny	Moderate	Mid-Flood	Middle	5.0	15:31	8.31	8.29	30.59	28.76	2.96	4	109	0.243	W
S2A	20201102	Sunny	Moderate	Mid-Flood	Middle	5.0	15:31	8.51	7.94	30.74	28.85	3.36	4	111	0.165	W
S2A	20201102	Sunny	Moderate	Mid-Flood	Bottom	8.9	15:30	8.51	8.11	30.71	28.82	3.56	5	108	0.202	NW
S2A	20201102	Sunny	Moderate	Mid-Flood	Bottom	8.9	15:30	8.78	8.12	30.63	28.82	3.19	5	110	0.213	W
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:18	8.78	8.19	30.67	28.69	2.60	4	109	0.241	W
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Flood	Surface	1.0	16:18	8.74	8.29	30.44	28.68	2.70	4	109	0.207	W
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Flood	Middle	4.5	16:17	8.93	8.08	30.80	28.69	2.91	4	109	0.187	NW
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Flood	Middle	4.5	16:17	8.67	8.15	30.92	28.80	3.16	4	108	0.158	W
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Flood	Bottom	8.0	16:16	8.82	8.04	30.78	28.83	3.28	3	109	0.236	NW
<b>S</b> 3	20201102	Sunny	Moderate	Mid-Flood	Bottom	8.0	16:16	8.44	7.96	30.67	28.80	3.06	3	110	0.215	NW
B1	20201104	Sunny	Moderate	Mid-Flood	Bottom	4.3	10:18	7.60	7.88	31.01	25.36	3.13	5	110	0.174	W
B1	20201104	Sunny	Moderate	Mid-Flood	Bottom	4.3	10:18	8.20	8.18	31.04	25.19	2.90	4	109	0.247	W

# Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
B1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	10:19	8.28	7.92	31.42	25.31	2.55	3	109	0.196	W
B1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	10:19	7.97	8.12	31.34	25.29	2.36	3	109	0.225	W
B2	20201104	Sunny	Moderate	Mid-Flood	Bottom	3.7	10:36	7.27	7.84	31.19	25.55	3.56	3	110	0.249	NW
B2	20201104	Sunny	Moderate	Mid-Flood	Bottom	3.7	10:36	8.16	8.05	31.01	25.21	3.99	4	109	0.195	W
B2	20201104	Sunny	Moderate	Mid-Flood	Surface	1	10:37	7.64	7.79	31.25	25.54	3.59	4	109	0.225	W
B2	20201104	Sunny	Moderate	Mid-Flood	Surface	1	10:37	7.35	7.97	31.31	25.50	3.22	4	110	0.234	W
В3	20201104	Sunny	Moderate	Mid-Flood	Bottom	3.7	9:48	7.73	8.24	31.05	25.15	3.49	4	109	0.178	W
В3	20201104	Sunny	Moderate	Mid-Flood	Bottom	3.7	9:48	7.97	7.99	31.55	25.22	3.01	4	109	0.259	W
В3	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:49	7.39	7.85	31.28	25.49	3.39	6	110	0.210	W
В3	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:49	7.71	8.19	31.49	25.03	3.21	7	110	0.243	W
B4	20201104	Sunny	Moderate	Mid-Flood	Bottom	4.5	9:40	8.43	8.16	31.55	25.36	3.95	6	110	0.168	NW
B4	20201104	Sunny	Moderate	Mid-Flood	Bottom	4.5	9:40	8.20	8.01	31.56	25.40	3.63	6	111	0.262	W
B4	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:41	7.72	7.83	31.16	25.33	2.41	4	108	0.160	W
В4	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:41	7.50	7.76	31.17	25.29	2.38	4	109	0.247	W
C1A	20201104	Sunny	Moderate	Mid-Flood	Bottom	10	9:11	7.43	7.97	31.55	25.16	3.84	5	113	0.262	W
C1A	20201104	Sunny	Moderate	Mid-Flood	Bottom	10	9:11	7.84	7.81	31.05	25.07	3.93	5	114	0.234	NW
C1A	20201104	Sunny	Moderate	Mid-Flood	Middle	5.5	9:12	8.10	7.98	31.05	25.40	2.72	5	112	0.187	W
C1A	20201104	Sunny	Moderate	Mid-Flood	Middle	5.5	9:12	7.47	8.19	31.44	25.13	3.15	4	112	0.244	W
C1A	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:13	7.27	8.06	31.16	25.40	2.80	3	113	0.234	NW
C1A	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:13	7.65	8.08	31.13	25.19	3.18	4	111	0.198	W
C2A	20201104	Sunny	Moderate	Mid-Flood	Bottom	10.8	8:00	7.15	7.91	31.57	25.31	3.57	9	113	0.237	W
C2A	20201104	Sunny	Moderate	Mid-Flood	Bottom	10.8	8:00	7.73	7.85	31.29	25.17	3.77	8	112	0.177	W
C2A	20201104	Sunny	Moderate	Mid-Flood	Middle	5.9	8:01	8.26	8.06	31.09	25.09	3.66	9	113	0.187	W
C2A	20201104	Sunny	Moderate	Mid-Flood	Middle	5.9	8:01	7.45	8.14	31.39	25.02	3.29	9	112	0.177	W
C2A	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:02	8.01	7.91	31.48	24.83	3.35	9	114	0.188	NW
C2A	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:02	7.17	8.14	31.46	25.28	3.14	8	113	0.160	W
CR1	20201104	Sunny	Moderate	Mid-Flood	Bottom	11.8	8:23	7.49	7.89	31.51	25.31	3.77	9	113	0.250	W
CR1	20201104	Sunny	Moderate	Mid-Flood	Bottom	11.8	8:23	7.16	8.19	31.28	25.13	3.33	8	113	0.251	W
CR1	20201104	Sunny	Moderate	Mid-Flood	Middle	6.4	8:24	7.15	8.12	31.43	24.86	3.50	9	113	0.237	W
CR1	20201104	Sunny	Moderate	Mid-Flood	Middle	6.4	8:24	7.82	8.22	31.11	25.31	3.16	10	112	0.232	W

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:25	7.70	8.22	31.31	25.11	3.67	9	112	0.178	NW
CR1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:25	7.99	7.90	31.18	25.21	3.46	10	114	0.195	NW
CR2	20201104	Sunny	Moderate	Mid-Flood	Bottom	10.6	8:42	8.30	7.90	31.29	25.01	3.97	9	113	0.187	W
CR2	20201104	Sunny	Moderate	Mid-Flood	Bottom	10.6	8:42	7.40	8.00	31.47	25.18	3.40	10	112	0.248	W
CR2	20201104	Sunny	Moderate	Mid-Flood	Middle	5.8	8:43	7.61	8.01	31.54	25.46	3.30	9	112	0.243	W
CR2	20201104	Sunny	Moderate	Mid-Flood	Middle	5.8	8:43	7.99	8.08	31.22	25.38	2.86	10	111	0.262	NW
CR2	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:44	7.21	7.93	31.12	25.00	3.38	10	113	0.181	W
CR2	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:44	8.07	8.18	31.44	25.30	3.28	10	112	0.251	W
F1A	20201104	Sunny	Moderate	Mid-Flood	Bottom	7.6	9:13	7.85	7.83	31.23	25.22	3.65	10	112	0.194	W
F1A	20201104	Sunny	Moderate	Mid-Flood	Bottom	7.6	9:13	7.71	7.90	31.17	25.11	3.13	10	113	0.248	W
F1A	20201104	Sunny	Moderate	Mid-Flood	Middle	4.3	9:14	7.87	7.76	31.39	25.04	2.94	10	111	0.195	W
F1A	20201104	Sunny	Moderate	Mid-Flood	Middle	4.3	9:14	7.23	8.04	31.19	25.47	2.61	9	111	0.243	W
F1A	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:15	8.12	8.03	31.51	25.54	3.30	9	114	0.244	W
F1A	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:15	7.78	7.96	31.15	25.29	3.18	9	112	0.225	W
H1	20201104	Sunny	Moderate	Mid-Flood	Bottom	7.5	9:36	7.90	7.94	31.39	25.34	3.54	9	115	0.170	W
H1	20201104	Sunny	Moderate	Mid-Flood	Bottom	7.5	9:36	7.93	8.24	31.16	25.52	3.57	9	113	0.259	W
H1	20201104	Sunny	Moderate	Mid-Flood	Middle	4.25	9:37	7.64	7.79	31.30	25.18	2.80	8	111	0.173	W
H1	20201104	Sunny	Moderate	Mid-Flood	Middle	4.25	9:37	8.44	8.17	31.29	25.43	3.29	8	112	0.191	W
H1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:38	7.50	8.01	31.40	25.36	2.97	8	112	0.232	W
H1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	9:38	7.24	7.96	31.29	25.55	3.31	8	113	0.255	NW
M1	20201104	Sunny	Moderate	Mid-Flood	Bottom	7.3	8:52	7.23	7.76	31.42	25.35	3.39	8	114	0.162	NW
M1	20201104	Sunny	Moderate	Mid-Flood	Bottom	7.3	8:52	7.45	7.99	31.44	25.09	3.13	8	114	0.238	W
M1	20201104	Sunny	Moderate	Mid-Flood	Middle	4.15	8:53	8.26	7.99	31.46	24.99	2.70	8	112	0.240	NW
M1	20201104	Sunny	Moderate	Mid-Flood	Middle	4.15	8:53	7.76	7.89	31.42	25.16	2.89	8	113	0.213	W
M1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:54	8.17	8.23	31.18	25.17	3.34	10	114	0.260	W
M1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:54	7.75	8.01	31.00	25.15	3.43	9	113	0.263	W
S1	20201104	Sunny	Moderate	Mid-Flood	Bottom	4.6	10:27	8.03	8.02	31.54	25.48	3.28	9	114	0.240	NW
S1	20201104	Sunny	Moderate	Mid-Flood	Bottom	4.6	10:27	7.66	8.02	31.40	25.52	3.28	8	112	0.180	W
S1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	10:28	8.15	7.82	31.24	25.13	3.42	7	114	0.187	W
S1	20201104	Sunny	Moderate	Mid-Flood	Surface	1	10:28	8.17	8.04	31.16	25.34	3.36	7	112	0.181	NW

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
S2A	20201104	Sunny	Moderate	Mid-Flood	Bottom	8.1	10:05	7.55	7.76	31.31	25.24	3.21	8	113	0.246	W
S2A	20201104	Sunny	Moderate	Mid-Flood	Bottom	8.1	10:05	7.37	7.92	31.00	25.46	3.68	9	113	0.229	W
S2A	20201104	Sunny	Moderate	Mid-Flood	Middle	4.55	10:06	7.87	7.91	31.08	25.04	2.95	7	113	0.161	W
S2A	20201104	Sunny	Moderate	Mid-Flood	Middle	4.55	10:06	8.01	7.98	31.28	25.18	3.01	7	112	0.225	NW
S2A	20201104	Sunny	Moderate	Mid-Flood	Surface	1	10:07	7.32	7.83	31.12	25.41	3.09	6	111	0.216	W
S2A	20201104	Sunny	Moderate	Mid-Flood	Surface	1	10:07	7.72	8.02	31.07	25.18	3.39	6	113	0.261	W
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Flood	Bottom	8.1	8:55	8.43	8.11	31.29	25.24	3.96	7	112	0.162	W
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Flood	Bottom	8.1	8:55	7.52	8.23	31.55	25.57	3.52	6	112	0.197	NW
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Flood	Middle	4.55	8:56	8.20	8.11	31.20	25.41	2.78	7	113	0.179	NW
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Flood	Middle	4.55	8:56	8.05	7.83	31.12	25.29	3.07	8	113	0.232	W
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:57	7.60	7.96	31.02	25.22	3.03	7	115	0.263	W
S3	20201104	Sunny	Moderate	Mid-Flood	Surface	1	8:57	7.19	8.20	31.07	25.44	2.61	7	113	0.237	W
B1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	3.9	12:36	8.22	7.98	31.20	25.72	3.46	6	114	0.147	Е
B1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	3.9	12:36	7.27	8.01	31.30	25.86	3.41	7	114	0.202	Е
B1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:37	8.00	7.96	31.64	25.79	3.34	6	113	0.212	SE
B1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:37	8.01	8.15	31.36	25.77	3.49	6	112	0.182	SE
B2	20201104	Sunny	Moderate	Mid-Ebb	Bottom	4.1	12:17	7.27	7.98	31.43	25.83	3.57	5	115	0.180	SE
B2	20201104	Sunny	Moderate	Mid-Ebb	Bottom	4.1	12:17	8.20	8.15	31.06	25.73	3.09	4	112	0.185	SE
B2	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:18	7.61	8.11	31.37	25.88	2.98	7	111	0.199	SE
B2	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:18	7.52	7.88	31.20	25.83	2.54	6	113	0.153	Е
В3	20201104	Sunny	Moderate	Mid-Ebb	Bottom	3.8	13:07	8.34	7.99	31.46	25.70	3.87	6	113	0.191	Е
В3	20201104	Sunny	Moderate	Mid-Ebb	Bottom	3.8	13:07	7.94	7.84	31.52	25.53	3.44	6	113	0.188	Е
В3	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:08	7.41	7.87	31.55	25.54	2.68	7	113	0.192	SE
В3	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:08	7.55	7.85	31.60	25.73	2.93	7	114	0.176	SE
B4	20201104	Sunny	Moderate	Mid-Ebb	Bottom	3.1	13:16	8.32	7.79	31.52	25.52	3.63	5	114	0.228	SE
B4	20201104	Sunny	Moderate	Mid-Ebb	Bottom	3.1	13:16	8.45	7.81	31.58	25.57	3.10	4	112	0.203	SE
B4	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:17	8.17	8.10	31.59	25.43	2.48	5	113	0.168	SE
В4	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:17	7.55	8.09	31.06	25.63	2.80	5	113	0.150	SE
C1A	20201104	Sunny	Moderate	Mid-Ebb	Bottom	8.4	12:16	7.34	8.17	31.27	25.75	2.84	5	113	0.223	SE
C1A	20201104	Sunny	Moderate	Mid-Ebb	Bottom	8.4	12:16	7.67	8.09	31.13	25.59	2.90	4	113	0.228	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C1A	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.7	12:17	7.55	8.11	31.28	25.66	3.42	4	114	0.187	Е
C1A	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.7	12:17	7.79	7.85	31.48	25.64	2.89	5	114	0.214	SE
C1A	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:18	7.89	7.84	31.26	25.89	3.09	4	113	0.203	SE
C1A	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:18	8.10	8.11	31.39	25.79	2.75	4	115	0.157	SE
C2A	20201104	Sunny	Moderate	Mid-Ebb	Bottom	10.9	13:45	7.83	8.14	31.06	25.34	3.12	4	114	0.157	Е
C2A	20201104	Sunny	Moderate	Mid-Ebb	Bottom	10.9	13:45	8.02	7.99	31.08	25.39	3.04	5	113	0.180	SE
C2A	20201104	Sunny	Moderate	Mid-Ebb	Middle	5.95	13:46	8.21	8.06	31.50	25.45	3.44	4	112	0.223	SE
C2A	20201104	Sunny	Moderate	Mid-Ebb	Middle	5.95	13:46	7.55	7.93	31.22	25.58	3.53	4	111	0.164	SE
C2A	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:47	7.36	8.07	31.27	25.39	2.72	5	115	0.169	Е
C2A	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:47	7.73	7.91	31.18	25.49	2.37	5	112	0.209	SE
CR1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	11.8	13:23	7.42	8.02	31.29	25.52	3.07	5	113	0.161	SE
CR1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	11.8	13:23	7.48	8.22	31.06	25.71	2.96	4	113	0.187	SE
CR1	20201104	Sunny	Moderate	Mid-Ebb	Middle	6.4	13:24	7.45	8.00	31.61	25.52	3.49	4	111	0.211	SE
CR1	20201104	Sunny	Moderate	Mid-Ebb	Middle	6.4	13:24	8.48	7.81	31.56	25.65	3.35	4	114	0.199	SE
CR1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:25	8.46	7.79	31.55	25.48	3.35	4	113	0.194	SE
CR1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:25	7.35	7.88	31.14	25.53	2.95	4	114	0.163	Е
CR2	20201104	Sunny	Moderate	Mid-Ebb	Bottom	9.9	12:58	7.44	7.94	31.20	25.81	3.46	4	114	0.224	Е
CR2	20201104	Sunny	Moderate	Mid-Ebb	Bottom	9.9	12:58	8.32	8.14	31.62	25.62	3.00	3	114	0.210	Е
CR2	20201104	Sunny	Moderate	Mid-Ebb	Middle	5.45	12:59	7.42	8.14	31.54	25.85	3.43	5	113	0.173	SE
CR2	20201104	Sunny	Moderate	Mid-Ebb	Middle	5.45	12:59	7.65	8.11	31.36	25.89	3.19	4	116	0.188	Е
CR2	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:00	7.93	8.11	31.61	25.89	3.18	5	115	0.166	Е
CR2	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:00	7.42	7.93	31.19	25.61	3.45	4	116	0.177	SE
F1A	20201104	Sunny	Moderate	Mid-Ebb	Bottom	8.2	13:40	7.55	8.06	31.30	25.40	3.40	4	111	0.196	SE
F1A	20201104	Sunny	Moderate	Mid-Ebb	Bottom	8.2	13:40	8.17	8.06	31.13	25.39	2.92	4	113	0.215	SE
F1A	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.6	13:41	8.13	7.95	31.21	25.31	3.53	6	110	0.232	SE
F1A	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.6	13:41	7.68	7.98	31.09	25.62	3.57	5	113	0.208	Е
F1A	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:42	8.08	7.84	31.07	25.55	3.16	6	111	0.202	Е
F1A	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:42	8.02	8.02	31.56	25.39	3.30	5	113	0.149	SE
H1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	7.5	12:41	7.57	8.18	31.13	25.57	2.88	6	113	0.230	Е
H1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	7.5	12:41	7.93	7.95	31.17	25.75	3.39	6	114	0.233	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
H1	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.25	12:42	7.43	8.14	31.55	25.92	3.21	5	112	0.200	SE
H1	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.25	12:42	8.15	8.10	31.11	25.57	2.74	6	112	0.210	SE
H1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:43	8.33	7.80	31.30	25.54	3.03	5	111	0.193	Е
H1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:43	8.33	7.98	31.14	25.77	2.88	5	111	0.200	SE
M1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	8.4	14:05	7.66	7.85	31.28	25.43	3.07	5	110	0.155	SE
M1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	8.4	14:05	7.54	7.95	31.07	25.60	3.14	5	110	0.184	Е
M1	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.7	14:06	7.55	8.13	31.29	25.31	3.67	4	111	0.160	SE
M1	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.7	14:06	8.23	7.94	31.53	25.43	3.44	5	112	0.163	SE
M1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	14:07	7.35	8.08	31.61	25.53	3.47	4	111	0.217	SE
M1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	14:07	7.43	8.14	31.08	25.45	3.36	4	111	0.148	SE
S1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	3.9	12:25	8.49	7.83	31.42	25.61	3.28	6	111	0.177	SE
S1	20201104	Sunny	Moderate	Mid-Ebb	Bottom	3.9	12:25	7.66	7.84	31.58	25.67	2.93	5	111	0.197	SE
S1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:26	7.72	8.07	31.49	25.72	3.29	6	112	0.226	E
S1	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:26	7.49	8.18	31.40	25.81	2.99	6	110	0.156	Е
S2A	20201104	Sunny	Moderate	Mid-Ebb	Bottom	8	12:50	7.37	8.06	31.30	25.92	3.82	5	110	0.162	SE
S2A	20201104	Sunny	Moderate	Mid-Ebb	Bottom	8	12:50	8.45	8.10	31.57	25.70	3.68	6	111	0.166	SE
S2A	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.5	12:51	7.39	8.18	31.45	25.65	3.00	6	111	0.169	SE
S2A	20201104	Sunny	Moderate	Mid-Ebb	Middle	4.5	12:51	8.16	7.85	31.37	25.95	2.59	6	112	0.216	SE
S2A	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:52	8.43	8.04	31.07	25.71	2.89	5	109	0.178	SE
S2A	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	12:52	7.35	7.86	31.07	25.73	2.94	5	109	0.200	Е
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Ebb	Bottom	10.1	13:08	8.52	7.84	31.07	25.46	3.06	5	110	0.147	Е
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Ebb	Bottom	10.1	13:08	7.94	7.87	31.35	25.60	3.14	6	111	0.151	Е
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Ebb	Middle	5.55	13:09	8.36	8.14	31.13	25.46	3.48	5	110	0.234	SE
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Ebb	Middle	5.55	13:09	8.37	8.20	31.06	25.63	3.55	6	110	0.202	SE
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:10	7.53	8.16	31.23	25.56	3.33	4	109	0.146	Е
<b>S</b> 3	20201104	Sunny	Moderate	Mid-Ebb	Surface	1	13:10	8.39	8.02	31.62	25.66	3.18	5	109	0.161	E
B1	20201106	Sunny	Moderate	Mid-Flood	Bottom	3.6	11:22	7.87	8.26	30.84	26.22	3.38	4	112	0.236	W
B1	20201106	Sunny	Moderate	Mid-Flood	Bottom	3.6	11:22	8.02	8.24	30.72	26.10	3.62	4	110	0.211	NW
B1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	11:23	8.01	8.22	30.50	26.16	3.19	7	110	0.218	W
B1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	11:23	7.27	8.07	30.54	26.14	3.25	8	110	0.209	NW

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
B2	20201106	Sunny	Moderate	Mid-Flood	Bottom	4.1	11:01	7.64	8.17	30.60	26.06	2.98	3	110	0.205	W
B2	20201106	Sunny	Moderate	Mid-Flood	Bottom	4.1	11:01	7.88	7.87	31.27	26.04	3.27	4	109	0.237	W
B2	20201106	Sunny	Moderate	Mid-Flood	Surface	1	11:02	7.69	8.11	30.29	25.79	2.61	4	110	0.252	W
B2	20201106	Sunny	Moderate	Mid-Flood	Surface	1	11:02	7.78	8.10	30.25	26.03	2.43	5	111	0.217	W
В3	20201106	Sunny	Moderate	Mid-Flood	Bottom	3.7	10:40	7.67	7.97	30.86	26.03	3.25	4	109	0.215	NW
В3	20201106	Sunny	Moderate	Mid-Flood	Bottom	3.7	10:40	7.43	7.91	30.25	25.83	3.00	5	111	0.202	W
В3	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:41	7.25	7.99	31.08	26.02	2.75	4	111	0.261	W
В3	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:41	7.26	8.21	30.21	25.76	2.99	5	109	0.211	W
В4	20201106	Sunny	Moderate	Mid-Flood	Bottom	4.1	10:32	7.82	8.18	31.19	25.71	3.45	3	109	0.235	W
B4	20201106	Sunny	Moderate	Mid-Flood	Bottom	4.1	10:32	7.80	8.09	30.70	25.71	2.98	4	111	0.243	W
B4	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:33	7.78	7.90	30.85	25.92	2.50	5	110	0.180	W
В4	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:33	7.28	7.97	30.30	25.94	2.56	6	111	0.261	W
C1A	20201106	Sunny	Moderate	Mid-Flood	Bottom	10.3	10:09	7.69	8.05	31.24	25.96	2.94	4	110	0.180	W
C1A	20201106	Sunny	Moderate	Mid-Flood	Bottom	10.3	10:09	7.26	7.92	30.59	25.82	3.37	4	110	0.191	NW
C1A	20201106	Sunny	Moderate	Mid-Flood	Middle	5.65	10:10	7.34	7.89	30.85	25.87	2.99	3	112	0.257	W
C1A	20201106	Sunny	Moderate	Mid-Flood	Middle	5.65	10:10	7.76	8.21	30.23	25.96	3.20	4	110	0.164	W
C1A	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:11	7.99	8.10	31.01	25.65	3.02	3	110	0.203	W
C1A	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:11	7.91	8.06	30.19	25.70	2.82	3	110	0.202	W
C2A	20201106	Sunny	Moderate	Mid-Flood	Bottom	10.3	8:50	7.77	8.27	31.01	25.36	3.06	4	110	0.244	NW
C2A	20201106	Sunny	Moderate	Mid-Flood	Bottom	10.3	8:50	7.78	8.16	30.75	25.58	3.48	5	108	0.219	W
C2A	20201106	Sunny	Moderate	Mid-Flood	Middle	5.65	8:51	8.22	8.29	30.24	25.39	2.85	5	109	0.225	W
C2A	20201106	Sunny	Moderate	Mid-Flood	Middle	5.65	8:51	7.52	7.88	30.18	25.38	3.06	4	110	0.238	W
C2A	20201106	Sunny	Moderate	Mid-Flood	Surface	1	8:52	7.88	8.01	30.75	25.77	3.00	3	112	0.227	W
C2A	20201106	Sunny	Moderate	Mid-Flood	Surface	1	8:52	7.47	7.93	31.12	25.42	2.76	4	110	0.177	W
CR1	20201106	Sunny	Moderate	Mid-Flood	Bottom	11.3	9:17	8.21	7.86	31.18	25.59	3.19	5	110	0.224	W
CR1	20201106	Sunny	Moderate	Mid-Flood	Bottom	11.3	9:17	7.35	8.04	31.00	25.79	3.66	6	110	0.218	W
CR1	20201106	Sunny	Moderate	Mid-Flood	Middle	6.15	9:18	8.04	8.13	31.26	25.50	3.52	5	109	0.248	W
CR1	20201106	Sunny	Moderate	Mid-Flood	Middle	6.15	9:18	7.67	8.20	30.11	25.58	3.08	4	110	0.210	W
CR1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	9:19	7.84	8.00	30.33	25.53	2.85	5	110	0.190	NW
CR1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	9:19	7.30	8.05	30.16	25.58	2.76	5	110	0.245	W

# Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR2	20201106	Sunny	Moderate	Mid-Flood	Bottom	10.7	9:33	7.96	8.28	30.46	25.43	3.48	3	110	0.246	NW
CR2	20201106	Sunny	Moderate	Mid-Flood	Bottom	10.7	9:33	7.55	7.96	30.81	25.71	3.32	4	111	0.171	NW
CR2	20201106	Sunny	Moderate	Mid-Flood	Middle	5.85	9:34	8.10	7.96	30.67	25.62	2.88	3	110	0.208	W
CR2	20201106	Sunny	Moderate	Mid-Flood	Middle	5.85	9:34	7.35	7.89	31.03	25.49	2.90	4	110	0.184	W
CR2	20201106	Sunny	Moderate	Mid-Flood	Surface	1	9:35	7.54	8.19	31.14	25.75	2.78	5	110	0.201	W
CR2	20201106	Sunny	Moderate	Mid-Flood	Surface	1	9:35	7.88	7.86	30.75	25.62	2.65	4	110	0.226	NW
F1A	20201106	Sunny	Moderate	Mid-Flood	Bottom	7.7	10:04	7.53	7.85	30.87	25.73	3.25	4	110	0.236	W
F1A	20201106	Sunny	Moderate	Mid-Flood	Bottom	7.7	10:04	7.30	8.07	30.40	25.61	3.47	3	110	0.184	W
F1A	20201106	Sunny	Moderate	Mid-Flood	Middle	4.35	10:05	7.33	7.91	30.80	25.78	2.64	6	110	0.250	W
F1A	20201106	Sunny	Moderate	Mid-Flood	Middle	4.35	10:05	7.60	8.03	30.20	25.64	2.84	7	110	0.183	W
F1A	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:06	8.02	8.29	30.98	25.98	2.60	9	109	0.244	NW
F1A	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:06	7.77	7.87	30.46	25.66	2.57	8	111	0.168	W
H1	20201106	Sunny	Moderate	Mid-Flood	Bottom	7.2	10:39	7.84	7.93	30.56	25.94	3.09	5	110	0.236	W
H1	20201106	Sunny	Moderate	Mid-Flood	Bottom	7.2	10:39	7.38	8.11	30.80	25.90	2.72	6	109	0.247	W
H1	20201106	Sunny	Moderate	Mid-Flood	Middle	4.1	10:40	7.66	8.17	30.87	25.85	2.97	5	109	0.187	W
H1	20201106	Sunny	Moderate	Mid-Flood	Middle	4.1	10:40	7.70	8.17	31.04	25.88	3.19	6	110	0.204	W
H1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:41	8.12	8.18	30.48	25.84	2.37	7	111	0.197	NW
H1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	10:41	7.34	7.92	30.92	25.65	2.21	7	110	0.242	W
M1	20201106	Sunny	Moderate	Mid-Flood	Bottom	6.7	9:39	7.81	8.07	30.87	25.87	3.58	6	111	0.228	W
M1	20201106	Sunny	Moderate	Mid-Flood	Bottom	6.7	9:39	7.28	8.05	30.86	25.75	3.24	6	110	0.247	W
M1	20201106	Sunny	Moderate	Mid-Flood	Middle	3.85	9:40	7.24	8.18	30.53	25.51	2.99	7	110	0.249	NW
M1	20201106	Sunny	Moderate	Mid-Flood	Middle	3.85	9:40	7.41	8.15	30.77	25.55	3.02	7	112	0.187	W
M1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	9:41	8.20	8.02	30.21	25.65	2.82	8	112	0.253	W
M1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	9:41	8.05	7.89	30.28	25.49	3.20	7	112	0.201	W
S1	20201106	Sunny	Moderate	Mid-Flood	Bottom	4	11:11	8.13	8.02	30.37	26.04	3.38	7	112	0.168	W
<b>S</b> 1	20201106	Sunny	Moderate	Mid-Flood	Bottom	4	11:11	7.39	7.95	31.09	25.99	3.27	7	112	0.224	W
S1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	11:12	7.23	7.86	30.38	25.70	2.65	6	114	0.173	W
S1	20201106	Sunny	Moderate	Mid-Flood	Surface	1	11:12	7.66	8.15	30.79	25.72	2.51	6	114	0.230	W
S2A	20201106	Sunny	Moderate	Mid-Flood	Bottom	8.4	11:37	7.45	7.99	30.52	26.05	3.58	6	112	0.249	W
S2A	20201106	Sunny	Moderate	Mid-Flood	Bottom	8.4	11:37	8.09	7.92	31.07	26.18	3.47	6	112	0.208	NW

# Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
S2A	20201106	Sunny	Moderate	Mid-Flood	Middle	4.7	11:38	8.12	8.12	30.18	25.87	2.96	4	113	0.220	W
S2A	20201106	Sunny	Moderate	Mid-Flood	Middle	4.7	11:38	7.82	8.12	30.34	26.09	2.81	5	114	0.205	W
S2A	20201106	Sunny	Moderate	Mid-Flood	Surface	1	11:39	7.64	7.96	30.58	25.99	2.50	5	111	0.246	W
S2A	20201106	Sunny	Moderate	Mid-Flood	Surface	1	11:39	7.24	8.22	31.29	26.12	2.40	5	111	0.211	W
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Flood	Bottom	8.7	9:44	8.16	8.12	30.88	25.57	3.56	5	112	0.215	NW
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Flood	Bottom	8.7	9:44	7.69	7.92	30.77	25.66	3.74	6	112	0.192	NW
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Flood	Middle	4.85	9:45	7.58	8.10	30.41	25.51	2.36	6	112	0.249	W
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Flood	Middle	4.85	9:45	7.63	8.03	30.70	25.56	2.48	5	113	0.252	NW
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Flood	Surface	1	9:46	7.39	7.90	31.33	25.49	3.02	5	112	0.205	W
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Flood	Surface	1	9:46	7.84	7.88	30.37	25.48	3.02	6	113	0.186	NW
B1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	3.8	13:45	7.93	8.11	30.63	26.87	2.91	5	113	0.212	Е
B1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	3.8	13:45	7.49	8.14	31.08	26.61	2.83	4	115	0.202	SE
B1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:46	7.63	8.00	30.36	26.66	3.30	6	112	0.224	SE
B1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:46	7.82	7.94	30.43	26.33	2.90	7	114	0.147	E
B2	20201106	Sunny	Moderate	Mid-Ebb	Bottom	4.9	14:06	7.89	7.98	31.15	26.64	2.86	5	114	0.168	SE
B2	20201106	Sunny	Moderate	Mid-Ebb	Bottom	4.9	14:06	7.56	8.09	30.64	26.69	3.21	6	113	0.202	SE
B2	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:07	7.32	7.95	30.58	26.56	3.01	8	113	0.186	SE
B2	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:07	7.51	8.12	31.05	26.81	3.30	7	112	0.215	SE
В3	20201106	Sunny	Moderate	Mid-Ebb	Bottom	4.2	14:28	7.31	7.91	30.88	26.72	3.37	7	114	0.193	SE
В3	20201106	Sunny	Moderate	Mid-Ebb	Bottom	4.2	14:28	8.10	8.03	30.92	26.49	3.70	8	115	0.249	SE
В3	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:29	7.37	8.05	30.36	26.51	2.18	5	112	0.153	SE
В3	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:29	8.09	7.86	30.81	26.59	2.50	4	112	0.187	SE
B4	20201106	Sunny	Moderate	Mid-Ebb	Bottom	3.2	14:37	7.98	7.91	30.96	26.80	3.40	5	113	0.159	SE
B4	20201106	Sunny	Moderate	Mid-Ebb	Bottom	3.2	14:37	7.80	7.95	30.99	26.64	3.71	4	113	0.220	SE
В4	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:38	7.52	8.14	31.09	26.52	3.17	4	114	0.210	E
B4	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:38	7.14	8.04	30.90	26.93	2.82	4	114	0.149	SE
C1A	20201106	Sunny	Moderate	Mid-Ebb	Bottom	8.3	13:26	7.69	8.13	30.75	26.25	3.69	3	112	0.247	E
C1A	20201106	Sunny	Moderate	Mid-Ebb	Bottom	8.3	13:26	7.72	8.05	30.61	26.49	3.75	4	112	0.247	E
C1A	20201106	Sunny	Moderate	Mid-Ebb	Middle	4.65	13:27	7.59	7.88	30.35	26.75	3.14	5	113	0.215	E
C1A	20201106	Sunny	Moderate	Mid-Ebb	Middle	4.65	13:27	7.34	7.94	30.73	26.39	2.89	4	113	0.237	Е

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C1A	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:28	7.92	8.18	30.27	26.70	2.55	5	113	0.168	SE
C1A	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:28	7.85	8.18	30.32	26.45	2.22	4	113	0.212	SE
C2A	20201106	Sunny	Moderate	Mid-Ebb	Bottom	11	14:52	7.68	8.16	31.14	26.77	3.37	6	113	0.169	Е
C2A	20201106	Sunny	Moderate	Mid-Ebb	Bottom	11	14:52	7.52	7.86	30.69	26.97	2.98	5	112	0.164	SE
C2A	20201106	Sunny	Moderate	Mid-Ebb	Middle	6	14:53	7.86	7.93	31.19	26.91	3.07	6	112	0.146	Е
C2A	20201106	Sunny	Moderate	Mid-Ebb	Middle	6	14:53	7.15	8.07	30.84	27.06	2.92	5	112	0.163	SE
C2A	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:54	7.94	8.06	30.64	26.86	2.93	4	112	0.220	SE
C2A	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:54	8.06	7.86	30.65	26.70	2.72	3	113	0.148	SE
CR1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	11.3	14:30	7.23	8.18	30.60	26.94	2.74	4	112	0.183	SE
CR1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	11.3	14:30	7.14	8.03	30.28	26.92	2.80	4	111	0.250	SE
CR1	20201106	Sunny	Moderate	Mid-Ebb	Middle	6.15	14:31	7.84	8.17	30.56	27.00	2.62	6	112	0.197	SE
CR1	20201106	Sunny	Moderate	Mid-Ebb	Middle	6.15	14:31	7.45	7.86	30.27	26.85	3.09	5	110	0.203	SE
CR1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:32	7.75	7.94	30.74	26.84	3.35	5	114	0.158	Е
CR1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:32	7.30	7.94	30.62	26.88	3.30	6	114	0.186	SE
CR2	20201106	Sunny	Moderate	Mid-Ebb	Bottom	11.2	14:08	8.01	7.95	30.56	26.51	3.12	4	112	0.177	SE
CR2	20201106	Sunny	Moderate	Mid-Ebb	Bottom	11.2	14:08	7.25	8.10	30.53	26.79	3.29	5	114	0.208	SE
CR2	20201106	Sunny	Moderate	Mid-Ebb	Middle	6.1	14:09	7.41	8.18	31.10	26.45	3.46	4	114	0.175	SE
CR2	20201106	Sunny	Moderate	Mid-Ebb	Middle	6.1	14:09	7.95	7.95	30.77	26.73	3.11	4	114	0.150	Е
CR2	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:10	7.36	7.89	30.86	26.75	2.81	5	113	0.164	Е
CR2	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:10	8.08	7.90	30.81	26.55	3.16	6	114	0.149	E
F1A	20201106	Sunny	Moderate	Mid-Ebb	Bottom	6.9	15:02	7.82	8.11	30.72	27.11	3.45	5	114	0.235	SE
F1A	20201106	Sunny	Moderate	Mid-Ebb	Bottom	6.9	15:02	7.95	7.98	30.93	26.81	3.58	6	112	0.248	SE
F1A	20201106	Sunny	Moderate	Mid-Ebb	Middle	3.95	15:03	7.68	8.01	30.37	27.03	2.99	5	112	0.247	SE
F1A	20201106	Sunny	Moderate	Mid-Ebb	Middle	3.95	15:03	7.89	7.92	30.46	26.74	3.06	6	114	0.211	SE
F1A	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	15:04	7.64	8.06	30.41	26.90	3.21	8	113	0.211	Е
F1A	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	15:04	8.08	8.13	30.94	27.00	2.91	7	114	0.235	SE
H1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	7.9	13:50	7.26	7.99	30.88	26.73	3.25	6	113	0.234	SE
H1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	7.9	13:50	7.21	7.89	30.49	26.58	3.41	5	114	0.202	SE
H1	20201106	Sunny	Moderate	Mid-Ebb	Middle	4.45	13:51	8.12	7.94	31.13	26.45	2.93	4	113	0.198	SE
H1	20201106	Sunny	Moderate	Mid-Ebb	Middle	4.45	13:51	7.93	7.99	30.98	26.81	3.39	3	114	0.235	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
H1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:52	7.50	8.09	30.73	26.79	2.69	5	114	0.207	SE
H1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:52	7.73	8.13	30.95	26.65	2.27	6	113	0.169	Е
M1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	8.3	15:23	7.57	7.94	30.74	26.77	3.09	6	113	0.243	SE
M1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	8.3	15:23	7.97	8.15	30.93	27.02	3.25	7	114	0.226	E
M1	20201106	Sunny	Moderate	Mid-Ebb	Middle	4.65	15:24	7.64	8.02	30.34	26.77	2.92	6	113	0.204	Е
M1	20201106	Sunny	Moderate	Mid-Ebb	Middle	4.65	15:24	7.71	8.04	30.97	26.74	2.98	6	114	0.244	SE
M1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	15:25	7.15	8.09	30.49	26.70	2.89	6	115	0.180	SE
M1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	15:25	7.48	8.03	30.96	27.04	3.06	5	114	0.212	SE
S1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	4	13:56	7.89	7.86	30.28	26.41	3.66	5	115	0.250	SE
S1	20201106	Sunny	Moderate	Mid-Ebb	Bottom	4	13:56	7.25	8.11	30.42	26.32	3.48	6	113	0.242	SE
S1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:57	7.64	8.11	30.65	26.74	2.89	4	114	0.157	SE
S1	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:57	7.14	8.10	30.40	26.63	2.81	5	113	0.223	SE
S2A	20201106	Sunny	Moderate	Mid-Ebb	Bottom	8.2	13:31	7.84	8.11	30.99	26.49	3.27	5	114	0.162	SE
S2A	20201106	Sunny	Moderate	Mid-Ebb	Bottom	8.2	13:31	8.12	7.92	31.22	26.75	3.65	6	113	0.226	SE
S2A	20201106	Sunny	Moderate	Mid-Ebb	Middle	4.6	13:32	7.73	7.95	30.37	26.59	2.50	6	111	0.230	SE
S2A	20201106	Sunny	Moderate	Mid-Ebb	Middle	4.6	13:32	7.83	7.97	30.74	26.58	2.55	6	112	0.192	E
S2A	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:33	8.06	8.16	30.97	26.64	2.94	5	114	0.243	SE
S2A	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	13:33	7.32	7.86	31.23	26.80	2.68	5	111	0.230	SE
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Ebb	Bottom	9.5	14:17	7.54	8.18	30.94	26.79	3.19	5	111	0.173	SE
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Ebb	Bottom	9.5	14:17	7.80	8.14	30.78	26.59	3.73	6	113	0.213	E
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Ebb	Middle	5.25	14:18	7.40	7.91	30.75	26.68	3.30	5	113	0.156	SE
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Ebb	Middle	5.25	14:18	7.57	8.05	30.58	26.77	3.42	6	112	0.189	SE
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:19	7.85	8.09	30.51	26.64	3.12	6	115	0.247	SE
<b>S</b> 3	20201106	Sunny	Moderate	Mid-Ebb	Surface	1	14:19	8.06	8.07	30.91	26.77	2.94	6	113	0.197	SE
B1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	10:36	7.59	8.13	31.12	24.45	3.70	8	116	0.156	SE
B1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	10:36	7.86	7.96	31.54	24.45	3.12	9	115	0.253	SE
B1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:37	8.11	8.05	31.21	24.53	3.29	9	115	0.163	SE
B1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:37	7.40	8.15	30.81	24.63	2.92	10	115	0.249	SE
B2	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	10:58	7.22	8.14	30.99	24.63	3.91	9	115	0.158	SE
B2	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	10:58	8.08	8.24	31.66	24.69	3.68	10	115	0.201	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
B2	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:59	7.36	7.91	31.28	24.61	3.43	9	116	0.191	SE
B2	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:59	8.11	8.22	30.76	24.60	3.06	8	116	0.214	SE
В3	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	10:02	8.20	8.00	31.20	24.61	3.90	9	114	0.192	SE
В3	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	10:02	7.02	8.16	31.62	24.38	3.77	9	114	0.189	Е
В3	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:03	7.16	8.16	30.78	24.48	2.47	7	112	0.219	SE
В3	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:03	7.34	8.03	31.13	24.59	2.46	8	114	0.230	Е
B4	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	9:54	7.28	8.20	31.47	24.53	3.37	8	113	0.225	Е
B4	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	9:54	8.15	7.95	31.33	24.33	3.54	9	114	0.164	SE
B4	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:55	8.22	7.91	31.13	24.56	2.41	10	113	0.228	SE
B4	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:55	7.39	7.90	31.09	24.41	2.51	11	113	0.168	SE
C1A	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	9.8	8:23	7.78	7.97	31.29	24.27	3.56	9	111	0.213	SE
C1A	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	9.8	8:23	7.27	8.18	31.29	24.41	3.87	10	114	0.182	Е
C1A	20201110	Cloudy	Moderate	Mid-Ebb	Middle	5.4	8:24	7.83	8.23	31.05	24.46	2.90	9	114	0.245	SE
C1A	20201110	Cloudy	Moderate	Mid-Ebb	Middle	5.4	8:24	7.49	8.21	30.94	24.26	2.93	9	114	0.224	SE
C1A	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	8:25	8.08	8.15	31.52	24.22	2.91	9	112	0.221	Е
C1A	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	8:25	8.08	8.23	30.96	24.40	3.04	9	113	0.254	SE
C2A	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	11	9:49	7.43	7.91	31.24	24.59	3.56	13	114	0.242	SE
C2A	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	11	9:49	8.03	8.07	31.61	24.53	3.53	14	114	0.231	Е
C2A	20201110	Cloudy	Moderate	Mid-Ebb	Middle	6	9:50	7.69	7.92	31.25	24.53	3.57	13	114	0.211	SE
C2A	20201110	Cloudy	Moderate	Mid-Ebb	Middle	6	9:50	7.38	7.98	31.67	24.38	3.36	14	113	0.183	Е
C2A	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:51	7.18	8.12	31.55	24.44	2.98	10	114	0.211	SE
C2A	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:51	7.67	7.98	31.53	24.45	2.92	10	112	0.235	SE
CR1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	12.3	9:26	7.63	8.14	31.37	24.41	3.24	9	114	0.158	Е
CR1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	12.3	9:26	7.01	8.13	31.06	24.42	3.87	9	114	0.221	Е
CR1	20201110	Cloudy	Moderate	Mid-Ebb	Middle	6.65	9:27	8.14	7.93	30.80	24.22	2.60	9	114	0.245	SE
CR1	20201110	Cloudy	Moderate	Mid-Ebb	Middle	6.65	9:27	8.09	8.12	31.39	24.41	3.05	9	111	0.228	Е
CR1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:28	7.66	8.04	31.26	24.44	2.79	10	114	0.159	SE
CR1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:28	7.43	8.21	31.14	24.46	2.61	10	112	0.203	SE
CR2	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	10.8	9:04	7.93	7.97	31.15	24.22	3.91	11	112	0.241	Е
CR2	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	10.8	9:04	7.62	8.09	31.64	24.39	3.28	12	114	0.215	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR2	20201110	Cloudy	Moderate	Mid-Ebb	Middle	5.9	9:05	7.65	8.21	30.89	24.19	3.42	11	110	0.169	Е
CR2	20201110	Cloudy	Moderate	Mid-Ebb	Middle	5.9	9:05	8.28	8.01	31.41	24.49	3.20	11	112	0.205	SE
CR2	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:06	7.59	8.19	31.24	24.23	2.64	11	112	0.200	Е
CR2	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:06	7.88	8.19	31.43	24.49	2.40	10	113	0.181	SE
F1A	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	8	9:27	7.03	8.24	31.03	24.52	3.09	11	112	0.196	Е
F1A	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	8	9:27	7.45	7.92	30.82	24.39	3.22	12	113	0.228	Е
F1A	20201110	Cloudy	Moderate	Mid-Ebb	Middle	4.5	9:28	7.99	7.93	31.06	24.32	2.86	10	112	0.157	Е
F1A	20201110	Cloudy	Moderate	Mid-Ebb	Middle	4.5	9:28	7.09	7.97	31.38	24.33	3.16	9	113	0.221	SE
F1A	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:29	7.51	8.09	31.12	24.37	3.25	13	112	0.248	E
F1A	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:29	7.15	7.97	31.38	24.36	2.77	12	115	0.254	Е
H1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	7.5	8:47	7.55	7.93	31.41	24.22	3.32	12	113	0.176	SE
H1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	7.5	8:47	6.96	8.18	31.49	24.24	3.27	11	115	0.247	Е
H1	20201110	Cloudy	Moderate	Mid-Ebb	Middle	4.25	8:48	7.74	8.07	31.07	24.28	2.75	10	115	0.192	Е
H1	20201110	Cloudy	Moderate	Mid-Ebb	Middle	4.25	8:48	8.07	7.89	31.00	24.48	2.71	9	113	0.225	SE
H1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	8:49	7.81	8.00	30.86	24.47	3.29	11	114	0.180	SE
H1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	8:49	7.99	8.05	31.08	24.21	3.06	10	112	0.235	SE
M1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	8.3	9:03	7.89	7.93	31.40	24.53	2.98	9	114	0.190	SE
M1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	8.3	9:03	8.16	7.92	30.93	24.35	3.42	10	112	0.237	SE
M1	20201110	Cloudy	Moderate	Mid-Ebb	Middle	4.65	9:04	8.09	8.16	31.56	24.53	2.61	8	111	0.184	SE
M1	20201110	Cloudy	Moderate	Mid-Ebb	Middle	4.65	9:04	7.82	7.92	30.92	24.56	2.76	8	113	0.219	SE
M1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:05	7.63	7.92	31.60	24.18	2.77	11	111	0.248	SE
M1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:05	7.31	8.13	31.19	24.22	2.53	10	114	0.194	SE
S1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	10:47	7.81	8.13	31.36	24.58	3.33	9	112	0.212	SE
S1	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	10:47	8.08	8.23	31.36	24.43	3.36	8	114	0.211	SE
S1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:48	7.65	8.10	31.33	24.64	2.76	8	112	0.195	Е
S1	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:48	8.29	8.09	31.56	24.64	2.84	8	114	0.203	SE
S2A	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	8.1	10:21	7.06	8.10	31.04	24.61	3.40	9	112	0.158	Е
S2A	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	8.1	10:21	7.57	7.89	30.76	24.40	2.87	10	113	0.208	SE
S2A	20201110	Cloudy	Moderate	Mid-Ebb	Middle	4.55	10:22	8.16	7.90	30.85	24.60	2.54	16	112	0.211	SE
S2A	20201110	Cloudy	Moderate	Mid-Ebb	Middle	4.55	10:22	8.13	8.14	31.29	24.37	2.77	16	112	0.197	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
S2A	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:23	7.35	7.96	31.62	24.63	3.34	16	111	0.206	E
S2A	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	10:23	7.56	8.21	31.65	24.67	3.37	17	112	0.159	E
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	9.5	9:13	7.29	8.23	31.04	24.47	3.01	18	114	0.191	E
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Ebb	Bottom	9.5	9:13	7.56	7.94	30.81	24.37	3.15	18	115	0.195	SE
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Ebb	Middle	5.25	9:14	7.74	8.12	30.78	24.55	3.36	17	112	0.187	SE
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Ebb	Middle	5.25	9:14	8.21	8.15	31.63	24.22	3.54	17	113	0.221	Е
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:15	7.66	8.07	31.08	24.36	3.08	15	112	0.250	SE
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Ebb	Surface	1	9:15	7.42	8.13	30.78	24.24	3.45	16	111	0.245	Е
B1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	3.6	13:21	7.82	8.07	31.26	25.35	2.97	15	111	0.168	W
B1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	3.6	13:21	8.20	8.24	31.66	25.01	3.02	16	109	0.216	W
B1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:22	7.81	8.15	31.53	24.98	3.20	17	110	0.229	NW
B1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:22	7.08	8.28	31.00	25.02	3.11	16	110	0.200	W
B2	20201110	Cloudy	Moderate	Mid-Flood	Bottom	4.2	13:01	8.37	8.11	31.18	25.29	3.21	16	110	0.241	W
B2	20201110	Cloudy	Moderate	Mid-Flood	Bottom	4.2	13:01	7.09	7.94	31.12	25.02	3.81	16	110	0.217	NW
B2	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:02	8.37	8.26	31.37	25.01	3.08	16	109	0.208	W
B2	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:02	7.57	7.94	30.93	25.09	3.45	14	110	0.204	W
В3	20201110	Cloudy	Moderate	Mid-Flood	Bottom	4.1	13:52	7.69	8.20	31.54	25.08	3.12	17	110	0.243	W
В3	20201110	Cloudy	Moderate	Mid-Flood	Bottom	4.1	13:52	8.10	7.97	31.74	25.32	2.98	18	110	0.174	NW
В3	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:53	7.16	7.97	31.05	25.00	3.37	8	110	0.224	W
В3	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:53	7.61	7.95	31.70	24.95	3.03	8	110	0.260	NW
B4	20201110	Cloudy	Moderate	Mid-Flood	Bottom	4	14:00	7.82	7.93	31.00	25.16	3.06	9	109	0.226	W
B4	20201110	Cloudy	Moderate	Mid-Flood	Bottom	4	14:00	7.03	8.06	31.50	24.93	3.08	8	112	0.167	W
B4	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:01	8.21	8.06	31.30	25.28	2.73	7	113	0.222	W
B4	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:01	8.30	8.07	30.92	25.26	2.52	7	114	0.254	W
C1A	20201110	Cloudy	Moderate	Mid-Flood	Bottom	10.6	14:08	7.25	8.15	31.13	25.21	3.43	9	112	0.228	W
C1A	20201110	Cloudy	Moderate	Mid-Flood	Bottom	10.6	14:08	7.60	8.07	30.86	25.11	3.92	9	113	0.264	W
C1A	20201110	Cloudy	Moderate	Mid-Flood	Middle	5.8	14:09	7.46	8.16	31.17	25.27	2.89	8	113	0.251	W
C1A	20201110	Cloudy	Moderate	Mid-Flood	Middle	5.8	14:09	7.88	7.93	31.54	25.15	3.18	8	114	0.182	W
C1A	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:10	8.31	7.98	30.99	25.42	3.13	8	112	0.160	W
C1A	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:10	6.96	8.04	31.75	25.07	3.47	8	112	0.219	W

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C2A	20201110	Cloudy	Moderate	Mid-Flood	Bottom	10.9	13:00	8.00	7.93	31.05	24.88	3.35	7	114	0.261	NW
C2A	20201110	Cloudy	Moderate	Mid-Flood	Bottom	10.9	13:00	7.47	7.93	31.17	25.13	3.11	7	112	0.162	W
C2A	20201110	Cloudy	Moderate	Mid-Flood	Middle	5.95	13:01	7.81	8.20	31.65	25.25	3.07	8	114	0.241	W
C2A	20201110	Cloudy	Moderate	Mid-Flood	Middle	5.95	13:01	7.19	8.01	31.36	25.11	3.15	7	111	0.211	W
C2A	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:02	7.30	8.14	31.59	25.23	2.91	8	114	0.250	NW
C2A	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:02	7.40	8.00	31.63	24.94	2.60	8	115	0.224	W
CR1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	11.8	13:23	7.24	8.27	30.99	25.32	3.50	11	112	0.203	W
CR1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	11.8	13:23	7.49	8.19	31.48	25.27	3.43	11	114	0.174	NW
CR1	20201110	Cloudy	Moderate	Mid-Flood	Middle	6.4	13:24	7.66	8.15	31.60	24.95	3.02	9	114	0.208	W
CR1	20201110	Cloudy	Moderate	Mid-Flood	Middle	6.4	13:24	7.72	7.99	31.52	25.01	2.94	9	113	0.174	W
CR1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:25	7.50	8.17	30.90	25.26	3.20	8	115	0.261	W
CR1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:25	7.53	8.09	31.70	25.28	3.32	8	113	0.218	W
CR2	20201110	Cloudy	Moderate	Mid-Flood	Bottom	10.4	13:41	8.04	7.99	31.44	24.96	3.36	6	114	0.248	NW
CR2	20201110	Cloudy	Moderate	Mid-Flood	Bottom	10.4	13:41	6.85	7.95	31.44	24.97	3.67	7	116	0.246	NW
CR2	20201110	Cloudy	Moderate	Mid-Flood	Middle	5.7	13:42	8.07	7.95	31.58	25.22	3.67	8	114	0.211	NW
CR2	20201110	Cloudy	Moderate	Mid-Flood	Middle	5.7	13:42	7.24	8.14	31.06	25.18	3.14	9	115	0.172	NW
CR2	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:43	8.03	8.04	30.95	24.97	2.48	9	115	0.165	W
CR2	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:43	8.29	8.07	30.89	25.01	2.66	8	113	0.169	NW
F1A	20201110	Cloudy	Moderate	Mid-Flood	Bottom	7.3	14:22	8.38	7.97	31.36	25.14	3.83	9	114	0.173	NW
F1A	20201110	Cloudy	Moderate	Mid-Flood	Bottom	7.3	14:22	7.65	8.10	31.69	25.02	3.67	8	112	0.264	W
F1A	20201110	Cloudy	Moderate	Mid-Flood	Middle	4.15	14:23	8.24	8.11	31.74	25.41	3.11	8	114	0.191	W
F1A	20201110	Cloudy	Moderate	Mid-Flood	Middle	4.15	14:23	8.43	8.28	30.96	25.00	2.91	8	113	0.206	NW
F1A	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:24	7.69	8.00	30.93	25.06	2.99	8	115	0.228	W
F1A	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:24	8.02	8.10	31.52	25.14	2.90	8	113	0.201	NW
H1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	6.9	14:33	6.89	8.14	31.73	25.29	3.71	9	113	0.214	W
H1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	6.9	14:33	7.41	8.13	31.12	25.24	3.54	9	113	0.243	W
H1	20201110	Cloudy	Moderate	Mid-Flood	Middle	3.95	14:34	8.24	8.11	31.18	25.34	3.57	9	115	0.237	W
H1	20201110	Cloudy	Moderate	Mid-Flood	Middle	3.95	14:34	7.46	8.29	31.14	25.11	3.32	10	113	0.203	W
H1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:35	7.76	7.95	31.52	25.10	3.36	9	113	0.253	W
H1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:35	7.34	7.95	31.41	25.40	2.88	8	115	0.252	W

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
M1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	6.9	14:44	7.51	8.07	31.55	25.32	3.85	8	113	0.255	W
M1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	6.9	14:44	6.84	7.92	31.45	24.99	3.71	8	112	0.257	NW
M1	20201110	Cloudy	Moderate	Mid-Flood	Middle	3.95	14:45	7.18	7.98	30.87	25.35	3.45	8	113	0.216	W
M1	20201110	Cloudy	Moderate	Mid-Flood	Middle	3.95	14:45	8.05	8.00	31.11	25.35	3.57	8	113	0.224	NW
M1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:46	7.97	7.98	31.38	24.95	3.33	8	112	0.243	NW
M1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	14:46	7.92	8.08	30.95	25.08	3.19	8	114	0.262	NW
S1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	4.5	13:11	8.35	8.18	31.43	24.90	3.91	8	115	0.175	W
S1	20201110	Cloudy	Moderate	Mid-Flood	Bottom	4.5	13:11	6.83	7.97	31.12	25.33	3.35	8	115	0.219	W
S1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:12	8.03	8.14	31.74	24.96	3.37	8	115	0.257	W
S1	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:12	8.33	8.17	31.06	25.10	2.97	9	115	0.211	W
S2A	20201110	Cloudy	Moderate	Mid-Flood	Bottom	8.9	13:36	7.86	7.92	30.96	25.18	3.52	8	113	0.190	NW
S2A	20201110	Cloudy	Moderate	Mid-Flood	Bottom	8.9	13:36	7.50	8.19	31.74	25.06	3.06	8	115	0.226	W
S2A	20201110	Cloudy	Moderate	Mid-Flood	Middle	4.95	13:37	8.34	8.25	31.20	25.15	2.92	9	113	0.240	W
S2A	20201110	Cloudy	Moderate	Mid-Flood	Middle	4.95	13:37	7.16	8.08	30.89	25.40	3.36	8	113	0.179	W
S2A	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:38	6.97	8.27	31.65	25.24	3.44	9	113	0.173	W
S2A	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:38	6.98	8.13	31.61	25.20	3.18	10	114	0.162	W
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Flood	Bottom	8.2	13:50	7.97	7.95	31.20	25.23	3.59	9	113	0.177	NW
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Flood	Bottom	8.2	13:50	7.76	8.09	31.61	24.89	3.57	10	114	0.178	W
S3	20201110	Cloudy	Moderate	Mid-Flood	Middle	4.6	13:51	7.12	8.06	31.53	25.24	2.58	10	113	0.200	W
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Flood	Middle	4.6	13:51	7.64	7.97	31.38	24.92	2.67	10	116	0.242	W
S3	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:52	7.22	7.92	30.86	24.93	2.72	10	113	0.192	W
<b>S</b> 3	20201110	Cloudy	Moderate	Mid-Flood	Surface	1	13:52	8.22	8.21	31.00	25.22	2.72	11	113	0.215	W
B1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	3.9	10:47	7.96	8.31	30.75	23.80	3.34	6	113	0.182	Е
B1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	3.9	10:47	7.80	8.20	30.62	23.94	3.79	7	112	0.220	SE
B1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:48	7.93	8.07	30.66	23.88	3.23	6	113	0.219	SE
B1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:48	8.43	8.28	30.99	23.93	3.05	7	111	0.144	Е
B2	20201112	Sunny	Moderate	Mid-Ebb	Bottom	4.7	11:07	8.83	8.13	31.14	24.03	3.09	8	114	0.233	SE
B2	20201112	Sunny	Moderate	Mid-Ebb	Bottom	4.7	11:07	8.35	8.15	30.78	23.65	2.81	7	114	0.179	SE
B2	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	11:08	8.05	8.31	30.80	23.93	3.25	8	113	0.159	SE
B2	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	11:08	9.03	8.13	31.14	24.00	3.04	6	112	0.216	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
В3	20201112	Sunny	Moderate	Mid-Ebb	Bottom	4.3	10:16	8.01	8.12	31.05	23.70	3.02	5	114	0.191	SE
В3	20201112	Sunny	Moderate	Mid-Ebb	Bottom	4.3	10:16	8.52	8.02	30.80	23.65	2.85	4	114	0.178	Е
В3	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:17	8.95	8.02	31.46	23.60	2.89	7	114	0.225	SE
В3	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:17	8.35	8.20	30.95	23.56	3.07	6	112	0.152	SE
B4	20201112	Sunny	Moderate	Mid-Ebb	Bottom	3.9	10:07	8.67	8.02	31.29	23.46	2.63	7	112	0.128	SE
В4	20201112	Sunny	Moderate	Mid-Ebb	Bottom	3.9	10:07	8.82	8.22	30.70	23.64	2.90	8	114	0.213	Е
В4	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:08	8.56	8.09	30.95	23.77	2.97	7	114	0.168	Е
B4	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:08	7.74	8.29	30.69	23.62	2.61	6	114	0.147	Е
C1A	20201112	Sunny	Moderate	Mid-Ebb	Bottom	10	8:26	8.44	8.05	31.01	23.37	3.06	7	113	0.242	SE
C1A	20201112	Sunny	Moderate	Mid-Ebb	Bottom	10	8:26	7.96	8.14	31.10	23.43	2.83	6	113	0.155	Е
C1A	20201112	Sunny	Moderate	Mid-Ebb	Middle	5.5	8:27	7.97	8.09	31.06	23.53	3.40	6	112	0.202	SE
C1A	20201112	Sunny	Moderate	Mid-Ebb	Middle	5.5	8:27	8.14	8.29	30.59	23.61	2.89	7	113	0.197	SE
C1A	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	8:28	8.54	8.30	30.64	23.28	2.31	7	114	0.171	SE
C1A	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	8:28	8.49	8.07	30.87	23.65	2.60	8	113	0.172	SE
C2A	20201112	Sunny	Moderate	Mid-Ebb	Bottom	10.8	9:57	9.04	8.12	31.28	23.69	3.36	10	111	0.197	SE
C2A	20201112	Sunny	Moderate	Mid-Ebb	Bottom	10.8	9:57	8.72	8.12	31.07	23.35	3.60	10	114	0.191	Е
C2A	20201112	Sunny	Moderate	Mid-Ebb	Middle	5.9	9:58	8.30	8.27	30.92	23.59	3.34	10	112	0.221	SE
C2A	20201112	Sunny	Moderate	Mid-Ebb	Middle	5.9	9:58	9.06	8.12	31.42	23.70	3.17	11	114	0.131	SE
C2A	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:59	7.72	8.29	30.84	23.49	2.57	7	113	0.179	SE
C2A	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:59	8.36	8.27	31.00	23.74	2.15	7	112	0.145	SE
CR1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	12.4	9:37	7.66	8.25	30.74	23.73	3.06	7	113	0.179	SE
CR1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	12.4	9:37	7.78	8.31	30.90	23.33	2.65	8	111	0.153	SE
CR1	20201112	Sunny	Moderate	Mid-Ebb	Middle	6.7	9:38	7.75	8.19	31.32	23.33	3.16	8	111	0.172	E
CR1	20201112	Sunny	Moderate	Mid-Ebb	Middle	6.7	9:38	8.00	8.15	30.88	23.35	3.34	7	113	0.138	SE
CR1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:39	9.05	8.24	30.94	23.74	2.61	7	112	0.145	SE
CR1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:39	8.84	8.07	30.86	23.31	2.56	8	114	0.204	Е
CR2	20201112	Sunny	Moderate	Mid-Ebb	Bottom	10.6	9:11	8.66	8.16	31.44	23.49	3.63	8	114	0.196	SE
CR2	20201112	Sunny	Moderate	Mid-Ebb	Bottom	10.6	9:11	8.07	8.22	31.37	23.48	3.45	8	111	0.144	SE
CR2	20201112	Sunny	Moderate	Mid-Ebb	Middle	5.8	9:12	7.98	8.28	31.05	23.28	3.04	8	114	0.159	SE
CR2	20201112	Sunny	Moderate	Mid-Ebb	Middle	5.8	9:12	7.91	8.21	31.01	23.51	3.22	8	111	0.201	Е

## Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR2	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:13	8.67	8.22	31.37	23.69	2.95	6	114	0.193	SE
CR2	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:13	7.68	8.17	31.31	23.37	2.93	7	112	0.141	SE
F1A	20201112	Sunny	Moderate	Mid-Ebb	Bottom	7.6	9:38	8.40	8.28	30.60	23.60	3.78	7	111	0.135	SE
F1A	20201112	Sunny	Moderate	Mid-Ebb	Bottom	7.6	9:38	8.14	8.04	31.44	23.69	3.66	8	111	0.158	SE
F1A	20201112	Sunny	Moderate	Mid-Ebb	Middle	4.3	9:39	7.94	8.04	31.23	23.65	2.94	7	114	0.142	SE
F1A	20201112	Sunny	Moderate	Mid-Ebb	Middle	4.3	9:39	8.64	8.25	30.58	23.57	3.28	8	113	0.162	E
F1A	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:40	8.28	8.31	31.34	23.36	2.71	8	112	0.239	SE
F1A	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:40	8.10	8.02	31.07	23.38	3.04	9	112	0.191	SE
H1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	7.1	8:54	7.88	8.09	31.14	23.69	2.96	9	114	0.206	SE
H1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	7.1	8:54	8.41	8.13	31.14	23.67	2.93	8	113	0.148	SE
H1	20201112	Sunny	Moderate	Mid-Ebb	Middle	4.05	8:55	9.03	8.11	30.87	23.36	3.04	8	110	0.245	SE
H1	20201112	Sunny	Moderate	Mid-Ebb	Middle	4.05	8:55	8.54	8.25	31.34	23.69	3.22	7	113	0.178	SE
H1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	8:56	8.00	8.14	30.82	23.66	2.69	11	114	0.149	SE
H1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	8:56	8.31	8.04	30.98	23.25	2.96	10	113	0.162	Е
M1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	7.9	9:13	9.03	8.20	30.59	23.44	3.23	11	112	0.241	SE
M1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	7.9	9:13	8.81	8.08	31.36	23.68	3.10	10	112	0.132	Е
M1	20201112	Sunny	Moderate	Mid-Ebb	Middle	4.45	9:14	8.09	8.05	31.12	23.34	3.21	10	112	0.201	SE
M1	20201112	Sunny	Moderate	Mid-Ebb	Middle	4.45	9:14	8.41	8.25	30.85	23.39	3.09	8	114	0.228	SE
M1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:15	8.47	8.17	30.75	23.52	2.81	7	113	0.149	E
M1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:15	8.80	8.22	31.22	23.51	2.67	7	113	0.231	SE
S1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	4.4	10:57	8.21	8.14	30.84	23.97	3.15	7	112	0.181	SE
S1	20201112	Sunny	Moderate	Mid-Ebb	Bottom	4.4	10:57	8.42	8.07	30.61	23.64	3.31	8	112	0.239	Е
S1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:58	8.91	8.11	31.34	23.80	2.73	7	113	0.240	SE
S1	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:58	7.91	8.15	30.76	23.81	2.78	8	112	0.229	SE
S2A	20201112	Sunny	Moderate	Mid-Ebb	Bottom	8.2	10:31	8.31	8.20	30.82	23.93	2.93	8	112	0.207	SE
S2A	20201112	Sunny	Moderate	Mid-Ebb	Bottom	8.2	10:31	8.85	8.12	30.73	23.89	2.88	8	113	0.164	SE
S2A	20201112	Sunny	Moderate	Mid-Ebb	Middle	4.6	10:32	7.68	8.22	30.61	23.78	3.02	8	111	0.155	Е
S2A	20201112	Sunny	Moderate	Mid-Ebb	Middle	4.6	10:32	8.96	8.14	31.40	23.67	2.96	7	114	0.162	SE
S2A	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:33	7.91	8.24	30.78	23.82	2.85	6	113	0.157	SE
S2A	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	10:33	8.48	8.05	30.92	23.82	2.76	6	113	0.175	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
<b>S</b> 3	20201112	Sunny	Moderate	Mid-Ebb	Bottom	9.8	9:20	7.95	8.28	31.13	23.71	3.21	8	112	0.164	SE
S3	20201112	Sunny	Moderate	Mid-Ebb	Bottom	9.8	9:20	8.70	8.02	31.46	23.73	2.98	6	113	0.179	SE
S3	20201112	Sunny	Moderate	Mid-Ebb	Middle	5.4	9:21	8.03	8.25	30.58	23.63	2.33	8	115	0.235	SE
S3	20201112	Sunny	Moderate	Mid-Ebb	Middle	5.4	9:21	8.15	8.30	31.08	23.45	2.62	7	112	0.201	SE
S3	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:22	7.89	8.15	31.44	23.64	2.25	8	112	0.210	Е
<b>S</b> 3	20201112	Sunny	Moderate	Mid-Ebb	Surface	1	9:22	8.45	8.02	31.07	23.76	2.24	8	113	0.203	SE
B1	20201112	Sunny	Moderate	Mid-Flood	Bottom	4.2	14:34	8.79	8.15	30.79	24.25	3.46	5	110	0.245	W
B1	20201112	Sunny	Moderate	Mid-Flood	Bottom	4.2	14:34	8.12	8.20	30.81	24.09	3.51	6	109	0.236	W
B1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:35	7.92	8.21	30.47	24.23	2.62	6	109	0.223	NW
B1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:35	8.35	8.21	30.88	24.10	2.31	5	110	0.221	NW
B2	20201112	Sunny	Moderate	Mid-Flood	Bottom	4.2	14:52	8.74	8.29	30.70	24.12	2.90	6	110	0.177	W
B2	20201112	Sunny	Moderate	Mid-Flood	Bottom	4.2	14:52	8.49	8.25	31.17	23.93	2.80	5	110	0.234	W
B2	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:53	7.82	8.22	30.84	23.93	2.42	7	111	0.176	W
B2	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:53	8.32	8.25	30.92	24.27	2.86	6	111	0.148	W
В3	20201112	Sunny	Moderate	Mid-Flood	Bottom	3.9	15:25	8.80	8.25	30.53	24.20	3.42	6	111	0.188	W
В3	20201112	Sunny	Moderate	Mid-Flood	Bottom	3.9	15:25	8.45	8.08	30.55	24.15	3.00	6	110	0.198	NW
В3	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:26	8.25	8.14	30.64	24.24	3.34	8	111	0.148	NW
В3	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:26	8.67	8.16	31.15	23.98	2.89	7	108	0.187	NW
В4	20201112	Sunny	Moderate	Mid-Flood	Bottom	4	15:34	7.79	8.29	31.43	24.19	3.18	5	111	0.168	W
В4	20201112	Sunny	Moderate	Mid-Flood	Bottom	4	15:34	8.98	8.16	30.74	23.96	3.71	6	112	0.214	NW
B4	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:35	8.39	8.22	30.83	23.91	2.79	5	110	0.171	NW
В4	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:35	8.38	8.29	31.29	23.97	3.29	6	111	0.163	NW
C1A	20201112	Sunny	Moderate	Mid-Flood	Bottom	9.9	15:37	8.60	8.28	30.86	24.00	3.65	5	110	0.184	W
C1A	20201112	Sunny	Moderate	Mid-Flood	Bottom	9.9	15:37	8.84	8.19	31.37	24.04	3.49	6	109	0.235	W
C1A	20201112	Sunny	Moderate	Mid-Flood	Middle	5.45	15:38	8.22	8.27	30.70	23.90	2.89	7	110	0.183	W
C1A	20201112	Sunny	Moderate	Mid-Flood	Middle	5.45	15:38	8.07	8.16	31.05	24.08	3.00	6	109	0.189	W
C1A	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:39	8.87	8.20	30.75	24.10	2.75	6	110	0.151	W
C1A	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:39	8.05	8.10	31.44	24.19	3.13	6	109	0.200	W
C2A	20201112	Sunny	Moderate	Mid-Flood	Bottom	10.8	14:34	7.77	8.10	31.37	23.99	2.99	7	111	0.201	W
C2A	20201112	Sunny	Moderate	Mid-Flood	Bottom	10.8	14:34	7.88	8.20	31.05	24.12	3.56	7	110	0.213	W

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C2A	20201112	Sunny	Moderate	Mid-Flood	Middle	5.9	14:35	7.79	8.11	31.40	23.93	3.13	7	110	0.239	W
C2A	20201112	Sunny	Moderate	Mid-Flood	Middle	5.9	14:35	7.92	8.16	30.84	23.95	3.57	7	110	0.152	W
C2A	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:36	8.93	8.18	31.09	24.08	2.56	6	111	0.169	W
C2A	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:36	8.48	8.15	30.67	24.08	2.35	5	110	0.153	W
CR1	20201112	Sunny	Moderate	Mid-Flood	Bottom	11.6	14:56	8.35	8.23	30.49	24.23	2.76	6	109	0.240	W
CR1	20201112	Sunny	Moderate	Mid-Flood	Bottom	11.6	14:56	8.79	8.09	30.73	24.11	2.99	7	110	0.242	W
CR1	20201112	Sunny	Moderate	Mid-Flood	Middle	6.3	14:57	8.73	8.18	30.97	24.32	3.33	7	110	0.198	W
CR1	20201112	Sunny	Moderate	Mid-Flood	Middle	6.3	14:57	8.94	8.09	30.70	24.19	3.18	7	109	0.152	W
CR1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:58	8.00	8.17	30.52	24.06	3.32	6	111	0.180	W
CR1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:58	8.97	8.19	31.20	24.12	3.14	7	110	0.178	W
CR2	20201112	Sunny	Moderate	Mid-Flood	Bottom	9.7	15:11	8.99	8.09	30.51	24.27	3.15	6	109	0.163	NW
CR2	20201112	Sunny	Moderate	Mid-Flood	Bottom	9.7	15:11	8.10	8.14	30.56	24.13	3.00	7	110	0.250	W
CR2	20201112	Sunny	Moderate	Mid-Flood	Middle	5.35	15:12	7.89	8.22	30.69	24.08	2.67	7	110	0.237	W
CR2	20201112	Sunny	Moderate	Mid-Flood	Middle	5.35	15:12	7.89	8.15	31.20	23.99	2.73	6	110	0.156	W
CR2	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:13	8.38	8.17	30.61	24.12	3.01	5	111	0.158	W
CR2	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:13	8.16	8.06	31.11	24.17	3.33	6	110	0.161	W
F1A	20201112	Sunny	Moderate	Mid-Flood	Bottom	7.3	15:58	7.73	8.19	30.83	23.85	3.84	5	109	0.252	W
F1A	20201112	Sunny	Moderate	Mid-Flood	Bottom	7.3	15:58	8.55	8.06	30.74	23.96	3.84	6	110	0.208	NW
F1A	20201112	Sunny	Moderate	Mid-Flood	Middle	4.15	15:59	8.33	8.19	31.27	23.84	3.52	5	110	0.215	W
F1A	20201112	Sunny	Moderate	Mid-Flood	Middle	4.15	15:59	8.04	8.20	30.86	24.10	3.13	6	109	0.172	W
F1A	20201112	Sunny	Moderate	Mid-Flood	Surface	1	16:00	8.86	8.10	31.03	24.09	3.07	8	109	0.162	W
F1A	20201112	Sunny	Moderate	Mid-Flood	Surface	1	16:00	8.31	8.28	30.91	24.00	3.67	7	110	0.170	W
H1	20201112	Sunny	Moderate	Mid-Flood	Bottom	7.2	16:02	8.51	8.13	31.44	24.15	3.57	6	111	0.234	W
H1	20201112	Sunny	Moderate	Mid-Flood	Bottom	7.2	16:02	8.28	8.16	30.66	24.00	3.49	6	110	0.233	W
H1	20201112	Sunny	Moderate	Mid-Flood	Middle	4.1	16:03	8.72	8.06	31.10	24.06	3.32	6	111	0.230	W
H1	20201112	Sunny	Moderate	Mid-Flood	Middle	4.1	16:03	7.95	8.15	30.91	24.14	3.57	6	109	0.167	NW
H1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	16:04	8.59	8.13	31.40	23.85	2.88	7	110	0.232	W
H1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	16:04	8.55	8.22	30.61	23.95	2.68	7	111	0.159	W
M1	20201112	Sunny	Moderate	Mid-Flood	Bottom	7.5	16:22	7.83	8.13	31.44	23.70	2.81	7	110	0.206	W
M1	20201112	Sunny	Moderate	Mid-Flood	Bottom	7.5	16:22	7.76	8.10	31.31	23.71	2.94	8	111	0.206	W

## Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
M1	20201112	Sunny	Moderate	Mid-Flood	Middle	4.25	16:23	7.95	8.07	31.02	23.77	2.73	6	110	0.217	W
M1	20201112	Sunny	Moderate	Mid-Flood	Middle	4.25	16:23	8.75	8.12	31.42	23.69	2.96	7	113	0.242	W
M1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	16:24	7.88	8.23	30.96	24.07	3.12	6	113	0.240	W
M1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	16:24	8.93	8.09	31.43	24.00	3.21	7	112	0.229	W
S1	20201112	Sunny	Moderate	Mid-Flood	Bottom	4.4	14:44	8.91	8.21	31.21	24.27	3.77	6	113	0.215	W
S1	20201112	Sunny	Moderate	Mid-Flood	Bottom	4.4	14:44	7.84	8.28	30.54	24.19	3.89	7	113	0.175	W
S1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:45	8.53	8.09	30.76	24.07	3.23	6	112	0.245	NW
S1	20201112	Sunny	Moderate	Mid-Flood	Surface	1	14:45	8.89	8.13	30.88	24.17	3.16	6	112	0.176	W
S2A	20201112	Sunny	Moderate	Mid-Flood	Bottom	8.4	15:08	9.06	8.24	30.67	24.28	3.42	10	113	0.160	W
S2A	20201112	Sunny	Moderate	Mid-Flood	Bottom	8.4	15:08	8.61	8.08	30.66	24.23	3.85	9	112	0.233	W
S2A	20201112	Sunny	Moderate	Mid-Flood	Middle	4.7	15:09	7.92	8.12	30.94	24.08	3.31	8	113	0.154	W
S2A	20201112	Sunny	Moderate	Mid-Flood	Middle	4.7	15:09	8.39	8.06	31.43	24.15	3.02	6	112	0.171	W
S2A	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:10	9.03	8.12	31.27	24.14	3.18	6	115	0.152	W
S2A	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:10	8.21	8.05	30.49	24.25	3.45	5	113	0.236	NW
S3	20201112	Sunny	Moderate	Mid-Flood	Bottom	9.2	15:20	7.93	8.27	30.49	24.26	3.72	7	111	0.165	W
<b>S</b> 3	20201112	Sunny	Moderate	Mid-Flood	Bottom	9.2	15:20	9.07	8.25	30.48	24.25	3.44	8	112	0.155	NW
S3	20201112	Sunny	Moderate	Mid-Flood	Middle	5.1	15:21	8.29	8.17	31.17	24.09	3.34	7	114	0.170	W
<b>S</b> 3	20201112	Sunny	Moderate	Mid-Flood	Middle	5.1	15:21	8.40	8.15	30.47	24.05	3.30	8	113	0.188	W
<b>S</b> 3	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:22	8.84	8.25	30.50	23.95	2.42	6	114	0.211	NW
<b>S</b> 3	20201112	Sunny	Moderate	Mid-Flood	Surface	1	15:22	9.02	8.24	30.80	24.04	2.66	7	114	0.190	W
B1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	12:23	10.02	8.43	30.26	25.73	3.57	6	109	0.216	E
B1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	12:23	10.19	8.22	30.12	25.92	3.48	5	108	0.134	SE
B1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	12:24	10.12	8.59	30.62	25.82	2.86	7	109	0.135	E
B1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	12:24	9.59	8.36	30.52	25.87	2.67	7	108	0.190	Е
B2	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	4	12:44	9.72	8.41	30.32	25.83	2.87	7	110	0.154	SE
B2	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	4	12:44	9.44	8.41	30.54	25.79	3.06	6	108	0.228	SE
B2	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	12:45	8.99	8.30	30.49	25.88	2.28	8	109	0.157	SE
B2	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	12:45	9.19	8.38	29.97	25.82	2.56	7	112	0.195	E
В3	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	4	11:48	9.41	8.27	30.41	25.89	3.95	9	111	0.132	Е
В3	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	4	11:48	9.57	8.60	30.53	25.85	3.79	10	111	0.216	SE

## Contract No. EP/SP/66/12 Integrated Waste Management Facilities, Phase 1

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
В3	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	11:49	9.68	8.25	30.01	25.66	3.20	6	110	0.173	Е
В3	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	11:49	9.62	8.44	29.99	25.80	3.45	7	111	0.220	SE
B4	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	11:40	9.61	8.38	30.39	25.86	3.70	7	113	0.137	SE
B4	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	11:40	9.63	8.55	30.49	25.87	3.54	6	113	0.231	SE
B4	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	11:41	9.91	8.42	30.15	25.66	2.49	8	112	0.207	SE
B4	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	11:41	9.50	8.22	30.54	25.72	2.88	8	111	0.226	SE
C1A	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	9:44	9.72	8.26	30.32	25.66	3.23	9	110	0.129	SE
C1A	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	9:44	9.68	8.41	30.04	25.55	3.74	8	112	0.187	SE
C1A	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.8	9:45	9.41	8.57	30.42	25.68	3.69	8	110	0.172	SE
C1A	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.8	9:45	9.54	8.36	30.13	25.65	3.46	7	113	0.215	Е
C1A	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	9:46	9.81	8.64	30.49	25.55	3.09	6	114	0.136	SE
C1A	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	9:46	9.68	8.25	30.18	25.57	2.70	6	115	0.157	SE
C2A	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	10.7	11:12	9.13	8.35	30.60	25.80	3.00	6	112	0.166	SE
C2A	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	10.7	11:12	9.71	8.22	30.18	25.90	3.24	7	113	0.213	SE
C2A	20201114	Cloudy	Moderate	Mid-Ebb	Middle	5.85	11:13	8.91	8.47	30.59	25.78	2.86	6	114	0.176	SE
C2A	20201114	Cloudy	Moderate	Mid-Ebb	Middle	5.85	11:13	9.80	8.27	30.40	25.70	3.11	7	112	0.147	SE
C2A	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	11:14	8.82	8.44	30.11	25.76	2.31	5	113	0.223	SE
C2A	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	11:14	9.85	8.28	29.96	25.72	2.59	5	111	0.200	SE
CR1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	12.7	10:51	10.14	8.23	30.28	25.54	3.24	6	113	0.178	SE
CR1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	12.7	10:51	9.88	8.67	30.18	25.62	3.01	5	113	0.134	Е
CR1	20201114	Cloudy	Moderate	Mid-Ebb	Middle	6.85	10:52	8.71	8.59	30.29	25.79	2.64	6	110	0.215	SE
CR1	20201114	Cloudy	Moderate	Mid-Ebb	Middle	6.85	10:52	9.30	8.31	30.64	25.63	2.72	5	113	0.227	Е
CR1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:53	9.10	8.27	30.22	25.62	2.84	6	112	0.144	SE
CR1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:53	8.75	8.63	30.40	25.53	3.07	6	111	0.164	Е
CR2	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	10.2	10:26	10.09	8.59	30.64	25.71	3.97	9	110	0.171	SE
CR2	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	10.2	10:26	8.94	8.50	30.62	25.57	3.61	8	112	0.183	SE
CR2	20201114	Cloudy	Moderate	Mid-Ebb	Middle	5.6	10:27	8.85	8.22	30.26	25.50	2.66	6	112	0.149	Е
CR2	20201114	Cloudy	Moderate	Mid-Ebb	Middle	5.6	10:27	10.08	8.65	29.98	25.52	3.15	7	111	0.163	SE
CR2	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:28	10.17	8.41	30.31	25.58	3.72	6	112	0.198	Е
CR2	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:28	10.30	8.56	30.33	25.78	3.40	5	109	0.189	E

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
F1A	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	7.5	11:14	9.68	8.54	30.42	25.79	3.80	9	113	0.206	Е
F1A	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	7.5	11:14	8.91	8.30	29.98	25.72	3.59	8	110	0.202	SE
F1A	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.25	11:15	9.56	8.37	30.36	25.73	3.46	12	112	0.144	E
F1A	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.25	11:15	9.69	8.33	30.10	25.89	2.98	12	110	0.141	E
F1A	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	11:16	8.99	8.31	30.17	25.85	3.04	11	109	0.211	SE
F1A	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	11:16	9.44	8.27	30.26	25.90	3.43	11	112	0.174	E
H1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	7.4	10:09	10.06	8.52	30.17	25.80	2.83	11	111	0.149	SE
H1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	7.4	10:09	8.79	8.31	30.57	25.72	2.83	10	111	0.201	SE
H1	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.2	10:10	9.20	8.39	30.37	25.59	3.41	9	114	0.189	E
H1	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.2	10:10	9.48	8.56	30.24	25.54	3.29	9	112	0.129	SE
H1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:11	9.88	8.31	29.95	25.53	2.96	10	111	0.139	E
H1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:11	9.34	8.39	30.03	25.83	3.06	10	111	0.157	SE
M1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	8.1	10:49	8.92	8.24	30.42	25.71	3.53	10	112	0.166	SE
M1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	8.1	10:49	9.07	8.40	30.34	25.58	3.36	10	112	0.132	SE
M1	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.55	10:50	9.77	8.62	30.45	25.70	2.86	9	114	0.217	SE
M1	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.55	10:50	9.84	8.25	30.26	25.62	3.22	10	113	0.140	SE
M1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:51	10.21	8.26	30.06	25.58	3.10	10	111	0.160	E
M1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:51	9.46	8.63	30.33	25.82	2.90	9	112	0.222	SE
S1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	12:33	9.17	8.57	29.96	25.90	3.01	9	110	0.186	Е
S1	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	12:33	8.95	8.26	30.53	25.84	3.12	10	113	0.175	E
S1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	12:34	8.98	8.60	30.29	25.82	2.78	11	110	0.130	SE
S1	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	12:34	9.89	8.48	30.61	25.82	2.62	11	112	0.172	E
S2A	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	8.2	12:07	10.24	8.52	30.56	25.80	3.08	12	113	0.144	SE
S2A	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	8.2	12:07	8.79	8.24	30.46	25.93	3.03	12	112	0.199	SE
S2A	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.6	12:08	9.89	8.45	30.47	25.74	3.49	10	109	0.187	SE
S2A	20201114	Cloudy	Moderate	Mid-Ebb	Middle	4.6	12:08	10.28	8.43	30.69	25.69	3.50	10	110	0.135	Е
S2A	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	12:09	10.02	8.47	30.00	25.91	3.56	5	110	0.190	SE
S2A	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	12:09	9.91	8.47	30.32	25.86	3.39	6	109	0.152	Е
S3	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	10.1	10:34	9.59	8.38	30.08	25.62	3.14	6	110	0.156	SE
<b>S</b> 3	20201114	Cloudy	Moderate	Mid-Ebb	Bottom	10.1	10:34	9.79	8.58	30.37	25.60	3.50	7	110	0.186	SE

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
<b>S</b> 3	20201114	Cloudy	Moderate	Mid-Ebb	Middle	5.55	10:35	9.68	8.60	30.08	25.55	2.47	6	109	0.166	SE
S3	20201114	Cloudy	Moderate	Mid-Ebb	Middle	5.55	10:35	10.11	8.28	30.43	25.82	2.47	7	110	0.166	SE
S3	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:36	10.31	8.28	30.29	25.56	3.34	8	113	0.213	Е
S3	20201114	Cloudy	Moderate	Mid-Ebb	Surface	1	10:36	9.43	8.51	30.05	25.81	3.43	8	110	0.146	Е
B1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	3.5	15:30	9.55	8.56	30.62	25.85	2.76	7	112	0.187	W
B1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	3.5	15:30	8.77	8.42	30.30	25.84	2.96	7	110	0.135	W
B1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:31	9.66	8.67	30.03	26.03	3.34	9	109	0.208	NW
B1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:31	9.68	8.29	30.64	25.90	3.10	8	110	0.183	W
B2	20201114	Cloudy	Moderate	Mid-Flood	Bottom	3.4	15:48	10.05	8.68	30.10	25.97	3.87	8	109	0.151	W
B2	20201114	Cloudy	Moderate	Mid-Flood	Bottom	3.4	15:48	9.74	8.30	30.14	25.66	3.47	7	109	0.222	W
B2	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:49	9.38	8.49	30.76	25.83	3.34	9	110	0.197	W
B2	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:49	9.41	8.41	30.76	25.69	3.37	8	109	0.177	W
В3	20201114	Cloudy	Moderate	Mid-Flood	Bottom	3.3	16:17	9.11	8.61	30.07	25.88	2.95	7	109	0.207	W
В3	20201114	Cloudy	Moderate	Mid-Flood	Bottom	3.3	16:17	9.90	8.56	30.52	25.69	2.92	8	109	0.193	W
В3	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:18	8.68	8.39	30.55	25.90	3.07	6	110	0.210	W
В3	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:18	10.03	8.33	30.25	25.77	2.84	6	110	0.142	NW
B4	20201114	Cloudy	Moderate	Mid-Flood	Bottom	3.9	16:26	10.24	8.62	30.78	25.87	3.40	6	110	0.187	NW
B4	20201114	Cloudy	Moderate	Mid-Flood	Bottom	3.9	16:26	9.67	8.26	30.82	25.81	3.52	6	109	0.132	W
B4	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:27	8.64	8.53	30.28	25.69	2.45	5	109	0.197	W
B4	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:27	8.73	8.29	30.02	25.82	2.42	6	111	0.200	W
C1A	20201114	Cloudy	Moderate	Mid-Flood	Bottom	9.6	16:30	9.63	8.68	30.47	25.84	2.94	7	109	0.207	W
C1A	20201114	Cloudy	Moderate	Mid-Flood	Bottom	9.6	16:30	9.01	8.52	30.05	25.78	2.89	7	110	0.179	NW
C1A	20201114	Cloudy	Moderate	Mid-Flood	Middle	5.3	16:31	10.14	8.62	30.02	25.86	3.32	7	109	0.186	W
C1A	20201114	Cloudy	Moderate	Mid-Flood	Middle	5.3	16:31	9.02	8.42	30.21	25.66	3.56	6	109	0.193	W
C1A	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:32	8.90	8.53	30.27	25.87	3.41	4	110	0.212	NW
C1A	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:32	10.01	8.27	30.66	25.82	2.89	4	109	0.183	W
C2A	20201114	Cloudy	Moderate	Mid-Flood	Bottom	10.4	15:30	8.87	8.46	30.77	26.01	3.26	6	110	0.166	W
C2A	20201114	Cloudy	Moderate	Mid-Flood	Bottom	10.4	15:30	9.66	8.69	30.82	25.84	3.80	5	110	0.196	W
C2A	20201114	Cloudy	Moderate	Mid-Flood	Middle	5.7	15:31	9.77	8.55	30.86	25.77	2.79	5	109	0.169	W
C2A	20201114	Cloudy	Moderate	Mid-Flood	Middle	5.7	15:31	9.55	8.61	30.36	25.94	2.60	4	109	0.136	W

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C2A	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:32	9.43	8.65	30.83	25.96	3.12	5	110	0.174	W
C2A	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:32	9.60	8.49	30.40	26.03	3.46	4	109	0.135	W
CR1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	11.9	15:52	10.11	8.43	30.43	25.67	3.13	6	109	0.148	NW
CR1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	11.9	15:52	8.88	8.30	30.80	25.76	3.65	5	109	0.174	W
CR1	20201114	Cloudy	Moderate	Mid-Flood	Middle	6.45	15:53	9.87	8.26	30.57	25.77	3.24	6	109	0.140	NW
CR1	20201114	Cloudy	Moderate	Mid-Flood	Middle	6.45	15:53	9.31	8.31	30.28	26.00	3.67	6	110	0.125	W
CR1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:54	9.17	8.61	30.44	25.75	3.21	7	109	0.210	W
CR1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:54	9.83	8.63	30.46	25.92	3.21	6	109	0.145	NW
CR2	20201114	Cloudy	Moderate	Mid-Flood	Bottom	10.6	16:06	9.60	8.49	30.71	25.69	3.59	8	108	0.150	W
CR2	20201114	Cloudy	Moderate	Mid-Flood	Bottom	10.6	16:06	10.17	8.48	30.61	25.88	3.24	8	108	0.130	NW
CR2	20201114	Cloudy	Moderate	Mid-Flood	Middle	5.8	16:07	8.67	8.65	30.65	25.67	3.15	8	109	0.174	W
CR2	20201114	Cloudy	Moderate	Mid-Flood	Middle	5.8	16:07	9.49	8.30	30.38	25.66	3.69	7	109	0.209	NW
CR2	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:08	9.17	8.35	30.10	25.71	2.42	7	108	0.131	W
CR2	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:08	8.89	8.61	30.71	25.85	2.37	8	109	0.198	NW
F1A	20201114	Cloudy	Moderate	Mid-Flood	Bottom	6.7	16:50	10.06	8.40	30.12	25.47	3.77	9	108	0.128	W
F1A	20201114	Cloudy	Moderate	Mid-Flood	Bottom	6.7	16:50	9.53	8.44	30.17	25.76	3.69	9	110	0.149	W
F1A	20201114	Cloudy	Moderate	Mid-Flood	Middle	3.85	16:51	9.31	8.64	30.16	25.53	3.38	7	110	0.191	W
F1A	20201114	Cloudy	Moderate	Mid-Flood	Middle	3.85	16:51	9.72	8.31	30.35	25.78	3.51	8	109	0.131	W
F1A	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:52	9.52	8.48	30.69	25.57	3.23	8	109	0.137	W
F1A	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:52	9.07	8.42	30.44	25.63	2.81	8	108	0.162	NW
H1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	6.6	16:57	9.97	8.65	30.42	25.51	3.52	7	108	0.134	W
H1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	6.6	16:57	8.73	8.35	30.62	25.61	3.21	8	109	0.158	W
H1	20201114	Cloudy	Moderate	Mid-Flood	Middle	3.8	16:58	9.61	8.39	30.32	25.47	3.02	7	109	0.178	W
H1	20201114	Cloudy	Moderate	Mid-Flood	Middle	3.8	16:58	8.89	8.35	30.32	25.81	2.52	7	109	0.201	W
H1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:59	9.61	8.34	30.69	25.66	3.46	11	110	0.217	W
H1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:59	9.96	8.30	30.76	25.48	3.20	10	110	0.184	W
M1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	6.7	17:13	9.79	8.34	30.51	25.70	3.49	9	110	0.177	NW
M1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	6.7	17:13	9.80	8.29	30.18	25.76	3.91	8	109	0.209	W
M1	20201114	Cloudy	Moderate	Mid-Flood	Middle	3.85	17:14	9.63	8.47	30.65	25.60	3.13	8	112	0.154	W
M1	20201114	Cloudy	Moderate	Mid-Flood	Middle	3.85	17:14	9.32	8.60	30.34	25.58	3.55	7	113	0.176	W

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
M1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	17:15	9.28	8.64	30.18	25.57	2.67	7	111	0.192	W
M1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	17:15	9.05	8.38	30.20	25.58	2.81	6	109	0.191	W
<b>S</b> 1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	4.7	15:39	9.28	8.55	30.05	25.88	3.43	7	110	0.221	NW
S1	20201114	Cloudy	Moderate	Mid-Flood	Bottom	4.7	15:39	9.39	8.32	30.78	25.76	3.42	6	109	0.203	W
S1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:40	8.79	8.32	30.80	25.80	3.31	9	112	0.217	W
S1	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	15:40	9.92	8.35	30.55	25.85	3.33	8	110	0.147	NW
S2A	20201114	Cloudy	Moderate	Mid-Flood	Bottom	8.6	16:01	9.53	8.38	30.17	25.68	3.09	6	109	0.212	W
S2A	20201114	Cloudy	Moderate	Mid-Flood	Bottom	8.6	16:01	8.74	8.32	30.47	25.70	3.47	5	109	0.192	W
S2A	20201114	Cloudy	Moderate	Mid-Flood	Middle	4.8	16:02	9.38	8.39	30.33	25.76	2.96	5	110	0.139	W
S2A	20201114	Cloudy	Moderate	Mid-Flood	Middle	4.8	16:02	9.10	8.61	30.26	25.84	2.78	6	110	0.143	W
S2A	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:03	8.81	8.38	30.07	25.83	3.50	6	109	0.155	W
S2A	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:03	9.39	8.49	30.67	25.69	3.43	7	110	0.134	W
<b>S</b> 3	20201114	Cloudy	Moderate	Mid-Flood	Bottom	8.9	16:13	9.37	8.56	30.72	25.80	3.84	7	111	0.189	W
<b>S</b> 3	20201114	Cloudy	Moderate	Mid-Flood	Bottom	8.9	16:13	10.01	8.49	30.46	25.68	3.84	7	109	0.173	W
<b>S</b> 3	20201114	Cloudy	Moderate	Mid-Flood	Middle	4.95	16:14	8.88	8.61	30.56	25.69	3.11	7	109	0.154	W
S3	20201114	Cloudy	Moderate	Mid-Flood	Middle	4.95	16:14	9.23	8.30	30.23	25.67	3.40	6	110	0.178	W
<b>S</b> 3	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:15	9.43	8.58	30.67	25.81	3.03	4	110	0.130	W
<b>S</b> 3	20201114	Cloudy	Moderate	Mid-Flood	Surface	1	16:15	9.09	8.40	30.41	25.75	3.17	5	109	0.167	W
B1	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	13:04	7.80	7.93	30.89	24.01	3.22	16	-	-	-
B1	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	13:04	8.50	8.23	30.95	24.12	3.10	14	-	-	-
B1	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	4	13:03	8.99	8.12	31.57	24.19	3.65	14	-	-	-
B1	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	4	13:03	9.42	8.01	31.47	24.17	3.55	14	-	-	-
B2	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:48	8.59	8.01	30.98	24.29	3.23	13	-	-	-
B2	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:48	8.42	8.22	31.09	24.28	2.83	14	-	-	-
B2	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	12:47	9.33	8.07	31.23	24.23	3.29	14	-	-	-
B2	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	12:47	8.36	8.06	31.38	24.22	2.82	15	-	-	-
В3	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:27	8.32	7.97	31.14	24.25	2.47	12	-	-	-
В3	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:27	9.05	8.07	31.27	24.16	2.94	14	-	-	-
В3	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	12:26	8.13	8.21	30.91	24.14	3.06	12	-	-	-
В3	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	12:26	9.19	8.06	31.28	24.20	2.97	15	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
В4	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:18	7.81	8.03	31.09	24.13	2.24	14	-	-	-
B4	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:18	8.12	8.12	31.16	23.87	2.56	15	-	-	-
B4	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	12:17	7.75	7.93	31.28	24.13	2.84	15	-	-	-
B4	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	12:17	8.77	7.93	30.86	24.13	3.13	13	-	-	_
C1A	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:08	9.43	8.21	31.40	23.60	2.43	12	-	-	-
C1A	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:08	8.93	8.13	31.05	23.67	2.35	11	-	_	-
C1A	20201116	Cloudy	Moderate	Mid-Ebb	Middle	5	11:07	7.77	7.95	31.30	23.53	3.46	12	-	_	-
C1A	20201116	Cloudy	Moderate	Mid-Ebb	Middle	5	11:07	7.65	8.21	31.00	23.62	3.13	10	-	-	-
C1A	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	9	11:06	8.70	7.96	31.52	23.69	3.45	12	-	-	-
C1A	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	9	11:06	9.06	8.18	31.37	23.69	3.62	12	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:30	8.58	8.19	31.56	23.73	2.87	14	-	-	_
C2A	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:30	7.92	7.98	31.41	23.96	2.43	15	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Ebb	Middle	5.65	12:29	8.11	8.13	31.20	23.98	3.31	12	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Ebb	Middle	5.65	12:29	8.38	8.04	31.45	23.90	3.14	13	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	12:28	8.28	8.00	31.51	23.88	3.87	18	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	12:28	8.11	8.03	31.53	23.75	3.48	14	-	-	-
CR1	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:10	8.89	8.01	31.18	23.94	2.80	15	-	-	_
CR1	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	12:10	8.91	8.01	31.31	23.84	3.03	11	-	-	-
CR1	20201116	Cloudy	Moderate	Mid-Ebb	Middle	6.2	12:09	8.53	8.16	31.14	23.83	2.93	13	-	-	-
CR1	20201116	Cloudy	Moderate	Mid-Ebb	Middle	6.2	12:09	8.19	8.23	31.30	23.77	3.30	14	-	_	-
CR1	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	11.4	12:08	7.85	8.15	31.37	23.74	3.81	11	-	-	-
CR1	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	11.4	12:08	7.73	8.01	30.93	23.71	3.72	15	-	-	-
CR2	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:53	7.74	7.97	31.19	23.72	2.84	13	-	_	-
CR2	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:53	9.10	8.24	31.17	23.69	3.21	11	-	-	-
CR2	20201116	Cloudy	Moderate	Mid-Ebb	Middle	5.4	11:52	9.12	7.96	30.99	23.76	2.84	13	-	-	-
CR2	20201116	Cloudy	Moderate	Mid-Ebb	Middle	5.4	11:52	8.49	8.24	31.51	23.76	2.86	12	-	-	-
CR2	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	9.8	11:51	8.22	7.97	30.86	23.63	3.42	11	-	-	-
CR2	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	9.8	11:51	9.42	8.05	31.19	23.81	3.61	11	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:54	9.19	8.18	31.27	23.96	2.76	12	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:54	8.62	8.20	31.32	23.96	2.73	12	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
F1A	20201116	Cloudy	Moderate	Mid-Ebb	Middle	4.45	11:53	7.76	8.14	31.17	23.97	3.47	14	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Ebb	Middle	4.45	11:53	9.23	7.99	31.03	23.84	3.58	12	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	11:52	8.86	7.96	31.05	23.77	3.65	13	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	11:52	8.46	7.97	31.05	23.85	3.78	12	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:37	9.25	8.03	31.11	23.61	2.71	14	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:37	7.64	8.16	31.23	23.60	2.43	13	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Ebb	Middle	4.25	11:36	7.92	8.11	31.57	23.64	2.78	13	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Ebb	Middle	4.25	11:36	7.97	7.93	31.34	23.53	2.46	12	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	7.5	11:35	8.75	7.98	31.12	23.54	3.25	11	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	7.5	11:35	9.41	8.00	31.50	23.61	3.17	13	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:29	7.82	7.99	30.88	23.76	3.18	12	-	-	_
M1	20201116	Cloudy	Moderate	Mid-Ebb	Surface	1	11:29	8.15	8.05	31.40	23.81	2.74	14	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Ebb	Middle	4.85	11:28	8.15	8.15	31.22	23.85	2.58	15	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Ebb	Middle	4.85	11:28	8.61	8.23	31.15	23.86	2.60	14	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	8.7	11:27	7.77	8.08	30.91	23.71	3.64	16	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Ebb	Bottom	8.7	11:27	8.44	8.23	31.46	23.87	3.82	11	-	-	-
B1	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	15:36	8.85	8.00	31.57	24.25	3.19	14	-	-	-
B1	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	15:36	9.14	7.93	31.22	24.02	3.37	12	-	-	-
B1	20201116	Cloudy	Moderate	Mid-Flood	Bottom	4.6	15:35	9.04	8.15	31.04	24.02	2.94	13	-	-	-
B1	20201116	Cloudy	Moderate	Mid-Flood	Bottom	4.6	15:35	8.95	7.87	31.44	24.10	3.36	12	-	-	-
B2	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	15:52	8.68	8.13	31.42	23.99	3.37	13	-	-	-
B2	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	15:52	7.93	8.02	31.49	23.97	3.29	15	-	-	-
B2	20201116	Cloudy	Moderate	Mid-Flood	Bottom	3.8	15:51	8.35	7.99	31.16	24.05	3.09	10	-	-	-
B2	20201116	Cloudy	Moderate	Mid-Flood	Bottom	3.8	15:51	7.63	8.13	31.35	23.96	2.95	13	-	-	-
В3	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:11	9.28	7.97	31.22	24.00	2.83	12	-	-	-
В3	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:11	7.88	8.13	31.00	23.81	3.18	14	-	-	-
В3	20201116	Cloudy	Moderate	Mid-Flood	Bottom	3.4	16:10	8.97	8.07	31.27	23.84	3.38	13	-	-	-
В3	20201116	Cloudy	Moderate	Mid-Flood	Bottom	3.4	16:10	8.44	8.19	31.44	23.75	2.91	11	-	-	-
B4	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:19	7.81	8.04	31.50	23.85	2.91	13	-	-	-
B4	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:19	8.16	7.87	31.34	23.73	2.88	15	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
B4	20201116	Cloudy	Moderate	Mid-Flood	Bottom	4.6	16:18	7.92	8.21	31.55	23.84	3.39	12	-	-	-
B4	20201116	Cloudy	Moderate	Mid-Flood	Bottom	4.6	16:18	8.29	8.23	31.21	23.72	3.49	10	-	-	-
C1A	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:25	8.02	8.00	30.92	23.87	2.97	15	-	-	-
C1A	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:25	9.27	7.93	31.46	24.01	2.53	19	-	-	_
C1A	20201116	Cloudy	Moderate	Mid-Flood	Middle	5.4	16:24	8.37	7.95	31.37	23.81	3.59	13	-	-	-
C1A	20201116	Cloudy	Moderate	Mid-Flood	Middle	5.4	16:24	8.08	8.18	31.42	23.88	3.63	13	-	-	_
C1A	20201116	Cloudy	Moderate	Mid-Flood	Bottom	9.8	16:23	7.83	8.01	31.42	23.71	3.43	14	-	-	-
C1A	20201116	Cloudy	Moderate	Mid-Flood	Bottom	9.8	16:23	9.34	7.88	31.54	23.98	3.92	12	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	15:32	8.50	8.01	31.55	24.15	3.00	11	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	15:32	8.32	8.12	30.98	23.97	2.82	11	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Flood	Middle	5.6	15:31	8.33	7.87	31.03	24.30	3.44	11	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Flood	Middle	5.6	15:31	9.49	8.07	31.44	23.99	3.23	11	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Flood	Bottom	10.2	15:30	7.62	8.06	30.81	24.11	3.19	12	-	-	-
C2A	20201116	Cloudy	Moderate	Mid-Flood	Bottom	10.2	15:30	7.91	7.89	30.85	24.22	3.14	12	-	-	-
CR1	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	15:53	9.29	7.96	31.59	24.19	3.41	11	-	-	_
CR1	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	15:53	7.71	8.17	31.35	24.18	3.53	12	-	-	-
CR1	20201116	Cloudy	Moderate	Mid-Flood	Middle	6.25	15:52	7.75	8.01	31.08	24.09	3.60	12	-	-	_
CR1	20201116	Cloudy	Moderate	Mid-Flood	Middle	6.25	15:52	7.63	8.12	31.13	23.88	3.72	12	-	-	-
CR1	20201116	Cloudy	Moderate	Mid-Flood	Bottom	11.5	15:51	8.29	8.11	31.18	23.92	3.84	13	-	-	-
CR1	20201116	Cloudy	Moderate	Mid-Flood	Bottom	11.5	15:51	8.18	8.09	31.46	23.90	3.93	13	-	-	_
CR2	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:08	7.81	8.15	31.28	23.91	3.47	12	-	-	-
CR2	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:08	7.90	8.13	31.28	23.93	3.41	13	-	-	_
CR2	20201116	Cloudy	Moderate	Mid-Flood	Middle	5.95	16:07	9.04	8.04	31.56	23.79	3.09	17	-	-	-
CR2	20201116	Cloudy	Moderate	Mid-Flood	Middle	5.95	16:07	7.95	7.99	31.48	23.77	3.32	16	-	-	-
CR2	20201116	Cloudy	Moderate	Mid-Flood	Bottom	10.9	16:06	8.36	8.06	31.13	23.85	3.62	13		-	-
CR2	20201116	Cloudy	Moderate	Mid-Flood	Bottom	10.9	16:06	7.64	8.10	30.92	23.82	3.93	14	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	17:07	7.87	8.00	31.14	23.69	3.05	15	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	17:07	8.36	8.13	31.38	23.95	2.89	16	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Flood	Middle	3.8	17:06	7.93	8.01	30.86	23.98	3.57	15	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Flood	Middle	3.8	17:06	7.72	8.09	31.37	23.90	3.24	15	_	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
F1A	20201116	Cloudy	Moderate	Mid-Flood	Bottom	6.6	17:05	7.93	8.17	31.27	23.74	3.88	16	-	-	-
F1A	20201116	Cloudy	Moderate	Mid-Flood	Bottom	6.6	17:05	8.19	8.03	31.30	23.85	3.74	16	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:48	7.74	7.94	31.53	24.00	2.81	12	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:48	8.30	8.16	31.46	23.74	2.56	12	-	-	_
H1	20201116	Cloudy	Moderate	Mid-Flood	Middle	3.75	16:47	7.61	8.14	31.09	23.70	2.97	15	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Flood	Middle	3.75	16:47	8.25	7.93	31.48	23.93	3.32	13	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Flood	Bottom	6.5	16:46	8.10	7.95	31.33	23.95	3.08	13	-	-	-
H1	20201116	Cloudy	Moderate	Mid-Flood	Bottom	6.5	16:46	8.27	8.06	30.93	23.67	3.17	12	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:46	9.40	8.14	30.92	23.87	2.80	15	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Flood	Surface	1	16:46	9.46	7.98	31.06	23.66	3.10	12	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Flood	Middle	3.9	16:45	9.31	7.94	31.25	23.62	3.65	12	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Flood	Middle	3.9	16:45	9.08	8.06	31.03	23.61	3.27	14	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Flood	Bottom	6.8	16:44	8.93	8.06	31.60	23.61	2.95	11	-	-	-
M1	20201116	Cloudy	Moderate	Mid-Flood	Bottom	6.8	16:44	8.47	8.16	31.09	23.75	3.28	14	-	-	-
B1	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	10:26	8.09	7.96	29.75	24.86	2.99	12	-	-	-
B1	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	10:26	8.50	8.11	29.85	24.56	2.74	14	-	-	-
B1	20201118	Cloudy	Moderate	Mid-Flood	Bottom	3.8	10:25	8.55	8.27	30.02	24.59	3.68	13	-	-	-
B1	20201118	Cloudy	Moderate	Mid-Flood	Bottom	3.8	10:25	8.42	8.16	30.46	24.39	3.68	14	-	-	-
B2	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	10:11	8.85	8.06	30.04	24.74	2.55	25	-	-	-
B2	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	10:11	8.06	8.09	29.92	24.67	2.48	27	-	-	-
B2	20201118	Cloudy	Moderate	Mid-Flood	Bottom	3.7	10:10	8.35	8.15	29.85	24.33	3.55	24	-	-	-
B2	20201118	Cloudy	Moderate	Mid-Flood	Bottom	3.7	10:10	8.50	8.14	30.24	24.44	2.99	19	-	-	-
В3	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:40	8.84	8.27	30.07	24.07	3.07	20	-	-	-
В3	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:40	8.36	7.97	29.78	24.72	3.42	14	-	-	-
В3	20201118	Cloudy	Moderate	Mid-Flood	Bottom	3.9	9:39	8.47	8.15	30.37	24.54	3.92	29	-	-	-
В3	20201118	Cloudy	Moderate	Mid-Flood	Bottom	3.9	9:39	8.60	8.14	29.51	24.42	3.99	26	-	-	-
B4	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:49	8.80	8.02	30.60	24.17	3.12	25	-	-	-
B4	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:49	8.20	8.27	30.62	24.35	2.75	26	-	_	-
B4	20201118	Cloudy	Moderate	Mid-Flood	Bottom	4.2	9:48	8.95	8.12	30.40	24.55	3.06	17	-		
В4	20201118	Cloudy	Moderate	Mid-Flood	Bottom	4.2	9:48	8.33	7.96	29.57	24.60	3.57	16	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C1A	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	8:58	8.70	8.29	30.48	24.37	2.83	30	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	8:58	8.72	8.16	30.06	24.23	2.42	24	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Flood	Middle	5.95	8:57	8.06	8.05	29.56	24.42	3.55	20	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Flood	Middle	5.95	8:57	8.32	8.19	30.24	24.19	3.67	20	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Flood	Bottom	10.9	8:56	8.81	8.18	30.44	24.41	3.84	18	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Flood	Bottom	10.9	8:56	8.11	8.11	29.51	24.17	3.65	15	-	-	_
C2A	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	8:02	8.73	8.14	29.84	24.19	2.60	16	-	-	_
C2A	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	8:02	8.06	8.14	30.46	24.53	2.43	28	-	-	-
C2A	20201118	Cloudy	Moderate	Mid-Flood	Middle	5.8	8:01	8.17	8.16	30.27	24.38	3.12	18	-	-	-
C2A	20201118	Cloudy	Moderate	Mid-Flood	Middle	5.8	8:01	8.46	8.07	30.05	24.53	3.34	14	-	-	-
C2A	20201118	Cloudy	Moderate	Mid-Flood	Bottom	10.6	8:00	8.10	8.29	29.45	24.35	3.32	16	-	-	-
C2A	20201118	Cloudy	Moderate	Mid-Flood	Bottom	10.6	8:00	8.55	8.24	29.60	23.98	2.88	27	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	8:24	8.14	7.98	29.55	24.14	2.83	20	-	-	_
CR1	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	8:24	8.85	8.25	29.78	24.29	2.93	30	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Flood	Middle	6	8:23	8.43	8.18	30.53	24.47	3.45	25	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Flood	Middle	6	8:23	8.39	8.27	30.36	24.31	3.65	23	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Flood	Bottom	11	8:22	8.34	8.03	30.30	24.10	3.86	15	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Flood	Bottom	11	8:22	8.72	8.08	29.61	24.56	3.42	24	-	-	-
CR2	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	8:38	8.45	7.95	29.60	24.34	3.49	28	ı	-	-
CR2	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	8:38	8.31	8.25	30.46	23.98	3.15	26	-	-	-
CR2	20201118	Cloudy	Moderate	Mid-Flood	Middle	5.45	8:37	8.68	8.20	29.44	24.11	3.58	26	-	-	-
CR2	20201118	Cloudy	Moderate	Mid-Flood	Middle	5.45	8:37	8.78	8.16	30.27	24.15	3.32	25	-	-	-
CR2	20201118	Cloudy	Moderate	Mid-Flood	Bottom	9.9	8:36	8.30	8.16	30.60	23.97	2.77	25	-	-	-
CR2	20201118	Cloudy	Moderate	Mid-Flood	Bottom	9.9	8:36	8.58	8.14	29.73	24.55	2.84	16	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:28	8.47	7.95	30.38	24.29	2.38	25	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:28	8.32	8.03	30.43	24.36	2.50	24	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Flood	Middle	4.35	9:27	8.94	8.24	29.54	24.26	3.07	15	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Flood	Middle	4.35	9:27	8.35	8.29	29.82	24.21	3.00	32	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Flood	Bottom	7.7	9:26	8.92	8.20	29.95	24.55	3.69	23	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Flood	Bottom	7.7	9:26	8.04	7.95	30.24	24.07	3.93	23	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
H1	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:23	8.35	8.29	29.86	24.14	3.04	18	-	-	-
H1	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:23	8.53	8.14	30.09	24.10	3.26	15	-	-	-
H1	20201118	Cloudy	Moderate	Mid-Flood	Middle	3.95	9:22	8.56	8.21	29.64	24.58	2.70	15	-	-	-
H1	20201118	Cloudy	Moderate	Mid-Flood	Middle	3.95	9:22	8.44	8.09	29.47	24.27	3.00	14	-	_	_
H1	20201118	Cloudy	Moderate	Mid-Flood	Bottom	6.9	9:21	8.14	8.10	29.98	24.20	3.13	14	-	-	-
H1	20201118	Cloudy	Moderate	Mid-Flood	Bottom	6.9	9:21	8.37	8.24	30.39	24.45	3.06	29	-	_	-
M1	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:07	8.88	8.14	30.28	24.57	2.60	29	-	_	-
M1	20201118	Cloudy	Moderate	Mid-Flood	Surface	1	9:07	8.34	8.11	30.05	23.99	2.96	30	-	-	-
M1	20201118	Cloudy	Moderate	Mid-Flood	Middle	3.8	9:06	8.76	8.00	30.28	24.19	2.95	27	-	-	-
M1	20201118	Cloudy	Moderate	Mid-Flood	Middle	3.8	9:06	8.15	8.13	29.90	24.43	2.53	23	-	-	-
M1	20201118	Cloudy	Moderate	Mid-Flood	Bottom	6.6	9:05	8.76	8.01	29.95	24.27	2.94	16	-	-	_
M1	20201118	Cloudy	Moderate	Mid-Flood	Bottom	6.6	9:05	8.54	7.99	30.10	24.41	3.37	14	-	-	-
B1	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:00	8.61	8.23	29.77	25.88	2.70	13	-	-	-
B1	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:00	7.99	8.12	29.91	25.80	3.10	30	-	-	-
B1	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	12:59	8.05	7.99	29.84	25.98	3.58	17	-	-	-
B1	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	3.8	12:59	8.82	8.05	29.87	25.76	3.60	31	-	-	-
B2	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:17	8.02	7.97	30.16	25.76	3.42	31	-	-	_
B2	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:17	8.75	8.09	30.27	25.68	3.51	16	-	-	-
B2	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	13:16	7.97	8.09	30.08	25.77	3.67	27	-	-	-
B2	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	13:16	8.95	8.23	29.67	25.93	4.01	17	-	_	-
В3	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:49	8.41	7.93	30.20	25.72	3.08	29	-	-	-
В3	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:49	8.62	8.23	30.13	25.84	2.85	13	-	-	-
В3	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	4.4	13:48	8.17	7.97	30.41	25.75	2.98	16	-	_	-
В3	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	4.4	13:48	9.02	8.06	30.04	26.25	3.08	31	-	-	-
B4	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:57	8.27	7.98	30.42	25.82	2.66	13	-	-	-
B4	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:57	8.23	8.16	30.15	25.93	3.09	15	-	-	-
B4	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	13:56	8.77	8.23	30.36	26.22	3.19	17	-	-	-
B4	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	13:56	8.54	7.94	30.40	26.10	3.02	28	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:00	8.47	8.21	29.90	25.99	3.17	14	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:00	8.26	8.18	29.96	25.76	3.49	14	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C1A	20201118	Cloudy	Moderate	Mid-Ebb	Middle	5.25	12:59	8.79	7.96	30.34	25.94	2.72	12	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Ebb	Middle	5.25	12:59	8.40	8.21	30.04	25.90	2.60	16	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	9.5	12:58	8.11	8.01	30.65	25.87	3.26	27	-	-	-
C1A	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	9.5	12:58	8.43	8.06	30.71	25.69	3.10	16	-	-	-
C2A	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:59	8.82	8.10	30.28	25.88	3.13	30	-	-	-
C2A	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:59	7.98	8.22	29.85	25.93	2.90	31	-	_	-
C2A	20201118	Cloudy	Moderate	Mid-Ebb	Middle	6	13:58	8.41	8.19	30.43	26.23	3.67	12	-	_	-
C2A	20201118	Cloudy	Moderate	Mid-Ebb	Middle	6	13:58	8.07	7.91	29.85	26.16	3.09	14	-	-	-
C2A	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	11	13:57	8.37	7.99	29.98	26.24	3.51	13	-	-	-
C2A	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	11	13:57	8.23	8.03	30.47	26.01	3.19	12	-	_	-
CR1	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:38	8.20	7.99	30.74	25.99	2.99	32	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:38	8.71	8.06	29.83	26.01	3.06	12	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Ebb	Middle	6.65	13:37	8.95	8.14	30.45	25.92	2.80	29	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Ebb	Middle	6.65	13:37	8.65	7.91	29.79	26.22	3.02	12	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	12.3	13:36	8.23	8.02	30.45	25.82	3.81	13	-	-	-
CR1	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	12.3	13:36	8.67	8.06	30.67	25.87	4.07	14	-	-	-
CR2	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:25	8.67	8.10	29.70	25.95	3.16	14	-	_	-
CR2	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:25	8.04	8.19	30.16	25.78	3.49	16	-	-	-
CR2	20201118	Cloudy	Moderate	Mid-Ebb	Middle	5.7	13:24	8.99	8.16	30.28	25.93	3.72	29	-	-	-
CR2	20201118	Cloudy	Moderate	Mid-Ebb	Middle	5.7	13:24	8.71	8.12	30.70	25.66	3.52	27	-	_	-
CR2	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	10.4	13:23	8.44	8.19	30.10	25.98	3.71	27	-	-	-
CR2	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	10.4	13:23	8.69	8.02	29.67	25.73	3.71	12	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	14:50	8.24	8.15	30.56	25.88	3.23	16	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	14:50	8.58	8.24	30.54	25.90	3.52	14	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Ebb	Middle	4.6	14:49	8.99	8.01	30.65	26.24	3.71	13	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Ebb	Middle	4.6	14:49	8.92	8.07	29.76	26.04	3.61	13	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	8.2	14:48	8.73	8.12	29.92	26.33	3.30	30	-	-	-
F1A	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	8.2	14:48	8.07	8.06	30.07	26.18	3.27	29	-	-	-
H1	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:39	8.52	7.98	30.06	25.92	2.48	27	-	-	-
H1	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	13:39	8.69	8.09	30.07	26.17	2.55	15	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
H1	20201118	Cloudy	Moderate	Mid-Ebb	Middle	4.5	13:38	8.49	8.18	30.57	25.75	2.59	15	-	-	-
H1	20201118	Cloudy	Moderate	Mid-Ebb	Middle	4.5	13:38	7.98	8.11	30.65	25.73	2.62	13	-	-	-
H1	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	8	13:37	9.03	8.13	30.31	26.07	3.34	13	-	-	-
H1	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	8	13:37	8.16	8.00	29.71	26.08	3.20	13	-	-	-
M1	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	14:26	8.90	8.17	29.85	25.89	3.05	14	-	-	-
M1	20201118	Cloudy	Moderate	Mid-Ebb	Surface	1	14:26	8.78	8.11	29.71	26.25	3.13	15	-	-	-
M1	20201118	Cloudy	Moderate	Mid-Ebb	Middle	4.4	14:25	8.88	8.09	30.52	26.18	3.24	13	-	-	-
M1	20201118	Cloudy	Moderate	Mid-Ebb	Middle	4.4	14:25	8.60	8.07	30.74	26.14	3.21	13	-	-	-
M1	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	7.8	14:24	8.72	8.16	29.69	25.99	3.86	30	-	-	-
M1	20201118	Cloudy	Moderate	Mid-Ebb	Bottom	7.8	14:24	9.01	8.09	30.42	25.87	3.64	16	-	_	-
B1	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:59	8.42	8.42	30.07	25.86	2.64	15	-	-	-
B1	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:59	8.35	8.55	29.68	25.81	2.98	13	-	-	-
B1	20201120	Cloudy	Moderate	Mid-Flood	Bottom	4.4	10:58	8.41	8.26	30.73	25.97	3.39	13	-	-	-
B1	20201120	Cloudy	Moderate	Mid-Flood	Bottom	4.4	10:58	8.33	8.49	30.53	25.89	3.83	14	-	-	-
B2	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:43	8.98	8.39	30.46	25.77	3.08	13	-	-	-
B2	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:43	8.65	8.57	30.13	25.82	2.70	13	-	-	-
B2	20201120	Cloudy	Moderate	Mid-Flood	Bottom	3.7	10:42	9.70	8.51	30.69	25.78	3.48	15	-	-	-
B2	20201120	Cloudy	Moderate	Mid-Flood	Bottom	3.7	10:42	9.48	8.56	30.11	25.84	3.17	12	-	-	-
В3	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:53	8.47	8.36	30.17	25.88	3.04	12	-	-	-
В3	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:53	9.42	8.42	30.13	26.05	3.41	12	-	_	-
В3	20201120	Cloudy	Moderate	Mid-Flood	Bottom	4.3	10:52	9.53	8.59	29.90	26.05	3.56	13	-	-	-
В3	20201120	Cloudy	Moderate	Mid-Flood	Bottom	4.3	10:52	9.29	8.54	29.74	26.03	3.16	12	-	-	-
B4	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	11:01	9.47	8.25	30.38	25.99	3.15	14	-	-	-
B4	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	11:01	9.51	8.29	30.08	26.01	3.64	13	-	-	-
B4	20201120	Cloudy	Moderate	Mid-Flood	Bottom	4.2	11:00	9.13	8.49	30.09	25.88	3.50	13	-	-	-
B4	20201120	Cloudy	Moderate	Mid-Flood	Bottom	4.2	11:00	8.68	8.30	30.33	25.95	4.05	13	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:06	9.35	8.31	29.64	25.96	2.70	12	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:06	9.88	8.54	29.93	25.79	2.73	12	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Flood	Middle	5.15	10:05	8.85	8.45	29.97	25.96	3.96	13	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Flood	Middle	5.15	10:05	9.14	8.29	30.72	25.92	3.82	10	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C1A	20201120	Cloudy	Moderate	Mid-Flood	Bottom	9.3	10:04	9.17	8.37	29.80	25.83	3.95	12	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Flood	Bottom	9.3	10:04	8.67	8.59	29.83	25.73	3.71	13	-	-	-
C2A	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	9:06	8.65	8.26	30.21	25.57	3.44	14	-	-	-
C2A	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	9:06	8.42	8.31	30.14	25.64	3.68	11	-	-	_
C2A	20201120	Cloudy	Moderate	Mid-Flood	Middle	5.5	9:05	9.27	8.33	30.71	25.50	2.95	14	-	-	-
C2A	20201120	Cloudy	Moderate	Mid-Flood	Middle	5.5	9:05	8.76	8.51	29.84	25.58	3.36	12	-	_	-
C2A	20201120	Cloudy	Moderate	Mid-Flood	Bottom	10	9:04	9.20	8.45	30.08	25.66	3.16	12	-	_	-
C2A	20201120	Cloudy	Moderate	Mid-Flood	Bottom	10	9:04	9.62	8.46	30.21	25.72	3.39	16	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	9:30	9.10	8.47	29.75	25.77	3.56	13	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	9:30	9.61	8.31	29.71	25.69	3.33	12	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Flood	Middle	6.55	9:29	9.38	8.48	30.32	25.73	3.92	12	-	-	_
CR1	20201120	Cloudy	Moderate	Mid-Flood	Middle	6.55	9:29	8.93	8.55	30.48	25.81	3.50	11	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Flood	Bottom	12.1	9:28	9.84	8.36	30.27	25.70	3.31	12	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Flood	Bottom	12.1	9:28	9.39	8.28	30.57	25.69	3.92	12	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	9:47	9.40	8.58	30.09	25.73	2.63	25	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	9:47	9.57	8.30	29.83	25.73	2.86	12	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Flood	Middle	5.8	9:46	9.52	8.47	30.24	25.62	3.31	12	-	_	_
CR2	20201120	Cloudy	Moderate	Mid-Flood	Middle	5.8	9:46	9.90	8.41	30.35	25.71	3.82	13	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Flood	Bottom	10.6	9:45	8.38	8.29	30.50	25.66	3.87	12	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Flood	Bottom	10.6	9:45	8.93	8.43	29.72	25.81	3.33	14	-	_	-
F1A	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:02	9.81	8.39	29.74	25.80	3.18	13	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:02	9.07	8.53	30.66	25.92	3.23	14	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Flood	Middle	4.05	10:01	8.51	8.35	29.83	25.94	3.39	14	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Flood	Middle	4.05	10:01	9.70	8.29	30.49	25.85	2.93	13	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Flood	Bottom	7.1	10:00	9.45	8.40	30.18	25.77	3.49	13	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Flood	Bottom	7.1	10:00	8.80	8.29	30.28	25.89	3.41	12	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:34	9.99	8.58	30.06	25.76	2.69	12	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	10:34	9.86	8.51	30.25	25.90	2.86	13	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Flood	Middle	3.95	10:33	9.61	8.39	30.47	25.90	3.97	12	-	-	_
H1	20201120	Cloudy	Moderate	Mid-Flood	Middle	3.95	10:33	9.94	8.29	30.73	25.88	3.93	10	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
H1	20201120	Cloudy	Moderate	Mid-Flood	Bottom	6.9	10:32	8.33	8.55	30.05	25.85	3.60	13	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Flood	Bottom	6.9	10:32	8.95	8.47	30.25	25.84	4.04	14	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	9:39	8.37	8.45	29.95	25.81	3.73	13	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Flood	Surface	1	9:39	8.72	8.25	30.33	25.66	3.37	11	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Flood	Middle	4.15	9:38	9.10	8.37	30.23	25.64	3.47	14	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Flood	Middle	4.15	9:38	9.87	8.53	29.66	25.83	3.80	12	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Flood	Bottom	7.3	9:37	10.01	8.59	29.65	25.69	4.18	12	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Flood	Bottom	7.3	9:37	9.66	8.50	30.20	25.62	3.93	14	-	-	-
B1	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:33	9.22	8.35	29.96	26.28	3.25	13	-	-	-
B1	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:33	9.17	8.51	29.90	26.48	2.98	12	-	-	-
B1	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	4.2	14:32	10.03	8.26	29.82	26.25	3.76	12	-	-	-
B1	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	4.2	14:32	9.55	8.52	30.32	26.21	3.37	12	-	-	-
B2	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:16	9.20	8.31	29.86	26.41	3.33	13	-	-	-
B2	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:16	8.86	8.42	30.52	26.29	3.67	11	-	-	-
B2	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	14:15	9.66	8.31	30.09	26.44	4.02	12	-	-	-
B2	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	14:15	9.82	8.51	30.08	26.46	4.12	11	ı	-	-
В3	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:10	10.07	8.49	29.88	26.29	3.63	12	-	-	-
В3	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:10	9.97	8.30	30.21	26.25	3.90	14	-	-	-
В3	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	15:09	9.81	8.46	30.38	26.29	4.35	12	-	-	-
В3	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	3.7	15:09	9.41	8.31	30.31	26.21	3.75	12	-	-	-
В4	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:18	8.66	8.47	30.56	26.25	3.59	11	-	-	-
В4	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:18	9.11	8.27	30.39	26.25	3.67	12	-	-	-
В4	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	15:17	10.13	8.33	30.33	26.17	3.96	13	-	-	-
B4	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	15:17	9.73	8.30	30.61	26.17	3.50	10	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:17	9.00	8.44	30.58	26.46	3.61	14	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:17	9.85	8.46	30.63	26.25	3.89	13	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Ebb	Middle	5.5	14:16	9.30	8.27	29.75	26.31	2.91	11	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Ebb	Middle	5.5	14:16	8.91	8.30	30.48	26.45	3.12	12	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	10	14:15	9.21	8.52	29.67	26.28	4.00	12	-	-	-
C1A	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	10	14:15	9.10	8.46	30.21	26.43	3.39	13	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C2A	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:14	9.97	8.44	29.83	26.34	3.02	12	-	-	-
C2A	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:14	10.07	8.45	29.87	26.33	3.38	11	-	-	-
C2A	20201120	Cloudy	Moderate	Mid-Ebb	Middle	5.7	15:13	9.24	8.40	29.94	26.16	3.05	14	-	-	-
C2A	20201120	Cloudy	Moderate	Mid-Ebb	Middle	5.7	15:13	9.35	8.26	29.90	26.16	3.25	13	-	-	-
C2A	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	10.4	15:12	9.69	8.48	30.12	26.30	3.83	11	-	-	-
C2A	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	10.4	15:12	9.95	8.28	30.01	26.21	3.28	12	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	12	14:50	9.53	8.32	30.64	26.26	4.07	11	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	12	14:50	9.36	8.41	30.54	26.24	4.06	11	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Ebb	Middle	6.5	14:51	9.34	8.34	29.67	26.34	3.14	10	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Ebb	Middle	6.5	14:51	9.63	8.28	30.02	26.35	3.03	13	-	_	-
CR1	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:52	8.70	8.26	29.69	26.33	3.76	14	-	-	-
CR1	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:52	8.94	8.50	29.84	26.21	3.83	13	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:40	9.75	8.39	30.39	26.42	3.19	12	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	14:40	9.48	8.53	29.89	26.32	3.48	10	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Ebb	Middle	5.85	14:39	10.19	8.43	29.82	26.30	3.19	14	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Ebb	Middle	5.85	14:39	9.52	8.35	30.22	26.20	3.11	12	ı	-	-
CR2	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	10.7	14:38	9.29	8.35	30.17	26.33	3.89	11	-	-	-
CR2	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	10.7	14:38	8.74	8.38	30.08	26.25	4.46	12	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:45	9.78	8.31	30.54	26.23	3.88	13	ı	-	-
F1A	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:45	9.50	8.33	30.03	26.22	3.90	13	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Ebb	Middle	3.95	15:44	9.68	8.47	29.73	26.20	2.95	13	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Ebb	Middle	3.95	15:44	9.43	8.30	29.98	26.32	3.09	10	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	6.9	15:43	9.40	8.47	30.30	26.37	4.19	12	-	-	-
F1A	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	6.9	15:43	9.27	8.40	29.72	26.06	4.23	11	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:00	8.84	8.29	29.83	26.37	3.27	12	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	15:00	8.69	8.35	29.77	26.23	3.65	13	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Ebb	Middle	4.45	14:59	8.75	8.51	29.91	26.39	3.63	16	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Ebb	Middle	4.45	14:59	8.78	8.38	30.57	26.26	3.94	13	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	14:58	9.09	8.34	30.07	26.30	3.27	18	-	-	-
H1	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	14:58	10.09	8.27	29.87	26.32	3.62	11	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
M1	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	16:08	8.73	8.42	29.77	26.12	3.16	14	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Ebb	Surface	1	16:08	9.03	8.35	30.15	26.15	2.99	14	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Ebb	Middle	4.8	16:07	8.86	8.27	30.64	26.17	3.62	13	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Ebb	Middle	4.8	16:07	9.11	8.42	30.61	26.22	3.32	13	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	16:06	9.64	8.27	30.45	26.35	3.44	12	-	-	-
M1	20201120	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	16:06	9.72	8.51	29.84	26.37	4.07	15	-	-	-
B1	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	8:57	9.16	8.56	29.71	24.78	2.88	7	-	-	-
B1	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	8:57	9.18	8.56	30.17	24.72	2.93	6	-	-	-
B1	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	8:56	8.30	8.35	30.08	24.59	2.82	8	-	-	-
B1	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	3.5	8:56	8.59	8.62	29.90	24.84	3.16	7	-	_	-
B2	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	9:18	8.92	8.58	30.11	24.90	2.63	8	-	-	-
B2	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	9:18	8.96	8.27	30.11	24.82	2.81	7	-	-	-
B2	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	4.9	9:17	8.99	8.60	30.12	24.79	2.45	7	-	-	-
B2	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	4.9	9:17	8.25	8.44	29.78	24.80	2.63	7	-	-	-
В3	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	10:03	9.44	8.45	29.92	24.78	2.69	7	-	-	-
В3	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	10:03	9.42	8.43	30.06	25.05	2.90	8	-	-	-
В3	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	4.5	10:02	9.18	8.35	29.85	24.71	2.97	7	-	-	-
В3	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	4.5	10:02	9.26	8.48	29.91	24.68	3.33	8	-	-	-
B4	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	10:20	9.33	8.29	29.73	24.90	2.71	8	-	-	-
B4	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	10:20	9.05	8.38	30.02	24.97	2.48	8	-	-	-
B4	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	10:19	8.86	8.34	30.07	24.74	3.03	6	-	-	-
B4	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	10:19	9.04	8.32	30.08	24.81	2.86	7	-	-	-
C1A	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	8:26	9.23	8.33	29.97	24.41	2.78	8	-	-	-
C1A	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	8:26	8.96	8.41	29.72	24.55	2.82	8	_	-	-
C1A	20201124	Cloudy	Moderate	Mid-Ebb	Middle	5	8:25	9.28	8.35	29.72	24.56	2.41	8		-	-
C1A	20201124	Cloudy	Moderate	Mid-Ebb	Middle	5	8:25	9.10	8.48	30.22	24.77	2.22	7	-	-	-
C1A	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	9	8:24	9.46	8.35	30.14	24.75	3.59	6	-	-	-
C1A	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	9	8:24	9.27	8.35	29.76	24.83	3.27	7	-	-	-
C2A	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	9:50	9.54	8.62	30.14	24.65	2.66	6	-	-	-
C2A	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	9:50	9.13	8.56	30.18	24.91	2.36	6	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C2A	20201124	Cloudy	Moderate	Mid-Ebb	Middle	6.25	9:49	9.54	8.27	29.75	24.91	2.22	6	-	-	-
C2A	20201124	Cloudy	Moderate	Mid-Ebb	Middle	6.25	9:49	9.34	8.34	29.74	24.88	2.21	7	-	-	-
C2A	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	11.5	9:48	8.97	8.53	29.81	24.77	3.39	8	-	-	-
C2A	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	11.5	9:48	8.32	8.32	30.22	24.61	3.09	7	-	-	-
CR1	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	10:18	8.69	8.26	30.12	24.88	2.02	7	-	-	-
CR1	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	10:18	9.22	8.38	30.17	24.80	2.38	8	-	_	-
CR1	20201124	Cloudy	Moderate	Mid-Ebb	Middle	6.85	10:17	8.26	8.41	30.02	25.04	2.85	6	-	_	-
CR1	20201124	Cloudy	Moderate	Mid-Ebb	Middle	6.85	10:17	8.41	8.46	29.90	25.06	3.10	7	-	-	-
CR1	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	12.7	10:16	9.19	8.39	29.91	24.71	3.71	4	-	-	-
CR1	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	12.7	10:16	9.42	8.41	29.86	24.89	3.53	5	-	_	-
CR2	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	10:04	9.26	8.38	29.99	24.88	2.39	8	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	10:04	9.15	8.34	29.92	25.00	2.67	7	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Ebb	Middle	5.95	10:03	8.71	8.32	29.75	24.98	2.61	7	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Ebb	Middle	5.95	10:03	8.13	8.27	30.22	24.92	2.83	6	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	10.9	10:02	9.21	8.37	29.87	24.75	2.91	6	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	10.9	10:02	9.45	8.40	30.21	24.80	3.40	5	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	9:22	9.05	8.45	30.00	24.78	2.87	7	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	9:22	8.32	8.38	29.78	24.66	3.07	8	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Ebb	Middle	4.25	9:21	8.21	8.47	29.72	24.68	2.99	8	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Ebb	Middle	4.25	9:21	8.48	8.61	29.88	24.57	2.85	7	-	_	-
F1A	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	7.5	9:20	8.36	8.36	29.90	24.92	3.11	9	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	7.5	9:20	8.09	8.39	30.04	24.90	3.50	8	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	9:48	8.58	8.45	30.10	24.79	2.95	8	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	9:48	8.87	8.40	29.92	24.83	3.06	7	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Ebb	Middle	4.05	9:47	9.15	8.59	30.10	24.71	2.99	7	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Ebb	Middle	4.05	9:47	9.54	8.41	30.12	24.78	3.17	8	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	7.1	9:46	8.90	8.40	29.88	24.82	2.94	8	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	7.1	9:46	9.19	8.45	29.68	24.93	3.21	9	-	-	-
M1	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	8:55	8.66	8.53	30.08	24.56	2.66	7	-	-	-
M1	20201124	Cloudy	Moderate	Mid-Ebb	Surface	1	8:55	8.11	8.41	30.06	24.48	2.98	6	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
M1	20201124	Cloudy	Moderate	Mid-Ebb	Middle	4.8	8:54	9.08	8.31	29.88	24.58	3.22	5	-	-	-
M1	20201124	Cloudy	Moderate	Mid-Ebb	Middle	4.8	8:54	9.28	8.44	30.24	24.50	3.46	6	-	-	-
M1	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	8:53	8.94	8.53	29.91	24.69	3.07	5	-	-	-
M1	20201124	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	8:53	8.21	8.61	30.24	24.47	3.44	5	-	-	_
B1	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:12	9.55	8.46	29.91	25.43	2.96	6	-	-	-
B1	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:12	9.58	8.69	29.86	25.41	3.01	7	-	-	-
B1	20201124	Cloudy	Moderate	Mid-Flood	Bottom	4.2	14:11	8.88	8.31	29.97	25.53	2.86	7	-	-	-
B1	20201124	Cloudy	Moderate	Mid-Flood	Bottom	4.2	14:11	9.15	8.57	29.90	25.59	2.79	8	-	-	-
B2	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:30	8.76	8.39	29.74	25.47	2.95	6	-	-	-
B2	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:30	8.15	8.63	30.04	25.25	2.67	5	-	_	-
B2	20201124	Cloudy	Moderate	Mid-Flood	Bottom	3.5	14:29	9.25	8.30	29.92	25.29	2.85	5	-	-	_
B2	20201124	Cloudy	Moderate	Mid-Flood	Bottom	3.5	14:29	9.15	8.53	30.00	25.38	3.16	4	-	-	-
В3	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:54	9.40	8.45	29.97	25.54	2.51	7	-	-	-
В3	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:54	8.87	8.49	29.88	25.43	2.49	6	-	-	-
В3	20201124	Cloudy	Moderate	Mid-Flood	Bottom	4.1	14:53	7.94	8.58	30.13	25.23	3.33	7	-	-	-
В3	20201124	Cloudy	Moderate	Mid-Flood	Bottom	4.1	14:53	8.08	8.42	29.73	25.55	2.94	8	-	-	-
B4	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	15:03	9.39	8.42	29.98	25.39	2.94	8	-	-	-
B4	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	15:03	9.23	8.32	29.88	25.46	2.52	9	-	-	-
B4	20201124	Cloudy	Moderate	Mid-Flood	Bottom	3.9	15:02	8.44	8.62	29.91	25.17	3.27	8	-	-	-
В4	20201124	Cloudy	Moderate	Mid-Flood	Bottom	3.9	15:02	8.75	8.45	30.07	25.49	2.89	7	-	_	-
C1A	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	13:53	8.81	8.47	29.73	25.66	2.00	8	-	-	-
C1A	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	13:53	8.61	8.48	29.99	25.34	2.11	9	-	-	-
C1A	20201124	Cloudy	Moderate	Mid-Flood	Middle	4.95	13:52	8.90	8.27	30.13	25.61	3.04	5	-	-	-
C1A	20201124	Cloudy	Moderate	Mid-Flood	Middle	4.95	13:52	8.86	8.62	30.04	25.59	3.04	4	-	-	-
C1A	20201124	Cloudy	Moderate	Mid-Flood	Bottom	8.9	13:51	8.85	8.58	30.12	25.31	2.62	5	-	-	-
C1A	20201124	Cloudy	Moderate	Mid-Flood	Bottom	8.9	13:51	9.45	8.51	30.09	25.59	3.09	5	-	-	-
C2A	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	13:53	8.55	8.47	29.71	25.52	3.01	6	-	-	-
C2A	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	13:53	8.85	8.47	29.91	25.57	3.19	6	-	-	-
C2A	20201124	Cloudy	Moderate	Mid-Flood	Middle	5.9	13:52	9.24	8.51	29.92	25.43	2.75	7	-	-	_
C2A	20201124	Cloudy	Moderate	Mid-Flood	Middle	5.9	13:52	9.52	8.66	29.75	25.30	2.50	7	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
C2A	20201124	Cloudy	Moderate	Mid-Flood	Bottom	10.8	13:51	9.09	8.57	30.12	25.42	2.49	7	-	-	-
C2A	20201124	Cloudy	Moderate	Mid-Flood	Bottom	10.8	13:51	9.11	8.27	30.01	25.45	2.50	7	-	-	-
CR1	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:16	8.80	8.58	29.98	25.36	2.93	5	-	-	-
CR1	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:16	8.39	8.46	29.71	25.63	2.67	5	-	-	_
CR1	20201124	Cloudy	Moderate	Mid-Flood	Middle	6.3	14:15	8.82	8.30	29.91	25.36	2.33	5	-	-	-
CR1	20201124	Cloudy	Moderate	Mid-Flood	Middle	6.3	14:15	9.03	8.60	29.75	25.46	2.73	5	-	-	-
CR1	20201124	Cloudy	Moderate	Mid-Flood	Bottom	11.6	14:14	9.15	8.47	29.76	25.38	3.59	7	-	-	-
CR1	20201124	Cloudy	Moderate	Mid-Flood	Bottom	11.6	14:14	8.53	8.43	29.79	25.52	3.45	6	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:31	9.16	8.25	29.83	25.42	2.79	5	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:31	8.59	8.45	29.86	25.33	3.06	6	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Flood	Middle	5.4	14:30	9.04	8.57	30.07	25.53	2.63	8	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Flood	Middle	5.4	14:30	9.38	8.56	29.81	25.57	2.64	7	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Flood	Bottom	9.8	14:29	8.11	8.35	30.00	25.45	3.33	8	-	-	-
CR2	20201124	Cloudy	Moderate	Mid-Flood	Bottom	9.8	14:29	8.16	8.59	29.90	25.50	3.54	7	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	15:28	7.96	8.37	30.03	25.51	2.48	7	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	15:28	8.21	8.54	29.95	25.20	2.78	8	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Flood	Middle	3.95	15:27	8.58	8.59	29.79	25.17	2.59	8	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Flood	Middle	3.95	15:27	8.71	8.61	29.80	25.32	2.31	8	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Flood	Bottom	6.9	15:26	8.57	8.40	29.90	25.29	3.17	6	-	-	-
F1A	20201124	Cloudy	Moderate	Mid-Flood	Bottom	6.9	15:26	8.14	8.38	29.87	25.24	3.38	7	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:44	8.59	8.44	30.09	25.23	2.62	8	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	14:44	8.91	8.41	29.73	25.48	2.63	9	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Flood	Middle	4.1	14:43	9.24	8.29	30.03	25.21	2.41	7	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Flood	Middle	4.1	14:43	8.98	8.29	29.85	25.43	2.59	6	-	-	-
H1	20201124	Cloudy	Moderate	Mid-Flood	Bottom	7.2	14:42	8.73	8.50	30.10	25.42	3.24	6	_	-	-
H1	20201124	Cloudy	Moderate	Mid-Flood	Bottom	7.2	14:42	9.51	8.35	29.97	25.25	2.74	5		-	-
M1	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	15:53	8.85	8.64	29.86	25.34	2.93	4	-	-	-
M1	20201124	Cloudy	Moderate	Mid-Flood	Surface	1	15:53	8.69	8.68	30.11	25.42	2.97	4	-	-	-
M1	20201124	Cloudy	Moderate	Mid-Flood	Middle	4.3	15:52	9.55	8.69	29.90	25.15	3.15	6	-	-	-
M1	20201124	Cloudy	Moderate	Mid-Flood	Middle	4.3	15:52	8.94	8.51	29.75	25.51	3.25	6	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
M1	20201124	Cloudy	Moderate	Mid-Flood	Bottom	7.6	15:51	9.54	8.63	30.02	25.36	3.36	7	-	-	-
M1	20201124	Cloudy	Moderate	Mid-Flood	Bottom	7.6	15:51	9.35	8.62	30.02	25.27	3.44	8	-	-	-
B1	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	8:53	8.52	8.43	30.68	24.77	3.35	6	-	-	-
B1	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	8:53	8.97	8.31	30.67	24.79	3.40	6	-	-	-
B1	20201126	Sunny	Moderate	Mid-Ebb	Bottom	3.6	8:52	8.38	8.32	31.00	24.81	3.73	5	-	-	-
B1	20201126	Sunny	Moderate	Mid-Ebb	Bottom	3.6	8:52	8.68	8.42	30.68	24.76	3.13	6	-	-	-
B2	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:11	9.29	8.32	31.21	24.71	2.59	6	-	-	-
B2	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:11	8.76	8.35	30.68	24.86	2.34	6	-	-	-
B2	20201126	Sunny	Moderate	Mid-Ebb	Bottom	4.1	9:10	8.45	8.33	30.71	24.93	3.25	7	-	-	-
B2	20201126	Sunny	Moderate	Mid-Ebb	Bottom	4.1	9:10	8.96	8.44	31.20	24.87	3.78	8	-	-	-
В3	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	10:18	8.84	8.41	31.16	25.00	3.02	5	-	-	-
В3	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	10:18	8.44	8.48	30.95	24.90	3.12	6	-	-	-
В3	20201126	Sunny	Moderate	Mid-Ebb	Bottom	3.4	10:17	9.05	8.44	30.74	24.97	3.65	4	-	_	-
В3	20201126	Sunny	Moderate	Mid-Ebb	Bottom	3.4	10:17	9.32	8.44	31.02	24.79	3.69	5	-	-	-
B4	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	10:08	9.01	8.47	31.20	25.04	2.67	5	-	-	-
B4	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	10:08	8.62	8.46	31.32	24.83	2.36	6	-	-	-
B4	20201126	Sunny	Moderate	Mid-Ebb	Bottom	3.8	10:07	9.21	8.40	30.74	24.90	3.26	7	-	-	-
B4	20201126	Sunny	Moderate	Mid-Ebb	Bottom	3.8	10:07	8.79	8.42	31.10	25.07	2.83	6	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	8:24	9.11	8.48	30.93	24.89	3.35	7	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	8:24	8.66	8.44	30.90	24.58	2.93	6	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Ebb	Middle	5.25	8:23	8.37	8.39	30.65	24.77	3.27	6	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Ebb	Middle	5.25	8:23	8.77	8.39	31.23	24.73	3.37	5	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Ebb	Bottom	9.5	8:22	8.80	8.48	30.70	24.76	3.87	4	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Ebb	Bottom	9.5	8:22	8.81	8.42	31.07	24.91	3.81	5	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	10:53	8.60	8.31	30.98	25.11	3.11	6	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	10:53	8.36	8.37	30.72	25.02	3.23	6	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Ebb	Middle	6.1	10:52	8.53	8.42	30.92	24.97	3.08	5	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Ebb	Middle	6.1	10:52	8.84	8.31	31.39	25.15	3.38	6	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Ebb	Bottom	11.2	10:51	8.95	8.33	30.80	25.19	3.74	4	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Ebb	Bottom	11.2	10:51	8.41	8.48	30.74	25.04	3.68	5	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR1	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:58	8.56	8.36	30.75	24.93	3.44	5	-	-	-
CR1	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:58	9.28	8.47	31.01	24.84	3.13	4	-	-	-
CR1	20201126	Sunny	Moderate	Mid-Ebb	Middle	6.4	9:57	9.14	8.36	30.56	24.85	3.45	5	-	-	-
CR1	20201126	Sunny	Moderate	Mid-Ebb	Middle	6.4	9:57	8.86	8.45	30.89	24.80	3.33	5	-	-	-
CR1	20201126	Sunny	Moderate	Mid-Ebb	Bottom	11.8	9:56	9.11	8.37	31.07	24.79	3.77	9	-	-	-
CR1	20201126	Sunny	Moderate	Mid-Ebb	Bottom	11.8	9:56	9.33	8.47	30.65	24.85	3.46	8	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:45	8.78	8.42	31.36	24.85	2.53	5	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:45	8.33	8.35	30.77	24.82	2.96	5	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Ebb	Middle	5.45	9:44	8.88	8.32	30.74	24.82	2.52	6	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Ebb	Middle	5.45	9:44	9.33	8.31	31.35	24.83	2.96	5	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Ebb	Bottom	9.9	9:43	8.72	8.33	30.79	24.75	2.96	7	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Ebb	Bottom	9.9	9:43	8.21	8.36	30.96	24.97	2.94	6	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:45	9.17	8.35	30.79	24.74	2.64	5	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:45	9.27	8.39	31.13	24.84	2.26	6	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Ebb	Middle	4.55	9:44	9.25	8.45	31.12	24.88	2.50	6	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Ebb	Middle	4.55	9:44	9.28	8.31	30.63	24.91	2.48	6	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Ebb	Bottom	8.1	9:43	8.55	8.44	30.65	24.97	2.90	4	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Ebb	Bottom	8.1	9:43	9.02	8.46	31.18	24.91	3.04	5	-	-	-
H1	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	10:36	9.12	8.32	30.88	25.08	2.83	5	-	-	-
H1	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	10:36	9.32	8.35	30.88	25.04	3.09	5	-	-	-
H1	20201126	Sunny	Moderate	Mid-Ebb	Middle	4.05	10:35	8.93	8.47	30.67	25.07	2.89	6	-	-	-
H1	20201126	Sunny	Moderate	Mid-Ebb	Middle	4.05	10:35	9.03	8.34	31.38	24.90	3.11	5	-	-	-
H1	20201126	Sunny	Moderate	Mid-Ebb	Bottom	7.1	10:34	8.69	8.35	30.85	24.81	3.24	6	-	-	-
H1	20201126	Sunny	Moderate	Mid-Ebb	Bottom	7.1	10:34	8.30	8.41	30.65	24.90	3.77	5	-	-	-
M1	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:17	9.25	8.40	31.10	24.80	2.78	8		-	-
M1	20201126	Sunny	Moderate	Mid-Ebb	Surface	1	9:17	8.91	8.38	30.93	24.82	2.42	9	-	-	-
M1	20201126	Sunny	Moderate	Mid-Ebb	Middle	4.45	9:16	8.48	8.45	31.34	24.67	3.32	4	-	-	-
M1	20201126	Sunny	Moderate	Mid-Ebb	Middle	4.45	9:16	8.96	8.32	31.16	24.72	2.97	5	-	-	-
M1	20201126	Sunny	Moderate	Mid-Ebb	Bottom	7.9	9:15	8.69	8.30	30.97	24.94	3.63	5	-	-	-
M1	20201126	Sunny	Moderate	Mid-Ebb	Bottom	7.9	9:15	9.05	8.40	31.21	24.68	3.64	4	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
B1	20201126	Sunny	Moderate	Mid-Flood	Surface	1	14:45	8.76	8.48	30.62	25.23	3.13	5	-	-	-
B1	20201126	Sunny	Moderate	Mid-Flood	Surface	1	14:45	9.21	8.32	30.37	24.95	2.96	5	-	-	-
B1	20201126	Sunny	Moderate	Mid-Flood	Bottom	3.5	14:44	9.17	8.43	31.01	25.17	3.42	5	-	-	-
B1	20201126	Sunny	Moderate	Mid-Flood	Bottom	3.5	14:44	8.86	8.46	30.84	25.15	3.71	5	-	-	_
B2	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:01	8.35	8.42	30.89	24.87	3.04	5	-	-	-
B2	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:01	8.82	8.41	30.90	24.97	2.68	4	-	_	-
B2	20201126	Sunny	Moderate	Mid-Flood	Bottom	4.1	15:00	9.14	8.39	30.32	25.00	3.47	5	-	_	-
B2	20201126	Sunny	Moderate	Mid-Flood	Bottom	4.1	15:00	8.96	8.36	30.77	24.87	3.98	4	-	-	-
В3	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:27	8.93	8.44	30.20	24.82	3.02	5	-	-	-
В3	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:27	8.45	8.37	30.54	24.73	3.25	4	-	-	-
В3	20201126	Sunny	Moderate	Mid-Flood	Bottom	3.6	15:26	8.52	8.46	30.38	24.95	3.44	7	-	-	_
В3	20201126	Sunny	Moderate	Mid-Flood	Bottom	3.6	15:26	8.76	8.33	30.64	25.02	3.04	6	-	-	-
B4	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:35	8.38	8.41	31.03	24.72	2.94	5	-	-	-
B4	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:35	8.50	8.35	30.89	24.86	3.30	6	-	-	-
B4	20201126	Sunny	Moderate	Mid-Flood	Bottom	3.9	15:34	8.35	8.31	30.82	24.99	3.80	6	-	-	-
B4	20201126	Sunny	Moderate	Mid-Flood	Bottom	3.9	15:34	8.24	8.36	30.66	25.13	3.29	7	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:38	8.81	8.48	30.22	25.10	3.08	5	-	-	_
C1A	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:38	8.23	8.43	30.26	25.06	3.49	5	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Flood	Middle	5.5	15:37	8.48	8.44	30.60	24.96	2.94	7	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Flood	Middle	5.5	15:37	8.96	8.28	30.42	24.76	2.62	6	-	_	-
C1A	20201126	Sunny	Moderate	Mid-Flood	Bottom	10	15:36	9.14	8.50	30.21	24.71	3.25	8	-	-	-
C1A	20201126	Sunny	Moderate	Mid-Flood	Bottom	10	15:36	8.71	8.33	30.99	25.00	3.36	8	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Flood	Surface	1	14:41	8.34	8.42	30.39	25.14	2.84	4	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Flood	Surface	1	14:41	9.00	8.36	30.56	25.09	2.89	5	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Flood	Middle	5.8	14:40	8.62	8.44	30.77	25.17	3.14	5	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Flood	Middle	5.8	14:40	8.39	8.48	30.31	24.93	3.11	6	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Flood	Bottom	10.6	14:39	8.90	8.35	30.69	24.90	3.76	6	-	-	-
C2A	20201126	Sunny	Moderate	Mid-Flood	Bottom	10.6	14:39	8.28	8.39	30.82	25.21	3.44	5	-	-	-
CR1	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:03	8.78	8.51	30.40	24.95	3.20	7	-	-	_
CR1	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:03	8.45	8.30	30.58	24.97	3.04	8	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR1	20201126	Sunny	Moderate	Mid-Flood	Middle	6.4	15:02	9.13	8.40	30.52	25.17	2.92	6	-	-	-
CR1	20201126	Sunny	Moderate	Mid-Flood	Middle	6.4	15:02	9.06	8.33	30.76	24.97	2.71	7	-	-	-
CR1	20201126	Sunny	Moderate	Mid-Flood	Bottom	11.8	15:01	9.24	8.47	30.42	25.12	3.34	6	-	-	-
CR1	20201126	Sunny	Moderate	Mid-Flood	Bottom	11.8	15:01	9.19	8.34	30.82	24.99	3.09	5	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Flood	Bottom	10.2	15:16	8.64	8.40	30.73	24.91	3.34	7	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Flood	Bottom	10.2	15:16	9.03	8.41	30.84	25.11	3.80	6	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Flood	Middle	5.6	15:17	9.02	8.47	30.73	24.91	3.03	6	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Flood	Middle	5.6	15:17	9.18	8.46	30.69	24.95	3.57	6	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:18	9.02	8.32	30.46	24.78	2.61	6	-	-	-
CR2	20201126	Sunny	Moderate	Mid-Flood	Surface	1	15:18	9.07	8.51	30.94	24.85	2.63	6	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Flood	Surface	1	16:01	8.91	8.46	30.70	24.65	2.86	5	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Flood	Surface	1	16:01	8.99	8.49	30.35	25.12	3.05	6	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Flood	Middle	4.25	16:00	9.04	8.43	30.94	24.84	3.65	5	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Flood	Middle	4.25	16:00	8.75	8.42	30.63	24.66	3.29	5	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Flood	Bottom	7.5	15:59	8.37	8.35	30.77	24.69	3.65	5	-	-	-
F1A	20201126	Sunny	Moderate	Mid-Flood	Bottom	7.5	15:59	8.15	8.40	30.90	25.00	3.87	5	-	-	-
H1	20201126	Sunny	Moderate	Mid-Flood	Surface	1	16:06	8.71	8.50	30.93	24.76	2.88	5	-	-	-
H1	20201126	Sunny	Moderate	Mid-Flood	Surface	1	16:06	9.13	8.46	30.71	24.79	2.60	4	-	-	-
H1	20201126	Sunny	Moderate	Mid-Flood	Middle	3.95	16:05	8.72	8.45	30.88	25.03	3.47	6	-	-	-
H1	20201126	Sunny	Moderate	Mid-Flood	Middle	3.95	16:05	9.04	8.49	30.93	24.92	3.61	7	-	-	-
H1	20201126	Sunny	Moderate	Mid-Flood	Bottom	6.9	16:04	9.04	8.41	30.30	25.18	3.17	7	-	-	-
H1	20201126	Sunny	Moderate	Mid-Flood	Bottom	6.9	16:04	8.42	8.41	30.34	25.15	3.51	6	-	-	-
M1	20201126	Sunny	Moderate	Mid-Flood	Surface	1	16:26	8.63	8.34	30.59	24.58	3.16	6	-	-	-
M1	20201126	Sunny	Moderate	Mid-Flood	Surface	1	16:26	8.62	8.28	30.73	24.95	3.36	7	-	-	-
M1	20201126	Sunny	Moderate	Mid-Flood	Middle	3.7	16:25	9.23	8.50	30.37	24.94	3.16	7		-	-
M1	20201126	Sunny	Moderate	Mid-Flood	Middle	3.7	16:25	9.22	8.38	31.02	24.91	3.39	8	-	-	-
M1	20201126	Sunny	Moderate	Mid-Flood	Bottom	6.4	16:24	9.02	8.31	30.59	24.63	3.65	8	-	-	-
M1	20201126	Sunny	Moderate	Mid-Flood	Bottom	6.4	16:24	9.13	8.31	30.82	24.68	3.15	9	-	-	-
B1	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	12:01	9.54	8.30	30.62	22.83	2.42	6	-	-	-
B1	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	12:01	9.08	8.45	30.83	22.83	2.55	7	_	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
B1	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	12:00	8.79	8.47	30.29	23.12	3.38	5	-	-	-
B1	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	4.1	12:00	9.24	8.35	30.14	23.04	3.51	4	-	-	-
B2	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	12:21	8.16	8.31	30.76	23.19	2.67	4	-	-	-
B2	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	12:21	8.70	8.36	30.11	22.83	2.90	4	-	-	_
B2	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	12:20	8.76	8.41	30.62	22.94	3.45	4	-	-	-
B2	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	12:20	8.46	8.47	30.37	22.82	3.47	3	-	-	-
В3	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	11:38	8.18	8.28	30.52	23.05	2.12	5	-	-	-
В3	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	11:38	8.83	8.48	30.79	23.03	2.44	4	-	-	-
В3	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	4.4	11:37	8.18	8.32	30.55	22.86	3.44	5	-	-	-
В3	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	4.4	11:37	9.45	8.33	30.58	22.87	3.05	4	-	_	-
B4	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	11:30	9.18	8.38	30.24	23.08	3.07	4	-	-	_
B4	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	11:30	8.86	8.40	30.15	22.78	3.42	5	-	-	-
B4	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	11:29	8.21	8.39	30.66	22.78	3.67	5	-	-	-
B4	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	3.3	11:29	9.04	8.46	30.21	22.78	3.43	6	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	9:23	9.26	8.30	30.19	22.90	2.60	4	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	9:23	9.23	8.36	30.11	22.62	2.69	4	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Ebb	Middle	5.5	9:22	9.11	8.48	30.77	22.65	2.15	3	-	-	_
C1A	20201128	Cloudy	Moderate	Mid-Ebb	Middle	5.5	9:22	9.19	8.45	30.22	22.84	2.56	4	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	10	9:21	8.76	8.44	30.08	22.57	2.53	3	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	10	9:21	8.95	8.26	30.21	22.55	2.65	4	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	11:17	8.24	8.46	30.29	22.65	2.73	4	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	11:17	9.18	8.46	30.26	22.73	2.92	5	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Ebb	Middle	5.7	11:16	8.99	8.28	30.85	22.80	2.33	4	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Ebb	Middle	5.7	11:16	9.10	8.43	30.71	22.64	2.29	5	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	10.4	11:15	8.30	8.47	30.90	22.86	2.99	4	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	10.4	11:15	8.62	8.40	30.06	22.86	2.50	5	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	10:16	9.14	8.44	30.89	22.59	2.37	4	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	10:16	9.46	8.41	30.43	22.89	2.46	3	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Ebb	Middle	6.85	10:15	9.26	8.43	30.59	22.87	2.47	3	-	-	_
CR1	20201128	Cloudy	Moderate	Mid-Ebb	Middle	6.85	10:15	8.18	8.42	30.09	22.74	2.47	4	-	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR1	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	12.7	10:14	9.65	8.43	30.19	22.72	2.97	3	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	12.7	10:14	8.35	8.36	30.73	22.71	2.62	4	-	-	-
CR2	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	10:03	9.63	8.44	30.36	22.75	2.06	5	-	-	-
CR2	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	10:03	8.65	8.31	30.59	22.97	2.42	5	-	-	_
CR2	20201128	Cloudy	Moderate	Mid-Ebb	Middle	5.9	10:02	8.14	8.29	30.49	22.94	2.79	4	-	-	-
CR2	20201128	Cloudy	Moderate	Mid-Ebb	Middle	5.9	10:02	9.51	8.44	30.94	22.66	2.37	5	-	-	-
CR2	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	10.8	10:01	8.17	8.35	30.87	22.66	3.47	4	-	-	-
CR2	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	10.8	10:01	9.66	8.49	30.54	22.76	3.61	4	-	-	-
F1A	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	10:55	8.04	8.34	30.32	22.99	2.92	4	-	-	-
F1A	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	10:55	8.14	8.33	30.84	22.83	2.81	4	-	-	-
F1A	20201128	Cloudy	Moderate	Mid-Ebb	Middle	4.45	10:54	8.94	8.41	30.68	22.98	2.41	4	-	-	-
F1A	20201128	Cloudy	Moderate	Mid-Ebb	Middle	4.45	10:54	9.08	8.36	30.20	22.79	2.85	4	-	-	-
F1A	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	10:53	9.36	8.33	30.16	22.65	3.33	4	-	-	-
F1A	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	7.9	10:53	9.19	8.40	30.41	22.74	2.95	3	-	-	-
H1	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	9:49	9.06	8.38	30.52	22.90	2.41	5	-	-	_
H1	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	9:49	9.56	8.37	30.33	22.88	2.60	5	-	-	-
H1	20201128	Cloudy	Moderate	Mid-Ebb	Middle	4.15	9:48	9.24	8.45	30.35	22.91	2.34	5	-	-	_
H1	20201128	Cloudy	Moderate	Mid-Ebb	Middle	4.15	9:48	8.96	8.49	30.82	22.89	2.21	5	-	-	-
H1	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	7.3	9:47	8.41	8.28	30.62	22.70	2.89	6	-	-	-
H1	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	7.3	9:47	8.84	8.38	30.84	22.59	2.55	5	-	-	_
M1	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	10:32	9.13	8.44	30.23	22.79	2.64	5	-	-	-
M1	20201128	Cloudy	Moderate	Mid-Ebb	Surface	1	10:32	8.44	8.34	30.37	22.97	2.54	4	-	-	_
M1	20201128	Cloudy	Moderate	Mid-Ebb	Middle	4.9	10:31	8.51	8.44	30.79	22.94	2.42	4	-	-	-
M1	20201128	Cloudy	Moderate	Mid-Ebb	Middle	4.9	10:31	8.79	8.26	30.58	22.83	2.79	4	_	-	-
M1	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	8.8	10:30	8.43	8.30	30.89	22.74	2.81	5		-	-
M1	20201128	Cloudy	Moderate	Mid-Ebb	Bottom	8.8	10:30	8.71	8.39	30.65	22.67	3.19	4	-	-	-
B1	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:04	8.32	8.32	30.58	22.76	3.07	5	-	-	-
B1	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:04	9.05	8.27	30.58	23.01	3.01	4	-	-	-
B1	20201128	Cloudy	Moderate	Mid-Flood	Bottom	3.6	15:03	8.39	8.34	30.37	22.65	3.23	4	-	-	-
B1	20201128	Cloudy	Moderate	Mid-Flood	Bottom	3.6	15:03	7.86	8.43	30.85	23.05	3.64	4	_	-	-

Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
B2	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:16	9.48	8.51	30.26	22.97	2.67	3	-	-	-
B2	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:16	9.32	8.38	31.14	22.75	2.82	4	-	-	-
B2	20201128	Cloudy	Moderate	Mid-Flood	Bottom	3.4	15:15	8.84	8.41	30.77	23.10	3.41	4	-	-	-
B2	20201128	Cloudy	Moderate	Mid-Flood	Bottom	3.4	15:15	7.87	8.24	30.31	23.04	3.11	4	-	-	-
В3	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:37	9.32	8.22	30.45	23.12	3.12	5	-	-	-
В3	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:37	9.10	8.27	30.72	23.15	3.27	4	-	-	-
В3	20201128	Cloudy	Moderate	Mid-Flood	Bottom	4.1	15:36	9.32	8.37	30.69	22.81	3.75	4	-	-	-
В3	20201128	Cloudy	Moderate	Mid-Flood	Bottom	4.1	15:36	8.71	8.33	30.55	22.91	3.83	4	-	-	-
В4	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:45	8.25	8.33	30.31	23.09	2.77	6	-	-	-
В4	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:45	8.35	8.40	31.11	22.98	3.01	5	-	-	-
В4	20201128	Cloudy	Moderate	Mid-Flood	Bottom	4.1	15:44	9.33	8.45	30.60	22.97	3.50	4	-	-	-
В4	20201128	Cloudy	Moderate	Mid-Flood	Bottom	4.1	15:44	9.39	8.31	31.10	22.94	3.18	4	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	16:01	8.59	8.36	30.77	23.15	2.96	6	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	16:01	8.80	8.26	30.75	23.24	2.84	5	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Flood	Middle	4.95	16:00	8.93	8.28	30.91	23.16	3.50	4	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Flood	Middle	4.95	16:00	8.11	8.32	30.70	23.18	3.28	3	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Flood	Bottom	8.9	15:59	8.35	8.52	30.50	22.84	3.02	3	-	-	-
C1A	20201128	Cloudy	Moderate	Mid-Flood	Bottom	8.9	15:59	8.93	8.31	30.47	23.12	3.31	4	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:05	8.03	8.42	30.36	22.92	3.17	6	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:05	9.59	8.28	31.02	22.73	3.01	5	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Flood	Middle	5.85	15:04	8.59	8.47	30.82	22.80	2.56	5	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Flood	Middle	5.85	15:04	8.16	8.29	31.15	22.75	2.75	4	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Flood	Bottom	10.7	15:03	8.53	8.25	30.25	22.84	3.36	3	-	-	-
C2A	20201128	Cloudy	Moderate	Mid-Flood	Bottom	10.7	15:03	8.78	8.31	31.08	22.96	3.63	4	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:27	9.35	8.48	30.98	23.02	2.95	5	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:27	9.20	8.50	30.67	23.07	3.51	4	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Flood	Middle	6.3	15:26	8.01	8.52	30.28	22.73	2.73	4	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Flood	Middle	6.3	15:26	9.31	8.37	30.58	22.94	2.74	3	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Flood	Bottom	11.6	15:25	8.19	8.50	31.14	23.01	3.25	4	-	-	-
CR1	20201128	Cloudy	Moderate	Mid-Flood	Bottom	11.6	15:25	8.87	8.43	30.32	22.71	2.82	3	-	-	-


Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR2	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:41	8.89	8.34	30.25	23.09	2.80	5	-	-	-
CR2	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	15:41	8.36	8.48	30.71	23.10	3.25	4	-	-	-
CR2	20201128	Cloudy	Moderate	Mid-Flood	Middle	5.85	15:40	8.87	8.50	30.68	22.85	3.39	3	-	-	-
CR2	20201128	Cloudy	Moderate	Mid-Flood	Middle	5.85	15:40	8.66	8.48	30.20	23.11	3.49	4	-	-	_
CR2	20201128	Cloudy	Moderate	Mid-Flood	Bottom	10.7	15:39	7.96	8.26	30.91	23.07	3.35	3	-	-	-
CR2	20201128	Cloudy	Moderate	Mid-Flood	Bottom	10.7	15:39	8.05	8.42	31.05	22.89	3.86	4	-	_	-
F1A	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	16:11	8.54	8.34	30.83	23.11	3.12	5	-	_	-
F1A	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	16:11	8.28	8.37	31.10	23.15	2.76	4	-	-	-
F1A	20201128	Cloudy	Moderate	Mid-Flood	Middle	4.3	16:10	8.39	8.46	30.18	23.02	3.16	4	-	-	-
F1A	20201128	Cloudy	Moderate	Mid-Flood	Middle	4.3	16:10	8.36	8.34	30.75	22.83	2.76	3	-	_	-
F1A	20201128	Cloudy	Moderate	Mid-Flood	Bottom	7.6	16:09	9.56	8.22	31.00	23.14	3.16	4	-	-	_
F1A	20201128	Cloudy	Moderate	Mid-Flood	Bottom	7.6	16:09	8.63	8.27	30.20	22.95	3.70	3	-	-	-
H1	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	16:25	8.84	8.52	30.85	22.94	3.17	4	-	-	-
H1	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	16:25	9.28	8.35	30.31	22.61	2.91	3	-	-	-
H1	20201128	Cloudy	Moderate	Mid-Flood	Middle	3.9	16:24	9.28	8.35	30.92	22.75	2.93	3	-	-	-
H1	20201128	Cloudy	Moderate	Mid-Flood	Middle	3.9	16:24	9.25	8.33	31.05	22.89	2.99	4	-	-	-
H1	20201128	Cloudy	Moderate	Mid-Flood	Bottom	6.8	16:23	9.14	8.40	30.61	22.83	2.81	5	-	_	_
H1	20201128	Cloudy	Moderate	Mid-Flood	Bottom	6.8	16:23	8.98	8.35	30.88	22.68	2.75	4	-	-	-
M1	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	16:33	8.72	8.26	30.46	22.92	3.53	5	-	-	-
M1	20201128	Cloudy	Moderate	Mid-Flood	Surface	1	16:33	8.97	8.42	30.83	23.03	3.33	4	-	_	-
M1	20201128	Cloudy	Moderate	Mid-Flood	Middle	4.25	16:32	8.32	8.26	30.54	22.87	2.91	4	-	-	-
M1	20201128	Cloudy	Moderate	Mid-Flood	Middle	4.25	16:32	7.93	8.42	30.91	22.80	3.31	5	-	-	-
M1	20201128	Cloudy	Moderate	Mid-Flood	Bottom	7.5	16:31	8.69	8.27	30.29	22.81	3.64	4	-	-	-
M1	20201128	Cloudy	Moderate	Mid-Flood	Bottom	7.5	16:31	9.01	8.39	31.00	22.75	3.89	5	-	-	-
B1	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	12:20	8.35	8.34	29.27	22.92	2.87	8	-	-	-
B1	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	12:20	8.52	8.50	29.27	23.11	3.07	7	-	-	-
B1	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	12:19	8.31	8.51	29.74	23.16	3.51	6	-	-	-
B1	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	3.6	12:19	8.17	8.41	29.20	22.95	2.98	6	-	-	-
B2	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	12:40	9.61	8.32	29.49	23.11	2.31	7	-	-	_
B2	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	12:40	8.12	8.23	29.22	22.73	2.62	6	-	-	-


Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
B2	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	12:39	9.51	8.51	29.69	22.72	2.77	7	-	-	-
B2	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	4.6	12:39	8.62	8.52	29.27	23.27	2.95	7	-	-	-
В3	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:52	8.51	8.30	29.27	22.55	3.18	6	-	-	-
В3	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:52	8.49	8.49	29.43	23.11	3.19	6	-	-	-
В3	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	4.3	11:51	8.19	8.47	29.87	22.48	3.23	8	-	-	-
В3	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	4.3	11:51	9.55	8.39	29.62	22.94	2.85	9	-	-	-
B4	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:43	9.54	8.39	29.71	23.16	2.39	6	-	-	-
B4	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:43	8.33	8.42	29.67	22.74	2.26	7	-	-	-
B4	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	3.9	11:42	9.08	8.50	29.60	23.14	3.72	9	-	-	-
B4	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	3.9	11:42	8.28	8.34	29.83	22.61	3.29	8	-	_	-
C1A	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	10:28	9.41	8.27	29.92	22.67	2.38	8	-	-	-
C1A	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	10:28	8.52	8.38	29.94	22.33	2.65	9	-	-	-
C1A	20201130	Cloudy	Moderate	Mid-Ebb	Middle	4.8	10:27	8.83	8.21	29.72	22.50	2.91	8	-	-	-
C1A	20201130	Cloudy	Moderate	Mid-Ebb	Middle	4.8	10:27	8.51	8.20	29.34	22.27	2.66	9	-	-	-
C1A	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	10:26	8.91	8.18	29.37	22.70	3.31	7	-	-	-
C1A	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	8.6	10:26	8.23	8.24	29.55	22.64	3.61	8	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:48	8.86	8.42	29.36	23.13	3.33	8	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:48	9.32	8.47	29.73	22.94	3.40	9	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Ebb	Middle	5.65	11:47	8.20	8.19	29.51	23.08	3.68	7	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Ebb	Middle	5.65	11:47	8.54	8.33	29.47	22.59	3.59	7	-	_	-
C2A	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	11:46	9.07	8.31	29.76	22.87	3.96	7	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	11:46	9.50	8.46	29.78	22.72	3.66	7	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:25	8.92	8.31	29.92	22.79	2.58	6	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:25	8.39	8.47	29.64	22.53	2.94	5	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Ebb	Middle	6.15	11:24	8.23	8.27	29.54	22.67	2.81	5	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Ebb	Middle	6.15	11:24	9.05	8.32	29.88	22.68	2.74	5	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	11.3	11:23	9.21	8.52	29.47	22.48	3.34	5	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	11.3	11:23	8.39	8.48	29.22	22.98	3.41	5	-	-	-
CR2	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:11	8.81	8.18	29.88	22.84	2.80	6	-	-	-
CR2	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:11	9.63	8.23	29.19	22.40	3.00	7	-	-	-


Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR2	20201130	Cloudy	Moderate	Mid-Ebb	Middle	5.65	11:10	9.66	8.44	29.22	22.87	3.03	6	-	-	-
CR2	20201130	Cloudy	Moderate	Mid-Ebb	Middle	5.65	11:10	8.16	8.25	29.85	22.41	3.02	5	-	-	-
CR2	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	11:09	9.11	8.47	29.25	22.36	3.97	6	-	-	-
CR2	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	10.3	11:09	9.26	8.22	29.36	22.58	3.98	5	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:20	9.19	8.46	29.55	23.04	2.92	7	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	11:20	9.45	8.36	29.61	22.50	2.91	7	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Ebb	Middle	4.35	11:19	8.47	8.22	29.18	22.93	3.21	7	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Ebb	Middle	4.35	11:19	8.93	8.26	29.66	22.57	3.28	8	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	7.7	11:18	8.92	8.41	29.34	22.72	3.64	8	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	7.7	11:18	8.60	8.32	29.61	22.89	3.70	8	-	_	-
H1	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	10:54	9.19	8.33	29.87	22.37	2.82	6	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	10:54	9.14	8.38	29.46	22.72	2.51	7	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Ebb	Middle	3.9	10:53	9.45	8.32	29.81	22.64	3.38	7	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Ebb	Middle	3.9	10:53	9.04	8.38	29.90	22.31	3.15	8	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	6.8	10:52	8.70	8.27	29.90	22.64	3.28	8	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	6.8	10:52	9.43	8.23	29.74	22.92	3.57	8	-	-	-
M1	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	10:56	9.52	8.48	29.69	22.33	3.41	8	-	-	-
M1	20201130	Cloudy	Moderate	Mid-Ebb	Surface	1	10:56	8.51	8.46	29.37	22.86	2.85	7	-	-	-
M1	20201130	Cloudy	Moderate	Mid-Ebb	Middle	4.7	10:55	8.78	8.20	29.92	22.81	3.02	6	-	-	-
M1	20201130	Cloudy	Moderate	Mid-Ebb	Middle	4.7	10:55	9.07	8.33	29.45	22.93	2.63	6	-	_	-
M1	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	8.4	10:54	8.68	8.40	29.88	22.70	3.34	5	-	-	-
M1	20201130	Cloudy	Moderate	Mid-Ebb	Bottom	8.4	10:54	8.92	8.24	29.41	22.34	3.22	5	-	-	-
B1	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	15:28	8.82	8.10	29.60	23.26	2.86	6	-	-	-
B1	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	15:28	8.35	8.10	29.57	23.16	3.24	6	-	-	-
B1	20201130	Cloudy	Moderate	Mid-Flood	Bottom	3.8	15:27	8.61	8.39	30.18	23.36	3.53	6	-	-	-
B1	20201130	Cloudy	Moderate	Mid-Flood	Bottom	3.8	15:27	8.98	8.26	29.81	23.15	3.90	5	-	-	-
B2	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	15:41	8.29	8.19	29.65	23.03	2.48	6	-	-	-
B2	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	15:41	8.55	8.18	30.12	23.31	2.50	5	-	-	-
B2	20201130	Cloudy	Moderate	Mid-Flood	Bottom	3.9	15:40	8.26	8.21	29.89	22.82	2.79	6	-	-	-
B2	20201130	Cloudy	Moderate	Mid-Flood	Bottom	3.9	15:40	8.20	8.09	29.88	22.84	2.72	5	-	-	-


Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	рН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
В3	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:02	8.22	8.31	29.61	23.17	2.62	7	-	-	-
В3	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:02	9.32	8.13	29.77	23.11	2.86	6	-	-	-
В3	20201130	Cloudy	Moderate	Mid-Flood	Bottom	3.4	16:01	9.13	8.40	29.46	23.00	3.87	5	-	-	-
В3	20201130	Cloudy	Moderate	Mid-Flood	Bottom	3.4	16:01	8.70	8.28	29.67	22.85	3.30	6	-	-	_
B4	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:10	8.23	8.22	29.34	22.90	2.92	5	-	-	-
В4	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:10	8.05	8.31	29.87	22.96	3.31	6	-	_	-
B4	20201130	Cloudy	Moderate	Mid-Flood	Bottom	3.5	16:09	8.24	8.35	30.01	23.12	3.53	5	-	_	-
В4	20201130	Cloudy	Moderate	Mid-Flood	Bottom	3.5	16:09	8.62	8.46	29.83	22.81	3.07	6	-	-	-
C1A	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:25	8.92	8.44	30.03	23.30	2.44	4	-	-	-
C1A	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:25	9.15	8.35	29.60	22.93	2.82	5	-	_	-
C1A	20201130	Cloudy	Moderate	Mid-Flood	Middle	5.55	16:24	9.34	8.09	29.78	22.90	3.09	5	-	-	_
C1A	20201130	Cloudy	Moderate	Mid-Flood	Middle	5.55	16:24	9.35	8.24	30.10	22.91	2.87	5	-	-	-
C1A	20201130	Cloudy	Moderate	Mid-Flood	Bottom	10.1	16:23	8.58	8.38	29.73	23.24	3.52	5	-	-	-
C1A	20201130	Cloudy	Moderate	Mid-Flood	Bottom	10.1	16:23	8.05	8.11	29.91	22.81	3.91	5	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	15:28	9.10	8.44	29.63	23.16	3.09	6	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	15:28	8.08	8.42	29.64	23.37	3.12	5	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Flood	Middle	5.6	15:27	8.00	8.37	29.80	23.53	2.85	6	-	-	_
C2A	20201130	Cloudy	Moderate	Mid-Flood	Middle	5.6	15:27	9.21	8.17	29.44	23.28	3.36	5	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Flood	Bottom	10.2	15:26	9.30	8.27	30.01	23.12	3.88	7	-	-	-
C2A	20201130	Cloudy	Moderate	Mid-Flood	Bottom	10.2	15:26	8.98	8.26	29.65	23.00	3.26	6	-	_	-
CR1	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	15:51	8.64	8.47	29.69	22.87	2.79	5	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	15:51	9.04	8.13	30.08	22.95	2.69	5	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Flood	Middle	6.5	15:50	9.04	8.14	29.82	22.88	3.54	5	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Flood	Middle	6.5	15:50	9.45	8.26	29.74	23.43	3.54	5	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Flood	Bottom	12	15:49	9.17	8.05	29.79	23.06	3.85	7	-	-	-
CR1	20201130	Cloudy	Moderate	Mid-Flood	Bottom	12	15:49	8.41	8.23	30.19	23.46	3.63	7	-	-	-
CR2	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:05	8.21	8.38	29.80	22.96	3.29	6	-	-	-
CR2	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:05	8.92	8.11	29.68	23.02	3.09	7	-	-	-
CR2	20201130	Cloudy	Moderate	Mid-Flood	Middle	5.95	16:04	9.37	8.22	29.32	22.82	2.49	6	-	-	_
CR2	20201130	Cloudy	Moderate	Mid-Flood	Middle	5.95	16:04	9.15	8.49	29.52	23.01	2.78	6	-	-	-


Location	Date (YYYYMMDD)	Weather	Sea Condition	Tidal	Water Level	Depth (m)	Time (hh:mm)	DO (mg/L)	pН	Sal (ppt)	Temp (° C)	Turbidty (NTU) note 1	SS (mg/L)	Total Alkalinity (mg/L)	Current Velocity (m/s)	Direction in NESW
CR2	20201130	Cloudy	Moderate	Mid-Flood	Bottom	10.9	16:03	9.19	8.33	29.52	22.85	3.03	6	-	-	-
CR2	20201130	Cloudy	Moderate	Mid-Flood	Bottom	10.9	16:03	9.40	8.32	29.32	22.97	2.99	6	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:34	8.84	8.36	29.65	23.38	2.72	7	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:34	9.40	8.32	29.73	22.70	2.61	8	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Flood	Middle	3.8	16:33	8.48	8.32	29.95	23.15	2.90	8	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Flood	Middle	3.8	16:33	9.16	8.23	29.43	23.26	2.69	7	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Flood	Bottom	6.6	16:32	9.34	8.34	29.94	22.84	3.44	6	-	-	-
F1A	20201130	Cloudy	Moderate	Mid-Flood	Bottom	6.6	16:32	8.99	8.44	29.67	23.19	3.79	6	-	_	-
H1	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:51	8.74	8.36	29.60	23.14	3.24	5	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:51	9.28	8.29	30.06	23.12	2.76	6	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Flood	Middle	3.8	16:50	8.18	8.06	29.55	23.18	2.61	5	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Flood	Middle	3.8	16:50	8.76	8.25	29.68	22.79	2.41	6	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Flood	Bottom	6.6	16:49	9.08	8.08	29.45	23.15	2.49	7	-	-	-
H1	20201130	Cloudy	Moderate	Mid-Flood	Bottom	6.6	16:49	8.39	8.40	29.36	23.32	2.75	8	_	-	-
M1	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:57	9.13	8.39	29.75	23.23	3.46	5	-	-	-
M1	20201130	Cloudy	Moderate	Mid-Flood	Surface	1	16:57	8.73	8.13	29.56	23.19	3.29	5	-	-	-
M1	20201130	Cloudy	Moderate	Mid-Flood	Middle	4.2	16:56	9.02	8.46	29.96	23.09	2.99	5	_	-	-
M1	20201130	Cloudy	Moderate	Mid-Flood	Middle	4.2	16:56	8.50	8.38	29.40	23.09	2.80	5	-	-	-
M1	20201130	Cloudy	Moderate	Mid-Flood	Bottom	7.4	16:55	8.91	8.14	30.15	22.95	3.25	5	-	-	-
M1	20201130	Cloudy	Moderate	Mid-Flood	Bottom	7.4	16:55	8.88	8.05	29.76	22.91	3.11	4	-	-	-
<u>Remark</u>																






































Note: The Action and Limit Level of temperature can be referred to **Table 2.8** of the monthly EM&A report.



Note: The Action and Limit Level of temperature can be referred to **Table 2.8** of the monthly EM&A report.



Note: The Action and Limit Level of total alkalinity can be referred to **Table 2.8** of the monthly EM&A report.



Note: The Action and Limit Level of total alkalinity can be referred to Table 2.8 of the monthly EM&A report.

Contract No. EP/SP/66 Integrated Waste Mana	5/12 agement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix E	HOKLAS Laboratory Cert	ificate



Hong Kong Accreditation Service 香港認可處

#### Certificate of Accreditation

認可證書

This is to certify that 特此證明

# ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

## **HOKLAS Accredited Laboratory** 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 - General requirements for the competence 此實驗所符合ISO / IEC 17025: 2005 - 《测試及校正實驗所能力的通用規定》所訂的要求 of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行截於香港實驗所認可計劃(認可實驗所名冊)內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 测试或校正工作

#### **Environmental Testing** 環境測試

This laboratory is accredited in accordance with the recognised international Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO/IEC 17025: 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格深示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論權、國際實驗所認可含作組織及國際標準化組織的關合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator

執行幹事 陳成城 Issue Date: 5 May 2009

簽發日期:二零零九年五月五日

Registration Number : HONDAS 066

註冊號碼:

Date of First Registration: 15 September 1995 首次註冊日期:一九九五年九月十五日



**Hong Kong Accreditation Service** 香港認可處

#### **Certificate of Accreditation**

認可證書

This is to certify that 特此證明

#### ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong

香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

# **HOKLAS Accredited Laboratory**

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

## **Environmental Testing**

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下逃測試類別中的指定測試或校正工作

#### 環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 並項 ISO/IEC 17025:2005 的認可資格證明此實驗所具傳播定範疇內所須的技術能力並 實施一套實驗所質量管理體系(見圖際語可論理・國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

WONG Wang-wan, Executive Administrator

執行幹事 黃宏華 Issue Date: 16 July 2014 簽發日期: 二零一四年七月十六日

Registration Number: HOKLAS 241

Date of First Registration: 16 July 2014 首次註冊日期:二零一四年七月十六日

This certificate is issued subject to the terms and conditions laid down by HKAS. 本證書按照香港間可處訂立的條款及條件發出

L 001195

Contract No. EP/SP/66. Integrated Waste Mana	gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix F	Water Quality Equipment	Calibration Certificate

Report No.

AJ080016

Date of Issue

21 August 2020

Page No.

1 of 2

#### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong

#### PART B - DESCRIPTION

Name of Equipment

Attn: Mr. Nelson TSUI

Multi Water Quality Checker U-53

Manufacturer

Horiba

Serial Number

A55XB7UP

Date of Received

Aug 06, 2020

Date of Calibration

Aug 21, 2020

Date of Next Calibration(a)

Nov 20, 2020

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

<u>Parameter</u>

Reference Method

pH at 25°C Turbidity APHA 21e 4500-H⁺ B APHA 21e 2130 B

Temperature

Section 6 of international Accreditation New Zealand Technical

Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

# PART D - CALIBRATION RESULTS(b,c)

# (1) Temperature

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)	Results
18	18.05	+0.05	Satisfactory
30	29.79	-0.21	Satisfactory
41	40.12	+0.88	Satisfactory

Tolerance limit of temperature should be less than ±2.0 (°C)

#### ~ CONTINUED ON NEXT PAGE ~

# Remark(s): -

(a) The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

(b) The results relate only to the calibrated equipment as received

LEE Chun-ning, Desmond Senior Chemist

⁽c) The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

Report No.

AJ080016

Date of Issue

: 21 August 2020

Page No.

2 of 2

# PART D - CALIBRATION RESULTS (Cont'd)

#### (2) Salinity

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)	Results
10	9.59	-4.10	Satisfactory
20	19.30	-3.50	Satisfactory
30	30.11	0.37	Satisfactory

Tolerance limit of salinity should be less than ±10.0 (%)

# (3) Turbidity

Expected Reading (NTU)	Displayed Reading ^(d) (NTU)	Tolerance ^(e) (%)	Results
0	0.54		Satisfactory
10	10.30	3.0	Satisfactory
20	19.3	-3.5	Satisfactory
100	101.0	1.0	Satisfactory
800	834	4.3	Satisfactory

Tolerance limit of turbidity should be less than  $\pm 10.0$  (%)

~ END OF REPORT ~

Remark(s): -

[&]quot;Displayed Reading" presents the figures shown on item under calibration/ checking regardless of equipment precision or significant figures.

(e) The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form



Report No.

AJ110068

Date of Issue

27 November 2020

Page No.

1 of 2

#### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong Attn: Mr. Nelson TSUI

#### PART B - DESCRIPTION

Name of Equipment

Multi Water Quality Checker U-53

Manufacturer

Horiba

Serial Number

A55XB7UP

Date of Received

Nov 16, 2020

Date of Calibration

Nov 27, 2020

Date of Next Calibration(a)

Feb 26, 2021

# PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Parameter

Reference Method

pH at 25°C

APHA 21e 4500-H+ B

Dissolved Oxygen

APHA 21e 4500-O G

Salinity

APHA 21e 2520 B APHA 21e 2130 B

Turbidity Temperature

Section 6 of international Accreditation New Zealand Technical

Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

# PART D - CALIBRATION RESULTS(b,c)

### (1) pH at 25°C

Target (pH unit)	Displayed Reading(d) (pH Unit)	Tolerance ^(e) (pH Unit)	Results
4.00	4.18	0.18	Satisfactory
7.42	7.27	-0.15	Satisfactory
10.01	9.88	-0.13	Satisfactory

Tolerance of pH should be less than ±0.20 (pH unit)

#### (2) Temperature

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)	Results
15	15.4	0.40	Satisfactory
23	23.8	0.80	Satisfactory
35	34.6	-0.40	Satisfactory

Tolerance limit of temperature should be less than ±2.0 (°C)

#### ~ CONTINUED ON NEXT PAGE ~

The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

> LEE Chun-ning, Desmond Senior Chemist



Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

AJ110068

Date of Issue

27 November 2020

Page No.

2 of 2

# PART D - CALIBRATION RESULTS (Cont'd)

#### (3) Dissolved Oxygen

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)	Results
0.10	0.00	-0.10	Satisfactory
3.59	3.84	0.25	Satisfactory
5.01	4.99	-0.02	Satisfactory
7.83	7.57	-0.26	Satisfactory

Tolerance limit of dissolved oxygen should be less than  $\pm 0.50$  (mg/L)

#### (4) Salinity

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)	Results
10	9.95	-0.50	Satisfactory
20	19.02	-4.90	Satisfactory
30	29.03	-3.23	Satisfactory

Tolerance limit of salinity should be less than ±10.0 (%)

#### (5) Turbidity

Results	Tolerance ^(g) (%)	Displayed Reading ^(f) (NTU)	Expected Reading (NTU)
Satisfactory		0.61	0
Satisfactory	0.8	10.08	10
Satisfactory	-2.5	19.50	20
Satisfactory	-0.9	99.10	100
Satisfactory	-2.9	777.00	800

Tolerance limit of turbidity should be less than  $\pm 10.0$  (%)

~ END OF REPORT ~

[&]quot;Displayed Reading" presents the figures shown on item under calibration/ checking regardless of equipment precision or significant figures.

The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.



Report No.

AJ090064

Date of Issue

25 September 2020

Page No.

1 of 2

## PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong Attn: Mr. Nelson TSUI

#### PART B - DESCRIPTION

Name of Equipment

Multi Water Quality Checker U-53

Manufacturer

Horiba

Serial Number

L20550GA

Date of Received Date of Calibration Sep 17, 2020

Sep 25, 2020

Date of Next Calibration(a)

Dec 24, 2020

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

**Parameter** 

Reference Method

pH at 25°C

APHA 21e 4500-H+ B

Dissolved Oxygen

APHA 21e 4500-O G APHA 21e 2520 B

Salinity Turbidity

APHA 21e 2130 B

Temperature

Section 6 of international Accreditation New Zealand Technical

Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

# PART D - CALIBRATION RESULTS(b,c)

#### (1) pH at 25°C

Target (pH unit)	Displayed Reading(d) (pH Unit)	Tolerance ^(e) (pH Unit)	Results
4.00	4.08	0.08	Satisfactory
7.42	7.46	0.04	Satisfactory
10.01	10.02	0.01	Satisfactory

Tolerance of pH should be less than ±0.20 (pH unit)

#### (2) Temperature

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)	Results
14.5	14.42	-0.08	Satisfactory
26.0	25.45	-0.55	Satisfactory
40.0	39.77	-0.23	Satisfactory

Tolerance limit of temperature should be less than  $\pm 2.0$  (°C)

#### ~ CONTINUED ON NEXT PAGE ~

The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

> Chun-ning, Desmond Senior Chemist



# 專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

AJ090064

Date of Issue

25 September 2020

Page No.

2 of 2

#### PART D - CALIBRATION RESULTS (Cont'd)

# (3) Dissolved Oxygen

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)	Results
0.05	0.00	-0.05	Satisfactory
2.58	2.11	-0.37	Satisfactory
5.08	5.08	0.00	Satisfactory
7.82	7.63	-0.19	Satisfactory

Tolerance limit of dissolved oxygen should be less than  $\pm 0.50$  (mg/L)

# (4) Salinity

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)	Results
10	9.92	-0.08	Satisfactory
20	20.12	0.06	Satisfactory
30	31.03	3.43	Satisfactory

Tolerance limit of salinity should be less than  $\pm 10.0$  (%)

#### (5) Turbidity

Expected Reading (NTU)	Displayed Reading ^(f) (NTU)	Tolerance ^(g) (%)	Results
0	0.33		Satisfactory
10	9.65	-3.5	Satisfactory
20	18.9	-5.5	Satisfactory
100	100	0.0	Satisfactory
800	781	-2.4	Satisfactory

Tolerance limit of turbidity should be less than  $\pm 10.0$  (%)

~ END OF REPORT ~

Remark(s):

[&]quot;Displayed Reading" presents the figures shown on item under calibration/ checking regardless of equipment precision or significant figures.

The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.



Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

AJ110022

Date of Issue

11 November 2020

Page No.

1 of 2

# PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong

Attn: Mr. Nelson TSUI

#### PART B - DESCRIPTION

Name of Equipment

Multi Water Quality Checker U-53

Manufacturer Serial Number Horiba UHB5F2BB

Date of Received Date of Calibration

Date of Next Calibration(a)

Nov 04, 2020 Nov 11, 2020

Feb 10, 2021

# PART C – REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

**Parameter** 

Reference Method

pH at 25°C Dissolved Oxygen APHA 21e 4500-H+ B APHA 21e 4500-O G

Salinity

APHA 21e 2520 B

Turbidity

APHA 21e 2130 B

Temperature

Section 6 of international Accreditation New Zealand Technical

Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Oxidation-Reduction Potential

APHA 22e 2580 B

# PART D - CALIBRATION RESULTS(b,c)

#### (1) pH at 25°C

Target (pH unit)	Displayed Reading(d) (pH Unit)	Tolerance(e)(pH Unit)	Results
4.00	4.10	0.10	Satisfactory
7.42	7.46	0.04	Satisfactory
10.01	10.02	0.01	Satisfactory

Tolerance of pH should be less than ±0.20 (pH unit)

#### (2) Temperature

Reading of Ref. thermometer	Displayed Reading (°C)	Tolerance (°C)	Results	
12	12.38	0.38	Satisfactory	
25	25.01	0.01	Satisfactory	
35	35.75	0.75	Satisfactory	

Tolerance limit of temperature should be less than ±2.0 (°C)

#### ~ CONTINUED ON NEXT PAGE ~

#### Remark(s): -

The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/checking regardless of equipment precision or significant figures.

The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

> LEE Chun-ning, Desmond Senior Chemist



Report No.

AJ110022

Date of Issue

11 November 2020

Page No.

2 of 2

# PART D - CALIBRATION RESULTS (Cont'd)

#### (3) Dissolved Oxygen

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)	Results
0.07	0.00	-0.07	Satisfactory
4.60	4.27	-0.33	Satisfactory
6.32	6.11	-0.21	Satisfactory
7.98	8.00	0.02	Satisfactory

Tolerance limit of dissolved oxygen should be less than ±0.50 (mg/L)

#### (4) Salinity

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)	Results
10	9.88	-1.20	Satisfactory
20	19.60	-2.00	Satisfactory
30	28.55	-4.83	Satisfactory

Tolerance limit of salinity should be less than  $\pm 10.0$  (%)

#### (5) Turbidity

Expected Reading (NTU)	Displayed Reading ^(f) (NTU)	Tolerance ^(g) (%)	Results	
0	0.46		Satisfactory	
10	10.01	0.1	Satisfactory	
20	20.11	0.5	Satisfactory	
100	96.80	-3.2	Satisfactory	
800	797.00	-0.4	Satisfactory	

Tolerance limit of turbidity should be less than  $\pm 10.0$  (%)

#### (6) Oxidation-Reduction Potential

Expected Reading (mV)	Displayed Reading (mV)	Tolerance (mV) ^(g)	Results	
222	225	3	Satisfactory	

Tolerance limit of Oxidation-Reduction Potential should be less than ±10 (mV)

~ END OF REPORT ~

Remark(s): -

 [&]quot;Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.
 The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

Contract No. EP/SP/66. Integrated Waste Mana	/12 gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Ventur
Appendix G	Event / Action Plan for Wat	er Quality Exceedance

Event		Act	ion	
	ET	IEC	SO	Contractor
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the SO and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next working day of exceedance. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Inform the SO and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)

Event		Ac	tion	
	ET	IEC	SO	Contractor
Limit level	Inform the SO and confirm	Discuss with ET and	Discuss with IEC, ET and	Inform the SO and confirm
being exceeded	notification of the non-	Contractor on the mitigation	Contractor on the proposed	notification of the non-
by one	compliance in writing;	measures;	mitigation measures;	compliance in writing;
sampling day	Rectify unacceptable practice;	Review proposals on	Request Contractor to	Rectify unacceptable practice;
	Check all plant and	mitigation measures submitted	critically review the working	Check all plant and
	equipment;	by Contractor and advise the	methods;	equipment;
	Consider changes of working	SO accordingly;	Make agreement on the	Consider changes of working
	methods;	Assess the effectiveness of	mitigation measures to be	methods;
	Discuss with Contractor, IEC	the implemented mitigation	implemented.	Discuss with ET, IEC and SO
	and SO and propose	measures.	Assess the effectiveness of	and propose mitigation
	mitigation measures to IEC	(The above actions should be	the implemented measures.	measures to IEC and SO
	and SO within 3 working days;	taken within 1 working day	(The above actions should be	within 3 working days;
	Implement the agreed	after the exceedance is	taken within 1 working day	Implement the agreed
	mitigation measures.	identified)	after the exceedance is	mitigation measures.
	(The above actions should be		identified)	(The above actions should be
	taken within 1 working day			taken within 1 working day
	after the exceedance is			after the exceedance is
	identified)			identified)

Event		Act	tion	
	ET	IEC	SO	Contractor
Limit level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods. Discuss mitigation measures with IEC, SO and Contractor. Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented. Assess the effectiveness of the implemented measures. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)	Inform the SO and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and SO and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures; As directed by the SOR, to slow down or to stop all or part of the marine work or construction activities. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)

Contract No. EP/SP/66. Integrated Waste Mana	/12 gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix H	Noise Monitoring Equipmer Certificate	nt Calibration

# Certificate of Calibration

for

T		100
,,,	escription.	۰

Sound Level Meter

Manufacturer:

**SVANTEK** 

Type No.:

971 (Serial No.: 77731)

Microphone:

ACO 7052E (Serial No.: 72681)

Preamplifier:

SV18 (Serial No.: 78763)

# Submitted by:

Customer:

Acuity Sustainability Consulting Limited

Address:

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong

Street, Cheung Sha Wan, Kowloon

Upon receipt for calibration, the instrument was found to be:

**Within** ☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 12 February 2020

Date of calibration: 13 February 2020

Calibrated by:

Calibration Technician

Certified by:

Mr. Ng Yan Wa

Laboratory Manager

Date of issue: 13 February 2020

Certificate No.: APJ19-160-CC001

Page 1 of 4



# 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

# 2. Calibration Conditions:

Air Temperature:

23.7°**C** 

Air Pressure:

1006 **hPa** 

Relative Humidity:

66.2 %

# 3. Calibration Equipment:

Type

Serial No.

Calibration Report Number

Traceable to

**Multifunction Calibrator** 

B&K 4226

2288467

AV180064

**HOKLAS** 

# 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
34.2-136.2	dBA	SPL	Fast	94	1000	94.0	±0.4

# Linearity

Sett	ing of Un	it-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
34.2-136.2	dBA	SPL	Fast	104	1000	104.0	±0.3
				114	,	114.0	±0.3

# Time Weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
34.2-136.2	dBA	SPL	Fast	0.4	1000	94.0	Ref
34.2-136.2	dBA SPL	SPL	Slow	94	1000	94.0	±0.3

Homepage: http://www.aa-lab.com E-mail:inguirv@aa-lab.com

Certificate No.: APJ19-160-CC001



Page 2 of 4



# Frequency Response

# Linear Response

Sett	ing of Unit	t-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.1	±2.0
					63	94.0	±1.5
					125	93.9	±1.5
		dB SPL	Fast	94	250	93.9	±1.4
34.2-136.2	dB				500	93.9	±1.4
					1000	94.0	Ref
					2000	94.1	±1.6
					4000	93.9	±1.6
					8000	91.2	+2.1; -3.1

# A-weighting

Sett	ing of Uni	t-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	54.8	-39.4 ±2.0
					63	67.8	-26.2 ±1.5
		dBA SPL	Fast	94	125	77.9	-16.1 ±1.5
					250	85.3	-8.6 ±1.4
34.2-136.2	dBA				500	90.7	-3.2 ±1.4
					1000	94.0	Ref
					2000	95.3	+1.2 ±1.6
					4000	94.9	+1.0 ±1.6
					8000	90.1	-1.1+2.1; -3.1

# C-weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB	Level, dB Frequency, Hz		Specification, dB
					31.5	91.1	-3.0 ±2.0
			Fast	94	63	93.2	$-0.8 \pm 1.5$
		dBC SPL			125	93.7	$-0.2 \pm 1.5$
					250	93.9	$-0.0 \pm 1.4$
34.2-136.2	dBC SPL				500	93.9	$-0.0\pm1.4$
					1000	94.0	Ref
					2000	93.8	-0.2 ±1.6
					4000	93.1	-0.8 ±1.6
					8000	88.2	-3.0 +2.1: -3.1

AR TESTING LABORATION AND ARCHITECTURE AND AIR TESTING LABORATION AND AIR T

Certificate No.: APJ19-160-CC001

Page 3 of 4



# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.15
	63 Hz	± 0.10
	125 Hz	± 0.10
	250 Hz	± 0.10
	500 Hz	± 0.10
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.15
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

#### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate No.: APJ19-160-CC001

Page 4 of 4

# Certificate of Calibration

for

Description:

Sound Level Meter

Manufacturer:

NTi Audio

Type No.:

XL2 (Serial No.: A2A-13663-E0)

Microphone:

ACO 7052 (Serial No.: 73912)

Preamplifier:

NTi Audio MA220 (Serial No.: 5735)

Submitted by:

Customer:

Acuity Sustainability Consulting Limited

Address:

Unit C, 11/F, Ford Glory Plaza, No. 37-39 Wing Hong Street,

Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within

☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

 The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 08 September 2020

Date of calibration: 09 September 2020

Calibrated by:

Calibration Taskwisian

Certified by:

Mr. Ng Yan Wa Laboratory Manager

Date of issue: 09 September 2020

AR TESTING LABORATOR

(A+A) *L

(3(A+A) *L

(4)

(5)

(6)

(7)

(8)

Page 1 of 4

Certificate No.: APJ20-104-CC001



#### 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

#### 2. Calibration Conditions:

Air Temperature:

23.8 °C

Air Pressure:

1008 hPa

Relative Humidity:

3. Calibration Equipment:

Type

Serial No.

Calibration Report Number

Traceable to

Multifunction Calibrator

B&K 4226

2288467

AV200041

HOKLAS

#### 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	Fast	94	1000	94.0	±0.4

#### Linearity

Setting of Unit-under-test (UUT)			Appl	ied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
30-130	dBA	SPL	Fast	104	1000	104.0	±0.3
				114		114.0	±0.3

#### Time Weighting

Setting of Unit-under-test (UUT)			Appl	ied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	A CDI	Fast	94	1000	94.0	Ref
30-130		SIL	Slow			94.0	±0.3

Certificate No.: APJ20-104-CC001

Page 2 of 4





#### Frequency Response

#### Linear Response

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.3	±2.0
					63	94.3	±1.5
					125	94.3	±1.5
					250	94.2	±1.4
30-130	dB	SPL	Fast	94	500	94.1	±1.4
					1000	94.0	Ref
					2000	93.8	±1.6
					4000	93.6	±1.6
					8000	93.4	+2.1; -3.1

#### A-weighting

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	54.8	-39.4 ±2.0
					63	68.0	-26.2 ±1.5
					125	78.1	-16.1 ±1.5
					250	85.5	-8.6 ±1.4
30-130	dBA	SPL	Fast	94	500	90.8	-3.2 ±1.4
					1000	94.0	Ref
					2000	95.0	+1.2 ±1.6
					4000	94.6	+1.0 ±1.6
					8000	92.3	-1.1 +2.1; -3.1

#### C-weighting

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.2	-3.0 ±2.0
			2		63	93.4	-0.8 ±1.5
	30-130 dBC SPL			125	94.1	-0.2 ±1.5	
			Fast	94	250	94.1	-0.0 ±1.4
30-130		SPL			500	94.1	-0.0 ±1.4
					1000	94.0	Ref
					2000	93.6	-0.2 ±1.6
					4000	92.8	-0.8 ±1.6
					8000	90.4	-3.0 +2.1; -3.1



Page 3 of 4

Certificate No.: APJ20-104-CC001



#### 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.05
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

#### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



# Certificate of Calibration

for

D		. •	
Desc	crin	tion:	•

Sound Level Meter

Manufacturer:

NTi Audio

Type No.:

XL2 (Serial No.: A2A-13548-E0)

Microphone:

ACO 7052 (Serial No.:73780)

Preamplifier:

NTi Audio MA220 (Serial No.:5235)

Submitted by:

Customer:

Acuity Sustainability Consulting Limited

Address:

Unit C, 11/F., Ford Glory Plaza, No. 37-39 Wing Hong Street,

Cheung Sha Wan, Kowloon

Upon receipt for calibration, the instrument was found to be:

Within.

☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 7 January 2020

Date of calibration: 10 January 2020

Certified by:

Tang Cheuk Hang Quality Manager

Date of issue: 10 January 2020

Certificate No.: APJ19-143-CC001

Page 1 of 4



## 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

## 2. Calibration Conditions:

Air Temperature: 23.0 °C
Air Pressure: 1006 hPa

Relative Humidity: 71.0 %

# 3. Calibration Equipment:

Type Serial No. Calibration Report Number Traceable to

Multifunction CalibratorB&K 42262288467AV180064HOKLAS

## 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	Fast	94	1000	94.0	±0.4

## Linearity

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
30-130	dBA	SPL	Fast	104	1000	104.0	±0.3
				114		114.0	±0.3

## Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	Fast	94	1000	94.0	Ref
30-130	UBA SPI	SPL	Slow	94	1000	94.0	±0.3

Certificate No.: APJ19-143-CC001

(A+A) *L Page 2 of 4



## Frequency Response

## Linear Response

Sett	ing of Unit	t-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
					31.5	94.0	±2.0
					63	94.1	±1.5
					125	94.1	±1.5
					250	94.0	±1.4
30-130	dB	SPL	Fast	94	500	94.0	±1.4
					1000	94.0	Ref
					2000	93.8	±1.6
					4000	93.4	±1.6
					8000	92.4	+2.1; -3.1

## A-weighting

Sett	ing of Uni	t-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	B Freq. Weighting		req. Weighting Time Weighting Level, dB Frequency,		Frequency, Hz	dB	Specification, dB
					31.5	54.8	-39.4 ±2.0
					63	67.9	-26.2 ±1.5
					125	78.0	-16.1 ±1.5
					250	85.4	-8.6 ±1.4
30-130	dBA	SPL	Fast	94	500	90.8	$-3.2 \pm 1.4$
					1000	94.0	Ref
					2000	95.0	$+1.2\pm1.6$
					4000	94.4	$+1.0\pm1.6$
					8000	91.3	-1.1+2.1; -3.1

# C-weighting

Sett	ing of Uni	t-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB	Level, dB Frequency, Hz		Specification, dB
					31.5	91.0	$-3.0\pm2.0$
10.					63	93.3	$-0.8 \pm 1.5$
					125	93.9	$-0.2 \pm 1.5$
					250	94.1	$-0.0 \pm 1.4$
30-130	dBC	SPL	Fast	94	500	94.1	$-0.0 \pm 1.4$
					1000	94.0	Ref
					2000	93.6	$-0.2 \pm 1.6$
					4000	92.6	$-0.8 \pm 1.6$
					8000	89.4	-3.0 +2.1: -3.1

Certificate No.: APJ19-143-CC001



Page 3 of 4



## 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.05
8	125 Hz	± 0.10
	250 Hz	± 0.10
	500 Hz	± 0.10
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

#### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

(A+A)*L

Page 4 of 4

Homepage: http://www.aa-lab.com E-mail:inguirv@aa-lab.com



## 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港新界葵滴永基路22-24號椰林閣集團大廈全幢 The Whole Block of YLK Group Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong. Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



## **CERTIFICATE OF CALIBRATION**

Certificate No.:

20CA0803 01

Page:

of

1

2

Item tested

Description:

Acoustical Calibrator (Class 1)
Pulsar Instruments Ltd.

Manufacturer:
Type/Model No.:

105

Serial/Equipment No.: Adaptors used:

63705

Item submitted by

Curstomer:

Acuity Sustainability Consulting Limited.

Address of Customer:

Request No.:

-

Date of receipt:

03-Aug-2020

Date of test:

06-Aug-2020

#### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	11-May-2021	SCL
Preamplifier	B&K 2673	2743150	03-Jun-2021	CEPREI
Measuring amplifier	B&K 2610	2346941	03-Jun-2021	CEPREI
Signal generator	DS 360	33873	19-May-2021	CEPREI
Digital multi-meter	34401A	US36087050	19-May-2021	CEPREI
Audio analyzer	8903B	GB41300350	18-May-2021	CEPREI
Universal counter	53132A	MY40003662	18-May-2021	CEPREI

## Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity: Air pressure:

55 ± 10 % 1005 ± 5 hPa

## Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B
  and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

#### **Test results**

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Feng Junqi

Approved Signatory:

Date:

07-Aug-2020

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007



## 綜合試驗有限公司 SOILS&MATERIALS ENGINEERING CO., LTD.

香港新界葵涌永基路22-24號 椰林 閣集團大廈全幢
The Whole Block of YLK Group Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong.
Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



## **CERTIFICATE OF CALIBRATION**

(Continuation Page)

Certificate No.:

20CA0803 01

Page:

2

of

2

#### 1. Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

(Output level in dB re 20 µPa)

Frequency	Output Sound Pressure	Measured Output	Estimated Expanded
Shown	Level Setting	Sound Pressure Level	Uncertainty
Hz	dB	dB	dB
1000	94.00	93.78	0.10

#### 2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.027 dB

Estimated expanded uncertainty

0.005 dB

#### 3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 1000.3 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

#### 4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.6 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

1 .....

Fung Chi Yik 06-Aug-2020 End

Checked by:

Date

Feng Junqi 07-Aug-2020

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-2/Issue 1/Rev.C/01/05/2005

Contract No. EP/SP/66 Integrated Waste Mana	gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix I	Event / Action Plan for No	ise Exceedance

Frant	Actions to be taken by	Actions to be taken by	Actions to be taken by	Actions to be taken by
Event	Environmental Team as	Independent Environmental	Supervising Officer's	Contractor as
	immediate as practicable	Checker as immediate as	Representative as immediate	immediate as
		practicable	as practicable	practicable
Action Level being exceeded	to the IEC, SO and Contractor; 4. Discuss with the IEC and	<ol> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the SO accordingly;</li> <li>Advise the SO on the effectiveness of the proposed remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified).</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be</li> <li>implemented;         Supervise the implementation of remedial measures.         (The above actions should be taken within 2 working days after the exceedance is identified).</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC and SO;</li> <li>Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
Limit Level being exceeded	<ol> <li>Inform IEC, SO, Contractor and</li> <li>EPD; Repeat measurements to confirm</li> <li>findings;</li> <li>Increase monitoring frequency; Identify source and investigate the</li> <li>cause of exceedance; Carry out analysis of Contractor's</li> <li>working procedures; Discuss with the IEC, Contractor</li> <li>and SO on remedial measures required; Assess effectiveness of</li> <li>Contractor's remedial actions and keep IEC, EPD and SO informed of the results; If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Discuss amongst SO, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the SO accordingly; (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	In consolidation with the IEC, agree with the Contractor on the remedial measures to be     implemented;	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and SO within 3 working days</li> <li>of notification; Implement the agreed</li> <li>proposals; Submit further proposal if</li> <li>problem still not under control; Stop the relevant portion of works as instructed by the SO until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>

Contract No. EP/SP/66 Integrated Waste Mana	5/12 agement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix J	Noise Monitoring Data	

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1 (M1 /

N_S1)

Monitoring date: 2, 9, 16 & 23 November 2020 (Daytime)

2&3, 9&10, 16&17, 23&24 November 2020 (Evening & Night time)

Parameter:  $L_{eq 30min}$  (Daytime),  $L_{eq 5min}$  (Evening & Night time)

Noise source other than construction activities from

Air-conditioning units nearby

the Project:

## Noise Monitoring data:

Date	Start		End	Weather	L _{eq 30min} dB(A) /	Sound Level	Calibrator
	time		time		$L_{eq 5min} dB(A)$	Meter Used	Used
2 Nov 2020	16:02	-	16:32	Sunny	58.6	XL2 (Serial No. A2A-13548-E0)	Pulsar 105 (No. 63705)
2 N	19:02	-	19:07		58.6	VI O (Carial Na	D-1 105
2 Nov	20:02	-	20:07	Fine	58.4	XL2 (Serial No.	Pulsar 105
2020	21:02	-	21:07		57.9	A2A-13548-E0)	(No. 63705)
2.37	01:02	_	01:07		50.8	7/1 0 (G : 1 ) I	D 1 105
3 Nov 2020	03:02	_	03:07	Fine	51.2	XL2 (Serial No. A2A-13548-E0)	Pulsar 105 (No. 63705)
2020	05:02	-	05:07		52.6	11211 13340 120)	(110: 03703)
9 Nov 2020	16:05	-	16:35	Fine	61.8	XL2 (Serial No. A2A-13548-E0)	Pulsar 105 (No. 63705)
0 N	19:05	-	19:10	Fine	61.7	XL2 (Serial No. A2A-13548-E0)	Pulsar 105
9 Nov 2020	20:05	-	20:10		60.5		(No. 63705)
2020	21:05	-	21:10		61.1	A2A-13346-EU)	(No. 03703)
10 N	01:05	-	01:10		60.6	VIA (C. 1 N	D 1 107
10 Nov 2020	03:05	-	03:10	Fine	64.8	XL2 (Serial No. A2A-13548-E0)	Pulsar 105 (No. 63705)
	05:05	-	05:10		64.6	,	( ,
16 Nov 2020	16:02	-	16:32	Sunny	61.3	XL2 (Serial No. A2A-13548-E0)	Pulsar 105 (No. 63705)
16 N	19:02	-	19:07		48.7	VI 2 (C - ::-1 N -	D-1 105
16 Nov	20:02	-	20:07	Fine	53.7	XL2 (Serial No.	Pulsar 105
2020	21:02	-	21:07		57.8	A2A-13548-E0)	(No. 63705)
17 N.	01:02	-	01:07		60.3	VI 2 (C - ::-1 N -	D-1 105
17 Nov 2020	03:02	-	03:07	Fine	57.9	XL2 (Serial No.	Pulsar 105 (No. 63705)
2020	05:02	-	05:07		58.9	A2A-13548-E0)	(110. 03/03)
23 Nov 2020	16:04	-	16:34	Sunny	54.5	XL2 (Serial No. A2A-13548-E0)	Pulsar 105 (No. 63705)
23 Nov	19:04	-	19:09	Fine	53.0		

Date	Start time		End time	Weather	$\begin{array}{c} L_{eq 30min} dB(A) / \\ L_{eq 5min} dB(A) \end{array}$	Sound Level Meter Used	Calibrator Used
					•		
2020	20:04	-	20:09		57.4	XL2 (Serial No.	Pulsar 105
	21:04	-	21:09		58.0	A2A-13548-E0)	(No. 63705)
24 Nov	01:04	-	01:09		57.1	XL2 (Serial No.	Dulaan 105
2020	03:04	-	03 09	Fine	55.7	A2A-13548-E0)	Pulsar 105 (No. 63705)
2020	05:04	-	05:09		52.7	A2A-13346-EU)	(100.05705)

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2 (M2 /

N_S2)

Monitoring date: 2, 9, 16 & 23 November 2020 (Daytime)

2&3, 9&10, 16&17, 23&24 November 2020 (Evening & Night time)

Parameter:  $L_{eq 30min}$  (Daytime),  $L_{eq 5min}$  (Evening & Night time)

Noise source other than construction activities from

the Project:

Nil

## Noise Monitoring data:

Date	Start time		End time	Weather	$\begin{array}{c} L_{eq~30min}dB(A)/\\ L_{eq~5min}dB(A) \end{array}$	Sound Level Meter Used	Calibrator Used
2 Nov 2020	16:03	-	16:33	Sunny	56.8	XL2 (Serial No. A2A-13663-E0)	Pulsar 105 (No. 63705)
2 Nov	19:03	-	19:08		52.8	VI 2 (Comical No.	Pulsar 105
2020	20:03	-	20:08	Fine	52.4	XL2 (Serial No. A2A-13663-E0)	(No. 63705)
2020	21:03	-	21:08		55.5	A2A-13003-E0)	(140. 03703)
0 N	01:06	-	01:08		58.8	7/1 O (G : 1 ) 1	D 1 105
3 Nov 2020	03:06	-	03 08	Fine	60.5	XL2 (Serial No. A2A-13663-E0)	Pulsar 105 (No. 63705)
2020	05:06	-	05:08		61.1	112/1-13003-L0)	(110: 03703)
9 Nov 2020	16:02	-	16:32	Fine	56.1	XL2 (Serial No. A2A-13663-E0)	Pulsar 105 (No. 63705)
9 Nov	19:02	-	19:07	Fine	55.9	XL2 (Serial No. A2A-13663-E0)	Pulsar 105 (No. 63705)
2020	20:02	-	20:07		56.3		
2020	21:02	-	21:07		60.0	A2A-13003-E0)	
10 N	01:02	-	01:07		52.2	WI 2 (C : 1 N	Pulsar 105 (No. 63705)
10 Nov 2020	03:02	-	03:07	Fine	55.5	XL2 (Serial No. A2A-13663-E0)	
2020	05:02	-	05:07		50.9	11211 13003 20)	(110.05705)
16 Nov 2020	16:01	-	16:31	Sunny	65.1	XL2 (Serial No. A2A-13663-E0)	Pulsar 105 (No. 63705)
16 Nov	19:01	-	19:06		55.0	VI 2 (Carial Na	Pulsar 105
2020	20:01	-	20:06	Fine	56.8	XL2 (Serial No. A2A-13663-E0)	(No. 63705)
2020	21:01	-	21:06		55.4	A2A-13003-E0)	(10. 05/05)
17 Nov	01:01	-	01:06		60.9	VI 2 (Comical No.	Pulsar 105
2020	03:01	-	03:06	Fine	61.8	XL2 (Serial No. A2A-13663-E0)	(No. 63705)
2020	05:01	-	05:06		59.8	A2A-13003-E0)	(110. 03/03)
23 Nov 2020	16:04	-	16:34	Sunny	59.1	XL2 (Serial No. A2A-13663-E0)	Pulsar 105 (No. 63705)
23 Nov	19:04	-	19:09	Fine	56.2		

Date	Start time		End time	Weather	$\begin{array}{c} L_{eq 30min} dB(A) / \\ L_{eq 5min} dB(A) \end{array}$	Sound Level Meter Used	Calibrator Used
2020					•		
2020	20:04	-	20:09		57.3	XL2 (Serial No.	Pulsar 105
	21:04	-	21:09		57.8	A2A-13663-E0)	(No. 63705)
24 Nov	01:04	-	01:09		59.1	XL2 (Serial No.	Dulaan 105
2020	03:04	-	03:09	Fine	58.0	A2A-13663-E0)	Pulsar 105 (No. 63705)
2020	05:04	-	05:09		53.5	A2A-13003-E0)	(10.05/05)

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3 (M3 /

N_S3)

Monitoring date: 2, 9, 16 & 23 November 2020 (Daytime)

2&3, 9&10, 16&17, 23&24 November 2020 (Evening & Night time)

Parameter:  $L_{eq 30min}$  (Daytime),  $L_{eq 5min}$  (Evening & Night time)

Noise source other than construction activities from


Air-conditioning units nearby


the Project:


## Noise Monitoring data:

Date	Start time		End time	Weather	$\begin{array}{c} L_{eq~30min}dB(A)/\\ L_{eq~5min}dB(A) \end{array}$	Sound Level Meter Used	Calibrator Used
2 Nov 2020	16:03	-	16:33	Sunny	56.8	SVAN 971 (Serial No. 77731)	Pulsar 105 (No. 63705)
2 Nov	19:03	-	19:08		53.7	SVAN 971 (Serial	Pulsar 105
2020	20:03	-	20:08	Fine	55.5	No. 77731)	(No. 63705)
2020	21:03	-	21:08		54.3	10.77731)	(140. 03703)
2.27	01:04	-	01:09		57.5	GYANIOZI (G. : 1	D 1 105
3 Nov 2020	03:04	-	03:09	Fine	56.9	SVAN 971 (Serial No. 77731)	Pulsar 105 (No. 63705)
2020	05:04	-	05:09		53.5	110. 77751)	(110: 03703)
9 Nov 2020	16:05	1	16:35	Fine	56.8	SVAN 971 (Serial No. 77731)	Pulsar 105 (No. 63705)
0.11	19:05	-	19:10		54.2	GY/AN/071 (C : 1	D 1 107
9 Nov 2020	20:05	-	20:10	Fine	56.1	SVAN 971 (Serial No. 77731)	Pulsar 105
2020	21:05	-	21:10		53.5	No. ///31)	(No. 63705)
10.34	01:05	-	01:10		51.8	GYLLAN OFFI (G . 1	D 1 105
10 Nov 2020	03:05	-	03:10	Fine	52.3	SVAN 971 (Serial No. 77731)	Pulsar 105 (No. 63705)
2020	05:05	-	05:10		53.0	100.77731)	(140. 03703)
16 Nov 2020	16:04	-	16:34	Sunny	54.6	SVAN 971 (Serial No. 77731)	Pulsar 105 (No. 63705)
16 Nov.	19:04	-	19:09		49.0	CVAN 071 (Carial	Dr.100 105
16 Nov 2020	20:04	-	20:09	Fine	50.2	SVAN 971 (Serial No. 77731)	Pulsar 105 (No. 63705)
2020	21:04	-	21:09		52.9	110. ///31)	(110. 03/03)
17 Nov	01:04	-	01:09		50.7	SVAN 971 (Serial	Pulsar 105
2020	03:04	-	03:09	Fine	52.1	No. 77731)	(No. 63705)
2020	05:04	-	05:09		52.7	140. 77731)	(110. 03/03)

Date	Start time		End time	Weather	$\begin{array}{c} L_{eq~30min}dB(A)/\\ L_{eq~5min}dB(A) \end{array}$	Sound Level Meter Used	Calibrator Used	
23 Nov 2020	16:00	-	16:30	Sunny	51.3	SVAN 971 (Serial No. 77731)	Pulsar 105 (No. 63705)	
23 Nov	19:00	-	19:05		51.6	SVAN 971 (Serial	Pulsar 105	
2020	20:00	-	20:05	Fine	55.0	No. 77731)	(No. 63705)	
2020	21:00	-	21:05		52.5	140. 77731)	(140. 03/03)	
24 Nov	01:00	-	01:05		49.0	SVAN 971 (Serial	Dulgon 105	
24 Nov 2020	1 03.00 1 - 1 03.0	03:05	Fine	51.4	No. 77731)	Pulsar 105		
2020	05:00	-	05:05		49.7	10. ///31)	(No. 63705)	







Contract No. EP/SP/66. Integrated Waste Mana	/12 gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix K	Waste Flow Table	



# 吉寶西格斯 - 振華聯營公司 **Keppel Seghers - Zhen Hua Joint Venture**



#### 2018 **Monthly Summary Waste Flow Table for** (year)

Project : In	ntegrated W	aste Manag	gement Faci	lities, Phas	se 1			Ī		Con	tract No.: EP	/SP/66/12		
	Actual Quantities of Inert C&D Materials Generated Monthly									Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill Sand	Imported Fill Public fill	Imported Fill Rock	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemica	l Waste	Others, e.g. general refuse (see Note 3)
	(in ,000m ³ )	$(in ,000m^3)$	(in ,000m ³ )	(in ,000m ³	(in ,000m ³ )	(	in ,000m ³ )		(in ,000 kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	(in ,000 m ³ )
Jan	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0	0	0	0
May	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jun	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jul	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Aug	0	0	0	0	0	0	0	0	0	0	0	0	0	0.0065
Sep	0	0	0	0	0	2.9619	0	0	0	0	0	0	0	0
Oct	0	0	0	0	0	3.0771	0	0	0	0	0	0	0	0.0130
Nov	0	0	0	0	0	6.7871	0	0	0	0	0	0	0	0
Dec	0	0	0	0	0	59.0709	0	0	0	0	0	0.2000	0.8700	0
Total	0	0	0	0	0	71.8970	0	0	0	0	0	0.2000	0.8700	0.0195

Notes:

- Broken concrete for recycling into aggregates. (1)
- Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)
- Use the conversion factor: 1 full load of dumping truck being equivalent to 6.5m³ by volume.



# 吉寶西格斯 - 振華聯營公司 **Keppel Seghers - Zhen Hua Joint Venture**



#### **Monthly Summary Waste Flow Table for** 2019 (year)

Project : In	ntegrated W	aste Manag	gement Faci	lities, Phas	e 1				Ī		Con	tract No.: EP	/SP/66/12	
		Actual	Quantities of	Inert C&D	Materials Ger	nerated Mor	nthly		Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill Sand	Imported Fill Public fill	Imported Fill Rock	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemica	l Waste	Others, e.g. general refuse (see Note 3)
	(in ,000m ³ )	(in ,000m ³ )	(in ,000m ³ )	(in ,000m ³	$(in,000m^3)$	(	in ,000m ³ )	<b>r</b>	(in ,000 kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	$(in,000 \text{ m}^3)$
Jan	0	0	0	0	0	82.6139	0	0	0	0	0	0	0	0.0065
Feb	0	0	0	0	0	46.7821	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	97.1000	0	0.7552	0	0.2560	0	0	0	0
Apr	0	0	0	0	0	58.0413	0	0	0	0	0	0	0	0
May	0	0	0	0	0	14.5625	0	1.4648	0	0	0	0	0	0.0065
Jun	0	0	0	0	0	0	0	6.8421	0	0	0	0	0	0
Sub-total	0	0	0	0	0	299.0998	0	9.0621	0	0.2560	0	0	0	0.0130
Jul	0	0	0	0	0	0	0	0.4289	0	0	0	0	8.4000	0.0130
Aug	0	0	0	0	0	2.5775	0	10.5600	0	0	0	0	0	0
Sep	0	0	0	0	0	6.1081	0	8.4704	0	0.3530	0	0	0	0.0065
Oct	0	0	0	0	0	9.8875	0	7.1900	0	0	0	0	0	0
Nov	0	0	0	0	0	38.3088	0	19.3105	0	0	0	0	0	0.0195
Dec	0	0	0	0	0	54.3469	0	26.9807	0	0	0	0	0	0.0910
Total	0	0	0	0	0	410.3286	0	82.0026	0	0.6090	0	0	8.4000	0.1430

Notes:

- Broken concrete for recycling into aggregates.
- Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)
- Use the conversion factor: 1 full load of dumping truck being equivalent to 6.5m³ by volume.



# 吉寶西格斯 - 振華聯營公司 **Keppel Seghers - Zhen Hua Joint Venture**



#### **Monthly Summary Waste Flow Table for** 2020 (year)

Project : In	roject : Integrated Waste Management Facilities, Phase 1										Contract No.: EP/SP/66/12			
		Actual	Quantities of	Inert C&D	Materials Ger	nerated Mon	thly			Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill Sand	Imported Fill Public fill	Imported Fill Rock	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemica	l Waste	Others, e.g. general refuse (see Note 3)
	(in ,000m ³ )	(in ,000m ³ )	(in ,000m ³ )	(in ,000m ³	(in ,000m ³ )	(i	$(1000 \text{m}^3)$		(in ,000 kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000L)	(in ,000 m ³ )
Jan	0	0	0	0	0	37.1550	0	25.0812	0	0	0	0	0	0.0065
Feb	0	0	0	0	0	27.7910	0	18.8300	0	0	0	0	0	0.0065
Mar	0	0	0	0	0	22.5669	0	26.1586	0	0	0	0	7.2000	0.0065
Apr	0	0	0	0	0	12.7800	0	10.1825	0	0	0	0	0	0.0195
May	0	0	0	0	0	16.1138	0	24.3740	0	0.4220	0	0	0	0.0195
Jun	0	0	0	0	0	31.5177	0	28.3030	0	0	0	0	0	0.0065
Sub-total	0	0	0	0	0	147.9244	0	132.9293	0	0.4220	0	0	7.2000	0.0650
Jul	0	0	0	0	0	34.7856	17.0606	35.1800	0	0	0	0	0	0.0195
Aug	0	0	0	0	0	27.1375	65.5667	27.9335	0	0	0	0	0	0
Sep	0	0	0	0	0	11.9813	110.1328	43.5435	0	0	0	0	0	0.0195
Oct	0	0	0	0	0	2.8213	131.6600	22.5415	0	0	0	0	0	0.0130
Nov	0	0	0	0	0	0	162.1811	44.6475	0	0	0	0	0.4000	0.0130
Dec														
Total	0	0	0	0	0	224.6501	486.6012	306.7753	0	0.4220	0	0	7.6000	0.1300

Notes:

- Broken concrete for recycling into aggregates. (1)
- Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials. (2)
- Use the conversion factor: 1 full load of dumping truck being equivalent to 6.5m³ by volume.

Contract No. EP/SP/66/1 Integrated Waste Manag	ement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix L	Event / Action Plan for Co	oral Monitoring

Event		Actio	n	
ī	ET Leader II	EC S	о с	ontractor
Exceedance 3	Check monitoring data Inform the IEC, SO and Contractor of the findings; Increase the monitoring to at least once a month to confirm findings; Propose mitigation measures for consideration	ET and the Contractor;	Discuss with the IEC 1. additional monitoring requirements and any other measures proposed by the 2. ET; Make the agreement on the measures to be 3. implemented.	notification of the non-compliance in writing; Discuss with the ET and the IEC and propose measures to the IEC and the SO;
Limit Level ¹ Exceedance	. Undertake Steps 1-4 as in 1. the Action Level Exceedance. If further 2. exceedance of Limit Level, propose enhancement measures for consideration.	ET and the Contractor;	Discuss with the IEC 1. additional monitoring requirements and any other measures proposed by the 2. ET; Make the agreement on the measures to be 3. implemented.	notification of the non-compliance in writing; Discuss with the ET and the IEC and propose measures to the IEC and the SO;

Contract No. EP/SP/66/12 Integrated Waste Manager		Keppel Seghers – Zhen Hua J	oint Venture
Appendix M	Event / Action Plan for \	White-Bellied Sea E	Eagle

Event		Action	
	Environmental	Audit Team	Contractor
	Team		
Absence of White-bellied Sea Eagle during a whole day of monitoring.	Inform audit team.  Increase monitoring frequency to daily.	<ul> <li>Inform site engineer and contractor.</li> <li>If the absence remains: <ul> <li>Review construction activities and noise monitoring records of the associated period;</li> <li>Identify potential causes of the absence;</li> <li>Propose remedial measures, such as change of construction method and sequence;</li> <li>Confirm the feasibility of the proposed remedial measures with site engineer and contractor;</li> <li>Discuss with environmental team about the effectiveness of the proposed remedial measures.</li> </ul> </li></ul>	Implement the agreed remedial measures.

Contract No. EP/SP/66 Integrated Waste Mana	/12 gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix N	Exceedance Report	

# Statistical Summary of Exceedances in the Reporting Period

Water Quality (Regular DCM)					
Location	Action Level	Limit Level	Total		
B1	1	2	3		
B2	1	2	3		
В3	0	2	2		
B4	1	0	1		
CR1	0	1	1		
CR2	4	0	4		
F1A	0	1	1		
H1	0	0	0		
S1	1	1	2		
S2A	0	1	1		
S3	2	0	2		
M1	0	1	1		

Noise (Day Time)						
Location	Action Level	Limit Level	Total			
M1	0	0	0			
M2	0	0	0			
M3	0	0	0			
	Noise (E	vening Time)				
Location	Action Level	Limit Level	Total			
M1	0	0	0			
M2	0	0	0			
M3	0	0	0			
·	Noise (	Night Time)				
Location	Action Level	Limit Level	Total			
M1	0	0	0			
M2	0	0	0			
M3	0	0 0				

# **Incident Report on Action Level or Limit Level Non-compliance**

Project	Integrated Waste Management Facilities, Phase 1						
Date	10 Nov 2020 (Lab result rece	eived on 13 No	ov 2020)				
Time	08:00 – 11:30 (Mid-Ebb) 12:59 – 16:29 (Mid Flood)						
	Mid-Ebb						
Monitoring Location	H BIO SI	PROPOSED OUTFALL +  PROPOSED TECLAIME FOR THE MIMF	H1 SHEK KWU CHAU  CR2 S3 CR1	Key  A PROPOSED 132KV SUBMARINE CABLE C MONITORING STATION PROPOSED OUTFALL THE IWMF SITE BOUNDARY LAND FORMATION FOOTPRINT			
	THE IWMF SITE BOUNDARY						
Parameter	Suspended Solid (SS)						
Action & Limit Levels	Action Level		Limit Level				
	$\geq$ 14.8 mg/L (120% of C1A)			(130% of C1A)			
Measurement Level	Impact Station(s) of	Control Stati	ons	Impact Station(s) without			
	Exceedance		~	Exceedance			
	16.8 mg/L (M1)	12.3 mg/L (C		9.0 mg/L (B1)			
		9.3 mg/L (C	2A)	9.0 mg/L (B2)			
				8.3 mg/L (B3)			
				9.5 mg/L (B4)			
				11.0 mg/L (F1A)			
				9.2 mg/L (H1)			
				9.0 mg/L (CR1) 14.0 mg/L (CR2)			
				10.5 mg/L (S1)			
				11.2 mg/L (S2A)			
			9.3 mg/L (S3)				
Possible reason for Action or Works scheduled on site on 10 Nov 2020 include reclamation works, l							
Limit Level Non-compliance	, & &						
	Dominating sea current direction was found to be from Northwest to Southeast at waters around Shek Kwu Chau.						
	M1 is located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.						

Silt curtain checking by the Contractor was implemented on Marine Access (10 Nov 2020, 09:30am), Eastern Silt Curtain (10 Nov 2020, 09:30am), GD851 (10 Nov 2020, 07:00am) and checking results showed that no deficiency of silt curtain was found on that day.


From MMO monitoring records on 10 Nov 2020, MMO team was arranged for one crane barge (GD-851), silt curtain at western marine access area and the eastern silt curtain on that day while no deficiency of silt curtain was found before the commencement of and during construction activity.

According to the field observation by Marine Mammal Observer team & sampling team during sampling event, no silt plume was observed in the Project site.

Site tidiness in the present barges in the Project site were checked during weekly site inspection on 10 Nov 2020. No major observation of improper site practices that could contribute to the increase of the suspended solids recorded.

## contribute to the increase of the suspended solids recorded. Mid-Flood Monitoring Location B1, B2, B3 H1 SHEK KWU CHAU Key A PROPOSED 132KV C1A CR2 SUBMARINE CABLE 53 MONITORING STATION PROPOSED RECLAIMED AREA THE IWMF SITE BOUNDARY LAND FORMATION FOOTPRINT THE IWMF SITE BOUNDARY Suspended Solid (SS) Parameter Action & Limit Levels Action Level Limit Level $\geq$ 11.2 mg/L (120% of C2A) $\geq$ 12.1 mg/L (130% of C2A) Measurement Level Impact Station(s) of Impact Station(s) without Control Stations Exceedance Exceedance 16.0 mg/L (B1)7.5 mg/L (C1A) 7.8 mg/L (B4) 15.5 mg/L (B2) 9.3 mg/L (C2A) 7.8 mg/L (F1A) 12.8 mg/L (B3) 8.3 mg/L (H1) 10.0 mg/L (M1) 8.2 mg/L (CR1) 8.7 mg/L (CR2) 8.3 mg/L (S1) 8.8 mg/L (S2A) 8.2 mg/L (S3) Possible reason for Action or Works scheduled on site on 10 Nov 2020 include reclamation works, levelling the slag Limit Level Non-compliance materials, loading slag materials, laying geotextile, laying of rockfill and caisson

# installation. Dominating sea current direction was found to be from Southeast to Northwest at waters around Shek Kwu Chau. B1, B2 and B3 are located at unrelated stream direction (neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project. Silt curtain checking by the Contractor was implemented on Marine Access (10 Nov 2020, 09:30am), Eastern Silt Curtain (10 Nov 2020, 09:30am), GD851 (10 Nov 2020, 07:00am) and checking results showed that no deficiency of silt curtain was found on that day. From MMO monitoring records on 10 Nov 2020, MMO team was arranged for one crane barge (GD-851), silt curtain at western marine access area and the eastern silt curtain on that day while no deficiency of silt curtain was found before the commencement of and during construction activity. According to the field observation by Marine Mammal Observer team & sampling team during sampling event, no silt plume was observed in the Project site. Site tidiness in the present barges in the Project site were checked during weekly site inspection on 10 Nov 2020. No major observation of improper site practices that could contribute to the increase of the suspended solids recorded. Examination of environmental performance of the Project will be continued during the Actions taken / to be taken weekly inspection, and the Contractor is reminded to implement all applicable mitigation measures as per the Updated EM&A Manual. Current direction during mid-ebb sampling on 10 Nov 2020: Remarks Cheuna Chau Current direction during mid-flood sampling on 10 Nov 2020:



## **Incident Report on Action Level or Limit Level Non-compliance**

Limit Level Non-compliance materials, loading slag materials, laying rock filter, laying of rockfill and caisson installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was	Project	Integrated Waste Manageme	nt Facilities, Phase 1			
Monitoring Location    CR1, CR2, S1, S2A, S3	Date	14 Nov 2020 (Lab result received on 17 Nov 2020)				
Monitoring Location  CR1, CR2, S1, S2A, S3  Parameter  Suspended Solid (SS)  Action & Limit Level  Action & Limit Level  Action & Limit Level  Neasurement Level  Impact Station(s) of Exceedance  10.0 mg/L (CR1)  9.2 mg/L (CR2)  10.3 mg/L (CR2)  10.3 mg/L (S3)  Possible reason for Action or Limit Level Non-compliance  Works scheduled on site on 14 Nov 2020 include reclamation works, leveling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caissor installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream no downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while sit curtain checking by the Contractor Silt curtain checking by the Contractor was	Time	09:44 – 13:14 (Mid-Ebb)				
Parameter  Suspended Solid (SS)  Action & Limit Level  Solvential CR1, CR2, S1, S2A, S3  Parameter  Action & Limit Level  Solvential CR1, CR2, S1, S2A, S3  Parameter  Action & Limit Level  Solvential CR1, CR2, S1, S2A, S3  Action & Limit Level  Solvential CR1, CR2, S1, S2A, S3  Action & Limit Level  Solvential CR1, CR2, S1, S2A, S3  Action & Limit Level  Solvential CR2, S1, S2A, S3  Action & Limit Level  Solvential CR2, S1, S2A, S3  Action & Limit Level  Solvential CR2, S1, S2A, S3  Action & Limit Level  Solvential CR2, S1, S2A, S3  Action & Limit Level  Solvential CR2, S1, S2A, S3  Action & Limit Level  Solvential CR2, S1, S2A, S3  Action & Limit Level  Solvential CR2, S1, S2A, S3  Action & Limit Level  Solvential CR2, S1, S2A, S3  Action & Limit Level  Exceedance  10.0 mg/L (CR1)  9.2 mg/L (CR2)  10.3 mg/L (S1)  10.2 mg/L (S2A)  9.8 mg/L (S3)  Action & Limit Level  Solvential CR2, S1, S2A, S3  Action & Limit Level  Exceedance  Exceedance  Exceedance  10.0 mg/L (CR2)  10.3 mg/L (S1)  10.2 mg/L (S2A)  9.8 mg/L (S3)  Action & Limit Level  Solvential Capacity Control Stations  Exceedance  Exceedance  Exceedance  Exceedance  10.0 mg/L (CR2)  10.3 mg/L (CR1)  9.2 mg/L (CR2)  10.3 mg/L (S3)  7.3 mg/L (B1)  10.2 mg/L (S3)  8.0 mg/L (S3)  10.2 mg/L (S3)  10.2 mg/L (S3)  10.2 mg/L (S3)  10.3 mg/		15:30 – 19:00 (Mid Flood)				
Parameter  Suspended Solid (SS)  Action & Limit Level  \[ \begin{array}{c c c c c c c c c c c c c c c c c c c		Mid-I	Ebb			
Parameter  Suspended Solid (SS)  Action & Limit Levels  Action Level  Impact Station(s) of Exceedance  10.0 mg/L (CR1) 9.2 mg/L (CR2) 10.3 mg/L (S1) 10.2 mg/L (S3)  Possible reason for Action or Limit Level Non-compliance  Possible reason for Action or Limit Level Non-compliance  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was	Monitoring Location	CR1, CR2, S1, S2A, S3	CR1, CR2, S1, S2A, S3			
Action & Limit Levels       Action Level       Limit Level         ≥ 8.0 mg/L       ≥ 10.0 mg/L         Measurement Level       Impact Station(s) of Exceedance       Impact Station(s) without Exceedance         10.0 mg/L (CR1)       6.0 mg/L (C1A)       6.3 mg/L (B1)         9.2 mg/L (CR2)       5.7 mg/L (C2A)       7.0 mg/L (B2)         10.3 mg/L (S1)       8.0 mg/L (B3)       7.3 mg/L (B4)         10.2 mg/L (S2A)       9.8 mg/L (S3)       6.8 mg/L (F1A)         Possible reason for Action or Limit Level Non-compliance       Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caissor installation.         Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.         S1 and S2A are located at unrelated stream direction neither upstream not downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.         CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was		+	S2A  4 PROPOSED 132KV SUBMARONE CABLES  B3  H1  SHEK KWU CHAU  PROPOSED RECLAIMED AREA	A PROPOSED 132KV SUBMARINE CABLE OC MONITORING STATION PROPOSED OUTFALL THE IWMF SITE BOUNDARY LAND FORMATION FOOTPRINT		
Action & Limit Levels       Action Level       Limit Level         ≥ 8.0 mg/L       ≥ 10.0 mg/L         Measurement Level       Impact Station(s) of Exceedance       Impact Station(s) without Exceedance         10.0 mg/L (CR1)       6.0 mg/L (C1A)       6.3 mg/L (B1)         9.2 mg/L (CR2)       5.7 mg/L (C2A)       7.0 mg/L (B2)         10.3 mg/L (S1)       8.0 mg/L (B3)       7.3 mg/L (B4)         10.2 mg/L (S2A)       9.8 mg/L (S3)       6.8 mg/L (F1A)         Possible reason for Action or Limit Level Non-compliance       Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caissor installation.         Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.         S1 and S2A are located at unrelated stream direction neither upstream not downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.         CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was	Parameter	Suspended Solid (SS)				
Measurement Level   Impact Station(s) of   Control Stations   Impact Station(s) without   Exceedance   10.0 mg/L (CR1)   6.0 mg/L (C1A)   6.3 mg/L (B1)   9.2 mg/L (CR2)   5.7 mg/L (C2A)   7.0 mg/L (B2)   10.3 mg/L (S2A)   7.3 mg/L (B4)   9.8 mg/L (S3)   6.8 mg/L (F1A)   7.0 mg/L (M1)    Possible reason for Action or Limit Level Non-compliance   Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caissor installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was		•	Limit Level			
Impact Station(s) of Exceedance   Control Stations   Impact Station(s) without Exceedance   10.0 mg/L (CR1)   6.0 mg/L (C1A)   6.3 mg/L (B1)   9.2 mg/L (CR2)   5.7 mg/L (C2A)   7.0 mg/L (B2)   10.3 mg/L (S2A)   7.3 mg/L (B4)   9.8 mg/L (S3)   6.8 mg/L (F1A)   7.3 mg/L (H1)   7.0 mg/L (M1)    Possible reason for Action or Limit Level Non-compliance   Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caissor installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was	7 Ction & Limit Levels					
Exceedance    10.0 mg/L (CR1)   6.0 mg/L (C1A)   6.3 mg/L (B1)     9.2 mg/L (CR2)   5.7 mg/L (C2A)   7.0 mg/L (B2)     10.3 mg/L (S1)   8.0 mg/L (B3)     10.2 mg/L (S2A)   7.3 mg/L (B4)     9.8 mg/L (S3)   6.8 mg/L (F1A)     7.3 mg/L (H1)     7.0 mg/L (M1)     Possible reason for Action or Limit Level Non-compliance    Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caissor installation.    Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.    S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.    CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was	Measurement Level			Impact Station(s) without		
10.0 mg/L (CR1) 9.2 mg/L (CR2) 10.3 mg/L (S1) 10.2 mg/L (S2A) 9.8 mg/L (S3)  Possible reason for Action or Limit Level Non-compliance  Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caissor installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was	Treasurement Zever	` ′	Control Stations			
9.2 mg/L (CR2) 10.3 mg/L (S1) 10.2 mg/L (S2A) 9.8 mg/L (S3)  Possible reason for Action or Limit Level Non-compliance  Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caissor installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was			6.0 mg/L (C1A)			
10.3 mg/L (S1) 10.2 mg/L (S2A) 9.8 mg/L (S3)  Possible reason for Action or Limit Level Non-compliance  Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caisson installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream not downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was						
Possible reason for Action or Limit Level Non-compliance  Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caisson installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was			(0212)	Č , ,		
9.8 mg/L (S3)  9.8 mg/L (S3)  6.8 mg/L (F1A) 7.3 mg/L (H1) 7.0 mg/L (M1)  Possible reason for Action or Limit Level Non-compliance  Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caissor installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was						
Possible reason for Action or Limit Level Non-compliance  Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caisson installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was						
Possible reason for Action or Limit Level Non-compliance    Morks scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caisson installation.    Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.    S1 and S2A are located at unrelated stream direction neither upstream not downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.    CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor was		7.0 mg/E (53)				
Possible reason for Action or Limit Level Non-compliance  Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caisson installation.  Dominating sea current direction was found to be from Northwest to Southeast a waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was				• •		
waters around Shek Kwu Chau.  S1 and S2A are located at unrelated stream direction neither upstream not downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was		Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying rock filter, laying of rockfill and caisson				
downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was		Dominating sea current direction was found to be from Northwest to Southeast at waters around Shek Kwu Chau.				
silt curtain checking by the Contractor Silt curtain checking by the Contractor was		S1 and S2A are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.				
		CR1, CR2 and S3 are located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was implemented on Marine Access (14 Nov 2020, 06:00am), Eastern Silt Curtain (14 Nov				

2020, 06:00am), GD851 (14 Nov 2020, 07:00am) and checking results showed that no deficiency of silt curtain was found on that day.

From MMO monitoring records on 14 Nov 2020, MMO team was arranged for one crane barge (GD-851), silt curtain at western marine access area and the eastern silt curtain on that day while no deficiency of silt curtain was found before the commencement of and during construction activity.

According to the field observation by Marine Mammal Observer team & sampling team during sampling event, no silt plume was observed in the Project site.

Site tidiness in the present barges in the Project site were checked during weekly site

#### inspection on 10 Nov 2020. No major observation of improper site practices that could contribute to the increase of the suspended solids recorded. Mid-Flood Monitoring Location S1, S3 ●F1A ●C2A SHEK KWU CHAU Key C1A SUBMARINE CABLE MONITORING STATION PROPOSED OUTFALL THE IWMF SITE BOUNDARY LAND FORMATION FOOTPRINT THE IWMF SITE BOUNDARY Suspended Solid (SS) Parameter Action & Limit Levels Action Level Limit Level $\geq 8.0 \text{ mg/L}$ $\geq 10.0 \text{ mg/L}$ Impact Station(s) of Measurement Level **Control Stations** Impact Station(s) without Exceedance Exceedance 8.3 mg/L (S1) 4.8 mg/L (C1A) 7.8 mg/L (B1) 8.8 mg/L (S3) 6.0 mg/L (C2A) 8.0 mg/L (B2) 6.8 mg/L (B3) 5.8 mg/L (B4) 7.7 mg/L (F1A) 5.8 mg/L (H1) 6.0 mg/L (M1)7.2 mg/L (CR1) 5.8 mg/L (CR2) 7.5 mg/L (S2A) Works scheduled on site on 14 Nov 2020 include reclamation works, levelling the slag Possible reason for Action or Limit Level Non-compliance materials, loading slag materials, laying rock filter, laying of rockfill and caisson installation.

Page 2 of 4

Dominating sea current direction was found to be from Southeast to Northwest at waters around Shek Kwu Chau.

S1 is located at unrelated stream direction (neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.

S3 is located close to the works location within the Project site while silt curtain checking by the Contractor Silt curtain checking by the Contractor was implemented on Marine Access (14 Nov 2020, 06:00am), Eastern Silt Curtain (14 Nov 2020, 06:00am), GD851 (14 Nov 2020, 07:00am) and checking results showed that no deficiency of silt curtain was found on that day.

From MMO monitoring records on 14 Nov 2020, MMO team was arranged for one crane barge (GD-851), silt curtain at western marine access area and the eastern silt curtain on that day while no deficiency of silt curtain was found before the commencement of and during construction activity.

According to the field observation by Marine Mammal Observer team & sampling team during sampling event, no silt plume was observed in the Project site.

Site tidiness in the present barges in the Project site were checked during weekly site inspection on 10 Nov 2020. No major observation of improper site practices that could contribute to the increase of the suspended solids recorded.


Actions taken / to be taken

Examination of environmental performance of the Project will be continued during the weekly inspection, and the Contractor is reminded to implement all applicable mitigation measures as per the Updated EM&A Manual.

Remarks

Current direction during mid-ebb sampling on 14 Nov 2020:





## **Incident Report on Action Level or Limit Level Non-compliance**

Project	Integrated Waste Management Facilities, Phase 1				
Date	16 Nov 2020 (Lab result received on 19 Nov 2020)				
Time	11:06 – 14:36 (Mid-Ebb)				
	15:30 – 19:00 (Mid Flood)				
	<u> </u>	Mid-Ebb			
Monitoring Location	B1, B2, B4				
	+ B1 S1	PROPOSED OUTFALL  4 PROPOSED 132KV SUBMARINE CABLES  B3  H1 SHEK KWU CHAU  PROPOSED RECLAIMED AREA FOR THE IMMIF	Key A PROPOSED 132KV SUBMARINE CABLE MONITORING STATION PROPOSED OUTFALL THE IWMF SITE BOUNDARY LAND FORMATION FOOTPRINT THE IWMF SITE BOUNDARY		
Parameter	Suspended Solid (SS)				
Action & Limit Levels	Action Level	Limit Level			
Action & Limit Levels	$\geq$ 13.8 mg/L (120% of C1A)		(130% of C1A)		
Measurement Level	Impact Station(s) of	Control Stations	Impact Station(s) without		
Wedstrement Level	Exceedance	Control Stations	Exceedance		
	14.5 mg/L (B1)	11.5 mg/L (C1A)	13.3 mg/L (B3)		
	14.0 mg/L (B2)	14.3 mg/L (C2A)	12.5 mg/L (F1A)		
		14.5 mg/L (C2A)	• •		
	14.3 mg/L (B4)		12.7 mg/L (H1)		
			13.7 mg/L (M1)		
			13.2 mg/L (CR1)		
			11.8 mg/L (CR2)		
Possible reason for Action or Limit Level Non-compliance	Works scheduled on site on 1 materials, loading slag mater and caisson installation.				
	Dominating sea current direction was found to be from East to Northwest at waters around Shek Kwu Chau.  B1, B2 and B4 are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  Silt curtain checking by the Contractor was implemented on Marine Access (16 Nov 2020, 01:00pm), Eastern Silt Curtain (16 Nov 2020, 01:00pm), GD851 (16 Nov 2020, 07:00am) and checking results showed that no deficiency of silt curtain was found on that day.				


From MMO monitoring records on 16 Nov 2020, MMO team was arranged for one crane barge (GD-851), silt curtain at western marine access area and the eastern silt curtain on that day while no deficiency of silt curtain was found before the commencement of and during construction activity.

According to the field observation by Marine Mammal Observer team & sampling team during sampling event, no silt plume was observed in the Project site.

Site tidiness in the present barges in the Project site were checked during weekly site inspection on 10 Nov 2020. No major observation of improper site practices that could contribute to the increase of the suspended solids recorded.

#### Mid-Flood Monitoring Location F1A, CR2 H1 SHEK KWU CHAU Key C1A A PROPOSED 132KV SUBMARINE CABLE MONITORING STATION PROPOSED OUTFALL THE IWMF SITE BOUNDARY THE IWMF SITE BOUNDARY Suspended Solid (SS) Parameter Action & Limit Levels Action Level Limit Level $\geq 14.7 \text{ mg/L}$ $\geq 13.6 \text{ mg/L} (120\% \text{ of C2A})$ (130% of C2A) Measurement Level Impact Station(s) of Control Stations Impact Station(s) without Exceedance Exceedance 15.5 mg/L (F1A) 14.3 mg/L (C1A) 12.8 mg/L (B1) 14.2 mg/L (CR2) 11.3 mg/L (C2A) 12.8 mg/L (B2) 12.5 mg/L (B3) 12.5 mg/L (B4) 12.8 mg/L (H1) 13.0 mg/L (M1) 12.2 mg/L (CR1) Possible reason for Action or Works scheduled on site on 16 Nov 2020 include reclamation works, levelling the slag Limit Level Non-compliance materials, loading slag materials, formation of B9 loading platform, laying of rockfill and caisson installation. Dominating sea current direction was found to be from Southeast to Northwest at waters around Shek Kwu Chau. F1A is located at unrelated stream direction (neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be

unrelated to the Project. CR2 is located close to the works location within the Project site while silt curtain checking by the Contractor was implemented on Marine Access (16 Nov 2020, 01:00pm), Eastern Silt Curtain (16 Nov 2020, 01:00pm), GD851 (16 Nov 2020, 07:00am) and checking results showed that no deficiency of silt curtain was found on that day. From MMO monitoring records on 16 Nov 2020, MMO team was arranged for one crane barge (GD-851), silt curtain at western marine access area and the eastern silt curtain on that day while no deficiency of silt curtain was found before the commencement of and during construction activity. According to the field observation by Marine Mammal Observer team & sampling team during sampling event, no silt plume was observed in the Project site. Site tidiness in the present barges in the Project site were checked during weekly site inspection on 10 Nov 2020. No major observation of improper site practices that could contribute to the increase of the suspended solids recorded. Actions taken / to be taken Examination of environmental performance of the Project will be continued during the weekly inspection, and the Contractor is reminded to implement all applicable mitigation measures as per the Updated EM&A Manual. Current direction during mid-ebb sampling on 16 Nov 2020: Remarks Cheung Chau Current direction during mid-flood sampling on 16 Nov 2020:



# **Incident Report on Action Level or Limit Level Non-compliance**

Project	Integrated Waste Management Facilities, Phase 1				
Date	18 Nov 2020 (Lab result received on 23 Nov 2020)				
Time	12:58 – 16:28 (Mid-Ebb)				
	08:00 – 13:00 (Mid Flood)				
	Mid-Ebb				
Monitoring Location	B1, B2, B3, CR2				
	+ B1 S1-	1111	B3 B4  H1  K KWU CHAU  CR2  CR1	F1A  N  F1A  N  N  N  N  N  N  N  N  N  N  N  N  N	
Parameter	Suspended Solid (SS)				
Action & Limit Levels	Action Level	Ιi	imit Level		
Action & Limit Levels	$\geq$ 19.8 mg/L (120% of C1A)			130% of C1A)	
Measurement Level	Impact Station(s) of	Control Stations		Impact Station(s) without	
Weastrement Level	Exceedance	Control Stations	•	Exceedance	
	22.8 mg/L (B1)	16.5 mg/L (C1A	()	18.3 mg/L (B4)	
	22.8 mg/L (B1) 22.8 mg/L (B2)	18.7 mg/L (C2A		19.3 mg/L (F1A)	
	1	10.7 Hig/L (C2A	1)	• • •	
	22.3 mg/L (B3) 20.8 mg/L (CR2)			16.0 mg/L (H1)	
	20.8 Hig/L (CK2)			16.8 mg/L (M1)	
Descible masses for Astion on	Works schoduled on site on 1		. d	18.7 mg/L (CR1)	
Possible reason for Action or Limit Level Non-compliance	Works scheduled on site on 1 materials, loading slag materials	ials, laying of rocl	kfill and Chii	nese pod installation.	
	Dominating sea current direction was found to be from Northwest to Southeast at waters around Shek Kwu Chau.  B1, B2 and B3 are located at unrelated stream direction neither upstream nor downstream, far away) to the works location, exceedance of this monitoring station is deemed to be unrelated to the Project.  CR2 is located close to the works location within the Project site while silt curtain checking by the Contractor was implemented on Marine Access (18 Nov 2020, 01:00pm), Eastern Silt Curtain (18 Nov 2020, 01:00pm), GD851 (18 Nov 2020, 07:00am) and checking results showed that no deficiency of silt curtain was found on that day.  From MMO monitoring records on 18 Nov 2020, MMO team was arranged for one				


crane barge (GD-851), silt curtain at western marine access area and the eastern silt curtain on that day while no deficiency of silt curtain was found before the commencement of and during construction activity.

According to the field observation by Marine Mammal Observer team & sampling team during sampling event, no silt plume was observed in the Project site.

Site tidiness in the present barges in the Project site were checked during weekly site inspection on 17 Nov 2020 while some soil was observed on the edge of vertical seawall and this observation had been rectified immediately by Contractor. However, according to the rationale in previous paragraphs, this observation might not contribute to the increase of the suspended solids recorded.

Mid-Flood

CR2




Parameter	Suspended Solid (SS)			
Action & Limit Levels	Action Level		Limit Level	
	$\geq 23.8 \text{ mg/L} (120\% \text{ of C2A})$		$\geq$ 25.8 mg/L (	(130% of C2A)
Measurement Level	Impact Station(s) of	Control Stati	ons	Impact Station(s) without
	Exceedance			Exceedance
	24.3 mg/L (CR2)	21.2 mg/L (0	C1A)	13.3 mg/L (B1)
		19.8 mg/L (C	C2A)	23.8 mg/L (B2)
				22.3 mg/L (B3)
				21.0 mg/L (B4)
				23.7 mg/L (F1A)
				17.5 mg/L (H1)
				23.2 mg/L (M1)
				22.8 mg/L (CR1)
Possible reason for Action or	Works scheduled on site on 1	8 Nov 2020 in	nclude reclamati	ion works, levelling the slag

Possible reason for Action or Limit Level Non-compliance Works scheduled on site on 18 Nov 2020 include reclamation works, levelling the slag materials, loading slag materials, laying of rockfill and Chinese pod installation.

Dominating sea current direction was found to be from Southeast to Northwest at waters around Shek Kwu Chau.

CR2 is located close to the works location within the Project site while silt curtain checking by the Contractor was implemented on Marine Access (18 Nov 2020,

	01:00pm), Eastern Silt Curtain (18 Nov 2020, 01:00pm), GD851 (18 Nov 2020, 07:00am) and checking results showed that no deficiency of silt curtain was found on that day.  From MMO monitoring records on 18 Nov 2020, MMO team was arranged for one crane barge (GD-851), silt curtain at western marine access area and the eastern silt curtain on that day while no deficiency of silt curtain was found before the commencement of and during construction activity.
	According to the field observation by Marine Mammal Observer team & sampling team during sampling event, no silt plume was observed in the Project site.
	Site tidiness in the present barges in the Project site were checked during weekly site inspection on 17 Nov 2020 while some soil was observed on the edge of vertical seawall and this observation had been rectified immediately by Contractor. However, according to the rationale in previous paragraphs, this observation might not contribute to the increase of the suspended solids recorded.
Actions taken / to be taken	Examination of environmental performance of the Project will be continued during the weekly inspection, and the Contractor is reminded to implement all applicable mitigation measures as per the Updated EM&A Manual.
Remarks	Current direction during mid-ebb sampling on 18 Nov 2020:  Mong Tung Wan  Cheung Chau 長洲  Chaul 石鼓洲
	Current direction during mid-flood sampling on 18 Nov 2020:



Contract No. EP/SP/66. Integrated Waste Management	/12 gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix O	Complaint Log	

## Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics							
Period	Frequency	requency Cumulative Complaint Natur						
1 Nov 2020- 30 Nov 2020	0	0	N/A					

## Statistical Summary of Environmental Summons

Reporting	I	Environmental Summons Statistics		
Period	Frequency	Details		
1 Nov 2020- 30 Nov 2020	0	0	N/A	

#### Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics						
Period	Frequency	ency Cumulative Details					
1 Nov 2020- 30 Nov 2020	0	0	N/A				

Contract No. EP/SP/66/ Integrated Waste Manag	/12 gement Facilities, Phase 1	Keppel Seghers – Zhen Hua Joint Venture
Appendix P	Impact Monitoring Schedul Month	e of Next Reporting

Impact Monitoring Schedule for IWMF						
			Dec-20			
Sun	Mon	Tue	Wed	Thu	Fri	Sat
		1	2	3	4	5
		Impact	Impact		Impact	
		Daytime, Evening & Night time Noise monitoring for M1, M2 & M3	Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,		Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1	,
			CR2, M1		CR2, M1	
			Tidal Period:		<u>Tidal Period:</u>	
			Ebb Tide: 11:20 - 14:51		Ebb Tide: 13:00 - 16:00	
			Flood Tide: 14:51 - 21:00		Flood Tide: 06:00 - 13:00	
			Monitoring Time:		Monitoring Time:	
			#\$ Mid-ebb: 11:20 - 14:50		#\$Mid-ebb: 12:45 - 16:15	
			& Mid-flood: 15:30 - 19:00		*Mid-flood: 08:00 - 11:30	
			Daytime, Evening & Night time Noise monitoring for M1, M2 & M3			
6	7	8	9	10	11	12
	Impact	Impact	Impact			Impact
	Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,	Daytime, Evening & Night time Noise monitoring for M1, M2 & M3	Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,			Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,
	CR2, M1	Ecology monitoring for Marine Mammals by Vessel-based Line-Transect				CR2, M1
	Tidal Period:	Survey	Tidal Period:			<u>Tidal Period:</u>
	Ebb Tide: 15:00 - 19:00		Ebb Tide: 04:00 - 10:36			Ebb Tide: 07:46 - 12:53
	Flood Tide: 09:00 - 15:00		Flood Tide: 10:36 - 18:00			Flood Tide: 12:53 - 19:27
	Monitoring Time:		Monitoring Time:			Monitoring Time:
	Mid-ebb: 15:15 - 18:45		* Mid-ebb: 08:00 - 11:30			Mid-ebb: 08:34 - 12:04
	Mid-flood: 10:15 - 13:45		Mid-flood: 13:30 - 17:00			& Mid-flood: 14:25 - 17:55
	Daytime, Evening & Night time Noise monitoring for M1, M2 & M3					
13	14	15	16	17	18	19
	Impact	Impact	Impact	Impact	Impact	
				Ecology monitoring for Marine Mammals by Vessel-based Line-Transect		
	CR2, M1	Ecology monitoring for WBSE	CR2, M1	Survey	CR2, M1	'
	Tidal Period:	Ecology monitoring for most	Tidal Period:	Sarrey	Tidal Period:	
	Ebb Tide: 10:09 - 14:14		Ebb Tide: 12:00 - 15:30		Ebb Tide: 13:00 - 17:00	
	Flood Tide: 14:14 - 20:00		Flood Tide: 04:45 - 12:00		Flood Tide: 06:26 - 13:00	
	Monitoring Time:		Monitoring Time:		Monitoring Time:	
	Mid-ebb: 10:26 - 13:56		Mid-ebb: 12:00 - 15:30		Mid-ebb: 13:15 - 16:45	
	& Mid-flood: 15:22 - 18:52		* Mid-flood: 08:00 - 11:30		* Mid-flood: 08:00 - 11:30	
	Daytime, Evening & Night time Noise monitoring for M1, M2 & M3					
20	24	22	22	24	25	24
					25	26
Impact	Impact	Impact	Impact	Impact		
	Daytime, Evening & Night time Noise monitoring for M1, M2 & M3		Ecology monitoring for WBSE	Water Quality monitoring for B1, B2, B3, B4, H1, C1A, C2A, F1A, CR1,		
CR2, M1		CR2, M1	8th Quarterly Coral Monitoring at Indirect Impact Site and Control Site			
Tidal Period:		Tidal Period:		<u>Tidal Period:</u>		
Ebb Tide: 15:00 - 19:00		Ebb Tide: 02:00 - 10:00		Ebb Tide: 05:00 - 10:43		
Flood Tide: 07:58 - 15:00		Flood Tide: 10:00 - 17:00		Flood Tide: 10:43 - 18:43		
Monitoring Time:		Monitoring Time:		Monitoring Time:		
Mid-ebb: 15:15 - 18:45		* Mid-ebb: 08:00 - 11:30		*# Mid-ebb: 08:00 - 11:30		
& Mid-flood: 09:44 - 13:14		Mid-flood: 12:30 - 16:00		Mid-flood: 12:58 - 16:28		
		Daytime, Evening & Night time Noise monitoring for M1, M2 & M3				
27	28	29		31		
	Impact	Impact	Impact			
		Daytime, Evening & Night time Noise monitoring for M1, M2 & M3				
	CR2, M1		CR2, M1			
	<u>Tidal Period:</u>		<u>Tidal Period:</u>			
	Ebb Tide: 09:00 - 13:00		Ebb Tide: 10:00 - 14:00			
	Flood Tide: 13:00 - 19:54		Flood Tide: 14:00 - 20:46			
	Monitoring Time:		Monitoring Time:			
	Mid-ebb: 09:15 - 12:45		Mid-ebb: 10:15 - 13:45			
	Mid-flood: 14:42 - 18:12		Mid-flood: 15:30 - 19:00			
	Daytime, Evening & Night time Noise monitoring for M1, M2 & M3					
	, , , , , , , , , , , , , , , , , , , ,					
					•	1

Remarks:

1. Daytime Noise Monitoring (07:00-1900), Evening Time Noise Monitoring (1900-2300), Night Time Noise Monitoring (2300-0700)

2. Water Quality Monitoring for \$1,52 and \$3 will only conduct during DCM works, refer to Detailed DCM Plan

Note:

* - as per Marine Department Notice No 107 of 2018, all vessels employed for the works should stay in the works area outside the hours of works (0700 to 2300). Due to safty concern, Water Quality Monitoring would start at 0800.

# - Prioritized routing: Mid-Ebb: C1−S3−CR2→CR1→H1−Remaining stations and Mid-Flood: C2→CR1−S3→CR2→H1→Remaining stations

\$ - Since predicted tide is shorter than 3.5 hours, method of 90% tidal period as monitoring time is approached.

& - Due to safety concern for sampling event in night-time, method of 90% tidal period as monitoring time is approached and end at 1900.