

Contract No.: EP/SP/66/12
 Project Title: Integrated Waste Management Facilities, Phase 1

Client: Environmental Protection Department
 Consultant: AECOM
 Main Contractor: Keppel Seghers – Zhen Hua Joint Venture

Silt Curtain Daily Inspection Checklist

Silt Curtain ID: _____
 Location: _____
 Inspection Date and Time: _____

Item	Description	Condition		Immediate Action Required?*		Target Rectification Date	Remarks
		Yes	No	Yes	No		
1	No any floating debris / refuse within silt screen / curtain?						
2	Supporting frame / buoys in good condition?						
3	Tying rope in good condition?						
4	Geotextile intact and in good condition?						
5	Sinkers in good condition?						
6	No any obstruction to water flow between geotextile?						

Checked by: _____
 On behalf of KSZHJV

Noted by: _____
 On behalf of AECOM

*Note: For silt curtain with defects which need to be rectified immediately, related marine works have to be stopped until rectification works are completed to the satisfaction of the Supervising Officer

Contract No.: EP/SP/66/12
 Project Title: Integrated Waste Management Facilities, Phase 1
 Client: Environmental Protection Department
 Consultant: AECOM
 Main Contractor: Keppel Seghers – Zhen Hua Joint Venture

Diver Inspection Checklist for Silt Curtain

Silt Curtain ID: _____
 Location: _____
 Inspection Date and Time: _____

Item	Description	Condition		Immediate Action Required?*		Target Rectification Date	Remarks
		Yes	No	Yes	No		
Part A - Geotextile							
1	Curtain remains intact and without gap						
2	Curtain in upright position						
3	Curtain has no loose / flapping parts						
4	Curtain is securely attached at joints						
5	Curtain fittings (e.g. chains, bands, plates, joint connectors etc.) are intact and in position						
6	Curtain extends to within 30cm from seabed level (for floating type)						
7	Curtain hem is not weighted down by sediment deposition						

Item	Description	Condition		Immediate Action Required?*		Target Rectification Date	Remarks
		Yes	No	Yes	No		
Part B - Ancillary Components							
1	Anchors are undamaged and positions are correct						
2	Anchor lines are properly attached to the buoys / connectors of the silt curtain						
3	No parts are detached from the silt curtain						

Checked by: _____
On behalf of KSZHJV

Noted by: _____
On behalf of AECOM

*Note: For silt curtain with defects which need to be rectified immediately, related marine works have to be stopped until rectification works are completed to the satisfaction of the Supervising Officer